

Sector-Wise number of on going projects in December, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	132
2.	ROAD TRANSPORT & HIGHWAYS	81
3.	POWER	50
4.	PETROLEUM	26
5.	TELECOMMUNICATION	9
6.	ATOMIC ENERGY	6
7.	STEEL	5
8.	SHIPPING & PORTS	5
9.	COAL	4
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		326

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				

14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02
<u>July, 2004</u>				
<u>RAILWAYS</u>				
15.	UDHNA-JALGAON(RE)	124.39	03/2002	108.90
16.	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	-NA-	293.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	138.65	12/2003	86.64
18.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	06/2001	281.11
<u>August, 2004</u>				
<u>PETROLEUM</u>				
19.	VISAKH-SECNDERABAD LPG(GAIL)	490.65	08/2003	415.97
20.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	07/2003	2144.86
<u>POWER</u>				
21.	NATHPA JHAKRI H.E.P. (NJPC)	1678.02	04/1996	7905.35
<u>September, 2004</u>				
<u>MINES</u>				
22.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	05/2002	1593.05
<u>October, 2004</u>				
<u>PETROLEUM</u>				
23.	LINEAR ALKYL BENZENE (IOCL)	1248.00	03/2004	945.85
<u>ROAD TRANSPORT & HIGHWAYS</u>				
24.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	164.25	05/2004	159.22
25.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	332.00	12/2004	544.20
26.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	143.20	12/2003	147.14
<u>TELECOMMUNICATION</u>				
27.	2NT & 3RD GENERATION MOBILE COMMUNICATION	147.00	03/2006	29.30

Summary of projects on Flash Report for the month of December, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	319
Number of Projects Completed/Dropped/Frozen in Previous Month :	0
Number of Projects Completed/Dropped/Frozen in Current Month :	0
Number of Projects Added in Current Month :	7
Number of Projects in Current Month :	326

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	138	19	63	17	89	326	42
Latest Approved	137	19	64	17	89	326	42

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	281	190778.72	205279.21	70698.53	34.44	14500.49	7.60
Revised	45	36415.25	37795.21	25743.57	68.11	1379.96	3.79
Total	326	227193.97	243074.42	96442.10	39.68	15880.45	6.99

IV. Milestones (Cumulative due and Achieved)

Total	2308
Achieved upto month	1065

V. List of projects Completed/ Dropped/ Frozen during current month

There is no project under this category during the Current Month.

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
CIVIL AVIATION						
1	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002	191.52	12/2005	191.52	12/2005

<u>COAL</u>						
2	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004	2030.78	06/2009	2030.73	06/2009
3	EXPANSION OF MINE-II	10/2004	2161.28	06/2009	2161.28	09/2006
<u>MINES</u>						
4	SECOND PHASE EXPANSION OF NALCO	10/2004	4091.51	12/2008	4091.51	01/2009
<u>STEEL</u>						
5	REBUILDING OF COKE OVEN BATTERY No.5	12/2004	219.04	01/2007	198.84	01/2007
<u>POWER</u>						
6	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	11/1999	75.99	11/2002	135.14	03/2006
<u>ROAD TRANSPORT & HIGHWAYS</u>						
7	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003	157.47	09/2007	157.47	09/2007

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
<u>FERTILISERS</u>							
1	NAMRUP PLANT REVAMP(BVFC)	350.00	509.40	05/2001	12/2004	02/2005	2
<u>STEEL</u>							
2	REBUILDING OFCOKE OVEN BATTERY NO. 1 (SAIL)	112.39	112.39	12/2005	07/2005	12/2005	5
<u>PETROLEUM</u>							
3	REFINERY MODERNISATION(BPCL)	1592.65	1831.00	09/2003	03/2005	04/2005	1
4	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	358.00	11/2004	11/2004	01/2005	2
5	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	1705.00	08/2004	02/2005	03/2005	1
6	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	272.00	08/2004	12/2004	02/2005	2
7	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	4236.00	01/2005	06/2005	10/2005	4
8	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	08/2004	03/2007	31
9	IOR SCHEME NEELAM(ONGCL)	347.69	347.69	07/2003	12/2004	05/2005	5
<u>POWER</u>							
10	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	768.92	768.92	03/2007	03/2007	03/2008	12
11	ULDCS FOR EASTERN REGION (P.GRID)	290.01	305.70	09/2003	12/2004	03/2005	3
12	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	247.69	10/2003	01/2005	02/2005	1

<u>HEALTH & FW</u>							
13	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	269.24	09/1998	03/2005	04/2005	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
14	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	233.00	233.00	12/2003	12/2004	01/2005	1
15	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	151.70	151.70	02/2004	12/2004	01/2005	1
16	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	375.00	375.00	12/2003	12/2004	03/2005	3
17	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	226.05	226.05	04/2004	12/2004	01/2005	1
18	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	644.00	644.00	10/2005	12/2004	02/2005	2
19	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	206.00	206.00	11/2004	12/2004	01/2005	1
20	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	184.00	184.00	08/2004	12/2004	01/2005	1
21	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	05/2005	12/2005	7
22	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	136.45	136.45	02/2004	12/2004	01/2005	1
23	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	200.00	200.00	02/2004	12/2004	01/2005	1
24	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	283.20	283.20	11/2004	12/2004	01/2005	1
25	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	177.12	04/2004	12/2004	04/2005	4
26	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	375.00	375.00	11/2004	11/2004	01/2005	2
<u>SHIPPING & PORTS</u>							
27	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	350.84	12/2003	12/2004	11/2007	35
28	ESTABLISH OF VTS IN GULF, KUTCH	165.00	165.00	12/2005	06/2007	09/2007	3
<u>TELECOMMUNICATION</u>							
29	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	279.97	202.36	12/2004	12/2004	03/2005	3
<i>Number of projects reporting additional delay = 29</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	30816.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	4	4568.48	4568.48	4551.16
4	FERTILISERS	2	599.00	758.40	758.40
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	5	985.11	985.11	1003.96
7	PETROLEUM	26	33565.64	33565.64	34286.06
8	POWER	50	71066.49	75701.11	77353.38
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	132	36063.48	39346.53	52372.18
11	ROAD TRANSPORT & HIGHWAYS	81	21805.56	21805.56	21803.25
12	SHIPPING & PORTS	5	1424.25	1471.60	1471.60
13	TELECOMMUNICATION	9	2190.51	2190.51	2042.90
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		326	209833.69	227193.97	243074.42

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	39.44	6/2006 (-) [3/2006]	-3 (-) [-]	6 / 20
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4761.00	1/2007 (-) [1/2007]	0 (-) [-]	79 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	984.00	10/2009 (-) [9/2007]	-25 (-) [-]	21 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	670.00	2/2008 (-) [2/2008]	0 (-) [-]	22 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	4247.00	12/2008 (-) [12/2008]	0 (-) [-]	24 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	103.58	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			27738.32 (-) [30816.26]	3077.94 (-)	10805.02			152 / 393
<u>CIVIL AVIATION</u>								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	39.78	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	39.78			0 / 0
<u>COAL</u>								
8.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	1.49	6/2009 (-) [9/2006]	-33 (-) [-]	0 / 23
9.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.94	3/1994 (3/2000) [3/2007]	156 (84) [-]	2 / 2
10.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	13.42	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.73]	-0.05 (-)	3.75	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
Total :			4568.48 (-) [4551.16]	-17.32 (-)	190.60			2 / 49

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
FERTILISERS								
12.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	518.55	5/2001 (2/2002) [2/2005]	45 (36) [2]	59 / 95
13.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	15.79	6/2006 (-) [6/2006]	0 (-) [-]	2 / 2
Total :			599.00 (-) [758.40]	159.40 (-)	534.34			61 / 97
MINES								
14.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0
STEEL								
15.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	2.03	10/2005 (-) [10/2005]	0 (-) [-]	0 / 0
16.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	32.17	12/2005 (-) [12/2005]	0 (-) [5]	12 / 19
17.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	7.05	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
18.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [303.00]	16.37 (-)	-	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
19.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [198.84]	-20.20 (-)	-	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
Total :			985.11 (-) [1003.96]	18.85 (-)	41.25			12 / 19
PETROLEUM								
20.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [358.00]	5.31 (-)	319.18	11/2004 (-) [1/2005]	2 (-) [2]	5 / 6
21.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [272.00]	-33.60 (-)	244.73	8/2004 (-) [2/2005]	6 (-) [2]	6 / 8
22.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	208.58	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
23.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	1038.84	8/2004 (-) [3/2005]	7 (-) [1]	52 / 68
24.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [2838.78]	-2417.19 (-)	2742.77	7/2007 (-) [4/2005]	-27 (-) [-]	10 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
25.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	17.46	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
26.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1468.24	9/2003 (-) [4/2005]	19 (-) [1]	46 / 50
27.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	53.98	3/2006 (-) [5/2005]	-10 (-) [-]	4 / 6
28.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	299.77	7/2003 (-) [5/2005]	22 (-) [5]	9 / 9
29.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	488.30	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
30.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [383.00]	24.00 (-)	135.45	7/2005 (-) [7/2005]	0 (-) [-]	8 / 26
31.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	162.48	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
32.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4752.00]	524.00 (-)	1716.13	8/2005 (-) [8/2005]	0 (-) [-]	75 / 129
33.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4236.00]	871.00 (-)	2174.44	1/2005 (-) [10/2005]	9 (-) [4]	99 / 151
34.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [-]	0 / 0
35.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2457.79	12/2005 (-) [12/2005]	0 (-) [-]	20 / 20
36.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	3.11	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
37.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	81.06	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
38.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	40.83	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
39.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
40.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
41.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	21.97	7/2005 (-) [6/2006]	11 (-) [-]	32 / 58
42.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-)	414.77 (-)	7.97	7/2005 (-)	13 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1830.77]			[8/2006]	[-]	
43.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
44.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	58.27	3/2007 (-) [3/2007]	0 (-) [31]	3 / 3
45.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	539.88	3/2004 (-) [-]	- (-) [-]	12 / 12
Total :			33565.64 (-) [34286.06]	720.42 (-)	14337.02			387 / 563

POWER

46.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [125.96]	-36.92 (-)	101.99	2/2004 (-) [12/2004]	10 (-) [-]	30 / 30
47.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	71.58	1/2005 (-) [1/2005]	0 (-) [-]	3 / 7
48.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [247.69]	51.72 (-)	211.53	10/2003 (-) [2/2005]	16 (-) [1]	18 / 19
49.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2005]	72 (-) [-]	13 / 16
50.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [305.70]	15.69 (-)	250.79	9/2003 (-) [3/2005]	18 (-) [3]	13 / 18
51.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [195.62]	45.09 (-)	130.78	1/2005 (-) [3/2005]	2 (-) [-]	7 / 21
52.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [3559.77]	3376.32 (0.00)	4302.68	11/1990 (3/2001) [3/2005]	172 (48) [-]	7 / 9
53.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1528.74	10/1998 (3/2005) [3/2005]	77 (0) [-]	23 / 37
54.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [770.48]	1.23 (-)	438.30	1/2005 (-) [3/2005]	2 (-) [-]	11 / 25
55.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [235.35]	-13.25 (-)	212.43	12/2005 (-) [3/2005]	-9 (-) [-]	11 / 22
56.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	353.28	7/2006 (-) [6/2005]	-13 (-) [-]	6 / 18
57.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97) [806.69]	385.69 (103.72)	730.34	3/1999 (12/2002) [6/2005]	75 (30) [-]	2 / 11
58.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [302.37]	-87.75 (-)	266.34	8/2005 (-) [8/2005]	0 (-) [-]	13 / 24

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
59.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	1177.56	8/2005 (-) [8/2005]	0 (-) [-]	39 / 39
60.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	93.11	2/2003 (-) [8/2005]	30 (-) [-]	12 / 17
61.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	185.35	9/2005 (-) [9/2005]	0 (-) [-]	7 / 22
62.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	201.21	10/2004 (-) [9/2005]	11 (-) [-]	6 / 18
63.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	623.96	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
64.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6648.83]	0.00 (-)	4349.94	2/2006 (-) [2/2006]	0 (-) [-]	90 / 93
65.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	11/1999 (-)	75.99 (-) [135.14]	59.15 (-)	104.68	11/2002 (-) [3/2006]	40 (-) [-]	0 / 0
66.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
67.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	37.34	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22
68.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [2208.43]	-1176.34 (-)	2014.01	5/2006 (-) [5/2006]	0 (-) [-]	52 / 64
69.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.53]	407.83 (-)	45.06	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
70.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
71.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	37.34	8/2006 (-) [7/2006]	-1 (-) [-]	1 / 22
72.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	63.92	7/2006 (-) [7/2006]	0 (-) [-]	1 / 20
73.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	138.20	9/2006 (-) [9/2006]	0 (-) [-]	0 / 19
74.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
75.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	25.32	12/2006 (-) [12/2006]	0 (-) [-]	0 / 23
76.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	-	7/2006 (-) [12/2006]	5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
77.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
78.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [2/2007]	7 (-) [-]	0 / 19
79.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	9.50	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
80.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1216.68	2/2007 (-) [2/2007]	0 (-) [-]	15 / 41
81.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	94.43	2/2007 (-) [2/2007]	0 (-) [-]	0 / 23
82.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
83.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [1866.10]	-4002.21 (-)	105.91	5/2007 (-) [3/2007]	-2 (-) [-]	0 / 36
84.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	-	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
85.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [8/2007]	-9 (-) [-]	0 / 23
86.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	902.81	8/2007 (-) [8/2007]	0 (-) [-]	0 / 38
87.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	918.71	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
88.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	188.89	9/2007 (-) [9/2007]	0 (-) [-]	4 / 36
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	404.90	12/2007 (-) [12/2007]	0 (-) [-]	0 / 52
90.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	92.81	3/2007 (-) [3/2008]	12 (-) [12]	1 / 25
91.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [2198.04]	1619.42 (-)	1216.68	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
92.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	794.06	4/2009 (-) [4/2009]	0 (-) [-]	8 / 41
93.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	673.45	12/2009 (-) [12/2009]	0 (-) [-]	1 / 76
94.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	686.39	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [124.15]	-11.62 (-)	117.05	6/2004 (-) [-]	- (-) [-]	15 / 18
Total :			71066.49 (-) [77353.38]	6286.89 (-)	31837.75			418 / 1135

HEALTH & FW

96.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	170.29	9/1998 (3/2005) [4/2005]	79 (1) [1]	0 / 0
97.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	293.14	3/1999 (3/2005) [5/2005]	74 (2) [-]	6 / 17
Total :			140.92 (-) [691.84]	550.92 (-)	463.43			6 / 17

RAILWAYS

98.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	304.02	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
99.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	121.67	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
100.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (293.97) [293.97]	250.25 (0.00)	271.44	3/1997 (-) [12/2004]	93 (-) [-]	0 / 0
101.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	365.95	3/2000 (-) [1/2005]	58 (-) [-]	0 / 0
102.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	142.42	8/2003 (-) [1/2005]	17 (-) [-]	0 / 0
103.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	6.91	- (-) [2/2005]	- (-) [-]	0 / 0
104.	MANSI-SAHARSA (GC), ECR	4/1996 (-)	55.11 (-) [114.00]	58.89 (-)	92.47	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
105.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [290.16]	191.74 (7.71)	256.24	- (-) [2/2005]	- (-) [-]	0 / 0
106.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	96.60	- (-) [3/2005]	- (-) [-]	0 / 0
107.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	424.31	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
108.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	129.21	12/1999 (-) [3/2005]	63 (-) [-]	0 / 0
109.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (157.34) [175.04]	35.35 (17.70)	155.85	- (-) [3/2005]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
110.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	298.24	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
111.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [492.85]	167.38 (-)	282.50	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
112.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [222.96]	70.75 (-)	184.53	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
113.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	548.10	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
114.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [134.73]	29.41 (11.05)	142.83	- (-) [3/2005]	- (-) [-]	0 / 0
115.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	164.42	3/2001 (-) [3/2005]	48 (-) [-]	0 / 0
116.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	116.93	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
117.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	39.11	- (-) [3/2005]	- (-) [-]	0 / 0
118.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [158.16]	46.26 (-)	66.71	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
119.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
120.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	37.68	- (-) [3/2005]	- (-) [-]	0 / 0
121.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	319.88	3/2000 (-) [3/2005]	60 (-) [-]	0 / 0
122.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	148.95	- (-) [12/2005]	- (-) [-]	0 / 0
123.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	489.00	12/1997 (-) [12/2005]	96 (-) [-]	0 / 0
124.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	17.19	- (-) [12/2005]	- (-) [-]	0 / 0
125.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
126.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	340.47	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
127.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	236.54	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
128.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	47.46	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
129.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	104.01	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
130.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	116.93	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
131.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (460.25) [622.52]	157.53 (162.27)	473.50	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
132.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	75.32	- (-) [3/2007]	- (-) [-]	0 / 0
133.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	79.02	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
134.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	44.96	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
135.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	104.31	- (-) [3/2007]	- (-) [-]	0 / 0
136.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	372.60	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
137.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	251.47	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
138.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	21.03	- (-) [7/2007]	- (-) [-]	0 / 0
139.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	135.98	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
140.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	158.85	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
141.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	30.77	- (-) [12/2007]	- (-) [-]	0 / 0
142.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	101.46	- (-) [3/2008]	- (-) [-]	0 / 0
143.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	227.60	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
144.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
145.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5500.00]	3000.00 (-)	1780.34	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
146.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	146.58	- (-) [9/2008]	- (-) [-]	0 / 0
147.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	19.78	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
148.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	52.61	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
149.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	290.84	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
150.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	27.75	- (-) [-]	- (-) [-]	0 / 0
151.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	57.81	3/2004 (-) [-]	- (-) [-]	0 / 0
152.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.80	- (-) [-]	- (-) [-]	0 / 0
153.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	2.61	- (-) [-]	- (-) [-]	0 / 0
154.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	138.66	3/1998 (-) [-]	- (-) [-]	0 / 0
155.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	59.91	- (12/1996) [-]	- (-) [-]	0 / 0
156.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	134.68	3/1996 (-) [-]	- (-) [-]	0 / 0
157.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [157.98]	-8.18 (-)	1.44	- (-) [-]	- (-) [-]	0 / 0
158.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	89.46	- (-) [-]	- (-) [-]	0 / 0
159.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [583.74]	343.74 (-)	507.03	- (-) [-]	- (-) [-]	0 / 0
160.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	-	3/2011 (-) [-]	- (-) [-]	0 / 0
161.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [175.03]	86.30 (-)	168.40	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
162.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	46.40	- (-) [-]	- (-) [-]	0 / 0
163.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	84.34	3/1996 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
164.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	216.90	3/1996 (-) [-]	- (-) [-]	0 / 0
165.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	32.69	- (-) [-]	- (-) [-]	0 / 0
166.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [173.32]	17.58 (8.96)	18.59	2/2009 (-) [-]	- (-) [-]	0 / 0
167.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	71.39	- (-) [-]	- (-) [-]	0 / 0
168.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	52.64	- (-) [-]	- (-) [-]	0 / 0
169.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	13.33	- (-) [-]	- (-) [-]	0 / 0
170.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	177.14	- (3/2000) [-]	- (-) [-]	0 / 0
171.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	28.30	- (-) [-]	- (-) [-]	0 / 0
172.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.08	- (-) [-]	- (-) [-]	0 / 0
173.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	77.76	3/2002 (-) [-]	- (-) [-]	0 / 0
174.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [658.11]	263.11 (59.13)	196.88	- (-) [-]	- (-) [-]	0 / 0
175.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	12.22	- (-) [-]	- (-) [-]	0 / 0
176.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.64	- (-) [-]	- (-) [-]	0 / 0
177.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	1.50	- (-) [-]	- (-) [-]	0 / 0
178.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	10.91	- (-) [-]	- (-) [-]	0 / 0
179.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	76.48	- (-) [-]	- (-) [-]	0 / 0
180.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0
181.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (171.17) [185.66]	113.96 (14.49)	155.85	12/1998 (3/2001) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.09	- (-) [-]	- (-) [-]	0 / 0
183.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	23.46	- (-) [-]	- (-) [-]	0 / 0
184.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
185.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.25	- (-) [-]	- (-) [-]	0 / 0
186.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	11.48	- (-) [-]	- (-) [-]	0 / 0
187.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
188.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
189.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
190.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	20.51	12/2008 (-) [-]	- (-) [-]	0 / 0
191.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
192.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	23.65	- (-) [-]	- (-) [-]	0 / 0
193.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [142.84]	42.84 (-)	121.83	- (-) [-]	- (-) [-]	0 / 0
194.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	156.88	- (-) [-]	- (-) [-]	0 / 0
195.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.45	- (-) [-]	- (-) [-]	0 / 0
196.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	34.06	4/2003 (-) [-]	- (-) [-]	0 / 0
197.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	38.12	12/2008 (-) [-]	- (-) [-]	0 / 0
198.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	51.27	- (-) [-]	- (-) [-]	0 / 0
199.	ARA-SASARAM	7/1997 (-)	120.00 (-)	69.14 (-)	89.33	3/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[189.14]			[-]	[-]	
200.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
201.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
202.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	45.74	12/2009 (-) [-]	- (-) [-]	0 / 0
203.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	158.74	- (-) [-]	- (-) [-]	0 / 0
204.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	3.07	3/2007 (-) [-]	- (-) [-]	0 / 0
205.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	36.43	- (-) [-]	- (-) [-]	0 / 0
206.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	120.63	- (-) [-]	- (-) [-]	0 / 0
207.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.55	- (-) [-]	- (-) [-]	0 / 0
208.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	53.28	- (-) [-]	- (-) [-]	0 / 0
209.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	122.30	- (-) [-]	- (-) [-]	0 / 0
210.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	11.40	- (-) [-]	- (-) [-]	0 / 0
211.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [239.59]	64.59 (-)	3.38	- (-) [-]	- (-) [-]	0 / 0
212.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [274.41]	237.61 (0.00)	208.26	- (-) [-]	- (-) [-]	0 / 0
213.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	25.39	- (-) [-]	- (-) [-]	0 / 0
214.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	32.96	- (-) [-]	- (-) [-]	0 / 0
215.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	28.45	- (-) [-]	- (-) [-]	0 / 0
216.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	11.41	- (-) [-]	- (-) [-]	0 / 0
217.	DHARMAVARAM-PAKALA	4/1997	200.00	94.99	2.07	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(294.99) [294.99]	(0.00)		(-) [-]	(-) [-]	
218.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	16.05	- (-) [-]	- (-) [-]	0 / 0
219.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	9.17	- (-) [-]	- (-) [-]	0 / 0
220.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
221.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
222.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [423.64]	299.21 (15.86)	105.62	- (0/200) [-]	- (-) [-]	0 / 0
223.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [301.63]	-0.01 (-)	24.16	- (-) [-]	- (-) [-]	0 / 0
224.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	125.02	3/1997 (-) [-]	- (-) [-]	0 / 0
225.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	222.36	7/2005 (-) [-]	- (-) [-]	0 / 0
226.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	51.34	7/2006 (-) [-]	- (-) [-]	0 / 0
227.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	684.39	3/2003 (-) [-]	- (-) [-]	0 / 0
228.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	45.08	- (-) [-]	- (-) [-]	0 / 0
229.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
Total :			36063.48 (-) [52372.18]	16308.70 (-)	16193.62			0 / 0
ROAD TRANSPORT & HIGHWAYS								
230.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	203.60	5/2004 (-) [1/2005]	8 (-) [-]	0 / 0
231.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	232.50	11/2004 (-) [1/2005]	2 (-) [1]	0 / 0
232.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	250.00	11/2004 (-) [1/2005]	2 (-) [1]	0 / 0
233.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	97.40	2/2004 (-) [1/2005]	11 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
234.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	260.40	12/2003 (-) [1/2005]	13 (-) [1]	0 / 0
235.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	184.20	2/2004 (-) [1/2005]	11 (-) [1]	0 / 0
236.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	23.01	11/2004 (-) [1/2005]	2 (-) [2]	0 / 0
237.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	144.40	4/2004 (-) [1/2005]	9 (-) [1]	0 / 0
238.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	225.00	8/2004 (-) [1/2005]	5 (-) [1]	0 / 0
239.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	180.30	2/2004 (-) [1/2005]	11 (-) [1]	0 / 0
240.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	209.20	11/2004 (-) [2/2005]	3 (-) [-]	0 / 0
241.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	590.00	10/2005 (-) [2/2005]	-8 (-) [2]	0 / 0
242.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	178.10	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
243.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	90.13	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
244.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	550.20	5/2004 (-) [3/2005]	10 (-) [-]	0 / 0
245.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	183.60	1/2004 (-) [3/2005]	14 (-) [-]	0 / 0
246.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	228.60	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
247.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	410.40	12/2003 (-) [3/2005]	15 (-) [3]	0 / 0
248.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	300.90	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
249.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	95.07	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0
250.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	206.00	12/2003 (-) [4/2005]	16 (-) [-]	0 / 0
251.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	118.90	12/2003 (-) [4/2005]	16 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
252.	JAWAHARLAL NEHRU PORT (PH-1) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	124.50	4/2004 (-) [4/2005]	12 (-) [4]	0 / 0
253.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	397.60	10/2003 (-) [6/2005]	20 (-) [-]	0 / 0
254.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	137.70	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
255.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	185.30	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
256.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	508.00	12/2004 (-) [6/2005]	6 (-) [-]	0 / 0
257.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	382.00	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
258.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	128.50	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
259.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	373.90	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
260.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	168.30	6/2004 (-) [6/2005]	12 (-) [-]	0 / 0
261.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	205.50	12/2003 (-) [6/2005]	18 (-) [-]	0 / 0
262.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	248.30	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
263.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	57.75	1/2004 (-) [6/2005]	17 (-) [-]	0 / 0
264.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	317.50	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
265.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	153.80	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
266.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	69.28	1/2004 (-) [6/2005]	17 (-) [-]	0 / 0
267.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	191.70	6/2004 (-) [8/2005]	14 (-) [-]	0 / 0
268.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	165.80	4/2004 (-) [8/2005]	16 (-) [-]	0 / 0
269.	HIMATNAGAR-CHILODA	4/2000	180.31	-5.31	89.20	12/2003	20	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GQ) KM.443-KM.495 (NH-8)	(-)	(-) [175.00]	(-)		(-) [8/2005]	(-) [-]	
270.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
271.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	26.43	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
272.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	55.88	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
273.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	184.40	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
274.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	106.50	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
275.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	88.45	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
276.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	208.10	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
277.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	211.60	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
278.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	161.10	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
279.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	112.30	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
280.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	131.50	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
281.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	199.10	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
282.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	282.70	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
283.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	190.40	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
284.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	125.20	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
285.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	179.00	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
286.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	121.80	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
287.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	110.90	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
288.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	96.29	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
289.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	89.49	5/2004 (-) [12/2005]	19 (-) [-]	0 / 0
290.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	166.00	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
291.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	201.20	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
292.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.55	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
293.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	212.74	8/2004 (-) [12/2005]	16 (-) [7]	0 / 0
294.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	125.40	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
295.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	207.30	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
296.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	29.26	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
297.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
298.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	99.28	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
299.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	155.60	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
300.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	83.23	4/2004 (-) [6/2006]	26 (-) [-]	0 / 0
301.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	283.70	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
302.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	8.18	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
303.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	7.28	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
304.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	15.98	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
305.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	15.44	5/2007 (-) [12/2006]	-5 (-) [-]	0 / 0
306.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	61.42	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
307.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	97.69	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
308.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	54.36	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
309.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	43.73	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
310.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [157.47]	0.00 (-)	0.17	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
Total :			21805.56 (-) [21803.25]	-2.31 (-)	13533.63			0 / 0

SHIPPING & PORTS

311.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (215.34) [215.34]	47.35 (0.00)	185.86	2/2003 (-) [12/2004]	22 (-) [-]	2 / 4
312.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	357.13	- (-) [8/2005]	- (-) [-]	0 / 0
313.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	83.57	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
314.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.59	12/2005 (-) [9/2007]	21 (-) [3]	0 / 0
315.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [35]	0 / 0
Total :			1424.25 (-) [1471.60]	47.35 (-)	633.53			2 / 4

TELECOMMUNICATION

316.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.53	9/2004 (-) [3/2005]	6 (-) [-]	0 / 0
317.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	114.41	12/2004 (-) [3/2005]	3 (-) [3]	0 / 0
318.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [350.00]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
319.	IP NETWORK WITH ROUTERS (BSNL)	4/2004 (-)	250.00 (-)	0.00 (-)	-	10/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[250.00]			[-]	[-]	
320.	ANDHRA PRADESH CMTS (BSNL)	1/2004 (-)	137.05 (-) [137.05]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
321.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [120.00]	0.00 (-)	13.50	10/2004 (-) [-]	- (-) [-]	0 / 0
322.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [150.00]	0.00 (-)	-	11/2004 (-) [-]	- (-) [-]	0 / 0
323.	MANAGED LEASED LINE NETWORK (BSNL)	12/2002 (-)	210.00 (-) [140.00]	-70.00 (-)	38.00	1/2004 (-) [-]	- (-) [-]	0 / 0
324.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	-	3/2004 (-) [-]	- (-) [-]	0 / 0
Total :			2190.51 (-) [2042.90]	-147.61 (-)	207.44			0 / 0
URBAN DEVELOPMENT								
325.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	7597.25	3/2005 (-) [3/2006]	12 (-) [-]	25 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	7597.25			25 / 31
WATER RESOURCES								
326.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	27.44	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	27.44			0 / 0
All India :			209833.69 (-) [243074.42]	33240.73 (-)	96442.10			1065 / 2308
NIC-MoS&PI(IPMD) [12/2004]								