

Sector-Wise number of on going projects in February, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	132
2.	ROAD TRANSPORT & HIGHWAYS	76
3.	POWER	45
4.	PETROLEUM	26
5.	TELECOMMUNICATION	22
6.	STEEL	7
7.	ATOMIC ENERGY	6
8.	COAL	6
9.	SHIPPING & PORTS	4
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		332

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				

14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02
<u>July, 2004</u>				
<u>RAILWAYS</u>				
15.	UDHNA-JALGAON(RE)	124.39	03/2002	108.90
16.	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	-NA-	293.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	138.65	12/2003	86.64
18.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	06/2001	281.11
<u>August, 2004</u>				
<u>PETROLEUM</u>				
19.	VISAKH-SECNDERABAD LPG(GAIL)	490.65	08/2003	415.97
20.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	07/2003	2144.86
<u>POWER</u>				
21.	NATHPA JHAKRI H.E.P. (NJPC)	1678.02	04/1996	7905.35
<u>September, 2004</u>				
<u>MINES</u>				
22.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	05/2002	1593.05
<u>October, 2004</u>				
<u>PETROLEUM</u>				
23.	LINEAR ALKYL BENZENE (IOCL)	1248.00	03/2004	945.85
<u>ROAD TRANSPORT & HIGHWAYS</u>				
24.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	164.25	05/2004	159.22
25.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	332.00	12/2004	544.20
26.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	143.20	12/2003	147.14
<u>TELECOMMUNICATION</u>				
27.	2NT & 3RD GENERATION MOBILE COMMUNICATION	147.00	03/2006	29.30
<u>January, 2005</u>				
<u>POWER</u>				
28.	RAMAGUNDAM STPP ST - III(NTPC)	1780.99	08/2005	1177.56
<u>ROAD TRANSPORT & HIGHWAYS</u>				
29.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	375.00	11/2004	23.01
30.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	184.00	08/2004	225.00
31.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	283.20	11/2004	232.50
32.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	151.70	02/2004	184.20
<u>SHIPPING & PORTS</u>				
33.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	167.99	02/2003	196.24
<u>February, 2005</u>				
<u>POWER</u>				
34.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	162.88	02/2004	104.73
35.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	109.77	01/2005	76.89
36.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	769.25	01/2005	494.55
37.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	135.77	06/2004	118.24
<u>ROAD TRANSPORT & HIGHWAYS</u>				
38.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	200.00	02/2004	181.50

Summary of projects on Flash Report for the month of February, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	338
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	5
Number of Projects in Current Month :	332

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	129	23	61	17	102	332	39
Latest Approved	129	23	61	17	102	332	39

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	286	183444.15	198373.62	67071.24	33.81	14929.47	8.14
Revised	46	45468.91	48094.60	30520.52	63.46	2625.69	5.77
Total	332	228913.06	246468.22	97591.76	39.60	17555.16	7.67

IV. Milestones (Cumulative due and Achieved)

Total	2299
Achieved upto month	1052

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
POWER							
1	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW) {Completed}	01/2002	769.25	01/2005	770.48	03/2005	494.55
2	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID) {Completed}	08/2001	162.88	02/2004	125.96	12/2004	104.73
3	KAHALGAON-BIHARSHARIFF	12/2001	135.77	06/2004	124.15	11/2004	118.24

	400KV D/C LINE-II (P.GRID) {Completed}						
4	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA. {Completed}	01/2002	109.77	01/2005	89.62	12/2004	76.89
<u>ROAD TRANSPORT & HIGHWAYS</u>							
5	CHAMPAWATI- VISHAKHAPATNAM (GQ) KM.49- KM.28 (NH-5) {Completed}	04/2000	200.00	02/2004	200.00	02/2005	181.5

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	BARSINGSAR TPS OF 250 MW	12/2004	1114.18	06/2009	1114.18	06/2009
2	BARSINGSAR LIGNITE MINE	12/2004	254.07	06/2009	254.07	06/2009
<u>TELECOMMUNICATION</u>						
3	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	01/2004	109.57	03/2005	109.57	-NA-
4	KARNATAKA CMTS, PHASE-IV	01/2004	373.46	06/2005	373.46	-NA-
5	PUNJAB CMTS	05/2003	106.30	07/2004	106.30	07/2004

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
<u>PETROLEUM</u>							
1	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1830.77	07/2005	08/2006	10/2006	2
<u>POWER</u>							
2	DHAULIGANGA H.E.P.-I (NHPC)	601.98	1578.31	10/1998	03/2005	04/2005	1
3	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4827.65	11/1990	03/2005	09/2005	6
4	TEHRI DAM & H.P.P.(THDCL)	2963.66	6672.88	03/1999	03/2005	07/2005	4
5	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	567.05	07/2006	06/2005	09/2005	3
6	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	247.69	10/2003	02/2005	03/2005	1
7	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	195.62	01/2005	03/2005	04/2005	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
8	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	644.00	644.00	10/2005	02/2005	03/2005	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	30816.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	6	5936.73	5936.73	5919.46
4	FERTILISERS	2	599.00	758.40	859.24
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	7	1354.36	1354.36	1377.04
7	PETROLEUM	26	33565.64	35241.64	37644.36
8	POWER	45	68107.83	72742.45	74229.74
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	132	36063.48	39346.53	52627.07
11	ROAD TRANSPORT & HIGHWAYS	76	20611.66	20611.66	20606.45
12	SHIPPING & PORTS	4	1256.26	1256.26	1256.26
13	TELECOMMUNICATION	22	4864.00	4864.00	4517.07
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		332	209924.13	228913.06	246468.22

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	56.66	6/2006 (-) [3/2006]	-3 (-) [-]	6 / 20
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4841.00	1/2007 (-) [1/2007]	0 (-) [-]	82 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	1049.00	10/2009 (-) [9/2007]	-25 (-) [-]	23 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	753.00	2/2008 (-) [2/2008]	0 (-) [-]	23 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	4403.00	12/2008 (-) [12/2008]	0 (-) [-]	25 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	119.18	9/2010 (-) [9/2010]	0 (-) [-]	4 / 76
Total :			27738.32 (-) [30816.26]	3077.94 (-)	11221.84			163 / 468
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	47.60	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	47.60			0 / 0
COAL								
8.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	3.15	6/2009 (-) [9/2006]	-33 (-) [-]	1 / 23
9.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.99	3/1994 (3/2000) [3/2007]	156 (84) [-]	2 / 2
10.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	13.42	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	5.50	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.34	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	2.76	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			5936.73 (-) [5919.46]	-17.27 (-)	233.16			3 / 49
<u>FERTILISERS</u>								
14.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [610.24]	260.24 (100.84)	520.97	5/2001 (2/2002) [2/2005]	45 (36) [-]	59 / 95
15.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	18.73	6/2006 (-) [6/2006]	0 (-) [-]	19 / 56
Total :			599.00 (-) [859.24]	260.24 (-)	539.70			78 / 151
<u>MINES</u>								
16.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0
<u>STEEL</u>								
17.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	3.10	10/2005 (-) [10/2005]	0 (-) [-]	0 / 0
18.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	38.14	12/2005 (-) [12/2005]	0 (-) [-]	12 / 19
19.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	-	1/2006 (-) [1/2006]	0 (-) [-]	0 / 0
20.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	10.47	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
21.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [286.63]	0.00 (-)	44.77	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
22.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [198.84]	-20.20 (-)	-	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
23.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [219.04]	20.20 (-)	-	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
Total :			1354.36 (-) [1377.04]	22.68 (-)	96.48			12 / 19
<u>PETROLEUM</u>								
24.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [358.00]	5.31 (-)	343.38	11/2004 (-) [2/2005]	3 (-) [-]	5 / 6
25.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	250.79	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
26.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [272.00]	-33.60 (-)	261.63	8/2004 (-) [3/2005]	7 (-) [-]	8 / 9
27.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	1092.33	8/2004 (-) [3/2005]	7 (-) [-]	58 / 68
28.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	3102.66	7/2007 (-) [4/2005]	-27 (-) [-]	10 / 11
29.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	30.69	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
30.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	541.04	3/2004 (-) [4/2005]	13 (-) [-]	12 / 12
31.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	63.68	3/2006 (-) [5/2005]	-10 (-) [-]	5 / 6
32.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	299.77	7/2003 (-) [5/2005]	22 (-) [-]	9 / 9
33.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	761.41	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
34.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1536.66	9/2003 (-) [6/2005]	21 (-) [-]	48 / 50
35.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [383.00]	24.00 (-)	174.79	7/2005 (-) [7/2005]	0 (-) [-]	12 / 26
36.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	204.09	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
37.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4752.00]	524.00 (-352.00)	1976.21	8/2005 (-) [8/2005]	0 (-) [-]	84 / 129
38.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2542.23	12/2005 (-) [9/2005]	-3 (-) [-]	20 / 20
39.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4344.00]	979.00 (179.00)	2418.07	1/2005 (-) [10/2005]	9 (-) [-]	102 / 151
40.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [-]	0 / 0
41.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	4.13	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
42.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	252.97	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
43.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	41.38	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
45.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
46.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	28.50	7/2005 (-) [6/2006]	11 (-) [-]	36 / 58
47.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
48.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	8.55	7/2005 (-) [10/2006]	15 (-) [2]	0 / 10
49.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	127.65	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
Total :			33565.64 (-) [37644.36]	4078.72 (-)	16118.40			418 / 574

POWER

50.	TALCHER STPP ST-II (NTPC)	1/1999 (-)	6648.83 (-) [6648.83]	0.00 (-)	4378.35	2/2006 (-) [2/2005]	-12 (-) [-]	92 / 92
51.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	196.20	9/2005 (-) [3/2005]	-6 (-) [-]	7 / 22
52.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [302.37]	-87.75 (-)	273.30	8/2005 (-) [3/2005]	-5 (-) [-]	15 / 24
53.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [305.70]	15.69 (-)	258.79	9/2003 (-) [3/2005]	18 (-) [-]	13 / 18
54.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE (P.GRID)	10/2000 (-)	195.97 (-) [247.69]	51.72 (-)	221.85	10/2003 (-) [3/2005]	17 (-) [1]	18 / 19
55.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [235.35]	-13.25 (-)	219.89	12/2005 (-) [3/2005]	-9 (-) [-]	14 / 22
56.	DHAULIGANGA BAREILY LINE TRANSMISSION (P.GRID)	1/2001 (-)	150.53 (-) [195.62]	45.09 (-)	139.45	1/2005 (-) [4/2005]	3 (-) [1]	9 / 17
57.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1574.15	10/1998 (3/2005) [4/2005]	78 (1) [1]	25 / 36
58.	TEHRI TR. SYSTEM (P.GRID)	3/1994 (8/2002)	421.00 (702.97) [806.69]	385.69 (103.72)	737.91	3/1999 (12/2002) [6/2005]	75 (30) [-]	2 / 11
59.	TEHRI DAM & H.P.P. (THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [7/2005]	76 (-) [4]	13 / 16
60.	UNIFIED LOAD DESPATCH	2/2001	294.82	-68.11	98.10	2/2003	30	14 / 17

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	& COMMUNICATION SCHEME W R (PR.GRID)	(-)	(-) [226.71]	(-)		(-) [8/2005]	(-) [-]	
61.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	206.95	10/2004 (-) [9/2005]	11 (-) [-]	9 / 18
62.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	367.85	7/2006 (-) [9/2005]	-10 (-) [3]	7 / 18
63.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4827.65]	4644.20 (1267.88)	4327.62	11/1990 (3/2001) [9/2005]	178 (54) [6]	7 / 9
64.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	694.11	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
65.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	11/1999 (-)	75.99 (-) [135.14]	59.15 (-)	104.68	11/2002 (-) [3/2006]	40 (-) [-]	0 / 0
66.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
67.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	55.20	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22
68.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3451.97]	67.20 (-)	2123.55	5/2006 (-) [5/2006]	0 (-) [-]	52 / 64
69.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.62]	407.92 (-)	72.95	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
70.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	55.20	8/2006 (-) [7/2006]	-1 (-) [-]	4 / 22
71.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	78.98	7/2006 (-) [7/2006]	0 (-) [-]	2 / 20
72.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
73.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	166.45	9/2006 (-) [9/2006]	0 (-) [-]	0 / 19
74.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
75.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
76.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	34.21	12/2006 (-) [12/2006]	0 (-) [-]	2 / 23
77.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	-	7/2006 (-) [12/2006]	5 (-) [-]	0 / 0
78.	SIPAT TRANSMISSION	12/2003	1454.79	0.00	123.50	2/2007	0	1 / 23

HEALTH & FW

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	196.64	3/1999 (3/2005) [5/2005]	74 (2) [-]	7 / 18
96.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	173.85	9/1998 (3/2005) [6/2005]	81 (3) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	370.49			7 / 18

RAILWAYS

97.	MANSI-SAHARSA (GC), ECR	4/1996 (-)	55.11 (-) [114.00]	58.89 (-)	99.36	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
98.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	8.67	- (-) [2/2005]	- (-) [-]	0 / 0
99.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [290.16]	191.74 (7.71)	281.39	- (-) [2/2005]	- (-) [-]	0 / 0
100.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.07	- (-) [3/2005]	- (-) [-]	0 / 0
101.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	427.42	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
102.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	135.21	12/1999 (-) [3/2005]	63 (-) [-]	0 / 0
103.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [357.11]	170.95 (-)	281.56	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
104.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [492.85]	167.38 (-)	288.10	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
105.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [222.96]	70.75 (-)	186.04	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
106.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (157.34) [175.04]	35.35 (17.70)	159.52	- (-) [3/2005]	- (-) [-]	0 / 0
107.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	555.50	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
108.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	145.59	- (-) [3/2005]	- (-) [-]	0 / 0
109.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	169.45	3/2001 (-) [3/2005]	48 (-) [-]	0 / 0
110.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	39.23	- (-) [3/2005]	- (-) [-]	0 / 0
111.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30)	163.37 (108.97)	122.69	6/1999 (-)	69 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[284.27]			[3/2005]	[-]	
112.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [331.23]	219.33 (-)	81.28	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
113.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	144.13	8/2003 (-) [3/2005]	19 (-) [-]	0 / 0
114.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
115.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	40.83	- (-) [3/2005]	- (-) [-]	0 / 0
116.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	323.32	3/2000 (-) [3/2005]	60 (-) [-]	0 / 0
117.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	17.85	- (-) [12/2005]	- (-) [-]	0 / 0
118.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	503.70	12/1997 (-) [12/2005]	96 (-) [-]	0 / 0
119.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	154.65	- (-) [12/2005]	- (-) [-]	0 / 0
120.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	342.97	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
121.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
122.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	240.58	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
123.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	69.61	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
124.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	133.06	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
125.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	106.44	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
126.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	319.28	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
127.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (460.25) [622.52]	157.53 (162.27)	486.37	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
128.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	104.31	- (-) [3/2007]	- (-) [-]	0 / 0
129.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-)	70.07 (-)	76.62	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[254.07]			[3/2007]	[-]	
130.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	79.23	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
131.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	53.70	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
132.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	381.59	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
133.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	262.67	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
134.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	20.76	- (-) [7/2007]	- (-) [-]	0 / 0
135.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	141.43	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
136.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	162.35	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
137.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	32.26	- (-) [12/2007]	- (-) [-]	0 / 0
138.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	95.64	- (-) [3/2008]	- (-) [-]	0 / 0
139.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	252.74	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
140.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
141.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5500.00]	3000.00 (-)	1905.82	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
142.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	160.09	- (-) [9/2008]	- (-) [-]	0 / 0
143.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	20.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
144.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	59.48	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
145.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	309.87	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
146.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	5.13	3/2007 (-) [-]	- (-) [-]	0 / 0
147.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99)	94.99 (0.00)	2.47	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[294.99]			[-]	[-]	
148.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
149.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [301.63]	-0.01 (-)	24.17	- (-) [-]	- (-) [-]	0 / 0
150.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	177.14	- (3/2000) [-]	- (-) [-]	0 / 0
151.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	71.90	- (-) [-]	- (-) [-]	0 / 0
152.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	52.77	- (-) [-]	- (-) [-]	0 / 0
153.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	46.95	- (-) [-]	- (-) [-]	0 / 0
154.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	29.17	- (-) [-]	- (-) [-]	0 / 0
155.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [658.11]	263.11 (59.13)	198.69	- (-) [-]	- (-) [-]	0 / 0
156.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [173.32]	17.58 (8.96)	19.87	2/2009 (-) [-]	- (-) [-]	0 / 0
157.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [157.98]	-8.18 (-)	1.44	- (-) [-]	- (-) [-]	0 / 0
158.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (171.17) [185.66]	113.96 (14.49)	160.09	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
159.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	94.13	- (-) [-]	- (-) [-]	0 / 0
160.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	-	3/2011 (-) [-]	- (-) [-]	0 / 0
161.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [423.64]	299.21 (15.86)	108.46	- (0/200) [-]	- (-) [-]	0 / 0
162.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	89.96	3/2006 (-) [-]	- (-) [-]	0 / 0
163.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	128.45	12/2004 (-) [-]	- (-) [-]	0 / 0
164.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [274.41]	237.61 (0.00)	209.38	- (-) [-]	- (-) [-]	0 / 0
165.	NIMACH-RATLAM(GC),WR	4/1993	65.00	102.51	84.34	3/1996	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [167.51]	(-)		(-) [-]	(-) [-]	
166.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	36.85	- (-) [-]	- (-) [-]	0 / 0
167.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	13.20	- (-) [-]	- (-) [-]	0 / 0
168.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [175.03]	86.30 (-)	168.40	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
169.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	128.82	3/1997 (-) [-]	- (-) [-]	0 / 0
170.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	76.58	3/2002 (-) [-]	- (-) [-]	0 / 0
171.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
172.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
173.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.64	- (-) [-]	- (-) [-]	0 / 0
174.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	1.51	- (-) [-]	- (-) [-]	0 / 0
175.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	12.20	- (-) [-]	- (-) [-]	0 / 0
176.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	76.48	- (-) [-]	- (-) [-]	0 / 0
177.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	58.60	- (12/1996) [-]	- (-) [-]	0 / 0
178.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	60.36	3/2004 (-) [-]	- (-) [-]	0 / 0
179.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.16	- (-) [-]	- (-) [-]	0 / 0
180.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	24.71	- (-) [-]	- (-) [-]	0 / 0
181.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	47.50	- (-) [-]	- (-) [-]	0 / 0
182.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.25	- (-) [-]	- (-) [-]	0 / 0
183.	RAMGANJMUNDI-BHOPAL	4/2001	727.13	-1.08	15.65	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(727.13) [726.05]	(-1.08)		(-) [-]	(-) [-]	
184.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
185.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
186.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
187.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	24.45	12/2008 (-) [-]	- (-) [-]	0 / 0
188.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	27.75	- (-) [-]	- (-) [-]	0 / 0
189.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	12.22	- (-) [-]	- (-) [-]	0 / 0
190.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.10	- (-) [-]	- (-) [-]	0 / 0
191.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.20	- (-) [-]	- (-) [-]	0 / 0
192.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	139.89	3/1998 (-) [-]	- (-) [-]	0 / 0
193.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.80	- (-) [-]	- (-) [-]	0 / 0
194.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [142.84]	42.84 (-)	126.88	- (-) [-]	- (-) [-]	0 / 0
195.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	161.44	- (-) [-]	- (-) [-]	0 / 0
196.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.38	- (-) [-]	- (-) [-]	0 / 0
197.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	40.10	12/2008 (-) [-]	- (-) [-]	0 / 0
198.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	55.27	- (-) [-]	- (-) [-]	0 / 0
199.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	136.06	3/1996 (-) [-]	- (-) [-]	0 / 0
200.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	46.59	12/2009 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	176.87	- (-) [-]	- (-) [-]	0 / 0
202.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	2.61	- (-) [-]	- (-) [-]	0 / 0
203.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	36.54	- (-) [-]	- (-) [-]	0 / 0
204.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	132.33	- (-) [-]	- (-) [-]	0 / 0
205.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.58	- (-) [-]	- (-) [-]	0 / 0
206.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	58.38	- (-) [-]	- (-) [-]	0 / 0
207.	KUTTI PURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	125.26	- (-) [-]	- (-) [-]	0 / 0
208.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	17.64	- (-) [-]	- (-) [-]	0 / 0
209.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [239.59]	64.59 (-)	4.47	- (-) [-]	- (-) [-]	0 / 0
210.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
211.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	28.33	- (-) [-]	- (-) [-]	0 / 0
212.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	37.61	- (-) [-]	- (-) [-]	0 / 0
213.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	29.28	- (-) [-]	- (-) [-]	0 / 0
214.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	11.41	- (-) [-]	- (-) [-]	0 / 0
215.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [583.74]	343.74 (-)	506.86	- (-) [-]	- (-) [-]	0 / 0
216.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	17.74	- (-) [-]	- (-) [-]	0 / 0
217.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	10.42	- (-) [-]	- (-) [-]	0 / 0
218.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
220.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
221.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	23.86	- (-) [-]	- (-) [-]	0 / 0
222.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (293.97) [293.97]	250.25 (0.00)	274.37	3/1997 (-) [-]	- (-) [-]	0 / 0
223.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	222.36	7/2005 (-) [-]	- (-) [-]	0 / 0
224.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	57.29	7/2006 (-) [-]	- (-) [-]	0 / 0
225.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	678.97	3/2003 (-) [-]	- (-) [-]	0 / 0
226.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	224.57	3/1996 (-) [-]	- (-) [-]	0 / 0
227.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
228.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	34.06	4/2003 (-) [-]	- (-) [-]	0 / 0
Total :			36063.48 (-) [52627.07]	16563.59 (-)	16752.71			0 / 0

ROAD TRANSPORT & HIGHWAYS

229.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	99.81	2/2004 (-) [2/2005]	12 (-) [-]	0 / 0
230.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	209.60	11/2004 (-) [3/2005]	4 (-) [1]	0 / 0
231.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	250.10	11/2004 (-) [3/2005]	4 (-) [1]	0 / 0
232.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	95.50	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
233.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	95.07	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0
234.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	208.20	5/2004 (-) [3/2005]	10 (-) [1]	0 / 0
235.	KAVALI-NELLORE (GQ)	4/2000	181.00	0.00	185.20	1/2004	14	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.222-KM.178 (NH-5)	(-)	(-) [181.00]	(-)		(-) [3/2005]	(-) [-]	
236.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	272.10	12/2003 (-) [3/2005]	15 (-) [1]	0 / 0
237.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	146.60	4/2004 (-) [3/2005]	11 (-) [1]	0 / 0
238.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	190.60	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
239.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	632.80	10/2005 (-) [3/2005]	-7 (-) [1]	0 / 0
240.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	596.00	5/2004 (-) [3/2005]	10 (-) [-]	0 / 0
241.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	231.50	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
242.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	429.20	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
243.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	311.30	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
244.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	125.00	12/2003 (-) [4/2005]	16 (-) [-]	0 / 0
245.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	219.70	12/2003 (-) [4/2005]	16 (-) [-]	0 / 0
246.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	135.40	4/2004 (-) [4/2005]	12 (-) [-]	0 / 0
247.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	215.40	12/2003 (-) [6/2005]	18 (-) [-]	0 / 0
248.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	337.30	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
249.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	402.70	10/2003 (-) [6/2005]	20 (-) [-]	0 / 0
250.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	144.40	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
251.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	174.00	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
252.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	211.20	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	560.10	12/2004 (-) [6/2005]	6 (-) [-]	0 / 0
254.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	393.90	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
255.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	401.80	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
256.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	132.40	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
257.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	172.70	6/2004 (-) [6/2005]	12 (-) [-]	0 / 0
258.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	61.94	1/2004 (-) [6/2005]	17 (-) [-]	0 / 0
259.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	278.80	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
260.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	76.37	1/2004 (-) [6/2005]	17 (-) [-]	0 / 0
261.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	34.12	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
262.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	201.30	6/2004 (-) [8/2005]	14 (-) [-]	0 / 0
263.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	177.20	4/2004 (-) [8/2005]	16 (-) [-]	0 / 0
264.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
265.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	103.20	12/2003 (-) [8/2005]	20 (-) [-]	0 / 0
266.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	132.10	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
267.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.55	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
268.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	198.30	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
269.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	110.90	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
270.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31	4/2000 (-)	205.73 (-)	0.00 (-)	57.56	7/2004 (-)	17 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BIHAR)		[205.73]			[12/2005]	[-]	
271.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	96.18	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
272.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	220.30	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
273.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	118.40	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
274.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	178.00	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
275.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	162.50	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
276.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	308.30	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
277.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	202.10	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
278.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	125.20	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
279.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	215.30	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
280.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	129.20	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
281.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	111.10	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
282.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	98.57	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
283.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	93.20	5/2004 (-) [12/2005]	19 (-) [-]	0 / 0
284.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	172.70	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
285.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	237.20	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
286.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	221.50	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
287.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	212.70	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
288.	HANDIA-VARANASI,	4/2000	286.00	0.00	218.20	7/2004	20	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.245-KM.317, NH-2 (U.P.)	(-)	(-) [286.00]	(-)		(-) [3/2006]	(-) [-]	
289.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	29.55	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
290.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	208.70	7/2005 (-) [4/2006]	9 (-) [4]	0 / 0
291.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
292.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	108.40	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
293.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	176.20	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
294.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	312.40	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
295.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	86.44	4/2004 (-) [6/2006]	26 (-) [-]	0 / 0
296.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	18.96	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
297.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	8.59	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
298.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	17.17	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
299.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	67.54	5/2007 (-) [12/2006]	-5 (-) [-]	0 / 0
300.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	70.89	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
301.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	55.59	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
302.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	97.94	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
303.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	58.31	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
304.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	0.17	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
Total :			20611.66 (-) [20606.45]	-5.21 (-)	13566.86			0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
SHIPPING & PORTS								
305.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	414.28	- (-) [8/2005]	- (-) [-]	0 / 0
306.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	83.57	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
307.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.59	12/2005 (-) [10/2007]	22 (-) [-]	0 / 0
308.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
Total :			1256.26 (-) [1256.26]	0.00 (-)	504.82			0 / 0
TELECOMMUNICATION								
309.	PUNJAB CMTS	5/2003 (-)	106.30 (-) [106.30]	0.00 (-)	-	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
310.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	114.49	12/2004 (-) [3/2005]	3 (-) [-]	0 / 0
311.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	1.14	9/2004 (-) [3/2005]	6 (-) [-]	0 / 0
312.	MANAGED LEASED LINE NETWORK (BSNL)	12/2002 (-)	210.00 (-) [140.00]	-70.00 (-)	38.00	1/2004 (-) [-]	- (-) [-]	0 / 0
313.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [350.00]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
314.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	1/2004 (-)	216.37 (-) [216.40]	0.03 (-)	47.00	1/2005 (-) [-]	- (-) [-]	0 / 0
315.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	3/2004 (-)	227.42 (-) [227.42]	0.00 (-)	116.10	1/2005 (-) [-]	- (-) [-]	0 / 0
316.	IP NETWORK WITH ROUTERS (BSNL)	4/2004 (-)	250.00 (-) [250.00]	0.00 (-)	13.73	10/2004 (-) [-]	- (-) [-]	0 / 0
317.	ANDHRA PRADESH CMTS (BSNL)	1/2004 (-)	137.05 (-) [137.05]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
318.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	20.32	2/2004 (-) [-]	- (-) [-]	0 / 0
319.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
320.	CMTS - PHASE - III (BSNL) (KARNATAKA)	5/2003 (-)	154.18 (-)	0.00 (-)	70.85	6/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[154.18]			[-]	[-]	
321.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [150.00]	0.00 (-)	-	11/2004 (-) [-]	- (-) [-]	0 / 0
322.	CMTS - PHASE - III (BSNL) (PUNJAB)	5/2003 (-)	233.20 (-) [233.20]	0.00 (-)	72.30	7/2004 (-) [-]	- (-) [-]	0 / 0
323.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	-	3/2004 (-) [-]	- (-) [-]	0 / 0
324.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.04]	0.00 (-)	0.33	6/2004 (-) [-]	- (-) [-]	0 / 0
325.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
326.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
327.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
328.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [160.00]	40.00 (-)	13.50	10/2004 (-) [-]	- (-) [-]	0 / 0
329.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	-	3/2005 (-) [-]	- (-) [-]	0 / 0
330.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [373.46]	0.00 (-)	-	6/2005 (-) [-]	- (-) [-]	0 / 0
Total :			4864.00 (-) [4517.07]	-346.93 (-)	507.76			0 / 0
URBAN DEVELOPMENT								
331.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	7926.85	3/2005 (-) [3/2006]	12 (-) [-]	25 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	7926.85			25 / 31
WATER RESOURCES								
332.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	28.36	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	28.36			0 / 0
All India :			209924.13 (-) [246468.22]	36544.09 (-)	97591.76			1052 / 2299
NIC-MoS&PI(IPMD) [2/2005]								

