

Sector-Wise number of on going projects in February, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	178
2.	RAILWAYS	140
3.	POWER	59
4.	PETROLEUM	32
5.	TELECOMMUNICATION	32
6.	COAL	21
7.	STEEL	10
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	1
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		488

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
<u>PETROLEUM</u>				
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
<u>POWER</u>				
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
<u>ROAD TRANSPORT & HIGHWAYS</u>				
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98
<u>July, 2006</u>				
<u>PETROLEUM</u>				
10.	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	12/2005	3130.00
<u>August, 2006</u>				
<u>ATOMIC ENERGY</u>				
11.	TARAPUR ATOMIC POWER PROJECT,	3447.06	01/2007	5687.00

	TARAPUR,MAHARASHTRA (NPCIL)			
	<u>PETROLEUM</u>			
12.	KELARAS-MALANPUR PIPLINE (GAIL)	104.73	07/2006	70.17
13.	INTEGRATED PARA-XYLENE(IOCL)	4228.00	08/2005	3746.00
14.	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	01/2005	3543.00
15.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	08/2004	298.30
	<u>HEALTH & FW</u>			
16.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	09/1998	234.72
	<u>RAILWAYS</u>			
17.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	98.42	-NA-	351.82
<u>September, 2006</u>				
	<u>POWER</u>			
18.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	939.28	09/2006	682.58
<u>October, 2006</u>				
	<u>FERTILISERS</u>			
19.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	249.00	06/2006	192.72
	<u>POWER</u>			
20.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	07/2006	449.66
21.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	08/2006	382.33
<u>November, 2006</u>				
	<u>URBAN DEVELOPMENT</u>			
22.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	4860.00	03/2005	10246.14
<u>December, 2006</u>				
	<u>PETROLEUM</u>			
23.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	390.00	07/2005	462.62
	<u>RAILWAYS</u>			
24.	ADILABAD-MUDKHED GC(SCR)	117.97	-NA-	282.22
<u>January, 2007</u>				
	<u>PETROLEUM</u>			
25.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	299.84	12/2006	117.33
	<u>POWER</u>			
26.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	247.78	12/2006	230.36
	<u>TELECOMMUNICATION</u>			
27.	CMTS(Ph-IV) (BSNL)(U.P EAST)	379.86	06/2005	83.49
<u>February, 2007</u>				
	<u>STEEL</u>			
28.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	170.41	01/2006	118.46
	<u>POWER</u>			
29.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	247.91	05/2006	407.65

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38
<u>November, 2006</u>				
<u>TELECOMMUNICATION</u>				
3.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	109.02	12/2005	22.85

Summary of projects on Flash Report for the month of February, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	483
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	10
Number of Projects in Current Month :	488

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	170	15	191	25	87	488	35
Latest Approved	171	15	191	24	87	488	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	454	312938.99	345805.55	112677.62	32.58	32866.56	10.50
Revised	34	15650.34	19097.14	12515.41	65.54	3446.80	22.02
Total	488	328589.33	364902.69	125193.03	34.31	36313.36	11.05

IV. Milestones (Cumulative due and Achieved)

Total	2020
Achieved upto month	762

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>STEEL</u>							
1	TECHNOLOGY UPGRADATION OF BF-7 (SAIL) {Completed}	01/2005	170.41	01/2006	170.41	02/2007	118.46
<u>POWER</u>							
2	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID) {Completed}	02/2003	247.91	05/2006	427.01	02/2007	407.65

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	01/2007	5693.00	01/2010	5693.00	01/2010
2	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	09/2006	148.84	02/2008	148.84	02/2008
3	DEVELOPMENT OF C-SERIES FIELDS	08/2006	3195.16	12/2008	1800.00	12/2008
4	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	09/2006	2305.30	06/2010	1339.25	06/2010
<u>POWER</u>						
5	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006	2978.48	03/2013	2978.48	03/2013
6	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006	5135.33	10/2010	5135.33	04/2010
7	FARAKKA STPP STAGE-III, 1x500 MW	07/2006	2570.44	08/2010	2570.44	08/2010
8	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	06/2004	92.12	06/2007	105.86	06/2007
<u>ROAD TRANSPORT & HIGHWAYS</u>						
9	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	05/2006	660.00	07/2009	660.00	07/2009
10	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	05/2006	492.00	07/2009	492.00	07/2009

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
<u>CIVIL AVIATION</u>							
1	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	191.52	12/2005	02/2007	03/2007	1
<u>STEEL</u>							
2	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	112.39	12/2005	03/2007	04/2007	1
3	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	198.84	01/2007	03/2007	05/2007	2
4	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.21	12/2006	06/2007	08/2007	2
<u>PETROLEUM</u>							
5	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI	1152.00	1850.00	04/2005	03/2007	11/2007	8

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	21	15647.08	15647.08	15629.81
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	10	10671.64	10671.64	10741.82
6	PETROLEUM	32	49679.06	49679.06	56696.41
7	POWER	59	103440.56	106816.88	114944.41
8	HEALTH & FW	1	71.18	422.60	422.60
9	RAILWAYS	140	39108.48	42385.94	63210.66
10	ROAD TRANSPORT & HIGHWAYS	178	50981.97	50981.97	51987.74
11	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
12	TELECOMMUNICATION	32	9936.03	9936.03	9067.60
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		488	321584.13	328589.33	364902.69

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	253.18	6/2006 (-) [3/2007]	9 (-) [-]	21 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1900.00	10/2009 (-) [9/2007]	-25 (-) [-]	59 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1561.00	2/2008 (-) [2/2008]	0 (-) [-]	48 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	8757.00	12/2008 (-) [12/2008]	0 (-) [-]	43 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	543.88	9/2010 (-) [9/2010]	0 (-) [-]	6 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	13015.06			177 / 381
CIVIL AVIATION								
6.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	158.00	12/2005 (-) [3/2007]	15 (-) [1]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	158.00			11 / 27
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	176.52	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	58.50	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
9.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	575.35	6/2009 (-) [6/2009]	0 (-) [-]	11 / 23
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	386.87	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	237.68	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	70.92	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
14.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-)	0.00 (-)	-	11/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[287.18]			[11/2009]	[-]	
15.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.38	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
16.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	33.27	3/2010 (-) [3/2010]	0 (-) [-]	0 / 1
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	507.07	3/2010 (-) [3/2010]	0 (-) [-]	2 / 6
18.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	433.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
19.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	442.89	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
20.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	69.15	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	41.14	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 1
22.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	13.90	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	10.98	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
24.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	1.94	7/2012 (-) [7/2012]	0 (-) [-]	0 / 0
25.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	4.38	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
26.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
27.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	28.03	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
Total :			15647.08 (-) [15629.81]	-17.27 (-)	3134.45			44 / 119
<u>MINES</u>								
28.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	469.89	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	469.89			18 / 111
<u>STEEL</u>								
29.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	187.51	5/2006 (-) [3/2007]	10 (-) [-]	9 / 10

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
30.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	92.44	12/2005 (-) [4/2007]	16 (-) [1]	16 / 17
31.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	97.45	1/2007 (-) [5/2007]	4 (-) [2]	5 / 8
32.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	243.98	12/2006 (-) [8/2007]	8 (-) [2]	0 / 21
33.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	12.10	9/2007 (-) [9/2007]	0 (-) [-]	2 / 2
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	113.83	9/2007 (-) [11/2007]	2 (-) [-]	1 / 5
35.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	52.20	1/2007 (-) [12/2007]	11 (-) [-]	2 / 8
36.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	1.43	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
38.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	178.17	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10671.64 (-) [10741.82]	70.18 (-)	979.11			35 / 71

PETROLEUM

39.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	853.20	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
40.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	237.74	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
41.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [151.19]	-43.63 (-)	67.47	10/2006 (-) [3/2007]	5 (-) [-]	0 / 0
42.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [323.02]	-246.05 (-)	178.56	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
43.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1131.47]	-46.53 (-)	1000.94	3/2006 (-) [4/2007]	13 (-) [1]	0 / 0
44.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [406.44]	-504.09 (-)	378.84	12/2006 (-) [4/2007]	4 (-) [-]	0 / 0
45.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1746.86]	123.02 (-)	984.26	8/2007 (-) [5/2007]	-3 (-) [-]	4 / 10
46.	CRUDE OIL RECEIPT FACILITIES (KOCHI)	3/2004 (-)	622.82 (-)	198.18 (-)	270.39	5/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REFINERIES LTD) (BPCL)		[821.00]			[5/2007]	[-]	
47.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	77.41	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
48.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	628.76	7/2005 (-) [5/2007]	22 (-) [-]	7 / 10
49.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [181.78]	-42.91 (-)	109.50	12/2006 (-) [8/2007]	8 (-) [2]	0 / 0
50.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1259.03	5/2006 (-) [8/2007]	15 (-) [-]	10 / 45
51.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	1213.33	4/2005 (-) [11/2007]	31 (-) [8]	61 / 72
52.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	12.12	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
53.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	3.65	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
54.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	203.61	7/2007 (-) [4/2008]	9 (-) [-]	0 / 0
55.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	805.04	1/2008 (-) [4/2008]	3 (-) [-]	0 / 0
56.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	310.87	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
57.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	60.25	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
58.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	0.98	8/2008 (-) [5/2008]	-3 (-) [-]	0 / 0
59.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	28.67	3/2008 (-) [11/2008]	8 (-) [8]	0 / 0
60.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
61.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	6173.15	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
62.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	0.98	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
63.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	122.78	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
64.	DIESEL HYDROGEN TREATMENT PROJECT	5/2006 (-)	1431.91 (-)	0.00 (-)	36.88	9/2009 (-)	1 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BONGAIGAON		[1431.91]			[10/2009]	[-]	
65.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14438.96]	2300.96 (-)	988.45	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
66.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	152.01	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
67.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	10.39	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
68.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
69.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	344.08	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
70.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	244.43	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			49679.06 (-) [56696.41]	7017.35 (-)	16757.77			108 / 163

POWER

71.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	8030.54	3/1999 (-) [2/2007]	95 (-) [-]	16 / 17
72.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4982.62]	4799.17 (1422.85)	4960.41	11/1990 (3/2001) [3/2007]	196 (72) [-]	7 / 9
73.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [222.00]	57.98 (-)	167.69	2/2007 (-) [3/2007]	1 (-) [1]	8 / 11
74.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	248.91	7/2006 (-) [3/2007]	8 (-) [-]	3 / 13
75.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	1592.12	2/2007 (-) [4/2007]	2 (-) [1]	18 / 23
76.	SYSTEM STRENGTHENING - III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [235.08]	-49.71 (-)	212.57	4/2007 (-) [4/2007]	0 (-) [-]	5 / 7
77.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3194.47	5/2007 (-) [5/2007]	0 (-) [-]	44 / 57
78.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
79.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
80.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	532.15	7/2007 (-) [7/2007]	0 (-) [-]	4 / 11
81.	KAHALGAON-II(PHASE-I)	10/2004	1771.93	1195.92	2122.84	10/2007	-3	4 / 19

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (PGCIL)	(-)	(-) [2967.85]	(-)		(-) [7/2007]	(-) [-]	
82.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	495.84	8/2007 (-) [8/2007]	0 (-) [-]	2 / 13
83.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2967.02	8/2007 (-) [8/2007]	0 (-) [-]	37 / 40
84.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	272.87	10/2007 (-) [10/2007]	0 (-) [-]	3 / 18
85.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	98.11	11/2007 (-) [11/2007]	0 (-) [-]	6 / 19
86.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	164.14	12/2007 (-) [12/2007]	0 (-) [-]	6 / 20
87.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	223.33	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
88.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	31.00	12/2007 (-) [12/2007]	0 (-) [-]	7 / 20
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2245.79	12/2007 (-) [12/2007]	0 (-) [-]	30 / 40
90.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2155.12	2/2007 (-) [1/2008]	11 (-) [3]	25 / 41
91.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [294.25]	27.32 (-)	184.75	3/2008 (-) [3/2008]	0 (-) [-]	3 / 14
92.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
93.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	266.28	3/2008 (-) [3/2008]	0 (-) [-]	3 / 18
94.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	140.53	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
95.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	448.35	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
96.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	118.63	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
97.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
98.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	11.29	6/2008 (-) [6/2008]	0 (-) [-]	2 / 20
99.	SYSTEM STRENGTENING	12/2005	109.95	0.00	-	5/2009	-11	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SCHEME IN ROORKEE AREA (PGCIL)	(-)	(-) [109.95]	(-)		(-) [6/2008]	(-) [-]	
100.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	6.48	9/2008 (-) [9/2008]	0 (-) [-]	2 / 22
101.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	367.46	3/2007 (-) [9/2008]	18 (-) [-]	2 / 25
102.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	426.84	11/2008 (-) [11/2008]	0 (-) [-]	11 / 38
103.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
104.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	404.75	9/2007 (-) [12/2008]	15 (-) [-]	9 / 36
105.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
106.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [687.80]	319.08 (-)	232.89	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
107.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1502.61	4/2009 (-) [4/2009]	0 (-) [-]	15 / 41
108.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
109.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [9/2009]	-1 (-) [-]	0 / 0
110.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1717.53	9/2009 (-) [9/2009]	0 (-) [-]	1 / 20
111.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	74.95	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
112.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	180.07	9/2009 (-) [9/2009]	0 (-) [-]	4 / 30
113.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	104.27	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
114.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	3039.09	12/2009 (-) [12/2009]	0 (-) [-]	30 / 56
115.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	189.03	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
116.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	271.36	10/2010 (-) [4/2010]	-6 (-) [-]	0 / 40
117.	TEHRI PUMPED STORAGE	7/2006	1657.00	0.60	172.03	7/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PLANT, 4x250 MW	(-)	(-) [1657.60]	(-)		(-) [7/2010]	(-) [-]	
118.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	-	8/2010 (-) [8/2010]	0 (-) [-]	0 / 26
119.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	57.52	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
120.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	173.32	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
121.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1456.95	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
122.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	192.81	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
123.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1059.76	11/2010 (-) [11/2010]	0 (-) [-]	12 / 51
124.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	40.63	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
125.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	499.96	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
126.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	135.30	11/2011 (-) [10/2011]	-1 (-) [-]	2 / 34
127.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	85.51	3/2013 (-) [3/2013]	0 (-) [-]	0 / 31
128.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
129.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	675.67	6/2006 (-) [-]	- (-) [-]	25 / 37
Total :			103440.56 (-) [114944.41]	11503.85 (-)	44018.32			362 / 1132

HEALTH & FW

130.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	290.93	3/1999 (3/2005) [6/2007]	99 (27) [-]	7 / 16
Total :			71.18 (-) [422.60]	351.42 (-)	290.93			7 / 16

RAILWAYS

131.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	429.91	- (3/2000) [2/2007]	- (83) [-]	0 / 0
132.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-)	127.69 (-)	663.72	3/2002 (-)	59 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[733.39]			[2/2007]	[-]	
133.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	149.45	- (-) [3/2007]	- (-) [-]	0 / 0
134.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	122.35	- (-) [3/2007]	- (-) [-]	0 / 0
135.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	187.51	- (-) [3/2007]	- (-) [1]	0 / 0
136.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	192.04	12/1999 (-) [3/2007]	87 (-) [-]	0 / 0
137.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [504.22]	178.75 (-)	369.36	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
138.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	229.60	3/1998 (-) [3/2007]	108 (-) [-]	0 / 0
139.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
140.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	104.12	- (-) [3/2007]	- (-) [-]	0 / 0
141.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	373.99	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
142.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	106.61	- (-) [3/2007]	- (-) [-]	0 / 0
143.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	215.59	- (-) [3/2007]	- (-) [-]	0 / 0
144.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	182.14	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
145.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.80	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
146.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [192.00]	149.73 (-)	144.00	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
147.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [451.52]	133.52 (106.89)	447.00	- (-) [3/2007]	- (-) [-]	0 / 0
148.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	168.49	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
149.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	195.26	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
150.	2ND BRIDGE ON BIRUPA &	4/1997	93.10	28.90	63.30	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAHANADI	(-)	(109.45) [122.00]	(12.55)		(-) [7/2007]	(-) [-]	
151.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	175.12	3/2007 (-) [9/2007]	6 (-) [6]	0 / 0
152.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	189.88	3/2006 (-) [12/2007]	21 (-) [9]	0 / 0
153.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	608.36	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
154.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
155.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	62.40	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
156.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	534.66	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
157.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	150.66	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
158.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	92.77	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
159.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	371.97	- (-) [3/2008]	- (-) [-]	0 / 0
160.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	263.35	3/1996 (-) [3/2008]	144 (-) [-]	0 / 0
161.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	122.34	- (-) [3/2008]	- (-) [-]	0 / 0
162.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [651.99]	299.99 (-)	245.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
163.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.36	- (-) [3/2008]	- (-) [-]	0 / 0
164.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	428.34	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
165.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	137.80	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
166.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	810.98	3/2003 (-) [3/2008]	60 (-) [-]	0 / 0
167.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
168.	CHANDIGARH-LUDHIANA	7/1997	248.44	328.59	244.90	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [577.03]	(-)		(-) [9/2008]	(-) [-]	
169.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.93]	85.31 (-)	1.15	12/2007 (-) [9/2008]	9 (-) [-]	0 / 0
170.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.47]	168.74 (-)	26.20	3/2009 (-) [9/2008]	-6 (-) [-]	0 / 0
171.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	10.86	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
172.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
173.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
174.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	135.96	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
175.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
176.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	103.02	- (-) [2/2009]	- (-) [-]	0 / 0
177.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	1.05	- (-) [3/2009]	- (-) [-]	0 / 0
178.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [324.00]	130.22 (-)	211.62	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
179.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	647.11	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
180.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	157.58	- (-) [3/2009]	- (-) [-]	0 / 0
181.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	771.53	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
182.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
183.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
184.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
185.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.72]	89.72 (-)	7.13	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
186.	KOSI BRIDGE	4/2002	323.41	0.00	11.96	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [323.41]	(-)		(-) [6/2009]	(-) [-]	
187.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3770.69	3/2001 (-) [10/2009]	103 (-) [-]	0 / 0
188.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.48	- (-) [10/2009]	- (-) [-]	0 / 0
189.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	204.50	- (-) [12/2009]	- (-) [-]	0 / 0
190.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	179.77	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
191.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	274.31	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
192.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	5.41	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
193.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
194.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	217.39	- (-) [-]	- (-) [-]	0 / 0
195.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
196.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	108.33	- (-) [-]	- (-) [-]	0 / 0
197.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.16	- (-) [-]	- (-) [-]	0 / 0
198.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	34.82	- (-) [-]	- (-) [-]	0 / 0
199.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	405.84	- (-) [-]	- (-) [-]	0 / 0
200.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [160.80]	16.88 (-)	4.05	- (-) [-]	- (-) [-]	0 / 0
201.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	61.75	- (-) [-]	- (-) [-]	0 / 0
202.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	309.87	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
203.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	155.70	12/2004 (-) [-]	- (-) [-]	0 / 0
204.	GODHRA-INDORE-DEWAS-	4/1989	297.15	827.78	56.07	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAKSI(WR),NL	(-)	(-) [1124.93]	(-)		(12/1996) [-]	(-) [-]	
205.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.37	- (-) [-]	- (-) [-]	0 / 0
206.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
207.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
208.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	43.27	12/2008 (-) [-]	- (-) [-]	0 / 0
209.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	15.20	- (-) [-]	- (-) [-]	0 / 0
210.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	393.13	3/1995 (-) [-]	- (-) [-]	0 / 0
211.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
212.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	34.44	- (-) [-]	- (-) [-]	0 / 0
213.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [298.23]	99.55 (-)	187.57	- (-) [-]	- (-) [-]	0 / 0
214.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	91.30	- (-) [-]	- (-) [-]	0 / 0
215.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	160.51	- (-) [-]	- (-) [-]	0 / 0
216.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [183.00]	14.66 (-)	48.10	4/2003 (-) [-]	- (-) [-]	0 / 0
217.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	16.97	- (-) [-]	- (-) [-]	0 / 0
218.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	97.90	- (-) [-]	- (-) [-]	0 / 0
219.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	71.66	12/2009 (-) [-]	- (-) [-]	0 / 0
220.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
221.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	32.84	2/2010 (-) [-]	- (-) [-]	0 / 0
222.	KADUR-CHIKMAGLUR-	4/1996	157.00	126.34	51.40	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SAKLESHPUR	(-)	(-) [283.34]	(-)		(-) [-]	(-) [-]	
223.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
224.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	7.17	- (-) [-]	- (-) [-]	0 / 0
225.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	105.24	- (-) [-]	- (-) [-]	0 / 0
226.	KUTTIIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	169.99	- (-) [-]	- (-) [-]	0 / 0
227.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	173.35	- (-) [-]	- (-) [-]	0 / 0
228.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	56.29	- (-) [-]	- (-) [-]	0 / 0
229.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	109.88	- (-) [-]	- (-) [-]	0 / 0
230.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	47.70	- (-) [-]	- (-) [-]	0 / 0
231.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	63.42	- (-) [-]	- (-) [-]	0 / 0
232.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	96.01	- (-) [-]	- (-) [-]	0 / 0
233.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	30.87	- (-) [-]	- (-) [-]	0 / 0
234.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
235.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [222.16]	122.16 (-)	196.34	- (-) [-]	- (-) [-]	0 / 0
236.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	285.16	- (-) [-]	- (-) [-]	0 / 0
237.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.40	- (-) [-]	- (-) [-]	0 / 0
238.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
239.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	39.26	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
240.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	17.36	- (-) [-]	- (-) [-]	0 / 0
241.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	146.27	3/2005 (-) [-]	- (-) [-]	0 / 0
242.	TANUR (KUTTI PURAM)- GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.57	- (-) [-]	- (-) [-]	0 / 0
243.	DAITARI-KEONJHAR- BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
244.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	20.12	- (-) [-]	- (-) [-]	0 / 0
245.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
246.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
247.	MANOHARABAD- KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.07	- (-) [-]	- (-) [-]	0 / 0
248.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	4.43	- (-) [-]	- (-) [-]	0 / 0
249.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	521.89	- (-) [-]	- (-) [-]	0 / 0
250.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	88.58	3/2002 (-) [-]	- (-) [-]	0 / 0
251.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	61.23	3/1998 (-) [-]	- (-) [-]	0 / 0
252.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
253.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
254.	GUNTUR-GUNTAKAL- KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.63	- (-) [-]	- (-) [-]	0 / 0
255.	SURENDRANAGAR- BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	309.39	3/2004 (-) [-]	- (-) [-]	0 / 0
256.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
257.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	8.12	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
258.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	148.01	5/2008 (-) [-]	- (-) [-]	0 / 0
259.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
260.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	30.54	- (-) [-]	- (-) [-]	0 / 0
261.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	332.90	7/2005 (-) [-]	- (-) [-]	0 / 0
262.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	232.07	7/2006 (-) [-]	- (-) [-]	0 / 0
263.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	374.18	3/2001 (-) [-]	- (-) [-]	0 / 0
264.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
265.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	39.25	2/2009 (-) [-]	- (-) [-]	0 / 0
266.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	27.92	- (-) [-]	- (-) [-]	0 / 0
267.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
268.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	55.46	- (-) [-]	- (-) [-]	0 / 0
269.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	134.46	- (-) [-]	- (-) [-]	0 / 0
270.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
Total :			39108.48 (-) [63210.66]	24102.18 (-)	24959.62			0 / 0

ROAD TRANSPORT & HIGHWAYS

271.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	146.88	2/2004 (-) [3/2007]	37 (-) [-]	0 / 0
272.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	312.52	2/2004 (-) [3/2007]	37 (-) [1]	0 / 0
273.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	235.78	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
274.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-)	0.00 (-)	530.17	3/2004 (-)	36 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[393.00]			[3/2007]	[-]	
275.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	294.17	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
276.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	423.43	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
277.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	199.57	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
278.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	304.05	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
279.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	483.91	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
280.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	295.07	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
281.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	307.97	8/2004 (-) [3/2007]	31 (-) [-]	0 / 0
282.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	341.11	3/2005 (-) [4/2007]	25 (-) [1]	0 / 0
283.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	310.66	8/2004 (-) [4/2007]	32 (-) [2]	0 / 0
284.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	533.86	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
285.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	313.30	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
286.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	297.48	7/2004 (-) [5/2007]	34 (-) [3]	0 / 0
287.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	104.40	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
288.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.67	5/2004 (-) [6/2007]	37 (-) [-]	0 / 0
289.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
290.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
291.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	244.16	12/2003 (-) [6/2007]	42 (-) [-]	0 / 0
292.	NANDHI HILLS-DEVANHALLI, KM.556-	4/2000 (-)	172.06 (-)	0.00 (-)	180.60	3/2004 (-)	39 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.539, NH-7 (KARNATAKA)		[172.06]			[6/2007]	[-]	
293.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	491.60	7/2005 (-) [6/2007]	23 (-) [-]	0 / 0
294.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	241.60	6/2004 (-) [6/2007]	36 (-) [-]	0 / 0
295.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	132.49	1/2004 (-) [6/2007]	41 (-) [-]	0 / 0
296.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	312.40	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
297.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	34.49	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
298.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	107.40	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
299.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	206.81	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
300.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	555.03	3/2005 (-) [10/2007]	31 (-) [-]	0 / 0
301.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	201.80	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
302.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	218.00	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
303.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	97.82	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
304.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	163.30	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
305.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	225.80	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
306.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [276.07]	20.11 (-)	180.00	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
307.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	119.50	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
308.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	137.20	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
309.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	140.50	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
310.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7	12/2003 (-)	110.00 (-)	0.00 (-)	10.39	6/2005 (-)	30 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[110.00]			[12/2007]	[-]	
311.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	376.32	3/2005 (-) [12/2007]	33 (-) [6]	0 / 0
312.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	96.68	12/2004 (-) [12/2007]	36 (-) [-]	0 / 0
313.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	293.04	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
314.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	247.20	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
315.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
316.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.63	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
317.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	182.54	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
318.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	276.70	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
319.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	180.80	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
320.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	56.75	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
321.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	102.65	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
322.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	72.81	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
323.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	18.86	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
324.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	36.23	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
325.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	59.44	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
326.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	276.77	7/2004 (-) [3/2008]	44 (-) [9]	0 / 0
327.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	31.65	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
328.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL	12/2003 (-)	474.21 (-)	0.00 (-)	44.57	3/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)		[474.21]			[3/2008]	[-]	
329.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	57.81	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
330.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	39.63	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
331.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	10.13	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
332.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	114.50	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
333.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	35.06	9/2007 (-) [4/2008]	7 (-) [-]	0 / 0
334.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
335.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	116.10	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	6.56	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	11.70	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	10.12	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
339.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	100.50	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
340.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	75.81	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
341.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	29.31	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
342.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	46.95	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
343.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	7.80	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
344.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	95.91	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
345.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	16.59	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
346.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57	12/2003 (-)	276.00 (-)	0.00 (-)	47.23	4/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BIHAR)		[276.00]			[4/2008]	[-]	
347.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	29.36	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
348.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	7.26	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
349.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	48.19	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
350.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	84.89	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
351.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	164.30	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
352.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.94	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
353.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
354.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	13.42	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
355.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	23.13	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	72.25	8/2004 (-) [6/2008]	46 (-) [-]	0 / 0
357.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	11.11	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.06	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
359.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	24.25	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
360.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	17.39	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	73.12	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
362.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	64.92	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
363.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	4.06	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
364.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37	12/2003 (-)	264.72 (-)	0.00 (-)	2.80	6/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[264.72]			[6/2008]	[-]	
365.	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	13.02	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
366.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	37.91	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
367.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	29.22	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
368.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	36.64	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
369.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	28.08	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
370.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.41	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
371.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	6.63	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
372.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.82	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
373.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	96.36	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
374.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	146.40	8/2005 (-) [7/2008]	35 (-) [-]	0 / 0
375.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	56.43	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
376.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	56.03	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
377.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	33.66	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
378.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	26.14	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
379.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	41.59	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
380.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	20.23	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
381.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
382.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28	12/2003 (-)	193.00 (-)	0.00 (-)	51.71	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(UTTAR PRADESH)		[193.00]			[10/2008]	[-]	
383.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	39.23	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	34.87	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	59.35	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
389.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	34.49	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
390.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
391.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
392.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
393.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	46.58	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
394.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	4.63	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
395.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
396.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	8.88	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
397.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	9.26	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
398.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	49.67	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
399.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	65.20	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
400.	ASSAM/WEST BENGAL BORDER-GAIRKATTA,	12/2003 (-)	221.82 (-)	0.00 (-)	3.91	11/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.255-KM.223, NH-31		[221.82]			[11/2008]	[-]	
401.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	36.18	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
402.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	17.61	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
403.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	50.58	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
404.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
405.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	103.70	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
406.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	44.73	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
407.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	3.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
408.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	23.88	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
409.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	13.47	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
410.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	27.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
411.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	31.86	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
412.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
413.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	57.10	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
414.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	57.93	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
415.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	25.30	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
416.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	149.70	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
417.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	5.59	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
418.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86	12/2003 (-)	270.00 (-)	0.00 (-)	34.59	1/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(HARYANA)		[270.00]			[1/2009]	[-]	
419.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	22.22	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
420.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	38.70	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
421.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
422.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	31.87	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	33.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	15.26	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	47.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	76.86	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
427.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	134.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
428.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	250.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
429.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
430.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	8.42	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
431.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	153.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
432.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	47.72	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
433.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	7.38	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
434.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	0.30	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
435.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	141.40	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
436.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54	12/2003 (-)	200.00 (-)	0.00 (-)	-	4/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[200.00]			[4/2009]	[-]	
437.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	5.46	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
438.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	14.40	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
439.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
440.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
441.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	-	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
442.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
443.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	71.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
444.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	53.34	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
445.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	4.07	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
446.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
447.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
448.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			50981.97 (-) [51987.74]	1005.77 (-)	17224.97			0 / 0

SHIPPING & PORTS

449.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
450.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	15.13	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
451.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	3.09	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
452.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	151.73	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
453.	DEEPENING & WIDENING OF	10/2005	800.00	0.00	2.26	10/2008	4	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAIN HARBOUR (MAHARASHTRA)	(-)	(-) [800.00]	(-)		(-) [2/2009]	(-) [-]	
454.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	646.82			0 / 0
TELECOMMUNICATION								
455.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	74.97	10/2004 (-) [1/2007]	27 (-) [-]	0 / 0
456.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	195.44	1/2005 (-) [2/2007]	25 (-) [-]	0 / 0
457.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	59.31	12/2004 (-) [2/2007]	26 (-) [-]	0 / 0
458.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	-	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
459.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	77.39	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
460.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	177.12	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
461.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	61.93	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
462.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	248.49	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
463.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	230.47	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
464.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	151.16	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
465.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	22.78	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
466.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
467.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	10.39	12/2005 (-) [3/2007]	15 (-) [-]	0 / 0
468.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	107.02	1/2005 (-) [3/2007]	26 (-) [-]	0 / 0
469.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [3/2007]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
470.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	77.24	6/2006 (-) [3/2007]	9 (-) [-]	0 / 0
471.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	85.11	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
472.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	122.78	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
473.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	54.64	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
474.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
475.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	20.00	12/2005 (-) [3/2007]	15 (-) [-]	0 / 0
476.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	32.58	11/2005 (-) [3/2007]	16 (-) [-]	0 / 0
477.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.03	6/2005 (-) [3/2007]	21 (-) [-]	0 / 0
478.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	200.87	5/2006 (-) [4/2007]	11 (-) [-]	0 / 0
479.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	127.64	5/2006 (-) [7/2007]	14 (-) [-]	0 / 0
480.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
481.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
482.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
483.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
484.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	22.93	6/2005 (-) [-]	- (-) [-]	0 / 0
485.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	42.89	3/2005 (-) [-]	- (-) [-]	0 / 0
486.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			9936.03 (-)	-868.43 (-)	3016.16			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[9067.60]					
URBAN DEVELOPMENT								
487.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	489.17	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	489.17			0 / 0
WATER RESOURCES								
488.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	32.76	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	32.76			0 / 0
All India :			321584.13 (-) [364902.68]	43318.55 (-)	125193.03			762 / 2020
NIC-MoS&PI(IPMD) [2/2007]								