

Sector-Wise number of on going projects in January, 2006

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	134
2.	ROAD TRANSPORT & HIGHWAYS	106
3.	POWER	56
4.	TELECOMMUNICATION	28
5.	PETROLEUM	24
6.	COAL	10
7.	STEEL	8
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	4
10.	HEALTH & FW	2
11.	CIVIL AVIATION	1
12.	FERTILISERS	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		383

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
<u>PETROLEUM</u>				
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
<u>RAILWAYS</u>				
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
<u>ROAD TRANSPORT & HIGHWAYS</u>				
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20
<u>July, 2005</u>				
<u>PETROLEUM</u>				
26.	IOR GANDHAR(ONGCL)	609.44	03/2004	546.43
27.	IOR SCHEME NEELAM(ONGCL)	347.69	07/2003	299.77
<u>RAILWAYS</u>				
28.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	464.99	04/2004	486.37
29.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	71.70	12/1998	161.22
30.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	156.00	-NA-	0.01
<u>ROAD TRANSPORT & HIGHWAYS</u>				
31.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	02/2005	439.60
<u>August, 2005</u>				
<u>PETROLEUM</u>				
32.	REFINERY MODERNISATION(BPCL)	1592.65	09/2003	1573.35
<u>POWER</u>				
33.	ULDCS FOR EASTERN REGION (P.GRID)	290.01	09/2003	284.49
34.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	01/2005	157.17
35.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	294.82	02/2003	123.42
36.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	237.00	09/2005	228.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
37.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	231.90	11/2004	268.20
<u>SHIPPING & PORTS</u>				
38.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	610.80	-NA-	584.53
<u>September, 2005</u>				
<u>STEEL</u>				
39.	REPAIR OF BLAST FURNACE No.4	95.64	10/2005	104.89
<u>POWER</u>				
40.	RIHAND STPP ST - II(NTPC)	3384.77	05/2006	2381.83
41.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	10/2003	241.33
<u>ROAD TRANSPORT & HIGHWAYS</u>				
42.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	135.11	01/2004	96.56
43.	ONGOLE-KAVALI (GQ) KM.291-KM.222	321.41	04/2004	304.90
<u>October, 2005</u>				
<u>STEEL</u>				
44.	UPGRADATION ERW PIPE PLANT	89.15	08/2005	82.22
<u>POWER</u>				
45.	DHAULIGANGA H.E.P.-I (NHPC)	601.98	10/1998	1679.01
46.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	75.99	11/2002	138.81

	<u>RAILWAYS</u>			
47.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	105.32	-NA-	157.70
<u>November, 2005</u>				
	<u>FERTILISERS</u>			
48.	NAMRUP PLANT REVAMP(BVFC)	350.00	05/2001	526.97
	<u>PETROLEUM</u>			
49.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	359.00	07/2005	291.00
50.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	2792.50	05/2005	2259.14
	<u>POWER</u>			
51.	RIHAND - II TRANSMISSION (P.GRID)	1044.44	12/2005	823.75
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
52.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	242.61	02/2004	260.10
	<u>TELECOMMUNICATION</u>			
53.	IN PROJECT (BSNL)	120.00	10/2004	42.14
<u>December, 2005</u>				
	<u>PETROLEUM</u>			
54.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	363.21	07/2005	309.66
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
55.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	180.31	12/2003	140.00
56.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	143.05	01/2004	94.88
57.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	233.00	12/2003	280.60
	<u>TELECOMMUNICATION</u>			
58.	CMTS - PHASE - III (BSNL) (KERALA)	186.04	06/2004	50.43
59.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	352.72	12/2004	28.47
60.	CMTS - PHASE - IV (BSNL) (GUJARAT)	104.24	12/2004	-NA-
<u>January, 2006</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
61.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	04/2004	233.90
	<u>TELECOMMUNICATION</u>			
62.	DELHI CDMA IN WLL (MTNL)	460.28	09/2004	41.00
63.	BROAD BAND RAS (BSNL)	350.00	12/2004	36.55
64.	PROJ.I OF NIB-II OF IP-INFRASTRUCTURE NETWORK	250.00	-NA-	81.02

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2005-2006**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>September, 2005</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
1.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	125.00	05/2006	59.61
<u>January, 2006</u>				
<u>TELECOMMUNICATION</u>				
2.	NARROW BAND RAS IN 79 SITES	150.00	11/2004	-NA-
3.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	160.00	12/2005	-NA-

Summary of projects on Flash Report for the month of January, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	396
Number of Projects Completed/Dropped/Frozen in Previous Month :	7
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	0
Number of Projects in Current Month :	383

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	136	23	111	15	98	383	36
Latest Approved	136	23	111	15	98	383	36

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	343	229599.65	254640.48	71895.55	28.23	25040.83	10.91
Revised	40	43092.92	45990.80	31675.47	68.87	2897.88	6.72
Total	383	272692.57	300631.28	103571.02	34.45	27938.71	10.25

IV. Milestones (Cumulative due and Achieved)

Total	2111
Achieved upto month	967

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>ROAD TRANSPORT & HIGHWAYS</u>							
1	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145 {Completed}	04/2000	211.00	04/2004	211.00	02/2006	233.9
<u>TELECOMMUNICATION</u>							
2	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	01/2004	160.00	12/2005	60.81	12/2005	0

	{Deleted}						
3	PROJ.I OF NIB-II OF IP-INFRASTRUCTURE NETWORK {Completed}	04/2004	250.00	-NA-	160.00	-NA-	81.02
4	NARROW BAND RAS IN 79 SITES {Deleted}	06/2004	150.00	11/2004	73.11	-NA-	0
5	BROAD BAND RAS (BSNL) {Completed}	07/2004	350.00	12/2004	300.00	12/2005	36.55
6	DELHI CDMA IN WLL (MTNL) {Completed}	06/2004	460.28	09/2004	460.28	01/2006	41

VI. List of projects added

There is no project under this category during the Current Month.

VII. List of projects reporting additional delays during the month w.r.t. the previous month

during the month with the previous month							
Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>STEEL</u>							
1	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	112.39	12/2005	06/2006	09/2006	3
2	BLOOM CASTER(SAIL)	271.41	271.41	05/2006	05/2006	12/2006	7
<u>PETROLEUM</u>							
3	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1178.00	03/2006	03/2006	05/2006	2
4	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	2929.40	12/2005	11/2005	02/2006	3
<u>POWER</u>							
5	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4827.65	11/1990	03/2006	08/2006	5
6	TEHRI DAM & H.P.P.(THDCL)	2963.66	6672.88	03/1999	03/2006	05/2006	2
7	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	290.09	10/2004	03/2006	05/2006	2
<u>HEALTH & FW</u>							
8	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	71.18	422.60	03/1999	12/2005	06/2006	6
9	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	269.24	09/1998	12/2005	07/2006	7
<u>ROAD TRANSPORT & HIGHWAYS</u>							
10	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	600.00	600.00	05/2004	01/2006	02/2006	1
11	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	155.00	155.00	09/2008	06/2008	09/2008	3
12	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36	265.00	265.00	03/2008	11/2007	03/2008	4

	(GUJARAT)						
<u>TELECOMMUNICATION</u>							
13	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	250.00	250.00	12/2005	12/2005	03/2006	3
14	EXPANSION OF GSM NETWORK (MUMBAI)	216.37	216.37	01/2005	12/2005	03/2006	3
15	DELHI CDMA IN WLL (MTNL)	460.28	460.28	09/2004	12/2005	01/2006	1
<u>URBAN DEVELOPMENT</u>							
16	DELHI METRO RAPID TRANSIT SYSTEM PH-I	4860.00	10571.00	03/2005	01/2006	10/2006	9
<i>Number of projects reporting additional delay = 16</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	10	9512.45	9512.45	9495.18
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	8	10471.48	10471.48	10471.68
7	PETROLEUM	24	32078.65	33754.65	37757.38
8	POWER	56	85241.46	89110.62	94936.17
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	134	37605.50	40897.05	59466.02
11	ROAD TRANSPORT & HIGHWAYS	106	31596.26	31596.26	31885.71
12	SHIPPING & PORTS	4	1781.54	1781.54	1781.54
13	TELECOMMUNICATION	28	8518.49	8518.49	8088.07
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		383	254620.00	272692.57	300631.28

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	173.30	6/2006 (-) [3/2006]	-3 (-) [-]	16 / 31
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5396.00	1/2007 (-) [1/2007]	0 (-) [-]	97 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1494.00	10/2009 (-) [9/2007]	-25 (-) [-]	41 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1090.00	2/2008 (-) [2/2008]	0 (-) [-]	35 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	6653.00	12/2008 (-) [12/2008]	0 (-) [-]	34 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	276.38	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	15082.68			228 / 479
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	97.20	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	97.20			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	174.56	3/1994 (3/2000) [3/2007]	156 (84) [-]	4 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	29.01	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	33.90	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	88.62	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	8.88	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.39	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
14.	DIPKA EXPANSION OCP	7/2005	1268.53	0.00	-	3/2010	0	0 / 3

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [1268.53]	(-)		(-) [3/2010]	(-) [-]	
15.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	22.17	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
16.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
17.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.20	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			9512.45 (-) [9495.18]	-17.27 (-)	403.73			6 / 108
<u>FERTILISERS</u>								
18.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	41.37	6/2006 (-) [6/2006]	0 (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	41.37			28 / 56
<u>MINES</u>								
19.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0
<u>STEEL</u>								
20.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	13.62	1/2006 (-) [7/2006]	6 (-) [-]	2 / 2
21.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	56.33	12/2005 (-) [9/2006]	9 (-) [3]	14 / 20
22.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.83]	0.20 (-)	125.36	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
23.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	78.05	5/2006 (-) [12/2006]	7 (-) [7]	1 / 4
24.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	37.66	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
25.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	9.90	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
26.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	19.92	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
27.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY	10/2005 (-)	8692.00 (-)	0.00 (-)	0.45	10/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	OF LIQUID STEEL		[8692.00]			[10/2009]	[-]	
Total :			10471.48 (-) [10471.68]	0.20 (-)	341.29			17 / 47
<u>PETROLEUM</u>								
28.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	3020.18	12/2005 (-) [2/2006]	2 (-) [3]	20 / 20
29.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	29.69	4/2006 (-) [3/2006]	-1 (-) [-]	0 / 0
30.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	90.49	3/2006 (-) [3/2006]	0 (-) [-]	6 / 6
31.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	346.73	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
32.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	3041.00	8/2005 (-) [4/2006]	8 (-) [-]	109 / 129
33.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	763.92	3/2006 (-) [5/2006]	2 (-) [2]	0 / 0
34.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4354.00]	989.00 (189.00)	3251.00	1/2005 (-) [6/2006]	17 (-) [-]	137 / 151
35.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [484.00]	94.00 (-)	249.00	7/2005 (-) [6/2006]	11 (-) [-]	48 / 58
36.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	12.94	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
37.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	71.35	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
38.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.18]	0.18 (-)	158.19	5/2006 (-) [12/2006]	7 (-) [-]	0 / 45
39.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	5.60	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
40.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	207.63	4/2005 (-) [1/2007]	21 (-) [-]	18 / 72
41.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	24.28	7/2005 (-) [2/2007]	19 (-) [-]	1 / 10
42.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	278.96	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
43.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	175.36	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.71	3/2006 (-) [5/2007]	14 (-) [-]	0 / 0
45.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	14.49	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
46.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	161.00	8/2007 (-) [5/2007]	-3 (-) [-]	0 / 10
47.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	4320.70	7/2007 (-) [7/2007]	0 (-) [-]	11 / 11
48.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	0.08	1/2008 (-) [1/2008]	0 (-) [-]	0 / 0
49.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	195.35	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
50.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	26.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
51.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [284.00]	-21.60 (-)	276.18	8/2004 (-) [-]	- (-) [-]	8 / 9
Total :			32078.65 (-) [37757.38]	5678.73 (-)	16725.83			367 / 530

POWER

52.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [153.39]	-1.54 (-)	124.18	7/2006 (-) [3/2006]	-4 (-) [-]	8 / 20
53.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	412.64	7/2006 (-) [3/2006]	-4 (-) [-]	7 / 18
54.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	259.51	5/2006 (-) [4/2006]	-1 (-) [-]	9 / 22
55.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (913.84) [913.84]	492.84 (0.00)	834.32	3/1999 (12/2002) [5/2006]	86 (41) [-]	2 / 11
56.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [290.09]	58.56 (-)	245.57	10/2004 (-) [5/2006]	19 (-) [2]	9 / 18
57.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [5/2006]	86 (-) [2]	15 / 16
58.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	297.54	6/2006 (-) [6/2006]	0 (-) [-]	10 / 37
59.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
60.	SYSTEM STRENGTHENING	2/2003	143.29	0.00	259.51	8/2006	-1	8 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	IN NORTHERN REGION (P.GRID)	(-)	(-) [143.29]	(-)		(-) [7/2006]	(-) [-]	
61.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4827.65]	4644.20 (1267.88)	4630.14	11/1990 (3/2001) [8/2006]	189 (65) [5]	7 / 9
62.	FG UNCHAHAAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	481.21	9/2006 (-) [9/2006]	0 (-) [-]	21 / 26
63.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	170.56	12/2006 (-) [12/2006]	0 (-) [-]	6 / 23
64.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1653.16	2/2007 (-) [2/2007]	0 (-) [-]	20 / 41
65.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	560.79	2/2007 (-) [2/2007]	0 (-) [-]	4 / 23
66.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	61.70	7/2006 (-) [2/2007]	7 (-) [-]	4 / 19
67.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	93.28	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
68.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	9.80	10/2007 (-) [2/2007]	-8 (-) [-]	0 / 0
69.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	41.55	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
70.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	22.80	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
71.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1667.24	5/2007 (-) [5/2007]	0 (-) [-]	36 / 57
72.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
73.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	569.26	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 0
74.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	303.89	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
75.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	156.68	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
76.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2126.60	8/2007 (-) [8/2007]	0 (-) [-]	29 / 40
77.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	275.44	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
78.	SYSTEM STRENGTHENING	3/2005	113.73	0.00	-	12/2007	-3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SCHEME-VI OF SOUTHERN REGION (156 CKM)	(-)	(-) [113.73]	(-)		(-) [9/2007]	(-) [-]	
79.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1303.57	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
80.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	1.94	11/2007 (-) [12/2007]	1 (-) [-]	0 / 0
81.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	8.06	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
82.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	989.28	12/2007 (-) [12/2007]	0 (-) [-]	21 / 40
83.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	5.17	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
84.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	23.43	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
85.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	188.43	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
86.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
87.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	24.64	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
88.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	9.69	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
89.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.13	6/2008 (-) [3/2008]	-3 (-) [-]	0 / 0
90.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
91.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	27.38	5/2008 (-) [5/2008]	0 (-) [-]	6 / 23
92.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
93.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
94.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	4.78	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
95.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
97.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
98.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1122.20	4/2009 (-) [4/2009]	0 (-) [-]	12 / 41
99.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	50.69	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
100.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1.66	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
101.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	41.09	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
102.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	649.68	11/2010 (-) [12/2009]	-11 (-) [-]	6 / 51
103.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1528.20	12/2009 (-) [12/2009]	0 (-) [-]	24 / 56
104.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	86.84	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
105.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1081.64	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
106.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	65.65	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
107.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	311.54	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
Total :			85241.46 (-) [94936.17]	9694.71 (-)	29565.03			276 / 817

HEALTH & FW

108.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	233.41	3/1999 (3/2005) [6/2006]	87 (15) [6]	7 / 16
109.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	213.30	9/1998 (3/2005) [7/2006]	94 (16) [7]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	446.71			7 / 16

RAILWAYS

110.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [913.67]	671.17 (375.93)	574.78	12/1997 (-) [1/2006]	97 (-) [-]	0 / 0
------	---	---------------------	--------------------------------	--------------------	--------	----------------------------	------------------	-------

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
111.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	156.54	- (-) [1/2006]	- (-) [-]	0 / 0
112.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	107.99	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
113.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	107.21	- (-) [3/2006]	- (-) [-]	0 / 0
114.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
115.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [220.00]	102.03 (-)	170.20	- (-) [3/2006]	- (-) [-]	0 / 0
116.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	214.17	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
117.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	456.15	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
118.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	85.32	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
119.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	109.45	- (-) [3/2006]	- (-) [-]	0 / 0
120.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	337.33	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
121.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	135.88	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
122.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	104.64	3/1996 (-) [12/2006]	129 (-) [-]	0 / 0
123.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.02	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
124.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	92.28	- (-) [3/2007]	- (-) [-]	0 / 0
125.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	476.28	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
126.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	214.23	- (-) [3/2007]	- (-) [-]	0 / 0
127.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	209.55	- (-) [3/2007]	- (-) [-]	0 / 0
128.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	75.22	- (-) [3/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
129.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	355.41	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
130.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	140.09	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
131.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	613.36	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
132.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	380.83	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
133.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	309.18	3/2004 (6/2000) [6/2007]	39 (84) [-]	0 / 0
134.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
135.	JALANDHAR- PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	215.16	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
136.	KHURDA ROAD- BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	40.60	- (-) [12/2007]	- (-) [-]	0 / 0
137.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [136.62]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
138.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	158.72	- (-) [3/2008]	- (-) [-]	0 / 0
139.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	104.65	- (-) [3/2008]	- (-) [-]	0 / 0
140.	BELAPUR-SEAWOOD- URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	81.10	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
141.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	84.23	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
142.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
143.	UDHAMPUR-SRINAGAR- BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	2610.17	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
144.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	203.00	- (-) [9/2008]	- (-) [-]	0 / 0
145.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [505.00]	203.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
146.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
147.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
148.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	406.70	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
149.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	221.86	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
150.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	419.69	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
151.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	116.22	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
152.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	174.04	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
153.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	1.34	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
154.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [417.64]	234.41 (-)	0.79	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
155.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	26.19	- (-) [-]	- (-) [-]	0 / 0
156.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	439.55	3/2004 (-) [-]	- (-) [-]	0 / 0
157.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.23]	163.01 (-)	171.58	12/1999 (-) [-]	- (-) [-]	0 / 0
158.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	236.60	3/1996 (-) [-]	- (-) [-]	0 / 0
159.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	316.70	3/1996 (-) [-]	- (-) [-]	0 / 0
160.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	21.49	3/2007 (-) [-]	- (-) [-]	0 / 0
161.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	8.11	- (-) [-]	- (-) [-]	0 / 0
162.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
163.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	27.20	2/2009 (-) [-]	- (-) [-]	0 / 0
164.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39)	194.00 (22.61)	230.24	- (3/2000)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[456.00]			[-]	[-]	
165.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	132.93	- (-) [-]	- (-) [-]	0 / 0
166.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	83.33	3/2002 (-) [-]	- (-) [-]	0 / 0
167.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	17.81	- (-) [-]	- (-) [-]	0 / 0
168.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	187.49	- (-) [-]	- (-) [-]	0 / 0
169.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	160.12	3/1998 (-) [-]	- (-) [-]	0 / 0
170.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	86.38	- (-) [-]	- (-) [-]	0 / 0
171.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	58.00	- (-) [-]	- (-) [-]	0 / 0
172.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	30.65	- (-) [-]	- (-) [-]	0 / 0
173.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	262.76	- (-) [-]	- (-) [-]	0 / 0
174.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	5.61	- (-) [-]	- (-) [-]	0 / 0
175.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	2.07	- (-) [-]	- (-) [-]	0 / 0
176.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	24.84	- (-) [-]	- (-) [-]	0 / 0
177.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	24.01	- (-) [-]	- (-) [-]	0 / 0
178.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	130.65	3/2006 (-) [-]	- (-) [-]	0 / 0
179.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0
180.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	134.27	- (-) [-]	- (-) [-]	0 / 0
181.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	44.24	- (-) [-]	- (-) [-]	0 / 0
182.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-)	0.00 (-)	104.45	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[371.36]			[-]	[-]	
183.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	289.58	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
184.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	151.73	12/2004 (-) [-]	- (-) [-]	0 / 0
185.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1008.45]	711.30 (-)	58.65	- (12/1996) [-]	- (-) [-]	0 / 0
186.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	37.91	- (-) [-]	- (-) [-]	0 / 0
187.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	61.88	- (-) [-]	- (-) [-]	0 / 0
188.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
189.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	14.40	- (-) [-]	- (-) [-]	0 / 0
190.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	417.98	3/2001 (-) [-]	- (-) [-]	0 / 0
191.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
192.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
193.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
194.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	59.55	3/1998 (-) [-]	- (-) [-]	0 / 0
195.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
196.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [726.96]	0.00 (-)	0.31	- (-) [-]	- (-) [-]	0 / 0
197.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	470.28	- (-) [-]	- (-) [-]	0 / 0
198.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
199.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	39.35	- (-) [-]	- (-) [-]	0 / 0
200.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-)	155.95 (-)	1.70	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[354.91]			[-]	[-]	
201.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [200.28]	73.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
202.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [200.28]	66.87 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
203.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	83.56	12/2008 (-) [-]	- (-) [-]	0 / 0
204.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	21.45	- (-) [-]	- (-) [-]	0 / 0
205.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	15.28	- (-) [-]	- (-) [-]	0 / 0
206.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	1.05	3/2008 (-) [-]	- (-) [-]	0 / 0
207.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	57.37	12/2009 (-) [-]	- (-) [-]	0 / 0
208.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	278.15	- (-) [-]	- (-) [-]	0 / 0
209.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.35	- (-) [-]	- (-) [-]	0 / 0
210.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	67.79	- (-) [-]	- (-) [-]	0 / 0
211.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	25.20	- (-) [-]	- (-) [-]	0 / 0
212.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.86	- (-) [-]	- (-) [-]	0 / 0
213.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	85.83	- (-) [-]	- (-) [-]	0 / 0
214.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	153.92	- (-) [-]	- (-) [-]	0 / 0
215.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	52.43	- (-) [-]	- (-) [-]	0 / 0
216.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	21.91	- (-) [-]	- (-) [-]	0 / 0
217.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	68.51	- (-) [-]	- (-) [-]	0 / 0
218.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70)	127.28 (0.00)	36.60	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[369.70]			[-]	[-]	
219.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	50.30	- (-) [-]	- (-) [-]	0 / 0
220.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	74.32	- (-) [-]	- (-) [-]	0 / 0
221.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	16.33	- (-) [-]	- (-) [-]	0 / 0
222.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.18	- (-) [-]	- (-) [-]	0 / 0
223.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
224.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	151.16	8/2003 (-) [-]	- (-) [-]	0 / 0
225.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
226.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	201.06	- (-) [-]	- (-) [-]	0 / 0
227.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
228.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	79.96	- (-) [-]	- (-) [-]	0 / 0
229.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
230.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.12	- (-) [-]	- (-) [-]	0 / 0
231.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	96.09	5/2008 (-) [-]	- (-) [-]	0 / 0
232.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [382.69]	284.27 (100.24)	335.74	- (-) [-]	- (-) [-]	0 / 0
233.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	31.30	12/2008 (-) [-]	- (-) [-]	0 / 0
234.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	6.66	- (-) [-]	- (-) [-]	0 / 0
235.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	269.46	7/2005 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	114.09	7/2006 (-) [-]	- (-) [-]	0 / 0
237.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	739.89	3/2003 (-) [-]	- (-) [-]	0 / 0
238.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.82	- (-) [-]	- (-) [-]	0 / 0
239.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	34.75	- (-) [-]	- (-) [-]	0 / 0
240.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	0.10	- (-) [-]	- (-) [-]	0 / 0
241.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.50	- (-) [-]	- (-) [-]	0 / 0
242.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	510.79	- (-) [-]	- (-) [-]	0 / 0
243.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	131.21	- (-) [-]	- (-) [-]	0 / 0
Total :			37605.50 (-) [59466.02]	21860.52 (-)	19824.43			0 / 0

ROAD TRANSPORT & HIGHWAYS

244.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	603.30	5/2004 (-) [2/2006]	21 (-) [1]	0 / 0
245.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	247.60	6/2004 (-) [2/2006]	20 (-) [-]	0 / 0
246.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	484.80	3/2004 (-) [2/2006]	23 (-) [-]	0 / 0
247.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	249.90	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
248.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	253.40	12/2003 (-) [3/2006]	27 (-) [-]	0 / 0
249.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	158.90	12/2003 (-) [3/2006]	27 (-) [-]	0 / 0
250.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	149.50	12/2003 (-) [4/2006]	28 (-) [-]	0 / 0
251.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	268.10	2/2004 (-) [5/2006]	27 (-) [-]	0 / 0
252.	SIKANDARA-BHAUNTI	4/2000	323.62	0.00	283.70	8/2004	22	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GQ) KM.393-KM.470 (NH-2)	(-)	(-) [323.62]	(-)		(-) [6/2006]	(-) [-]	
253.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	150.80	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0
254.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	176.80	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
255.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	228.90	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
256.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	182.90	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
257.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	163.70	2/2005 (-) [6/2006]	16 (-) [-]	0 / 0
258.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	406.30	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0
259.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	251.50	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
260.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	261.10	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
261.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	114.90	1/2004 (-) [6/2006]	29 (-) [-]	0 / 0
262.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	119.30	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
263.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	175.00	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
264.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	267.70	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
265.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	21.56	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
266.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	256.70	3/2005 (-) [10/2006]	19 (-) [-]	0 / 0
267.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	380.60	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
268.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	277.80	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
269.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A	4/2000 (-)	110.00 (-)	0.00 (-)	75.65	12/2004 (-)	24 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(JAMMU & KASHMIR)		[110.00]			[12/2006]	[-]	
270.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	228.60	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
271.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	74.55	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
272.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	407.40	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
273.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [272.00]	44.75 (-)	251.50	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
274.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	207.80	6/2004 (-) [12/2006]	30 (-) [-]	0 / 0
275.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	124.20	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
276.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	319.90	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
277.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	403.60	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
278.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	426.30	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
279.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	147.90	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
280.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.02	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
281.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	35.88	8/2006 (-) [12/2006]	4 (-) [-]	0 / 0
282.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	255.20	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
283.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	32.85	8/2006 (-) [3/2007]	7 (-) [-]	0 / 0
284.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	30.97	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
285.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	433.10	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
286.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	128.90	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
287.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	115.90	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
288.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	164.70	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
289.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	140.00	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
290.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	19.91	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
291.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	38.01	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
292.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	18.37	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
293.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	90.53	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
294.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	60.71	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
295.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	16.71	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
296.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	102.40	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
297.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	75.60	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
298.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	96.96	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
299.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	33.79	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
300.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	65.94	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
301.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	14.09	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
302.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	1.10	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
303.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	15.90	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
304.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [213.69]	-6.62 (-)	11.44	5/2008 (-) [2/2008]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
305.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	45.88	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
306.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	10.92	6/2005 (-) [3/2008]	33 (-) [-]	0 / 0
307.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	0.78	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
308.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	14.58	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
309.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	11.62	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
310.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	0.76	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
311.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	9.90	3/2008 (-) [3/2008]	0 (-) [4]	0 / 0
312.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	11.22	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
313.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
314.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	7.90	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
315.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	7.57	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
316.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	27.07	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
317.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	-	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
318.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	0.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
319.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [384.25]	251.22 (-)	24.55	8/2005 (-) [4/2008]	32 (-) [-]	0 / 0
320.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	5.04	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
321.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	12.45	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
322.	KOTA-CHITTORGARH,	12/2003	440.50	0.00	5.27	4/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.316-KM.253, NH-76 (RAJASTHAN)	(-)	(-) [440.50]	(-)		(-) [4/2008]	(-) [-]	
323.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	5.76	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
324.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	5.26	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
325.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	5.85	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
326.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	5.22	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
327.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	5.76	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
328.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [457.00]	0.00 (-)	30.05	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
329.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	6.70	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
330.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [220.00]	0.00 (-)	12.92	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
331.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [266.00]	0.00 (-)	9.09	8/2007 (-) [6/2008]	10 (-) [-]	0 / 0
332.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	15.93	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
333.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	16.92	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
334.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	14.35	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
335.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	22.39	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
336.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	7.95	9/2008 (-) [9/2008]	0 (-) [3]	0 / 0
337.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	19.89	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
338.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
339.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
340.	GORAKHPUR-AYODHYA,	12/2003	227.00	0.00	19.69	10/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.208-KM.164, NH-28 (UTTAR PRADESH)	(-)	(-) [227.00]	(-)		(-) [10/2008]	(-) [-]	
341.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	4.03	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
342.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	18.65	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
343.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
344.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
345.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
346.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
347.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
348.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
349.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [-]	- (-) [-]	0 / 0
Total :			31596.26 (-) [31885.71]	289.45 (-)	11294.15			0 / 0

SHIPPING & PORTS

350.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	11.69	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
351.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
352.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	237.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
353.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			1781.54 (-) [1781.54]	0.00 (-)	367.85			0 / 0

TELECOMMUNICATION

354.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
355.	EXPANSION OF 400000	1/2004	227.42	0.00	176.27	1/2005	14	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	GSM (NEW DELHI)	(-)	(-) [227.42]	(-)		(-) [3/2006]	(-) [-]	
356.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	92.65	1/2005 (-) [3/2006]	14 (-) [3]	0 / 0
357.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	6.19	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
358.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	8.30	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
359.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2005 (-) [3/2006]	3 (-) [3]	0 / 0
360.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	37.20	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
361.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
362.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	5.01	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
363.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
364.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	0.30	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
365.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	4.53	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
366.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	18.95	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
367.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	158.79	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
368.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	67.74	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
369.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	15.01	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
370.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	35.81	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
371.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	33.87	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
372.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	117.49	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(NRSMM							
373.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	3.60	11/2005 (-) [3/2006]	4 (-) [-]	0 / 0
374.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	8.27	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
375.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	40.99	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
376.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	10/2004 (-) [-]	- (-) [-]	0 / 0
377.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
378.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	49.73	12/2004 (-) [-]	- (-) [-]	0 / 0
379.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
380.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
381.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8518.49 (-) [8088.07]	-430.42 (-)	1141.87			0 / 0
URBAN DEVELOPMENT								
382.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	8209.03	3/2005 (-) [10/2006]	19 (-) [9]	27 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	8209.03			27 / 31
WATER RESOURCES								
383.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.85	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.85			0 / 0
All India :			254620.00 (-) [300631.28]	46011.28 (-)	103571.02			967 / 2111
NIC-MoS&PI(IPMD) [1/2006]								