

Sector-Wise number of on going projects in January, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	199
2.	RAILWAYS	133
3.	POWER	62
4.	PETROLEUM	35
5.	TELECOMMUNICATION	26
6.	COAL	23
7.	STEEL	16
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		513

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
	<u>POWER</u>			
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
	<u>CIVIL AVIATION</u>			
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
	<u>STEEL</u>			
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
	<u>POWER</u>			
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
	<u>RAILWAYS</u>			
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
	<u>TELECOMMUNICATION</u>			
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
<u>RAILWAYS</u>				
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
<u>PETROLEUM</u>				
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11
<u>August, 2007</u>				
<u>STEEL</u>				
24.	BLOOM CASTER(SAIL)	271.41	05/2006	205.40
<u>RAILWAYS</u>				
25.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	12/1997	843.00
<u>September, 2007</u>				
<u>STEEL</u>				
26.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	01/2007	137.69
<u>RAILWAYS</u>				
27.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	180.00	03/1992	463.06
<u>October, 2007</u>				
<u>POWER</u>				
28.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	266.93	03/2008	389.71
29.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	1771.93	10/2007	2423.60
<u>RAILWAYS</u>				
30.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	325.47	03/2004	389.08
<u>TELECOMMUNICATION</u>				
31.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	119.43	08/2004	-NA-
32.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	202.33	01/2005	89.09
<u>November, 2007</u>				
<u>COAL</u>				
33.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	176.55	03/2008	71.99
<u>STEEL</u>				
34.	REBUILDING OF BLAST FURNACE No. 2	103.93	09/2007	74.07
<u>PETROLEUM</u>				
35.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	622.82	05/2007	540.62
36.	MDPL PROJECT(HPCL)	1623.84	08/2007	1336.18
<u>RAILWAYS</u>				
37.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	605.70	03/2002	733.17

38.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	130.00	03/2007	205.83
<u>TELECOMMUNICATION</u>				
39.	CHENNAI PHASE-III CMTS (BSNL)	233.21	03/2004	72.30
<u>December, 2007</u>				
<u>POWER</u>				
40.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	596.47	07/2007	580.23
41.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	118.33	04/2008	77.15
<u>RAILWAYS</u>				
42.	NIMACH-RATLAM(GC),WR	65.00	03/1996	200.09
43.	MADURAI-RAMESWARAM(GC),SR	193.18	07/2006	299.62
44.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	198.68	-NA-	306.09
45.	TITLAGARH-LANJIGARH (DL) ECoR	66.61	-NA-	148.73
46.	DELHI-REWARI (GC) (NWR)(RVNL)	42.27	03/2007	198.17
<u>TELECOMMUNICATION</u>				
47.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	647.69	06/2005	189.32
48.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	174.00	03/2006	103.69
49.	GSM BASED NETWORK EXPANSION PH.-IV TN	650.42	06/2006	298.03
<u>January, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
50.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	555.00	07/2005	658.43

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
	<u>RAILWAYS</u>			
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07
<u>January, 2008</u>				
	<u>COAL</u>			
2.	RAJMAHAL EXPANSION OC PROJECT	650.06	03/2009	-NA-
3.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	336.68	03/2012	33.57

Summary of projects on Flash Report for the month of January, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	523
Number of Projects Completed/Dropped/Frozen in Previous Month :	10
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	3
Number of Projects in Current Month :	513

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	216	15	162	28	92	513	42
Latest Approved	213	20	160	28	92	513	42

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	483	340998.50	375997.61	131548.32	34.99	34999.11	10.26
Revised	30	10992.86	12859.32	7271.43	56.55	1866.46	16.98
Total	513	351991.36	388856.93	138819.75	35.70	36865.57	10.47

IV. Milestones (Cumulative due and Achieved)

Total	2374
Achieved upto month	880

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>COAL</u>							
1	RAJMAHAL EXPANSION OC PROJECT {Deleted}	01/2006	650.06	03/2009	650.06	03/2009	0
2	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY) {Deleted}	01/2005	336.68	03/2012	336.68	03/2012	33.57
ROAD TRANSPORT & HIGHWAYS							

3	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8 {Completed}	04/2000	555.00	07/2005	710.00	01/2008	658.43
---	--	---------	--------	---------	--------	---------	--------

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	KANIHA OCP	12/2007	457.77	03/2012	457.77	03/2012
2	BHUBANESWARI OCP	12/2007	490.10	03/2014	490.10	03/2014
<u>URBAN DEVELOPMENT</u>						
3	Bangalore Metro Rail Project	05/2006	6395.00	12/2011	6395.00	12/2011

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
STEEL							
1	REBUILDING OF COKE OVEN BATTERY No.5	219.04	219.04	01/2007	03/2008	07/2008	4
2	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	520.76	09/2007	03/2008	07/2008	4
3	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	09/2008	10/2008	1
4	Rebuilding of Blast Furnance No.2	892.32	892.32	08/2009	08/2009	10/2009	2
PETROLEUM							
5	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1521.23	07/2005	03/2007	03/2008	12
POWER							
6	SIPAT STPP STAGE-II, 2x500 MW	4039.67	4039.67	12/2007	01/2008	03/2008	2
7	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	5868.37	05/2007	02/2008	03/2008	1
8	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	455.71	10/2007	03/2008	06/2008	3
9	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	200.81	11/2007	01/2008	02/2008	1
10	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	499.45	556.86	03/2008	03/2008	05/2008	2
RAILWAYS							
11	BRAHAMAPUTRA BRIDGE AT	1000.00	1767.36	04/2008	03/2008	03/2012	48

	BOGIBIL WITH LINK LINES,NEFR						
12	RAICHUR-GUNTAKAL	136.62	221.90	12/2007	03/2009	03/2010	12
13	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	304.50	306.00	-NA-	09/2008	06/2009	9
14	MIRAJ-LATUR ROAD	225.00	515.57	03/2001	02/2008	03/2008	1
15	PRATAPNAGAR-CHOTA UDAIPUR	148.61	227.52	03/2008	12/2008	02/2009	2
16	AJMER-PHULERA-RINGUS-REWARI	352.00	716.64	03/2008	08/2008	12/2008	4
17	TAHANJAVUR-VILLUPURAM	223.00	356.90	-NA-	02/2008	06/2008	4
18	RANGIA-MURKONGSELEK	912.70	912.70	-NA-	03/2009	03/2013	48
19	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	536.85	890.83	03/2003	12/2008	12/2009	12
20	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	733.00	894.38	12/2008	03/2009	12/2009	9
21	NANDYAL-YERRAGUNTALA	155.74	224.01	02/2009	10/2008	02/2009	4
22	REINGUNTA-GUNTAKAL (RVNL)	168.34	296.20	04/2003	03/2009	03/2010	12
23	Conversion of 1500 V DC Traction System to 25 KV AC Traction	273.67	648.76	-NA-	12/2009	11/2010	11
ROAD TRANSPORT & HIGHWAYS							
24	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	495.35	03/2005	03/2008	04/2008	1
25	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	06/2008	12/2008	6
26	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	132.18	10/2003	02/2008	06/2008	4
27	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	261.22	03/2005	01/2008	04/2008	3
28	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	367.49	367.49	03/2005	01/2008	07/2008	6
29	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	03/2008	09/2008	6
30	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	225.00	225.00	04/2004	12/2008	12/2009	12
31	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	03/2008	06/2008	3
32	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	205.73	205.73	07/2004	03/2008	06/2008	3
33	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	348.16	348.16	09/2007	09/2010	10/2010	1
34	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	158.06	158.06	08/2005	12/2008	04/2009	4
35	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	360.34	360.34	02/2008	02/2008	06/2008	4
36	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	498.00	498.00	03/2009	03/2009	06/2009	3
37	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	220.31	220.31	05/2008	06/2008	12/2008	6
38	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	213.69	213.69	02/2008	06/2008	12/2008	6
39	JETPUR-BHILADI, KM.117-	399.89	508.50	11/2007	06/2008	09/2008	3

	KM.52.50, NH-8B (GUJARAT)						
40	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	360.70	380.70	11/2007	06/2008	09/2008	3
41	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	412.78	479.54	11/2007	06/2008	03/2009	9
42	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	155.00	201.66	09/2008	09/2008	06/2009	9
43	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	451.97	451.97	04/2008	12/2008	08/2009	8
44	ORAI-JHANSI, KM.220- KM.170, N H-25 (U.P.)	340.68	340.68	03/2008	12/2008	12/2009	12
45	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	220.00	243.11	04/2008	06/2008	12/2008	6
46	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	311.35	349.59	03/2008	03/2008	06/2008	3
47	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	297.72	359.43	04/2008	12/2008	03/2009	3
48	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	266.00	288.06	08/2007	07/2008	09/2008	2
49	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	440.50	503.66	04/2008	06/2008	09/2008	3
50	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	457.00	530.90	04/2008	05/2008	12/2008	7
51	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	384.25	447.90	04/2008	06/2008	09/2008	3
52	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	275.00	281.31	02/2010	02/2010	09/2010	7
53	PARADIP PORT, KM.77, NH-5A (ORISSA)	428.00	428.00	02/2007	01/2008	05/2008	4
54	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	480.00	480.00	11/2007	07/2008	10/2008	3

WATER RESOURCES

55	PAGLADIYA DAM PROJECT	542.90	1069.40	12/2007	03/2008	12/2012	57
----	-----------------------	--------	---------	---------	---------	---------	----

Number of projects reporting additional delay = 55

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	23	16560.23	16430.20	17342.83
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	16	13258.19	13258.19	13328.37
6	PETROLEUM	35	53846.62	53846.62	60202.51
7	POWER	62	110136.02	110136.02	112368.46
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	133	37560.11	40497.50	67264.55
10	ROAD TRANSPORT & HIGHWAYS	199	59334.57	59334.57	60165.23
11	SHIPPING & PORTS	7	4998.09	4998.09	5106.49
12	TELECOMMUNICATION	26	9092.40	9092.40	8506.66
13	URBAN DEVELOPMENT	2	14513.00	14513.00	15071.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		513	348832.58	351991.36	388856.93

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	301.25	6/2006 (-) [3/2008]	21 (-) [-]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2150.00	10/2009 (-) [3/2008]	-19 (-) [-]	66 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10205.00	12/2008 (-) [12/2008]	0 (-) [-]	48 / 119
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1793.00	2/2008 (-) [12/2008]	10 (-) [-]	52 / 75
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	854.90	9/2010 (-) [9/2010]	0 (-) [-]	9 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	15304.15			210 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	36.18	12/2008 (-) [12/2008]	0 (-) [-]	13 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	23.84	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	60.02			21 / 52
COAL								
8.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	134.93	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
9.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	643.98	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	900.97	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1154.36	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
12.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.49	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
13.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
14.	KRISHNASHILA	5/2006 (-)	789.88 (-)	0.00 (-)	89.43	3/2010 (-)	0 (-)	0 / 3

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[789.88]			[3/2010]	[-]	
15.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	493.65	3/2010 (-) [3/2010]	0 (-) [-]	4 / 12
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	493.37	3/2010 (-) [3/2010]	0 (-) [-]	0 / 11
17.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	449.59	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (341.63) [471.66]	0.00 (130.03)	94.84	3/2011 (-) [3/2011]	0 (-) [-]	1 / 2
20.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	25.90	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
21.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	44.37	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
22.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	12.52	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
24.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.10	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
25.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	9.64	3/2013 (-) [3/2013]	0 (-) [-]	0 / 7
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	8.19	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	33.57	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
28.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.73	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
29.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
30.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	180.35	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			16560.23 (-) [17342.83]	782.60 (-)	4817.98			53 / 170
<u>MINES</u>								
31.	SECOND PHASE	10/2004	4091.51	0.00	1309.15	12/2008	0	25 / 111

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXPANSION OF NALCO	(-)	(-) [4091.51]	(-)		(-) [12/2008]	(-) [-]	
Total :			4091.51 (-) [4091.51]	0.00 (-)	1309.15			25 / 111
<u>STEEL</u>								
32.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	106.96	1/2007 (-) [7/2008]	18 (-) [4]	4 / 10
33.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	30.63	5/2008 (-) [7/2008]	2 (-) [-]	1 / 2
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	337.84	9/2007 (-) [7/2008]	10 (-) [4]	6 / 7
35.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	25.92	3/2008 (-) [10/2008]	7 (-) [1]	1 / 3
36.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	11.33	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
37.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	6.08	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
38.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	6.78	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
39.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	0.48	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
40.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	16.88	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
41.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
42.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	14.27	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
43.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	28.98	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
44.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	-	8/2009 (-) [10/2009]	2 (-) [2]	0 / 0
45.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [2/2010]	4 (-) [-]	0 / 126
46.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
47.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	273.62	12/2006 (-) [-]	- (-) [-]	0 / 21
Total :			13258.19 (-) [13328.37]	70.18 (-)	1367.77			14 / 189

PETROLEUM

48.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	132.47	5/2007 (-) [1/2008]	8 (-) [-]	0 / 0
49.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	734.67	12/2006 (-) [2/2008]	14 (-) [-]	0 / 0
50.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	95.45	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
51.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1264.47	4/2005 (-) [2/2008]	34 (-) [-]	64 / 72
52.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	1028.59	7/2005 (3/2008) [3/2008]	32 (0) [12]	9 / 10
53.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	683.82	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
54.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1894.01	5/2006 (-) [3/2008]	22 (-) [-]	13 / 45
55.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1993.06	1/2008 (-) [3/2008]	2 (-) [-]	0 / 0
56.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	1073.13	3/2006 (1/2008) [4/2008]	25 (3) [-]	0 / 0
57.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	807.90	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
58.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1064.17	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
59.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	584.43	7/2007 (-) [4/2008]	9 (-) [-]	6 / 13
60.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	314.99	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
61.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	67.41	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
62.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
63.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	155.26	12/2006 (-) [10/2008]	22 (-) [-]	0 / 0
64.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	332.45	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
65.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	26.41	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
66.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	154.31	3/2008 (12/2009) [12/2008]	9 (-12) [-]	0 / 0
67.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	27.96	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
68.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.39	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
69.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
70.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	26.53	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
71.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	1.67	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
72.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
73.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	244.34	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
74.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	2659.67	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
75.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	504.53	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
76.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	288.59	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
77.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	0.95	3/2010 (3/2012) [3/2010]	0 (-24) [-]	0 / 0
78.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [3248.78]	0.00 (-)	-	3/2010 (8/2010) [3/2010]	0 (-5) [-]	0 / 0
79.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	332.80	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
80.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [4/2010]	-1 (-) [-]	0 / 0
81.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	237.55	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
82.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	492.56	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
Total :			53846.62 (-) [60202.51]	6355.89 (-)	17381.49			107 / 224

POWER

83.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [310.79]	38.99 (-)	275.53	7/2006 (-) [2/2008]	19 (-) [-]	8 / 13
84.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [200.81]	1.60 (-)	188.64	11/2007 (-) [2/2008]	3 (-) [1]	11 / 19
85.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [107.53]	-6.20 (-)	101.40	12/2007 (-) [2/2008]	2 (-) [-]	16 / 19
86.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [664.02]	67.57 (-)	492.24	12/2007 (-) [3/2008]	3 (-) [-]	4 / 18
87.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3947.40	5/2007 (-) [3/2008]	10 (-) [1]	49 / 57
88.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2898.90	12/2007 (-) [3/2008]	3 (-) [2]	36 / 40
89.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [280.14]	49.62 (-)	203.44	3/2008 (-) [3/2008]	0 (-) [-]	5 / 14
90.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2430.24	2/2007 (-) [3/2008]	13 (-) [-]	26 / 41
91.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [2208.49]	753.70 (-)	2082.96	2/2007 (-) [3/2008]	13 (-) [-]	20 / 23
92.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [653.92]	52.02 (-)	619.47	8/2007 (-) [3/2008]	7 (-) [-]	7 / 12
93.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [291.55]	82.80 (-)	199.16	5/2008 (-) [3/2008]	-2 (-) [-]	13 / 21
94.	RAPP 5&6 TRANSMISSION	6/2005 (-)	499.45 (-)	57.41 (-)	427.61	3/2008 (-)	2 (-)	5 / 17

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM (448 CKM)		[556.86]			[5/2008]	[2]	
95.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [455.71]	-8.31 (-)	435.46	10/2007 (-) [6/2008]	8 (-) [3]	9 / 18
96.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	281.86	6/2008 (-) [6/2008]	0 (-) [-]	3 / 22
97.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	70.40	9/2008 (-) [9/2008]	0 (-) [-]	10 / 22
98.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	915.29	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
99.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	160.81	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
100.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1914.34	4/2009 (-) [4/2009]	0 (-) [-]	19 / 39
101.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	117.00	4/2009 (-) [4/2009]	0 (-) [-]	5 / 19
102.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	19.46	5/2009 (-) [5/2009]	0 (-) [-]	2 / 20
103.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	231.62	6/2009 (-) [6/2009]	0 (-) [-]	5 / 18
104.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	574.80	9/2007 (-) [6/2009]	21 (-) [-]	10 / 35
105.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
106.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	1.50	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
107.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	135.04	7/2009 (-) [7/2009]	0 (-) [-]	5 / 17
108.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	0.23	7/2009 (-) [7/2009]	0 (-) [-]	2 / 21
109.	KOTESWAR	6/2006	260.34	6.27	88.92	6/2008	15	5 / 18

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (PGCIL)	(-)	(-) [266.61]	(-)		(-) [9/2009]	(-) [-]	
110.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1264.99	9/2009 (-) [9/2009]	0 (-) [-]	10 / 30
111.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	34.37	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
112.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	53.05	10/2009 (-) [10/2009]	0 (-) [-]	6 / 20
113.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	575.97	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
114.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4469.23	12/2009 (-) [12/2009]	0 (-) [-]	34 / 56
115.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
116.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.14	1/2010 (-) [1/2010]	0 (-) [-]	0 / 22
117.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	591.12	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
118.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	236.01	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
119.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	52.41	7/2010 (-) [7/2010]	0 (-) [-]	1 / 20
120.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	278.62	11/2009 (-) [8/2010]	9 (-) [-]	0 / 0
121.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	131.19	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
122.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	347.78	8/2010 (-) [8/2010]	0 (-) [-]	11 / 26
123.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	356.15	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
124.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	195.57	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0
125.	TRANSMISSION	12/2005	358.42	0.00	3.89	12/2008	21	0 / 15

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM ASSOCIATED WITH PARBATI = II HEP	(-)	(-) [358.42]	(-)		(-) [9/2010]	(-) [-]	
126.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	736.58	10/2010 (-) [10/2010]	0 (-) [-]	9 / 39
127.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	352.56	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
128.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1994.31	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
129.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	650.57	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
130.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	2073.85	11/2010 (-) [2/2011]	3 (-) [-]	14 / 51
131.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	113.55	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
132.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	651.15	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
133.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5103.39]	0.00 (-)	318.57	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
134.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [5/2011]	- (-) [-]	0 / 0
135.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	203.25	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
136.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	205.41	7/2010 (-) [12/2011]	17 (-) [-]	0 / 0
137.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	203.84	1/2012 (-) [1/2012]	0 (-) [-]	3 / 8
138.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1819.25	9/2010 (-) [1/2012]	16 (-) [-]	2 / 11
139.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	157.46	3/2013 (-) [3/2013]	0 (-) [-]	5 / 31
140.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	30.63	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
141.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	439.45	12/2007 (-) [-]	- (-) [-]	10 / 20
142.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
143.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
144.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	708.70	6/2006 (-) [-]	- (-) [-]	29 / 37
Total :			110136.02 (-) [112368.46]	2232.44 (-)	38125.38			443 / 1224

HEALTH & FW

145.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	337.29	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	337.29			7 / 16

RAILWAYS

146.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	137.63	- (-) [1/2008]	- (-) [-]	0 / 0
147.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	135.11	- (-) [2/2008]	- (-) [-]	0 / 0
148.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [496.80]	268.80 (-)	400.14	- (-) [2/2008]	- (-) [-]	0 / 0
149.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [2/2008]	- (-) [-]	0 / 0
150.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	403.39	3/2001 (-) [3/2008]	84 (-) [1]	0 / 0
151.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [750.00]	175.00 (-)	772.39	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
152.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
153.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	4/1998 (-)	47.12 (-) [102.20]	55.08 (-)	91.41	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
154.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	132.85	- (-) [3/2008]	- (-) [-]	0 / 0
155.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	244.22	12/1999 (-) [3/2008]	99 (-) [-]	0 / 0
156.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	385.67	3/2000 (-) [3/2008]	96 (-) [-]	0 / 0
157.	2ND BRIDGE ON	4/1997	93.10	28.90	122.31	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BIRUPA & MAHANADI	(-)	(109.45) [122.00]	(12.55)		(-) [3/2008]	(-) [-]	
158.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	490.72	- (-) [3/2008]	- (-) [-]	0 / 0
159.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [117.31]	10.67 (10.67)	119.66	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
160.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [3/2008]	156 (-) [-]	0 / 0
161.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	535.38	- (-) [3/2008]	- (-) [-]	0 / 0
162.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [625.30]	216.30 (216.54)	572.03	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
163.	Jafrabad-Utratia Phase-II	4/2000 (-)	64.20 (-) [100.42]	36.22 (-)	86.12	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
164.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [743.00]	0.00 (-)	53.38	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
165.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	337.22	- (-) [6/2008]	- (-) [4]	0 / 0
166.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	57.11	- (-) [6/2008]	- (-) [-]	0 / 0
167.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	624.99	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
168.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [250.38]	125.38 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
169.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [479.00]	234.26 (-)	196.05	- (-) [9/2008]	- (-) [-]	0 / 0
170.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [576.27]	327.83 (-)	301.88	- (-) [9/2008]	- (-) [-]	0 / 0
171.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	100.06	- (-) [10/2008]	- (-) [-]	0 / 0
172.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	69.17	- (-) [11/2008]	- (-) [-]	0 / 0
173.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [142.98]	42.98 (23.69)	48.39	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
174.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	62.13	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
175.	AJMER-PHULERA-	4/2005	352.00	364.64	380.24	3/2008	9	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	RINGUS-REWARI	(-)	(-) [716.64]	(-)		(-) [12/2008]	(-) [4]	
176.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	196.51	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
177.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	53.16	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
178.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	89.57	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
179.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	295.87	3/1996 (-) [2/2009]	155 (-) [-]	0 / 0
180.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	60.78	3/2008 (-) [2/2009]	11 (-) [2]	0 / 0
181.	NANDYAL- YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [224.01]	68.27 (59.65)	66.41	2/2009 (-) [2/2009]	0 (-) [4]	0 / 0
182.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	224.58	- (-) [3/2009]	- (-) [-]	0 / 0
183.	TARAKESWAR- BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	88.49	- (-) [3/2009]	- (-) [-]	0 / 0
184.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [456.00]	262.22 (-)	203.61	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
185.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	54.70	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
186.	LALITPUR-SATNA- REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	215.82	5/2008 (-) [3/2009]	10 (-) [-]	0 / 0
187.	JAYANAGAR- DARBHANGA- NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	192.26	- (-) [3/2009]	- (-) [-]	0 / 0
188.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	70.67	- (-) [3/2009]	- (-) [-]	0 / 0
189.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	75.25	- (-) [5/2009]	- (-) [-]	0 / 0
190.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	156.36	- (-) [6/2009]	- (-) [9]	0 / 0
191.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.45	- (-) [6/2009]	- (-) [-]	0 / 0
192.	HARIDASPUR- PARADEEP	4/1996 (-)	301.64 (-) [499.40]	197.76 (-)	98.85	- (-) [9/2009]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
193.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [607.00]	469.00 (-)	97.04	- (-) [12/2009]	- (-) [-]	0 / 0
194.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	173.73	12/2008 (-) [12/2009]	12 (-) [9]	0 / 0
195.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	162.71	- (-) [12/2009]	- (-) [-]	0 / 0
196.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	198.12	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
197.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	853.65	3/2003 (-) [12/2009]	81 (-) [12]	0 / 0
198.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	88.31	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
199.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	53.45	4/2003 (-) [3/2010]	83 (-) [12]	0 / 0
200.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	12.82	12/2007 (-) [3/2010]	27 (-) [12]	0 / 0
201.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	1053.60	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
202.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	256.26	- (-) [11/2010]	- (-) [11]	0 / 0
203.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	326.20	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
204.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	16.65	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
205.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4349.49	3/2001 (-) [12/2011]	129 (-) [-]	0 / 0
206.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	852.66	4/2008 (-) [3/2012]	47 (-) [48]	0 / 0
207.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	4.30	- (-) [3/2013]	- (-) [48]	0 / 0
208.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	73.70	- (-) [-]	- (-) [-]	0 / 0
209.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
210.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
211.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	101.21	3/2004 (-) [-]	- (-) [-]	0 / 0
212.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
213.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	245.10	- (-) [-]	- (-) [-]	0 / 0
214.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
215.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	146.10	- (-) [-]	- (-) [-]	0 / 0
216.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	43.45	- (-) [-]	- (-) [-]	0 / 0
217.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	38.15	- (-) [-]	- (-) [-]	0 / 0
218.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
219.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.16	- (-) [-]	- (-) [-]	0 / 0
220.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	190.00	3/2005 (-) [-]	- (-) [-]	0 / 0
221.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	175.10	6/1999 (-) [-]	- (-) [-]	0 / 0
222.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
223.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
224.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.43	- (-) [-]	- (-) [-]	0 / 0
225.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	257.24	- (-) [-]	- (-) [-]	0 / 0
226.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	388.11	- (-) [-]	- (-) [-]	0 / 0
227.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
228.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82)	0.00 (0.00)	161.87	3/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[180.82]			[-]	[-]	
229.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [128.41]	35.78 (-)	57.68	- (-) [-]	- (-) [-]	0 / 0
230.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	20.62	- (-) [-]	- (-) [-]	0 / 0
231.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
232.	RAMGANJMUINDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	77.13	- (-) [-]	- (-) [-]	0 / 0
233.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
234.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
235.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
236.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	76.64	2/2010 (-) [-]	- (-) [-]	0 / 0
237.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	346.89	7/2005 (-) [-]	- (-) [-]	0 / 0
238.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	91.21	3/2002 (-) [-]	- (-) [-]	0 / 0
239.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	101.71	3/2003 (-) [-]	- (-) [-]	0 / 0
240.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
241.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.00	3/2007 (-) [-]	- (-) [-]	0 / 0
242.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	63.56	- (-) [-]	- (-) [-]	0 / 0
243.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	213.49	3/2006 (-) [-]	- (-) [-]	0 / 0
244.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	13.88	- (-) [-]	- (-) [-]	0 / 0
245.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	170.93	- (-) [-]	- (-) [-]	0 / 0
246.	KUTTIPIRAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34)	9.37 (10.79)	180.77	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[188.13]			[-]	[-]	
247.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	298.48	- (-) [-]	- (-) [-]	0 / 0
248.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	147.75	- (-) [-]	- (-) [-]	0 / 0
249.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
250.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [238.56]	47.75 (-)	0.48	- (-) [-]	- (-) [-]	0 / 0
251.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
252.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [312.42]	132.42 (-)	368.31	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
253.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
254.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.19	2/2015 (-) [-]	- (-) [-]	0 / 0
255.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.64	- (-) [-]	- (-) [-]	0 / 0
256.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	-	- (-) [-]	- (-) [-]	0 / 0
257.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
258.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	75.62	3/1998 (-) [-]	- (-) [-]	0 / 0
259.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
260.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	7.69	- (-) [-]	- (-) [-]	0 / 0
261.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	239.78	- (-) [-]	- (-) [-]	0 / 0
262.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	62.85	- (-) [-]	- (-) [-]	0 / 0
263.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.10	- (-) [-]	- (-) [-]	0 / 0
264.	KODERMA-GIRDHI	4/1996	371.36	0.00	135.86	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [371.36]	(-)		(-) [-]	(-) [-]	
265.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	532.15	- (-) [-]	- (-) [-]	0 / 0
266.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
267.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
268.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [450.00]	412.32 (-)	144.47	- (-) [-]	- (-) [-]	0 / 0
269.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
270.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.42	- (-) [-]	- (-) [-]	0 / 0
271.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [138.01]	8.27 (-)	13.31	3/2006 (-) [-]	- (-) [-]	0 / 0
272.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	341.48	3/2004 (-) [-]	- (-) [-]	0 / 0
273.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
274.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.84	2/2006 (-) [-]	- (-) [-]	0 / 0
275.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	392.97	3/1994 (-) [-]	- (-) [-]	0 / 0
276.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
277.	Madurai-Dindigul	4/2003 (-)	73.19 (-) [128.56]	55.37 (-)	81.80	- (-) [-]	- (-) [-]	0 / 0
278.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
Total :			37560.11 (-) [67264.55]	29704.44 (-)	26579.61			0 / 0
ROAD TRANSPORT & HIGHWAYS								
279.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	283.64	12/2003 (-) [2/2008]	50 (-) [-]	0 / 0
280.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	310.96	7/2004 (-) [2/2008]	43 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
281.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	324.83	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
282.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	322.26	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0
283.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	371.11	8/2004 (-) [3/2008]	43 (-) [-]	0 / 0
284.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	391.42	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
285.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.31	1/2004 (-) [3/2008]	50 (-) [-]	0 / 0
286.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	143.93	5/2004 (-) [3/2008]	46 (-) [-]	0 / 0
287.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	344.56	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0
288.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.70	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
289.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.36	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
290.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	391.71	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
291.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	618.07	3/2005 (-) [4/2008]	37 (-) [1]	0 / 0
292.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	41.11	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
293.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	19.21	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
294.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	226.63	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
295.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	34.43	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
296.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	288.86	3/2005 (-) [4/2008]	37 (-) [3]	0 / 0
297.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.27	5/2007 (-) [5/2008]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
298.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	345.79	2/2007 (-) [5/2008]	15 (-) [4]	0 / 0
299.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	194.41	3/2008 (-) [6/2008]	3 (-) [3]	0 / 0
300.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	161.90	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
301.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	167.04	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
302.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	256.71	2/2008 (-) [6/2008]	4 (-) [4]	0 / 0
303.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	108.95	12/2004 (-) [6/2008]	42 (-) [-]	0 / 0
304.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	45.62	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
305.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	168.26	7/2004 (-) [6/2008]	47 (-) [3]	0 / 0
306.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	253.09	6/2004 (-) [6/2008]	48 (-) [-]	0 / 0
307.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.77	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
308.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	36.52	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
309.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	155.64	10/2003 (-) [6/2008]	56 (-) [4]	0 / 0
310.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	426.75	5/2007 (-) [6/2008]	13 (-) [-]	0 / 0
311.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	432.15	12/2006 (-) [6/2008]	18 (-) [3]	0 / 0
312.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	397.83	3/2005 (-) [7/2008]	40 (-) [6]	0 / 0
313.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	21.45	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
314.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	494.80	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
315.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	120.20	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
316.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	123.48	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
317.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	322.72	3/2005 (-) [9/2008]	42 (-) [6]	0 / 0
318.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	211.08	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
319.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	203.99	4/2008 (-) [9/2008]	5 (-) [3]	0 / 0
320.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	295.30	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0
321.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	205.02	8/2007 (-) [9/2008]	13 (-) [2]	0 / 0
322.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	251.03	4/2008 (-) [9/2008]	5 (-) [3]	0 / 0
323.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	244.27	11/2007 (-) [9/2008]	10 (-) [3]	0 / 0
324.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	85.34	8/2004 (-) [9/2008]	49 (-) [-]	0 / 0
325.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	101.16	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
326.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	260.38	11/2007 (-) [9/2008]	10 (-) [3]	0 / 0
327.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	120.42	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
328.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	172.38	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
329.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	120.64	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
330.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	131.81	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
331.	PANIPAT-PANCHI	12/2003	109.00	0.00	21.94	10/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	GUJARAN, KM.86-KM.66, (HARYANA)	(-)	(-) [109.00]	(-)		(-) [10/2008]	(-) [-]	
332.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	120.14	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
333.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	50.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
334.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
335.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	85.37	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
336.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	21.15	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
337.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
338.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
339.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	122.72	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
340.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	498.53	11/2007 (-) [10/2008]	11 (-) [3]	0 / 0
341.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
342.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	72.16	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
343.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	363.46	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
344.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	128.88	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
345.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	52.28	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
346.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
347.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	15.66	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
348.	AYODHYA-LUCKNOW,	12/2003	212.00	0.00	143.72	10/2008	1	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.135.000-KM.93.075, NH-28 (U.P.)	(-)	(-) [212.00]	(-)		(-) [11/2008]	(-) [-]	
349.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
350.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
351.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	75.92	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
352.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	133.12	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
353.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	37.37	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
354.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	33.93	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
355.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	37.90	7/2008 (-) [12/2008]	5 (-) [-]	0 / 0
356.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	42.86	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
357.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	141.68	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
358.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	40.26	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
359.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	28.80	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
360.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	254.64	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
361.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	105.74	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
362.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	21.23	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
363.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	95.73	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
364.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	112.78	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
365.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	87.61	5/2008 (-) [12/2008]	7 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
366.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	20.34	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
367.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	141.92	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
368.	RINGBUNDS-JHANJIHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	124.17	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
369.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	58.49	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
370.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	127.95	4/2008 (-) [12/2008]	8 (-) [6]	0 / 0
371.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	192.36	2/2004 (-) [12/2008]	58 (-) [-]	0 / 0
372.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	188.99	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
373.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	113.50	2/2008 (-) [12/2008]	10 (-) [6]	0 / 0
374.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	377.07	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
375.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	129.14	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
376.	BIJNI-ASSAM /WEST BENGAL BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	37.24	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
377.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	68.19	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
378.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	114.88	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
379.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	324.43	7/2004 (-) [12/2008]	53 (-) [6]	0 / 0
380.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	89.50	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
381.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	81.23	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
382.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	103.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
383.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	192.27	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
384.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	323.84	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
385.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	78.95	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
386.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
387.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	98.13	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
388.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	58.58	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
389.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	40.01	6/2005 (-) [12/2008]	42 (-) [-]	0 / 0
390.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	395.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
391.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
392.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	15.45	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
393.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
394.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
395.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	56.20	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
396.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	75.02	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
397.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	30.73	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
398.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	287.90	4/2008 (-) [12/2008]	8 (-) [7]	0 / 0
399.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	25.17	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
400.	VIJAYAPUR-	12/2003	193.09	0.00	54.11	3/2008	9	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	(-)	(-) [193.09]	(-)		(-) [12/2008]	(-) [-]	
401.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	73.58	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
402.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	228.50	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
403.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	128.81	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
404.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	96.24	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
405.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	176.56	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
406.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	220.83	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
407.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	49.88	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
408.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	137.19	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
409.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	168.64	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
410.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	107.53	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
411.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	267.95	11/2007 (-) [3/2009]	16 (-) [9]	0 / 0
412.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	108.05	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
413.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	354.53	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
414.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	393.87	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
415.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	449.63	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
416.	MEHSI-KOTWA,	12/2003	239.00	0.00	56.94	7/2005	44	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.480-KM.440, NH-28 (BIHAR)	(-)	(-) [239.00]	(-)		(-) [3/2009]	(-) [-]	
417.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	107.16	4/2008 (-) [3/2009]	11 (-) [3]	0 / 0
418.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	185.87	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
419.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
420.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	52.46	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
421.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	100.89	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
422.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	268.77	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	59.76	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
424.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	340.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
425.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	16.29	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
426.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
427.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.01	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
428.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	56.85	8/2005 (-) [4/2009]	44 (-) [4]	0 / 0
429.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	116.02	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
430.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	66.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
431.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [6/2009]	34 (-) [-]	0 / 0
432.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	25.51	9/2008 (-) [6/2009]	9 (-) [9]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
433.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	39.48	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
434.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	75.16	3/2009 (-) [6/2009]	3 (-) [3]	0 / 0
435.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	179.17	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
436.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	35.29	7/2010 (-) [7/2009]	-12 (-) [-]	0 / 0
437.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	22.52	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
438.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	204.39	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
439.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	20.15	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
440.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	46.18	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
441.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	38.87	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
442.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	43.52	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
443.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	50.60	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
444.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	188.66	4/2008 (-) [8/2009]	16 (-) [8]	0 / 0
445.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	243.77	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
446.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	68.84	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
447.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	13.69	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
448.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	15.61	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
449.	JHANSI TO LALITPUR,	12/2003	355.06	0.00	83.95	9/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-25,26 (NS, PH-II)	(-)	(-) [355.06]	(-)		(-) [9/2009]	(-) [-]	
450.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	76.41	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
451.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	22.77	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
452.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	151.55	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
453.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	29.83	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
454.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	50.16	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
455.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	134.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
456.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	50.00	3/2008 (-) [12/2009]	21 (-) [12]	0 / 0
457.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	83.96	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
458.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.73	3/2005 (-) [12/2009]	57 (-) [-]	0 / 0
459.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.36	4/2004 (-) [12/2009]	68 (-) [12]	0 / 0
460.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	123.30	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
461.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	16.47	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
462.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	83.71	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
463.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	14.31	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
464.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	15.99	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
465.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	36.05	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
466.	PONDICHERY-TINDIVANAM (TAMIL	3/2005 (-)	285.00 (-)	0.00 (-)	0.54	7/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)		[285.00]			[7/2010]	[-]	
467.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
468.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
469.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	0.49	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
470.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	30.38	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
471.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	33.74	2/2010 (-) [9/2010]	7 (-) [7]	0 / 0
472.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
473.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	7.10	9/2007 (-) [10/2010]	37 (-) [1]	0 / 0
474.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	-	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
475.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
476.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [-]	- (-) [-]	0 / 0
477.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			59334.57 (-) [60165.23]	830.66 (-)	26639.10			0 / 0

SHIPPING & PORTS

478.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	129.62	2/2004 (-) [6/2008]	52 (-) [-]	0 / 0
479.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.64	6/2007 (1/2009) [8/2008]	14 (-5) [-]	0 / 0
480.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	18.32	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
481.	SETHUSAMUDRAM SHIP CHANNEL	6/2005 (-)	2427.40 (-)	0.00 (-)	367.86	10/2008 (-)	1 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT		[2427.40]			[11/2008]	[-]	
482.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
483.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.50	10/2008 (-) [1/2010]	15 (-) [-]	0 / 0
484.	UPGRADATION AND MODERNIZATION OF IRON ORE HANDLING FACILITY	11/2007 (-)	185.15 (-) [185.15]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			4998.09 (-) [5106.49]	108.40 (-)	878.43			0 / 0
TELECOMMUNICATION								
485.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	86.91	10/2007 (-) [1/2008]	3 (-) [-]	0 / 0
486.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	148.00	6/2005 (-) [1/2008]	31 (-) [-]	0 / 0
487.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	67.15	6/2007 (-) [2/2008]	8 (-) [-]	0 / 0
488.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [2/2008]	26 (-) [-]	0 / 0
489.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	75.71	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
490.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
491.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	310.06	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
492.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
493.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	355.46	3/2006 (-) [2/2008]	23 (-) [-]	0 / 0
494.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [2/2008]	27 (-) [-]	0 / 0
495.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
496.	GSM NETWORK EXPANSION, PH-IV, UP	8/2004 (-)	359.07 (-)	0.00 (-)	92.51	6/2005 (-)	32 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(W), (UTTAR PRADESH)		[359.07]			[2/2008]	[-]	
497.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	88.81	10/2007 (-) [3/2008]	5 (-) [-]	0 / 0
498.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	51.13	2/2007 (-) [3/2008]	13 (-) [-]	0 / 0
499.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	128.56	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
500.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	5.57	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
501.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [-]	- (-) [-]	0 / 0
502.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
503.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
504.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
505.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [-]	- (-) [-]	0 / 0
506.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
507.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	36.00	12/2005 (-) [-]	- (-) [-]	0 / 0
508.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
509.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	200.84	5/2006 (-) [-]	- (-) [-]	0 / 0
510.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	235.97	5/2006 (-) [-]	- (-) [-]	0 / 0
Total :			9092.40 (-) [8506.66]	-585.74 (-)	3258.75			0 / 0
URBAN DEVELOPMENT								
511.	DELHI METRO RAPID TRANSIT SYSTEM,	8/2005 (-)	8118.00 (-)	558.00 (-)	2726.45	6/2010 (-)	3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PHASE-II		[8676.00]			[9/2010]	[-]	
512.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	2726.45			0 / 7
WATER RESOURCES								
513.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	34.18	12/2007 (-) [12/2012]	60 (-) [57]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	34.18			0 / 0
All India :			348832.58 (-) [388856.92]	40024.34 (-)	138819.75			880 / 2374
NIC-MoS&PI(IPMD) [1/2008]								