

Sector-Wise number of on going projects in July, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	113
2.	ROAD TRANSPORT & HIGHWAYS	83
3.	POWER	50
4.	PETROLEUM	29
5.	ATOMIC ENERGY	6
6.	SHIPPING & PORTS	5
7.	STEEL	3
8.	COAL	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	FERTILISERS	1
12.	MINES	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		299

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHUA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				
14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02

<u>July, 2004</u>				
	<u>RAILWAYS</u>			
15.	UDHNA-JALGAON(RE)	124.39	03/2002	108.90
16.	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	-NA-	293.26
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
17.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	138.65	12/2003	86.64
18.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	06/2001	281.11

Summary of projects on Flash Report for the month of July, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	294
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	4
Number of Projects Added in Current Month :	10
Number of Projects in Current Month :	299

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	130	24	63	15	67	299	43
Latest Approved	128	24	65	15	67	299	43

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	266	184534.06	200992.23	63026.30	31.36	16458.17	8.92
Revised	33	39546.92	42040.83	30064.08	71.51	2493.91	6.31
Total	299	224080.98	243033.06	93090.38	38.30	18952.08	8.46

IV. Milestones (Cumulative due and Achieved)

Total	2388
Achieved upto month	1049

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>RAILWAYS</u>							
1	LUNI-BARMER-MUNABAO(GC),(NWR) {Completed}	04/1997	240.00	-NA-	293.26	-NA-	293.26
2	UDHNA-JALGAON(RE) {Completed}	03/1997	124.39	03/2002	140.98	-NA-	108.9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
3	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	03/1995	100.36	06/2001	219.78	07/2004	281.11

	{Completed}						
4	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9) {Completed}	04/2000	138.65	12/2003	138.65	05/2004	86.64

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	REPAIR OF BLAST FURNACE No.4	05/2004	95.64	10/2005	118.32	07/2005
<u>POWER</u>						
2	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-III (180 CKM)	07/2004	230.52	03/2008	230.52	03/2007
3	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	07/2004	596.47	07/2007	596.47	07/2007
4	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003	1454.79	02/2007	1454.79	02/2007
5	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	07/2003	154.93	07/2006	154.93	07/2006
6	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	07/2004	266.93	03/2008	266.93	12/2006
7	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	08/2004	199.21	11/2007	199.21	10/2006
<u>ROAD TRANSPORT & HIGHWAYS</u>						
8	COCHIN PORT, KM.10, NH-47 (KERALA)	04/2000	106.00	08/2006	106.00	08/2006
9	PARADIP PORT, KM.77, NH-5A (ORISSA)	04/2000	428.00	02/2007	428.00	02/2007
10	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	04/2000	231.20	08/2006	138.00	08/2006

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	POOTKI BALIHARI UG	199.87	182.60	03/1994	03/2005	03/2007	24
<u>PETROLEUM</u>							
2	VISAKH-SECNDERABAD LPG(GAIL)	490.65	463.26	08/2003	05/2004	07/2004	2
3	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	05/2004	03/2007	34
4	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	2360.38	07/2003	07/2004	08/2004	1
<u>POWER</u>							
5	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	162.88	162.88	02/2004	06/2004	08/2004	2
6	TRANSMISSION SYSTEM -	208.75	208.75	05/2008	09/2007	10/2007	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	2	376.42	376.42	359.15
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	1	2061.98	2061.98	2061.98
5	STEEL	3	479.44	479.44	472.12
6	PETROLEUM	29	37664.67	37664.67	40163.67
7	POWER	50	72668.52	83291.43	87715.09
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	113	30118.35	33040.88	45443.55
10	ROAD TRANSPORT & HIGHWAYS	83	22287.54	22287.54	22192.03
11	SHIPPING & PORTS	5	1424.25	1424.25	1471.60
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		299	201140.28	224080.98	243033.06

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4487.00	1/2007 (-) [1/2007]	0 (-) [-]	66 / 104
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	897.00	10/2009 (-) [9/2007]	-25 (-) [-]	17 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	482.00	2/2008 (-) [2/2008]	0 (-) [-]	16 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	3417.00	12/2008 (-) [12/2008]	0 (-) [-]	18 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	20.14	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	9303.14			117 / 374
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.47	3/1994 (3/2000) [3/2007]	156 (84) [24]	2 / 2
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	10.18	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
Total :			376.42 (-) [359.15]	-17.27 (-)	182.65			2 / 2
FERTILISERS								
9.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	439.31	5/2001 (2/2002) [9/2004]	40 (31) [-]	41 / 73
Total :			350.00 (-) [509.40]	159.40 (-)	439.31			41 / 73
MINES								
10.	EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [8/2004]	27 (-) [-]	23 / 24
Total :			2061.98 (-) [2061.98]	0.00 (-)	1593.05			23 / 24
STEEL								

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
11.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	16.30	12/2005 (-) [3/2005]	-9 (-) [-]	11 / 19
12.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	-	10/2005 (-) [7/2005]	-3 (-) [-]	0 / 0
13.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [241.41]	-30.00 (-)	1.37	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
Total :			479.44 (-) [472.12]	-7.32 (-)	17.67			11 / 19

PETROLEUM

14.	VISAKH-SECUNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	415.97	8/2003 (-) [7/2004]	11 (-) [2]	40 / 40
15.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1202.00]	-46.00 (-)	879.91	3/2004 (-) [8/2004]	5 (-) [-]	39 / 41
16.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	2144.86	7/2003 (-) [8/2004]	13 (-) [1]	81 / 81
17.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	486.33	3/2004 (-) [9/2004]	6 (-) [-]	12 / 12
18.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1275.76	9/2003 (-) [10/2004]	13 (-) [-]	43 / 50
19.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	104.58	7/2003 (-) [10/2004]	15 (-) [-]	9 / 9
20.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [350.00]	-2.69 (-)	287.07	11/2004 (-) [11/2004]	0 (-) [-]	4 / 6
21.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	824.95	8/2004 (-) [12/2004]	4 (-) [-]	46 / 68
22.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [266.00]	-39.60 (-)	208.11	8/2004 (-) [12/2004]	4 (-) [-]	6 / 8
23.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
24.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [510.37]	80.55 (-)	22.15	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
25.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	0.10	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
26.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	32.24	3/2006 (-) [5/2005]	-10 (-) [-]	4 / 6
27.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-)	0.00 (-)	1.79	5/2005 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[2792.50]			[5/2005]	[-]	
28.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4067.00]	702.00 (-)	1488.05	1/2005 (-) [6/2005]	5 (-) [-]	66 / 151
29.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [383.00]	24.00 (-)	45.21	7/2005 (-) [7/2005]	0 (-) [-]	3 / 26
30.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	16.84	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
31.	INTEGRATED PARA-XYLENE (IOCL)	6/1999 (-)	4228.00 (-) [4704.00]	476.00 (-)	1207.71	8/2005 (-) [8/2005]	0 (-) [-]	33 / 129
32.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	5.73	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
33.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [-]	0 / 0
34.	MUMBAI HIGH NORTH DEV (ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2389.64	12/2005 (-) [12/2005]	0 (-) [-]	15 / 20
35.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	3.36	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
36.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
37.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
38.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
39.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	7.62	7/2005 (-) [6/2006]	11 (-) [-]	22 / 58
40.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
41.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	28.55	3/2007 (-) [3/2007]	0 (-) [34]	3 / 3
42.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	514.05	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			37664.67 (-) [40163.67]	2499.00 (-)	12446.48			437 / 725
POWER								
43.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31)	6978.59 (990.30)	7905.35	4/1996 (3/2002)	99 (28)	51 / 52

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[8656.61]			[7/2004]	[-]	
44.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	90.21	2/2004 (-) [8/2004]	6 (-) [2]	20 / 30
45.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	4192.06	11/1990 (3/2001) [12/2004]	169 (45) [-]	7 / 7
46.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	174.91	10/2003 (-) [12/2004]	14 (-) [-]	11 / 19
47.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	204.59	9/2003 (-) [12/2004]	15 (-) [-]	12 / 18
48.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	101.53	6/2004 (-) [12/2004]	6 (-) [-]	12 / 18
49.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	61.43	1/2005 (-) [1/2005]	0 (-) [-]	0 / 7
50.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	103.81	1/2005 (-) [3/2005]	2 (-) [-]	5 / 21
51.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6378.11	3/1999 (-) [3/2005]	72 (-) [-]	13 / 16
52.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1423.19	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
53.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [811.06]	390.06 (108.09)	692.94	3/1999 (12/2002) [3/2005]	72 (27) [-]	2 / 11
54.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	292.04	1/2005 (-) [3/2005]	2 (-) [-]	7 / 25
55.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	147.96	12/2005 (-) [3/2005]	-9 (-) [-]	8 / 22
56.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	318.36	7/2006 (-) [6/2005]	-13 (-) [-]	4 / 18
57.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [253.29]	21.76 (-)	161.69	10/2004 (-) [6/2005]	8 (-) [-]	6 / 18
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	83.83	2/2003 (-) [8/2005]	30 (-) [-]	6 / 17
59.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	1154.07	8/2005 (-) [8/2005]	0 (-) [-]	36 / 39
60.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	253.07	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
61.	TARAPUR 3 & 4	9/2002	237.00	0.02	108.22	9/2005	0	7 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (P.GRID)	(-)	(-) [237.02]	(-)		(-) [9/2005]	(-) [-]	
62.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	454.07	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
63.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [7682.00]	1033.17 (-)	4242.74	2/2006 (-) [2/2006]	0 (-) [-]	85 / 95
64.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	228.17	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
65.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	9.37	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22
66.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [4049.48]	664.71 (-)	1724.92	5/2006 (-) [5/2006]	0 (-) [-]	46 / 64
67.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	27.48	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
68.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	9.37	8/2006 (-) [7/2006]	-1 (-) [-]	1 / 22
69.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 20
70.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
71.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	84.50	9/2006 (-) [9/2006]	0 (-) [-]	0 / 39
72.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
73.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
74.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	3.21	12/2006 (-) [12/2006]	0 (-) [-]	0 / 23
75.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	-	7/2006 (-) [12/2006]	5 (-) [-]	0 / 0
76.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	-	2/2007 (-) [2/2007]	0 (-) [-]	0 / 23
77.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [2/2007]	7 (-) [7]	0 / 19
78.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	-	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
79.	TEESTA HYDRO ELECTRIC	2/2000	2198.04	0.00	1086.06	2/2007	0	9 / 28

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT STAGE-V 3x170 MW	(-)	(-) [2198.04]	(-)		(-) [2/2007]	(-) [-]	
80.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
81.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [1866.10]	-4002.21 (-)	104.24	5/2007 (-) [3/2007]	-2 (-) [-]	0 / 37
82.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	61.66	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
83.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	-	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
84.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	635.75	8/2007 (-) [8/2007]	0 (-) [-]	0 / 44
85.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	140.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
86.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	795.64	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
87.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [10/2007]	-7 (-) [1]	0 / 23
88.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	255.14	12/2007 (-) [12/2007]	0 (-) [-]	0 / 57
89.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	25.56	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
90.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	691.03	4/2009 (-) [4/2009]	0 (-) [-]	5 / 41
91.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	572.13	12/2009 (-) [12/2009]	0 (-) [-]	0 / 88
92.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	310.88	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			72668.52 (-) [87715.09]	15046.57 (-)	35524.88			385 / 1115

HEALTH & FW

93.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	142.07	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
94.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	158.28	3/1999 (3/2005) [5/2005]	74 (2) [-]	6 / 17
Total :			140.92 (-) [691.84]	550.92 (-)	300.35			6 / 17

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
RAILWAYS								
95.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	630.71	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
96.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	87.22	- (-) [9/2004]	- (-) [-]	0 / 0
97.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	130.44	3/1996 (-) [9/2004]	102 (-) [-]	0 / 0
98.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	282.73	3/2000 (-) [12/2004]	57 (-) [-]	0 / 0
99.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [269.50]	-89.27 (-)	108.59	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
100.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	255.53	3/1997 (-) [12/2004]	93 (-) [-]	0 / 0
101.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	107.19	8/2003 (-) [1/2005]	17 (-) [-]	0 / 0
102.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	472.45	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
103.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.74]	49.52 (-)	86.46	12/1999 (-) [3/2005]	63 (-) [9]	0 / 0
104.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	35.93	- (-) [3/2005]	- (-) [-]	0 / 0
105.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	289.47	3/1996 (-) [3/2005]	108 (-) [3]	0 / 0
106.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	284.74	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
107.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	163.60	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
108.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
109.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	61.49	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
110.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [167.61]	78.88 (-)	120.49	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
111.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	135.47	- (-) [3/2005]	- (-) [-]	0 / 0
112.	AMRAVATI-NARKHER	6/1994	120.90	163.37	110.26	6/1999	69	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NEW LINE PROJECT	(7/1996)	(175.30) [284.27]	(108.97)		(-) [3/2005]	(-) [-]	
113.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	194.14	3/2001 (-) [3/2005]	48 (-) [-]	0 / 0
114.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [158.16]	46.26 (-)	55.98	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
115.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [431.08]	-88.92 (-666.92)	297.71	3/1995 (-) [3/2005]	120 (-) [3]	0 / 0
116.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
117.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	19.94	- (-) [3/2005]	- (-) [-]	0 / 0
118.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	15.09	- (-) [12/2005]	- (-) [-]	0 / 0
119.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	130.67	- (-) [12/2005]	- (-) [17]	0 / 0
120.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	460.60	12/1997 (-) [12/2005]	96 (-) [-]	0 / 0
121.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	215.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
122.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	335.88	3/1994 (-) [3/2006]	144 (-) [12]	0 / 0
123.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	47.46	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
124.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	218.20	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
125.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
126.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	55.77	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
127.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (520.00) [622.52]	157.53 (102.52)	227.92	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
128.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	68.62	- (-) [3/2007]	- (-) [-]	0 / 0
129.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	74.48	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
130.	DEOGHAR-DUMKA NEW	2/1999	180.73	0.00	37.69	12/2006	3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BROAD GAUGE LINE	(-)	(-) [180.73]	(-)		(-) [3/2007]	(-) [-]	
131.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	348.67	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
132.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	61.78	- (-) [3/2007]	- (-) [-]	0 / 0
133.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [290.16]	191.74 (13.88)	223.28	- (-) [3/2007]	- (-) [12]	0 / 0
134.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	185.28	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
135.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [113.00]	19.90 (3.55)	20.12	- (-) [7/2007]	- (-) [-]	0 / 0
136.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5000.00]	2500.00 (-)	1525.25	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
137.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.70]	-0.30 (-)	107.74	6/2007 (-) [8/2007]	2 (-) [2]	0 / 0
138.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	28.88	- (-) [12/2007]	- (-) [-]	0 / 0
139.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	92.95	- (-) [3/2008]	- (-) [-]	0 / 0
140.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	181.72	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
141.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
142.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [382.27]	133.83 (282.27)	125.45	- (-) [9/2008]	- (-) [-]	0 / 0
143.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	18.78	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
144.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	22.79	- (-) [-]	- (-) [-]	0 / 0
145.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
146.	HAPUR-KANKATHER	4/2003 (-)	106.64 (-) [106.64]	0.00 (-)	0.78	3/2007 (-) [-]	- (-) [-]	0 / 0
147.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (-) [294.99]	94.99 (-)	1.29	- (-) [-]	- (-) [-]	0 / 0
148.	RAJKOT-VERAVAL	4/1992	112.53	251.27	212.88	3/1996	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SOMNATH SECTION MATERIAL TO WANSJALIYA	(-)	(320.66) [363.80]	(43.14)		(-) [-]	(-) [-]	
149.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [344.53]	42.89 (-)	24.16	- (-) [-]	- (-) [-]	0 / 0
150.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	41.46	- (-) [-]	- (-) [-]	0 / 0
151.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
152.	RAJATGARH-BARANG	4/1999 (-)	166.16 (178.98) [178.98]	12.82 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
153.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	82.60	- (-) [-]	- (-) [-]	0 / 0
154.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	97.40	- (3/2000) [-]	- (-) [-]	0 / 0
155.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	3.00	3/2011 (-) [-]	- (-) [-]	0 / 0
156.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	31.31	- (-) [-]	- (-) [-]	0 / 0
157.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [413.82]	289.39 (-)	95.52	- (0/200) [-]	- (-) [-]	0 / 0
158.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [165.42]	9.68 (-)	16.20	2/2009 (-) [-]	- (-) [-]	0 / 0
159.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	120.10	3/1997 (-) [-]	- (-) [-]	0 / 0
160.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	300.04	3/2000 (-) [-]	- (-) [-]	0 / 0
161.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	51.78	3/2004 (-) [-]	- (-) [-]	0 / 0
162.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	269.02	3/2009 (-) [-]	- (-) [-]	0 / 0
163.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	11.09	- (-) [-]	- (-) [-]	0 / 0
164.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	113.86	3/1998 (-) [-]	- (-) [-]	0 / 0
165.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	69.00	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	209.55	- (-) [-]	- (-) [-]	0 / 0
167.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	51.08	- (-) [-]	- (-) [-]	0 / 0
168.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	6.76	- (-) [-]	- (-) [-]	0 / 0
169.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [175.04]	35.35 (-)	147.67	- (-) [-]	- (-) [-]	0 / 0
170.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	25.45	- (-) [-]	- (-) [-]	0 / 0
171.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.35]	113.35 (-)	93.08	- (-) [-]	- (-) [-]	0 / 0
172.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	146.90	- (-) [-]	- (-) [-]	0 / 0
173.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [494.32]	164.32 (-)	9.38	- (-) [-]	- (-) [-]	0 / 0
174.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	44.57	- (-) [-]	- (-) [-]	0 / 0
175.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	181.23	- (-) [-]	- (-) [-]	0 / 0
176.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	28.30	4/2003 (-) [-]	- (-) [-]	0 / 0
177.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	35.85	12/2008 (-) [-]	- (-) [-]	0 / 0
178.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	11.18	- (-) [-]	- (-) [-]	0 / 0
179.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	7.33	- (-) [-]	- (-) [-]	0 / 0
180.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	12.34	- (-) [-]	- (-) [-]	0 / 0
181.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
182.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
183.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-)	709.99 (-)	60.13	- (12/1996)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1007.14]			[-]	[-]	
184.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [185.68]	113.98 (68.10)	151.43	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
185.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	42.95	- (-) [-]	- (-) [-]	0 / 0
186.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	17.33	- (-) [-]	- (-) [-]	0 / 0
187.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.81	- (-) [-]	- (-) [-]	0 / 0
188.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	31.93	7/2006 (-) [-]	- (-) [-]	0 / 0
189.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	71.25	3/2006 (-) [-]	- (-) [-]	0 / 0
190.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
191.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0
192.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	42.51	12/2009 (-) [-]	- (-) [-]	0 / 0
193.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	124.61	- (-) [-]	- (-) [-]	0 / 0
194.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
195.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	31.42	- (-) [-]	- (-) [-]	0 / 0
196.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	87.35	- (-) [-]	- (-) [-]	0 / 0
197.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.43	- (-) [-]	- (-) [-]	0 / 0
198.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	52.51	- (-) [-]	- (-) [-]	0 / 0
199.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	111.35	- (-) [-]	- (-) [-]	0 / 0
200.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	1.03	- (-) [-]	- (-) [-]	0 / 0
201.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-)	65.00 (-)	2.22	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[240.00]			[-]	[-]	
202.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
203.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
204.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	25.31	- (-) [-]	- (-) [-]	0 / 0
205.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	22.70	- (-) [-]	- (-) [-]	0 / 0
206.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	9.26	- (-) [-]	- (-) [-]	0 / 0
207.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [583.14]	343.14 (-)	506.08	- (-) [-]	- (-) [-]	0 / 0
Total :			30118.35 (-) [45443.55]	15325.20 (-)	13759.69			0 / 0

ROAD TRANSPORT & HIGHWAYS

208.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	147.01	12/2003 (-) [8/2004]	8 (-) [1]	0 / 0
209.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	159.22	5/2004 (-) [8/2004]	3 (-) [1]	0 / 0
210.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	138.26	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
211.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	539.26	12/2004 (-) [8/2004]	-4 (-) [-]	0 / 0
212.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	242.89	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
213.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	109.01	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
214.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	93.74	2/2004 (-) [9/2004]	7 (-) [-]	0 / 0
215.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	206.57	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
216.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	196.81	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
217.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	171.58	2/2004 (-) [9/2004]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	373.12	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
219.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	356.08	10/2003 (-) [10/2004]	12 (-) [-]	0 / 0
220.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	199.87	11/2004 (-) [10/2004]	-1 (-) [-]	0 / 0
221.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	189.27	5/2004 (-) [11/2004]	6 (-) [-]	0 / 0
222.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	14.65	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
223.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	75.97	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
224.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	204.27	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
225.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	129.43	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
226.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	166.98	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
227.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	460.55	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
228.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	177.47	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
229.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	77.50	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
230.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	432.33	5/2004 (-) [12/2004]	7 (-) [-]	0 / 0
231.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	164.19	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
232.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	145.60	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
233.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	105.27	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
234.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	78.53	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
235.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	214.07	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	161.33	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
237.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	134.65	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
238.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	95.67	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
239.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	327.62	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
240.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	179.89	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
241.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	256.47	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
242.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	276.17	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
243.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	110.26	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
244.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	108.45	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
245.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	93.08	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
246.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	51.95	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
247.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	176.98	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
248.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	155.95	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
249.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	387.07	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
250.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	99.73	4/2004 (-) [12/2004]	8 (-) [4]	0 / 0
251.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	59.88	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
252.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	308.12	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
253.	BALASORE-BHADRAK,	4/2000	227.25	0.00	120.84	2/2004	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.136.5-KM.199.14, NH-5 (ORISSA)	(-)	(-) [227.25]	(-)		(-) [2/2005]	(-) [-]	
254.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	66.79	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
255.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	168.56	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
256.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	58.88	8/2004 (-) [3/2005]	7 (-) [-]	0 / 0
257.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	178.59	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
258.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	108.18	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
259.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	152.73	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
260.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	157.35	8/2004 (-) [3/2005]	7 (-) [-]	0 / 0
261.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	254.63	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
262.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	174.83	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
263.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	156.88	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0
264.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	165.72	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
265.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	78.75	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
266.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	132.21	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
267.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	120.22	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
268.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	243.98	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
269.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	51.84	7/2004 (-) [6/2005]	11 (-) [-]	0 / 0
270.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	142.27	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
271.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	110.13	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
272.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	161.29	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
273.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	96.03	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
274.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
275.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	24.58	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
276.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	87.50	5/2004 (-) [9/2005]	16 (-) [-]	0 / 0
277.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	174.06	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
278.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	83.18	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
279.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	83.17	3/2005 (-) [12/2005]	9 (-) [9]	0 / 0
280.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	117.95	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
281.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	28.60	6/2005 (-) [4/2006]	10 (-) [4]	0 / 0
282.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
283.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	8.18	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
284.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [138.00]	-93.20 (-)	7.28	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
285.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	13.99	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
286.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	52.80	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
287.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	26.88	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
288.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	53.66	3/2005 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
289.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	96.42	2/2004 (-) [-]	- (-) [-]	0 / 0
290.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	7.20	5/2007 (-) [-]	- (-) [-]	0 / 0
Total :			22287.54 (-) [22192.03]	-95.51 (-)	12365.36			0 / 0
<u>SHIPPING & PORTS</u>								
291.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.61	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
292.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	169.06	2/2003 (-) [12/2004]	22 (-) [-]	2 / 4
293.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	239.30	- (-) [10/2005]	- (-) [-]	0 / 0
294.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	82.80	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
295.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.37	12/2005 (-) [5/2007]	17 (-) [3]	0 / 0
Total :			1424.25 (-) [1471.60]	47.35 (-)	494.14			2 / 4
<u>TELECOMMUNICATION</u>								
296.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	111.94	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
297.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	29.30	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	141.24			0 / 0
<u>URBAN DEVELOPMENT</u>								
298.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	6492.12	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	6492.12			25 / 35
<u>WATER RESOURCES</u>								
299.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	26.52	12/2007 (-) [3/2008]	3 (-) [3]	0 / 0
Total :			542.90 (-)	526.50 (-)	26.52			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1069.40]					
	All India :		201140.28 (-) [243033.06]	41892.78 (-)	93086.60			1049 / 2388
NIC-MoS&PI(IPMD)								[7/2004]