

Sector-Wise number of on going projects in July, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	132
2.	ROAD TRANSPORT & HIGHWAYS	81
3.	POWER	44
4.	TELECOMMUNICATION	30
5.	PETROLEUM	25
6.	COAL	8
7.	STEEL	8
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	4
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		346

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
	<u>PETROLEUM</u>			
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
	<u>RAILWAYS</u>			
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20
<u>July, 2005</u>				
	<u>PETROLEUM</u>			
26.	IOR GANDHAR(ONGCL)	609.44	03/2004	546.43
27.	IOR SCHEME NEELAM(ONGCL)	347.69	07/2003	299.77
	<u>RAILWAYS</u>			
28.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	464.99	04/2004	486.37
29.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	71.70	12/1998	161.22
30.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	156.00	-NA-	0.01
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
31.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	02/2005	439.60

Summary of projects on Flash Report for the month of July, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	321
Number of Projects Completed/Dropped/Frozen in Previous Month :	8
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	39
Number of Projects in Current Month :	346

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	148	20	67	18	93	346	43
Latest Approved	148	20	67	18	93	346	43

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	303	184183.28	204920.23	68992.78	33.67	20736.95	11.26
Revised	43	45093.44	47479.47	32683.32	68.84	2386.03	5.29
Total	346	229276.72	252399.70	101676.10	40.28	23122.98	10.09

IV. Milestones (Cumulative due and Achieved)

Total	2123
Achieved upto month	1004

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	IOR GANDHAR(ONGCL) {Completed}	12/2000	609.44	03/2004	692.45	06/2005	546.43
2	IOR SCHEME NEELAM(ONGCL) {Completed}	01/2001	347.69	07/2003	347.69	05/2005	299.77
<u>RAILWAYS</u>							
3	KATPADI - PAKLA - TIRUPATHI	04/1992	71.70	12/1998	189.34	-NA-	161.22

	(GC), SCR {Completed}						
4	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP) {Completed}	04/1999	464.99	04/2004	622.52	12/2006	486.37
5	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR) {Completed}	04/1996	156.00	-NA-	156.00	-NA-	0.01
<u>ROAD TRANSPORT & HIGHWAYS</u>							
6	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2) {Completed}	04/2000	432.40	02/2005	432.40	07/2005	439.6

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	UPGRADATION ERW PIPE PLANT	03/2002	89.15	08/2005	108.72	08/2005
<u>POWER</u>						
2	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	07/2005	118.33	04/2008	118.33	06/2007
<u>RAILWAYS</u>						
3	CUTTACK-BARANG	04/1995	127.13	-NA-	127.13	-NA-
4	KHURDA ROAD-BARANG 3rd LINE	04/2000	133.41	-NA-	133.41	-NA-
5	RUPSA-BANGRIPOSI	02/1996	57.94	03/1998	124.85	-NA-
6	CHHINDWARA-NAGPUR	04/2005	383.79	-NA-	383.79	-NA-
7	SUKINDA ROAD-ANGUL (RVNL)	04/1998	183.23	02/2015	344.00	02/2015
<u>ROAD TRANSPORT & HIGHWAYS</u>						
8	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003	145.00	07/2005	145.00	07/2005
9	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003	110.00	06/2005	110.00	12/2007
10	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003	144.00	07/2005	144.00	07/2005
11	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003	145.00	07/2005	145.00	07/2005
12	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003	399.89	11/2007	399.89	11/2007
13	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003	360.70	11/2007	360.70	11/2007
14	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003	399.89	02/2005	399.89	11/2007
15	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003	255.96	02/2005	255.96	11/2007
16	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003	265.00	03/2008	265.00	11/2007
17	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003	412.78	11/2007	412.78	11/2007
18	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003	239.00	07/2005	239.00	07/2008

19	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003	276.00	04/2008	276.00	12/2007
20	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003	429.40	02/2005	429.40	11/2007
21	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003	230.00	06/2005	230.00	03/2008
22	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003	310.00	04/2008	310.00	12/2007
23	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003	275.00	07/2005	275.00	07/2008
24	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003	155.00	09/2008	201.70	-NA-
25	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003	193.00	10/2008	193.00	07/2008
26	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003	217.00	10/2008	217.00	07/2008
27	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003	158.06	08/2005	157.00	12/2007
28	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003	220.31	05/2008	175.00	12/2007
<u>TELECOMMUNICATION</u>						
29	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004	379.86	06/2005	379.86	12/2005
30	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004	115.46	06/2005	115.46	12/2005
31	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	09/2004	448.91	06/2005	448.91	12/2005
32	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	02/2005	170.88	06/2005	170.88	12/2005
33	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	08/2004	359.07	06/2005	359.07	12/2005
34	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	12/2004	185.00	06/2005	185.00	12/2005
35	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004	453.85	06/2005	453.85	12/2005
36	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	05/2004	508.63	06/2005	508.63	12/2005
37	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	08/2004	647.69	06/2005	647.69	12/2005
38	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004	101.86	06/2005	101.86	12/2005
39	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	03/2003	202.33	01/2005	202.33	07/2005

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
FERTILISERS							

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	8	6576.37	6576.37	6559.10
4	FERTILISERS	2	599.00	758.40	859.24
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	8	1443.51	1443.51	1485.96
7	PETROLEUM	25	32916.50	34592.50	36629.90
8	POWER	44	63435.51	68070.13	73706.38
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	132	36388.79	39698.70	55916.41
11	ROAD TRANSPORT & HIGHWAYS	81	21977.88	21977.88	21874.39
12	SHIPPING & PORTS	4	1256.26	1256.26	1256.26
13	TELECOMMUNICATION	30	8101.94	8101.94	7611.53
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		346	210260.93	229276.72	252399.70

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	116.89	6/2006 (-) [3/2006]	-3 (-) [-]	13 / 40
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5090.00	1/2007 (-) [1/2007]	0 (-) [-]	86 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1288.00	10/2009 (-) [9/2007]	-25 (-) [-]	31 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	915.00	2/2008 (-) [2/2008]	0 (-) [-]	27 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	5597.00	12/2008 (-) [12/2008]	0 (-) [-]	28 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	205.92	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	13212.81			190 / 488
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	84.73	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	84.73			0 / 0
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.53	3/1994 (3/2000) [3/2007]	156 (84) [-]	3 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	32.50	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	7.10	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
11.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	3.65	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.39	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
13.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	78.88	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
14.	KULDA OCP	1/2005	302.96	0.00	16.14	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	14.13	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			6576.37 (-) [6559.10]	-17.27 (-)	361.32			5 / 101
<u>FERTILISERS</u>								
16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [610.24]	260.24 (100.84)	525.47	5/2001 (2/2002) [8/2005]	51 (42) [1]	60 / 91
17.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	22.45	6/2006 (-) [6/2006]	0 (-) [-]	20 / 56
Total :			599.00 (-) [859.24]	260.24 (-)	547.92			80 / 147
<u>MINES</u>								
18.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0
<u>STEEL</u>								
19.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	73.17	10/2005 (-) [8/2005]	-2 (-) [-]	1 / 1
20.	UPGRADATION ERW PIPE PLANT	3/2002 (-)	89.15 (-) [108.72]	19.57 (-)	74.69	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
21.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	43.13	12/2005 (-) [3/2006]	3 (-) [-]	12 / 19
22.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	31.75	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
23.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	0.83	1/2006 (-) [7/2006]	6 (-) [-]	0 / 0
24.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.83]	0.20 (-)	92.65	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
25.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	8.50	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
26.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	3.62	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
Total :			1443.51 (-)	42.45 (-)	328.34			13 / 41

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1485.96]					
PETROLEUM								
27.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	293.14	7/2005 (-) [8/2005]	1 (-) [1]	0 / 0
28.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1573.35	9/2003 (-) [8/2005]	23 (-) [1]	49 / 50
29.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2987.74	12/2005 (-) [9/2005]	-3 (-) [-]	20 / 20
30.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [373.00]	14.00 (-)	281.04	7/2005 (-) [9/2005]	2 (-) [-]	24 / 26
31.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	2610.04	8/2005 (-) [10/2005]	2 (-) [-]	97 / 129
32.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	2127.72	5/2005 (-) [10/2005]	5 (-) [-]	0 / 0
33.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4234.00]	869.00 (69.00)	2902.80	1/2005 (-) [12/2005]	11 (-) [2]	118 / 151
34.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [280.00]	-25.60 (-)	270.00	8/2004 (-) [12/2005]	16 (-) [2]	8 / 9
35.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	76.56	3/2006 (-) [3/2006]	0 (-) [-]	5 / 6
36.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	1.91	4/2006 (-) [3/2006]	-1 (-) [-]	0 / 0
37.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	549.10	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
38.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	175.92	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
39.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [453.00]	63.00 (-)	94.05	7/2005 (-) [6/2006]	11 (-) [-]	41 / 58
40.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
41.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	2.25	12/2006 (-) [7/2006]	-5 (-) [-]	0 / 0
42.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	193.10	5/2006 (-) [8/2006]	3 (-) [-]	0 / 0
43.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI	4/2004 (-)	335.17 (-)	0.00 (-)	5.55	9/2006 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(HPCL)		[335.17]			[9/2006]	[-]	
44.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	75.82	4/2005 (-) [10/2006]	18 (-) [-]	0 / 0
45.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	11.63	7/2005 (-) [10/2006]	15 (-) [-]	0 / 10
46.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	148.67	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
47.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	275.07	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
48.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.24	3/2006 (-) [5/2007]	14 (-) [-]	0 / 0
49.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	3915.28	7/2007 (-) [7/2007]	0 (-) [-]	11 / 11
50.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	-	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
51.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	75.73	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
Total :			32916.50 (-) [36629.90]	3713.40 (-)	18651.71			382 / 479

POWER

52.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1650.77	10/1998 (3/2005) [4/2005]	78 (1) [-]	31 / 36
53.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [305.70]	15.69 (-)	284.48	9/2003 (-) [6/2005]	21 (-) [-]	14 / 18
54.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [195.62]	45.09 (-)	155.12	1/2005 (-) [7/2005]	6 (-) [-]	15 / 17
55.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [247.69]	51.72 (-)	235.35	10/2003 (-) [7/2005]	21 (-) [2]	19 / 19
56.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	117.18	2/2003 (-) [8/2005]	30 (-) [-]	14 / 17
57.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	225.74	9/2005 (-) [8/2005]	-1 (-) [1]	17 / 22
58.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97) [806.69]	385.69 (103.72)	798.42	3/1999 (12/2002) [9/2005]	78 (33) [-]	2 / 11
59.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	231.04	10/2004 (-) [12/2005]	14 (-) [-]	9 / 18
60.	DULHASTI COMBINED	7/2002	567.05	0.00	397.07	7/2006	-7	7 / 18

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TR.SYSTEM(P.GRID)	(-)	(-) [567.05]	(-)		(-) [12/2005]	(-) [-]	
61.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	799.16	12/2005 (-) [12/2005]	0 (-) [-]	8 / 18
62.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4819.16]	4635.71 (1259.39)	4499.39	11/1990 (3/2001) [12/2005]	181 (57) [-]	7 / 9
63.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2006]	84 (-) [8]	13 / 16
64.	KAIGA-NARENDRA TR.SYSTEM (P.Gr.)	11/1999 (-)	75.99 (-) [189.32]	113.33 (-)	135.03	11/2002 (-) [3/2006]	40 (-) [-]	0 / 0
65.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
66.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	125.25	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
67.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3451.97]	67.20 (-)	2334.57	5/2006 (-) [5/2006]	0 (-) [-]	63 / 64
68.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.62]	407.92 (-)	158.43	6/2006 (-) [6/2006]	0 (-) [-]	7 / 37
69.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
70.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	114.95	7/2006 (-) [7/2006]	0 (-) [-]	5 / 20
71.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	125.25	8/2006 (-) [7/2006]	-1 (-) [-]	5 / 22
72.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	333.36	9/2006 (-) [9/2006]	0 (-) [-]	0 / 12
73.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	120.19	12/2006 (-) [12/2006]	0 (-) [-]	5 / 23
74.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1461.16	2/2007 (-) [2/2007]	0 (-) [-]	18 / 41
75.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	311.33	2/2007 (-) [2/2007]	0 (-) [-]	2 / 23
76.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	20.71	7/2006 (-) [2/2007]	7 (-) [-]	3 / 19
77.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	42.55	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
78.	NORTHERN REGION	1/2004	271.80	0.00	15.76	7/2006	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM STRENGTHENING SCHEME-I (336 CKM)	(-)	(-) [271.80]	(-)		(-) [3/2007]	(-) [-]	
79.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1190.13	5/2007 (-) [5/2007]	0 (-) [-]	0 / 23
80.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
81.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	147.24	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
82.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	1587.67	8/2007 (-) [8/2007]	0 (-) [-]	0 / 26
83.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	13.13	5/2008 (-) [8/2007]	-9 (-) [-]	3 / 23
84.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1132.57	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
85.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	236.48	9/2007 (-) [9/2007]	0 (-) [-]	7 / 36
86.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	670.09	12/2007 (-) [12/2007]	0 (-) [-]	0 / 40
87.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [12/2007]	1 (-) [14]	0 / 0
88.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	1.37	3/2008 (-) [1/2008]	-2 (-) [13]	0 / 0
89.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [12]	0 / 0
90.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	137.16	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
91.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	974.90	4/2009 (-) [4/2009]	0 (-) [-]	9 / 41
92.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	247.47	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
93.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1153.11	12/2009 (-) [12/2009]	0 (-) [-]	5 / 68
94.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	995.62	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
95.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [-]	- (-) [-]	2 / 5
Total :			63435.51	10270.87	29927.23			300 / 820

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [73706.38]	(-)				
HEALTH & FW								
96.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	201.64	9/1998 (3/2005) [12/2005]	87 (9) [-]	0 / 0
97.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	215.05	3/1999 (3/2005) [7/2006]	88 (16) [-]	7 / 16
Total :			140.92 (-) [691.84]	550.92 (-)	416.69			7 / 16
RAILWAYS								
98.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [175.00]	69.68 (51.32)	153.69	- (-) [8/2005]	- (-) [-]	0 / 0
99.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	20.28	- (-) [12/2005]	- (-) [-]	0 / 0
100.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	327.98	3/2000 (-) [12/2005]	69 (-) [-]	0 / 0
101.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	175.50	- (-) [12/2005]	- (-) [-]	0 / 0
102.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	556.83	12/1997 (-) [1/2006]	97 (-) [-]	0 / 0
103.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [331.23]	219.33 (-)	96.41	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
104.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	108.99	- (-) [3/2006]	- (-) [-]	0 / 0
105.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [223.73]	71.52 (65.97)	201.83	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
106.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
107.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	74.11	- (-) [3/2006]	- (-) [-]	0 / 0
108.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	82.51	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
109.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	104.54	- (-) [3/2006]	- (-) [-]	0 / 0
110.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	172.95	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
111.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-)	0.00 (-)	29.09	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[122.45]			[6/2006]	[-]	
112.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	122.76	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
113.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	295.52	3/2004 (6/2000) [12/2006]	33 (78) [-]	0 / 0
114.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	131.30	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
115.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	578.56	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
116.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	81.13	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
117.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	408.40	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
118.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	212.01	- (-) [3/2007]	- (-) [-]	0 / 0
119.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	85.11	- (-) [3/2007]	- (-) [-]	0 / 0
120.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	159.64	- (-) [3/2007]	- (-) [-]	0 / 0
121.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	307.81	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
122.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
123.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	167.02	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
124.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	37.61	- (-) [12/2007]	- (-) [-]	0 / 0
125.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	104.38	- (-) [3/2008]	- (-) [-]	0 / 0
126.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [650.94]	377.27 (-3.57)	146.09	- (-) [3/2008]	- (-) [-]	0 / 0
127.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	63.50	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
128.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	62.31	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
129.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-)	118.17 (-)	0.27	7/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[243.17]			[7/2008]	[-]	
130.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [8000.00]	5500.00 (-)	2240.10	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
131.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	187.12	- (-) [9/2008]	- (-) [-]	0 / 0
132.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [380.00]	78.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
133.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [157.98]	-8.18 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
134.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
135.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	101.78	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
136.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	209.19	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
137.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	363.34	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
138.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	336.86	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
139.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [344.00]	160.77 (-)	0.78	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
140.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	94.63	3/1996 (-) [-]	- (-) [-]	0 / 0
141.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	37.41	- (-) [-]	- (-) [-]	0 / 0
142.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.63	- (-) [-]	- (-) [-]	0 / 0
143.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	4.31	- (-) [-]	- (-) [-]	0 / 0
144.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0
145.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [423.64]	299.21 (15.86)	122.16	- (-) [-]	- (-) [-]	0 / 0
146.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	41.08	- (-) [-]	- (-) [-]	0 / 0
147.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-)	118.04 (-)	25.19	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[276.00]			[-]	[-]	
148.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
149.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.27	- (-) [-]	- (-) [-]	0 / 0
150.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	13.38	3/2007 (-) [-]	- (-) [-]	0 / 0
151.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	507.71	- (-) [-]	- (-) [-]	0 / 0
152.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	5.77	- (-) [-]	- (-) [-]	0 / 0
153.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	435.36	3/2004 (-) [-]	- (-) [-]	0 / 0
154.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	150.74	12/1999 (-) [-]	- (-) [-]	0 / 0
155.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	230.22	3/1996 (-) [-]	- (-) [-]	0 / 0
156.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	301.17	3/1996 (-) [-]	- (-) [-]	0 / 0
157.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	275.02	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
158.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	101.32	- (-) [-]	- (-) [-]	0 / 0
159.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
160.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
161.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	201.28	- (3/2000) [-]	- (-) [-]	0 / 0
162.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [-]	- (-) [-]	0 / 0
163.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	198.14	3/2001 (-) [-]	- (-) [-]	0 / 0
164.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	0.10	3/2011 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
165.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
166.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	153.42	3/1998 (-) [-]	- (-) [-]	0 / 0
167.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
168.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
169.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	79.08	3/2002 (-) [-]	- (-) [-]	0 / 0
170.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
171.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.79	- (-) [-]	- (-) [-]	0 / 0
172.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	1.65	- (-) [-]	- (-) [-]	0 / 0
173.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	23.21	- (-) [-]	- (-) [-]	0 / 0
174.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	97.20	- (-) [-]	- (-) [-]	0 / 0
175.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [173.32]	17.58 (8.96)	24.87	2/2009 (-) [-]	- (-) [-]	0 / 0
176.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.17	- (-) [-]	- (-) [-]	0 / 0
177.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
178.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	38.29	- (-) [-]	- (-) [-]	0 / 0
179.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	74.28	- (-) [-]	- (-) [-]	0 / 0
180.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [106.09]	-37.83 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
181.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	23.47	- (-) [-]	- (-) [-]	0 / 0
182.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.17	- (-) [-]	- (-) [-]	0 / 0
184.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
185.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	25.89	12/2008 (-) [-]	- (-) [-]	0 / 0
186.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	143.95	8/2003 (-) [-]	- (-) [-]	0 / 0
187.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [194.38]	94.38 (-)	145.09	- (-) [-]	- (-) [-]	0 / 0
188.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	186.04	- (-) [-]	- (-) [-]	0 / 0
189.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.38	- (-) [-]	- (-) [-]	0 / 0
190.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	74.09	- (-) [-]	- (-) [-]	0 / 0
191.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	56.40	- (-) [-]	- (-) [-]	0 / 0
192.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	19.44	- (-) [-]	- (-) [-]	0 / 0
193.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	13.89	- (-) [-]	- (-) [-]	0 / 0
194.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	29.32	- (-) [-]	- (-) [-]	0 / 0
195.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	61.66	5/2008 (-) [-]	- (-) [-]	0 / 0
196.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [338.02]	239.60 (55.57)	316.52	- (-) [-]	- (-) [-]	0 / 0
197.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	221.85	- (-) [-]	- (-) [-]	0 / 0
198.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	327.67	3/1995 (-) [-]	- (-) [-]	0 / 0
199.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	264.72	7/2005 (-) [-]	- (-) [-]	0 / 0
200.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-)	49.82 (-)	70.26	7/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[243.00]			[-]	[-]	
201.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	714.78	3/2003 (-) [-]	- (-) [-]	0 / 0
202.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	15.76	- (-) [-]	- (-) [-]	0 / 0
203.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.44	- (-) [-]	- (-) [-]	0 / 0
204.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1008.45]	711.30 (-)	58.62	- (12/1996) [-]	- (-) [-]	0 / 0
205.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	50.55	12/2009 (-) [-]	- (-) [-]	0 / 0
206.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	221.22	- (-) [-]	- (-) [-]	0 / 0
207.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	56.14	- (-) [-]	- (-) [-]	0 / 0
208.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	59.69	- (-) [-]	- (-) [-]	0 / 0
209.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	14.07	- (-) [-]	- (-) [-]	0 / 0
210.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.69	- (-) [-]	- (-) [-]	0 / 0
211.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	71.08	- (-) [-]	- (-) [-]	0 / 0
212.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	142.25	- (-) [-]	- (-) [-]	0 / 0
213.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	27.90	- (-) [-]	- (-) [-]	0 / 0
214.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	11.98	- (-) [-]	- (-) [-]	0 / 0
215.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	56.35	- (-) [-]	- (-) [-]	0 / 0
216.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	33.81	- (-) [-]	- (-) [-]	0 / 0
217.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	48.62	- (-) [-]	- (-) [-]	0 / 0
218.	KAPTANGANJ-THAWE-	9/2001	320.10	0.00	35.34	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SIWAN-CHHAPRA	(-)	(-) [320.10]	(-)		(-) [-]	(-) [-]	
219.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	16.13	- (-) [-]	- (-) [-]	0 / 0
220.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	-	3/2008 (-) [-]	- (-) [-]	0 / 0
221.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.30]	161.30 (-)	75.57	12/2008 (-) [-]	- (-) [-]	0 / 0
222.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	55.78	3/1998 (-) [-]	- (-) [-]	0 / 0
223.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
224.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	103.70	3/2006 (-) [-]	- (-) [-]	0 / 0
225.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	125.26	- (-) [-]	- (-) [-]	0 / 0
226.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
227.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	147.34	12/2004 (-) [-]	- (-) [-]	0 / 0
228.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [127.13]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
229.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [133.41]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			36388.79 (-) [55916.41]	19527.62 (-)	17397.96			0 / 0

ROAD TRANSPORT & HIGHWAYS

230.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	-	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
231.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
232.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
233.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
234.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	268.20	11/2004 (-) [8/2005]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
235.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	96.56	1/2004 (-) [8/2005]	19 (-) [-]	0 / 0
236.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	247.10	2/2004 (-) [9/2005]	19 (-) [-]	0 / 0
237.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	136.10	12/2003 (-) [10/2005]	22 (-) [-]	0 / 0
238.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	223.40	6/2004 (-) [10/2005]	16 (-) [-]	0 / 0
239.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	198.10	4/2004 (-) [10/2005]	18 (-) [-]	0 / 0
240.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	127.70	12/2003 (-) [10/2005]	22 (-) [-]	0 / 0
241.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	81.88	1/2004 (-) [10/2005]	21 (-) [-]	0 / 0
242.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	596.30	5/2004 (-) [10/2005]	17 (-) [-]	0 / 0
243.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	144.20	12/2003 (-) [11/2005]	23 (-) [-]	0 / 0
244.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	161.40	2/2005 (-) [11/2005]	9 (-) [-]	0 / 0
245.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	242.90	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
246.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	304.90	4/2004 (-) [12/2005]	20 (-) [-]	0 / 0
247.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	443.50	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
248.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	367.40	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
249.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	232.30	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
250.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	238.70	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
251.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	106.50	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
252.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-)	0.00 (-)	277.70	12/2003 (-)	24 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[233.00]			[12/2005]	[-]	
253.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	259.70	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
254.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	253.10	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
255.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	239.80	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
256.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	262.50	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
257.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	142.30	3/2004 (-) [3/2006]	24 (-) [-]	0 / 0
258.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	68.84	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
259.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	383.60	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
260.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	212.40	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
261.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	289.50	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
262.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	195.80	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
263.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	216.20	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
264.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	300.60	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
265.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	142.70	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
266.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	74.78	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
267.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	213.10	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
268.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	153.10	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
269.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	62.14	12/2004 (-) [6/2006]	18 (-) [-]	0 / 0
270.	AGRA-SHIKOHABAD,	4/2000	367.49	0.00	262.80	3/2005	15	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.200-KM.250.50, NH-2 (U.P.)	(-)	(-) [367.49]	(-)		(-) [6/2006]	(-) [-]	
271.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	352.20	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
272.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	139.20	2/2004 (-) [6/2006]	28 (-) [-]	0 / 0
273.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	378.90	7/2005 (-) [6/2006]	11 (-) [-]	0 / 0
274.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	97.19	4/2004 (-) [6/2006]	26 (-) [-]	0 / 0
275.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	188.10	6/2004 (-) [6/2006]	24 (-) [3]	0 / 0
276.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	21.03	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
277.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	148.70	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
278.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	189.90	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
279.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [60.66]	-64.34 (-)	53.77	5/2006 (-) [6/2006]	1 (-) [-]	0 / 0
280.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	123.90	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
281.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [110.30]	-9.70 (-)	18.62	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
282.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	124.00	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
283.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	27.77	8/2006 (-) [12/2006]	4 (-) [-]	0 / 0
284.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	11.41	8/2006 (-) [3/2007]	7 (-) [-]	0 / 0
285.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	20.45	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
286.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	77.06	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
287.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-)	0.00 (-)	86.27	2/2007 (-)	4 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[428.00]			[6/2007]	[-]	
288.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	105.20	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
289.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [130.00]	-27.47 (-)	5.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
290.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	11.24	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
291.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	12.96	9/2007 (-) [9/2007]	0 (-) [2]	0 / 0
292.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
293.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
294.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
295.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
296.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
297.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
298.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	-	3/2008 (-) [11/2007]	-4 (-) [-]	0 / 0
299.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	-	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
300.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	-	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
301.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [175.00]	-45.31 (-)	-	5/2008 (-) [12/2007]	-5 (-) [-]	0 / 0
302.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [157.00]	-1.06 (-)	-	8/2005 (-) [12/2007]	28 (-) [-]	0 / 0
303.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	-	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
304.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	2.74	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
305.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C	12/2003 (-)	230.00 (-)	0.00 (-)	-	6/2005 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[230.00]			[3/2008]	[-]	
306.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	-	10/2008 (-) [7/2008]	-3 (-) [-]	0 / 0
307.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	-	7/2005 (-) [7/2008]	36 (-) [-]	0 / 0
308.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	-	10/2008 (-) [7/2008]	-3 (-) [-]	0 / 0
309.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	-	7/2005 (-) [7/2008]	36 (-) [-]	0 / 0
310.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.70]	46.70 (-)	-	9/2008 (-) [-]	- (-) [-]	0 / 0
Total :			21977.88 (-) [21874.39]	-103.49 (-)	10424.20			0 / 0
SHIPPING & PORTS								
311.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	470.95	- (-) [8/2005]	- (-) [-]	0 / 0
312.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
313.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	9.40	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
314.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
Total :			1256.26 (-) [1256.26]	0.00 (-)	599.25			0 / 0
TELECOMMUNICATION								
315.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [100.00]	-50.00 (-)	-	11/2004 (-) [5/2005]	6 (-) [-]	0 / 0
316.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [160.00]	40.00 (-)	39.09	10/2004 (-) [6/2005]	8 (-) [-]	0 / 0
317.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
318.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
319.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.05]	0.01 (-)	50.43	6/2004 (-) [6/2005]	12 (-) [-]	0 / 0
320.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	10/2004 (-) [7/2005]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
321.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	42.13	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
322.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	28.47	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
323.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
324.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	39.80	9/2004 (-) [7/2005]	10 (-) [-]	0 / 0
325.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [300.00]	-50.00 (-)	13.36	12/2004 (-) [7/2005]	7 (-) [2]	0 / 0
326.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [7/2005]	6 (-) [-]	0 / 0
327.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	165.17	1/2005 (-) [8/2005]	7 (-) [-]	0 / 0
328.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	68.62	1/2005 (-) [9/2005]	8 (-) [-]	0 / 0
329.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	2.69	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
330.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	5.24	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
331.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
332.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	-	11/2005 (-) [12/2005]	1 (-) [-]	0 / 0
333.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
334.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	3.63	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
335.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
336.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	22.29	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
337.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	62.73	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
338.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	11.40	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
339.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	1.77	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
340.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	1.94	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
341.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
342.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
343.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	115.20	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
344.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8101.94 (-) [7611.53]	-490.41 (-)	912.28			0 / 0
URBAN DEVELOPMENT								
345.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	8782.02	3/2005 (-) [3/2006]	12 (-) [-]	27 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	8782.02			27 / 31
WATER RESOURCES								
346.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.64	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.64			0 / 0
All India :			210260.93 (-) [252399.70]	42138.77 (-)	101676.10			1004 / 2123
NIC-MoS&PI(IPMD)								[7/2005]