

Sector-Wise number of on going projects in June, 2003

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	94
2.	RAILWAYS	85
3.	POWER	34
4.	PETROLEUM	24
5.	SHIPPING & PORTS	7
6.	COAL	6
7.	ATOMIC ENERGY	4
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		264

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
	<u>POWER</u>			
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
	<u>SHIPPING & PORTS</u>			
2.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
	<u>RAILWAYS</u>			
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
	<u>PETROLEUM</u>			
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOCL)	220.81	06/2003	38.73

Summary of projects on Flash Report for the month of June, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	266
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	264

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	96	44	66	14	44	264	36
Latest Approved	92	44	70	14	44	264	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	230	142136.65	154685.80	44442.66	28.73	12549.15	8.83
Revised	34	42792.58	45219.94	27752.42	61.37	2427.36	5.67
Total	264	184929.23	199905.74	72195.08	36.11	14976.51	8.10

IV. Milestones (Cumulative due and Achieved)

Total	2161
Achieved upto month	721

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI {Completed}	02/1999	419.00	11/2002	432.00	06/2003	387.75
2	LPG TERMINAL FOREIRP(IOCL) {Completed}	10/1999	220.81	06/2003	220.81	-NA-	38.73
3	CONSTRUCTION OF POL TERMINMAL FOR	09/1999	569.00	05/2003	569.00	-NA-	14.71

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26050.00
2	COAL	6	4801.31	5262.87	5231.28
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	24	31206.00	31206.00	33152.91
7	POWER	34	41909.79	52532.70	56538.65
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	85	23650.70	26526.34	36528.95
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24521.22
11	SHIPPING & PORTS	7	2554.31	2554.31	2557.47
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		264	160736.12	184929.23	199905.74

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3364.00	1/2007 (-) [1/2007]	0 (-) [-]	43 / 103
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	662.00	10/2009 (-) [9/2007]	-25 (-) [-]	11 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	262.00	2/2008 (-) [2/2008]	0 (-) [-]	10 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1789.00	12/2008 (-) [12/2008]	0 (-) [-]	13 / 119
Total :			23903.06 (-) [26050.00]	2146.94 (-)	6077.00			77 / 372
COAL								
5.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.69	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.13	3/1994 (3/2000) [9/2003]	114 (42) [-]	2 / 2
7.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1185.98	3/2001 (5/2002) [12/2003]	33 (19) [-]	12 / 16
8.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1266.24	3/2004 (-) [3/2004]	0 (-) [-]	7 / 14
9.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1147.56	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
10.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	51.18	3/2004 (-) [3/2004]	0 (-) [-]	5 / 6
Total :			4801.31 (-) [5231.28]	429.97 (-)	4185.78			30 / 43
FERTILISERS								
11.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	367.02	5/2001 (2/2002) [2/2004]	33 (24) [-]	2 / 48
Total :			350.00 (-) [509.40]	159.40 (-)	367.02			2 / 48
MINES								
12.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER	2/2001 (-)	480.00 (-)	0.00 (-)	233.29	2/2004 (-)	-2 (-)	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PLANT. (NALCO)		[480.00]			[12/2003]	[-]	
13.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1826.34			23 / 46

STEEL

14.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	30.42	8/2004 (-) [8/2004]	0 (-) [-]	2 / 2
15.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	-	12/2005 (-) [3/2005]	-9 (-) [-]	0 / 19
16.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	20.07	10/2004 (-) [7/2005]	9 (-) [2]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	50.49			24 / 117

PETROLEUM

17.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1466.58	7/2003 (-) [7/2003]	0 (-) [-]	62 / 81
18.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [134.00]	-195.05 (-)	122.15	3/2003 (-) [7/2003]	4 (-) [1]	4 / 4
19.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	9 / 9
20.	AUG. OF KOYALI-VIRANGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOC)	8/2001 (-)	119.01 (-) [81.02]	-37.99 (-)	50.84	7/2003 (-) [8/2003]	1 (-) [1]	5 / 6
21.	VISAKH-SECUNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.66]	0.01 (-)	309.87	8/2003 (-) [8/2003]	0 (-) [-]	35 / 41
22.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [363.00]	20.00 (-)	334.93	5/2002 (-) [8/2003]	15 (-) [1]	27 / 33
23.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	218.10	3/2004 (-) [3/2004]	0 (-) [-]	5 / 12
24.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	72.84	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
25.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	303.26	3/2004 (-) [8/2004]	5 (-) [-]	11 / 41
26.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	430.53	9/2004 (-) [9/2004]	0 (-) [-]	3 / 24
27.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-)	238.35 (-)	698.32	9/2003 (-)	13 (-)	40 / 72

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1831.00]			[10/2004]	[-]	
28.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [369.90]	17.21 (-)	15.28	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
29.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.97]	26.37 (-)	43.62	8/2004 (-) [12/2004]	4 (-) [-]	0 / 8
30.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1543.00]	60.00 (-)	271.90	8/2004 (-) [12/2004]	4 (-) [-]	29 / 68
31.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	394.45	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
32.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
33.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.77	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 6
34.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
35.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.38	3/2006 (-) [5/2005]	-10 (-) [-]	1 / 6
36.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	663.37	8/2005 (-) [8/2005]	0 (-) [-]	6 / 6
37.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	895.05	12/2005 (-) [12/2005]	0 (-) [-]	8 / 20
38.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
39.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.31	3/2007 (-) [3/2007]	0 (-) [36]	1 / 3
40.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	138.05	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			31206.00 (-) [33152.91]	1946.91 (-)	6479.46			251 / 451

POWER

41.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	118.12	4/2003 (-) [7/2003]	3 (-) [-]	11 / 19
42.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5328.37	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
43.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [249.27]	90.33 (-)	133.80	3/2000 (-) [12/2003]	45 (-) [-]	14 / 16
44.	DULHASTI	11/1982	183.45	4044.47	3804.27	11/1990	157	5 / 7

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDROELECTRIC PROJECT(NHPC)	(7/1989)	(3559.77) [4227.92]	(668.15)		(3/2001) [12/2003]	(33) [-]	
45.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	57.15	2/2004 (-) [1/2004]	-1 (-) [-]	8 / 30
46.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	114.31	10/2003 (-) [3/2004]	5 (-) [-]	9 / 19
47.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	596.00	3/1999 (12/2002) [3/2004]	60 (15) [-]	2 / 11
48.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	46.54	6/2004 (-) [4/2004]	-2 (-) [-]	6 / 18
49.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1732.59	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
50.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7696.61	4/1996 (3/2002) [7/2004]	99 (28) [-]	44 / 52
51.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [390.63]	100.62 (-)	118.99	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
52.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	19.59	10/2004 (-) [12/2004]	2 (-) [-]	0 / 18
53.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	38.90	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
54.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
55.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	57.10	1/2005 (-) [3/2005]	2 (-) [-]	0 / 25
56.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	978.10	10/1998 (3/2005) [3/2005]	77 (0) [-]	13 / 25
57.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	41.17	2/2003 (-) [6/2005]	28 (-) [-]	4 / 18
58.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	620.93	8/2005 (-) [8/2005]	0 (-) [-]	27 / 39
59.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	110.50	8/2005 (-) [8/2005]	0 (-) [-]	7 / 24
60.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	12.42	9/2005 (-) [9/2005]	0 (-) [-]	0 / 22
61.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	47.64	12/2005 (-) [12/2005]	0 (-) [-]	1 / 18

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 22
63.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3481.63	2/2006 (-) [2/2006]	0 (-) [-]	68 / 94
64.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
65.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	-	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
66.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	805.53	5/2006 (-) [5/2006]	0 (-) [-]	28 / 64
67.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	-	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
68.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	110.03	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
69.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	222.77	7/2006 (-) [7/2006]	0 (-) [-]	0 / 18
70.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	741.22	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
71.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	240.51	8/2007 (-) [8/2007]	0 (-) [-]	0 / 55
72.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	441.95	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
73.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	22.13	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
74.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	403.36	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			41909.79 (-) [56538.65]	14628.86 (-)	28309.82			287 / 751

HEALTH & FW

75.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	81.48	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 9
76.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	108.89	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	190.37			4 / 9

RAILWAYS

77.	UDHNA-JALGAON(RE)	3/1997	124.39	16.59	108.90	3/2002	12	0 / 0
-----	-------------------	--------	--------	-------	--------	--------	----	-------

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [140.98]	(-)		(-) [3/2003]	(-) [-]	
78.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [323.00]	98.00 (1.17)	172.03	3/2001 (-) [7/2003]	28 (-) [-]	0 / 0
79.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	482.53	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
80.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
81.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	41.67	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
82.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	92.17	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
83.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	84.06	- (-) [3/2004]	- (-) [-]	0 / 0
84.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	428.94	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
85.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	99.74	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
86.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	489.87	- (-) [3/2004]	- (-) [-]	0 / 0
87.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	73.06	- (-) [3/2004]	- (-) [-]	0 / 0
88.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	384.41	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
89.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2004]	48 (-) [-]	0 / 0
90.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	88.26	- (-) [3/2004]	- (-) [-]	0 / 0
91.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	59.76	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
92.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	466.14	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
93.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [11/2004]	116 (-) [-]	0 / 0
94.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	215.33	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
96.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
97.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	33.08	- (-) [3/2005]	- (-) [-]	0 / 0
98.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	136.38	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
99.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
100.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	186.56	- (-) [3/2005]	- (-) [-]	0 / 0
101.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
102.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.28]	177.86 (0.00)	153.46	- (-) [3/2005]	- (-) [-]	0 / 0
103.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	22.63	- (-) [3/2005]	- (-) [-]	0 / 0
104.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	81.45	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
105.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
106.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	5.99	- (-) [3/2005]	- (-) [-]	0 / 0
107.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	4.47	- (-) [4/2005]	- (-) [-]	0 / 0
108.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
109.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	8.01	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
110.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
111.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [610.44]	145.45 (-)	177.97	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
112.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.27]	70.27 (-)	38.47	- (-) [3/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	269.29	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
114.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	44.08	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
115.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
116.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	801.59	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
117.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.09	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
118.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	80.78	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
119.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	40.18	3/1996 (-) [-]	- (-) [-]	0 / 0
120.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	77.46	- (0/200) [-]	- (-) [-]	0 / 0
121.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [227.00]	47.00 (-)	164.44	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
122.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	62.38	- (12/1996) [-]	- (-) [-]	0 / 0
123.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [372.00]	123.56 (272.00)	97.71	- (-) [-]	- (-) [-]	0 / 0
124.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [-]	- (-) [-]	0 / 0
125.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [359.80]	247.27 (39.14)	128.19	3/1996 (-) [-]	- (-) [-]	0 / 0
126.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	56.30	- (-) [-]	- (-) [-]	0 / 0
127.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	202.70	3/2004 (6/2000) [-]	- (-) [-]	0 / 0
128.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	38.50	- (-) [-]	- (-) [-]	0 / 0
129.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	105.46	- (-) [-]	- (-) [-]	0 / 0
130.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
132.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	16.50	- (-) [-]	- (-) [-]	0 / 0
133.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
134.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
135.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	124.45	- (-) [-]	- (-) [-]	0 / 0
136.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
137.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	266.08	3/2000 (-) [-]	- (-) [-]	0 / 0
138.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	9.44	2/2009 (-) [-]	- (-) [-]	0 / 0
139.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	138.82	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
140.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	6.98	7/2006 (-) [-]	- (-) [-]	0 / 0
141.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [-]	- (-) [-]	0 / 0
142.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	191.41	3/2009 (-) [-]	- (-) [-]	0 / 0
143.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
144.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
145.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
146.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
147.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	49.36	- (-) [-]	- (-) [-]	0 / 0
148.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	7.23	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	25.57	- (-) [-]	- (-) [-]	0 / 0
150.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	27.36	- (-) [-]	- (-) [-]	0 / 0
151.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	4.99	- (-) [-]	- (-) [-]	0 / 0
152.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	17.57	- (-) [-]	- (-) [-]	0 / 0
153.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.71]	-0.05 (1.37)	86.06	- (-) [-]	- (-) [-]	0 / 0
154.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.49	- (-) [-]	- (-) [-]	0 / 0
155.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	0.10	- (-) [-]	- (-) [-]	0 / 0
156.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
157.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	5.37	- (-) [-]	- (-) [-]	0 / 0
158.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	2.09	- (-) [-]	- (-) [-]	0 / 0
159.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	8.10	- (-) [-]	- (-) [-]	0 / 0
160.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
161.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	16.27	- (-) [-]	- (-) [-]	0 / 0
Total :			23650.70 (-) [36528.95]	12878.25 (-)	9880.92			0 / 0

ROAD TRANSPORT & HIGHWAYS

162.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	210.60	10/2003 (-) [7/2003]	-3 (-) [-]	0 / 0
163.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	148.10	8/2002 (-) [8/2003]	12 (-) [-]	0 / 0
164.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	250.50	2/2004 (-) [10/2003]	-4 (-) [-]	0 / 0
165.	CHILKAURIPET-ONGOLE	4/2000	319.21	0.00	123.90	12/2003	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GQ) KM.357.9-KM.291 (NH-5)	(-)	(-) [319.21]	(-)		(-) [12/2003]	(-) [-]	
166.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	546.80	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
167.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	69.47	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
168.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
169.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	94.07	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
170.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	74.64	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
171.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	130.20	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
172.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	83.11	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
173.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	92.90	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
174.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	97.21	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
175.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	70.89	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
176.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	99.19	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
177.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	69.05	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
178.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	158.60	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
179.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	85.35	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
180.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	588.07	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
181.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	58.65	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
182.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	152.10	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	111.20	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
184.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	79.00	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
185.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	72.82	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
186.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	125.20	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
187.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	112.70	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
188.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	62.58	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
189.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	196.50	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
190.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	93.00	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
191.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	137.00	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
192.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	73.48	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
193.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	66.99	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
194.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	59.49	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
195.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	70.54	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
196.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	122.10	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
197.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	119.60	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
198.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	48.52	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
199.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	199.00	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
200.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-)	0.00 (-)	61.54	12/2003 (-)	4 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[115.90]			[4/2004]	[-]	
201.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	195.20	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
202.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	178.00	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
203.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	98.73	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
204.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	55.72	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
205.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	77.55	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
206.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	77.99	6/2004 (-) [6/2004]	0 (-) [-]	0 / 0
207.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	222.80	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
208.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
209.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	50.24	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
210.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	251.40	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
211.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	54.42	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
212.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	77.40	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
213.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	193.10	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
214.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	63.54	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
215.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	67.76	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
216.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	111.60	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
217.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	242.50	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	68.84	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
219.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	123.50	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
220.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	68.85	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
221.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	33.87	1/2004 (-) [8/2004]	7 (-) [-]	0 / 0
222.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	110.60	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
223.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	32.41	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
224.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	23.95	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
225.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	169.50	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
226.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	33.21	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
227.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	62.12	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
228.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	28.98	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
229.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	3.10	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
230.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	133.90	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
231.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	87.98	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
232.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	103.40	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
233.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	132.80	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
234.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	41.74	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
235.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	85.18	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	83.89	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
237.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	120.50	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
238.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	15.17	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
239.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	87.40	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
240.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	42.08	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
241.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	67.77	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
242.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	77.32	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
243.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	73.19	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
244.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	111.20	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
245.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	45.70	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
246.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	96.94	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
247.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	73.06	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
248.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	59.76	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
249.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	126.00	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
250.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	83.82	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
251.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	112.00	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
252.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	69.38	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
253.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	31.44	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
254.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
255.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	21.98	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23807.01 (-) [24521.22]	714.21 (-)	9978.91			0 / 0
SHIPPING & PORTS								
256.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	601.59	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
257.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
258.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	131.51	2/2003 (-) [3/2004]	13 (-) [-]	2 / 4
259.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	189.96	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
260.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.51	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
261.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	-	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
262.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			2554.31 (-) [2557.47]	3.16 (-)	989.18			2 / 4
TELECOMMUNICATION								
263.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	17.81	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	17.81			0 / 0
URBAN DEVELOPMENT								
264.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	3841.98	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [10571.00]	5711.00 (-)	3841.98			21 / 320
All India :			160736.12	39169.62	72195.08			721 / 2161

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [199905.74]	(-)				
NIC-MoS&PI(IPMD)								[6/2003]