

Sector-Wise number of on going projects in June, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	115
2.	ROAD TRANSPORT & HIGHWAYS	82
3.	POWER	44
4.	PETROLEUM	29
5.	ATOMIC ENERGY	6
6.	SHIPPING & PORTS	5
7.	COAL	2
8.	STEEL	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	FERTILISERS	1
12.	MINES	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		293

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHUA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				
14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02

--

Summary of projects on Flash Report for the month of June, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	292
Number of Projects Completed/Dropped/Frozen in Previous Month :	9
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	11
Number of Projects in Current Month :	293

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	130	20	59	14	70	293	44
Latest Approved	128	20	61	14	70	293	44

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	259	181273.41	197647.23	61059.59	30.89	16373.82	9.03
Revised	34	39846.92	42230.00	28951.35	68.56	2383.08	5.98
Total	293	221120.33	239877.23	90010.94	37.52	18756.90	8.48

IV. Milestones (Cumulative due and Achieved)

Total	2272
Achieved upto month	977

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
RAILWAYS							
1	DIPU (DHANSIRI) TO KARONG (NEFR),NL {Completed}	08/1999	800.00	-NA-	1600.00	-NA-	0.02

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	04/2004	335.17	09/2006	335.17	09/2006
2	PARADIP-HALDIA CRUDE OIL PIPLINE SYSTEM	03/2004	1178.00	03/2006	1178.00	03/2006
<u>POWER</u>						
3	SIPAT STPP STAGE-II, 2x500 MW	11/2003	4039.67	12/2007	4039.67	12/2007
<u>RAILWAYS</u>						
4	RAJATGARH-BARANG	04/1999	166.16	-NA-	178.98	-NA-
5	TITLAGARH-LANJIGARH (DL) ECoR	04/1997	66.61	-NA-	100.05	-NA-
6	REWARI-SADULPUR-HISSAR	04/1997	198.96	-NA-	268.32	-NA-
7	BHILDI-SAMDARI	04/1999	244.74	-NA-	244.74	-NA-
8	JIRIBAM TO IMPHAL	04/2003	727.56	03/2011	727.56	-NA-
9	KHURDA ROAD-BOLANGIR	04/1994	355.38	-NA-	700.00	12/2007
10	HARIDASPUR-PARADEEP	04/1996	301.64	-NA-	344.53	-NA-
11	KOLAYAT-PHALODY (NL) NWR	04/2002	163.93	-NA-	163.93	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
<u>FERTILISERS</u>							
1	NAMRUP PLANT REVAMP(BVFC)	350.00	509.40	05/2001	08/2004	09/2004	1
<u>PETROLEUM</u>							
2	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	05/2004	03/2007	34
<u>POWER</u>							
3	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4227.92	11/1990	11/2004	12/2004	1
4	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	208.75	05/2008	08/2007	09/2007	1
5	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	207.15	10/2003	09/2004	12/2004	3
6	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	150.53	01/2005	01/2005	03/2005	2
<u>HEALTH & FW</u>							
7	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	71.18	422.60	03/1999	03/2005	05/2005	2
<u>RAILWAYS</u>							
8	VIRAMGAM-BHILDI	155.66	119.75	-NA-	06/2004	09/2004	3
9	RANCHI-LOHARDAGA EXTENSION TO TORI	193.78	185.31	06/2004	03/2006	06/2006	3

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	2	376.42	376.42	359.15
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	1	2061.98	2061.98	2061.98
5	STEEL	2	383.80	383.80	383.80
6	PETROLEUM	29	37664.67	37664.67	40083.12
7	POWER	44	69765.67	80388.58	84812.24
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	115	30482.74	33405.27	45712.41
10	ROAD TRANSPORT & HIGHWAYS	82	21761.35	21960.99	21878.46
11	SHIPPING & PORTS	5	1424.25	1424.25	1471.60
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
14	WATER RESOURCES	1	542.90	542.90	1030.00
<i>Grand Total</i>		293	197979.99	221120.33	239877.23

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4424.00	1/2007 (-) [1/2007]	0 (-) [-]	64 / 104
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	864.00	10/2009 (-) [9/2007]	-25 (-) [-]	16 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	454.00	2/2008 (-) [2/2008]	0 (-) [-]	16 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	3281.00	12/2008 (-) [12/2008]	0 (-) [-]	18 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	20.14	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	9043.14			114 / 374
<u>COAL</u>								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.27	3/1994 (3/2000) [3/2005]	132 (60) [-]	2 / 2
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	9.49	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
Total :			376.42 (-) [359.15]	-17.27 (-)	181.76			2 / 2
<u>FERTILISERS</u>								
9.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	436.64	5/2001 (2/2002) [9/2004]	40 (31) [1]	38 / 86
Total :			350.00 (-) [509.40]	159.40 (-)	436.64			38 / 86
<u>MINES</u>								
10.	EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [8/2004]	27 (-) [-]	23 / 24
Total :			2061.98 (-) [2061.98]	0.00 (-)	1593.05			23 / 24
<u>STEEL</u>								
11.	REBUILDING OF COKE	3/2003	112.39	0.00	16.30	12/2005	-9	5 / 19

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	OVEN BATTERY NO. 1 (SAIL)	(-)	(-) [112.39]	(-)		(-) [3/2005]	(-) [-]	
12.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	111.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
Total :			383.80 (-) [383.80]	0.00 (-)	128.24			5 / 19
PETROLEUM								
13.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	403.04	8/2003 (-) [5/2004]	9 (-) [-]	40 / 40
14.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	2122.70	7/2003 (-) [7/2004]	12 (-) [-]	81 / 81
15.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1202.00]	-46.00 (-)	856.78	3/2004 (-) [8/2004]	5 (-) [-]	27 / 41
16.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	485.98	3/2004 (-) [9/2004]	6 (-) [-]	12 / 12
17.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	104.58	7/2003 (-) [10/2004]	15 (-) [-]	9 / 9
18.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1240.73	9/2003 (-) [10/2004]	13 (-) [-]	43 / 50
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [350.00]	-2.69 (-)	244.63	11/2004 (-) [11/2004]	0 (-) [-]	3 / 6
20.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [266.00]	-39.60 (-)	172.38	8/2004 (-) [12/2004]	4 (-) [-]	5 / 8
21.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	774.95	8/2004 (-) [12/2004]	4 (-) [-]	45 / 68
22.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	22.15	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
23.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
24.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	0.10	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
25.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	32.24	3/2006 (-) [5/2005]	-10 (-) [-]	4 / 6
26.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1.79	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
27.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4067.00]	702.00 (-)	1362.94	1/2005 (-) [6/2005]	5 (-) [-]	63 / 151

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [383.00]	24.00 (-)	40.41	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
29.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	16.42	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
30.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4704.00]	476.00 (-)	1149.21	8/2005 (-) [8/2005]	0 (-) [-]	32 / 129
31.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	3.00	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
32.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2385.47	12/2005 (-) [12/2005]	0 (-) [-]	15 / 20
33.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [-]	0 / 0
34.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
35.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
36.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
37.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
38.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	7.00	7/2005 (-) [6/2006]	11 (-) [-]	0 / 0
39.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
40.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	28.55	3/2007 (-) [3/2007]	0 (-) [34]	3 / 3
41.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	362.05	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			37664.67 (-) [40083.12]	2418.45 (-)	11873.00			393 / 641
POWER								
42.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	88.31	2/2004 (-) [6/2004]	4 (-) [-]	17 / 30
43.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7905.35	4/1996 (3/2002) [7/2004]	99 (28) [-]	51 / 52

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	4178.63	11/1990 (3/2001) [12/2004]	169 (45) [1]	7 / 7
45.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	172.82	10/2003 (-) [12/2004]	14 (-) [3]	10 / 19
46.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	202.26	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
47.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	96.91	6/2004 (-) [12/2004]	6 (-) [-]	9 / 18
48.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	60.19	1/2005 (-) [1/2005]	0 (-) [-]	0 / 7
49.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1387.80	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
50.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6062.78	3/1999 (-) [3/2005]	72 (-) [-]	13 / 16
51.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	97.44	1/2005 (-) [3/2005]	2 (-) [2]	5 / 21
52.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	244.25	1/2005 (-) [3/2005]	2 (-) [-]	7 / 25
53.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	127.77	12/2005 (-) [3/2005]	-9 (-) [-]	8 / 22
54.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [811.06]	390.06 (108.09)	689.52	3/1999 (12/2002) [5/2005]	74 (29) [-]	2 / 11
55.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	313.81	7/2006 (-) [6/2005]	-13 (-) [-]	4 / 18
56.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [253.29]	21.76 (-)	149.10	10/2004 (-) [6/2005]	8 (-) [-]	6 / 18
57.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	79.63	2/2003 (-) [8/2005]	30 (-) [-]	6 / 17
58.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	1141.64	8/2005 (-) [8/2005]	0 (-) [-]	35 / 39
59.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	245.75	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
60.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	90.41	9/2005 (-) [9/2005]	0 (-) [-]	6 / 22
61.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	411.50	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [7682.00]	1033.17 (-)	4220.65	2/2006 (-) [2/2006]	0 (-) [-]	83 / 95
63.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	222.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
64.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	9.37	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22
65.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [4049.48]	664.71 (-)	1677.46	5/2006 (-) [5/2006]	0 (-) [-]	44 / 64
66.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	26.79	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
67.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	159.09	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
68.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	9.37	8/2006 (-) [7/2006]	-1 (-) [-]	1 / 22
69.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 19
70.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	76.46	9/2006 (-) [9/2006]	0 (-) [-]	0 / 40
71.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	3.21	12/2006 (-) [12/2006]	0 (-) [-]	0 / 23
72.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	-	7/2006 (-) [12/2006]	5 (-) [-]	0 / 0
73.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	-	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
74.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1061.10	2/2007 (-) [2/2007]	0 (-) [-]	9 / 28
75.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [1866.10]	-4002.21 (-)	104.20	5/2007 (-) [3/2007]	-2 (-) [-]	0 / 37
76.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	59.46	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
77.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	587.30	8/2007 (-) [8/2007]	0 (-) [-]	0 / 44
78.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	135.88	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
79.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [9/2007]	-8 (-) [1]	0 / 23

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
80.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	769.04	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
81.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 57
82.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	25.30	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
83.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	680.27	4/2009 (-) [4/2009]	0 (-) [-]	4 / 41
84.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	557.47	12/2009 (-) [12/2009]	0 (-) [-]	0 / 88
85.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	287.90	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			69765.67 (-) [84812.24]	15046.57 (-)	34418.78			370 / 1073

HEALTH & FW

86.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	141.85	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
87.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	148.91	3/1999 (3/2005) [5/2005]	74 (2) [2]	5 / 14
Total :			140.92 (-) [691.84]	550.92 (-)	290.76			5 / 14

RAILWAYS

88.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	86.24	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
89.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	614.76	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
90.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	125.14	- (-) [7/2004]	- (-) [-]	0 / 0
91.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	77.16	- (-) [9/2004]	- (-) [3]	0 / 0
92.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [269.50]	-89.27 (-)	106.72	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
93.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	255.53	3/1997 (-) [12/2004]	93 (-) [-]	0 / 0
94.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	250.68	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
95.	KHARAGPUR -	3/1995	258.58	143.59	293.67	3/2000	57	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	(-)	(-) [402.17]	(-)		(-) [12/2004]	(-) [-]	
96.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
97.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	104.13	8/2003 (-) [1/2005]	17 (-) [-]	0 / 0
98.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	331.16	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
99.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	194.14	3/2001 (-) [3/2005]	48 (-) [-]	0 / 0
100.	BORIVILI-VIRAR QUADRUPLING, WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	281.75	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
101.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	160.94	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
102.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	58.28	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
103.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	34.17	- (-) [3/2005]	- (-) [-]	0 / 0
104.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
105.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	135.47	- (-) [3/2005]	- (-) [-]	0 / 0
106.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	469.72	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
107.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	107.80	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
108.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [167.61]	78.88 (-)	120.49	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
109.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [158.16]	46.26 (-)	55.98	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
110.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
111.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	19.67	- (-) [3/2005]	- (-) [-]	0 / 0
112.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	460.60	12/1997 (-) [12/2005]	96 (-) [12]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	13.36	- (-) [12/2005]	- (-) [-]	0 / 0
114.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	406.37	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
115.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	42.13	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
116.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	203.72	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
117.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	221.55	- (-) [3/2006]	- (-) [-]	0 / 0
118.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	215.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
119.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	55.77	6/2004 (-) [6/2006]	24 (-) [3]	0 / 0
120.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (520.00) [622.52]	157.53 (102.52)	224.67	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
121.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	74.48	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
122.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	348.67	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
123.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	61.78	- (-) [3/2007]	- (-) [-]	0 / 0
124.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	65.47	- (-) [3/2007]	- (-) [-]	0 / 0
125.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	37.69	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
126.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	172.74	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
127.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.70]	-0.30 (-)	104.66	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
128.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [113.00]	19.90 (3.55)	20.12	- (-) [7/2007]	- (-) [-]	0 / 0
129.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5000.00]	2500.00 (-)	1452.69	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
130.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	28.88	- (-) [12/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	92.72	- (-) [3/2008]	- (-) [-]	0 / 0
132.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	176.98	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
133.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [149.18]	24.18 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
134.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	18.78	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
135.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
136.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	22.79	- (-) [-]	- (-) [-]	0 / 0
137.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
138.	HAPUR-KANKATHER	4/2003 (-)	106.64 (-) [106.64]	0.00 (-)	0.62	3/2007 (-) [-]	- (-) [-]	0 / 0
139.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	212.30	3/1996 (-) [-]	- (-) [-]	0 / 0
140.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (-) [294.99]	94.99 (-)	1.29	- (-) [-]	- (-) [-]	0 / 0
141.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [344.53]	42.89 (-)	24.16	- (-) [-]	- (-) [-]	0 / 0
142.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	41.33	- (-) [-]	- (-) [-]	0 / 0
143.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
144.	RAJATGARH-BARANG	4/1999 (-)	166.16 (178.98) [178.98]	12.82 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
145.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	97.40	- (3/2000) [-]	- (-) [-]	0 / 0
146.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [413.82]	289.39 (-)	92.55	- (0/200) [-]	- (-) [-]	0 / 0
147.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	82.60	- (-) [-]	- (-) [-]	0 / 0
148.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	115.85	3/1997 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [382.27]	133.83 (282.27)	124.29	- (-) [-]	- (-) [-]	0 / 0
150.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	66.11	- (-) [-]	- (-) [-]	0 / 0
151.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	49.39	- (-) [-]	- (-) [-]	0 / 0
152.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [157.34]	17.65 (-)	147.67	- (-) [-]	- (-) [-]	0 / 0
153.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	25.24	- (-) [-]	- (-) [-]	0 / 0
154.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	175.02	- (-) [-]	- (-) [-]	0 / 0
155.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [-]	- (-) [-]	0 / 0
156.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	-	3/2011 (-) [-]	- (-) [-]	0 / 0
157.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	6.74	- (-) [-]	- (-) [-]	0 / 0
158.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [171.17]	99.47 (53.59)	151.43	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
159.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [165.42]	9.68 (-)	15.54	2/2009 (-) [-]	- (-) [-]	0 / 0
160.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	30.83	- (-) [-]	- (-) [-]	0 / 0
161.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	11.09	- (-) [-]	- (-) [-]	0 / 0
162.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	71.25	3/2006 (-) [-]	- (-) [-]	0 / 0
163.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	11.92	- (-) [-]	- (-) [-]	0 / 0
164.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.35]	113.35 (-)	92.15	- (-) [-]	- (-) [-]	0 / 0
165.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	144.90	- (-) [-]	- (-) [-]	0 / 0
166.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-)	164.32 (-)	9.38	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[494.32]			[-]	[-]	
167.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	44.57	- (-) [-]	- (-) [-]	0 / 0
168.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	58.14	- (12/1996) [-]	- (-) [-]	0 / 0
169.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	300.04	3/2000 (-) [-]	- (-) [-]	0 / 0
170.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	34.56	12/2008 (-) [-]	- (-) [-]	0 / 0
171.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	27.73	4/2003 (-) [-]	- (-) [-]	0 / 0
172.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	10.42	- (-) [-]	- (-) [-]	0 / 0
173.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	6.90	- (-) [-]	- (-) [-]	0 / 0
174.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	51.78	3/2004 (-) [-]	- (-) [-]	0 / 0
175.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
176.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [293.26]	53.26 (-)	293.26	- (-) [-]	- (-) [-]	0 / 0
177.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	267.40	3/2009 (-) [-]	- (-) [-]	0 / 0
178.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	42.95	- (-) [-]	- (-) [-]	0 / 0
179.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	113.86	3/1998 (-) [-]	- (-) [-]	0 / 0
180.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	17.33	- (-) [-]	- (-) [-]	0 / 0
181.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	31.01	7/2006 (-) [-]	- (-) [-]	0 / 0
182.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	208.59	- (-) [-]	- (-) [-]	0 / 0
183.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.81	- (-) [-]	- (-) [-]	0 / 0
184.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-)	0.00 (-)	-	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[244.74]			[-]	[-]	
185.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
186.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	127.54	3/1996 (-) [-]	- (-) [-]	0 / 0
187.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	39.55	12/2009 (-) [-]	- (-) [-]	0 / 0
188.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	104.35	- (-) [-]	- (-) [-]	0 / 0
189.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0
190.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	31.42	- (-) [-]	- (-) [-]	0 / 0
191.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	83.48	- (-) [-]	- (-) [-]	0 / 0
192.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.43	- (-) [-]	- (-) [-]	0 / 0
193.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	51.90	- (-) [-]	- (-) [-]	0 / 0
194.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	109.74	- (-) [-]	- (-) [-]	0 / 0
195.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	1.03	- (-) [-]	- (-) [-]	0 / 0
196.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	2.22	- (-) [-]	- (-) [-]	0 / 0
197.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
198.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	21.68	- (-) [-]	- (-) [-]	0 / 0
199.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	23.18	- (-) [-]	- (-) [-]	0 / 0
200.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	19.80	- (-) [-]	- (-) [-]	0 / 0
201.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	9.26	- (-) [-]	- (-) [-]	0 / 0
202.	CALICUT-MANGALORE	2/1996	240.00	343.14	505.48	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	DOUBLING	(-)	(-) [583.14]	(-)		(-) [-]	(-) [-]	
Total :			30482.74 (-) [45712.41]	15229.67 (-)	13829.37			0 / 0
ROAD TRANSPORT & HIGHWAYS								
203.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [5/2004]	5 (-) [-]	0 / 0
204.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	147.01	12/2003 (-) [7/2004]	7 (-) [1]	0 / 0
205.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	159.22	5/2004 (-) [7/2004]	2 (-) [2]	0 / 0
206.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	281.11	6/2001 (-) [7/2004]	37 (-) [1]	0 / 0
207.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	131.39	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
208.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	515.47	12/2004 (-) [8/2004]	-4 (-) [2]	0 / 0
209.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	99.73	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
210.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	200.77	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
211.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	93.74	2/2004 (-) [9/2004]	7 (-) [-]	0 / 0
212.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	174.09	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
213.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	109.01	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
214.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	166.52	2/2004 (-) [9/2004]	7 (-) [3]	0 / 0
215.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	220.96	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
216.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	363.63	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
217.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	356.08	10/2003 (-) [10/2004]	12 (-) [-]	0 / 0
218.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-)	0.00 (-)	181.37	11/2004 (-)	-1 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[231.90]			[10/2004]	[-]	
219.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	183.85	5/2004 (-) [11/2004]	6 (-) [-]	0 / 0
220.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	14.49	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
221.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	166.98	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
222.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	428.31	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
223.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	198.87	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
224.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	77.50	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
225.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	432.33	5/2004 (-) [12/2004]	7 (-) [-]	0 / 0
226.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	175.69	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
227.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	142.33	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
228.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	104.85	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
229.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	161.00	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
230.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	78.53	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
231.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	156.01	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
232.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	129.92	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
233.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	87.20	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
234.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	313.34	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
235.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	208.35	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
236.	KHARAGPUR-	4/2000	332.00	0.00	256.47	3/2004	9	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	(-)	(-) [332.00]	(-)		(-) [12/2004]	(-) [-]	
237.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	269.50	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
238.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	110.14	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
239.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	102.00	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
240.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	96.32	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
241.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	91.41	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
242.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	175.28	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
243.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	145.42	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
244.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	382.98	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
245.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	75.97	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
246.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	129.12	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
247.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	173.09	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
248.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	51.80	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
249.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	57.90	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
250.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	120.71	2/2004 (-) [2/2005]	12 (-) [-]	0 / 0
251.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	296.25	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
252.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	59.18	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
253.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	153.24	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
254.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	168.56	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
255.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	56.10	8/2004 (-) [3/2005]	7 (-) [-]	0 / 0
256.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	176.65	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
257.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	97.12	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
258.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	82.05	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
259.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	174.83	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
260.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	151.26	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
261.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	150.33	8/2004 (-) [3/2005]	7 (-) [-]	0 / 0
262.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	232.88	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
263.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	165.72	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
264.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	93.82	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
265.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	106.94	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
266.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	232.43	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
267.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	108.50	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
268.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	51.16	7/2004 (-) [6/2005]	11 (-) [-]	0 / 0
269.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	77.81	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
270.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	154.15	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
271.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4	4/2000 (-)	318.00 (-)	0.00 (-)	137.96	8/2004 (-)	10 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(KARNATAKA)		[318.00]			[6/2005]	[-]	
272.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	124.26	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
273.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
274.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	24.58	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
275.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	87.40	5/2004 (-) [9/2005]	16 (-) [-]	0 / 0
276.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
277.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	53.66	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
278.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	78.40	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
279.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	165.57	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
280.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	113.87	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
281.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
282.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	11.53	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
283.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	6.52	5/2007 (-) [-]	- (-) [-]	0 / 0
284.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	7.50	12/2006 (-) [-]	- (-) [-]	0 / 0
Total :			21761.35 (-) [21878.46]	117.11 (-)	12253.17			0 / 0

SHIPPING & PORTS

285.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	166.56	2/2003 (-) [12/2004]	22 (-) [-]	2 / 4
286.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.61	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
287.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	239.30	- (-) [10/2005]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
288.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	82.80	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
289.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.37	12/2005 (-) [2/2007]	14 (-) [-]	0 / 0
Total :			1424.25 (-) [1471.60]	47.35 (-)	491.64			2 / 4
<u>TELECOMMUNICATION</u>								
290.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	111.94	12/2004 (-) [3/2005]	3 (-) [-]	0 / 0
291.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	29.30	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	141.24			0 / 0
<u>URBAN DEVELOPMENT</u>								
292.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	5299.95	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	5299.95			25 / 35
<u>WATER RESOURCES</u>								
293.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1030.00]	487.10 (-)	26.42	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
Total :			542.90 (-) [1030.00]	487.10 (-)	26.42			0 / 0
All India :			197979.99 (-) [239877.23]	41897.24 (-)	90007.16			977 / 2272
NIC-MoS&PI(IPMD) [6/2004]								