

Sector-Wise number of on going projects in June, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	130
2.	ROAD TRANSPORT & HIGHWAYS	61
3.	POWER	43
4.	PETROLEUM	27
5.	TELECOMMUNICATION	19
6.	COAL	8
7.	STEEL	7
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	4
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		313

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
	<u>PETROLEUM</u>			
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
	<u>RAILWAYS</u>			
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20

Summary of projects on Flash Report for the month of June, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	319
Number of Projects Completed/Dropped/Frozen in Previous Month :	7
Number of Projects Completed/Dropped/Frozen in Current Month :	8
Number of Projects Added in Current Month :	9
Number of Projects in Current Month :	313

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	136	14	60	17	86	313	43
Latest Approved	136	14	60	17	86	313	43

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	268	175721.30	193433.59	67785.00	35.04	17712.29	10.08
Revised	45	45724.86	48228.47	32957.84	68.34	2503.61	5.48
Total	313	221446.16	241662.06	100742.84	41.69	20215.90	9.13

IV. Milestones (Cumulative due and Achieved)

Total	2145
Achieved upto month	998

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL) {Completed}	08/2001	1483.00	08/2004	1608.00	06/2005	1257.47
2	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL) {Completed}	02/2002	352.69	11/2004	365.00	06/2005	354.02
<u>RAILWAYS</u>							

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	8	6576.37	6576.37	6559.10
4	FERTILISERS	2	599.00	758.40	859.24
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	7	1354.36	1354.36	1377.24
7	PETROLEUM	27	33873.63	35549.63	37645.04
8	POWER	43	63317.18	67951.80	73533.87
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	130	36195.98	39600.62	52836.36
11	ROAD TRANSPORT & HIGHWAYS	61	17069.29	17069.29	17006.43
12	SHIPPING & PORTS	4	1256.26	1256.26	1256.26
13	TELECOMMUNICATION	19	4528.40	4528.40	4087.99
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		313	202335.64	221446.16	241662.06

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	101.07	6/2006 (-) [3/2006]	-3 (-) [-]	13 / 40
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5059.00	1/2007 (-) [1/2007]	0 (-) [-]	86 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1252.00	10/2009 (-) [9/2007]	-25 (-) [-]	28 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	904.00	2/2008 (-) [2/2008]	0 (-) [-]	27 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	5546.00	12/2008 (-) [12/2008]	0 (-) [-]	28 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	205.92	9/2010 (-) [9/2010]	0 (-) [-]	4 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	13067.99			186 / 488
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	76.77	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	76.77			0 / 0
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.28	3/1994 (3/2000) [3/2007]	156 (84) [-]	3 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	27.96	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	6.46	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
11.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	3.23	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.39	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
13.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	62.24	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
14.	KULDA OCP	1/2005	302.96	0.00	15.45	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	14.11	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			6576.37 (-) [6559.10]	-17.27 (-)	338.12			5 / 101

FERTILISERS

16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [610.24]	260.24 (100.84)	525.47	5/2001 (2/2002) [7/2005]	50 (41) [1]	60 / 91
17.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	22.45	6/2006 (-) [6/2006]	0 (-) [-]	20 / 56
Total :			599.00 (-) [859.24]	260.24 (-)	547.92			80 / 147

MINES

18.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0

STEEL

19.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	73.12	10/2005 (-) [8/2005]	-2 (-) [-]	0 / 0
20.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	41.52	12/2005 (-) [3/2006]	3 (-) [-]	12 / 19
21.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	35.20	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
22.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	0.15	1/2006 (-) [7/2006]	6 (-) [-]	0 / 0
23.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.83]	0.20 (-)	84.96	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
24.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	2.97	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
25.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	8.50	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
Total :			1354.36 (-) [1377.24]	22.88 (-)	246.42			12 / 40

PETROLEUM

26.	JOR SCHEME	1/2001	347.69	0.00	299.77	7/2003	22	9 / 9
-----	------------	--------	--------	------	--------	--------	----	-------

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NEELAM(ONGCL)	(-)	(-) [347.69]	(-)		(-) [5/2005]	(-) [-]	
27.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	546.43	3/2004 (-) [6/2005]	15 (-) [-]	12 / 12
28.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	277.53	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
29.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1557.97	9/2003 (-) [7/2005]	22 (-) [-]	49 / 50
30.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2775.53	12/2005 (-) [9/2005]	-3 (-) [-]	20 / 20
31.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [373.00]	14.00 (-)	258.78	7/2005 (-) [9/2005]	2 (-) [-]	22 / 26
32.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	2499.24	8/2005 (-) [10/2005]	2 (-) [-]	97 / 129
33.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4234.00]	869.00 (69.00)	2824.76	1/2005 (-) [10/2005]	9 (-) [-]	110 / 151
34.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [279.00]	-26.60 (-)	268.72	8/2004 (-) [10/2005]	14 (-) [-]	8 / 9
35.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1977.44	5/2005 (-) [10/2005]	5 (-) [5]	0 / 0
36.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	73.02	3/2006 (-) [3/2006]	0 (-) [-]	5 / 6
37.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	433.60	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
38.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	0.89	4/2006 (-) [4/2006]	0 (-) [-]	0 / 0
39.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	175.92	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
40.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
41.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [429.00]	39.00 (-)	49.03	7/2005 (-) [6/2006]	11 (-) [-]	39 / 58
42.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	193.10	5/2006 (-) [8/2006]	3 (-) [-]	0 / 0
43.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	5.55	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	10.06	7/2005 (-) [10/2006]	15 (-) [-]	0 / 10
45.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	75.82	4/2005 (-) [10/2006]	18 (-) [-]	0 / 0
46.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	0.98	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
47.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	269.01	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
48.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	143.91	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
49.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.24	3/2006 (-) [5/2007]	14 (-) [-]	0 / 0
50.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	3769.87	7/2007 (-) [7/2007]	0 (-) [-]	10 / 11
51.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	-	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
52.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	75.73	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
Total :			33873.63 (-) [37645.04]	3771.41 (-)	18567.90			390 / 500

POWER

53.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1675.20	10/1998 (3/2005) [4/2005]	78 (1) [-]	31 / 36
54.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [247.69]	51.72 (-)	226.92	10/2003 (-) [5/2005]	19 (-) [-]	19 / 19
55.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [305.70]	15.69 (-)	281.21	9/2003 (-) [6/2005]	21 (-) [-]	14 / 18
56.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	222.39	9/2005 (-) [7/2005]	-2 (-) [1]	17 / 22
57.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [195.62]	45.09 (-)	154.10	1/2005 (-) [7/2005]	6 (-) [1]	14 / 17
58.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [7/2005]	76 (-) [-]	13 / 16
59.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	113.17	2/2003 (-) [8/2005]	30 (-) [-]	14 / 17
60.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97)	385.69 (103.72)	786.42	3/1999 (12/2002)	78 (33)	2 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[806.69]			[9/2005]	[-]	
61.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	228.11	10/2004 (-) [12/2005]	14 (-) [-]	9 / 18
62.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	395.34	7/2006 (-) [12/2005]	-7 (-) [-]	7 / 18
63.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	784.48	12/2005 (-) [12/2005]	0 (-) [-]	7 / 18
64.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4819.16]	4635.71 (1259.39)	4479.71	11/1990 (3/2001) [12/2005]	181 (57) [-]	7 / 9
65.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
66.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	11/1999 (-)	75.99 (-) [135.14]	59.15 (-)	104.68	11/2002 (-) [3/2006]	40 (-) [-]	0 / 0
67.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	111.35	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
68.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3451.97]	67.20 (-)	2316.28	5/2006 (-) [5/2006]	0 (-) [-]	62 / 64
69.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.62]	407.92 (-)	125.77	6/2006 (-) [6/2006]	0 (-) [-]	7 / 37
70.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
71.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	112.03	7/2006 (-) [7/2006]	0 (-) [-]	4 / 20
72.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	111.35	8/2006 (-) [7/2006]	-1 (-) [-]	5 / 22
73.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	311.62	9/2006 (-) [9/2006]	0 (-) [-]	0 / 12
74.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
75.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
76.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	106.41	12/2006 (-) [12/2006]	0 (-) [-]	3 / 23
77.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1437.47	2/2007 (-) [2/2007]	0 (-) [-]	17 / 41
78.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660	12/2003 (-)	1454.79 (-)	0.00 (-)	288.02	2/2007 (-)	0 (-)	2 / 23

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MW) (2104 CKM)		[1454.79]			[2/2007]	[-]	
79.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	14.22	7/2006 (-) [2/2007]	7 (-) [-]	1 / 19
80.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	34.22	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
81.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
82.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	8.87	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
83.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1114.49	5/2007 (-) [5/2007]	0 (-) [-]	0 / 23
84.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	132.56	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
85.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	1513.59	8/2007 (-) [8/2007]	0 (-) [-]	0 / 27
86.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	7.93	5/2008 (-) [8/2007]	-9 (-) [-]	3 / 23
87.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1097.08	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
88.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	232.20	9/2007 (-) [9/2007]	0 (-) [-]	7 / 36
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	641.13	12/2007 (-) [12/2007]	0 (-) [-]	0 / 41
90.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	131.04	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
91.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	958.31	4/2009 (-) [4/2009]	0 (-) [-]	9 / 41
92.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1068.59	12/2009 (-) [12/2009]	0 (-) [-]	5 / 68
93.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	247.47	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
94.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	979.02	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
95.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [-]	- (-) [-]	2 / 5
Total :			63317.18 (-)	10216.69 (-)	29300.78			291 / 822

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[73533.87]					
HEALTH & FW								
96.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	200.83	9/1998 (3/2005) [12/2005]	87 (9) [-]	0 / 0
97.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	215.05	3/1999 (3/2005) [7/2006]	88 (16) [-]	7 / 16
Total :			140.92 (-) [691.84]	550.92 (-)	415.88			7 / 16
RAILWAYS								
98.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	291.18	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
99.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	271.84	3/1999 (3/2003) [4/2005]	73 (25) [-]	0 / 0
100.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	79.08	3/2002 (-) [4/2005]	37 (-) [-]	0 / 0
101.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	429.78	3/2004 (-) [5/2005]	14 (-) [-]	0 / 0
102.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	151.93	- (-) [8/2005]	- (-) [2]	0 / 0
103.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	327.98	3/2000 (-) [12/2005]	69 (-) [-]	0 / 0
104.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	20.36	- (-) [12/2005]	- (-) [8]	0 / 0
105.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	174.06	- (-) [12/2005]	- (-) [-]	0 / 0
106.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	544.08	12/1997 (-) [1/2006]	97 (-) [-]	0 / 0
107.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [331.23]	219.33 (-)	96.41	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
108.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	104.36	- (-) [3/2006]	- (-) [-]	0 / 0
109.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	62.51	- (-) [3/2006]	- (-) [-]	0 / 0
110.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
111.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [223.73]	71.52 (65.97)	201.83	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	69.61	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
113.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
114.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	130.53	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
115.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	169.63	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
116.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	326.94	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
117.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	28.00	- (-) [6/2006]	- (-) [-]	0 / 0
118.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	292.77	3/2004 (6/2000) [12/2006]	33 (78) [-]	0 / 0
119.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (460.25) [622.52]	157.53 (162.27)	486.37	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
120.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	578.56	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
121.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	80.72	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
122.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	211.72	- (-) [3/2007]	- (-) [-]	0 / 0
123.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	405.22	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
124.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	130.42	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
125.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	85.11	- (-) [3/2007]	- (-) [-]	0 / 0
126.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	147.65	- (-) [3/2007]	- (-) [-]	0 / 0
127.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	307.81	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
128.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
129.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	162.61	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	43.62	- (-) [12/2007]	- (-) [-]	0 / 0
131.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	104.28	- (-) [3/2008]	- (-) [-]	0 / 0
132.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	59.88	12/2006 (-) [3/2008]	15 (-) [12]	0 / 0
133.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [650.94]	377.27 (-3.57)	145.66	- (-) [3/2008]	- (-) [-]	0 / 0
134.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	63.50	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
135.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
136.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5500.00]	3000.00 (-)	2210.24	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
137.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	183.56	- (-) [9/2008]	- (-) [-]	0 / 0
138.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [380.00]	78.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
139.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
140.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [157.98]	-8.18 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
141.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	206.96	10/2007 (-) [3/2009]	17 (-) [17]	0 / 0
142.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	352.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
143.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	322.81	4/2008 (-) [3/2009]	11 (-) [11]	0 / 0
144.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	99.39	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
145.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
146.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
147.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	48.95	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	186.18	- (3/2000) [-]	- (-) [-]	0 / 0
149.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	15.56	- (-) [-]	- (-) [-]	0 / 0
150.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	13.94	- (-) [-]	- (-) [-]	0 / 0
151.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	98.72	- (-) [-]	- (-) [-]	0 / 0
152.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	0.07	3/2011 (-) [-]	- (-) [-]	0 / 0
153.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	153.42	3/1998 (-) [-]	- (-) [-]	0 / 0
154.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [423.64]	299.21 (15.86)	121.10	- (-) [-]	- (-) [-]	0 / 0
155.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	41.01	- (-) [-]	- (-) [-]	0 / 0
156.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
157.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	73.44	- (-) [-]	- (-) [-]	0 / 0
158.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	55.70	- (-) [-]	- (-) [-]	0 / 0
159.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	29.32	- (-) [-]	- (-) [-]	0 / 0
160.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	217.90	- (-) [-]	- (-) [-]	0 / 0
161.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
162.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
163.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (171.17) [189.34]	117.64 (18.17)	161.22	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
164.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	196.49	3/2001 (-) [-]	- (-) [-]	0 / 0
165.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.17	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
167.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	103.07	3/2006 (-) [-]	- (-) [-]	0 / 0
168.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1008.45]	711.30 (-)	58.60	- (12/1996) [-]	- (-) [-]	0 / 0
169.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
170.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	147.34	12/2004 (-) [-]	- (-) [-]	0 / 0
171.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	81.42	3/1996 (-) [-]	- (-) [-]	0 / 0
172.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.69	- (-) [-]	- (-) [-]	0 / 0
173.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	1.04	- (-) [-]	- (-) [-]	0 / 0
174.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	22.42	- (-) [-]	- (-) [-]	0 / 0
175.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	96.56	- (-) [-]	- (-) [-]	0 / 0
176.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	37.39	- (-) [-]	- (-) [-]	0 / 0
177.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	54.64	- (-) [-]	- (-) [-]	0 / 0
178.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
179.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	37.86	- (-) [-]	- (-) [-]	0 / 0
180.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [173.32]	17.58 (8.96)	22.73	2/2009 (-) [-]	- (-) [-]	0 / 0
181.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [106.09]	-37.83 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
182.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	23.01	- (-) [-]	- (-) [-]	0 / 0
183.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
184.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
185.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
186.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	25.89	12/2008 (-) [-]	- (-) [-]	0 / 0
187.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	143.04	8/2003 (-) [-]	- (-) [-]	0 / 0
188.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [194.38]	94.38 (-)	143.25	- (-) [-]	- (-) [-]	0 / 0
189.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	184.12	- (-) [-]	- (-) [-]	0 / 0
190.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.38	- (-) [-]	- (-) [-]	0 / 0
191.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	70.63	- (-) [-]	- (-) [-]	0 / 0
192.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
193.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	18.59	- (-) [-]	- (-) [-]	0 / 0
194.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	12.84	- (-) [-]	- (-) [-]	0 / 0
195.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.07	- (-) [-]	- (-) [-]	0 / 0
196.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	61.66	5/2008 (-) [-]	- (-) [-]	0 / 0
197.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [290.16]	191.74 (7.71)	300.50	- (-) [-]	- (-) [-]	0 / 0
198.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	3.11	- (-) [-]	- (-) [-]	0 / 0
199.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	507.29	- (-) [-]	- (-) [-]	0 / 0
200.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	264.72	7/2005 (-) [-]	- (-) [-]	0 / 0
201.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-)	49.82 (-)	69.00	7/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[243.00]			[-]	[-]	
202.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	709.25	3/2003 (-) [-]	- (-) [-]	0 / 0
203.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	25.19	- (-) [-]	- (-) [-]	0 / 0
204.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
205.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
206.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	144.33	12/1999 (-) [-]	- (-) [-]	0 / 0
207.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.30]	161.30 (-)	71.67	12/2008 (-) [-]	- (-) [-]	0 / 0
208.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	227.56	3/1996 (-) [-]	- (-) [-]	0 / 0
209.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	4/1996 (-)	156.00 (-) [156.00]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
210.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	125.26	- (-) [-]	- (-) [-]	0 / 0
211.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	-	3/2008 (-) [-]	- (-) [-]	0 / 0
212.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	50.55	12/2009 (-) [-]	- (-) [-]	0 / 0
213.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	212.86	- (-) [-]	- (-) [-]	0 / 0
214.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	11.17	3/2007 (-) [-]	- (-) [-]	0 / 0
215.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	58.81	- (-) [-]	- (-) [-]	0 / 0
216.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	3.90	- (-) [-]	- (-) [-]	0 / 0
217.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.67	- (-) [-]	- (-) [-]	0 / 0
218.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	61.20	- (-) [-]	- (-) [-]	0 / 0
219.	KUTTIPURAM-CALICUT-	3/2001	178.76	9.37	141.05	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SHORANUR	(-)	(177.34) [188.13]	(10.79)		(-) [-]	(-) [-]	
220.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	26.33	- (-) [-]	- (-) [-]	0 / 0
221.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	10.01	- (-) [-]	- (-) [-]	0 / 0
222.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	52.43	- (-) [-]	- (-) [-]	0 / 0
223.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	31.24	- (-) [-]	- (-) [-]	0 / 0
224.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	47.35	- (-) [-]	- (-) [-]	0 / 0
225.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	33.85	- (-) [-]	- (-) [-]	0 / 0
226.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	16.13	- (-) [-]	- (-) [-]	0 / 0
227.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
Total :			36195.98 (-) [52836.36]	16640.38 (-)	17656.18			0 / 0

ROAD TRANSPORT & HIGHWAYS

228.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	439.60	2/2005 (-) [7/2005]	5 (-) [1]	0 / 0
229.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
230.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	295.50	11/2004 (-) [8/2005]	9 (-) [2]	0 / 0
231.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	94.72	1/2004 (-) [8/2005]	19 (-) [-]	0 / 0
232.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	241.30	2/2004 (-) [9/2005]	19 (-) [-]	0 / 0
233.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	135.50	12/2003 (-) [10/2005]	22 (-) [-]	0 / 0
234.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	223.40	6/2004 (-) [10/2005]	16 (-) [-]	0 / 0
235.	PALLIKONDA-RANIPET Q	4/2000	211.00	0.00	198.10	4/2004	18	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	(-)	(-) [211.00]	(-)		(-) [10/2005]	(-) [-]	
236.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	122.40	12/2003 (-) [10/2005]	22 (-) [2]	0 / 0
237.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	80.26	1/2004 (-) [10/2005]	21 (-) [-]	0 / 0
238.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	596.30	5/2004 (-) [10/2005]	17 (-) [-]	0 / 0
239.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	138.90	12/2003 (-) [11/2005]	23 (-) [-]	0 / 0
240.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	161.40	2/2005 (-) [11/2005]	9 (-) [-]	0 / 0
241.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	302.10	4/2004 (-) [12/2005]	20 (-) [-]	0 / 0
242.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	233.80	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
243.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	434.00	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
244.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	357.70	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
245.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	230.00	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
246.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	277.30	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
247.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	106.50	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
248.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	248.40	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
249.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	237.50	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
250.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	247.20	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
251.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	206.90	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
252.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	236.50	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	255.00	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
254.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	374.30	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
255.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	140.00	3/2004 (-) [3/2006]	24 (-) [-]	0 / 0
256.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	67.45	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
257.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	187.00	6/2004 (-) [3/2006]	21 (-) [-]	0 / 0
258.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	283.00	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
259.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	213.10	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
260.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	254.90	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
261.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	137.70	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
262.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	343.40	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
263.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	45.53	12/2004 (-) [6/2006]	18 (-) [-]	0 / 0
264.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	143.40	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
265.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	191.60	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
266.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	123.80	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
267.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	378.90	7/2005 (-) [6/2006]	11 (-) [-]	0 / 0
268.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	139.20	2/2004 (-) [6/2006]	28 (-) [-]	0 / 0
269.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	73.81	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
270.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5	4/2000 (-)	225.00 (-)	0.00 (-)	92.95	4/2004 (-)	26 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ORISSA)		[225.00]			[6/2006]	[-]	
271.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	144.10	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
272.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	21.03	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
273.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	189.90	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
274.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	203.50	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
275.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [60.66]	-64.34 (-)	48.97	5/2006 (-) [6/2006]	1 (-) [-]	0 / 0
276.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	279.10	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
277.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [110.26]	-9.74 (-)	18.22	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
278.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	102.70	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
279.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	27.77	8/2006 (-) [12/2006]	4 (-) [-]	0 / 0
280.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	11.41	8/2006 (-) [3/2007]	7 (-) [-]	0 / 0
281.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [196.00]	-14.00 (-)	-	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
282.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	76.65	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
283.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	86.27	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
284.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	105.20	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
285.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	12.96	9/2007 (-) [7/2007]	-2 (-) [-]	0 / 0
286.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [275.00]	55.00 (-)	11.24	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
287.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [130.00]	-27.47 (-)	5.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
288.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	0.65	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
Total :			17069.29 (-) [17006.43]	-62.86 (-)	10635.78			0 / 0

SHIPPING & PORTS

289.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	470.95	- (-) [8/2005]	- (-) [-]	0 / 0
290.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
291.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	9.40	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
292.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
Total :			1256.26 (-) [1256.26]	0.00 (-)	599.25			0 / 0

TELECOMMUNICATION

293.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [350.00]	0.00 (-)	8.85	12/2004 (-) [5/2005]	5 (-) [-]	0 / 0
294.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [100.00]	-50.00 (-)	-	11/2004 (-) [5/2005]	6 (-) [-]	0 / 0
295.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
296.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.05]	0.01 (-)	50.43	6/2004 (-) [6/2005]	12 (-) [-]	0 / 0
297.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
298.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	34.00	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
299.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	5.32	10/2004 (-) [7/2005]	9 (-) [-]	0 / 0
300.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	34.35	9/2004 (-) [7/2005]	10 (-) [-]	0 / 0
301.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
302.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
303.	EXPANSION OF 400000	1/2004	227.42	0.00	165.17	1/2005	7	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	GSM (NEW DELHI)	(-)	(-) [227.42]	(-)		(-) [8/2005]	(-) [-]	
304.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	-	1/2005 (-) [9/2005]	8 (-) [-]	0 / 0
305.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	-	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
306.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
307.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
308.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	-	11/2005 (-) [12/2005]	1 (-) [-]	0 / 0
309.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	115.20	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
310.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [160.00]	40.00 (-)	22.38	10/2004 (-) [-]	- (-) [-]	0 / 0
311.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	26.48	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			4528.40 (-) [4087.99]	-440.41 (-)	534.48			0 / 0
URBAN DEVELOPMENT								
312.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	8725.99	3/2005 (-) [3/2006]	12 (-) [-]	27 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	8725.99			27 / 31
WATER RESOURCES								
313.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.38	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.38			0 / 0
All India :			202335.64 (-) [241662.06]	39326.42 (-)	100742.84			998 / 2145
NIC-MoS&PI(IPMD) [6/2005]								