

Sector-Wise number of on going projects in June, 2006

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	162
2.	RAILWAYS	133
3.	POWER	54
4.	PETROLEUM	28
5.	TELECOMMUNICATION	28
6.	COAL	16
7.	STEEL	10
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	6
10.	HEALTH & FW	2
11.	URBAN DEVELOPMENT	2
12.	CIVIL AVIATION	1
13.	FERTILISERS	1
14.	MINES	1
15.	WATER RESOURCES	1
Total		451

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
<u>PETROLEUM</u>				
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
<u>POWER</u>				
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
<u>ROAD TRANSPORT & HIGHWAYS</u>				
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38

Summary of projects on Flash Report for the month of June, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	427
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	7
Number of Projects Added in Current Month :	32
Number of Projects in Current Month :	451

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	139	13	183	16	100	451	31
Latest Approved	139	13	183	16	100	451	31

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	411	274125.70	301803.88	87685.44	29.05	27678.18	10.10
Revised	40	42463.03	45459.26	34138.94	75.10	2996.23	7.06
Total	451	316588.73	347263.14	121824.38	35.08	30674.41	9.69

IV. Milestones (Cumulative due and Achieved)

Total	2545
Achieved upto month	1122

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	TALA-SILIGURI TRANSMISSION LINE (P.GRID) {Completed}	07/2002	231.53	10/2004	290.09	06/2006	263.95
2	TEHRI TR. SYSTEM(P.GRID) {Completed}	03/1994	421.00	03/1999	913.84	05/2006	844.5
3	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	01/2004	101.94	07/2006	101.94	05/2006	85.42

	{Completed}						
<u>ROAD TRANSPORT & HIGHWAYS</u>							
4	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4) {Completed}	04/2000	115.90	12/2003	115.90	06/2006	154.88
5	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4) {Completed}	04/2000	146.25	02/2005	146.25	06/2006	177.56
6	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60) {Completed}	04/2000	332.00	03/2004	332.00	06/2006	419.98
<u>SHIPPING & PORTS</u>							
7	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY {Deleted}	11/2001	350.84	12/2003	421.03	11/2007	6.38

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	KUSMUNDA EXPANSION OCP	06/2006	737.65	03/2011	737.65	03/2011
2	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	05/2006	1352.04	03/2014	1352.04	03/2014
3	KRISHNASHILA	05/2006	789.88	03/2010	789.88	03/2010
4	BLOCK-B OCP NCL (3.5 MTY)	07/2006	746.04	03/2012	746.04	06/2011
<u>PETROLEUM</u>						
5	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	05/2006	1431.91	09/2009	1431.91	09/2009
<u>RAILWAYS</u>						
6	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	04/1996	114.01	-NA-	283.95	-NA-
<u>ROAD TRANSPORT & HIGHWAYS</u>						
7	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003	267.20	02/2009	267.20	02/2009
8	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003	546.15	04/2009	546.15	04/2009
9	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003	312.50	03/2009	312.50	03/2009
10	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003	198.16	04/2008	198.16	04/2008
11	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003	225.00	07/2008	225.00	07/2008
12	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003	155.00	10/2008	155.00	10/2008
13	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003	221.82	11/2008	221.82	11/2008
14	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003	340.00	06/2008	340.00	06/2008
15	JHAJHARPUR-DARBANGA, KM.110-KM.70,	12/2003	340.00	09/2008	340.00	09/2008

	NH-57 (BIHAR)					
16	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003	100.50	04/2008	100.50	04/2008
17	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003	264.72	06/2008	264.72	06/2008
18	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003	245.00	03/2008	245.00	03/2008
19	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003	200.00	06/2008	200.00	06/2008
20	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003	175.96	04/2008	175.96	04/2008
21	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003	142.00	06/2008	142.00	06/2008
22	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003	160.00	05/2008	160.00	05/2008
23	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003	208.00	04/2008	208.00	04/2008
24	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003	200.00	06/2008	200.00	06/2008
25	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003	225.00	06/2008	225.00	06/2008
26	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	04/2000	143.00	05/2007	143.00	05/2007
27	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	04/2000	196.50	06/2008	196.50	06/2008
28	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	03/2005	472.00	09/2009	472.00	09/2009
29	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	03/2005	322.00	06/2009	322.00	06/2009
30	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	03/2005	212.00	03/2009	212.00	03/2009
31	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	03/2005	195.00	03/2009	195.00	03/2009
SHIPPING & PORTS						
32	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005	154.84	06/2007	154.84	06/2007

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
PETROLEUM							
1	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	1635.00	2147.79	05/2006	12/2006	03/2007	3
2	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4645.00	08/2005	06/2006	07/2006	1
3	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1178.00	03/2006	07/2006	12/2006	5
4	DEVELOPMENT OF BASSEIN	985.17	985.17	03/2006	03/2008	04/2008	1

	(VASAI) EAST, WESTERN OFFSHORE						
5	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	1770.69	2937.01	01/2008	01/2008	02/2008	1
<u>POWER</u>							
6	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4827.65	11/1990	10/2006	11/2006	1
<u>RAILWAYS</u>							
7	JALANDHAR-PATHANKOT-JAMMU TAWI	409.00	461.23	06/2007	08/2007	12/2007	4
<u>ROAD TRANSPORT & HIGHWAYS</u>							
8	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	06/2006	09/2006	3
9	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	323.62	08/2004	06/2006	09/2006	3
<i>Number of projects reporting additional delay = 9</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	16	14259.78	14259.78	14242.51
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	10	10708.14	10708.14	10777.91
7	PETROLEUM	28	45847.48	47523.48	53390.93
8	POWER	54	85600.67	88976.99	94963.71
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	133	37333.35	40794.84	59983.16
11	ROAD TRANSPORT & HIGHWAYS	162	45826.04	45826.04	46166.70
12	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
13	TELECOMMUNICATION	28	8518.49	8518.49	8057.75
14	URBAN DEVELOPMENT	2	12978.00	18689.00	18689.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		451	298839.06	316588.73	347263.14

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	222.45	6/2006 (-) [9/2006]	3 (-) [-]	18 / 36
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5609.00	1/2007 (-) [9/2006]	-4 (-) [-]	102 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1320.00	10/2009 (-) [9/2007]	-25 (-) [-]	51 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1680.00	2/2008 (-) [2/2008]	0 (-) [-]	42 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	7634.00	12/2008 (-) [12/2008]	0 (-) [-]	38 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	353.29	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	16818.74			256 / 484
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	121.32	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	121.32			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	175.35	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	30.00	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	159.72	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
12.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	194.50	6/2009 (-) [6/2009]	0 (-) [-]	2 / 24
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	100.95	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
14.	BARSINGSAR LIGNITE	12/2004	254.07	0.00	36.60	6/2009	0	2 / 21

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MINE	(-)	(-) [254.07]	(-)		(-) [6/2009]	(-) [-]	
15.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	23.04	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
16.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	32.63	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	53.79	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
18.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	11.94	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
19.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
20.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	-	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 0
22.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.20	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
Total :			14259.78 (-) [14242.51]	-17.27 (-)	829.72			15 / 112
<u>FERTILISERS</u>								
24.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	192.72	6/2006 (-) [6/2006]	0 (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	192.72			28 / 56
<u>MINES</u>								
25.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	17 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			17 / 111
<u>STEEL</u>								
26.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	65.78	1/2006 (-) [11/2006]	10 (-) [-]	2 / 5
27.	REBUILDING OF COKE OVEN BATTERY NO. 1	3/2003 (-)	112.39 (-)	0.00 (-)	63.26	12/2005 (-)	12 (-)	14 / 20

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(SAIL)		[112.39]			[12/2006]	[-]	
28.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	135.12	5/2006 (-) [12/2006]	7 (-) [-]	3 / 6
29.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	62.70	1/2007 (-) [1/2007]	0 (-) [-]	4 / 8
30.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	194.91	12/2006 (-) [2/2007]	2 (-) [-]	0 / 21
31.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	57.40	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
32.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
33.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	21.49	1/2007 (-) [12/2007]	11 (-) [-]	1 / 7
34.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
35.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	6.29	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10708.14 (-) [10777.91]	69.77 (-)	606.95			24 / 67

PETROLEUM

36.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4645.00]	417.00 (-459.00)	3284.00	8/2005 (-) [7/2006]	11 (-) [1]	121 / 129
37.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4354.00]	989.00 (189.00)	3454.00	1/2005 (-) [7/2006]	18 (-) [-]	150 / 151
38.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [300.00]	-5.60 (-)	297.19	8/2004 (-) [7/2006]	23 (-) [-]	8 / 9
39.	KELARAS-MALANPUR PIPELINE (GAIL)	2/2005 (-)	104.73 (-) [104.73]	0.00 (-)	39.96	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
40.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [484.00]	94.00 (-)	414.00	7/2005 (-) [8/2006]	13 (-) [-]	54 / 58
41.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	207.87	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
42.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [194.82]	0.00 (-)	11.50	10/2006 (-) [10/2006]	0 (-) [-]	0 / 0
43.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	14.31	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [3239.43]	310.03 (-)	3130.00	12/2005 (-) [12/2006]	12 (-) [-]	20 / 20
45.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	906.71	3/2006 (-) [12/2006]	9 (-) [5]	0 / 0
46.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	689.06	4/2005 (-) [1/2007]	21 (-) [-]	50 / 72
47.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [224.69]	0.00 (-)	7.00	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
48.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	198.32	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
49.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	284.19	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
50.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	711.09	5/2006 (-) [3/2007]	10 (-) [3]	0 / 45
51.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	157.69	7/2005 (-) [3/2007]	20 (-) [-]	4 / 10
52.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	624.05	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
53.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	543.61	8/2007 (-) [5/2007]	-3 (-) [-]	0 / 10
54.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	134.45	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
55.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	157.82	1/2008 (-) [2/2008]	1 (-) [1]	0 / 0
56.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	0.02	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
57.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	25.95	3/2006 (-) [4/2008]	25 (-) [1]	0 / 0
58.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	20.72	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
59.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	5225.04	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
60.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	27.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
61.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [12138.00]	0.00 (-)	386.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	27.05	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
63.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	103.13	3/2006 (-) [-]	- (-) [-]	6 / 6
Total :			45847.48 (-) [53390.93]	7543.45 (-)	21081.73			433 / 530

POWER

64.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	523.25	6/2006 (-) [6/2006]	0 (-) [-]	24 / 37
65.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
66.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	446.54	7/2006 (-) [7/2006]	0 (-) [-]	10 / 18
67.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	360.29	8/2006 (-) [7/2006]	-1 (-) [-]	12 / 22
68.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	360.29	5/2006 (-) [9/2006]	4 (-) [-]	12 / 22
69.	FG UNCHAHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	643.93	9/2006 (-) [9/2006]	0 (-) [-]	22 / 26
70.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7749.41	3/1999 (-) [10/2006]	91 (-) [-]	15 / 16
71.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4827.65]	4644.20 (1267.88)	4767.58	11/1990 (3/2001) [11/2006]	192 (68) [1]	7 / 9
72.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	199.79	12/2006 (-) [12/2006]	0 (-) [-]	9 / 23
73.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	143.91	2/2007 (-) [2/2007]	0 (-) [-]	0 / 11
74.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1872.01	2/2007 (-) [2/2007]	0 (-) [-]	21 / 41
75.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1672.98]	218.19 (-)	933.10	2/2007 (-) [2/2007]	0 (-) [-]	5 / 23
76.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	158.64	7/2006 (-) [3/2007]	8 (-) [-]	1 / 13
77.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	78.84	4/2007 (-) [4/2007]	0 (-) [-]	1 / 7
78.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-)	0.06 (-)	2340.13	5/2007 (-)	0 (-)	37 / 57

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[5868.37]			[5/2007]	[-]	
79.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
80.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	444.37	7/2007 (-) [7/2007]	0 (-) [-]	0 / 11
81.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	1274.28	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 19
82.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	319.78	8/2007 (-) [8/2007]	0 (-) [-]	0 / 13
83.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2608.04	8/2007 (-) [8/2007]	0 (-) [-]	32 / 40
84.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	327.40	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
85.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	49.72	10/2007 (-) [10/2007]	0 (-) [-]	0 / 18
86.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	46.61	12/2007 (-) [12/2007]	0 (-) [-]	1 / 18
87.	NEYVELI TS-II TRANSIMMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	40.98	12/2007 (-) [12/2007]	0 (-) [-]	0 / 20
88.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	23.59	11/2007 (-) [12/2007]	1 (-) [-]	1 / 19
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1534.79	12/2007 (-) [12/2007]	0 (-) [-]	26 / 40
90.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 20
91.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	70.58	3/2008 (-) [3/2008]	0 (-) [-]	1 / 14
92.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	62.23	3/2008 (-) [3/2008]	0 (-) [-]	0 / 14
93.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	247.85	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
94.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
95.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	71.10	3/2008 (-) [3/2008]	0 (-) [-]	0 / 18
96.	KOTESHWAR HYDRO	4/2000	1301.56	0.00	375.58	4/2005	36	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT, 4x100 MW	(-)	(-) [1301.56]	(-)		(-) [4/2008]	(-) [-]	
97.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	57.86	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
98.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.01	6/2008 (-) [6/2008]	0 (-) [-]	0 / 20
99.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
100.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
101.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	-	9/2008 (-) [9/2008]	0 (-) [-]	0 / 22
102.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	59.24	11/2008 (-) [11/2008]	0 (-) [-]	0 / 38
103.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI - II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	2.78	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
104.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1470.81	9/2009 (-) [12/2008]	-9 (-) [-]	1 / 20
105.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
106.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
107.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1259.98	4/2009 (-) [4/2009]	0 (-) [-]	12 / 41
108.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
109.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	59.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
110.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	7.85	9/2009 (-) [9/2009]	0 (-) [-]	0 / 30
111.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	56.05	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
112.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	2146.86	12/2009 (-) [12/2009]	0 (-) [-]	26 / 56
113.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	125.14	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
114.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1201.54	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
115.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	90.81	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
116.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	786.21	11/2010 (-) [11/2010]	0 (-) [-]	8 / 51
117.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	311.54	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
Total :			85600.67 (-) [94963.71]	9363.04 (-)	35987.85			304 / 1111

HEALTH & FW

118.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	239.83	3/1999 (3/2005) [7/2006]	88 (16) [-]	7 / 16
119.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	234.90	9/1998 (3/2005) [8/2006]	95 (17) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	474.73			7 / 16

RAILWAYS

120.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	366.83	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
121.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	151.65	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
122.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [284.64]	166.67 (-)	232.55	- (-) [9/2006]	- (-) [-]	0 / 0
123.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	639.53	3/2002 (-) [12/2006]	57 (-) [-]	0 / 0
124.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	139.74	- (-) [2/2007]	- (-) [-]	0 / 0
125.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	108.45	- (-) [3/2007]	- (-) [-]	0 / 0
126.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	140.42	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
127.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	108.52	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
128.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	522.06	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
129.	EKLAKHI-BALURGHAT	1/1986	36.80	245.94	215.58	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	INCLUDING GAZOLE-ITAHAR	(4/1994)	(274.41) [282.74]	(8.33)		(-) [3/2007]	(-) [-]	
130.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	71.93	- (-) [3/2007]	- (-) [-]	0 / 0
131.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.20	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
132.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	138.07	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
133.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	99.23	- (-) [3/2007]	- (-) [-]	0 / 0
134.	BORIVILI-VIRAR QUADRUPLING, WR (MTP)	4/1995 (-)	325.47 (-) [492.85]	167.38 (-)	316.33	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
135.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [246.46]	94.25 (88.70)	227.25	3/1998 (-) [3/2007]	108 (-) [-]	0 / 0
136.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	359.68	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
137.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	39.12	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
138.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	93.99	- (-) [3/2007]	- (-) [-]	0 / 0
139.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	78.64	- (-) [3/2007]	- (-) [-]	0 / 0
140.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	252.18	- (-) [3/2007]	- (-) [-]	0 / 0
141.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	150.60	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
142.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [432.46]	273.69 (157.90)	392.88	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
143.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	463.17	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
144.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
145.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	288.26	6/2007 (-) [12/2007]	6 (-) [4]	0 / 0
146.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
147.	RAICHUR-GUNTAKAL	4/2003	136.62	9.19	19.00	12/2007	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [145.81]	(-)		(-) [12/2007]	(-) [-]	
148.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [259.86]	111.25 (-)	2.47	3/2008 (-) [2/2008]	-1 (-) [-]	0 / 0
149.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	85.28	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
150.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	107.20	- (-) [3/2008]	- (-) [-]	0 / 0
151.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	105.41	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
152.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
153.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	229.23	- (-) [9/2008]	- (-) [-]	0 / 0
154.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3245.07	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
155.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
156.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [505.00]	203.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
157.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
158.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	183.53	- (-) [12/2008]	- (-) [-]	0 / 0
159.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	545.56	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
160.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	139.57	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
161.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	514.46	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
162.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [265.38]	71.60 (-)	205.99	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
163.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	244.63	10/2007 (-) [6/2009]	20 (-) [-]	0 / 0
164.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	2.82	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
165.	SUKINDA ROAD-ANGUL	4/1998	183.23	234.41	0.80	2/2015	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RVNL)	(-)	(-) [417.64]	(-)		(-) [2/2015]	(-) [-]	
166.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	8.61	- (-) [-]	- (-) [-]	0 / 0
167.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	296.68	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
168.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	154.21	12/2004 (-) [-]	- (-) [-]	0 / 0
169.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1004.45]	707.30 (-)	58.48	- (12/1996) [-]	- (-) [-]	0 / 0
170.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
171.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	143.36	- (-) [-]	- (-) [-]	0 / 0
172.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
173.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	83.96	3/2002 (-) [-]	- (-) [-]	0 / 0
174.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	46.67	- (-) [-]	- (-) [-]	0 / 0
175.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	15.11	- (-) [-]	- (-) [-]	0 / 0
176.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	8.05	- (-) [-]	- (-) [-]	0 / 0
177.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	28.38	- (-) [-]	- (-) [-]	0 / 0
178.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	6.22	- (-) [-]	- (-) [-]	0 / 0
179.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [913.87]	671.37 (376.13)	589.20	12/1997 (-) [-]	- (-) [-]	0 / 0
180.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	99.09	- (-) [-]	- (-) [-]	0 / 0
181.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	27.79	- (-) [-]	- (-) [-]	0 / 0
182.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	514.68	- (-) [-]	- (-) [-]	0 / 0
183.	MIRAJ-LATUR ROAD	4/1993	225.00	290.57	266.89	3/2001	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(4/2002)	(323.00) [515.57]	(192.57)		(-) [-]	(-) [-]	
184.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	447.61	3/2004 (-) [-]	- (-) [-]	0 / 0
185.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.23]	163.01 (-)	178.60	12/1999 (-) [-]	- (-) [-]	0 / 0
186.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	240.60	3/1996 (-) [-]	- (-) [-]	0 / 0
187.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	33.19	2/2009 (-) [-]	- (-) [-]	0 / 0
188.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	21.78	- (-) [-]	- (-) [-]	0 / 0
189.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [406.51]	147.93 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
190.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
191.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	276.46	- (3/2000) [-]	- (-) [-]	0 / 0
192.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.15	- (-) [-]	- (-) [-]	0 / 0
193.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	134.79	- (-) [-]	- (-) [-]	0 / 0
194.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	1.75	- (-) [-]	- (-) [-]	0 / 0
195.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	199.96	- (-) [-]	- (-) [-]	0 / 0
196.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
197.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	88.90	- (-) [-]	- (-) [-]	0 / 0
198.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	64.19	- (-) [-]	- (-) [-]	0 / 0
199.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	32.65	- (-) [-]	- (-) [-]	0 / 0
200.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	291.36	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	43.90	- (-) [-]	- (-) [-]	0 / 0
202.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
203.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
204.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
205.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [182.55]	14.21 (-)	75.78	4/2003 (-) [-]	- (-) [-]	0 / 0
206.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	35.97	12/2008 (-) [-]	- (-) [-]	0 / 0
207.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [306.58]	107.62 (-)	2.37	- (-) [-]	- (-) [-]	0 / 0
208.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	107.75	5/2008 (-) [-]	- (-) [-]	0 / 0
209.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [390.47]	292.05 (108.02)	344.34	- (-) [-]	- (-) [-]	0 / 0
210.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	9.85	- (-) [-]	- (-) [-]	0 / 0
211.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
212.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	304.48	7/2005 (-) [-]	- (-) [-]	0 / 0
213.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	42.57	- (-) [-]	- (-) [-]	0 / 0
214.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	786.50	3/2003 (-) [-]	- (-) [-]	0 / 0
215.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
216.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	63.43	12/2009 (-) [-]	- (-) [-]	0 / 0
217.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	313.38	- (-) [-]	- (-) [-]	0 / 0
218.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.42	2/2010 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.37	- (-) [-]	- (-) [-]	0 / 0
220.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
221.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	6.32	- (-) [-]	- (-) [-]	0 / 0
222.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	98.82	- (-) [-]	- (-) [-]	0 / 0
223.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	160.46	- (-) [-]	- (-) [-]	0 / 0
224.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	82.54	- (-) [-]	- (-) [-]	0 / 0
225.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	35.78	- (-) [-]	- (-) [-]	0 / 0
226.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	69.28	- (-) [-]	- (-) [-]	0 / 0
227.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	40.08	- (-) [-]	- (-) [-]	0 / 0
228.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	55.61	- (-) [-]	- (-) [-]	0 / 0
229.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	81.47	- (-) [-]	- (-) [-]	0 / 0
230.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	30.07	- (-) [-]	- (-) [-]	0 / 0
231.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.21	- (-) [-]	- (-) [-]	0 / 0
232.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	28.25	- (-) [-]	- (-) [-]	0 / 0
233.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	13.33	- (-) [-]	- (-) [-]	0 / 0
234.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
235.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	168.25	- (-) [-]	- (-) [-]	0 / 0
236.	QUILON-TIRUNELVELI-TIRUCHENDUR AND	3/1998 (-)	280.00 (-)	182.61 (-)	217.31	- (-)	- (-)	0 / 0

ROAD TRANSPORT & HIGHWAYS

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	300.17	8/2004 (-) [9/2006]	25 (-) [3]	0 / 0
254.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	275.22	7/2004 (-) [9/2006]	26 (-) [-]	0 / 0
255.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	300.58	2/2004 (-) [9/2006]	31 (-) [-]	0 / 0
256.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	208.36	12/2003 (-) [9/2006]	33 (-) [-]	0 / 0
257.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	284.31	8/2004 (-) [9/2006]	25 (-) [3]	0 / 0
258.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	29.84	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
259.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	209.08	12/2003 (-) [11/2006]	35 (-) [-]	0 / 0
260.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	435.42	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
261.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	289.57	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
262.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	86.17	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
263.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	166.60	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
264.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	491.60	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
265.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	246.70	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
266.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	493.63	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
267.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	280.06	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
268.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	421.55	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
269.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	511.01	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
270.	SUNAKHALA-GANJAM,	4/2000	225.00	0.00	139.04	4/2004	32	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.338-KM.284, NH-5 (ORISSA)	(-)	(-) [225.00]	(-)		(-) [12/2006]	(-) [-]	
271.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	122.25	1/2004 (-) [12/2006]	35 (-) [-]	0 / 0
272.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	135.40	5/2004 (-) [12/2006]	31 (-) [-]	0 / 0
273.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	178.75	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
274.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	188.57	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
275.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
276.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	284.12	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
277.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	278.98	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
278.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	125.90	2/2004 (-) [3/2007]	37 (-) [-]	0 / 0
279.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	223.80	6/2004 (-) [3/2007]	33 (-) [-]	0 / 0
280.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	182.60	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
281.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	496.58	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
282.	JAWAHABALAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	78.34	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
283.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	121.60	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
284.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	250.81	7/2004 (-) [6/2007]	35 (-) [-]	0 / 0
285.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	177.80	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
286.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
287.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.10	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
288.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	230.86	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
289.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	350.23	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
290.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	25.65	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
291.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	131.59	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
292.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	63.71	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
293.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	21.18	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
294.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	45.07	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
295.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	115.00	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
296.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	136.60	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
297.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	128.80	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
298.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	147.30	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
299.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	144.50	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
300.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	173.69	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
301.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	213.64	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
302.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	90.51	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
303.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	8.68	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
304.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	82.16	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
305.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	25.24	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
306.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	115.40	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
307.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	57.37	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
308.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	31.94	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
309.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	12.00	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
310.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	11.04	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
311.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	3.82	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
312.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	8.38	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
313.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	20.23	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
314.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	15.12	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
315.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	13.45	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
316.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
317.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	11.73	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
318.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	11.64	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
319.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	21.24	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
320.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	43.32	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
321.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	14.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
322.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [384.25]	251.22 (-)	30.18	8/2005 (-) [4/2008]	32 (-) [-]	0 / 0
323.	PURNEA-FORBESGANJ,	12/2003	310.00	0.00	15.09	4/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.268-KM.230, NH-57 (BIHAR)	(-)	(-) [310.00]	(-)		(-) [4/2008]	(-) [-]	
324.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
325.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	0.53	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
326.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	12.71	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
327.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	19.54	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
328.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	10.28	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
329.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	6.18	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
330.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
331.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.27	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
332.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	2.03	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
333.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	4.32	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	5.27	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
335.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	0.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [457.00]	0.00 (-)	85.66	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
337.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	0.12	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
338.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	25.63	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
339.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	20.46	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
340.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	9.16	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
341.	NALBARI-BIJNI, KM.1065-	12/2003	225.00	0.00	3.82	6/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.1040.3, NH-31 (ASSAM)	(-)	(-) [225.00]	(-)		(-) [6/2008]	(-) [-]	
342.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [220.00]	0.00 (-)	29.74	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
343.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	25.64	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
344.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.68	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
345.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	8.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
346.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	9.04	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
347.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	2.80	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
348.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	15.37	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
349.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	0.66	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
350.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	10.72	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
351.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.15	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
352.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	0.32	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
353.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	14.73	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
354.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	12.60	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
355.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.17	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	0.60	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
357.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [266.00]	0.00 (-)	38.22	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
358.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	14.85	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
359.	TRICHY BYPASS-	12/2003	261.00	0.00	34.82	8/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	(-)	(-) [261.00]	(-)		(-) [8/2008]	(-) [-]	
360.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	23.77	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
361.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	-	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
362.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	22.83	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
363.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	17.82	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
364.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	13.10	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
365.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	12.58	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
366.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	20.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
367.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
368.	RAJMARG CHORAHALAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
369.	SAGAR-RAJMARG CHORAHALAKHNANDON, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
370.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	3.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
371.	SAGAR-RAJMARG CHORAHALAKHNANDON, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	1.93	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
372.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	20.42	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
373.	RAJMARG CHORAHALAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
374.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	26.19	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
375.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	16.43	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
376.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
377.	KOTWA-DEWAPUR,	12/2003	240.00	0.00	17.43	10/2008	1	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.440-KM.402, NH-28 (BIHAR)	(-)	(-) [240.00]	(-)		(-) [11/2008]	(-) [-]	
378.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
379.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	0.53	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
380.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	14.74	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
381.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	29.00	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
382.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	8.88	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
383.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	22.78	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
384.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	9.26	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
385.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
386.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	22.69	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
387.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
388.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	0.35	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
389.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	0.31	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
390.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	0.55	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
391.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	0.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
392.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	21.96	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
393.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
394.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
395.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	13.14	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
396.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [313.70]	0.00 (-)	9.86	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
397.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [267.20]	0.00 (-)	7.92	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
398.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	6.00	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
399.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	12.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
400.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	67.96	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
401.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
402.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
403.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
404.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [611.44]	0.00 (-)	12.69	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
405.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	21.08	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
406.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
407.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [546.15]	0.00 (-)	2.31	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
408.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	0.44	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
409.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
410.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	0.03	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
411.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [-]	- (-) [-]	0 / 0
412.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	0.30	4/2009 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
413.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [-]	- (-) [-]	0 / 0
414.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
Total :			45826.04 (-) [46166.70]	340.66 (-)	11762.20			0 / 0

SHIPPING & PORTS

415.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
416.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	13.61	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
417.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	0.66	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
418.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.44	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
419.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	54.08	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
420.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	545.40			0 / 0

TELECOMMUNICATION

421.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	184.69	1/2005 (-) [6/2006]	17 (-) [-]	0 / 0
422.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	6.19	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
423.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
424.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	8.87	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
425.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	4.53	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
426.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	37.20	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
427.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	171.34	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
428.	GSM NETWORK	9/2004	448.91	0.00	67.74	6/2005	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXPANSION, PH-IV (RAJASTHAN)	(-)	(-) [448.91]	(-)		(-) [6/2006]	(-) [-]	
429.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	15.51	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
430.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	-	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
431.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	37.20	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
432.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	36.38	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
433.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	135.64	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
434.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	3.60	11/2005 (-) [6/2006]	7 (-) [-]	0 / 0
435.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	43.14	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
436.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
437.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2005 (-) [7/2006]	7 (-) [-]	0 / 0
438.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [9/2006]	6 (-) [-]	0 / 0
439.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	14.12	3/2006 (-) [9/2006]	6 (-) [-]	0 / 0
440.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	119.08	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
441.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	50.30	6/2005 (-) [-]	- (-) [-]	0 / 0
442.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	99.19	1/2005 (-) [-]	- (-) [-]	0 / 0
443.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.00	10/2004 (-) [-]	- (-) [-]	0 / 0
444.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
445.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-)	0.00 (-)	50.44	2/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[128.30]			[-]	[-]	
446.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	51.30	12/2004 (-) [-]	- (-) [-]	0 / 0
447.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
448.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8518.49 (-) [8057.75]	-460.74 (-)	1432.22			0 / 0
<u>URBAN DEVELOPMENT</u>								
449.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	10146.77	3/2005 (-) [10/2006]	19 (-) [-]	27 / 31
450.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8118.00]	0.00 (-)	75.93	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			12978.00 (-) [18689.00]	5711.00 (-)	10222.70			27 / 31
<u>WATER RESOURCES</u>								
451.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	31.33	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	31.33			0 / 0
All India :			298839.06 (-) [347263.14]	48424.08 (-)	121824.38			1122 / 2545
NIC-MoS&PI(IPMD)								[6/2006]