

Sector-Wise number of on going projects in March, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	130
2.	ROAD TRANSPORT & HIGHWAYS	67
3.	POWER	43
4.	PETROLEUM	28
5.	TELECOMMUNICATION	25
6.	COAL	8
7.	STEEL	7
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	4
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		326

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				

14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02
<u>July, 2004</u>				
<u>RAILWAYS</u>				
15.	UDHNA-JALGAON(RE)	124.39	03/2002	108.90
16.	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	-NA-	293.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	138.65	12/2003	86.64
18.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	06/2001	281.11
<u>August, 2004</u>				
<u>PETROLEUM</u>				
19.	VISAKH-SECNDERABAD LPG(GAIL)	490.65	08/2003	415.97
20.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	07/2003	2144.86
<u>POWER</u>				
21.	NATHPA JHAKRI H.E.P. (NJPC)	1678.02	04/1996	7905.35
<u>September, 2004</u>				
<u>MINES</u>				
22.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	05/2002	1593.05
<u>October, 2004</u>				
<u>PETROLEUM</u>				
23.	LINEAR ALKYL BENZENE (IOCL)	1248.00	03/2004	945.85
<u>ROAD TRANSPORT & HIGHWAYS</u>				
24.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	164.25	05/2004	159.22
25.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	332.00	12/2004	544.20
26.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	143.20	12/2003	147.14
<u>TELECOMMUNICATION</u>				
27.	2NT & 3RD GENERATION MOBILE COMMUNICATION	147.00	03/2006	29.30
<u>January, 2005</u>				
<u>POWER</u>				
28.	RAMAGUNDAM STPP ST - III(NTPC)	1780.99	08/2005	1177.56
<u>ROAD TRANSPORT & HIGHWAYS</u>				
29.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	375.00	11/2004	23.01
30.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	184.00	08/2004	225.00
31.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	283.20	11/2004	232.50
32.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	151.70	02/2004	184.20
<u>SHIPPING & PORTS</u>				
33.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	167.99	02/2003	196.24
<u>February, 2005</u>				
<u>POWER</u>				
34.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	162.88	02/2004	104.73
35.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	109.77	01/2005	76.89
36.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	769.25	01/2005	494.55
37.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	135.77	06/2004	118.24
<u>ROAD TRANSPORT & HIGHWAYS</u>				
38.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	200.00	02/2004	181.50
<u>March, 2005</u>				
<u>POWER</u>				
39.	TALCHER STPP ST-II(NTPC)	6648.83	02/2006	4378.35
40.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	390.12	08/2005	279.02

	<u>RAILWAYS</u>			
41.	PANVEL-KARJAT(NL),CR	89.00	03/1997	130.16
42.	GUDUR-RENIGUNTA(LD),SCR	139.69	-NA-	159.52
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
43.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	210.00	06/2004	190.60
44.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	644.00	10/2005	632.80
45.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	170.00	05/2004	208.20
46.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	226.05	04/2004	146.60
47.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	195.00	06/2004	231.50
48.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	375.00	12/2003	429.20
49.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	206.00	11/2004	250.10
50.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	130.80	12/2003	95.50
51.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	136.45	02/2004	99.81

Summary of projects on Flash Report for the month of March, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	337
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	13
Number of Projects Added in Current Month :	7
Number of Projects in Current Month :	326

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	125	19	62	10	110	326	38
Latest Approved	125	19	62	10	110	326	38

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	280	175663.84	193525.53	64052.63	33.10	17861.69	10.17
Revised	46	45966.08	48449.01	31214.08	64.43	2482.93	5.40
Total	326	221629.92	241974.54	95266.71	39.37	20344.62	9.18

IV. Milestones (Cumulative due and Achieved)

Total	2177
Achieved upto month	1019

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	TALCHER STPP ST-II(NTPC) {Completed}	01/1999	6648.83	02/2006	6648.83	-NA-	4378.35
2	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID) {Completed}	08/2001	390.12	08/2005	302.37	03/2005	279.02
<u>RAILWAYS</u>							

3	GUDUR-RENIGUNTA(LD),SCR {Completed}	04/1997	139.69	-NA-	175.04	03/2005	159.52
4	PANVEL-KARJAT(NL),CR {Completed}	02/1996	89.00	03/1997	137.44	-NA-	130.16
ROAD TRANSPORT & HIGHWAYS							
5	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8) {Completed}	04/2000	644.00	10/2005	644.00	03/2005	632.8
6	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46) {Completed}	04/2000	195.00	06/2004	195.00	03/2005	231.5
7	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6) {Completed}	04/2000	375.00	12/2003	375.00	03/2005	429.2
8	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76) {Completed}	04/2000	170.00	05/2004	170.00	03/2005	208.2
9	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8) {Completed}	04/2000	226.05	04/2004	226.05	03/2005	146.6
10	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11 {Completed}	04/2000	210.00	06/2004	210.00	03/2005	190.6
11	BRIDGES SECTION (GQ) KM.162- KM.200 (NH-5) {Completed}	04/2000	136.45	02/2004	136.45	02/2005	99.81
12	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5) {Completed}	04/2000	206.00	11/2004	206.00	03/2005	250.1
13	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5) {Completed}	04/2000	130.80	12/2003	130.80	03/2005	95.5

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	KULDA OCP	01/2005	302.96	03/2010	302.96	03/2010
2	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	01/2005	336.68	03/2012	336.68	03/2012
<u>PETROLEUM</u>						
3	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	09/2003	220.00	04/2006	220.00	04/2006
4	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	06/2004	299.84	12/2006	299.84	12/2006
<u>TELECOMMUNICATION</u>						
5	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	01/2004	160.00	12/2005	160.00	12/2005
6	JHARKHAND CMTS, PHASE-IV	09/2004	134.85	11/2005	134.85	11/2005

7	CDMA 2000 WLL (DELHI)	06/2004	460.28	10/2004	460.28	03/2005
---	-----------------------	---------	--------	---------	--------	---------

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	176.55	176.55	03/2008	10/2007	03/2008	5
<u>FERTILISERS</u>							
2	NAMRUP PLANT REVAMP(BVFC)	350.00	610.24	05/2001	02/2005	05/2005	3
<u>STEEL</u>							
3	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	170.41	170.41	01/2006	01/2006	07/2006	6
<u>PETROLEUM</u>							
4	REFINERY MODERNISATION(BPCL)	1592.65	1831.00	09/2003	06/2005	07/2005	1
5	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	1689.00	08/2004	03/2005	05/2005	2
6	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	358.00	11/2004	02/2005	04/2005	2
7	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	272.00	08/2004	03/2005	10/2005	7
8	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4746.00	08/2005	08/2005	10/2005	2
<u>POWER</u>							
9	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	5868.37	05/2007	03/2007	05/2007	2
10	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	274.87	10/2004	09/2005	12/2005	3
11	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	567.05	07/2006	09/2005	12/2005	3
12	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	237.00	237.02	09/2005	03/2005	06/2005	3
13	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	235.35	12/2005	03/2005	05/2005	2
14	ULDCS FOR EASTERN REGION (P.GRID)	290.01	305.70	09/2003	03/2005	06/2005	3
15	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	247.69	10/2003	03/2005	05/2005	2
<u>RAILWAYS</u>							
16	SURENDRANAGAR-BHAVANAGAR	437.40	528.49	03/2004	03/2005	05/2005	2
17	BORIVILI-VIRAR QUADRUPLING.WR (MTP)	325.47	492.85	03/2004	03/2005	03/2006	12

18	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	605.70	706.35	03/2002	03/2005	03/2007	24
19	THANE-TURBHE-NERUL-VASHI	403.39	403.39	03/2000	03/2005	12/2005	9
20	AMRAVATI-NARKHER NEW LINE PROJECT	120.90	284.27	06/1999	03/2005	03/2007	24
21	Conversion of 1500 V DC Traction System to 25 KV AC Traction	273.67	650.94	-NA-	03/2005	03/2008	36
22	AMBALA-MORADABAD	152.21	222.96	03/1998	03/2005	03/2006	12
ROAD TRANSPORT & HIGHWAYS							
23	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	452.71	03/2005	12/2005	03/2006	3
24	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	06/2005	03/2006	9
25	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	12/2005	03/2006	3
26	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	367.49	367.49	03/2005	12/2005	06/2006	6
27	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	393.00	393.00	03/2004	06/2005	12/2005	6
28	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	318.00	318.00	08/2004	12/2005	06/2006	6
29	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	115.90	12/2003	04/2005	10/2005	6
30	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	260.93	260.93	12/2003	12/2005	06/2006	6
31	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	211.00	12/2003	12/2005	06/2006	6
32	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	233.00	233.00	12/2003	03/2005	12/2005	9
33	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	223.00	223.00	06/2004	08/2005	10/2005	2
34	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	155.00	05/2004	12/2005	06/2006	6
35	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	227.25	02/2004	12/2005	06/2006	6
36	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	305.30	12/2003	03/2005	06/2005	3
37	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	600.00	600.00	05/2004	03/2005	10/2005	7
38	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	146.25	02/2005	06/2005	11/2005	5
39	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	211.00	04/2004	08/2005	10/2005	2
40	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	12/2005	06/2006	6
41	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	241.00	241.00	08/2004	12/2005	06/2006	6
42	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	104.00	104.00	08/2004	12/2005	06/2006	6

Number of projects reporting additional delay = 58

Number of projects reporting additional delay = 58

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	8	6576.37	6576.37	6559.10
4	FERTILISERS	2	599.00	758.40	859.24
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	7	1354.36	1354.36	1377.04
7	PETROLEUM	28	34085.48	35761.48	38068.20
8	POWER	43	61068.88	65703.50	71267.32
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	130	35834.79	39481.03	52647.17
11	ROAD TRANSPORT & HIGHWAYS	67	18318.36	18318.36	18507.86
12	SHIPPING & PORTS	4	1256.26	1256.26	1256.26
13	TELECOMMUNICATION	25	5619.13	5619.13	4931.82
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		326	202277.80	221629.92	241974.54

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	95.19	6/2006 (-) [3/2006]	-3 (-) [-]	6 / 20
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4978.00	1/2007 (-) [1/2007]	0 (-) [-]	84 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1197.00	10/2009 (-) [9/2007]	-25 (-) [-]	27 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	832.00	2/2008 (-) [2/2008]	0 (-) [-]	26 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	5476.00	12/2008 (-) [12/2008]	0 (-) [-]	27 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	145.30	9/2010 (-) [9/2010]	0 (-) [-]	4 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	12723.49			174 / 468
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	66.03	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	66.03			0 / 0
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.03	3/1994 (3/2000) [3/2007]	156 (84) [-]	3 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	27.13	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	5.94	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
11.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	2.95	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.34	6/2009 (-) [6/2009]	0 (-) [-]	0 / 21
13.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	57.69	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
14.	KULDA OCP	1/2005	302.96	0.00	15.45	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	13.07	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			6576.37 (-) [6559.10]	-17.27 (-)	330.60			4 / 99

FERTILISERS

16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [610.24]	260.24 (100.84)	522.84	5/2001 (2/2002) [5/2005]	48 (39) [-]	59 / 95
17.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	20.32	6/2006 (-) [6/2006]	0 (-) [-]	20 / 56
Total :			599.00 (-) [859.24]	260.24 (-)	543.16			79 / 151

MINES

18.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0

STEEL

19.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	36.83	10/2005 (-) [8/2005]	-2 (-) [-]	0 / 0
20.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	38.29	12/2005 (-) [12/2005]	0 (-) [-]	12 / 19
21.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	11.90	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
22.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	-	1/2006 (-) [7/2006]	6 (-) [-]	0 / 0
23.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.63]	0.00 (-)	55.84	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
24.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [198.84]	-20.20 (-)	-	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
25.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [219.04]	20.20 (-)	-	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
Total :			1354.36 (-) [1377.04]	22.68 (-)	142.86			12 / 19

PETROLEUM

26.	JOR SCHEME	1/2001	347.69	0.00	299.77	7/2003	22	9 / 9
-----	------------	--------	--------	------	--------	--------	----	-------

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NEELAM(ONGCL)	(-)	(-) [347.69]	(-)		(-) [5/2005]	(-) [-]	
27.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1642.00]	159.00 (-)	1170.95	8/2004 (-) [5/2005]	9 (-) [-]	64 / 68
28.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	72.70	3/2006 (-) [5/2005]	-10 (-) [-]	5 / 6
29.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	3403.02	7/2007 (-) [5/2005]	-26 (-) [1]	10 / 11
30.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1310.60	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
31.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	543.44	3/2004 (-) [6/2005]	15 (-) [2]	12 / 12
32.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [359.00]	6.31 (-)	353.20	11/2004 (-) [7/2005]	8 (-) [3]	5 / 6
33.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1541.86	9/2003 (-) [7/2005]	22 (-) [-]	48 / 50
34.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [373.00]	14.00 (-)	232.55	7/2005 (-) [7/2005]	0 (-) [-]	20 / 26
35.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	251.30	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
36.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	3146.33	12/2005 (-) [9/2005]	-3 (-) [-]	20 / 20
37.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4226.00]	861.00 (61.00)	2638.91	1/2005 (-) [10/2005]	9 (-) [-]	108 / 151
38.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	2258.32	8/2005 (-) [10/2005]	2 (-) [-]	92 / 129
39.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [272.00]	-33.60 (-)	264.01	8/2004 (-) [10/2005]	14 (-) [-]	8 / 9
40.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	65.18	3/2005 (-) [10/2005]	7 (-) [6]	0 / 0
41.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.24	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
42.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	357.36	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
43.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	166.27	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	0.74	4/2006 (-) [4/2006]	0 (-) [-]	0 / 0
45.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [428.00]	38.00 (-)	32.11	7/2005 (-) [6/2006]	11 (-) [-]	39 / 58
46.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
47.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	193.10	5/2006 (-) [8/2006]	3 (-) [3]	0 / 0
48.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	5.55	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
49.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	75.82	4/2005 (-) [10/2006]	18 (-) [10]	0 / 0
50.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	9.70	7/2005 (-) [10/2006]	15 (-) [-]	0 / 10
51.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	0.98	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
52.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	269.01	3/2007 (-) [3/2007]	0 (-) [24]	6 / 6
53.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	143.91	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
Total :			34085.48 (-) [38006.20]	3920.72 (-)	18811.93			449 / 574

POWER

54.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1587.16	10/1998 (3/2005) [4/2005]	78 (1) [-]	31 / 36
55.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [247.69]	51.72 (-)	226.92	10/2003 (-) [5/2005]	19 (-) [-]	19 / 19
56.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [305.70]	15.69 (-)	280.93	9/2003 (-) [6/2005]	21 (-) [-]	13 / 18
57.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	210.98	9/2005 (-) [6/2005]	-3 (-) [-]	14 / 22
58.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [195.62]	45.09 (-)	152.72	1/2005 (-) [6/2005]	5 (-) [2]	12 / 17
59.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [235.35]	-13.25 (-)	239.61	12/2005 (-) [6/2005]	-6 (-) [1]	19 / 22
60.	TEHRI DAM &	3/1994	2963.66	3709.22	6271.39	3/1999	76	13 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	H.P.P.(THDCL)	(-)	(-) [6672.88]	(-)		(-) [7/2005]	(-) [-]	
61.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	113.17	2/2003 (-) [8/2005]	30 (-) [-]	14 / 17
62.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97) [806.69]	385.69 (103.72)	779.72	3/1999 (12/2002) [8/2005]	77 (32) [2]	2 / 11
63.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4819.16]	4635.71 (1259.39)	4381.93	11/1990 (3/2001) [9/2005]	178 (54) [-]	7 / 9
64.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	393.96	7/2006 (-) [12/2005]	-7 (-) [-]	7 / 18
65.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	775.07	12/2005 (-) [12/2005]	0 (-) [-]	7 / 18
66.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	227.77	10/2004 (-) [12/2005]	14 (-) [-]	9 / 18
67.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	11/1999 (-)	75.99 (-) [135.14]	59.15 (-)	104.68	11/2002 (-) [3/2006]	40 (-) [-]	0 / 0
68.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
69.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	97.81	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
70.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3451.97]	67.20 (-)	2256.99	5/2006 (-) [5/2006]	0 (-) [-]	54 / 64
71.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	27.29	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
72.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.62]	407.92 (-)	120.50	6/2006 (-) [6/2006]	0 (-) [-]	5 / 37
73.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	110.23	7/2006 (-) [7/2006]	0 (-) [-]	4 / 20
74.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	97.81	8/2006 (-) [7/2006]	-1 (-) [-]	5 / 22
75.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	250.95	9/2006 (-) [9/2006]	0 (-) [-]	0 / 17
76.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
77.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
78.	NORHEN REGION SYSTEM	1/2004	247.78	0.00	87.27	12/2006	0	3 / 23

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STRENGTHENING SCHEME-II (435 CKM)	(-)	(-) [247.78]	(-)		(-) [12/2006]	(-) [-]	
79.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1334.36	2/2007 (-) [2/2007]	0 (-) [-]	15 / 41
80.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	236.02	2/2007 (-) [2/2007]	0 (-) [-]	2 / 23
81.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	11.03	7/2006 (-) [2/2007]	7 (-) [-]	1 / 19
82.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	21.36	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
83.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
84.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1009.88	5/2007 (-) [5/2007]	0 (-) [-]	0 / 24
85.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	94.76	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
86.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	7.81	7/2006 (-) [7/2007]	12 (-) [7]	0 / 0
87.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	1385.18	8/2007 (-) [8/2007]	0 (-) [-]	0 / 30
88.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	7.93	5/2008 (-) [8/2007]	-9 (-) [-]	3 / 23
89.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1039.38	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
90.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	218.82	9/2007 (-) [9/2007]	0 (-) [-]	5 / 36
91.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	578.35	12/2007 (-) [12/2007]	0 (-) [-]	0 / 44
92.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	108.78	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
93.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	940.57	4/2009 (-) [4/2009]	0 (-) [-]	9 / 41
94.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1027.17	12/2009 (-) [12/2009]	0 (-) [-]	2 / 73
95.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	-	12/2009 (-) [3/2010]	3 (-) [-]	0 / 0
96.	LOWER SUBANSIRI	9/2003	6285.33	0.00	862.90	9/2010	0	0 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDRO ELECTRIC PROJECT 8x250 MW	(-)	(-) [6285.33]	(-)		(-) [9/2010]	(-) [-]	
97.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [-]	- (-) [-]	2 / 5
Total :			63565.78 (-) [73769.22]	10203.44 (-)	28127.47			287 / 861

HEALTH & FW

98.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	206.50	3/1999 (3/2005) [5/2005]	74 (2) [-]	7 / 16
99.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	193.68	9/1998 (3/2005) [6/2005]	81 (3) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	400.18			7 / 16

RAILWAYS

100.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	286.11	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
101.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	252.10	3/1999 (3/2003) [4/2005]	73 (25) [-]	0 / 0
102.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	19.82	- (-) [4/2005]	- (-) [-]	0 / 0
103.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	78.04	3/2002 (-) [4/2005]	37 (-) [-]	0 / 0
104.	MANSI-SAHARSA (GC), ECR	4/1996 (-)	55.11 (-) [114.00]	58.89 (-)	97.23	2/2005 (-) [4/2005]	2 (-) [-]	0 / 0
105.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	162.23	- (-) [5/2005]	- (-) [-]	0 / 0
106.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	428.94	3/2004 (-) [5/2005]	14 (-) [-]	0 / 0
107.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	531.26	12/1997 (-) [12/2005]	96 (-) [-]	0 / 0
108.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	325.72	3/2000 (-) [12/2005]	69 (-) [-]	0 / 0
109.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [331.23]	219.33 (-)	87.35	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
110.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
111.	GUNA-ETAWAH via SHIVPURI-GWALIOR-	4/1985 (1/2001)	158.77 (274.56)	241.23 (125.44)	347.27	3/1994 (-)	144 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BHIND		[400.00]			[3/2006]	[-]	
112.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	191.70	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
113.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	69.61	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
114.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	319.28	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
115.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	152.74	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
116.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	114.33	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
117.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (460.25) [622.52]	157.53 (162.27)	486.37	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
118.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	290.33	3/2004 (6/2000) [12/2006]	33 (78) [9]	0 / 0
119.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	567.42	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
120.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	128.57	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
121.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	80.27	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
122.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	56.53	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
123.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	143.51	- (-) [3/2007]	- (-) [-]	0 / 0
124.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	83.36	- (-) [3/2007]	- (-) [-]	0 / 0
125.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	397.14	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
126.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	102.64	- (-) [3/2007]	- (-) [-]	0 / 0
127.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	286.45	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
128.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	20.76	- (-) [7/2007]	- (-) [-]	0 / 0
129.	JALANDHAR-PATHANKOT-JAMMU	3/2002 (-)	409.00 (408.76)	-0.30 (-0.06)	152.39	6/2007 (-)	2 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TAWI		[408.70]			[8/2007]	[-]	
130.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	186.23	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
131.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	32.26	- (-) [12/2007]	- (-) [-]	0 / 0
132.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	103.57	- (-) [3/2008]	- (-) [-]	0 / 0
133.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [650.94]	377.27 (-3.57)	142.24	- (-) [3/2008]	- (-) [-]	0 / 0
134.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	310.02	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
135.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
136.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5500.00]	3000.00 (-)	1990.02	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
137.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	173.56	- (-) [9/2008]	- (-) [-]	0 / 0
138.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	21.26	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
139.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	84.54	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
140.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	345.96	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
141.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
142.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	27.75	- (-) [-]	- (-) [-]	0 / 0
143.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	177.14	- (3/2000) [-]	- (-) [-]	0 / 0
144.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [423.64]	299.21 (15.86)	111.85	- (-) [-]	- (-) [-]	0 / 0
145.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	40.57	- (-) [-]	- (-) [-]	0 / 0
146.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.80	- (-) [-]	- (-) [-]	0 / 0
147.	BARBIGHA-SHEIKHPURA-	4/2002	120.23	0.00	20.24	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NEORA-DANIAWAN	(-)	(-) [120.23]	(-)		(-) [-]	(-) [-]	
148.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	2.61	- (-) [-]	- (-) [-]	0 / 0
149.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	61.40	3/2004 (-) [-]	- (-) [-]	0 / 0
150.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
151.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
152.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	139.89	3/1998 (-) [-]	- (-) [-]	0 / 0
153.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	71.57	- (-) [-]	- (-) [-]	0 / 0
154.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	54.08	- (-) [-]	- (-) [-]	0 / 0
155.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	29.28	- (-) [-]	- (-) [-]	0 / 0
156.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [658.11]	263.11 (59.13)	209.65	- (-) [-]	- (-) [-]	0 / 0
157.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
158.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	23.98	- (-) [-]	- (-) [-]	0 / 0
159.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (171.17) [189.34]	117.64 (18.17)	160.34	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
160.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
161.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	151.92	- (-) [-]	- (-) [-]	0 / 0
162.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	8.54	3/2007 (-) [-]	- (-) [-]	0 / 0
163.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	97.85	3/2006 (-) [-]	- (-) [-]	0 / 0
164.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	142.28	12/2004 (-) [-]	- (-) [-]	0 / 0
165.	NIMACH-RATLAM(GC),WR	4/1993	65.00	102.51	77.48	3/1996	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [167.51]	(-)		(-) [-]	(-) [-]	
166.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	36.90	- (-) [-]	- (-) [-]	0 / 0
167.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	3.90	- (-) [-]	- (-) [-]	0 / 0
168.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [301.63]	-0.01 (-)	24.17	- (-) [-]	- (-) [-]	0 / 0
169.	AGRAFORT-BANDIKUI, GC PHASE (NWR)	4/1995 (-)	88.73 (-) [175.03]	86.30 (-)	168.40	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
170.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	45.57	- (-) [-]	- (-) [-]	0 / 0
171.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [173.32]	17.58 (8.96)	20.38	2/2009 (-) [-]	- (-) [-]	0 / 0
172.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	10.17	- (-) [-]	- (-) [-]	0 / 0
173.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.67	- (-) [-]	- (-) [-]	0 / 0
174.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	15.33	- (-) [-]	- (-) [-]	0 / 0
175.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	12.90	- (-) [-]	- (-) [-]	0 / 0
176.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	58.42	- (-) [-]	- (-) [-]	0 / 0
177.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [157.98]	-8.18 (-)	1.44	- (-) [-]	- (-) [-]	0 / 0
178.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	94.13	- (-) [-]	- (-) [-]	0 / 0
179.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.14	- (-) [-]	- (-) [-]	0 / 0
180.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
181.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	35.76	- (-) [-]	- (-) [-]	0 / 0
182.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	0.03	3/2011 (-) [-]	- (-) [-]	0 / 0
183.	SRIGANGANAGAR-	4/1997	143.92	0.00	0.25	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SARUPSAR	(-)	(-) [143.92]	(-)		(-) [-]	(-) [-]	
184.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	23.01	- (-) [-]	- (-) [-]	0 / 0
185.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
186.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
187.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
188.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	24.95	12/2008 (-) [-]	- (-) [-]	0 / 0
189.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
190.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
191.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.07	- (-) [-]	- (-) [-]	0 / 0
192.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	148.20	8/2003 (-) [-]	- (-) [-]	0 / 0
193.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [142.84]	42.84 (-)	137.62	- (-) [-]	- (-) [-]	0 / 0
194.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	177.88	- (-) [-]	- (-) [-]	0 / 0
195.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.38	- (-) [-]	- (-) [-]	0 / 0
196.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	61.48	- (-) [-]	- (-) [-]	0 / 0
197.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [274.41]	237.61 (0.00)	224.25	- (-) [-]	- (-) [-]	0 / 0
198.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	49.18	12/2009 (-) [-]	- (-) [-]	0 / 0
199.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	197.88	- (-) [-]	- (-) [-]	0 / 0
200.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [583.74]	343.74 (-)	507.65	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	48.63	- (-) [-]	- (-) [-]	0 / 0
202.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	12.22	- (-) [-]	- (-) [-]	0 / 0
203.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.61	- (-) [-]	- (-) [-]	0 / 0
204.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	61.10	- (-) [-]	- (-) [-]	0 / 0
205.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	134.39	- (-) [-]	- (-) [-]	0 / 0
206.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	21.59	- (-) [-]	- (-) [-]	0 / 0
207.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	6.45	- (-) [-]	- (-) [-]	0 / 0
208.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	45.32	- (-) [-]	- (-) [-]	0 / 0
209.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	30.47	- (-) [-]	- (-) [-]	0 / 0
210.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	44.11	- (-) [-]	- (-) [-]	0 / 0
211.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	31.98	- (-) [-]	- (-) [-]	0 / 0
212.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	15.91	- (-) [-]	- (-) [-]	0 / 0
213.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	32.11	4/2003 (-) [-]	- (-) [-]	0 / 0
214.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	87.55	12/2008 (-) [-]	- (-) [-]	0 / 0
215.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	18.35	- (-) [-]	- (-) [-]	0 / 0
216.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	12.27	- (-) [-]	- (-) [-]	0 / 0
217.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	13.90	- (-) [-]	- (-) [-]	0 / 0
218.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	54.87	5/2008 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [290.16]	191.74 (7.71)	288.34	- (-) [-]	- (-) [-]	0 / 0
220.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	142.47	12/1999 (-) [-]	- (-) [-]	0 / 0
221.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	226.18	3/1996 (-) [-]	- (-) [-]	0 / 0
222.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	232.52	7/2005 (-) [-]	- (-) [-]	0 / 0
223.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	65.50	7/2006 (-) [-]	- (-) [-]	0 / 0
224.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	701.88	3/2003 (-) [-]	- (-) [-]	0 / 0
225.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	194.48	3/2001 (-) [-]	- (-) [-]	0 / 0
226.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	58.60	- (12/1996) [-]	- (-) [-]	0 / 0
227.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	50.73	- (-) [-]	- (-) [-]	0 / 0
Total :			35682.96 (-) [52112.52]	16429.56 (-)	16922.67			0 / 0

ROAD TRANSPORT & HIGHWAYS

228.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	268.20	11/2004 (-) [5/2005]	6 (-) [-]	0 / 0
229.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	96.28	2/2004 (-) [5/2005]	15 (-) [-]	0 / 0
230.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	186.70	1/2004 (-) [5/2005]	16 (-) [-]	0 / 0
231.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	149.60	4/2004 (-) [5/2005]	13 (-) [-]	0 / 0
232.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	256.80	12/2003 (-) [5/2005]	17 (-) [-]	0 / 0
233.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	587.80	12/2004 (-) [6/2005]	6 (-) [-]	0 / 0
234.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	433.90	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
235.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [504.60]	229.02 (-)	410.40	10/2003 (-) [6/2005]	20 (-) [-]	0 / 0
236.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	325.90	12/2003 (-) [6/2005]	18 (-) [-]	0 / 0
237.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	223.80	12/2003 (-) [6/2005]	18 (-) [-]	0 / 0
238.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	292.80	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
239.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
240.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	113.80	12/2003 (-) [8/2005]	20 (-) [-]	0 / 0
241.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	89.75	1/2004 (-) [8/2005]	19 (-) [-]	0 / 0
242.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	227.80	2/2004 (-) [9/2005]	19 (-) [-]	0 / 0
243.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	596.20	5/2004 (-) [10/2005]	17 (-) [-]	0 / 0
244.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	76.02	1/2004 (-) [10/2005]	21 (-) [-]	0 / 0
245.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	127.30	12/2003 (-) [10/2005]	22 (-) [-]	0 / 0
246.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	213.20	6/2004 (-) [10/2005]	16 (-) [-]	0 / 0
247.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	187.90	4/2004 (-) [10/2005]	18 (-) [-]	0 / 0
248.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	153.00	2/2005 (-) [11/2005]	9 (-) [-]	0 / 0
249.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	339.30	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
250.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	218.60	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
251.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	276.20	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
252.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-)	0.00 (-)	136.70	12/2003 (-)	24 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[189.68]			[12/2005]	[-]	
253.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	111.20	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
254.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	101.70	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
255.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	210.30	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
256.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	231.90	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
257.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	242.10	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
258.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	412.70	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
259.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	355.60	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
260.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	190.90	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
261.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	138.70	3/2004 (-) [3/2006]	24 (-) [-]	0 / 0
262.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	62.82	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
263.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	177.00	6/2004 (-) [3/2006]	21 (-) [-]	0 / 0
264.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	231.40	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
265.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	242.50	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
266.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	249.50	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
267.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	249.10	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
268.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	378.50	7/2005 (-) [4/2006]	9 (-) [-]	0 / 0
269.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	105.20	3/2005 (-) [6/2006]	15 (-) [5]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
270.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	128.30	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
271.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	186.60	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
272.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	237.80	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
273.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	196.30	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
274.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	132.60	2/2004 (-) [6/2006]	28 (-) [-]	0 / 0
275.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	183.80	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
276.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.69	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
277.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	90.92	4/2004 (-) [6/2006]	26 (-) [-]	0 / 0
278.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	332.30	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
279.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	186.90	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
280.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	96.10	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
281.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [6/2006]	1 (-) [-]	0 / 0
282.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	37.36	12/2004 (-) [6/2006]	18 (-) [-]	0 / 0
283.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	119.90	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
284.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	132.70	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
285.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	141.60	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
286.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	27.77	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
287.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	11.41	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
288.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [110.26]	-9.74 (-)	17.61	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
289.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	92.66	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
290.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	55.66	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
291.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	98.06	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
292.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	69.38	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
293.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	71.37	5/2007 (-) [5/2007]	0 (-) [5]	0 / 0
294.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [130.00]	-27.47 (-)	5.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
Total :			18318.36 (-) [18507.86]	189.50 (-)	12450.09			0 / 0
SHIPPING & PORTS								
295.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	414.28	- (-) [8/2005]	- (-) [-]	0 / 0
296.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	102.41	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
297.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	9.40	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
298.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
Total :			1256.26 (-) [1256.26]	0.00 (-)	532.47			0 / 0
TELECOMMUNICATION								
299.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [350.00]	0.00 (-)	8.85	12/2004 (-) [5/2005]	5 (-) [-]	0 / 0
300.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [100.00]	-50.00 (-)	-	11/2004 (-) [5/2005]	6 (-) [2]	0 / 0
301.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
302.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.05]	0.01 (-)	50.43	6/2004 (-) [6/2005]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
303.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
304.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
305.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	9/2004 (-) [7/2005]	10 (-) [4]	0 / 0
306.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
307.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
308.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	5.32	10/2004 (-) [7/2005]	9 (-) [4]	0 / 0
309.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	-	3/2005 (-) [12/2005]	9 (-) [9]	0 / 0
310.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
311.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
312.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	-	11/2005 (-) [12/2005]	1 (-) [1]	0 / 0
313.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	115.19	12/2004 (-) [3/2006]	15 (-) [12]	0 / 0
314.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [160.00]	40.00 (-)	22.38	10/2004 (-) [-]	- (-) [-]	0 / 0
315.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	20.32	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			4084.61 (-) [3644.20]	-440.41 (-)	321.28			0 / 0
URBAN DEVELOPMENT								
316.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	8382.46	3/2005 (-) [3/2006]	12 (-) [-]	25 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	8382.46			25 / 31
WATER RESOURCES								
317.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-)	526.50 (-)	29.08	12/2007 (-)	3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1069.40]			[3/2008]	[-]	
Total :			542.90 (-) [1069.40]	526.50 (-)	29.08			0 / 0
All India :			203088.35 (-) [242592.17]	39503.82 (-)	99783.77			1037 / 2219
NIC-MoS&PI(IPMD)								[4/2005]