

Sector-Wise number of on going projects in March, 2006

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	134
2.	ROAD TRANSPORT & HIGHWAYS	116
3.	POWER	56
4.	TELECOMMUNICATION	28
5.	PETROLEUM	24
6.	COAL	10
7.	STEEL	9
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	6
10.	HEALTH & FW	2
11.	CIVIL AVIATION	1
12.	FERTILISERS	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		396

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
<u>PETROLEUM</u>				
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
<u>RAILWAYS</u>				
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
<u>ROAD TRANSPORT & HIGHWAYS</u>				
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20
<u>July, 2005</u>				
<u>PETROLEUM</u>				
26.	IOR GANDHAR(ONGCL)	609.44	03/2004	546.43
27.	IOR SCHEME NEELAM(ONGCL)	347.69	07/2003	299.77
<u>RAILWAYS</u>				
28.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	464.99	04/2004	486.37
29.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	71.70	12/1998	161.22
30.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	156.00	-NA-	0.01
<u>ROAD TRANSPORT & HIGHWAYS</u>				
31.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	02/2005	439.60
<u>August, 2005</u>				
<u>PETROLEUM</u>				
32.	REFINERY MODERNISATION(BPCL)	1592.65	09/2003	1573.35
<u>POWER</u>				
33.	ULDCS FOR EASTERN REGION (P.GRID)	290.01	09/2003	284.49
34.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	01/2005	157.17
35.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	294.82	02/2003	123.42
36.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	237.00	09/2005	228.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
37.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	231.90	11/2004	268.20
<u>SHIPPING & PORTS</u>				
38.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	610.80	-NA-	584.53
<u>September, 2005</u>				
<u>STEEL</u>				
39.	REPAIR OF BLAST FURNACE No.4	95.64	10/2005	104.89
<u>POWER</u>				
40.	RIHAND STPP ST - II(NTPC)	3384.77	05/2006	2381.83
41.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	10/2003	241.33
<u>ROAD TRANSPORT & HIGHWAYS</u>				
42.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	135.11	01/2004	96.56
43.	ONGOLE-KAVALI (GQ) KM.291-KM.222	321.41	04/2004	304.90
<u>October, 2005</u>				
<u>STEEL</u>				
44.	UPGRADATION ERW PIPE PLANT	89.15	08/2005	82.22
<u>POWER</u>				
45.	DHAULIGANGA H.E.P.-I (NHPC)	601.98	10/1998	1679.01
46.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	75.99	11/2002	138.81

	<u>RAILWAYS</u>			
47.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	105.32	-NA-	157.70
<u>November, 2005</u>				
	<u>FERTILISERS</u>			
48.	NAMRUP PLANT REVAMP(BVFC)	350.00	05/2001	526.97
	<u>PETROLEUM</u>			
49.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	359.00	07/2005	291.00
50.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	2792.50	05/2005	2259.14
	<u>POWER</u>			
51.	RIHAND - II TRANSMISSION (P.GRID)	1044.44	12/2005	823.75
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
52.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	242.61	02/2004	260.10
	<u>TELECOMMUNICATION</u>			
53.	IN PROJECT (BSNL)	120.00	10/2004	42.14
<u>December, 2005</u>				
	<u>PETROLEUM</u>			
54.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	363.21	07/2005	309.66
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
55.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	180.31	12/2003	140.00
56.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	143.05	01/2004	94.88
57.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	233.00	12/2003	280.60
	<u>TELECOMMUNICATION</u>			
58.	CMTS - PHASE - III (BSNL) (KERALA)	186.04	06/2004	50.43
59.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	352.72	12/2004	28.47
60.	CMTS - PHASE - IV (BSNL) (GUJARAT)	104.24	12/2004	-NA-
<u>January, 2006</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
61.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	04/2004	233.90
	<u>TELECOMMUNICATION</u>			
62.	DELHI CDMA IN WLL (MTNL)	460.28	09/2004	41.00
63.	BROAD BAND RAS (BSNL)	350.00	12/2004	36.55
64.	PROJ.I OF NIB-II OF IP-INFRASTRUCTURE NETWORK	250.00	-NA-	81.02
<u>February, 2006</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
65.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	223.00	06/2004	247.60
<u>March, 2006</u>				
	<u>PETROLEUM</u>			
66.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	310.32	03/2005	234.29
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
67.	PUNE - KHED (KM 12.9 - KM 42) PH-III	127.60	08/2005	90.00
68.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	600.00	05/2004	603.50
69.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	189.68	12/2003	159.00
70.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	319.21	12/2003	255.40
71.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	230.55	02/2004	256.00

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2005-2006**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>September, 2005</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
1.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	125.00	05/2006	59.61
<u>January, 2006</u>				
<u>TELECOMMUNICATION</u>				
2.	NARROW BAND RAS IN 79 SITES	150.00	11/2004	-NA-
3.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	160.00	12/2005	-NA-

Summary of projects on Flash Report for the month of March, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	390
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	13
Number of Projects in Current Month :	396

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	137	20	116	14	109	396	35
Latest Approved	137	20	116	14	109	396	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	356	235444.36	262061.06	79204.73	30.22	26616.70	11.30
Revised	40	43092.92	45994.40	34078.60	74.09	2901.48	6.73
Total	396	278537.28	308055.46	113283.33	36.77	29518.18	10.60

IV. Milestones (Cumulative due and Achieved)

Total	2235
Achieved upto month	1070

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	DEVELOPMENT OF D-I PROSPECT (ONGCL) {Completed}	09/2002	310.32	03/2005	506.52	03/2009	234.29
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5) {Completed}	04/2000	189.68	12/2003	189.68	03/2006	159
3	CHILKAURIPET-ONGOLE (GQ)	04/2000	319.21	12/2003	319.21	03/2006	255.4

	KM.357.9-KM.291 (NH-5) {Completed}						
4	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2) {Completed}	04/2000	230.55	02/2004	230.55	03/2006	256
5	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4) {Completed}	04/2000	600.00	05/2004	600.00	03/2006	603.5
6	PUNE - KHED (KM 12.9 - KM 42) PH-III {Completed}	08/2003	127.60	08/2005	127.60	-NA-	90

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	REBUILDING OF BLAST FURNACE No. 2	03/2006	103.93	09/2007	103.93	09/2007
<u>ROAD TRANSPORT & HIGHWAYS</u>						
2	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003	253.50	01/2009	253.50	-NA-
3	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003	205.60	08/2008	205.60	-NA-
4	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003	327.20	01/2009	327.20	-NA-
5	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003	469.80	12/2008	469.80	-NA-
6	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003	379.80	12/2008	379.80	-NA-
7	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003	283.50	12/2008	283.50	-NA-
8	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003	280.00	02/2009	280.00	-NA-
9	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003	199.81	04/2009	199.81	-NA-
10	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003	167.64	11/2008	167.64	-NA-
11	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003	200.00	04/2009	200.00	-NA-
12	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003	155.04	11/2008	155.04	-NA-
13	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	03/2005	629.00	11/2010	629.00	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in
		Original	Anticipated	Original	Previous	This	

					Month	Month	months)
<u>ATOMIC ENERGY</u>							
1	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	03/2006	09/2006	6
<u>PETROLEUM</u>							
2	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	155.00	04/2006	03/2006	08/2006	5
3	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	6579.25	07/2007	07/2007	12/2008	17
4	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	985.17	985.17	03/2006	05/2007	03/2008	10
5	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	429.82	1262.93	03/2005	04/2006	03/2007	11
6	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	3239.43	12/2005	02/2006	12/2006	10
7	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	900.92	1493.49	06/2006	06/2006	05/2008	23
<u>POWER</u>							
8	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	465.01	07/2006	06/2006	07/2006	1
9	TEHRI TR. SYSTEM(P.GRID)	421.00	913.84	03/1999	03/2006	05/2006	2
10	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	464.02	10/2007	02/2007	03/2007	1
11	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	154.93	07/2006	03/2006	04/2006	1
12	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	290.09	10/2004	03/2006	05/2006	2
<u>HEALTH & FW</u>							
13	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	269.24	09/1998	07/2006	08/2006	1
<u>RAILWAYS</u>							
14	NIMACH-RATLAM(GC),WR	65.00	167.51	03/1996	12/2006	03/2007	3
15	ADILABAD-MUDKHED GC(SCR)	117.97	280.00	-NA-	03/2006	09/2006	6
<i>Number of projects reporting additional delay = 15</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	10	9512.45	9512.45	9495.18
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	9	10575.41	10575.41	10643.99
7	PETROLEUM	24	31993.02	33669.02	38958.86
8	POWER	56	85241.46	89110.62	95034.62
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	134	37605.50	40897.05	59564.79
11	ROAD TRANSPORT & HIGHWAYS	116	34195.27	34195.27	34474.27
12	SHIPPING & PORTS	6	5008.94	5008.94	5079.13
13	TELECOMMUNICATION	28	8518.49	8518.49	8055.09
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		396	260464.71	278537.28	308055.46

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	189.49	6/2006 (-) [9/2006]	3 (-) [6]	16 / 31
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5449.00	1/2007 (-) [1/2007]	0 (-) [-]	100 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1557.00	10/2009 (-) [9/2007]	-25 (-) [-]	44 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1177.00	2/2008 (-) [2/2008]	0 (-) [-]	38 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	6797.00	12/2008 (-) [12/2008]	0 (-) [-]	35 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	327.72	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	15497.21			238 / 479
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	114.32	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	114.32			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	175.09	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	29.24	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	130.83	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.85	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
12.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	167.60	6/2009 (-) [6/2009]	0 (-) [-]	1 / 24
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	95.55	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
14.	DIPKA EXPANSION OCP	7/2005	1268.53	0.00	7.18	3/2010	0	0 / 3

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [1268.53]	(-)		(-) [3/2010]	(-) [-]	
15.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	1.34	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
16.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	22.30	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
17.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.20	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
Total :			9512.45 (-) [9495.18]	-17.27 (-)	676.18			13 / 112
<u>FERTILISERS</u>								
18.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	41.37	6/2006 (-) [6/2006]	0 (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	41.37			28 / 56
<u>MINES</u>								
19.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 111
<u>STEEL</u>								
20.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	58.58	12/2005 (-) [3/2006]	3 (-) [-]	14 / 20
21.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	44.84	1/2006 (-) [8/2006]	7 (-) [-]	2 / 2
22.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	165.66	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
23.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	101.30	5/2006 (-) [12/2006]	7 (-) [-]	3 / 4
24.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	53.86	1/2007 (-) [1/2007]	0 (-) [-]	4 / 5
25.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	10.15	1/2007 (-) [6/2007]	5 (-) [-]	1 / 4
26.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	26.98	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
27.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-)	0.00 (-)	-	9/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[103.93]			[9/2007]	[-]	
28.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	1.77	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10575.41 (-) [10643.99]	68.58 (-)	463.14			24 / 56

PETROLEUM

29.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	90.49	3/2006 (-) [3/2006]	0 (-) [-]	6 / 6
30.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4645.00]	417.00 (-459.00)	3167.00	8/2005 (-) [4/2006]	8 (-) [-]	118 / 129
31.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	843.68	3/2006 (-) [5/2006]	2 (-) [-]	0 / 0
32.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4354.00]	989.00 (189.00)	3362.00	1/2005 (-) [6/2006]	17 (-) [-]	147 / 151
33.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [484.00]	94.00 (-)	325.00	7/2005 (-) [8/2006]	13 (-) [-]	50 / 58
34.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [155.00]	-65.00 (-)	111.84	4/2006 (-) [8/2006]	4 (-) [5]	0 / 0
35.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	142.78	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
36.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	9.20	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
37.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [3239.43]	310.03 (-)	3130.00	12/2005 (-) [12/2006]	12 (-) [10]	20 / 20
38.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.18]	0.18 (-)	357.76	5/2006 (-) [12/2006]	7 (-) [-]	0 / 45
39.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [224.69]	0.00 (-)	4.50	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
40.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	433.71	4/2005 (-) [1/2007]	21 (-) [-]	48 / 72
41.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	35.33	7/2005 (-) [2/2007]	19 (-) [-]	2 / 10
42.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	279.72	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
43.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	481.49	3/2005 (-) [3/2007]	24 (-) [11]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	175.36	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
45.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	99.55	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
46.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	332.48	8/2007 (-) [5/2007]	-3 (-) [-]	0 / 10
47.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	0.08	1/2008 (-) [1/2008]	0 (-) [-]	0 / 0
48.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	6.05	3/2006 (-) [3/2008]	24 (-) [10]	0 / 0
49.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	20.67	6/2006 (-) [5/2008]	23 (-) [23]	0 / 0
50.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	4889.43	7/2007 (-) [12/2008]	17 (-) [17]	11 / 11
51.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	26.66	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
52.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [300.00]	-5.60 (-)	296.55	8/2004 (-) [-]	- (-) [-]	8 / 9
Total :			31993.02 (-) [38958.86]	6965.84 (-)	18621.33			419 / 530

POWER

53.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	128.77	7/2006 (-) [4/2006]	-3 (-) [1]	11 / 20
54.	TEHRI TR. SYSTEM (P.GRID)	3/1994 (8/2002)	421.00 (913.84) [913.84]	492.84 (0.00)	837.38	3/1999 (12/2002) [5/2006]	86 (41) [2]	4 / 11
55.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	82.91	7/2006 (-) [5/2006]	-2 (-) [-]	6 / 19
56.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [290.09]	58.56 (-)	255.76	10/2004 (-) [5/2006]	19 (-) [2]	9 / 18
57.	TEHRI DAM & H.P.P. (THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7920.31	3/1999 (-) [5/2006]	86 (-) [-]	15 / 16
58.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
59.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	396.71	6/2006 (-) [6/2006]	0 (-) [-]	14 / 37
60.	SYSTEM STRENGTHENING	2/2003	143.29	0.00	300.99	8/2006	-1	9 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	IN NORTHERN REGION (P.GRID)	(-)	(-) [143.29]	(-)		(-) [7/2006]	(-) [-]	
61.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	430.51	7/2006 (-) [7/2006]	0 (-) [1]	10 / 18
62.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4924.56]	4741.11 (1364.79)	4679.15	11/1990 (3/2001) [8/2006]	189 (65) [-]	7 / 9
63.	FG UNCHAHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	532.23	9/2006 (-) [9/2006]	0 (-) [-]	21 / 26
64.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	300.99	5/2006 (-) [9/2006]	4 (-) [-]	11 / 22
65.	NORHEN REGION SYSTEM STRENGTHENINGS SCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	190.32	12/2006 (-) [12/2006]	0 (-) [-]	8 / 23
66.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1767.17	2/2007 (-) [2/2007]	0 (-) [-]	21 / 41
67.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	709.58	2/2007 (-) [2/2007]	0 (-) [-]	4 / 23
68.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	139.28	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
69.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	82.88	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
70.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	13.60	10/2007 (-) [3/2007]	-7 (-) [1]	0 / 0
71.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	40.29	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
72.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1898.01	5/2007 (-) [5/2007]	0 (-) [-]	37 / 57
73.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
74.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	827.27	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 0
75.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	365.57	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
76.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	229.80	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
77.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2291.45	8/2007 (-) [8/2007]	0 (-) [-]	29 / 40
78.	SYSTEM STRENGTHENING	3/2005	113.73	0.00	-	12/2007	-3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SCHEME-VI OF SOUTHERN REGION (156 CKM)	(-)	(-) [113.73]	(-)		(-) [9/2007]	(-) [-]	
79.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	310.14	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
80.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	32.45	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
81.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	1.94	11/2007 (-) [12/2007]	1 (-) [-]	0 / 0
82.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	8.39	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
83.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1149.55	12/2007 (-) [12/2007]	0 (-) [-]	23 / 40
84.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	24.64	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
85.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	9.69	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
86.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
87.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.13	6/2008 (-) [3/2008]	-3 (-) [-]	0 / 0
88.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	23.43	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
89.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	208.48	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
90.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	333.51	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
91.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	34.94	5/2008 (-) [5/2008]	0 (-) [-]	7 / 23
92.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
93.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
94.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	4.78	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
95.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1418.77	9/2009 (-) [12/2008]	-9 (-) [-]	1 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
97.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
98.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
99.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1166.72	4/2009 (-) [4/2009]	0 (-) [-]	12 / 41
100.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1.66	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
101.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	50.69	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
102.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	41.09	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
103.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1715.18	12/2009 (-) [12/2009]	0 (-) [-]	25 / 56
104.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	672.43	11/2010 (-) [12/2009]	-11 (-) [-]	8 / 51
105.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	86.84	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
106.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1154.80	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
107.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	65.65	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
108.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	311.54	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
Total :			85241.46 (-) [95034.62]	9793.16 (-)	33525.44			303 / 817
HEALTH & FW								
109.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	239.83	3/1999 (3/2005) [6/2006]	87 (15) [-]	7 / 16
110.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	234.90	9/1998 (3/2005) [8/2006]	95 (17) [1]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	474.73			7 / 16
RAILWAYS								

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
111.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
112.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	456.21	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
113.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	107.23	- (-) [3/2006]	- (-) [-]	0 / 0
114.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [3/2006]	- (-) [-]	0 / 0
115.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	222.27	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
116.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	133.26	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
117.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
118.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	135.88	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
119.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	337.33	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
120.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	137.96	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
121.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [280.00]	162.03 (-)	220.42	- (-) [9/2006]	- (-) [6]	0 / 0
122.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	625.15	3/2002 (-) [12/2006]	57 (-) [-]	0 / 0
123.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.48	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
124.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	75.22	- (-) [3/2007]	- (-) [-]	0 / 0
125.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	106.54	3/1996 (-) [3/2007]	132 (-) [3]	0 / 0
126.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	486.74	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
127.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	214.43	- (-) [3/2007]	- (-) [-]	0 / 0
128.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	358.30	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
129.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	94.70	- (-) [3/2007]	- (-) [-]	0 / 0
130.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	226.95	- (-) [3/2007]	- (-) [-]	0 / 0
131.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	147.99	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
132.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	313.75	3/2004 (6/2000) [6/2007]	39 (84) [-]	0 / 0
133.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	383.14	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
134.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
135.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	250.21	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
136.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
137.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [136.62]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
138.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	93.46	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
139.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	174.63	- (-) [3/2008]	- (-) [-]	0 / 0
140.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	105.11	- (-) [3/2008]	- (-) [-]	0 / 0
141.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	82.96	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
142.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
143.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	219.40	- (-) [9/2008]	- (-) [-]	0 / 0
144.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	2986.43	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
145.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [505.00]	203.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
146.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
147.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
148.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	503.24	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
149.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	179.39	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
150.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	235.29	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
151.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	453.40	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
152.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	131.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
153.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	2.45	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
154.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [417.64]	234.41 (-)	0.80	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
155.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.82	- (-) [-]	- (-) [-]	0 / 0
156.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [306.58]	107.62 (-)	1.76	- (-) [-]	- (-) [-]	0 / 0
157.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	512.43	- (-) [-]	- (-) [-]	0 / 0
158.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	8.52	- (-) [-]	- (-) [-]	0 / 0
159.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	446.04	3/2004 (-) [-]	- (-) [-]	0 / 0
160.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.23]	163.01 (-)	177.98	12/1999 (-) [-]	- (-) [-]	0 / 0
161.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	238.45	3/1996 (-) [-]	- (-) [-]	0 / 0
162.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	326.00	3/1996 (-) [-]	- (-) [-]	0 / 0
163.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	39.55	- (-) [-]	- (-) [-]	0 / 0
164.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	26.19	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
165.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
166.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	25.05	3/2007 (-) [-]	- (-) [-]	0 / 0
167.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.71]	193.71 (22.32)	265.07	- (3/2000) [-]	- (-) [-]	0 / 0
168.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	8.35	- (-) [-]	- (-) [-]	0 / 0
169.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1005.16]	708.01 (-)	58.65	- (12/1996) [-]	- (-) [-]	0 / 0
170.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	138.04	- (-) [-]	- (-) [-]	0 / 0
171.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	191.62	- (-) [-]	- (-) [-]	0 / 0
172.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	160.12	3/1998 (-) [-]	- (-) [-]	0 / 0
173.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	86.72	- (-) [-]	- (-) [-]	0 / 0
174.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	60.81	- (-) [-]	- (-) [-]	0 / 0
175.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	31.81	- (-) [-]	- (-) [-]	0 / 0
176.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	281.17	- (-) [-]	- (-) [-]	0 / 0
177.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	83.63	3/2002 (-) [-]	- (-) [-]	0 / 0
178.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
179.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	7.54	- (-) [-]	- (-) [-]	0 / 0
180.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	24.96	- (-) [-]	- (-) [-]	0 / 0
181.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	5.45	- (-) [-]	- (-) [-]	0 / 0
182.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	134.74	- (-) [-]	- (-) [-]	0 / 0
184.	KADUR-CHIKMAGLUR-SAKLESH PUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	45.52	- (-) [-]	- (-) [-]	0 / 0
185.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	27.10	- (-) [-]	- (-) [-]	0 / 0
186.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	299.13	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
187.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	152.09	12/2004 (-) [-]	- (-) [-]	0 / 0
188.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	109.13	- (-) [-]	- (-) [-]	0 / 0
189.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	38.20	- (-) [-]	- (-) [-]	0 / 0
190.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.42	2/2010 (-) [-]	- (-) [-]	0 / 0
191.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
192.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	15.06	- (-) [-]	- (-) [-]	0 / 0
193.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	417.98	3/2001 (-) [-]	- (-) [-]	0 / 0
194.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
195.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	30.51	2/2009 (-) [-]	- (-) [-]	0 / 0
196.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	19.25	- (-) [-]	- (-) [-]	0 / 0
197.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	1.33	3/2008 (-) [-]	- (-) [-]	0 / 0
198.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	100.42	12/2008 (-) [-]	- (-) [-]	0 / 0
199.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	23.57	- (-) [-]	- (-) [-]	0 / 0
200.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	15.55	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
202.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.21	- (-) [-]	- (-) [-]	0 / 0
203.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
204.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	102.30	5/2008 (-) [-]	- (-) [-]	0 / 0
205.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [390.47]	292.05 (108.02)	341.15	- (-) [-]	- (-) [-]	0 / 0
206.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	39.89	- (-) [-]	- (-) [-]	0 / 0
207.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	65.54	- (-) [-]	- (-) [-]	0 / 0
208.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	281.24	7/2005 (-) [-]	- (-) [-]	0 / 0
209.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.79	- (-) [-]	- (-) [-]	0 / 0
210.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	766.35	3/2003 (-) [-]	- (-) [-]	0 / 0
211.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	25.65	- (-) [-]	- (-) [-]	0 / 0
212.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	59.55	3/1998 (-) [-]	- (-) [-]	0 / 0
213.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
214.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
215.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	470.28	- (-) [-]	- (-) [-]	0 / 0
216.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
217.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [200.28]	73.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
218.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [200.28]	66.87 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	151.16	8/2003 (-) [-]	- (-) [-]	0 / 0
220.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	162.03	- (-) [-]	- (-) [-]	0 / 0
221.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	209.89	- (-) [-]	- (-) [-]	0 / 0
222.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
223.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	81.17	- (-) [-]	- (-) [-]	0 / 0
224.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
225.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
226.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	119.83	3/2005 (-) [-]	- (-) [-]	0 / 0
227.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	59.89	12/2009 (-) [-]	- (-) [-]	0 / 0
228.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	304.17	- (-) [-]	- (-) [-]	0 / 0
229.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
230.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	69.83	- (-) [-]	- (-) [-]	0 / 0
231.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	33.70	12/2008 (-) [-]	- (-) [-]	0 / 0
232.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.91	- (-) [-]	- (-) [-]	0 / 0
233.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	93.97	- (-) [-]	- (-) [-]	0 / 0
234.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	156.01	- (-) [-]	- (-) [-]	0 / 0
235.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	66.53	- (-) [-]	- (-) [-]	0 / 0
236.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-)	56.24 (-)	26.53	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[231.24]			[-]	[-]	
237.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	68.96	- (-) [-]	- (-) [-]	0 / 0
238.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	38.09	- (-) [-]	- (-) [-]	0 / 0
239.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	52.78	- (-) [-]	- (-) [-]	0 / 0
240.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	76.27	- (-) [-]	- (-) [-]	0 / 0
241.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	29.79	- (-) [-]	- (-) [-]	0 / 0
242.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [913.87]	671.37 (376.13)	589.20	12/1997 (-) [-]	- (-) [-]	0 / 0
243.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	12.27	- (-) [-]	- (-) [-]	0 / 0
244.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	131.21	- (-) [-]	- (-) [-]	0 / 0
Total :			37605.50 (-) [59564.79]	21959.29 (-)	20945.02			0 / 0

ROAD TRANSPORT & HIGHWAYS

245.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	154.28	12/2003 (-) [4/2006]	28 (-) [-]	0 / 0
246.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	289.93	2/2004 (-) [5/2006]	27 (-) [-]	0 / 0
247.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	177.56	2/2005 (-) [6/2006]	16 (-) [-]	0 / 0
248.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	296.38	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
249.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	239.76	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
250.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	197.04	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
251.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	194.09	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
252.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	419.98	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	60)							
253.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	268.88	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
254.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	117.61	1/2004 (-) [6/2006]	29 (-) [-]	0 / 0
255.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	122.87	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
256.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	278.62	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
257.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	272.52	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
258.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	158.20	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0
259.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	182.13	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
260.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	495.80	3/2004 (-) [9/2006]	30 (-) [-]	0 / 0
261.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	26.19	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
262.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	270.96	3/2005 (-) [10/2006]	19 (-) [-]	0 / 0
263.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	244.09	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
264.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	161.45	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
265.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	421.54	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
266.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	178.75	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
267.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	269.99	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
268.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	425.86	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
269.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	289.58	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
270.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	83.20	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
271.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	138.00	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
272.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	82.86	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
273.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	468.60	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
274.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	215.10	6/2004 (-) [12/2006]	30 (-) [-]	0 / 0
275.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	344.00	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
276.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
277.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	123.69	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
278.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	477.57	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
279.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	480.13	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
280.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [195.00]	-15.00 (-)	163.30	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
281.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	197.41	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
282.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
283.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	42.19	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
284.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	121.60	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
285.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	219.68	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
286.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	171.70	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
287.	HAPUR-GARHMUKTESWAR,	4/2000 (-)	220.00 (-)	0.00 (-)	20.39	9/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.58-KM.93, NH-24 (U.P.)		[220.00]			[9/2007]	[-]	
288.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	109.86	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
289.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	53.22	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
290.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	25.98	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
291.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	40.03	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
292.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	107.20	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
293.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	136.60	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
294.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	115.30	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
295.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	147.30	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
296.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	130.70	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
297.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	15.09	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
298.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	14.09	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
299.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	8.69	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
300.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	36.31	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
301.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	19.92	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
302.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	87.83	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
303.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	53.25	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
304.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	8.72	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
305.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C	12/2003 (-)	230.00 (-)	0.00 (-)	11.42	6/2005 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[230.00]			[3/2008]	[-]	
306.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	10.22	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
307.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	15.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
308.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	13.14	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
309.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
310.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	1.46	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
311.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	-	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
312.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	31.94	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
313.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	4.28	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
314.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	16.49	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
315.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	8.22	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
316.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	6.18	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
317.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
318.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.27	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
319.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	12.71	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
320.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	0.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
321.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	5.27	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
322.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [384.25]	251.22 (-)	24.55	8/2005 (-) [4/2008]	32 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
323.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	10.28	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
324.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	19.17	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
325.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	5.76	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
326.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	17.74	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
327.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [457.00]	0.00 (-)	56.89	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
328.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	21.63	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
329.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [266.00]	0.00 (-)	15.65	8/2007 (-) [6/2008]	10 (-) [-]	0 / 0
330.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [220.00]	0.00 (-)	18.85	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
331.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	7.95	9/2008 (-) [8/2008]	-1 (-) [-]	0 / 0
332.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	15.93	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
333.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	16.92	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
334.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	21.48	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
335.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	25.04	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
336.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	7.08	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
337.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	19.91	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
338.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	20.37	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
339.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	13.20	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
340.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	17.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
341.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	21.50	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
342.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
343.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	12.82	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
344.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	-	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
345.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	30.25	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
346.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
347.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
348.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
349.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	-	1/2009 (-) [-]	- (-) [-]	0 / 0
350.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [-]	- (-) [-]	0 / 0
351.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	-	12/2008 (-) [-]	- (-) [-]	0 / 0
352.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	-	12/2008 (-) [-]	- (-) [-]	0 / 0
353.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	-	12/2008 (-) [-]	- (-) [-]	0 / 0
354.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [-]	- (-) [-]	0 / 0
355.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	-	11/2008 (-) [-]	- (-) [-]	0 / 0
356.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
357.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	-	11/2008 (-) [-]	- (-) [-]	0 / 0
358.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
359.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [-]	- (-) [-]	0 / 0
360.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [-]	- (-) [-]	0 / 0
Total :			34195.27 (-) [34474.27]	279.00 (-)	11328.54			0 / 0

SHIPPING & PORTS

361.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	13.55	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
362.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [421.03]	70.19 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
363.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.44	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
364.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	52.01	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
365.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	237.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
366.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			5008.94 (-) [5079.13]	70.19 (-)	424.16			0 / 0

TELECOMMUNICATION

367.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
368.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	176.27	1/2005 (-) [3/2006]	14 (-) [-]	0 / 0
369.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	98.38	1/2005 (-) [3/2006]	14 (-) [-]	0 / 0
370.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	12.80	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
371.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	6.19	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
372.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	5.01	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
373.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	0.93	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
374.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	4.53	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
375.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	18.95	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
376.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	162.69	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
377.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	67.74	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
378.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	15.05	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
379.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
380.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
381.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	37.20	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
382.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
383.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	50.00	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
384.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [169.38]	-110.59 (-)	117.49	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
385.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	8.27	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
386.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	3.60	11/2005 (-) [3/2006]	4 (-) [-]	0 / 0
387.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	35.81	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
388.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	33.87	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
389.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	40.99	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
390.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
391.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-)	0.00 (-)	41.00	10/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[460.28]			[-]	[-]	
392.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
393.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
394.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8518.49 (-) [8055.09]	-463.40 (-)	1171.45			0 / 0
<u>URBAN DEVELOPMENT</u>								
395.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	9969.83	3/2005 (-) [10/2006]	19 (-) [-]	27 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	9969.83			27 / 31
<u>WATER RESOURCES</u>								
396.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	30.61	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	30.61			0 / 0
<u>All India :</u>			260464.71 (-) [308055.46]	47590.75 (-)	113283.32			1070 / 2235
NIC-MoS&PI(IPMD)								[3/2006]