

Sector-Wise number of on going projects in March, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	183
2.	RAILWAYS	139
3.	POWER	57
4.	PETROLEUM	31
5.	TELECOMMUNICATION	31
6.	COAL	21
7.	STEEL	12
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	1
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		490

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
<u>PETROLEUM</u>				
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
<u>POWER</u>				
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
<u>ROAD TRANSPORT & HIGHWAYS</u>				
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98
<u>July, 2006</u>				
<u>PETROLEUM</u>				
10.	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	12/2005	3130.00
<u>August, 2006</u>				
<u>ATOMIC ENERGY</u>				
11.	TARAPUR ATOMIC POWER PROJECT,	3447.06	01/2007	5687.00

	TARAPUR,MAHARASHTRA (NPCIL)			
	<u>PETROLEUM</u>			
12.	KELARAS-MALANPUR PIPLINE (GAIL)	104.73	07/2006	70.17
13.	INTEGRATED PARA-XYLENE(IOCL)	4228.00	08/2005	3746.00
14.	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	01/2005	3543.00
15.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	08/2004	298.30
	<u>HEALTH & FW</u>			
16.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	09/1998	234.72
	<u>RAILWAYS</u>			
17.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	98.42	-NA-	351.82
<u>September, 2006</u>				
	<u>POWER</u>			
18.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	939.28	09/2006	682.58
<u>October, 2006</u>				
	<u>FERTILISERS</u>			
19.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	249.00	06/2006	192.72
	<u>POWER</u>			
20.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	07/2006	449.66
21.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	08/2006	382.33
<u>November, 2006</u>				
	<u>URBAN DEVELOPMENT</u>			
22.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	4860.00	03/2005	10246.14
<u>December, 2006</u>				
	<u>PETROLEUM</u>			
23.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	390.00	07/2005	462.62
	<u>RAILWAYS</u>			
24.	ADILABAD-MUDKHED GC(SCR)	117.97	-NA-	282.22
<u>January, 2007</u>				
	<u>PETROLEUM</u>			
25.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	299.84	12/2006	117.33
	<u>POWER</u>			
26.	NORHEN REGION SYSTEM STRENGTHENINGScheme-II (435 CKM)	247.78	12/2006	230.36
	<u>TELECOMMUNICATION</u>			
27.	CMTS(Ph-IV) (BSNL)(U.P EAST)	379.86	06/2005	83.49
<u>February, 2007</u>				
	<u>STEEL</u>			
28.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	170.41	01/2006	118.46
	<u>POWER</u>			
29.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	247.91	05/2006	407.65
<u>March, 2007</u>				
	<u>PETROLEUM</u>			
30.	JAGOTI-PAITHAMPUR PIPLINE (GAIL)	194.82	10/2006	89.89
	<u>POWER</u>			
31.	TEHRI DAM & H.P.P.(THDCL)	2963.66	03/1999	8030.54
32.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	11/1990	4960.41
	<u>RAILWAYS</u>			
33.	KOLAYAT-PHALODY (NL) NWR	163.93	-NA-	161.15
	<u>ROAD TRANSPORT & HIGHWAYS</u>			

34.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	393.00	03/2004	530.17
	TELECOMMUNICATION			
35.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	109.57	03/2005	42.89

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38
<u>November, 2006</u>				
<u>TELECOMMUNICATION</u>				
3.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	109.02	12/2005	22.85

Summary of projects on Flash Report for the month of March, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	490
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	8
Number of Projects in Current Month :	490

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	166	9	195	19	101	490	34
Latest Approved	166	9	195	19	101	490	34

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	457	311161.79	345253.06	110647.64	32.05	34091.27	10.96
Revised	33	12090.57	14114.52	7783.30	55.14	2023.95	16.74
Total	490	323252.36	359367.58	118430.94	32.96	36115.22	11.17

IV. Milestones (Cumulative due and Achieved)

Total	2008
Achieved upto month	777

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	JAGOTI-PAITHAMPUR PIPLINE (GAIL) {Completed}	01/2005	194.82	10/2006	151.19	03/2007	89.89
<u>POWER</u>							
2	DULHASTI HYDROELECTRIC PROJECT(NHPC) {Completed}	11/1982	183.45	11/1990	4982.62	03/2007	4960.41
3	TEHRI DAM & H.P.P.(THDCL)	03/1994	2963.66	03/1999	6672.88	03/2007	8030.54

3	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	112.39	12/2005	04/2007	05/2007	1
4	BLOOM CASTER(SAIL)	271.41	271.41	05/2006	03/2007	05/2007	2
<u>PETROLEUM</u>							
5	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1140.00	03/2006	04/2007	06/2007	2
6	AUGMENTATION OF MUNDRA-PANIPAT LINE	205.00	205.00	03/2008	03/2008	12/2008	9
7	PANIPAT-JALANDHAR LPG PIPELINE	186.72	186.72	08/2008	05/2008	08/2008	3
8	KOYALI-RATLAM PRODUCT PIPELINE	224.69	181.78	12/2006	08/2007	11/2007	3
9	EXPANSION OF PANIPAT REFINERY 15 MMTPA	806.00	806.00	03/2008	11/2008	12/2008	1
10	ADDITIONAL DEVELOPMENT OF A-1 LAYER	910.53	910.53	12/2006	04/2007	09/2007	5
11	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	245.33	05/2007	05/2007	09/2007	4
12	IOR LAKWA-LAKHMANI	345.10	429.38	03/2007	03/2007	03/2010	36
13	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	900.92	1493.49	06/2006	05/2008	06/2008	1
14	ADDITIONAL DEVELOPMENT HEERA, PART-II	569.07	569.07	04/2007	04/2007	09/2007	5
<u>POWER</u>							
15	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	6285.33	6285.33	09/2010	09/2010	01/2012	16
16	TEHRI PUMPED STORAGE PLANT, 4x250 MW	1657.00	1657.00	07/2010	07/2010	06/2011	11
17	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	1301.56	1301.56	04/2005	04/2008	06/2010	26
18	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	975.96	975.96	10/2009	09/2009	10/2009	1
19	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	281.38	07/2006	03/2007	06/2007	3
20	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	1997.75	02/2007	04/2007	05/2007	1
21	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	109.95	109.95	05/2009	06/2008	05/2009	11
22	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	118.33	118.33	04/2008	06/2007	04/2008	10
23	VINDHYACHAL-KORBA (P.GRID)	164.02	222.00	02/2007	03/2007	04/2007	1
24	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	1771.93	2967.85	10/2007	07/2007	10/2007	3
25	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	279.30	279.30	07/2009	03/2008	07/2009	16
<u>RAILWAYS</u>							
26	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	648.00	1676.31	03/2009	03/2009	03/2010	12

27	VIRAMGAM-BHILDI	155.66	119.75	-NA-	02/2009	03/2009	1
28	MUZAFFARPUR-SITAMARHI	100.00	210.79	-NA-	03/2007	01/2008	10
29	AMBALA-MORADABAD	152.21	222.96	03/1998	03/2007	06/2007	3
<u>ROAD TRANSPORT & HIGHWAYS</u>							
30	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	452.71	03/2005	03/2007	05/2007	2
31	GORHAR-BARWA ADDA, KM.320- KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	03/2007	11/2007	8
32	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	211.00	12/2003	03/2007	04/2007	1
33	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	06/2007	12/2007	6
34	VARANASI-MOHANIA, KM.317- KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	03/2007	07/2007	4
35	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	279.00	02/2004	03/2007	05/2007	2
36	CHITRADURGA-SIRA, KM.189- KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	03/2007	06/2007	3
37	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	272.00	12/2003	03/2007	04/2007	1
38	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	171.97	02/2004	03/2007	06/2007	3
39	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	221.87	03/2005	03/2007	07/2007	4
40	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	320.42	03/2005	03/2007	05/2007	2
<u>TELECOMMUNICATION</u>							
41	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	160.00	135.00	06/2006	03/2007	05/2007	2
42	JHARKHAND CMTS, PHASE-IV	134.85	134.85	11/2005	03/2007	06/2007	3
43	GSM NETWORK EXPANSION, PH- IV (WEST BENGAL)	428.00	428.00	06/2005	03/2007	06/2007	3
44	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	250.00	250.00	12/2005	03/2007	06/2007	3
45	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	250.00	250.00	05/2006	04/2007	06/2007	2
46	GSM BASED NETWORK EXPANSION PH.-IV TN	650.42	650.42	06/2006	03/2007	06/2007	3
47	GSM NETWORK EXPANSION, PH- IV, CHENNAI TELECOM DISTT. (T.N.)	170.88	170.88	06/2005	03/2007	06/2007	3
48	GSM NETWORK EXPANSION, PH- IV, UP (W), (UTTAR PRADESH)	359.07	359.07	06/2005	03/2007	06/2007	3
49	GSM NETWORK EXPANSION, PH- IV (ORISSA)	164.06	164.06	12/2005	03/2007	06/2007	3
50	GSM NETWORK EXPANSION, PH- IV (PUNJAB)	508.63	508.63	06/2005	03/2007	06/2007	3
51	GSM NETWORK EXPANSION, PH-	448.91	448.91	06/2005	03/2007	06/2007	3

	IV (RAJASTHAN)						
52	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	1174.75	1174.75	03/2006	03/2007	07/2007	4
53	KARNATAKA CMTS, PHASE-IV	373.46	260.00	06/2005	03/2007	06/2007	3
54	GSM NETWORK EXPANSION, PH-IV (KERALA)	453.85	453.85	06/2005	03/2007	06/2007	3
55	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	174.00	174.00	03/2006	03/2007	06/2007	3
56	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	647.69	350.00	06/2005	03/2007	06/2007	3
57	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	101.86	06/2005	03/2007	06/2007	3
58	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	185.00	200.00	06/2005	03/2007	06/2007	3
59	EXPANSION OF GSM NETWORK (MUMBAI)	216.37	216.37	01/2005	03/2007	04/2007	1
60	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	247.00	247.00	02/2007	02/2007	12/2007	10

Number of projects reporting additional delay = 60

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	21	15647.08	15647.08	15629.81
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	12	11384.03	11384.03	11454.21
6	PETROLEUM	31	49484.24	49484.24	59837.51
7	POWER	57	100293.45	100293.45	103288.31
8	HEALTH & FW	1	71.18	422.60	422.60
9	RAILWAYS	139	38944.55	42222.01	64595.34
10	ROAD TRANSPORT & HIGHWAYS	183	51924.36	51924.36	52930.13
11	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
12	TELECOMMUNICATION	31	9826.46	9826.46	9008.03
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		490	319623.48	323252.36	359367.58

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	260.46	6/2006 (-) [6/2007]	12 (-) [3]	22 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1921.00	10/2009 (-) [9/2007]	-25 (-) [-]	59 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1591.00	2/2008 (-) [2/2008]	0 (-) [-]	49 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	8799.00	12/2008 (-) [12/2008]	0 (-) [-]	44 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	543.88	9/2010 (-) [9/2010]	0 (-) [-]	6 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	13115.34			180 / 381
CIVIL AVIATION								
6.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	158.00	12/2005 (-) [3/2007]	15 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	158.00			11 / 27
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	178.08	3/1994 (3/2000) [9/2007]	162 (90) [6]	5 / 5
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	59.62	3/2008 (-) [3/2008]	0 (-) [-]	3 / 4
9.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	692.58	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	420.06	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	288.10	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	76.80	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
14.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-)	0.00 (-)	-	11/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[287.18]			[11/2009]	[-]	
15.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.43	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
16.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	33.30	3/2010 (-) [3/2010]	0 (-) [-]	0 / 1
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	508.20	3/2010 (-) [3/2010]	0 (-) [-]	2 / 7
18.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	438.15	3/2010 (-) [3/2010]	0 (-) [-]	0 / 6
19.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	446.26	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
20.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	77.12	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	41.14	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 1
22.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	13.76	3/2012 (-) [3/2012]	0 (-) [-]	0 / 3
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	10.98	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
24.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	1.94	7/2012 (-) [7/2012]	0 (-) [-]	0 / 0
25.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	4.38	3/2013 (-) [3/2013]	0 (-) [-]	0 / 5
26.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	30.35	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
Total :			15647.08 (-) [15629.81]	-17.27 (-)	3363.25			47 / 133
<u>MINES</u>								
28.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	469.89	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	469.89			18 / 111
<u>STEEL</u>								
29.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	108.56	1/2007 (-) [5/2007]	4 (-) [-]	5 / 8

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
30.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	189.53	5/2006 (-) [5/2007]	12 (-) [2]	10 / 10
31.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	94.96	12/2005 (-) [5/2007]	17 (-) [1]	16 / 17
32.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	250.63	12/2006 (-) [8/2007]	8 (-) [-]	0 / 21
33.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	28.18	9/2007 (-) [9/2007]	0 (-) [-]	2 / 2
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	133.74	9/2007 (-) [11/2007]	2 (-) [-]	4 / 5
35.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	54.29	1/2007 (-) [12/2007]	11 (-) [-]	3 / 8
36.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	5.52	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
38.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
39.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
40.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	296.46	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			11384.03 (-) [11454.21]	70.18 (-)	1161.87			40 / 71

PETROLEUM

41.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	853.20	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
42.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1746.86]	123.02 (-)	1236.51	8/2007 (-) [5/2007]	-3 (-) [-]	5 / 10
43.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	270.39	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
44.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	671.96	7/2005 (-) [5/2007]	22 (-) [-]	7 / 10
45.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1140.00]	-38.00 (-)	1014.93	3/2006 (-) [6/2007]	15 (-) [2]	0 / 0
46.	CLEAN FUELS PROJECT VIZAG REFINERY	4/2003 (-)	1635.00 (-)	512.79 (-)	1496.24	5/2006 (-)	15 (-)	10 / 45

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MODERNISATION		[2147.79]			[8/2007]	[-]	
47.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [245.33]	0.00 (-)	111.82	5/2007 (-) [9/2007]	4 (-) [4]	0 / 0
48.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	257.92	4/2007 (-) [9/2007]	5 (-) [5]	0 / 0
49.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	472.05	12/2006 (-) [9/2007]	9 (-) [5]	0 / 0
50.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [181.78]	-42.91 (-)	114.65	12/2006 (-) [11/2007]	11 (-) [3]	0 / 0
51.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	1280.60	4/2005 (-) [11/2007]	31 (-) [-]	62 / 72
52.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [215.96]	67.12 (-)	23.06	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
53.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1044.10	1/2008 (-) [3/2008]	2 (-) [-]	0 / 0
54.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	427.49	3/2006 (-) [3/2008]	24 (-) [-]	0 / 0
55.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	325.62	7/2007 (-) [4/2008]	9 (-) [-]	0 / 0
56.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	76.65	6/2006 (-) [6/2008]	24 (-) [1]	0 / 0
57.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	1.26	8/2008 (-) [8/2008]	0 (-) [3]	0 / 0
58.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	3.92	3/2008 (-) [12/2008]	9 (-) [9]	0 / 0
59.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	6177.11	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
60.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	38.62	3/2008 (-) [12/2008]	9 (-) [1]	0 / 0
61.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [3195.16]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
62.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	1.12	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
63.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	122.78	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
64.	DIESEL HYDROGEN TREATMENT PROJECT	5/2006 (-)	1431.91 (-)	0.00 (-)	112.66	9/2009 (-)	1 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BONGAIGAON		[1431.91]			[10/2009]	[-]	
65.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14438.96]	2300.96 (-)	1161.53	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
66.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	165.13	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
67.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	24.22	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
68.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	237.74	3/2007 (-) [3/2010]	36 (-) [36]	3 / 3
69.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [2305.30]	0.00 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
70.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	344.08	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
71.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	254.67	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			49484.24 (-) [59837.51]	10353.27 (-)	18322.03			110 / 163

POWER

72.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [222.00]	57.98 (-)	173.32	2/2007 (-) [4/2007]	2 (-) [1]	10 / 11
73.	SYSTEM STRENGTHENING - III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [235.08]	-49.71 (-)	220.02	4/2007 (-) [4/2007]	0 (-) [-]	5 / 7
74.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	1655.46	2/2007 (-) [5/2007]	3 (-) [1]	18 / 23
75.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3279.27	5/2007 (-) [5/2007]	0 (-) [-]	46 / 57
76.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
77.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	256.56	7/2006 (-) [6/2007]	11 (-) [3]	3 / 13
78.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	536.76	7/2007 (-) [7/2007]	0 (-) [-]	7 / 11
79.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	3007.16	8/2007 (-) [8/2007]	0 (-) [-]	38 / 40
80.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	522.66	8/2007 (-) [8/2007]	0 (-) [-]	4 / 13
81.	KAHALGOAN STAGE-II	1/2005	464.02	0.00	308.22	10/2007	0	3 / 18

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(PHASE-II) TRANSMISSION SYSTEM (816 CKM)	(-)	(-) [464.02]	(-)		(-) [10/2007]	(-) [-]	
82.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [2967.85]	1195.92 (-)	2171.89	10/2007 (-) [10/2007]	0 (-) [3]	7 / 19
83.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	100.83	11/2007 (-) [11/2007]	0 (-) [-]	6 / 19
84.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	253.74	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
85.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2335.34	12/2007 (-) [12/2007]	0 (-) [-]	30 / 40
86.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	195.21	12/2007 (-) [12/2007]	0 (-) [-]	6 / 20
87.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	45.77	12/2007 (-) [12/2007]	0 (-) [-]	7 / 20
88.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2214.89	2/2007 (-) [1/2008]	11 (-) [-]	25 / 41
89.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [294.25]	27.32 (-)	220.32	3/2008 (-) [3/2008]	0 (-) [-]	3 / 14
90.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	145.70	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
91.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	294.86	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
92.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [10]	0 / 0
93.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	126.63	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
94.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	11.28	6/2008 (-) [6/2008]	0 (-) [-]	3 / 20
95.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
96.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	429.64	3/2007 (-) [9/2008]	18 (-) [-]	2 / 25
97.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	6.48	9/2008 (-) [9/2008]	0 (-) [-]	4 / 22
98.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	482.56	11/2008 (-) [11/2008]	0 (-) [-]	13 / 38
99.	SEWA-II HYDRO ELECTRIC	9/2003	665.46	0.00	459.90	9/2007	15	9 / 36

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT 3x40 MW	(-)	(-) [665.46]	(-)		(-) [12/2008]	(-) [-]	
100.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
101.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
102.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [687.80]	319.08 (-)	233.67	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
103.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1536.60	4/2009 (-) [4/2009]	0 (-) [-]	15 / 41
104.	SYSTEM STRENGTENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [5/2009]	0 (-) [11]	0 / 0
105.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
106.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [7/2009]	0 (-) [16]	0 / 0
107.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1804.83	9/2009 (-) [9/2009]	0 (-) [-]	1 / 20
108.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	90.86	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
109.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	227.88	9/2009 (-) [9/2009]	0 (-) [-]	5 / 30
110.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [1]	0 / 0
111.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	253.49	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
112.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	3129.40	12/2009 (-) [12/2009]	0 (-) [-]	30 / 56
113.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	215.91	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
114.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	271.36	10/2010 (-) [4/2010]	-6 (-) [-]	0 / 40
115.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	448.35	4/2005 (-) [6/2010]	62 (-) [26]	0 / 0
116.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	139.44	8/2010 (-) [8/2010]	0 (-) [-]	4 / 26
117.	NIMOO BAZGO HYDRO	8/2006	611.01	0.00	52.84	8/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT, 3x15 MW	(-)	(-) [611.01]	(-)		(-) [8/2010]	(-) [-]	
118.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	221.04	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
119.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	248.55	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
120.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1139.95	11/2010 (-) [11/2010]	0 (-) [-]	12 / 51
121.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	43.08	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
122.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	520.29	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
123.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.00]	0.00 (-)	172.03	7/2010 (-) [6/2011]	11 (-) [11]	0 / 0
124.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	135.87	11/2011 (-) [10/2011]	-1 (-) [-]	2 / 34
125.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1546.21	9/2010 (-) [1/2012]	16 (-) [16]	0 / 11
126.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	85.51	3/2013 (-) [3/2013]	0 (-) [-]	0 / 31
127.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	681.22	6/2006 (-) [-]	- (-) [-]	25 / 37
128.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			100293.45 (-) [103288.31]	2994.86 (-)	32719.63			364 / 1106
HEALTH & FW								
129.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	294.95	3/1999 (3/2005) [6/2007]	99 (27) [-]	7 / 16
Total :			71.18 (-) [422.60]	351.42 (-)	294.95			7 / 16
RAILWAYS								
130.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
131.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	170.67	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
132.	GUNA-ETAWAH via	4/1985	158.77	241.23	196.43	3/1994	159	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SHIVPURI-GWALIOR-BHIND	(1/2001)	(274.56) [400.00]	(125.44)		(-) [6/2007]	(-) [-]	
133.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	232.70	3/1998 (-) [6/2007]	111 (-) [3]	0 / 0
134.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
135.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	175.12	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
136.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	192.30	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
137.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	73.87	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
138.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	152.23	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
139.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
140.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	573.35	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
141.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	633.67	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
142.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	111.26	- (-) [1/2008]	- (-) [10]	0 / 0
143.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	93.56	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
144.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	151.73	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
145.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	265.14	3/1996 (-) [3/2008]	144 (-) [-]	0 / 0
146.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.55	- (-) [3/2008]	- (-) [-]	0 / 0
147.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	824.15	3/2003 (-) [3/2008]	60 (-) [-]	0 / 0
148.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	463.20	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
149.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	429.15	- (-) [3/2008]	- (-) [-]	0 / 0
150.	AJMER-PHULERA-RINGUS-	4/2005	352.00	299.99	267.00	3/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REWARI	(-)	(-) [651.99]	(-)		(-) [3/2008]	(-) [-]	
151.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	125.64	- (-) [3/2008]	- (-) [-]	0 / 0
152.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
153.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	268.43	- (-) [9/2008]	- (-) [-]	0 / 0
154.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.93]	85.31 (-)	1.15	12/2007 (-) [9/2008]	9 (-) [-]	0 / 0
155.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	99.40	- (-) [9/2008]	- (-) [-]	0 / 0
156.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.47]	168.74 (-)	26.30	3/2009 (-) [9/2008]	-6 (-) [-]	0 / 0
157.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
158.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
159.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	149.08	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
160.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
161.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	12.81	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
162.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
163.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
164.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	2.10	- (-) [3/2009]	- (-) [-]	0 / 0
165.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	119.51	- (-) [3/2009]	- (-) [1]	0 / 0
166.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	165.33	- (-) [3/2009]	- (-) [-]	0 / 0
167.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
168.	PALWAL-BHUTESWAR 3rd	4/2005	240.00	90.00	7.95	3/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LINE	(-)	(-) [330.00]	(-)		(-) [3/2009]	(-) [-]	
169.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [426.00]	232.22 (-)	211.62	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
170.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	699.62	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
171.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	14.55	- (-) [6/2009]	- (-) [-]	0 / 0
172.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3825.59	3/2001 (-) [10/2009]	103 (-) [-]	0 / 0
173.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.48	- (-) [10/2009]	- (-) [-]	0 / 0
174.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	218.47	- (-) [12/2009]	- (-) [-]	0 / 0
175.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	184.01	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
176.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	824.20	3/2009 (-) [3/2010]	12 (-) [12]	0 / 0
177.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	301.45	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
178.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	5.60	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
179.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
180.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
181.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.97	3/2007 (-) [-]	- (-) [-]	0 / 0
182.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	45.83	- (-) [-]	- (-) [-]	0 / 0
183.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
184.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
185.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	187.51	- (-) [-]	- (-) [-]	0 / 0
186.	KADUR-CHIKMAGLUR-	4/1996	157.00	126.34	53.96	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SAKLESHPUR	(-)	(-) [283.34]	(-)		(-) [-]	(-) [-]	
187.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	88.81	3/2002 (-) [-]	- (-) [-]	0 / 0
188.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
189.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
190.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	152.53	- (-) [-]	- (-) [-]	0 / 0
191.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	522.83	- (-) [-]	- (-) [-]	0 / 0
192.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	48.14	- (-) [-]	- (-) [-]	0 / 0
193.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	311.20	3/2004 (-) [-]	- (-) [-]	0 / 0
194.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	192.04	12/1999 (-) [-]	- (-) [-]	0 / 0
195.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	401.35	3/1995 (-) [-]	- (-) [-]	0 / 0
196.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [504.22]	178.75 (-)	391.68	3/2004 (6/2000) [-]	- (-) [-]	0 / 0
197.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	31.85	- (-) [-]	- (-) [-]	0 / 0
198.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	125.22	- (-) [-]	- (-) [-]	0 / 0
199.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.37	- (-) [-]	- (-) [-]	0 / 0
200.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	452.60	- (3/2000) [-]	- (-) [-]	0 / 0
201.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	375.81	3/2000 (-) [-]	- (-) [-]	0 / 0
202.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	218.76	- (-) [-]	- (-) [-]	0 / 0
203.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
204.	HASSAN-BANGALORE (VIA	2/1997	295.00	117.91	220.88	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SHRAVANABELAGOLA)	(-)	(-) [412.91]	(-)		(-) [-]	(-) [-]	
205.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
206.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	111.87	- (-) [-]	- (-) [-]	0 / 0
207.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
208.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	34.82	- (-) [-]	- (-) [-]	0 / 0
209.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	433.83	- (-) [-]	- (-) [-]	0 / 0
210.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	711.57	3/2002 (-) [-]	- (-) [-]	0 / 0
211.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
212.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	92.26	- (-) [-]	- (-) [-]	0 / 0
213.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	402.11	3/2001 (-) [-]	- (-) [-]	0 / 0
214.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [266.10]	97.76 (-)	52.50	4/2003 (-) [-]	- (-) [-]	0 / 0
215.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	159.08	3/2005 (-) [-]	- (-) [-]	0 / 0
216.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.57	- (-) [-]	- (-) [-]	0 / 0
217.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.05	- (-) [-]	- (-) [-]	0 / 0
218.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	31.36	- (-) [-]	- (-) [-]	0 / 0
219.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	61.75	- (-) [-]	- (-) [-]	0 / 0
220.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [192.00]	149.73 (-)	146.00	3/2007 (-) [-]	- (-) [-]	0 / 0
221.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	108.32	- (-) [-]	- (-) [-]	0 / 0
222.	LALITPUR-SATNA-REWA-	9/1998	925.00	0.00	166.22	5/2008	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SINGRULI	(-)	(-) [925.00]	(-)		(-) [-]	(-) [-]	
223.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	39.37	- (-) [-]	- (-) [-]	0 / 0
224.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
225.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	335.63	7/2005 (-) [-]	- (-) [-]	0 / 0
226.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	241.18	7/2006 (-) [-]	- (-) [-]	0 / 0
227.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	52.35	12/2008 (-) [-]	- (-) [-]	0 / 0
228.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
229.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
230.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [222.16]	122.16 (-)	198.50	- (-) [-]	- (-) [-]	0 / 0
231.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	294.46	- (-) [-]	- (-) [-]	0 / 0
232.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.40	- (-) [-]	- (-) [-]	0 / 0
233.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	72.29	- (-) [-]	- (-) [-]	0 / 0
234.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	39.26	- (-) [-]	- (-) [-]	0 / 0
235.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	17.53	- (-) [-]	- (-) [-]	0 / 0
236.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	65.40	3/1998 (-) [-]	- (-) [-]	0 / 0
237.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
238.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
239.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.63	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
240.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
241.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
242.	RAIL COACH FACTORY, KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
243.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	39.25	2/2009 (-) [-]	- (-) [-]	0 / 0
244.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	28.96	- (-) [-]	- (-) [-]	0 / 0
245.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	18.97	- (-) [-]	- (-) [-]	0 / 0
246.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	77.93	12/2009 (-) [-]	- (-) [-]	0 / 0
247.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	15.20	- (-) [-]	- (-) [-]	0 / 0
248.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	155.70	12/2004 (-) [-]	- (-) [-]	0 / 0
249.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	186.36	3/1996 (-) [-]	- (-) [-]	0 / 0
250.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [451.52]	133.52 (106.89)	447.00	- (-) [-]	- (-) [-]	0 / 0
251.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	7.20	- (-) [-]	- (-) [-]	0 / 0
252.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	105.02	- (-) [-]	- (-) [-]	0 / 0
253.	KUTTIIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	170.40	- (-) [-]	- (-) [-]	0 / 0
254.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	190.36	- (-) [-]	- (-) [-]	0 / 0
255.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	63.78	- (-) [-]	- (-) [-]	0 / 0
256.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	109.88	- (-) [-]	- (-) [-]	0 / 0
257.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	47.70	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
258.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	66.44	- (-) [-]	- (-) [-]	0 / 0
259.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	97.78	- (-) [-]	- (-) [-]	0 / 0
260.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	33.70	- (-) [-]	- (-) [-]	0 / 0
261.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1124.93]	827.78 (-)	56.07	- (12/1996) [-]	- (-) [-]	0 / 0
262.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	135.02	- (-) [-]	- (-) [-]	0 / 0
263.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [298.23]	99.55 (-)	191.60	- (-) [-]	- (-) [-]	0 / 0
264.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.07	- (-) [-]	- (-) [-]	0 / 0
265.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	18.26	- (-) [-]	- (-) [-]	0 / 0
266.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	333.12	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
267.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
268.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	33.73	2/2010 (-) [-]	- (-) [-]	0 / 0
Total :			38944.55 (-) [64595.34]	25650.79 (-)	25779.99			0 / 0

ROAD TRANSPORT & HIGHWAYS

269.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	348.29	3/2005 (-) [4/2007]	25 (-) [-]	0 / 0
270.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	311.09	8/2004 (-) [4/2007]	32 (-) [-]	0 / 0
271.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	240.48	12/2003 (-) [4/2007]	40 (-) [1]	0 / 0
272.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	296.99	12/2003 (-) [4/2007]	40 (-) [1]	0 / 0
273.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	318.80	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
274.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-)	0.00 (-)	533.86	6/2005 (-)	22 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[641.00]			[4/2007]	[-]	
275.	JAWAHABALAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	112.50	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
276.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	299.30	7/2004 (-) [5/2007]	34 (-) [-]	0 / 0
277.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	307.81	3/2005 (-) [5/2007]	26 (-) [2]	0 / 0
278.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	495.32	3/2005 (-) [5/2007]	26 (-) [2]	0 / 0
279.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	316.31	2/2004 (-) [5/2007]	39 (-) [2]	0 / 0
280.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	132.65	1/2004 (-) [6/2007]	41 (-) [-]	0 / 0
281.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.75	5/2004 (-) [6/2007]	37 (-) [-]	0 / 0
282.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
283.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	310.16	8/2004 (-) [6/2007]	34 (-) [3]	0 / 0
284.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	250.05	12/2003 (-) [6/2007]	42 (-) [-]	0 / 0
285.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	150.73	2/2004 (-) [6/2007]	40 (-) [3]	0 / 0
286.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
287.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	182.00	3/2004 (-) [6/2007]	39 (-) [-]	0 / 0
288.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	491.60	7/2005 (-) [6/2007]	23 (-) [-]	0 / 0
289.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	244.00	6/2004 (-) [6/2007]	36 (-) [-]	0 / 0
290.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	423.69	3/2005 (-) [7/2007]	28 (-) [4]	0 / 0
291.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	205.33	3/2005 (-) [7/2007]	28 (-) [4]	0 / 0
292.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2	4/2000 (-)	261.22 (-)	0.00 (-)	215.54	3/2005 (-)	30 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(U.P.)		[261.22]			[9/2007]	[-]	
293.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	44.49	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
294.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	137.40	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
295.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	561.12	3/2005 (-) [10/2007]	31 (-) [-]	0 / 0
296.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	117.00	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
297.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	295.07	3/2005 (-) [11/2007]	32 (-) [8]	0 / 0
298.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	171.70	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
299.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	238.90	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
300.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [276.07]	20.11 (-)	193.10	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
301.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	209.60	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
302.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	230.50	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
303.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	96.68	12/2004 (-) [12/2007]	36 (-) [-]	0 / 0
304.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	182.80	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
305.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	126.60	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
306.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
307.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	141.30	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
308.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
309.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	381.76	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
310.	ALLAHABAD BYPASS CONTRACT-III, KM.198-	4/2000 (-)	534.39 (-)	0.00 (-)	319.09	5/2007 (-)	7 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.242.71, NH-2 (U.P.)		[534.39]			[12/2007]	[-]	
311.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	260.60	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
312.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
313.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
314.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	335.39	12/2006 (-) [12/2007]	12 (-) [6]	0 / 0
315.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	372.30	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
316.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	114.08	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
317.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	189.20	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
318.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	60.60	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
319.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	32.57	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
320.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	76.07	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
321.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	84.82	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
322.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	40.13	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
323.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	281.47	7/2004 (-) [3/2008]	44 (-) [-]	0 / 0
324.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	143.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
325.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	31.65	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
326.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	55.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
327.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	155.20	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
328.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7	12/2003 (-)	144.00 (-)	0.00 (-)	26.90	7/2005 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[144.00]			[4/2008]	[-]	
329.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	82.69	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
330.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	50.63	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
331.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	95.91	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
332.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	11.31	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
333.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	9.79	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	20.41	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
335.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	75.81	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	121.10	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	36.32	9/2007 (-) [4/2008]	7 (-) [-]	0 / 0
338.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	97.76	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
339.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	13.46	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
340.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	14.08	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
341.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	84.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
342.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	18.96	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
343.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	116.10	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
344.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	48.96	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
345.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	87.87	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
346.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31	12/2003 (-)	160.00 (-)	0.00 (-)	9.25	5/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[160.00]			[5/2008]	[-]	
347.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	195.50	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
348.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	32.48	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
349.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.94	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
350.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	37.91	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
351.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	29.22	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
352.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	24.25	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
353.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	16.86	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
354.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	60.49	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
355.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	8.58	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	82.51	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
357.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	65.01	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
359.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
360.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
362.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
363.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	146.40	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
364.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-)	0.00 (-)	14.35	6/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[200.00]			[6/2008]	[-]	
365.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	58.29	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
366.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	22.27	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
367.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	23.13	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
368.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	72.33	8/2004 (-) [6/2008]	46 (-) [-]	0 / 0
369.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	28.58	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
370.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.82	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
371.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	120.40	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
372.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	70.03	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
373.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	66.43	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
374.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
375.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	53.88	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
376.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	48.90	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
377.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	50.71	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
378.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	1.60	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
379.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	20.68	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
380.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	59.80	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
381.	SAGAR-RAJMARG CHORHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
382.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28	12/2003 (-)	217.00 (-)	0.00 (-)	68.21	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(UTTAR PRADESH)		[217.00]			[10/2008]	[-]	
383.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	60.92	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	57.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	41.64	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
389.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	47.50	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
390.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
391.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
392.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
393.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	67.24	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
394.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	42.79	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
395.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	18.58	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
396.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	57.95	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
397.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
398.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	9.78	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
399.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
400.	ASSAM/WEST BENGAL BORDER-GAIRKATTA,	12/2003 (-)	221.82 (-)	0.00 (-)	6.30	11/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.255-KM.223, NH-31		[221.82]			[11/2008]	[-]	
401.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
402.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	112.00	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
403.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	68.03	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
404.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	27.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
405.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
406.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	67.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
407.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	50.22	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
408.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	3.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
409.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	67.69	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
410.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	59.48	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
411.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	67.24	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
412.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	25.61	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
413.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	10.00	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
414.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	152.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
415.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	31.30	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
416.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	34.59	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
417.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	60.62	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
418.	FARUKHANAGAR-KOTTAKATA, KM.34.14-	12/2003 (-)	267.20 (-)	-12.20 (-)	57.79	2/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.80.08, NH-7 (A.P.)		[255.00]			[2/2009]	[-]	
419.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
420.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	55.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
421.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	42.95	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
422.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	70.32	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	15.65	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	12.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	90.80	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
427.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	160.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
428.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	255.70	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
429.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	187.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
430.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	83.32	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
431.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
432.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
433.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	150.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
434.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	7.38	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
435.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	16.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
436.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-)	0.00 (-)	10.00	6/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[280.00]			[6/2009]	[-]	
437.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	-	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
438.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
439.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
440.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
441.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	12.75	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
442.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	14.73	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
443.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	10.35	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
444.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	10.77	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
445.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	71.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
446.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	4.22	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
447.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	55.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
448.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	8.00	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
449.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	4.53	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
450.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
451.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			51924.36 (-) [52930.13]	1005.77 (-)	18337.69			0 / 0
SHIPPING & PORTS								
452.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
453.	ESTABLISH OF VTS IN GULF,	1/2002	165.00	0.00	15.13	12/2005	18	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KUTCH	(-)	(-) [165.00]	(-)		(-) [6/2007]	(-) [-]	
454.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	3.09	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
455.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	183.06	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
456.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.26	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
457.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	678.15			0 / 0

TELECOMMUNICATION

458.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	122.78	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
459.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	107.50	1/2005 (-) [4/2007]	27 (-) [1]	0 / 0
460.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [5/2007]	3 (-) [-]	0 / 0
461.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	89.84	6/2006 (-) [5/2007]	11 (-) [2]	0 / 0
462.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	254.91	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
463.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	230.47	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
464.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	151.16	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
465.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
466.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	30.00	12/2005 (-) [6/2007]	18 (-) [3]	0 / 0
467.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	90.59	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
468.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	10.39	12/2005 (-) [6/2007]	18 (-) [3]	0 / 0
469.	GSM EXPANSION Ph.IV (B)	7/2005	174.00	0.00	93.60	3/2006	15	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BSNL) (WEST ZONE-MP)	(-)	(-) [174.00]	(-)		(-) [6/2007]	(-) [3]	
470.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	178.17	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
471.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [6/2007]	12 (-) [3]	0 / 0
472.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	224.71	5/2006 (-) [6/2007]	13 (-) [2]	0 / 0
473.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	46.73	11/2005 (-) [6/2007]	19 (-) [3]	0 / 0
474.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.03	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
475.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	71.15	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
476.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
477.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	66.63	6/2005 (-) [6/2007]	24 (-) [3]	0 / 0
478.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	28.32	3/2006 (-) [7/2007]	16 (-) [4]	0 / 0
479.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	136.72	5/2006 (-) [7/2007]	14 (-) [-]	0 / 0
480.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	45.83	2/2007 (-) [12/2007]	10 (-) [10]	0 / 0
481.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
482.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
483.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.71	10/2004 (-) [-]	- (-) [-]	0 / 0
484.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
485.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	22.93	6/2005 (-) [-]	- (-) [-]	0 / 0
486.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
487.	CHENNAI PHASE-III CMTS	5/2003	233.21	0.00	72.30	3/2004	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BSNL)	(-)	(-) [233.21]	(-)		(-) [-]	(-) [-]	
488.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			9826.46 (-) [9008.03]	-818.43 (-)	3217.93			0 / 0
URBAN DEVELOPMENT								
489.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	779.46	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	779.46			0 / 0
WATER RESOURCES								
490.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	32.76	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	32.76			0 / 0
All India :			319623.48 (-) [359367.57]	39744.09 (-)	118430.94			777 / 2008
NIC-MoS&PI(IPMD) [3/2007]								