

Sector-Wise number of on going projects in May, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	108
2.	ROAD TRANSPORT & HIGHWAYS	82
3.	POWER	43
4.	PETROLEUM	27
5.	ATOMIC ENERGY	6
6.	SHIPPING & PORTS	5
7.	COAL	2
8.	STEEL	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	FERTILISERS	1
12.	MINES	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		283

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
	<u>COAL</u>			
1.	DUDHICHUA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
	<u>STEEL</u>			
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
	<u>PETROLEUM</u>			
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
	<u>RAILWAYS</u>			
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
	<u>SHIPPING & PORTS</u>			
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07

Summary of projects on Flash Report for the month of May, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	291
Number of Projects Completed/Dropped/Frozen in Previous Month :	4
Number of Projects Completed/Dropped/Frozen in Current Month :	9
Number of Projects Added in Current Month :	5
Number of Projects in Current Month :	283

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	126	16	62	13	66	283	45
Latest Approved	123	16	65	13	66	283	43

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	253	174760.17	190941.46	58399.34	30.58	16181.29	9.26
Revised	30	39315.52	41634.93	28600.48	68.69	2319.41	5.90
Total	283	214075.69	232576.39	86999.82	37.41	18500.70	8.64

IV. Milestones (Cumulative due and Achieved)

Total	2129
Achieved upto month	957

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
STEEL							
1	LONG RAIL FACILITIES IN R&S MILL (SAIL) {Completed}	09/2002	320.00	08/2004	320.00	05/2004	226.04
2	PIG IRON PLANT (NMDC) {Completed}	12/1998	298.68	10/2004	298.68	06/2006	26.12
PETROLEUM							
3	MUMBAI-MANMAD POL PIPELINE	04/2001	336.07	04/2004	336.07	04/2004	235.8

	TO INDORE (BPCL) {Completed}						
4	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL) {Completed}	12/2001	2936.00	09/2004	2444.54	03/2004	2400
5	HYDROTREATER AT DIGBOI REF. (IOCL) {Completed}	02/1999	343.00	05/2002	377.00	03/2004	354.28
<u>RAILWAYS</u>							
6	JAMMU-TAWI UDHAMPUR NEW LINE (NR) {Completed}	03/1981	50.00	03/1994	510.00	04/2004	483
<u>ROAD TRANSPORT & HIGHWAYS</u>							
7	AHMEDABAD-VADODARA EXPRESSWAY(GQ) {Completed}	01/1986	128.40	12/1991	766.50	05/2004	700.28
8	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120- KM.183 (NH-79) {Completed}	04/2000	202.88	05/2004	202.88	05/2004	179.7
<u>SHIPPING & PORTS</u>							
9	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO {Completed}	12/2001	457.78	09/2004	457.78	05/2004	448.07

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	BLOOM CASTER(SAIL)	05/2004	271.41	05/2006	241.41	05/2006
<u>PETROLEUM</u>						
2	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	04/2003	1635.00	05/2006	1635.00	05/2006
<u>POWER</u>						
3	KAHALGAON STPP STAGE-II, 3x500 MW	05/2004	5868.31	05/2007	1866.10	03/2007
4	SIPAT STPP STAGE -I, 3x660 MW	12/2003	8323.39	12/2009	8323.39	12/2009
<u>RAILWAYS</u>						
5	TANUR (KUTTIPURAM)-GURUVAYUR	04/1995	40.00	-NA-	137.71	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
PETROLEUM							
1	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	1152.00	04/2005	04/2005	12/2005	8
2	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	05/2004	03/2007	34
3	IOR GANDHAR(ONGCL)	609.44	692.45	03/2004	03/2004	09/2004	6

4	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	2360.38	07/2003	03/2004	07/2004	4
<u>POWER</u>							
5	TEHRI DAM & H.P.P.(THDCL)	2963.66	6672.88	03/1999	03/2004	03/2005	12
6	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	271.80	07/2006	07/2006	12/2006	5
7	TEHRI TR. SYSTEM(P.GRID)	421.00	811.06	03/1999	03/2005	05/2005	2
8	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	143.29	08/2006	07/2006	08/2006	1
9	VINDHYACHAL-KORBA (P.GRID)	164.02	164.02	02/2007	01/2007	02/2007	1
<u>RAILWAYS</u>							
10	MIRAJ-LATUR ROAD	225.00	332.34	03/2001	04/2004	03/2005	11
11	SECUNDERABAD-MUDKHED- JANKAMPET-BODHAN(GC),SCR	98.42	278.99	-NA-	03/2004	03/2006	24
12	ADILABAD-MUDKHED GC(SCR)	117.97	199.06	-NA-	06/2005	03/2007	21
13	SURENDRANAGAR- BHAVANAGAR	437.40	528.49	03/2004	03/2004	03/2005	12
14	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	295.00	412.91	-NA-	03/2004	07/2004	4
15	KOTTUR-HARIHAR	65.94	124.13	-NA-	04/2005	12/2005	8
<u>ROAD TRANSPORT & HIGHWAYS</u>							
16	BRIDGES SECTION (GQ) KM.80- KM.162 (NH-5)	131.33	131.33	02/2004	06/2004	12/2004	6
17	NELLORE BY PASS (GQ) KM.178.2- KM.161 (NH-5)	143.20	143.20	12/2003	05/2004	06/2004	1
18	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	219.78	06/2001	05/2004	06/2004	1
<u>SHIPPING & PORTS</u>							
19	ESTABLISH OF VTS IN GULF, KUTCH	165.00	165.00	12/2005	06/2006	02/2007	8
<u>TELECOMMUNICATION</u>							
20	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSM)	279.97	279.97	12/2004	12/2004	03/2005	3
<i>Number of projects reporting additional delay = 20</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	2	376.42	376.42	359.15
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	1	2061.98	2061.98	2061.98
5	STEEL	2	383.80	383.80	353.80
6	PETROLEUM	27	36151.50	36151.50	37851.38
7	POWER	43	65726.00	76348.91	80772.57
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	108	29057.76	31913.47	44712.98
10	ROAD TRANSPORT & HIGHWAYS	82	21761.35	21960.99	21878.46
11	SHIPPING & PORTS	5	1424.25	1424.25	1471.60
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
14	WATER RESOURCES	1	542.90	542.90	1030.00
<i>Grand Total</i>		283	191002.17	214075.69	232576.39

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4381.00	1/2007 (-) [1/2007]	0 (-) [-]	60 / 104
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	838.00	10/2009 (-) [9/2007]	-25 (-) [-]	15 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	443.00	2/2008 (-) [2/2008]	0 (-) [-]	16 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	3256.00	12/2008 (-) [12/2008]	0 (-) [-]	17 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	20.14	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	8938.14			108 / 374
<u>COAL</u>								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.02	3/1994 (3/2000) [3/2005]	132 (60) [-]	2 / 2
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	9.49	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
Total :			376.42 (-) [359.15]	-17.27 (-)	181.51			2 / 2
<u>FERTILISERS</u>								
9.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	434.16	5/2001 (2/2002) [8/2004]	39 (30) [-]	38 / 86
Total :			350.00 (-) [509.40]	159.40 (-)	434.16			38 / 86
<u>MINES</u>								
10.	EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [-]	- (-) [-]	23 / 24
Total :			2061.98 (-) [2061.98]	0.00 (-)	1593.05			23 / 24
<u>STEEL</u>								
11.	REBUILDING OF COKE	3/2003	112.39	0.00	12.01	12/2005	-9	4 / 19

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	OVEN BATTERY NO. 1 (SAIL)	(-)	(-) [112.39]	(-)		(-) [3/2005]	(-) [-]	
12.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [241.41]	-30.00 (-)	-	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
Total :			383.80 (-) [353.80]	-30.00 (-)	12.01			4 / 19
PETROLEUM								
13.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	403.04	8/2003 (-) [5/2004]	9 (-) [-]	39 / 40
14.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	2016.20	7/2003 (-) [7/2004]	12 (-) [4]	81 / 81
15.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1202.00]	-46.00 (-)	786.46	3/2004 (-) [8/2004]	5 (-) [-]	25 / 41
16.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	471.37	3/2004 (-) [9/2004]	6 (-) [6]	12 / 12
17.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	104.58	7/2003 (-) [10/2004]	15 (-) [-]	9 / 9
18.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1220.58	9/2003 (-) [10/2004]	13 (-) [-]	43 / 50
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [350.00]	-2.69 (-)	223.11	11/2004 (-) [11/2004]	0 (-) [-]	3 / 6
20.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	680.45	8/2004 (-) [12/2004]	4 (-) [-]	44 / 68
21.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [266.00]	-39.60 (-)	158.61	8/2004 (-) [12/2004]	4 (-) [-]	4 / 8
22.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
23.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	22.15	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
24.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	0.10	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
25.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1.21	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
26.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	32.24	3/2006 (-) [5/2005]	-10 (-) [-]	4 / 6
27.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3977.00]	612.00 (-)	1245.85	1/2005 (-) [6/2005]	5 (-) [-]	59 / 151

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	16.16	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
29.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [391.00]	32.00 (-)	36.19	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
30.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4660.00]	432.00 (-)	1050.20	8/2005 (-) [8/2005]	0 (-) [-]	29 / 129
31.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [8]	0 / 0
32.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2287.22	12/2005 (-) [12/2005]	0 (-) [-]	15 / 20
33.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	3.00	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
34.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
35.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
36.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	5.14	7/2005 (-) [6/2006]	11 (-) [-]	0 / 0
37.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [900.92]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
38.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	28.55	3/2007 (-) [3/2007]	0 (-) [34]	3 / 3
39.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	332.10	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			36151.50 (-) [37851.38]	1699.88 (-)	11180.41			381 / 641

POWER

40.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	88.21	2/2004 (-) [6/2004]	4 (-) [-]	17 / 30
41.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7958.83	4/1996 (3/2002) [7/2004]	99 (28) [-]	51 / 52
42.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	170.50	10/2003 (-) [9/2004]	11 (-) [-]	10 / 19
43.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	4099.17	11/1990 (3/2001) [11/2004]	168 (44) [-]	7 / 7

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	96.88	6/2004 (-) [12/2004]	6 (-) [-]	9 / 18
45.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	202.26	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
46.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	93.39	1/2005 (-) [1/2005]	0 (-) [-]	5 / 21
47.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	59.73	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
48.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6062.78	3/1999 (-) [3/2005]	72 (-) [12]	13 / 16
49.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	227.64	1/2005 (-) [3/2005]	2 (-) [-]	6 / 25
50.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1357.83	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
51.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [811.06]	390.06 (108.09)	686.67	3/1999 (12/2002) [5/2005]	74 (29) [2]	2 / 11
52.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [253.29]	21.76 (-)	148.78	10/2004 (-) [6/2005]	8 (-) [-]	6 / 18
53.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	241.31	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
54.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	77.74	2/2003 (-) [8/2005]	30 (-) [-]	6 / 17
55.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	1117.53	8/2005 (-) [8/2005]	0 (-) [-]	35 / 39
56.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	78.29	9/2005 (-) [9/2005]	0 (-) [-]	6 / 22
57.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	389.70	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
58.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	115.48	12/2005 (-) [12/2005]	0 (-) [-]	8 / 22
59.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [7682.00]	1033.17 (-)	4189.59	2/2006 (-) [2/2006]	0 (-) [-]	83 / 95
60.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	222.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
61.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	9.37	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [4049.48]	664.71 (-)	1604.92	5/2006 (-) [5/2006]	0 (-) [-]	44 / 64
63.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	25.90	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
64.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	307.51	7/2006 (-) [7/2006]	0 (-) [-]	4 / 18
65.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
66.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	159.09	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
67.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	9.37	8/2006 (-) [8/2006]	0 (-) [1]	1 / 22
68.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	75.81	9/2006 (-) [9/2006]	0 (-) [-]	0 / 40
69.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	-	7/2006 (-) [12/2006]	5 (-) [5]	0 / 0
70.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	3.21	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
71.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1034.83	2/2007 (-) [2/2007]	0 (-) [-]	9 / 28
72.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	-	2/2007 (-) [2/2007]	0 (-) [1]	0 / 0
73.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [1866.10]	-4002.21 (-)	-	5/2007 (-) [3/2007]	-2 (-) [-]	0 / 0
74.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	73.07	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
75.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	556.95	8/2007 (-) [8/2007]	0 (-) [-]	0 / 44
76.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [8/2007]	-9 (-) [-]	0 / 23
77.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	125.21	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
78.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	730.09	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
79.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	25.07	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
80.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	664.49	4/2009 (-) [4/2009]	0 (-) [-]	4 / 41
81.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	-	12/2009 (-) [12/2009]	0 (-) [-]	0 / 88
82.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	278.32	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			65726.00 (-) [80772.57]	15046.57 (-)	33368.11			369 / 930

HEALTH & FW

83.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	148.50	3/1999 (3/2005) [3/2005]	72 (0) [-]	5 / 14
84.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	141.85	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	290.35			5 / 14

RAILWAYS

85.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	57.90	- (-) [6/2004]	- (-) [-]	0 / 0
86.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	80.71	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
87.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	608.75	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
88.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	122.64	- (-) [7/2004]	- (-) [4]	0 / 0
89.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
90.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [269.50]	-89.27 (-)	103.52	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
91.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	248.76	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
92.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [12/2004]	57 (-) [-]	0 / 0
93.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	450.96	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
94.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	101.52	8/2003 (-) [1/2005]	17 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	331.16	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
96.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	193.19	3/2001 (-) [3/2005]	48 (-) [11]	0 / 0
97.	BORIVILI-VIRAR QUADRUPLING, WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	277.66	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
98.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	155.11	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
99.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	56.86	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
100.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	34.01	- (-) [3/2005]	- (-) [-]	0 / 0
101.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
102.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	107.12	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
103.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [158.16]	46.26 (-)	53.77	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
104.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
105.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
106.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	20.06	- (-) [3/2005]	- (-) [-]	0 / 0
107.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	469.96	3/2004 (-) [3/2005]	12 (-) [12]	0 / 0
108.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	245.86	3/1997 (-) [6/2005]	99 (-) [-]	0 / 0
109.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [160.00]	54.68 (-)	132.75	- (-) [12/2005]	- (-) [-]	0 / 0
110.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	12.45	- (-) [12/2005]	- (-) [8]	0 / 0
111.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	201.20	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
112.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	406.37	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	207.29	- (-) [3/2006]	- (-) [24]	0 / 0
114.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	215.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
115.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	52.59	6/2004 (-) [3/2006]	21 (-) [-]	0 / 0
116.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	36.33	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
117.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (520.00) [610.44]	145.45 (90.44)	223.69	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
118.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	345.36	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
119.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	35.27	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
120.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	60.83	- (-) [3/2007]	- (-) [-]	0 / 0
121.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	62.63	- (-) [3/2007]	- (-) [21]	0 / 0
122.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	71.08	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
123.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.70]	-0.30 (-)	100.92	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
124.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	165.34	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
125.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
126.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5000.00]	2500.00 (-)	1291.60	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
127.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	92.44	- (-) [3/2008]	- (-) [-]	0 / 0
128.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	170.68	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
129.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
130.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	91.09	- (3/2000) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [413.82]	289.39 (-)	89.75	- (0/200) [-]	- (-) [-]	0 / 0
132.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	266.16	3/2009 (-) [-]	- (-) [-]	0 / 0
133.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	114.77	3/1997 (-) [-]	- (-) [-]	0 / 0
134.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [382.27]	133.83 (282.27)	122.37	- (-) [-]	- (-) [-]	0 / 0
135.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	66.90	- (-) [-]	- (-) [-]	0 / 0
136.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	49.03	- (-) [-]	- (-) [-]	0 / 0
137.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [157.34]	17.65 (-)	126.31	- (-) [-]	- (-) [-]	0 / 0
138.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [447.47]	70.15 (-)	23.88	- (-) [-]	- (-) [-]	0 / 0
139.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	170.70	- (-) [-]	- (-) [-]	0 / 0
140.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [-]	- (-) [-]	0 / 0
141.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	58.13	- (12/1996) [-]	- (-) [-]	0 / 0
142.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	113.86	3/1998 (-) [-]	- (-) [-]	0 / 0
143.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.85]	103.15 (57.27)	127.79	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
144.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	42.95	- (-) [-]	- (-) [-]	0 / 0
145.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	207.54	- (-) [-]	- (-) [-]	0 / 0
146.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	22.67	- (-) [-]	- (-) [-]	0 / 0
147.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	71.25	3/2006 (-) [-]	- (-) [-]	0 / 0
148.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
150.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
151.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
152.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	6.73	- (-) [-]	- (-) [-]	0 / 0
153.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
154.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	127.54	3/1996 (-) [-]	- (-) [-]	0 / 0
155.	HAPUR-KANKATHER	4/2003 (-)	106.64 (-) [106.64]	0.00 (-)	0.07	3/2007 (-) [-]	- (-) [-]	0 / 0
156.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.35]	113.35 (-)	91.67	- (-) [-]	- (-) [-]	0 / 0
157.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	142.40	- (-) [-]	- (-) [-]	0 / 0
158.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [494.32]	164.32 (-)	9.37	- (-) [-]	- (-) [-]	0 / 0
159.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	43.39	- (-) [-]	- (-) [-]	0 / 0
160.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (-) [294.99]	94.99 (-)	1.29	- (-) [-]	- (-) [-]	0 / 0
161.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	34.10	12/2008 (-) [-]	- (-) [-]	0 / 0
162.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	9.71	- (-) [-]	- (-) [-]	0 / 0
163.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	6.83	- (-) [-]	- (-) [-]	0 / 0
164.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	504.49	- (-) [-]	- (-) [-]	0 / 0
165.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
166.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-)	106.09 (-)	39.55	12/2009 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[214.09]			[-]	[-]	
167.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	104.44	- (-) [-]	- (-) [-]	0 / 0
168.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	40.88	- (-) [-]	- (-) [-]	0 / 0
169.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	31.42	- (-) [-]	- (-) [-]	0 / 0
170.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	82.60	- (-) [-]	- (-) [-]	0 / 0
171.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [688.58]	138.58 (-)	5.42	- (-) [-]	- (-) [-]	0 / 0
172.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	51.14	- (-) [-]	- (-) [-]	0 / 0
173.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	108.89	- (-) [-]	- (-) [-]	0 / 0
174.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	1.03	- (-) [-]	- (-) [-]	0 / 0
175.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	2.16	- (-) [-]	- (-) [-]	0 / 0
176.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
177.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	20.51	- (-) [-]	- (-) [-]	0 / 0
178.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	22.43	- (-) [-]	- (-) [-]	0 / 0
179.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	18.77	- (-) [-]	- (-) [-]	0 / 0
180.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	9.26	- (-) [-]	- (-) [-]	0 / 0
181.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	35.04	- (-) [-]	- (-) [-]	0 / 0
182.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	230.04	- (-) [-]	- (-) [-]	0 / 0
183.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [165.42]	9.68 (-)	14.46	2/2009 (-) [-]	- (-) [-]	0 / 0
184.	RAJKOT-VERAVAL	4/1992	112.53	251.27	210.17	3/1996	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SOMNATH SECTION MATERIAL TO WANSJALIYA	(-)	(320.66) [363.80]	(43.14)		(-) [-]	(-) [-]	
185.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
186.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	11.78	- (-) [-]	- (-) [-]	0 / 0
187.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	30.52	7/2006 (-) [-]	- (-) [-]	0 / 0
188.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	300.28	3/2000 (-) [-]	- (-) [-]	0 / 0
189.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	24.44	3/2004 (-) [-]	- (-) [-]	0 / 0
190.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
191.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
192.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	27.24	4/2003 (-) [-]	- (-) [-]	0 / 0
Total :			29057.76 (-) [44712.98]	15655.22 (-)	13125.93			0 / 0

ROAD TRANSPORT & HIGHWAYS

193.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	159.22	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
194.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [5/2004]	5 (-) [-]	0 / 0
195.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	278.68	6/2001 (-) [6/2004]	36 (-) [1]	0 / 0
196.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	145.08	12/2003 (-) [6/2004]	6 (-) [1]	0 / 0
197.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	514.63	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
198.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	165.30	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
199.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	94.75	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
200.	SIRA-TUMKUR (GQ)	4/2000	184.00	0.00	131.01	8/2004	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.116.4-KM.75 (NH-4)	(-)	(-) [184.00]	(-)		(-) [8/2004]	(-) [-]	
201.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	220.46	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
202.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	93.33	2/2004 (-) [9/2004]	7 (-) [-]	0 / 0
203.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	109.01	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
204.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	174.09	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
205.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	197.75	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
206.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	356.08	10/2003 (-) [10/2004]	12 (-) [-]	0 / 0
207.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	355.07	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
208.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	182.59	5/2004 (-) [11/2004]	6 (-) [-]	0 / 0
209.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	181.06	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
210.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	14.34	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
211.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	169.79	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
212.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	158.95	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
213.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	75.88	2/2004 (-) [12/2004]	10 (-) [6]	0 / 0
214.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	203.60	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
215.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	173.09	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
216.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	50.83	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
217.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	57.88	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
218.	KESARIAJI RATANPUR	4/2000	226.05	0.00	123.07	4/2004	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GQ) KM.340-KM.388.4 (NH-8)	(-)	(-) [226.05]	(-)		(-) [12/2004]	(-) [-]	
219.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	166.98	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
220.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	409.76	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
221.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	169.82	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
222.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	74.90	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
223.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	429.01	5/2004 (-) [12/2004]	7 (-) [-]	0 / 0
224.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	133.29	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
225.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	139.92	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
226.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	104.71	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
227.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	73.40	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
228.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	362.70	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
229.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	151.52	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
230.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	125.95	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
231.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	83.74	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
232.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	303.87	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
233.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	192.14	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
234.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	256.47	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
235.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	250.25	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	101.28	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
237.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	95.90	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
238.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	94.80	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
239.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	91.41	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
240.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	112.93	2/2004 (-) [2/2005]	12 (-) [-]	0 / 0
241.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	269.77	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
242.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	147.73	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0
243.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	168.56	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
244.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	156.72	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
245.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	148.37	8/2004 (-) [3/2005]	7 (-) [-]	0 / 0
246.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	174.83	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
247.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	97.12	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
248.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	80.21	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
249.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	148.11	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
250.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	52.08	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
251.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	52.70	8/2004 (-) [3/2005]	7 (-) [-]	0 / 0
252.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	219.27	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
253.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	165.72	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.42 NH-8							
254.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	124.26	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
255.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	108.50	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
256.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	49.79	7/2004 (-) [6/2005]	11 (-) [-]	0 / 0
257.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	147.69	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
258.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	76.97	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
259.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	91.02	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
260.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	132.50	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
261.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	106.72	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
262.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
263.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	23.42	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
264.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	85.72	5/2004 (-) [9/2005]	16 (-) [-]	0 / 0
265.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	155.12	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
266.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	222.18	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
267.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	106.78	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
268.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	70.04	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
269.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	53.66	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
270.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
271.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-	12/2003 (-)	125.00 (-)	0.00 (-)	46.44	5/2006 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CORRIDOR PHASE -II)		[125.00]			[5/2006]	[-]	
272.	KANYAKUMARI- PANAGUDI, Km.233.6- Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	11.53	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
273.	ALLAHABAD BYPASS CONTRACT-II, KM.158- KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	7.50	12/2006 (-) [-]	- (-) [-]	0 / 0
274.	ALLAHABAD BYPASS CONTRACT-III, KM.198- KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	4.86	5/2007 (-) [-]	- (-) [-]	0 / 0
Total :			21761.35 (-) [21878.46]	117.11 (-)	11924.92			0 / 0
SHIPPING & PORTS								
275.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	164.16	2/2003 (-) [12/2004]	22 (-) [-]	2 / 4
276.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.61	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
277.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	239.30	- (-) [10/2005]	- (-) [-]	0 / 0
278.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	82.80	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
279.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.37	12/2005 (-) [2/2007]	14 (-) [8]	0 / 0
Total :			1424.25 (-) [1471.60]	47.35 (-)	489.24			2 / 4
TELECOMMUNICATION								
280.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	112.18	12/2004 (-) [3/2005]	3 (-) [3]	0 / 0
281.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	29.30	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	141.48			0 / 0
URBAN DEVELOPMENT								
282.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	5299.95	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	5299.95			25 / 35
WATER RESOURCES								

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
283.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1030.00]	487.10 (-)	20.56	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
Total :			542.90 (-) [1030.00]	487.10 (-)	20.56			0 / 0
All India :			191002.17 (-) [232576.39]	41574.22 (-)	86999.82			957 / 2129
NIC-MoS&PI(IPMD)								[5/2004]