

Sector-Wise number of on going projects in November, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	132
2.	ROAD TRANSPORT & HIGHWAYS	80
3.	POWER	49
4.	PETROLEUM	26
5.	TELECOMMUNICATION	9
6.	ATOMIC ENERGY	6
7.	SHIPPING & PORTS	5
8.	STEEL	4
9.	COAL	2
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	URBAN DEVELOPMENT	1
13.	WATER RESOURCES	1
Total		319

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHUA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQ.N. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				
14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02
<u>July, 2004</u>				

	<u>RAILWAYS</u>			
15.	UDHNA-JALGAON(RE)	124.39	03/2002	108.90
16.	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	-NA-	293.26
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
17.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	138.65	12/2003	86.64
18.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	06/2001	281.11
	<u>August, 2004</u>			
	<u>PETROLEUM</u>			
19.	VISAKH-SECNDERABAD LPG(GAIL)	490.65	08/2003	415.97
20.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	07/2003	2144.86
	<u>POWER</u>			
21.	NATHPA JHAKRI H.E.P. (NJPC)	1678.02	04/1996	7905.35
	<u>September, 2004</u>			
	<u>MINES</u>			
22.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	05/2002	1593.05
	<u>October, 2004</u>			
	<u>PETROLEUM</u>			
23.	LINEAR ALKYL BENZENE (IOCL)	1248.00	03/2004	945.85
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
24.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	164.25	05/2004	159.22
25.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	332.00	12/2004	544.20
26.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	143.20	12/2003	147.14
	<u>TELECOMMUNICATION</u>			
27.	2NT & 3RD GENERATION MOBILE COMMUNICATION	147.00	03/2006	29.30

Summary of projects on Flash Report for the month of November, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	323
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	0
Number of Projects Added in Current Month :	1
Number of Projects in Current Month :	319

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	135	20	63	17	84	319	42
Latest Approved	133	20	65	17	84	319	42

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	274	181851.13	198637.33	65203.50	32.83	16786.20	9.23
Revised	45	36415.25	38509.60	25175.63	65.37	2094.35	5.75
Total	319	218266.38	237146.93	90379.13	38.11	18880.55	8.65

IV. Milestones (Cumulative due and Achieved)

Total	2165
Achieved upto month	1008

V. List of projects Completed/ Dropped/ Frozen during current month

There is no project under this category during the Current Month.

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003	286.63	12/2006	303.00	12/2006

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>STEEL</u>							
1	REPAIR OF BLAST FURNACE No.4	95.64	118.32	10/2005	07/2005	10/2005	3
<u>PETROLEUM</u>							
2	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1830.77	07/2005	03/2006	08/2006	5
3	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	429.82	429.82	03/2005	03/2005	04/2006	13
4	IOR SCHEME NEELAM(ONGCL)	347.69	76.27	07/2003	11/2004	12/2004	1
5	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	08/2004	03/2007	31
<u>POWER</u>							
6	TEHRI TR. SYSTEM(P.GRID)	421.00	806.69	03/1999	03/2005	06/2005	3
7	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	162.88	162.88	02/2004	10/2004	12/2004	2
8	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	253.29	10/2004	06/2005	09/2005	3
9	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	195.97	10/2003	12/2004	01/2005	1
<u>RAILWAYS</u>							
10	RAJGIR-TILAIYA	180.82	180.82	03/2006	03/2006	06/2006	3
11	UDHAMPUR-SRINAGAR-BARAMULLA	2500.00	5500.00	03/2001	08/2007	08/2008	12
<u>ROAD TRANSPORT & HIGHWAYS</u>							
12	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	195.00	195.00	06/2004	12/2004	03/2005	3
13	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	211.00	12/2003	12/2004	12/2005	12
14	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	206.00	206.00	11/2004	11/2004	12/2004	1
15	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	172.06	03/2004	03/2005	06/2005	3
16	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	205.73	205.73	07/2004	06/2005	12/2005	6
17	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	182.52	185.52	06/2004	03/2005	06/2005	3
18	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	375.00	375.00	11/2004	10/2004	11/2004	1
<u>URBAN DEVELOPMENT</u>							
19	DELHI METRO RAPID TRANSIT SYSTEM PH-I	4860.00	10571.00	03/2005	09/2005	03/2006	6
<i>Number of projects reporting additional delay = 19</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	30816.26
2	COAL	2	376.42	376.42	359.15
3	FERTILISERS	2	599.00	758.40	758.40
4	STEEL	4	766.07	766.07	805.12
5	PETROLEUM	26	33565.64	33565.64	34013.64
6	POWER	49	70990.50	75625.12	79071.04
7	HEALTH & FW	2	140.92	691.84	691.84
8	RAILWAYS	132	36063.48	39346.53	53830.80
9	ROAD TRANSPORT & HIGHWAYS	80	21648.09	21648.09	21645.78
10	SHIPPING & PORTS	5	1424.25	1471.60	1471.60
11	TELECOMMUNICATION	9	2190.51	2190.51	2042.90
12	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
13	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		319	200906.10	218266.38	237146.93

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	27.10	6/2006 (-) [6/2006]	0 (-) [-]	6 / 20
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4709.00	1/2007 (-) [1/2007]	0 (-) [-]	79 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	936.00	10/2009 (-) [9/2007]	-25 (-) [-]	20 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	651.00	2/2008 (-) [2/2008]	0 (-) [-]	21 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	4209.00	12/2008 (-) [12/2008]	0 (-) [-]	21 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	96.28	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			27738.32 (-) [30816.26]	3077.94 (-)	10628.38			147 / 393
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.58	3/1994 (3/2000) [3/2007]	156 (84) [-]	2 / 2
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	13.42	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
Total :			376.42 (-) [359.15]	-17.27 (-)	186.00			2 / 2
FERTILISERS								
9.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	503.77	5/2001 (2/2002) [12/2004]	43 (34) [-]	59 / 95
10.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	11.75	6/2006 (-) [6/2006]	0 (-) [-]	2 / 2
Total :			599.00 (-) [758.40]	159.40 (-)	515.52			61 / 97
STEEL								
11.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	32.17	12/2005 (-) [7/2005]	-5 (-) [-]	11 / 19
12.	REPAIR OF BLAST	5/2004	95.64	22.68	2.03	10/2005	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	FURNACE No.4	(-)	(-) [118.32]	(-)		(-) [10/2005]	(-) [3]	
13.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	7.05	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
14.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [303.00]	16.37 (-)	-	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
Total :			766.07 (-) [805.12]	39.05 (-)	41.25			11 / 19

PETROLEUM

15.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	492.71	3/2004 (-) [9/2004]	6 (-) [-]	12 / 12
16.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [356.00]	3.31 (-)	315.75	11/2004 (-) [11/2004]	0 (-) [-]	5 / 6
17.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [76.27]	-271.42 (-)	53.54	7/2003 (-) [12/2004]	17 (-) [1]	9 / 9
18.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [271.00]	-34.60 (-)	241.33	8/2004 (-) [12/2004]	4 (-) [-]	6 / 8
19.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	1007.91	8/2004 (-) [2/2005]	6 (-) [-]	50 / 68
20.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
21.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1446.02	9/2003 (-) [3/2005]	18 (-) [-]	45 / 50
22.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	0.11	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
23.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [2838.78]	-2417.19 (-)	1434.18	7/2007 (-) [4/2005]	-27 (-) [-]	10 / 11
24.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	47.17	3/2006 (-) [5/2005]	-10 (-) [-]	4 / 6
25.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	2.52	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
26.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4233.00]	868.00 (-)	2017.68	1/2005 (-) [6/2005]	5 (-) [-]	95 / 151
27.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [383.00]	24.00 (-)	119.23	7/2005 (-) [7/2005]	0 (-) [-]	6 / 26
28.	CHENNAI-TRICHY-MADURAI PRODUCT	7/2003 (-)	363.21 (-)	0.00 (-)	127.89	7/2005 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PIPELINE (IOCL)		[363.21]			[7/2005]	[-]	
29.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4757.00]	529.00 (-)	1553.20	8/2005 (-) [8/2005]	0 (-) [-]	73 / 129
30.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2447.79	12/2005 (-) [12/2005]	0 (-) [-]	20 / 20
31.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [-]	0 / 0
32.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	3.07	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
33.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	50.15	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
34.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	20.36	3/2005 (-) [4/2006]	13 (-) [13]	0 / 0
35.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
36.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
37.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	19.42	7/2005 (-) [6/2006]	11 (-) [-]	31 / 58
38.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	7.88	7/2005 (-) [8/2006]	13 (-) [5]	0 / 0
39.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
40.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	58.27	3/2007 (-) [3/2007]	0 (-) [31]	3 / 3
Total :			33565.64 (-) [34013.64]	448.00 (-)	11522.08			375 / 563

POWER

41.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	115.28	6/2004 (-) [11/2004]	5 (-) [-]	15 / 18
42.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	99.09	2/2004 (-) [12/2004]	10 (-) [2]	29 / 30
43.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	240.49	9/2003 (-) [12/2004]	15 (-) [-]	13 / 18
44.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	68.50	1/2005 (-) [1/2005]	0 (-) [-]	0 / 7

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KHANDWA.							
45.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	199.54	10/2003 (-) [1/2005]	15 (-) [1]	14 / 19
46.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	124.60	1/2005 (-) [3/2005]	2 (-) [-]	7 / 21
47.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1507.60	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
48.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2005]	72 (-) [-]	13 / 16
49.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	4258.77	11/1990 (3/2001) [3/2005]	172 (48) [-]	7 / 7
50.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	420.95	1/2005 (-) [3/2005]	2 (-) [-]	7 / 25
51.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	204.92	12/2005 (-) [3/2005]	-9 (-) [-]	11 / 22
52.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	343.06	7/2006 (-) [6/2005]	-13 (-) [-]	5 / 18
53.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97) [806.69]	385.69 (103.72)	718.35	3/1999 (12/2002) [6/2005]	75 (30) [3]	2 / 11
54.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	274.80	8/2005 (-) [8/2005]	0 (-) [-]	13 / 24
55.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.82]	-40.00 (-)	92.46	2/2003 (-) [8/2005]	30 (-) [-]	11 / 17
56.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	1177.56	8/2005 (-) [8/2005]	0 (-) [-]	39 / 39
57.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	164.90	9/2005 (-) [9/2005]	0 (-) [-]	7 / 22
58.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [253.29]	21.76 (-)	227.75	10/2004 (-) [9/2005]	11 (-) [3]	6 / 18
59.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	581.73	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
60.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [7682.00]	1033.17 (-)	4336.25	2/2006 (-) [2/2006]	0 (-) [-]	85 / 95
61.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
62.	SYSTEM STRENGTHENING IN EASTERN REGION	2/2003 (-)	247.91 (-)	0.00 (-)	22.66	5/2006 (-)	-1 (-)	1 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(P.GRID)		[247.91]			[4/2006]	[-]	
63.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [4049.48]	664.71 (-)	1958.21	5/2006 (-) [5/2006]	0 (-) [-]	50 / 64
64.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	39.21	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
65.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
66.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	22.66	8/2006 (-) [7/2006]	-1 (-) [-]	1 / 22
67.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	53.10	7/2006 (-) [7/2006]	0 (-) [-]	0 / 20
68.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	123.07	9/2006 (-) [9/2006]	0 (-) [-]	0 / 19
69.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
70.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	22.22	12/2006 (-) [12/2006]	0 (-) [-]	0 / 23
71.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	4.13	7/2006 (-) [12/2006]	5 (-) [-]	0 / 0
72.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
73.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [2/2007]	7 (-) [-]	0 / 19
74.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	9.03	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
75.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1194.65	2/2007 (-) [2/2007]	0 (-) [-]	15 / 28
76.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	68.99	2/2007 (-) [2/2007]	0 (-) [-]	0 / 23
77.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [1866.10]	-4002.21 (-)	105.91	5/2007 (-) [3/2007]	-2 (-) [-]	0 / 36
78.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	90.00	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
79.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
80.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM	7/2004 (-)	596.47 (-)	0.00 (-)	-	7/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(P.G.R.)		[596.47]			[7/2007]	[-]	
81.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [8/2007]	-9 (-) [-]	0 / 23
82.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	823.84	8/2007 (-) [8/2007]	0 (-) [-]	0 / 44
83.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	888.27	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
84.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	181.61	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
85.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	325.55	12/2007 (-) [12/2007]	0 (-) [-]	0 / 55
86.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	26.57	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
87.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	775.53	4/2009 (-) [4/2009]	0 (-) [-]	6 / 41
88.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	681.87	12/2009 (-) [12/2009]	0 (-) [-]	1 / 85
89.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	672.79	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			70990.50 (-) [79071.04]	8080.54 (-)	29966.17			379 / 1037
HEALTH & FW								
90.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	161.97	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
91.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	293.14	3/1999 (3/2005) [5/2005]	74 (2) [-]	6 / 17
Total :			140.92 (-) [691.84]	550.92 (-)	455.11			6 / 17
RAILWAYS								
92.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [290.16]	191.74 (7.71)	256.24	- (-) [2/2002]	- (-) [-]	0 / 0
93.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	88.25	3/2006 (-) [3/2004]	-24 (-) [-]	0 / 0
94.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	120.51	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
95.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (293.97) [293.97]	250.25 (0.00)	270.56	3/1997 (-) [12/2004]	93 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	304.02	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
97.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	120.92	8/2003 (-) [1/2005]	17 (-) [-]	0 / 0
98.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	365.95	3/2000 (-) [1/2005]	58 (-) [-]	0 / 0
99.	MANSI-SAHARSA (GC), ECR	4/1996 (-)	55.11 (-) [114.00]	58.89 (-)	89.77	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
100.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	6.91	- (-) [2/2005]	- (-) [-]	0 / 0
101.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	95.57	- (-) [3/2005]	- (-) [-]	0 / 0
102.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	418.18	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
103.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	118.81	12/1999 (-) [3/2005]	63 (-) [-]	0 / 0
104.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	542.28	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
105.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	298.24	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
106.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [492.85]	167.38 (-)	279.60	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
107.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [222.96]	70.75 (-)	179.43	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
108.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	135.47	- (-) [3/2005]	- (-) [-]	0 / 0
109.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	162.50	3/2001 (-) [3/2005]	48 (-) [-]	0 / 0
110.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (157.34) [175.04]	35.35 (17.70)	153.16	- (-) [3/2005]	- (-) [-]	0 / 0
111.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	114.23	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
112.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	37.07	- (-) [3/2005]	- (-) [-]	0 / 0
113.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	328.64	3/2000 (-) [3/2005]	60 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
114.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [158.16]	46.26 (-)	65.70	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
115.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
116.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	37.68	- (-) [3/2005]	- (-) [-]	0 / 0
117.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	136.20	- (-) [12/2005]	- (-) [-]	0 / 0
118.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	473.38	12/1997 (-) [12/2005]	96 (-) [-]	0 / 0
119.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	16.10	- (-) [12/2005]	- (-) [-]	0 / 0
120.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	195.53	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
121.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	47.46	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
122.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [423.00]	264.23 (148.44)	338.05	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
123.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
124.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	221.56	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
125.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	101.62	3/2006 (-) [6/2006]	3 (-) [3]	0 / 0
126.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	111.34	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
127.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (460.25) [622.52]	157.53 (162.27)	473.50	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
128.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	78.77	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
129.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	41.83	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
130.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	104.31	- (-) [3/2007]	- (-) [-]	0 / 0
131.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	368.65	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
132.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	64.97	- (-) [3/2007]	- (-) [-]	0 / 0
133.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	250.39	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
134.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [113.00]	19.90 (3.55)	21.03	- (-) [7/2007]	- (-) [-]	0 / 0
135.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	127.75	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
136.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	153.84	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
137.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	30.77	- (-) [12/2007]	- (-) [-]	0 / 0
138.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	100.99	- (-) [3/2008]	- (-) [-]	0 / 0
139.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	203.93	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
140.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
141.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5500.00]	3000.00 (-)	1733.20	3/2001 (-) [8/2008]	89 (-) [12]	0 / 0
142.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	146.82	- (-) [9/2008]	- (-) [-]	0 / 0
143.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	19.78	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
144.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	47.82	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
145.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	57.05	3/2004 (-) [-]	- (-) [-]	0 / 0
146.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	281.39	3/2009 (-) [-]	- (-) [-]	0 / 0
147.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	2.61	- (-) [-]	- (-) [-]	0 / 0
148.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	120.95	3/1998 (-) [-]	- (-) [-]	0 / 0
149.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	59.90	- (12/1996) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
150.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	131.51	3/1996 (-) [-]	- (-) [-]	0 / 0
151.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [1577.78]	1411.62 (-)	1.44	- (-) [-]	- (-) [-]	0 / 0
152.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	89.46	- (-) [-]	- (-) [-]	0 / 0
153.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [583.74]	343.74 (-)	507.03	- (-) [-]	- (-) [-]	0 / 0
154.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	-	3/2011 (-) [-]	- (-) [-]	0 / 0
155.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [167.61]	78.88 (-)	144.21	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
156.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	46.21	- (-) [-]	- (-) [-]	0 / 0
157.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	83.13	3/1996 (-) [-]	- (-) [-]	0 / 0
158.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	216.70	3/1996 (-) [-]	- (-) [-]	0 / 0
159.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	32.69	- (-) [-]	- (-) [-]	0 / 0
160.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [167.74]	12.00 (3.38)	18.56	2/2009 (-) [-]	- (-) [-]	0 / 0
161.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	71.39	- (-) [-]	- (-) [-]	0 / 0
162.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	52.02	- (-) [-]	- (-) [-]	0 / 0
163.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	12.88	- (-) [-]	- (-) [-]	0 / 0
164.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	116.50	- (3/2000) [-]	- (-) [-]	0 / 0
165.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	27.91	- (-) [-]	- (-) [-]	0 / 0
166.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.08	- (-) [-]	- (-) [-]	0 / 0
167.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	77.76	3/2002 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
168.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [658.11]	263.11 (59.13)	194.00	- (-) [-]	- (-) [-]	0 / 0
169.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	11.21	- (-) [-]	- (-) [-]	0 / 0
170.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.59	- (-) [-]	- (-) [-]	0 / 0
171.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	1.50	- (-) [-]	- (-) [-]	0 / 0
172.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	10.81	- (-) [-]	- (-) [-]	0 / 0
173.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	76.48	- (-) [-]	- (-) [-]	0 / 0
174.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0
175.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (171.17) [185.66]	113.96 (14.49)	155.08	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
176.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.02	- (-) [-]	- (-) [-]	0 / 0
177.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	22.70	- (-) [-]	- (-) [-]	0 / 0
178.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
179.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.25	- (-) [-]	- (-) [-]	0 / 0
180.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	11.48	- (-) [-]	- (-) [-]	0 / 0
181.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
182.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
183.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
184.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	20.12	12/2008 (-) [-]	- (-) [-]	0 / 0
185.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
186.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	23.26	- (-) [-]	- (-) [-]	0 / 0
187.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [142.84]	42.84 (-)	120.65	- (-) [-]	- (-) [-]	0 / 0
188.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	154.21	- (-) [-]	- (-) [-]	0 / 0
189.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.45	- (-) [-]	- (-) [-]	0 / 0
190.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	48.23	- (-) [-]	- (-) [-]	0 / 0
191.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
192.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	16.05	- (-) [-]	- (-) [-]	0 / 0
193.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	8.44	- (-) [-]	- (-) [-]	0 / 0
194.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	1.75	3/2007 (-) [-]	- (-) [-]	0 / 0
195.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
196.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	2.07	- (-) [-]	- (-) [-]	0 / 0
197.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [274.41]	237.61 (0.00)	207.65	- (-) [-]	- (-) [-]	0 / 0
198.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [301.63]	-0.01 (-)	24.16	- (-) [-]	- (-) [-]	0 / 0
199.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
200.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	48.79	7/2006 (-) [-]	- (-) [-]	0 / 0
201.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	673.60	3/2003 (-) [-]	- (-) [-]	0 / 0
202.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [423.64]	299.21 (15.86)	105.50	- (0/200) [-]	- (-) [-]	0 / 0
203.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR)	4/1999 (-)	198.68 (-)	62.42 (-)	44.41	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RVNL)		[261.10]			[-]	[-]	
204.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
205.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	124.50	3/1997 (-) [-]	- (-) [-]	0 / 0
206.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	43.64	12/2009 (-) [-]	- (-) [-]	0 / 0
207.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	149.51	- (-) [-]	- (-) [-]	0 / 0
208.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	42.26	- (-) [-]	- (-) [-]	0 / 0
209.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	35.80	- (-) [-]	- (-) [-]	0 / 0
210.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	119.95	- (-) [-]	- (-) [-]	0 / 0
211.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.52	- (-) [-]	- (-) [-]	0 / 0
212.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	53.28	- (-) [-]	- (-) [-]	0 / 0
213.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	120.67	- (-) [-]	- (-) [-]	0 / 0
214.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	11.40	- (-) [-]	- (-) [-]	0 / 0
215.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [239.59]	64.59 (-)	2.91	- (-) [-]	- (-) [-]	0 / 0
216.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
217.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	25.39	- (-) [-]	- (-) [-]	0 / 0
218.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	29.67	- (-) [-]	- (-) [-]	0 / 0
219.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	27.21	- (-) [-]	- (-) [-]	0 / 0
220.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
221.	REWARI-SADULPUR-	4/1997	198.96	69.36	0.80	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HISSAR	(-)	(-) [268.32]	(-)		(-) [-]	(-) [-]	
222.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL), NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	37.12	12/2008 (-) [-]	- (-) [-]	0 / 0
223.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	30.35	4/2003 (-) [-]	- (-) [-]	0 / 0
Total :			36063.48 (-) [53830.80]	17767.32 (-)	15775.34			0 / 0

ROAD TRANSPORT & HIGHWAYS

224.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	22.93	11/2004 (-) [11/2004]	0 (-) [1]	0 / 0
225.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	249.90	11/2004 (-) [12/2004]	1 (-) [1]	0 / 0
226.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	97.27	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
227.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	252.40	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
228.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	176.20	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
229.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	232.40	11/2004 (-) [12/2004]	1 (-) [-]	0 / 0
230.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	139.80	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
231.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	558.60	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
232.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	213.40	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
233.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	405.90	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
234.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	177.90	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
235.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	118.00	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
236.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	199.90	5/2004 (-) [1/2005]	8 (-) [-]	0 / 0
237.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-)	0.00 (-)	209.00	11/2004 (-)	3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[231.90]			[2/2005]	[-]	
238.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	535.60	5/2004 (-) [3/2005]	10 (-) [-]	0 / 0
239.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	182.30	1/2004 (-) [3/2005]	14 (-) [-]	0 / 0
240.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	226.40	6/2004 (-) [3/2005]	9 (-) [3]	0 / 0
241.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	95.07	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0
242.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	294.50	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
243.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	169.70	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
244.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	89.62	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
245.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	113.90	12/2003 (-) [4/2005]	16 (-) [-]	0 / 0
246.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	196.10	12/2003 (-) [4/2005]	16 (-) [-]	0 / 0
247.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	212.74	8/2004 (-) [5/2005]	9 (-) [-]	0 / 0
248.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	396.10	10/2003 (-) [6/2005]	20 (-) [-]	0 / 0
249.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	116.60	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
250.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	176.10	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
251.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	498.00	12/2004 (-) [6/2005]	6 (-) [-]	0 / 0
252.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	372.80	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
253.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	126.70	3/2004 (-) [6/2005]	15 (-) [3]	0 / 0
254.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	364.10	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
255.	LUCKNOW-BYPASS, NH-25	4/2000	182.52	3.00	162.30	6/2004	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	& NH-28 (UTTAR PRADESH)	(-)	(-) [185.52]	(-)		(-) [6/2005]	(-) [3]	
256.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	240.30	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
257.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	204.30	12/2003 (-) [6/2005]	18 (-) [-]	0 / 0
258.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	56.59	1/2004 (-) [6/2005]	17 (-) [-]	0 / 0
259.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	311.50	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
260.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	145.50	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
261.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	66.47	1/2004 (-) [6/2005]	17 (-) [-]	0 / 0
262.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	187.10	6/2004 (-) [8/2005]	14 (-) [-]	0 / 0
263.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	160.10	4/2004 (-) [8/2005]	16 (-) [-]	0 / 0
264.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	84.70	12/2003 (-) [8/2005]	20 (-) [-]	0 / 0
265.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
266.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	26.43	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
267.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	168.00	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
268.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	106.40	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
269.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	130.60	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
270.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	185.50	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
271.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	125.40	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
272.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	171.30	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
273.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	110.40	12/2003 (-) [12/2005]	24 (-) [12]	0 / 0
274.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	205.00	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
275.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	159.40	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
276.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	274.80	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
277.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	185.00	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
278.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	123.10	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
279.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	164.30	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
280.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	119.10	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
281.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	110.70	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
282.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	96.12	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
283.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	89.49	5/2004 (-) [12/2005]	19 (-) [-]	0 / 0
284.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	196.40	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
285.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.32	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
286.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	55.02	7/2004 (-) [12/2005]	17 (-) [6]	0 / 0
287.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	88.45	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
288.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	208.10	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
289.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	200.20	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
290.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-	4/2000 (-)	641.00 (-)	0.00 (-)	29.25	6/2005 (-)	10 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	2		[641.00]			[4/2006]	[-]	
291.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
292.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	138.30	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
293.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	274.40	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
294.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	82.30	4/2004 (-) [6/2006]	26 (-) [-]	0 / 0
295.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	95.16	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
296.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	8.18	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
297.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	7.28	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
298.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	15.98	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
299.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	15.17	5/2007 (-) [12/2006]	-5 (-) [-]	0 / 0
300.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	55.57	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
301.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	97.61	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
302.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	54.11	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
303.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	41.04	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
Total :			21648.09 (-) [21645.78]	-2.31 (-)	13170.11			0 / 0
SHIPPING & PORTS								
304.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
305.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (215.34) [215.34]	47.35 (0.00)	176.56	2/2003 (-) [12/2004]	22 (-) [-]	2 / 4
306.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	299.53	- (-) [8/2005]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
307.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	83.57	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
308.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.39	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
Total :			1424.25 (-) [1471.60]	47.35 (-)	566.43			2 / 4

TELECOMMUNICATION

309.	ANDHRA PRADESH CMTS (BSNL)	1/2004 (-)	137.05 (-) [137.05]	0.00 (-)	-	8/2004 (-) [6/2004]	-2 (-) [-]	0 / 0
310.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [120.00]	0.00 (-)	13.50	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
311.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	113.69	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
312.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.53	9/2004 (-) [3/2005]	6 (-) [-]	0 / 0
313.	MANAGED LEASED LINE NETWORK (BSNL)	12/2002 (-)	210.00 (-) [140.00]	-70.00 (-)	38.00	1/2004 (-) [-]	- (-) [-]	0 / 0
314.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [350.00]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
315.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [150.00]	0.00 (-)	-	11/2004 (-) [-]	- (-) [-]	0 / 0
316.	IP NETWORK WITH ROUTERS (BSNL)	4/2004 (-)	250.00 (-) [250.00]	0.00 (-)	-	10/2004 (-) [-]	- (-) [-]	0 / 0
317.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	-	3/2004 (-) [-]	- (-) [-]	0 / 0
Total :			2190.51 (-) [2042.90]	-147.61 (-)	206.72			0 / 0

URBAN DEVELOPMENT

318.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	7318.25	3/2005 (-) [3/2006]	12 (-) [6]	25 / 33
Total :			4860.00 (-) [10571.00]	5711.00 (-)	7318.25			25 / 33

WATER RESOURCES

319.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	27.77	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
------	-----------------------	---------------	----------------------------	---------------	-------	----------------------------	-----------------	-------

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			542.90 (-) [1069.40]	526.50 (-)	27.77			0 / 0
<u>All India :</u>			200906.10 (-) [237146.93]	36240.83 (-)	90379.13			1008 / 2165
NIC-MoS&PI(IPMD) [11/2004]								