

Sector-Wise number of on going projects in November, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	134
2.	ROAD TRANSPORT & HIGHWAYS	110
3.	POWER	55
4.	TELECOMMUNICATION	34
5.	PETROLEUM	24
6.	COAL	10
7.	STEEL	8
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	4
10.	HEALTH & FW	2
11.	CIVIL AVIATION	1
12.	FERTILISERS	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		392

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
<u>PETROLEUM</u>				
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
<u>RAILWAYS</u>				
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
<u>ROAD TRANSPORT & HIGHWAYS</u>				
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20
<u>July, 2005</u>				
<u>PETROLEUM</u>				
26.	IOR GANDHAR(ONGCL)	609.44	03/2004	546.43
27.	IOR SCHEME NEELAM(ONGCL)	347.69	07/2003	299.77
<u>RAILWAYS</u>				
28.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	464.99	04/2004	486.37
29.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	71.70	12/1998	161.22
30.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	156.00	-NA-	0.01
<u>ROAD TRANSPORT & HIGHWAYS</u>				
31.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	02/2005	439.60
<u>August, 2005</u>				
<u>PETROLEUM</u>				
32.	REFINERY MODERNISATION(BPCL)	1592.65	09/2003	1573.35
<u>POWER</u>				
33.	ULDCS FOR EASTERN REGION (P.GRID)	290.01	09/2003	284.49
34.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	01/2005	157.17
35.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	294.82	02/2003	123.42
36.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	237.00	09/2005	228.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
37.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	231.90	11/2004	268.20
<u>SHIPPING & PORTS</u>				
38.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	610.80	-NA-	584.53
<u>September, 2005</u>				
<u>STEEL</u>				
39.	REPAIR OF BLAST FURNACE No.4	95.64	10/2005	104.89
<u>POWER</u>				
40.	RIHAND STPP ST - II(NTPC)	3384.77	05/2006	2381.83
41.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	10/2003	241.33
<u>ROAD TRANSPORT & HIGHWAYS</u>				
42.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	135.11	01/2004	96.56
43.	ONGOLE-KAVALI (GQ) KM.291-KM.222	321.41	04/2004	304.90
<u>October, 2005</u>				
<u>STEEL</u>				
44.	UPGRADATION ERW PIPE PLANT	89.15	08/2005	82.22
<u>POWER</u>				
45.	DHAULIGANGA H.E.P.-I (NHPC)	601.98	10/1998	1679.01
46.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	75.99	11/2002	138.81

	<u>RAILWAYS</u>			
47.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	105.32	-NA-	157.70
<u>November, 2005</u>				
	<u>FERTILISERS</u>			
48.	NAMRUP PLANT REVAMP(BVFC)	350.00	05/2001	526.97
	<u>PETROLEUM</u>			
49.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	359.00	07/2005	291.00
50.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	2792.50	05/2005	2259.14
	<u>POWER</u>			
51.	RIHAND - II TRANSMISSION (P.GRID)	1044.44	12/2005	823.75
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
52.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	242.61	02/2004	260.10
	<u>TELECOMMUNICATION</u>			
53.	IN PROJECT (BSNL)	120.00	10/2004	42.14

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2005-2006**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>September, 2005</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
1.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	125.00	05/2006	59.61

Summary of projects on Flash Report for the month of November, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	360
Number of Projects Completed/Dropped/Frozen in Previous Month :	4
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	42
Number of Projects in Current Month :	392

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	136	29	108	17	102	392	35
Latest Approved	136	29	108	17	102	392	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	352	229884.40	253866.87	68421.32	26.95	23982.47	10.43
Revised	40	43092.92	45869.98	32502.05	70.86	2777.06	6.44
Total	392	272977.32	299736.85	100923.37	33.67	26759.53	9.80

IV. Milestones (Cumulative due and Achieved)

Total	2001
Achieved upto month	917

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>FERTILISERS</u>							
1	NAMRUP PLANT REVAMP(BVFC) {Completed}	10/1997	350.00	05/2001	610.24	11/2005	526.97
<u>PETROLEUM</u>							
2	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL) {Completed}	05/2003	359.00	07/2005	382.00	10/2005	291

3	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC) {Completed}	12/2003	2792.50	05/2005	2792.50	10/2005	2259.14
<u>POWER</u>							
4	RIHAND - II TRANSMISSION (P.GRID) {Completed}	12/2002	1044.44	12/2005	855.60	10/2005	823.75
<u>ROAD TRANSPORT & HIGHWAYS</u>							
5	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2) {Completed}	04/2000	242.61	02/2004	242.61	11/2005	260.1
<u>TELECOMMUNICATION</u>							
6	IN PROJECT (BSNL) {Completed}	10/2003	120.00	10/2004	160.00	-NA-	42.14

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005	8692.00	10/2009	8692.00	-NA-
<u>POWER</u>						
2	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005	3779.46	09/2009	3779.46	09/2008
3	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005	358.42	12/2008	358.42	12/2008
4	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005	109.95	05/2009	109.95	06/2008
<u>ROAD TRANSPORT & HIGHWAYS</u>						
5	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	04/2000	261.22	03/2005	261.22	03/2008
6	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003	205.00	10/2008	205.00	10/2008
7	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003	474.21	03/2008	474.21	03/2008
8	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003	567.38	03/2008	567.38	03/2008
9	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003	284.00	05/2008	284.00	05/2008
10	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003	507.49	03/2008	507.49	03/2008
11	TIRUNELVELI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003	423.54	03/2008	423.54	03/2008
12	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003	323.36	03/2008	323.36	03/2008
13	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003	166.27	03/2008	166.27	03/2008
14	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003	446.40	04/2008	446.40	04/2008
15	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003	266.00	08/2007	266.00	08/2007

16	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003	440.50	04/2008	440.50	04/2008
17	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003	457.00	04/2008	457.00	04/2008
18	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003	220.00	04/2008	220.00	04/2008
19	ORAI-JHANSI, KM.220- KM.170, N H-25 (U.P.)	12/2003	340.68	03/2008	340.68	03/2008
20	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003	360.34	02/2008	360.34	02/2008
21	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003	212.00	10/2008	212.00	10/2008
22	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003	239.00	10/2008	239.00	10/2008
23	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003	451.97	04/2008	451.97	04/2008
24	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003	297.72	04/2008	297.72	04/2008
25	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003	311.35	03/2008	311.35	03/2008
26	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003	240.00	10/2008	240.00	10/2008
27	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003	300.00	10/2008	300.00	10/2008
28	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003	193.09	03/2008	193.09	03/2008
29	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003	227.00	10/2008	227.00	10/2008
30	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003	378.22	04/2008	378.22	04/2008
31	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	03/2005	133.03	08/2005	384.25	04/2008
32	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	03/2005	298.00	11/2008	298.00	03/2008
33	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	03/2005	190.00	01/2009	190.00	01/2009
34	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	03/2005	250.00	01/2009	250.00	01/2009
35	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	03/2005	359.00	03/2009	359.00	03/2009
36	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	03/2005	483.00	03/2009	483.00	03/2009
37	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	03/2005	556.00	03/2009	556.00	03/2009
38	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	03/2005	579.00	04/2009	579.00	04/2009
<u>SHIPPING & PORTS</u>						
39	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005	1136.08	09/2009	1136.08	09/2009
<u>TELECOMMUNICATION</u>						
40	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	07/2005	174.00	03/2006	174.00	-NA-

41	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	07/2005	1174.75	03/2006	1174.75	-NA-
42	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	06/2005	109.02	12/2005	109.02	03/2006

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>FERTILISERS</u>							
1	NAMRUP PLANT REVAMP(BVFC)	350.00	610.24	05/2001	10/2005	11/2005	1
<u>PETROLEUM</u>							
2	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4746.00	08/2005	02/2006	03/2006	1
3	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	4234.00	01/2005	03/2006	05/2006	2
4	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	363.21	363.21	07/2005	11/2005	12/2005	1
5	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	2929.40	12/2005	09/2005	11/2005	2
<u>RAILWAYS</u>							
6	RANCHI-LOHARDAGA EXTENSION TO TORI	193.78	194.07	06/2004	06/2006	03/2009	33
7	SAMASTIPUR-KHAGARIA	122.45	122.45	-NA-	06/2006	03/2007	9
8	THANE-TURBHE-NERUL-VASHI	403.39	403.39	03/2000	12/2005	03/2007	15
9	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	325.47	383.94	03/2004	12/2006	06/2007	6
10	UDHAMPUR-SRINAGAR-BARAMULLA	2500.00	9000.00	03/2001	08/2008	09/2008	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
11	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	641.00	06/2005	04/2006	04/2007	12
12	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	140.85	140.85	01/2004	04/2006	06/2006	2
13	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	223.00	223.00	06/2004	11/2005	12/2005	1
14	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	211.00	04/2004	12/2005	02/2006	2
15	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	600.00	600.00	05/2004	11/2005	12/2005	1
16	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	146.25	02/2005	12/2005	02/2006	2
17	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	189.68	189.68	12/2003	12/2005	03/2006	3
18	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	115.90	12/2003	12/2005	02/2006	2

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	10	9512.45	9512.45	9495.18
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	8	10471.48	10471.48	10471.48
7	PETROLEUM	24	30565.86	32241.86	35395.41
8	POWER	55	84758.36	88627.52	94253.47
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	134	37605.50	40897.05	59485.87
11	ROAD TRANSPORT & HIGHWAYS	110	32363.62	32363.62	32603.01
12	SHIPPING & PORTS	4	1781.54	1781.54	1781.54
13	TELECOMMUNICATION	34	10031.77	10031.77	9501.36
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		392	254904.75	272977.32	299736.85

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	160.40	6/2006 (-) [3/2006]	-3 (-) [-]	13 / 31
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5239.00	1/2007 (-) [1/2007]	0 (-) [-]	92 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1423.00	10/2009 (-) [9/2007]	-25 (-) [-]	41 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1032.00	2/2008 (-) [2/2008]	0 (-) [-]	32 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	6322.00	12/2008 (-) [12/2008]	0 (-) [-]	33 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	253.15	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	14429.55			216 / 479
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	91.57	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	91.57			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	174.38	3/1994 (3/2000) [3/2007]	156 (84) [-]	4 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	28.54	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	87.47	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	9.63	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	5.77	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.39	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
14.	KULDA OCP	1/2005	302.96	0.00	22.13	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	10.98	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			9512.45 (-) [9495.18]	-17.27 (-)	374.29			6 / 108
<u>FERTILISERS</u>								
18.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	30.08	6/2006 (-) [6/2006]	0 (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	30.08			28 / 56
<u>MINES</u>								
19.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0
<u>STEEL</u>								
20.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	50.38	5/2006 (-) [5/2006]	0 (-) [-]	0 / 1
21.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	53.86	12/2005 (-) [6/2006]	6 (-) [-]	14 / 20
22.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	2.25	1/2006 (-) [7/2006]	6 (-) [-]	1 / 2
23.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.63]	0.00 (-)	120.19	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
24.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	22.21	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
25.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	8.41	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
26.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	10.81	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
27.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY	10/2005 (-)	8692.00 (-)	0.00 (-)	-	10/2009 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	OF LIQUID STEEL		[8692.00]			[-]	[-]	
Total :			10471.48 (-) [10471.48]	0.00 (-)	268.11			15 / 44
<u>PETROLEUM</u>								
28.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	3019.43	12/2005 (-) [11/2005]	-1 (-) [2]	20 / 20
29.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [284.00]	-21.60 (-)	274.20	8/2004 (-) [12/2005]	16 (-) [-]	8 / 9
30.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	308.44	7/2005 (-) [12/2005]	5 (-) [1]	0 / 0
31.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	80.55	3/2006 (-) [3/2006]	0 (-) [-]	6 / 6
32.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	669.94	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
33.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	3.88	4/2006 (-) [3/2006]	-1 (-) [-]	0 / 0
34.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	2965.00	8/2005 (-) [3/2006]	7 (-) [1]	108 / 129
35.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	294.34	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
36.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4234.00]	869.00 (69.00)	3142.00	1/2005 (-) [5/2006]	16 (-) [2]	131 / 151
37.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	12.94	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
38.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [453.00]	63.00 (-)	190.00	7/2005 (-) [6/2006]	11 (-) [-]	46 / 58
39.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	193.10	5/2006 (-) [8/2006]	3 (-) [-]	0 / 45
40.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	5.55	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
41.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	75.82	4/2005 (-) [10/2006]	18 (-) [-]	18 / 72
42.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	2.69	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
43.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	23.35	7/2005 (-) [2/2007]	19 (-) [-]	0 / 10

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	277.25	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
45.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	160.69	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
46.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	14.49	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
47.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.71	3/2006 (-) [5/2007]	14 (-) [-]	0 / 0
48.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	25.70	8/2007 (-) [5/2007]	-3 (-) [-]	0 / 10
49.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	4196.86	7/2007 (-) [7/2007]	0 (-) [-]	11 / 11
50.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	0.08	1/2008 (-) [1/2008]	0 (-) [-]	0 / 0
51.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	135.85	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
Total :			30565.86 (-) [35395.41]	4829.55 (-)	16077.86			357 / 530

POWER

52.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2006]	84 (-) [-]	13 / 16
53.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (913.84) [913.84]	492.84 (0.00)	818.97	3/1999 (12/2002) [3/2006]	84 (39) [-]	2 / 11
54.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4827.65]	4644.20 (1267.88)	4574.40	11/1990 (3/2001) [3/2006]	184 (60) [-]	7 / 9
55.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	237.02	10/2004 (-) [3/2006]	17 (-) [-]	9 / 18
56.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	408.67	7/2006 (-) [3/2006]	-4 (-) [-]	7 / 18
57.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	120.61	7/2006 (-) [3/2006]	-4 (-) [-]	5 / 20
58.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	223.71	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
59.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
60.	TRANSMISSION SYSTEM	6/2003	1980.70	503.18	1307.45	6/2006	0	8 / 37

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	(-)	(-) [2483.88]	(-)		(-) [6/2006]	(-) [-]	
61.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	223.71	8/2006 (-) [7/2006]	-1 (-) [-]	6 / 22
62.	FG UNCHAHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	395.72	9/2006 (-) [9/2006]	0 (-) [-]	21 / 26
63.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	158.81	12/2006 (-) [12/2006]	0 (-) [-]	5 / 23
64.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	80.89	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
65.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	474.18	2/2007 (-) [2/2007]	0 (-) [-]	4 / 23
66.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1583.71	2/2007 (-) [2/2007]	0 (-) [-]	19 / 41
67.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	50.22	7/2006 (-) [2/2007]	7 (-) [-]	3 / 19
68.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	2.54	10/2007 (-) [2/2007]	-8 (-) [-]	0 / 0
69.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	34.45	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
70.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	14.47	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
71.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1423.88	5/2007 (-) [5/2007]	0 (-) [-]	31 / 57
72.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
73.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	246.63	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
74.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	365.74	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 0
75.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	1862.39	8/2007 (-) [8/2007]	0 (-) [-]	29 / 40
76.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	99.43	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
77.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1210.33	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
78.	SYSTEM STRENGTHENING	3/2005	113.73	0.00	-	12/2007	-3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SCHEME-VI OF SOUTHERN REGION (156 CKM)	(-)	(-) [113.73]	(-)		(-) [9/2007]	(-) [-]	
79.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	264.93	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
80.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	3.79	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
81.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	5.04	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
82.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	1.94	11/2007 (-) [12/2007]	1 (-) [-]	0 / 0
83.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	793.99	12/2007 (-) [12/2007]	0 (-) [-]	21 / 40
84.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	23.43	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
85.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	3.25	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
86.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	160.07	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
87.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.13	6/2008 (-) [3/2008]	-3 (-) [-]	0 / 0
88.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	24.16	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
89.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [768.92]	-292.46 (-)	147.97	9/2009 (-) [3/2008]	-18 (-) [-]	0 / 0
90.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
91.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
92.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	18.57	5/2008 (-) [5/2008]	0 (-) [-]	4 / 23
93.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
94.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
95.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	4.35	11/2008 (-) [9/2008]	-2 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	-	9/2009 (-) [9/2008]	-12 (-) [-]	0 / 0
97.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
98.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	241.24	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
99.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1022.58	4/2009 (-) [4/2009]	0 (-) [-]	10 / 41
100.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1729.29]	0.00 (-)	-	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
101.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	610.80	11/2010 (-) [12/2009]	-11 (-) [-]	5 / 51
102.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1344.22	12/2009 (-) [12/2009]	0 (-) [-]	21 / 56
103.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	-	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
104.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1051.30	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
105.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	-	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
106.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	269.69	12/2009 (-) [8/2011]	20 (-) [-]	0 / 0
Total :			84758.36 (-) [94253.47]	9495.11 (-)	28446.06			250 / 710

HEALTH & FW

107.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	210.61	9/1998 (3/2005) [12/2005]	87 (9) [-]	0 / 0
108.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	229.56	3/1999 (3/2005) [7/2006]	88 (16) [-]	7 / 16
Total :			140.92 (-) [691.84]	550.92 (-)	440.17			7 / 16

RAILWAYS

109.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	183.70	- (-) [12/2005]	- (-) [-]	0 / 0
110.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	21.48	- (-) [12/2005]	- (-) [-]	0 / 0
111.	DAITARI-KEONJHAR-	3/1993	242.50	671.17	565.60	12/1997	97	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BANSPANI NEW LINE(ECOR) (RVNL)	(11/2000)	(537.74) [913.67]	(375.93)		(-) [1/2006]	(-) [-]	
112.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	154.78	- (-) [1/2006]	- (-) [-]	0 / 0
113.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	106.40	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
114.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [220.00]	102.03 (-)	130.31	- (-) [3/2006]	- (-) [-]	0 / 0
115.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	207.95	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
116.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	454.13	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
117.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	107.21	- (-) [3/2006]	- (-) [-]	0 / 0
118.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	85.16	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
119.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	106.90	- (-) [3/2006]	- (-) [-]	0 / 0
120.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
121.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	135.88	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
122.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	330.38	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
123.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	104.64	3/1996 (-) [12/2006]	129 (-) [-]	0 / 0
124.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	213.84	- (-) [3/2007]	- (-) [-]	0 / 0
125.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	345.40	3/2000 (-) [3/2007]	84 (-) [15]	0 / 0
126.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	451.39	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
127.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	601.31	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
128.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	193.78	- (-) [3/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
129.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	135.08	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
130.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	64.49	- (-) [3/2007]	- (-) [9]	0 / 0
131.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	81.73	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
132.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	89.30	- (-) [3/2007]	- (-) [-]	0 / 0
133.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	337.04	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
134.	BORIVILI-VIRAR QUADRUPLING, WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	306.17	3/2004 (6/2000) [6/2007]	39 (84) [6]	0 / 0
135.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
136.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	189.70	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
137.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	38.59	- (-) [12/2007]	- (-) [-]	0 / 0
138.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [136.62]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
139.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	79.80	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
140.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	77.85	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
141.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	158.72	- (-) [3/2008]	- (-) [-]	0 / 0
142.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	104.58	- (-) [3/2008]	- (-) [-]	0 / 0
143.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
144.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	196.82	- (-) [9/2008]	- (-) [-]	0 / 0
145.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	2424.20	3/2001 (-) [9/2008]	90 (-) [1]	0 / 0
146.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [594.34]	292.70 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
147.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
148.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
149.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	387.75	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
150.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	106.14	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
151.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	217.91	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
152.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	378.46	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
153.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	174.02	6/2004 (-) [3/2009]	57 (-) [33]	0 / 0
154.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	1.18	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
155.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [417.03]	233.80 (-)	0.79	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
156.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	155.90	3/1998 (-) [-]	- (-) [-]	0 / 0
157.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0
158.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	129.82	- (-) [-]	- (-) [-]	0 / 0
159.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	43.49	- (-) [-]	- (-) [-]	0 / 0
160.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	128.60	- (-) [-]	- (-) [-]	0 / 0
161.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	85.73	- (-) [-]	- (-) [-]	0 / 0
162.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	57.00	- (-) [-]	- (-) [-]	0 / 0
163.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	29.15	- (-) [-]	- (-) [-]	0 / 0
164.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	245.33	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
165.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	5.32	- (-) [-]	- (-) [-]	0 / 0
166.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	417.98	3/2001 (-) [-]	- (-) [-]	0 / 0
167.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	59.89	- (-) [-]	- (-) [-]	0 / 0
168.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	14.40	- (-) [-]	- (-) [-]	0 / 0
169.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	126.43	3/2006 (-) [-]	- (-) [-]	0 / 0
170.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	26.73	2/2009 (-) [-]	- (-) [-]	0 / 0
171.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	286.22	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
172.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	149.88	12/2004 (-) [-]	- (-) [-]	0 / 0
173.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	17.53	- (-) [-]	- (-) [-]	0 / 0
174.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.18	- (-) [-]	- (-) [-]	0 / 0
175.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	37.84	- (-) [-]	- (-) [-]	0 / 0
176.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1008.45]	711.30 (-)	58.65	- (12/1996) [-]	- (-) [-]	0 / 0
177.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.82	- (-) [-]	- (-) [-]	0 / 0
178.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	0.79	3/2008 (-) [-]	- (-) [-]	0 / 0
179.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
180.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	87.93	5/2008 (-) [-]	- (-) [-]	0 / 0
181.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [382.69]	284.27 (100.24)	332.57	- (-) [-]	- (-) [-]	0 / 0
182.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	509.59	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
184.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	265.21	7/2005 (-) [-]	- (-) [-]	0 / 0
185.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	108.24	7/2006 (-) [-]	- (-) [-]	0 / 0
186.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	731.89	3/2003 (-) [-]	- (-) [-]	0 / 0
187.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	439.04	3/2004 (-) [-]	- (-) [-]	0 / 0
188.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [269.24]	164.02 (-)	166.74	12/1999 (-) [-]	- (-) [-]	0 / 0
189.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	59.55	3/1998 (-) [-]	- (-) [-]	0 / 0
190.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
191.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [726.96]	0.00 (-)	0.31	- (-) [-]	- (-) [-]	0 / 0
192.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	470.27	- (-) [-]	- (-) [-]	0 / 0
193.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	149.13	8/2003 (-) [-]	- (-) [-]	0 / 0
194.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	232.13	3/1996 (-) [-]	- (-) [-]	0 / 0
195.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	193.84	- (-) [-]	- (-) [-]	0 / 0
196.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
197.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	79.16	12/2008 (-) [-]	- (-) [-]	0 / 0
198.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	20.04	- (-) [-]	- (-) [-]	0 / 0
199.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	15.22	- (-) [-]	- (-) [-]	0 / 0
200.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-)	235.44 (-)	78.62	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[373.44]			[-]	[-]	
201.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	311.63	3/1996 (-) [-]	- (-) [-]	0 / 0
202.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
203.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	54.42	12/2009 (-) [-]	- (-) [-]	0 / 0
204.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	271.13	- (-) [-]	- (-) [-]	0 / 0
205.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
206.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	65.58	- (-) [-]	- (-) [-]	0 / 0
207.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
208.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.82	- (-) [-]	- (-) [-]	0 / 0
209.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	83.29	- (-) [-]	- (-) [-]	0 / 0
210.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	152.19	- (-) [-]	- (-) [-]	0 / 0
211.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	49.11	- (-) [-]	- (-) [-]	0 / 0
212.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	18.63	- (-) [-]	- (-) [-]	0 / 0
213.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [287.89]	59.89 (-)	58.82	- (-) [-]	- (-) [-]	0 / 0
214.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	35.57	- (-) [-]	- (-) [-]	0 / 0
215.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	48.93	- (-) [-]	- (-) [-]	0 / 0
216.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	42.35	- (-) [-]	- (-) [-]	0 / 0
217.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	16.33	- (-) [-]	- (-) [-]	0 / 0
218.	KHARAGPUR -	3/1995	258.58	128.71	384.39	3/2000	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	(-)	(-) [387.29]	(-)		(-) [-]	(-) [-]	
219.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	82.97	3/2002 (-) [-]	- (-) [-]	0 / 0
220.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	29.51	- (-) [-]	- (-) [-]	0 / 0
221.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	5.48	- (-) [-]	- (-) [-]	0 / 0
222.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	2.07	- (-) [-]	- (-) [-]	0 / 0
223.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	24.13	- (-) [-]	- (-) [-]	0 / 0
224.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	100.70	- (-) [-]	- (-) [-]	0 / 0
225.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	228.71	- (3/2000) [-]	- (-) [-]	0 / 0
226.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
227.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
228.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	39.11	- (-) [-]	- (-) [-]	0 / 0
229.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	18.08	3/2007 (-) [-]	- (-) [-]	0 / 0
230.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
231.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	24.49	- (-) [-]	- (-) [-]	0 / 0
232.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
233.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
234.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.12	- (-) [-]	- (-) [-]	0 / 0
235.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	28.70	12/2008 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [203.47]	2.74 (-)	0.09	- (-) [-]	- (-) [-]	0 / 0
237.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.50	- (-) [-]	- (-) [-]	0 / 0
238.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	7.13	- (-) [-]	- (-) [-]	0 / 0
239.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [354.91]	155.95 (-)	1.70	- (-) [-]	- (-) [-]	0 / 0
240.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [127.13]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
241.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [200.28]	66.87 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
242.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	131.21	- (-) [-]	- (-) [-]	0 / 0
Total :			37605.50 (-) [59485.87]	21880.37 (-)	19094.11			0 / 0
ROAD TRANSPORT & HIGHWAYS								
243.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	244.90	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
244.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	280.60	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
245.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	601.20	5/2004 (-) [12/2005]	19 (-) [1]	0 / 0
246.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	244.20	6/2004 (-) [12/2005]	18 (-) [1]	0 / 0
247.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	469.50	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
248.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	384.00	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
249.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	140.00	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
250.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	94.88	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
251.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	260.70	2/2004 (-) [1/2006]	23 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
252.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	143.60	12/2003 (-) [2/2006]	26 (-) [2]	0 / 0
253.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	228.60	4/2004 (-) [2/2006]	22 (-) [2]	0 / 0
254.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	260.20	8/2004 (-) [2/2006]	18 (-) [2]	0 / 0
255.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	154.90	2/2005 (-) [2/2006]	12 (-) [2]	0 / 0
256.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	241.10	12/2003 (-) [3/2006]	27 (-) [-]	0 / 0
257.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	148.40	12/2003 (-) [3/2006]	27 (-) [3]	0 / 0
258.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	237.30	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
259.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	276.20	8/2004 (-) [3/2006]	19 (-) [-]	0 / 0
260.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	398.30	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
261.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	164.00	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
262.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	239.70	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
263.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	359.00	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
264.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	176.50	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
265.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	276.60	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
266.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	148.50	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0
267.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	219.10	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
268.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	397.80	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
269.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	113.60	1/2004 (-) [6/2006]	29 (-) [2]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
270.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	31.03	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
271.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	254.40	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
272.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	237.50	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
273.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	167.50	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
274.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	75.20	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
275.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	299.70	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
276.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	22.13	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
277.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	72.47	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
278.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	136.30	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
279.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	70.70	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
280.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	402.50	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
281.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	199.80	6/2004 (-) [12/2006]	30 (-) [-]	0 / 0
282.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	148.80	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
283.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	213.90	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
284.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	33.04	8/2006 (-) [12/2006]	4 (-) [-]	0 / 0
285.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	119.10	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
286.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	29.15	8/2006 (-) [3/2007]	7 (-) [-]	0 / 0
287.	IMPROVEMENT OF ACCESS OF GQ WITHIN	1/2005 (-)	210.00 (-)	0.00 (-)	21.31	4/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHENNAI CITY, KM.4, NH-4,		[210.00]			[4/2007]	[-]	
288.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	400.90	6/2005 (-) [4/2007]	22 (-) [12]	0 / 0
289.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	115.20	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
290.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	110.00	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
291.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	156.70	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
292.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	107.60	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
293.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [266.00]	0.00 (-)	-	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
294.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	5.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
295.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	31.65	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
296.	HAPUR-GARHMUKTESHWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	13.34	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
297.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
298.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	-	3/2008 (-) [11/2007]	-4 (-) [-]	0 / 0
299.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	13.77	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
300.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
301.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
302.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
303.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
304.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
305.	PURNEA-FORBESGANJ,	12/2003	310.00	0.00	-	4/2008	-4	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.268-KM.230, NH-57 (BIHAR)	(-)	(-) [310.00]	(-)		(-) [12/2007]	(-) [-]	
306.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	-	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
307.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	1.21	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
308.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [213.69]	-6.62 (-)	-	5/2008 (-) [2/2008]	-3 (-) [2]	0 / 0
309.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	-	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
310.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
311.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	-	6/2005 (-) [3/2008]	33 (-) [-]	0 / 0
312.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	-	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
313.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
314.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	80.33	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
315.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
316.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
317.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
318.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
319.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
320.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
321.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
322.	DEVDHARI-WADNER, KM.94-KM.123, NH-7	12/2003 (-)	145.00 (-)	0.00 (-)	-	7/2005 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[145.00]			[4/2008]	[-]	
323.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
324.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
325.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
326.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
327.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
328.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [220.00]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
329.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [384.25]	251.22 (-)	-	8/2005 (-) [4/2008]	32 (-) [-]	0 / 0
330.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
331.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [457.00]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
332.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	-	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
333.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
334.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	-	8/2005 (-) [5/2008]	33 (-) [5]	0 / 0
335.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	-	9/2008 (-) [7/2008]	-2 (-) [7]	0 / 0
336.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	-	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
337.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	-	7/2005 (-) [8/2008]	37 (-) [1]	0 / 0
338.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	-	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
339.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	-	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
340.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28	12/2003 (-)	205.00 (-)	0.00 (-)	-	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(U.P.)		[205.00]			[10/2008]	[-]	
341.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
342.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
343.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
344.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
345.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
346.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
347.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
348.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
349.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
350.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
351.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
352.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [-]	- (-) [-]	0 / 0
Total :			32363.62 (-) [32603.01]	239.39 (-)	10474.40			0 / 0

SHIPPING & PORTS

353.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
354.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	9.44	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
355.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
356.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	237.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			1781.54 (-) [1781.54]	0.00 (-)	365.60			0 / 0
TELECOMMUNICATION								
357.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	175.73	1/2005 (-) [9/2005]	8 (-) [-]	0 / 0
358.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [300.00]	-50.00 (-)	31.15	12/2004 (-) [9/2005]	9 (-) [-]	0 / 0
359.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	83.16	1/2005 (-) [12/2005]	11 (-) [3]	0 / 0
360.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
361.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	32.47	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
362.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
363.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	4.53	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
364.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	13.22	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
365.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	150.01	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
366.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	64.77	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
367.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	13.42	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
368.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	5.01	12/2005 (-) [3/2006]	3 (-) [3]	0 / 0
369.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
370.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	6.19	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
371.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	116.37	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
372.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-)	0.00 (-)	-	12/2005 (-)	3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[109.02]			[3/2006]	[-]	
373.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	1.29	11/2005 (-) [3/2006]	4 (-) [3]	0 / 0
374.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	22.74	3/2005 (-) [3/2006]	12 (-) [3]	0 / 0
375.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	32.83	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
376.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	40.99	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
377.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [3]	0 / 0
378.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	-	3/2006 (-) [-]	- (-) [-]	0 / 0
379.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
380.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.05]	0.01 (-)	50.43	6/2004 (-) [-]	- (-) [-]	0 / 0
381.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
382.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	28.47	12/2004 (-) [-]	- (-) [-]	0 / 0
383.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
384.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
385.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [-]	- (-) [-]	0 / 0
386.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
387.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	49.73	12/2004 (-) [-]	- (-) [-]	0 / 0
388.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	10/2004 (-) [-]	- (-) [-]	0 / 0
389.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.00	9/2004 (-) [-]	- (-) [-]	0 / 0
390.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-)	-50.00 (-)	-	11/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[100.00]			[-]	[-]	
Total :			10031.77 (-) [9501.36]	-530.41 (-)	1201.83			0 / 0
<u>URBAN DEVELOPMENT</u>								
391.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	9599.89	3/2005 (-) [6/2006]	15 (-) [3]	27 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	9599.89			27 / 31
<u>WATER RESOURCES</u>								
392.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.85	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.85			0 / 0
<u>All India :</u>			254904.75 (-) [299736.85]	44832.10 (-)	100923.37			917 / 2001
NIC-MoS&PI(IPMD) [11/2005]								