

Sector-Wise number of on going projects in November, 2006

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	173
2.	RAILWAYS	141
3.	POWER	57
4.	TELECOMMUNICATION	33
5.	PETROLEUM	30
6.	COAL	19
7.	STEEL	11
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	1
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		480

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
<u>PETROLEUM</u>				
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
<u>POWER</u>				
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
<u>ROAD TRANSPORT & HIGHWAYS</u>				
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98
<u>July, 2006</u>				
<u>PETROLEUM</u>				
10.	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	12/2005	3130.00
<u>August, 2006</u>				
<u>ATOMIC ENERGY</u>				
11.	TARAPUR ATOMIC POWER PROJECT,	3447.06	01/2007	5687.00

	TARAPUR,MAHARASHTRA (NPCIL)			
	<u>PETROLEUM</u>			
12.	KELARAS-MALANPUR PIPLINE (GAIL)	104.73	07/2006	70.17
13.	INTEGRATED PARA-XYLENE(IOCL)	4228.00	08/2005	3746.00
14.	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	01/2005	3543.00
15.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	08/2004	298.30
	<u>HEALTH & FW</u>			
16.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	09/1998	234.72
	<u>RAILWAYS</u>			
17.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	98.42	-NA-	351.82
	<u>September, 2006</u>			
	<u>POWER</u>			
18.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	939.28	09/2006	682.58
	<u>October, 2006</u>			
	<u>FERTILISERS</u>			
19.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	249.00	06/2006	192.72
	<u>POWER</u>			
20.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	07/2006	449.66
21.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	08/2006	382.33
	<u>November, 2006</u>			
	<u>URBAN DEVELOPMENT</u>			
22.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	4860.00	03/2005	10246.14

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38
<u>November, 2006</u>				
<u>TELECOMMUNICATION</u>				
3.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	109.02	12/2005	22.85

Summary of projects on Flash Report for the month of November, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	478
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	7
Number of Projects in Current Month :	480

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	164	12	194	25	85	480	34
Latest Approved	165	12	194	24	85	480	34

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	446	289827.94	320641.11	101491.51	31.65	30813.17	10.63
Revised	34	15650.34	19251.58	12167.36	63.20	3601.24	23.01
Total	480	305478.28	339892.69	113658.87	33.44	34414.41	11.27

IV. Milestones (Cumulative due and Achieved)

Total	2031
Achieved upto month	736

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>TELECOMMUNICATION</u>							
1	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II) {Deleted}	06/2005	109.02	12/2005	109.02	-NA-	22.85
<u>URBAN DEVELOPMENT</u>							
2	DELHI METRO RAPID TRANSIT SYSTEM PH-I {Completed}	09/1996	4860.00	03/2005	10571.00	10/2006	10246.14

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	KORBA STPP STAGE-III, 1x500 MW	08/2006	2448.50	02/2010	2448.50	02/2010
<u>ROAD TRANSPORT & HIGHWAYS</u>						
2	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003	270.00	01/2009	270.00	01/2009
3	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003	109.00	10/2008	109.00	10/2008
4	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003	384.25	04/2008	384.25	04/2008
5	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003	212.00	09/2007	212.00	09/2007
6	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003	196.00	07/2009	196.00	07/2009
7	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003	217.61	04/2010	217.61	04/2010

VII. List of projects reporting additional delays during the month w.r.t. the previous month

During the financial year and the previous financial year							
Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>STEEL</u>							
1	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	198.84	01/2007	01/2007	03/2007	2
2	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	112.39	12/2005	12/2006	03/2007	3
3	BLOOM CASTER(SAIL)	271.41	271.41	05/2006	12/2006	03/2007	3
4	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	170.41	170.41	01/2006	11/2006	12/2006	1
<u>PETROLEUM</u>							
5	DABHOL-PANVEL PIPELINE PROJECT	1143.54	1326.52	07/2007	11/2007	04/2008	5
6	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	1850.00	04/2005	01/2007	10/2007	9
7	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	1876.00	2869.00	04/2009	11/2009	12/2009	1
8	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1131.47	03/2006	12/2006	02/2007	2
9	PANIPAT-NAPHTA CRACKER	12138.00	12138.00	09/2009	09/2009	11/2009	2

	PROJECT						
<u>POWER</u>							
10	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4982.62	11/1990	01/2007	03/2007	2
11	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2198.04	2198.04	02/2007	07/2007	01/2008	6
12	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	768.92	768.92	03/2007	06/2008	09/2008	3
13	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	2895.10	2895.10	11/2011	04/2011	10/2011	6
14	VINDHYACHAL-KORBA (P.GRID)	164.02	222.00	02/2007	12/2006	02/2007	2
<u>RAILWAYS</u>							
15	JAYANAGAR-DARBHANGA-NARKATIAGANJ	233.00	329.17	-NA-	03/2007	03/2009	24
16	UDHAMPUR-SRINAGAR-BARAMULLA	2500.00	9000.00	03/2001	09/2008	10/2009	13
17	PATNA GANGA BRIDGE	624.47	624.47	10/2007	12/2009	12/2010	12
18	Conversion of 1500 V DC Traction System to 25 KV AC Traction	273.67	648.76	-NA-	12/2008	12/2009	12
<u>ROAD TRANSPORT & HIGHWAYS</u>							
19	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	260.93	260.93	12/2003	11/2006	01/2007	2
20	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	110.00	110.00	12/2004	12/2006	06/2007	6
21	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	263.00	263.00	02/2009	02/2009	11/2009	9
22	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	298.00	298.00	11/2008	03/2008	11/2008	8
<u>TELECOMMUNICATION</u>							
23	CDMA WLL EQUIPMENT-2 (MUMBAI)	362.26	122.91	12/2004	01/2007	02/2007	1
<i>Number of projects reporting additional delay = 23</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	19	15190.93	15190.93	15173.66
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	11	10842.05	10842.05	10912.23
6	PETROLEUM	30	39026.60	39026.60	46146.36
7	POWER	57	93159.88	96536.20	104044.01
8	HEALTH & FW	1	71.18	422.60	422.60
9	RAILWAYS	141	39226.45	42503.91	63231.82
10	ROAD TRANSPORT & HIGHWAYS	173	48591.97	48591.97	48923.58
11	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
12	TELECOMMUNICATION	33	10315.89	10315.89	9394.80
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8118.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		480	298473.08	305478.28	339892.69

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	243.95	6/2006 (-) [12/2006]	6 (-) [-]	21 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1826.00	10/2009 (-) [9/2007]	-25 (-) [-]	52 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1473.00	2/2008 (-) [2/2008]	0 (-) [-]	44 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	8152.00	12/2008 (-) [12/2008]	0 (-) [-]	40 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	408.17	9/2010 (-) [9/2010]	0 (-) [-]	6 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	12103.12			163 / 381
CIVIL AVIATION								
6.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	138.38	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	138.38			11 / 27
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	176.52	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	44.30	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
9.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	435.41	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	285.52	6/2009 (-) [6/2009]	0 (-) [-]	2 / 24
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	166.47	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	52.26	6/2009 (-) [6/2009]	0 (-) [-]	2 / 21
14.	KULDA OCP	1/2005 (-)	302.96 (-)	0.00 (-)	23.10	3/2010 (-)	0 (-)	0 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[302.96]			[3/2010]	[-]	
15.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	32.80	3/2010 (-) [3/2010]	0 (-) [-]	0 / 1
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	421.20	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	495.66	3/2010 (-) [3/2010]	0 (-) [-]	0 / 6
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	441.62	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	69.19	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
20.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	38.74	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 1
21.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	10.98	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
22.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.60	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	1.94	7/2012 (-) [7/2012]	0 (-) [-]	0 / 0
24.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	4.08	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
25.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
Total :			15190.93 (-) [15173.66]	-17.27 (-)	2711.39			16 / 119
<u>MINES</u>								
26.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	178.56	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	178.56			18 / 111
<u>STEEL</u>								
27.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	107.66	1/2006 (-) [12/2006]	11 (-) [1]	5 / 5
28.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	80.26	1/2007 (-) [3/2007]	2 (-) [2]	5 / 8
29.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	86.15	12/2005 (-) [3/2007]	15 (-) [3]	14 / 17

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
30.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	181.22	5/2006 (-) [3/2007]	10 (-) [3]	9 / 10
31.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	226.10	12/2006 (-) [6/2007]	6 (-) [-]	0 / 21
32.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	1 / 2
33.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	91.33	9/2007 (-) [9/2007]	0 (-) [-]	1 / 5
34.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	46.46	1/2007 (-) [12/2007]	11 (-) [-]	2 / 8
35.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
36.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
37.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	44.03	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10842.05 (-) [10912.23]	70.18 (-)	863.21			37 / 76

PETROLEUM

38.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [491.00]	101.00 (-)	462.62	7/2005 (-) [10/2006]	15 (-) [-]	57 / 58
39.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	244.43	9/2006 (-) [11/2006]	2 (-) [-]	0 / 0
40.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [241.00]	-58.84 (-)	96.73	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
41.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [151.19]	-43.63 (-)	47.62	10/2006 (-) [1/2007]	3 (-) [-]	0 / 0
42.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1131.47]	-46.53 (-)	972.66	3/2006 (-) [2/2007]	11 (-) [2]	0 / 0
43.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	308.59	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
44.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	814.87	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
45.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	381.61	7/2005 (-) [3/2007]	20 (-) [-]	5 / 10
46.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-)	84.28 (-)	226.11	3/2007 (-)	0 (-)	3 / 3

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[429.38]			[3/2007]	[-]	
47.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [406.44]	-504.09 (-)	171.03	12/2006 (-) [4/2007]	4 (-) [-]	0 / 0
48.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [323.02]	-246.05 (-)	124.56	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
49.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	246.63	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
50.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1746.86]	123.02 (-)	845.30	8/2007 (-) [5/2007]	-3 (-) [-]	2 / 10
51.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	53.99	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
52.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [181.78]	-42.91 (-)	101.03	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
53.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1000.54	5/2006 (-) [8/2007]	15 (-) [-]	5 / 45
54.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	1149.41	4/2005 (-) [10/2007]	30 (-) [9]	58 / 72
55.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	486.10	1/2008 (-) [2/2008]	1 (-) [-]	0 / 0
56.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	17.61	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
57.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	2.82	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
58.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	211.50	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
59.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	67.77	7/2007 (-) [4/2008]	9 (-) [5]	0 / 0
60.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	51.59	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
61.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	0.67	8/2008 (-) [5/2008]	-3 (-) [-]	0 / 0
62.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	5832.62	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
63.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	0.90	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
64.	DIESEL HYDROGEN TREATMENT PROJECT	5/2006 (-)	1431.91 (-)	0.00 (-)	27.12	9/2009 (-)	1 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BONGAIGAON		[1431.91]			[10/2009]	[-]	
65.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [12138.00]	0.00 (-)	655.60	9/2009 (-) [11/2009]	2 (-) [2]	0 / 0
66.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	29.76	4/2009 (-) [12/2009]	8 (-) [1]	0 / 0
67.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	117.17	3/2006 (-) [-]	- (-) [-]	6 / 6
Total :			39026.60 (-) [46146.36]	7119.76 (-)	14748.96			153 / 221

POWER

68.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	620.32	6/2006 (-) [12/2006]	6 (-) [-]	25 / 37
69.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	393.00	5/2006 (-) [12/2006]	7 (-) [-]	14 / 22
70.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	223.53	12/2006 (-) [12/2006]	0 (-) [-]	12 / 23
71.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7905.13	3/1999 (-) [2/2007]	95 (-) [-]	16 / 17
72.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [222.00]	57.98 (-)	162.74	2/2007 (-) [2/2007]	0 (-) [2]	3 / 11
73.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1672.98]	218.19 (-)	1323.03	2/2007 (-) [2/2007]	0 (-) [-]	11 / 23
74.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	227.95	7/2006 (-) [3/2007]	8 (-) [-]	2 / 13
75.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4982.62]	4799.17 (1422.85)	4897.73	11/1990 (3/2001) [3/2007]	196 (72) [2]	7 / 9
76.	SYSTEM STRENGTHENING - III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	176.52	4/2007 (-) [4/2007]	0 (-) [-]	2 / 7
77.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	2844.82	5/2007 (-) [5/2007]	0 (-) [-]	43 / 57
78.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
79.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	519.56	7/2007 (-) [7/2007]	0 (-) [-]	1 / 11
80.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [2967.85]	1195.92 (-)	1881.65	10/2007 (-) [7/2007]	-3 (-) [-]	2 / 19
81.	SIPAT STAGE-II	8/2004	601.90	0.00	442.64	8/2007	0	1 / 13

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	(-)	(-) [601.90]	(-)		(-) [8/2007]	(-) [-]	
82.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2810.75	8/2007 (-) [8/2007]	0 (-) [-]	35 / 40
83.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	186.14	10/2007 (-) [10/2007]	0 (-) [-]	2 / 18
84.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	68.89	11/2007 (-) [11/2007]	0 (-) [-]	4 / 19
85.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	138.39	12/2007 (-) [12/2007]	0 (-) [-]	2 / 18
86.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1861.45	12/2007 (-) [12/2007]	0 (-) [-]	27 / 40
87.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	14.27	12/2007 (-) [12/2007]	0 (-) [-]	5 / 20
88.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	99.96	12/2007 (-) [12/2007]	0 (-) [-]	4 / 20
89.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2057.35	2/2007 (-) [1/2008]	11 (-) [6]	21 / 41
90.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	114.20	3/2008 (-) [3/2008]	0 (-) [-]	3 / 14
91.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
92.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	193.58	3/2008 (-) [3/2008]	0 (-) [-]	3 / 18
93.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	120.35	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
94.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	393.69	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
95.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	97.62	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
96.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
97.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
98.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	3.64	6/2008 (-) [6/2008]	0 (-) [-]	1 / 20
99.	KOLDAM - HEP	9/2005	464.91	0.00	1.98	9/2008	0	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (396 CKM)	(-)	(-) [464.91]	(-)		(-) [9/2008]	(-) [-]	
100.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	315.09	3/2007 (-) [9/2008]	18 (-) [3]	1 / 25
101.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	245.79	11/2008 (-) [11/2008]	0 (-) [-]	4 / 38
102.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
103.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	369.77	9/2007 (-) [12/2008]	15 (-) [-]	8 / 36
104.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
105.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
106.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1393.80	4/2009 (-) [4/2009]	0 (-) [-]	15 / 41
107.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
108.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1624.04	9/2009 (-) [9/2009]	0 (-) [-]	1 / 20
109.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	69.40	9/2009 (-) [9/2009]	0 (-) [-]	2 / 30
110.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [9/2009]	-1 (-) [-]	0 / 0
111.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	64.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
112.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	77.77	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
113.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	2564.99	12/2009 (-) [12/2009]	0 (-) [-]	28 / 56
114.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.50]	0.00 (-)	157.97	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
115.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
116.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	30.58	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
117.	CHAMERA HYDRO ELECTRIC	8/2005	1405.63	0.00	143.07	8/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT STAGE-III 231 MW	(-)	(-) [1405.63]	(-)		(-) [8/2010]	(-) [-]	
118.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1382.70	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
119.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	899.42	11/2010 (-) [11/2010]	0 (-) [-]	11 / 51
120.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	122.11	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
121.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	16.98	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
122.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	465.85	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
123.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	124.28	11/2011 (-) [10/2011]	-1 (-) [6]	2 / 34
124.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			93159.88 (-) [104044.01]	10884.13 (-)	40128.11			331 / 1080
HEALTH & FW								
125.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	286.91	3/1999 (3/2005) [11/2006]	92 (20) [-]	7 / 16
Total :			71.18 (-) [422.60]	351.42 (-)	286.91			7 / 16
RAILWAYS								
126.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	157.86	- (-) [11/2006]	- (-) [-]	0 / 0
127.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [284.64]	166.67 (-)	265.05	- (-) [11/2006]	- (-) [-]	0 / 0
128.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	393.13	3/1995 (-) [12/2006]	141 (-) [-]	0 / 0
129.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	360.73	- (3/2000) [1/2007]	- (82) [-]	0 / 0
130.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	162.26	- (-) [2/2007]	- (-) [-]	0 / 0
131.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	660.15	3/2002 (-) [2/2007]	59 (-) [-]	0 / 0
132.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-	1/1986 (4/1994)	36.80 (274.41)	245.94 (8.33)	216.36	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ITAHAR		[282.74]			[3/2007]	[-]	
133.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	152.66	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
134.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.81	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
135.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	169.37	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
136.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	105.67	- (-) [3/2007]	- (-) [-]	0 / 0
137.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	116.27	- (-) [3/2007]	- (-) [-]	0 / 0
138.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	185.10	12/1999 (-) [3/2007]	87 (-) [-]	0 / 0
139.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [495.49]	170.02 (-)	352.69	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
140.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [246.46]	94.25 (88.70)	232.03	3/1998 (-) [3/2007]	108 (-) [-]	0 / 0
141.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
142.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	118.49	- (-) [3/2007]	- (-) [-]	0 / 0
143.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	369.95	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
144.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	88.59	- (-) [3/2007]	- (-) [-]	0 / 0
145.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [192.00]	149.73 (-)	135.00	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
146.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [550.00]	232.00 (205.37)	447.00	- (-) [3/2007]	- (-) [-]	0 / 0
147.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	165.59	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
148.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	173.73	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
149.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [432.46]	273.69 (157.90)	393.17	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
150.	DANIAWAN-BIHARSHARIF	4/2001	104.79	0.00	40.36	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [104.79]	(-)		(-) [6/2007]	(-) [-]	
151.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
152.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	557.22	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
153.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	144.74	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
154.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
155.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	515.99	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
156.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [137.00]	0.38 (-)	19.00	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
157.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	49.94	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
158.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	260.28	3/1996 (-) [2/2008]	143 (-) [-]	0 / 0
159.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	358.46	- (-) [3/2008]	- (-) [-]	0 / 0
160.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	119.20	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
161.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	90.87	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
162.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	374.05	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
163.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	117.22	- (-) [3/2008]	- (-) [-]	0 / 0
164.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	5.83	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
165.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.65]	364.65 (-)	168.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
166.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	798.27	3/2003 (-) [3/2008]	60 (-) [-]	0 / 0
167.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
168.	CHANDIGARH-LUDHIANA	7/1997	248.44	328.59	235.94	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [577.03]	(-)		(-) [9/2008]	(-) [-]	
169.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
170.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
171.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
172.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	99.73	- (-) [2/2009]	- (-) [-]	0 / 0
173.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	574.64	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
174.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	661.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
175.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	3.68	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
176.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.03	- (-) [3/2009]	- (-) [-]	0 / 0
177.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
178.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
179.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
180.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	98.39	- (-) [3/2009]	- (-) [24]	0 / 0
181.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [324.00]	130.22 (-)	209.43	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
182.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [416.00]	185.27 (-)	30.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
183.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3669.25	3/2001 (-) [10/2009]	103 (-) [13]	0 / 0
184.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	164.42	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
185.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	193.64	- (-) [12/2009]	- (-) [12]	0 / 0
186.	PATNA GANGA BRIDGE	4/2001	624.47	0.00	260.40	10/2007	38	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [624.47]	(-)		(-) [12/2010]	(-) [12]	
187.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	3.73	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
188.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
189.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	517.87	- (-) [-]	- (-) [-]	0 / 0
190.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	48.22	- (-) [-]	- (-) [-]	0 / 0
191.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	447.61	3/2004 (-) [-]	- (-) [-]	0 / 0
192.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
193.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [170.59]	26.67 (-)	3.39	- (-) [-]	- (-) [-]	0 / 0
194.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	46.72	- (-) [-]	- (-) [-]	0 / 0
195.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	0.47	- (-) [-]	- (-) [-]	0 / 0
196.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
197.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
198.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	38.60	12/2008 (-) [-]	- (-) [-]	0 / 0
199.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
200.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	10.60	- (-) [-]	- (-) [-]	0 / 0
201.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
202.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	203.03	- (-) [-]	- (-) [-]	0 / 0
203.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
204.	KARUR-SALEM via	2/1997	155.55	74.33	99.78	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NAMAKKAL	(-)	(-) [229.88]	(-)		(-) [-]	(-) [-]	
205.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	66.48	- (-) [-]	- (-) [-]	0 / 0
206.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	34.12	- (-) [-]	- (-) [-]	0 / 0
207.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	327.51	- (-) [-]	- (-) [-]	0 / 0
208.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1124.93]	827.78 (-)	56.04	- (12/1996) [-]	- (-) [-]	0 / 0
209.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	177.61	- (-) [-]	- (-) [-]	0 / 0
210.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	89.86	- (-) [-]	- (-) [-]	0 / 0
211.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	5.72	- (-) [-]	- (-) [-]	0 / 0
212.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [290.00]	45.26 (-)	99.60	- (-) [-]	- (-) [-]	0 / 0
213.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	305.92	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
214.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	155.41	12/2004 (-) [-]	- (-) [-]	0 / 0
215.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	138.88	5/2008 (-) [-]	- (-) [-]	0 / 0
216.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	12.55	2/2010 (-) [-]	- (-) [-]	0 / 0
217.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.39	- (-) [-]	- (-) [-]	0 / 0
218.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	324.04	7/2005 (-) [-]	- (-) [-]	0 / 0
219.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	185.29	7/2006 (-) [-]	- (-) [-]	0 / 0
220.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
221.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
222.	AGRA-ETAWAH NEW LINE	4/1999	108.00	106.09	67.88	12/2009	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	via BAD	(-)	(-) [214.09]	(-)		(-) [-]	(-) [-]	
223.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
224.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	86.12	3/2002 (-) [-]	- (-) [-]	0 / 0
225.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.29	- (-) [-]	- (-) [-]	0 / 0
226.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	8.12	- (-) [-]	- (-) [-]	0 / 0
227.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	6.97	- (-) [-]	- (-) [-]	0 / 0
228.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	108.63	- (-) [-]	- (-) [-]	0 / 0
229.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	166.51	- (-) [-]	- (-) [-]	0 / 0
230.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	125.13	- (-) [-]	- (-) [-]	0 / 0
231.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	47.10	- (-) [-]	- (-) [-]	0 / 0
232.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	96.98	- (-) [-]	- (-) [-]	0 / 0
233.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	42.73	- (-) [-]	- (-) [-]	0 / 0
234.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	58.85	- (-) [-]	- (-) [-]	0 / 0
235.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	92.45	- (-) [-]	- (-) [-]	0 / 0
236.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	30.74	- (-) [-]	- (-) [-]	0 / 0
237.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
238.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	180.03	- (-) [-]	- (-) [-]	0 / 0
239.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	236.54	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
240.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
241.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [183.00]	14.66 (-)	48.10	4/2003 (-) [-]	- (-) [-]	0 / 0
242.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	135.01	3/2005 (-) [-]	- (-) [-]	0 / 0
243.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	126.81	12/2008 (-) [-]	- (-) [-]	0 / 0
244.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	30.25	- (-) [-]	- (-) [-]	0 / 0
245.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	16.94	- (-) [-]	- (-) [-]	0 / 0
246.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.31	- (-) [-]	- (-) [-]	0 / 0
247.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	6.34	- (-) [-]	- (-) [-]	0 / 0
248.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	16.03	- (-) [-]	- (-) [-]	0 / 0
249.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	59.95	3/1998 (-) [-]	- (-) [-]	0 / 0
250.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
251.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
252.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.41	- (-) [-]	- (-) [-]	0 / 0
253.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	31.43	- (-) [-]	- (-) [-]	0 / 0
254.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	29.64	- (-) [-]	- (-) [-]	0 / 0
255.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
256.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	356.49	3/2001 (-) [-]	- (-) [-]	0 / 0
257.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	49.36	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
258.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	36.93	2/2009 (-) [-]	- (-) [-]	0 / 0
259.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
260.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
261.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
262.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
263.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
264.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	24.55	- (-) [-]	- (-) [-]	0 / 0
265.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	133.43	- (-) [-]	- (-) [-]	0 / 0
266.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
Total :			39226.45 (-) [63231.82]	24005.37 (-)	24173.57			0 / 0

ROAD TRANSPORT & HIGHWAYS

267.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	307.66	8/2004 (-) [11/2006]	27 (-) [-]	0 / 0
268.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	309.53	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
269.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	527.76	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
270.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
271.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	259.65	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
272.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	303.31	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
273.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	224.75	12/2003 (-) [12/2006]	36 (-) [-]	0 / 0
274.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-)	0.00 (-)	520.61	3/2004 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[393.00]			[12/2006]	[-]	
275.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	127.74	1/2004 (-) [12/2006]	35 (-) [-]	0 / 0
276.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.38	5/2004 (-) [12/2006]	31 (-) [-]	0 / 0
277.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	287.26	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
278.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	421.55	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
279.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	194.62	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
280.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	296.90	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
281.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	468.20	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
282.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	290.54	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
283.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	175.60	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
284.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	300.87	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
285.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	199.39	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
286.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	227.38	12/2003 (-) [1/2007]	37 (-) [2]	0 / 0
287.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	235.50	6/2004 (-) [3/2007]	33 (-) [-]	0 / 0
288.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	284.42	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
289.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	136.77	2/2004 (-) [3/2007]	37 (-) [-]	0 / 0
290.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	202.80	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
291.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	512.04	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
292.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54	4/2000 (-)	143.00 (-)	0.00 (-)	89.46	5/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MH)		[143.00]			[5/2007]	[-]	
293.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	129.80	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
294.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	491.60	7/2005 (-) [6/2007]	23 (-) [-]	0 / 0
295.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	266.46	7/2004 (-) [6/2007]	35 (-) [-]	0 / 0
296.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	92.11	12/2004 (-) [6/2007]	30 (-) [6]	0 / 0
297.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	365.21	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
298.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	208.90	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
299.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
300.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.39	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
301.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	272.25	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
302.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	103.00	8/2005 (-) [8/2007]	24 (-) [-]	0 / 0
303.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	87.89	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
304.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	167.95	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
305.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	28.01	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
306.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
307.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	24.64	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
308.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	54.36	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
309.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	128.90	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
310.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14	12/2003 (-)	399.89 (-)	0.00 (-)	166.80	2/2005 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GUJARAT)		[399.89]			[11/2007]	[-]	
311.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	144.50	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
312.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.79]	0.01 (-)	162.00	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
313.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	170.20	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
314.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	257.21	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
315.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
316.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	101.30	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
317.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	179.84	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
318.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	140.18	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
319.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	119.80	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
320.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	157.50	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
321.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	79.46	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
322.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	52.22	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
323.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	25.68	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
324.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	59.44	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
325.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	10.60	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
326.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	25.49	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
327.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	38.51	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
328.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL	12/2003 (-)	507.49 (-)	0.00 (-)	35.54	3/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)		[507.49]			[3/2008]	[-]	
329.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	28.37	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
330.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
331.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	29.86	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
332.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	33.30	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
333.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	83.10	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	10.13	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
335.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	33.14	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	34.87	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
338.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	6.56	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
339.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	4.13	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
340.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	10.12	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
341.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	29.31	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
342.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	31.89	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
343.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	81.73	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
344.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	71.74	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
345.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	3.76	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
346.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76	12/2003 (-)	446.40 (-)	0.00 (-)	69.22	4/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RAJASTHAN)		[446.40]			[4/2008]	[-]	
347.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	7.81	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
348.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [384.25]	0.00 (-)	88.82	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
349.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	45.18	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
350.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	40.95	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
351.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	140.30	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
352.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	0.38	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
353.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	18.32	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
354.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	14.80	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
355.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	4.06	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	4.31	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
357.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	6.99	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	13.02	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
359.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	64.75	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
360.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	18.46	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	2.80	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
362.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	17.39	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
363.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	43.56	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
364.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-)	0.00 (-)	30.87	6/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[230.00]			[6/2008]	[-]	
365.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.41	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
366.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	1.87	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
367.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	26.51	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
368.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
369.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.94	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
370.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	10.90	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
371.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	75.15	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
372.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.82	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
373.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	49.45	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
374.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	49.85	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
375.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	40.95	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
376.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	26.14	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
377.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	17.70	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
378.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	23.09	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
379.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
380.	RAJMARG CHORAHALAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
381.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
382.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28	12/2003 (-)	193.00 (-)	0.00 (-)	25.10	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(UTTAR PRADESH)		[193.00]			[10/2008]	[-]	
383.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	35.03	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	38.13	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	22.98	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	14.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
389.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	18.25	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
390.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
391.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	31.91	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
392.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
393.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	41.63	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
394.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	43.12	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
395.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	56.21	11/2008 (-) [11/2008]	0 (-) [8]	0 / 0
396.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	9.26	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
397.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
398.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	4.63	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
399.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
400.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-)	0.00 (-)	33.22	10/2008 (-)	1 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[240.00]			[11/2008]	[-]	
401.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
402.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	21.70	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
403.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	8.88	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
404.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
405.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	0.52	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
406.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	0.78	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
407.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	0.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
408.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	2.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
409.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	42.75	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
410.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	31.43	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
411.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	0.55	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
412.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	97.50	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
413.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	34.00	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
414.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	3.59	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
415.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
416.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [267.20]	0.00 (-)	8.31	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
417.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [313.70]	0.00 (-)	11.46	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
418.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54	12/2003 (-)	280.00 (-)	0.00 (-)	-	2/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[280.00]			[2/2009]	[-]	
419.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [611.44]	0.00 (-)	14.86	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
421.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	124.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
422.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	2.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	13.85	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	13.92	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	3.42	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	85.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
427.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [546.15]	0.00 (-)	40.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
428.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	0.44	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
429.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	0.30	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
430.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	73.42	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
431.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
432.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
433.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	8.95	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
434.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
435.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	17.30	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
436.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1,	3/2005 (-)	263.00 (-)	0.00 (-)	23.81	2/2009 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(PANJAB)		[263.00]			[11/2009]	[9]	
437.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
438.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
439.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.16	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			48591.97 (-) [48923.58]	331.61 (-)	14452.64			0 / 0

SHIPPING & PORTS

440.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
441.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	15.08	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
442.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	0.94	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
443.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	95.57	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
444.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.26	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
445.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	588.46			0 / 0

TELECOMMUNICATION

446.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	64.39	10/2004 (-) [9/2006]	23 (-) [-]	0 / 0
447.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	189.95	5/2006 (-) [10/2006]	5 (-) [-]	0 / 0
448.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	104.87	1/2005 (-) [12/2006]	23 (-) [-]	0 / 0
449.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	20.00	12/2005 (-) [12/2006]	12 (-) [-]	0 / 0
450.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	76.82	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
451.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	65.10	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
452.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	10.39	12/2005 (-) [12/2006]	12 (-) [-]	0 / 0
453.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	58.98	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
454.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	248.49	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
455.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	22.93	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
456.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	223.11	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
457.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	150.90	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
458.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	83.49	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
459.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [12/2006]	6 (-) [-]	0 / 0
460.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	125.41	5/2006 (-) [12/2006]	7 (-) [-]	0 / 0
461.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	177.12	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
462.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	46.53	6/2006 (-) [12/2006]	6 (-) [-]	0 / 0
463.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	54.64	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
464.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
465.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	195.01	1/2005 (-) [12/2006]	23 (-) [-]	0 / 0
466.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	32.58	11/2005 (-) [12/2006]	13 (-) [-]	0 / 0
467.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	40.13	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
468.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	138.99	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
469.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	-	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
470.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	58.52	12/2004 (-) [2/2007]	26 (-) [1]	0 / 0
471.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	22.78	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
472.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
473.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [169.38]	-110.59 (-)	122.49	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
474.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
475.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
476.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
477.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
478.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
Total :			10315.89 (-) [9394.80]	-921.09 (-)	3007.60			0 / 0
URBAN DEVELOPMENT								
479.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8118.00]	0.00 (-)	246.20	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			8118.00 (-) [8118.00]	0.00 (-)	246.20			0 / 0
WATER RESOURCES								
480.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	31.76	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	31.76			0 / 0
All India :			298473.08 (-) [339892.69]	41419.61 (-)	113658.87			736 / 2031
NIC-MoS&PI(IPMD) [11/2006]								