

Sector-Wise number of on going projects in November, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	200
2.	RAILWAYS	138
3.	POWER	63
4.	PETROLEUM	35
5.	TELECOMMUNICATION	26
6.	COAL	23
7.	STEEL	16
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		519

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
	<u>POWER</u>			
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
	<u>CIVIL AVIATION</u>			
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
	<u>STEEL</u>			
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
	<u>POWER</u>			
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
	<u>RAILWAYS</u>			
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
	<u>TELECOMMUNICATION</u>			
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
<u>RAILWAYS</u>				
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
<u>PETROLEUM</u>				
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11
<u>August, 2007</u>				
<u>STEEL</u>				
24.	BLOOM CASTER(SAIL)	271.41	05/2006	205.40
<u>RAILWAYS</u>				
25.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	12/1997	843.00
<u>September, 2007</u>				
<u>STEEL</u>				
26.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	01/2007	137.69
<u>RAILWAYS</u>				
27.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	180.00	03/1992	463.06
<u>October, 2007</u>				
<u>POWER</u>				
28.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	266.93	03/2008	389.71
29.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	1771.93	10/2007	2423.60
<u>RAILWAYS</u>				
30.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	325.47	03/2004	389.08
<u>TELECOMMUNICATION</u>				
31.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	119.43	08/2004	-NA-
32.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	202.33	01/2005	89.09
<u>November, 2007</u>				
<u>COAL</u>				
33.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	176.55	03/2008	71.99
<u>STEEL</u>				
34.	REBUILDING OF BLAST FURNACE No. 2	103.93	09/2007	74.07
<u>PETROLEUM</u>				
35.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	622.82	05/2007	540.62
36.	MDPL PROJECT(HPCL)	1623.84	08/2007	1336.18
<u>RAILWAYS</u>				
37.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	605.70	03/2002	733.17

38.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	130.00	03/2007	205.83
	<u>TELECOMMUNICATION</u>			
39.	CHENNAI PHASE-III CMTS (BSNL)	233.21	03/2004	72.30

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
<u>RAILWAYS</u>				
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07

Summary of projects on Flash Report for the month of November, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	519
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	7
Number of Projects Added in Current Month :	12
Number of Projects in Current Month :	519

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	203	17	169	30	100	519	39
Latest Approved	203	17	169	30	100	519	39

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	490	332364.72	366952.68	125786.27	34.28	34587.96	10.41
Revised	29	10651.23	12307.51	6960.63	56.56	1656.28	15.55
Total	519	343015.95	379260.19	132746.90	35.00	36244.24	10.57

IV. Milestones (Cumulative due and Achieved)

Total	2403
Achieved upto month	882

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>COAL</u>							
1	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY) {Completed}	10/2003	176.55	03/2008	176.55	03/2008	71.99
<u>STEEL</u>							
2	REBUILDING OF BLAST FURNACE No. 2 {Completed}	03/2006	103.93	09/2007	103.93	11/2007	74.07
<u>PETROLEUM</u>							

3	MDPL PROJECT(HPCL) {Completed}	04/2004	1623.84	08/2007	1756.93	-NA-	1336.18
4	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL) {Completed}	03/2004	622.82	05/2007	821.00	12/2007	540.62
<u>RAILWAYS</u>							
5	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP) {Completed}	04/1996	605.70	03/2002	733.39	-NA-	733.17
6	KATPADI-PAKALA- TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR) {Completed}	04/1992	130.00	03/2007	202.66	09/2007	205.83
<u>TELECOMMUNICATION</u>							
7	CHENNAI PHASE-III CMTS (BSNL) {Completed}	05/2003	233.21	03/2004	233.21	-NA-	72.3

VI. List of projects added

					Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	Rebuilding of Coke Oven Battery No.1 & 2	10/2007	500.90	04/2010	500.90	04/2010
2	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007	105.33	08/2009	105.33	08/2009
3	Rebuilding of Blast Furnance No.2	10/2007	892.32	08/2009	892.32	08/2009
<u>RAILWAYS</u>						
4	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	04/1998	47.12	12/2004	105.68	03/2008
5	Jafrabad-Utratia Phase-II	04/2000	64.20	03/2005	100.39	03/2008
6	Gaelkera-Manoharpur	03/1998	186.92	02/2006	283.10	-NA-
7	Podapahar-Banspani	04/2006	129.74	03/2006	138.01	-NA-
8	Madurai-Dindigul	04/2003	73.19	-NA-	135.25	-NA-
9	Obulavaripalle-Krishnapattnam	07/2006	743.00	03/2008	743.00	03/2008
10	Vallarparpadm-Idapally	07/2006	246.50	03/2009	246.50	03/2009
11	Chhapra - Setting up of Wheel Manufacturing Plant	03/2005	470.09	-NA-	881.19	-NA-
12	Harnout-Seting up of Workshop to Undertake Periodical Over-	04/2003	98.74	-NA-	224.51	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
COAL							
1	POOTKI BALIHARI UG	199.87	182.60	03/1994	09/2007	03/2008	6
STEEL							

2	REBUILDING OF COKE OVEN BATTERY No.5	219.04	219.04	01/2007	03/2008	06/2008	3
<u>PETROLEUM</u>							
3	DABHOL-PANVEL PIPELINE PROJECT	1143.54	1326.52	07/2007	04/2008	05/2008	1
4	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1521.23	07/2005	12/2007	03/2008	3
5	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	1731.01	04/2005	02/2008	05/2008	3
6	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	1635.00	2147.79	05/2006	03/2008	09/2008	6
7	EXPANSION OF PANIPAT REFINERY 15 MMTPA	806.00	1007.83	03/2008	12/2008	12/2009	12
8	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1178.00	03/2006	12/2007	01/2008	1
9	ADDITIONAL DEVELOPMENT OF A-1 LAYER	910.53	910.53	12/2006	12/2007	02/2008	2
10	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	140.04	05/2007	11/2007	01/2008	2
<u>POWER</u>							
11	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	1301.56	1301.56	04/2005	06/2010	12/2010	6
12	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	596.47	692.41	07/2007	11/2007	12/2007	1
13	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	291.55	05/2008	12/2007	01/2008	1
14	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	113.73	107.53	12/2007	12/2007	02/2008	2
15	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	2208.49	02/2007	12/2007	01/2008	1
<u>RAILWAYS</u>							
16	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	1000.00	1767.36	04/2008	03/2008	03/2012	48
17	Jafrabad-Utratia Phase-II	64.20	100.39	03/2005	03/2005	03/2008	36
18	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	536.85	890.83	03/2003	12/2008	12/2009	12
19	TARAKESWAR-BISHNUPUR	157.96	567.00	-NA-	03/2009	12/2009	9
20	Conversion of 1500 V DC Traction System to 25 KV AC Traction	273.67	648.76	-NA-	12/2009	10/2010	10
<u>ROAD TRANSPORT & HIGHWAYS</u>							
21	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	172.06	03/2004	11/2007	03/2008	4
22	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	410.24	02/2005	11/2007	03/2008	4
23	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	273.00	273.00	03/2005	12/2007	12/2009	24
<u>SHIPPING & PORTS</u>							
24	DEEPENING OF CHANNEL AT	154.84	253.36	06/2007	08/2008	12/2008	4

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	23	16599.10	16599.10	17381.70
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	16	13258.19	13258.19	13328.37
6	PETROLEUM	35	53846.62	53846.62	60202.51
7	POWER	63	105747.43	105747.43	108033.67
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	138	38125.85	41063.24	67377.88
10	ROAD TRANSPORT & HIGHWAYS	200	59889.57	59889.57	60875.23
11	SHIPPING & PORTS	7	4998.09	4998.09	5106.49
12	TELECOMMUNICATION	26	9610.94	9610.94	8777.51
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		519	339727.14	343015.95	379260.19

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	284.84	6/2006 (-) [3/2008]	21 (-) [-]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2126.00	10/2009 (-) [3/2008]	-19 (-) [-]	66 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9861.00	12/2008 (-) [12/2008]	0 (-) [-]	48 / 119
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1773.00	2/2008 (-) [12/2008]	10 (-) [-]	52 / 75
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	793.25	9/2010 (-) [9/2010]	0 (-) [-]	9 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	14838.09			210 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	30.13	12/2008 (-) [12/2008]	0 (-) [-]	10 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	22.41	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	52.54			18 / 52
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.02	3/1994 (3/2000) [3/2008]	168 (96) [6]	5 / 5
9.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	780.62	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1075.13	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	564.03	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	125.89	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
14.	KRISHNASHILA	5/2006 (-)	789.88 (-)	0.00 (-)	76.57	3/2010 (-)	0 (-)	0 / 3

MINES

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
31.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	1150.37	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	1150.37			25 / 111

STEEL

32.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	273.15	12/2006 (-) [12/2007]	12 (-) [-]	0 / 21
33.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	320.26	9/2007 (-) [3/2008]	6 (-) [-]	6 / 7
34.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	98.38	1/2007 (-) [6/2008]	17 (-) [3]	4 / 10
35.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	28.66	5/2008 (-) [7/2008]	2 (-) [-]	0 / 2
36.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	18.09	3/2008 (-) [9/2008]	6 (-) [-]	1 / 3
37.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	11.18	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
38.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	0.36	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
39.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	0.01	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
40.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
41.	Rebuilding of Blast Furnace No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
42.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	5.06	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
43.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
44.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	8.20	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
45.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	24.30	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
46.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [2/2010]	4 (-) [-]	0 / 126

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LIQUID STEEL							
47.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
Total :			13258.19 (-) [13328.37]	70.18 (-)	1295.65			13 / 189

PETROLEUM

48.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	132.47	5/2007 (-) [1/2008]	8 (-) [2]	0 / 0
49.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	1070.19	3/2006 (-) [1/2008]	22 (-) [1]	0 / 0
50.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	82.28	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
51.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	734.67	12/2006 (-) [2/2008]	14 (-) [2]	0 / 0
52.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	1028.59	7/2005 (-) [3/2008]	32 (-) [3]	9 / 10
53.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	615.93	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
54.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1944.83	1/2008 (-) [3/2008]	2 (-) [-]	0 / 0
55.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	807.90	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
56.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1063.71	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
57.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	584.43	7/2007 (-) [5/2008]	10 (-) [1]	6 / 13
58.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1264.47	4/2005 (-) [5/2008]	37 (-) [3]	64 / 72
59.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	239.75	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
60.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	62.58	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
61.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1894.01	5/2006 (-) [9/2008]	28 (-) [6]	13 / 45
62.	PROPYLENE RECOVERY UNIT AT	10/2006 (-)	342.65 (-)	0.00 (-)	-	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MUMBAI REFINARY		[342.65]			[10/2008]	[-]	
63.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	152.00	12/2006 (-) [10/2008]	22 (-) [-]	0 / 0
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	24.41	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
65.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	332.45	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
66.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	2.43	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
67.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.39	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
68.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
69.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	16.98	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
70.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	1.21	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
71.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
72.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	212.18	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
73.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	2659.67	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
74.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	137.88	3/2008 (-) [12/2009]	21 (-) [12]	0 / 0
75.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	453.77	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
76.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	242.10	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
77.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	0.95	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
78.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	323.50	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
79.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-)	0.00 (-)	-	3/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[3248.78]			[3/2010]	[-]	
80.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [4/2010]	-1 (-) [-]	0 / 0
81.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	173.52	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
82.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	458.67	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
Total :			53846.62 (-) [60202.51]	6355.89 (-)	16874.87			107 / 224
POWER								
83.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [101.17]	-17.16 (-)	77.04	4/2008 (-) [12/2007]	-4 (-) [-]	5 / 5
84.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [604.02]	7.57 (-)	462.62	12/2007 (-) [12/2007]	0 (-) [-]	4 / 18
85.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [310.79]	38.99 (-)	273.26	7/2006 (-) [12/2007]	17 (-) [-]	7 / 13
86.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	579.17	7/2007 (-) [12/2007]	5 (-) [1]	9 / 11
87.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	398.32	12/2007 (-) [12/2007]	0 (-) [-]	10 / 20
88.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [653.92]	52.02 (-)	614.50	8/2007 (-) [12/2007]	4 (-) [-]	6 / 13
89.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [200.81]	1.60 (-)	171.70	11/2007 (-) [1/2008]	2 (-) [-]	11 / 19
90.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [2208.49]	753.70 (-)	2041.04	2/2007 (-) [1/2008]	11 (-) [1]	20 / 23
91.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2818.67	12/2007 (-) [1/2008]	1 (-) [-]	36 / 40
92.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [291.55]	82.80 (-)	192.16	5/2008 (-) [1/2008]	-4 (-) [1]	13 / 23
93.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3860.91	5/2007 (-) [2/2008]	9 (-) [-]	49 / 57
94.	SYSTEM STRENGTHENING	3/2005 (-)	113.73 (-)	-6.20 (-)	95.90	12/2007 (-)	2 (-)	15 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SCHEME-VI OF SOUTHERN REGION (156 CKM)		[107.53]			[2/2008]	[2]	
95.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [586.85]	87.40 (-)	410.90	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
96.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2385.48	2/2007 (-) [3/2008]	13 (-) [-]	26 / 41
97.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [280.14]	49.62 (-)	198.33	3/2008 (-) [3/2008]	0 (-) [-]	5 / 14
98.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	407.85	10/2007 (-) [3/2008]	5 (-) [-]	9 / 18
99.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	224.21	6/2008 (-) [6/2008]	0 (-) [-]	3 / 22
100.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	46.53	9/2008 (-) [10/2008]	1 (-) [-]	10 / 22
101.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	838.78	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
102.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	111.77	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
103.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	83.10	4/2009 (-) [4/2009]	0 (-) [-]	4 / 19
104.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1848.57	4/2009 (-) [4/2009]	0 (-) [-]	19 / 41
105.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	14.69	5/2009 (-) [5/2009]	0 (-) [-]	2 / 20
106.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	552.41	9/2007 (-) [6/2009]	21 (-) [-]	10 / 36
107.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
108.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
109.	NORTHERN REGION SYSTEM	6/2006 (-)	721.25 (-)	0.00 (-)	178.25	6/2009 (-)	0 (-)	5 / 19

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STRENGTHENING SCHEME-V (1222 CKM)		[721.25]			[6/2009]	[-]	
110.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	0.13	7/2009 (-) [7/2009]	0 (-) [-]	2 / 21
111.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	116.24	7/2009 (-) [7/2009]	0 (-) [-]	5 / 18
112.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1083.33	9/2009 (-) [9/2009]	0 (-) [-]	10 / 30
113.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	83.05	6/2008 (-) [9/2009]	15 (-) [-]	5 / 20
114.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [150.26]	0.00 (-)	42.54	10/2009 (-) [10/2009]	0 (-) [-]	6 / 20
115.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	34.21	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
116.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
117.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4220.38	12/2009 (-) [12/2009]	0 (-) [-]	34 / 56
118.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	531.13	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
119.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.14	1/2010 (-) [1/2010]	0 (-) [-]	0 / 22
120.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	520.28	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
121.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	234.98	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
122.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	50.46	7/2010 (-) [7/2010]	0 (-) [-]	1 / 20
123.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	327.36	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
124.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	249.80	11/2009 (-) [8/2010]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
125.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	290.39	8/2010 (-) [8/2010]	0 (-) [-]	11 / 26
126.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	120.33	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
127.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	179.32	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0
128.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.89	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
129.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	602.56	10/2010 (-) [10/2010]	0 (-) [-]	9 / 40
130.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1897.09	11/2010 (-) [11/2010]	0 (-) [-]	14 / 51
131.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	334.92	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
132.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1968.75	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
133.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	629.50	4/2005 (-) [12/2010]	68 (-) [6]	0 / 0
134.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	98.41	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
135.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	623.87	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
136.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [5/2011]	- (-) [-]	0 / 0
137.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	196.21	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
138.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	203.23	7/2010 (-) [12/2011]	17 (-) [-]	0 / 0
139.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1734.74	9/2010 (-) [1/2012]	16 (-) [-]	2 / 11
140.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	170.71	1/2012 (-) [1/2012]	0 (-) [-]	3 / 10
141.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	152.84	3/2013 (-) [3/2013]	0 (-) [-]	5 / 31
142.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-)	0.00 (-)	30.63	7/2014 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[2238.67]			[7/2014]	[-]	
143.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [-]	- (-) [-]	0 / 0
144.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	700.01	6/2006 (-) [-]	- (-) [-]	29 / 37
145.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			105747.43 (-) [108033.67]	2286.24 (-)	36379.75			453 / 1255
<u>HEALTH & FW</u>								
146.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	337.29	3/1999 (3/2005) [11/2007]	104 (32) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	337.29			7 / 16
<u>RAILWAYS</u>								
147.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	135.86	- (-) [12/2007]	- (-) [-]	0 / 0
148.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	161.87	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
149.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
150.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	213.49	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
151.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	242.24	12/1999 (-) [12/2007]	96 (-) [-]	0 / 0
152.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	383.89	3/2000 (-) [12/2007]	93 (-) [-]	0 / 0
153.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	137.63	- (-) [1/2008]	- (-) [-]	0 / 0
154.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	383.81	3/2001 (-) [2/2008]	83 (-) [-]	0 / 0
155.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [496.00]	296.00 (201.01)	127.43	- (-) [2/2008]	- (-) [-]	0 / 0
156.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	317.07	- (-) [2/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
157.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [496.80]	268.80 (-)	381.11	- (-) [2/2008]	- (-) [-]	0 / 0
158.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [2/2008]	- (-) [-]	0 / 0
159.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	126.59	- (-) [3/2008]	- (-) [-]	0 / 0
160.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	141.34	- (-) [3/2008]	- (-) [-]	0 / 0
161.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	381.36	3/1995 (-) [3/2008]	156 (-) [-]	0 / 0
162.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	112.10	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
163.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	100.80	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
164.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	101.99	- (-) [3/2008]	- (-) [-]	0 / 0
165.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	474.18	- (-) [3/2008]	- (-) [-]	0 / 0
166.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
167.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [750.00]	175.00 (-)	736.92	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
168.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	4/1998 (-)	47.12 (-) [105.68]	58.56 (-)	89.87	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
169.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	535.38	- (-) [3/2008]	- (-) [-]	0 / 0
170.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [630.00]	221.00 (221.24)	540.81	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
171.	Jafrabad-Utratia Phase-II	4/2000 (-)	64.20 (-) [100.39]	36.19 (-)	83.48	3/2005 (-) [3/2008]	36 (-) [36]	0 / 0
172.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [743.00]	0.00 (-)	49.34	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
173.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	614.99	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
174.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	54.60	- (-) [6/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
175.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [250.38]	125.38 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
176.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.64]	364.64 (-)	341.17	3/2008 (-) [8/2008]	5 (-) [-]	0 / 0
177.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	294.02	- (-) [9/2008]	- (-) [-]	0 / 0
178.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	142.12	- (-) [9/2008]	- (-) [-]	0 / 0
179.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [479.00]	234.26 (-)	147.30	- (-) [9/2008]	- (-) [-]	0 / 0
180.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	96.70	- (-) [10/2008]	- (-) [-]	0 / 0
181.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [224.01]	68.27 (59.65)	57.97	2/2009 (-) [10/2008]	-4 (-) [-]	0 / 0
182.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	66.40	- (-) [11/2008]	- (-) [-]	0 / 0
183.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
184.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	45.35	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
185.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	190.04	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
186.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	37.01	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
187.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	59.46	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
188.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.74]	169.01 (-)	64.58	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
189.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	291.80	3/1996 (-) [2/2009]	155 (-) [-]	0 / 0
190.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	192.26	- (-) [3/2009]	- (-) [-]	0 / 0
191.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [456.00]	262.22 (-)	202.06	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
192.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	207.79	5/2008 (-) [3/2009]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
193.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	54.00	4/2003 (-) [3/2009]	71 (-) [-]	0 / 0
194.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	221.58	- (-) [3/2009]	- (-) [-]	0 / 0
195.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	168.98	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
196.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	33.87	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
197.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	4.16	- (-) [3/2009]	- (-) [-]	0 / 0
198.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	12.86	12/2007 (-) [3/2009]	15 (-) [-]	0 / 0
199.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	73.03	- (-) [5/2009]	- (-) [-]	0 / 0
200.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.45	- (-) [6/2009]	- (-) [-]	0 / 0
201.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [499.40]	197.76 (-)	94.92	- (-) [9/2009]	- (-) [-]	0 / 0
202.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	198.12	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
203.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	85.61	- (-) [12/2009]	- (-) [9]	0 / 0
204.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [607.00]	469.00 (-)	96.17	- (-) [12/2009]	- (-) [-]	0 / 0
205.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	139.69	- (-) [12/2009]	- (-) [-]	0 / 0
206.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	846.73	3/2003 (-) [12/2009]	81 (-) [12]	0 / 0
207.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	86.10	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
208.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.11	2/2015 (-) [1/2010]	-61 (-) [-]	0 / 0
209.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	987.60	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
210.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	247.51	- (-) [10/2010]	- (-) [10]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
211.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	326.20	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
212.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	11.88	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
213.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4057.54	3/2001 (-) [12/2011]	129 (-) [-]	0 / 0
214.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	811.67	4/2008 (-) [3/2012]	47 (-) [48]	0 / 0
215.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
216.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
217.	RAMGANJMUHDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	76.63	- (-) [-]	- (-) [-]	0 / 0
218.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.40	- (-) [-]	- (-) [-]	0 / 0
219.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	236.75	- (-) [-]	- (-) [-]	0 / 0
220.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
221.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	138.85	- (-) [-]	- (-) [-]	0 / 0
222.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
223.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	37.21	- (-) [-]	- (-) [-]	0 / 0
224.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
225.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
226.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	182.48	3/2005 (-) [-]	- (-) [-]	0 / 0
227.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
228.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
229.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	251.67	- (-) [-]	- (-) [-]	0 / 0
230.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	368.36	- (-) [-]	- (-) [-]	0 / 0
231.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
232.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	304.13	- (-) [-]	- (-) [-]	0 / 0
233.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [128.41]	35.78 (-)	56.98	- (-) [-]	- (-) [-]	0 / 0
234.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	20.53	- (-) [-]	- (-) [-]	0 / 0
235.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	73.91	2/2010 (-) [-]	- (-) [-]	0 / 0
236.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
237.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [212.30]	170.03 (-)	150.41	3/2007 (-) [-]	- (-) [-]	0 / 0
238.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.47	- (-) [-]	- (-) [-]	0 / 0
239.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	174.08	6/1999 (-) [-]	- (-) [-]	0 / 0
240.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
241.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
242.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	346.89	7/2005 (-) [-]	- (-) [-]	0 / 0
243.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	297.15	7/2006 (-) [-]	- (-) [-]	0 / 0
244.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
245.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	101.71	3/2003 (-) [-]	- (-) [-]	0 / 0
246.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30)	122.88 (0.00)	83.59	3/2007 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[154.30]			[-]	[-]	
247.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	66.14	- (-) [-]	- (-) [-]	0 / 0
248.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	89.48	3/2002 (-) [-]	- (-) [-]	0 / 0
249.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [357.70]	177.70 (-)	341.00	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
250.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	13.76	- (-) [-]	- (-) [-]	0 / 0
251.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	170.93	- (-) [-]	- (-) [-]	0 / 0
252.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	177.59	- (-) [-]	- (-) [-]	0 / 0
253.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	281.28	- (-) [-]	- (-) [-]	0 / 0
254.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	108.69	- (-) [-]	- (-) [-]	0 / 0
255.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
256.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	199.13	3/1996 (-) [-]	- (-) [-]	0 / 0
257.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
258.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.13	- (-) [-]	- (-) [-]	0 / 0
259.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
260.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.10	- (-) [-]	- (-) [-]	0 / 0
261.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
262.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	239.09	- (-) [-]	- (-) [-]	0 / 0
263.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	62.40	- (-) [-]	- (-) [-]	0 / 0
264.	RUPSA-BANGRIPOSI	2/1996	57.94	79.63	72.53	3/1998	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [137.57]	(-)		(-) [-]	(-) [-]	
265.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
266.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
267.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
268.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.27	- (-) [-]	- (-) [-]	0 / 0
269.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	528.43	- (-) [-]	- (-) [-]	0 / 0
270.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
271.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	340.35	3/2004 (-) [-]	- (-) [-]	0 / 0
272.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
273.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
274.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
275.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
276.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	13.75	- (-) [-]	- (-) [-]	0 / 0
277.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	33.53	- (-) [-]	- (-) [-]	0 / 0
278.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [138.01]	8.27 (-)	8.57	3/2006 (-) [-]	- (-) [-]	0 / 0
279.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
280.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
281.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.83	2/2006 (-) [-]	- (-) [-]	0 / 0
282.	Madurai-Dindigul	4/2003	73.19	62.06	53.72	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [135.25]	(-)		(-) [-]	(-) [-]	
283.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	392.30	3/1994 (-) [-]	- (-) [-]	0 / 0
284.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
Total :			38125.85 (-) [67377.88]	29252.03 (-)	26384.94			0 / 0
ROAD TRANSPORT & HIGHWAYS								
285.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
286.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	391.25	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
287.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	324.84	8/2004 (-) [12/2007]	40 (-) [-]	0 / 0
288.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	308.46	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
289.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	220.66	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
290.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	658.40	7/2005 (-) [12/2007]	29 (-) [-]	0 / 0
291.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	252.20	6/2004 (-) [12/2007]	42 (-) [-]	0 / 0
292.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	283.30	12/2003 (-) [12/2007]	48 (-) [-]	0 / 0
293.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	135.61	1/2004 (-) [12/2007]	47 (-) [-]	0 / 0
294.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	143.89	5/2004 (-) [12/2007]	43 (-) [-]	0 / 0
295.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
296.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	276.79	3/2005 (-) [1/2008]	34 (-) [-]	0 / 0
297.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	396.12	3/2005 (-) [1/2008]	34 (-) [-]	0 / 0
298.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-)	0.00 (-)	327.80	2/2007 (-)	11 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[428.00]			[1/2008]	[-]	
299.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	144.04	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
300.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	245.60	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
301.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	172.06	3/2004 (-) [3/2008]	48 (-) [4]	0 / 0
302.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	160.70	7/2004 (-) [3/2008]	44 (-) [-]	0 / 0
303.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	312.40	2/2005 (-) [3/2008]	37 (-) [4]	0 / 0
304.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	609.84	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
305.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	384.52	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
306.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	194.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
307.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	331.50	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0
308.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.53	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
309.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	322.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
310.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	313.98	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
311.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	407.50	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
312.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	261.00	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
313.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	244.30	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
314.	NEW MANGLORE PORT, KM.37, NH-17 & 48	4/2000 (-)	196.50 (-)	0.00 (-)	29.25	6/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(KARNATAKA)		[196.50]			[6/2008]	[-]	
315.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	311.10	7/2004 (-) [6/2008]	47 (-) [-]	0 / 0
316.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	107.00	12/2004 (-) [6/2008]	42 (-) [-]	0 / 0
317.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	259.80	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
318.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	102.00	2/2008 (-) [6/2008]	4 (-) [-]	0 / 0
319.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	81.71	5/2008 (-) [6/2008]	1 (-) [-]	0 / 0
320.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	201.10	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
321.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	113.70	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
322.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	136.50	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
323.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	152.80	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
324.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	30.55	7/2005 (-) [6/2008]	35 (-) [-]	0 / 0
325.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.50	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
326.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	38.34	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
327.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	179.10	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
328.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	410.06	5/2007 (-) [6/2008]	13 (-) [-]	0 / 0
329.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	260.40	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
330.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	412.40	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
331.	CHENNAI BYPASS,	12/2003	480.00	0.00	481.90	11/2007	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.32, NH-4, 5, & 45 (TAMIL NADU)	(-)	(-) [480.00]	(-)		(-) [7/2008]	(-) [-]	
332.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	192.10	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
333.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	17.83	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
334.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	123.50	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
335.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	120.20	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
336.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	280.40	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0
337.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	82.98	8/2004 (-) [9/2008]	49 (-) [-]	0 / 0
338.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	24.22	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
339.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	82.78	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
340.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	102.60	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
341.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	17.40	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
342.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	111.50	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
343.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	43.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
344.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	107.60	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
345.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	20.55	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
346.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	20.42	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
347.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	76.79	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
348.	RAJMARG CHORAHA-	12/2003	251.03	0.00	47.29	10/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	(-)	(-) [251.03]	(-)		(-) [10/2008]	(-) [-]	
349.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	95.99	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
350.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	20.29	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
351.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	71.94	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
352.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	112.90	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
353.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	150.00	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
354.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	130.50	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
355.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	28.48	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
356.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	13.12	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
357.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	115.80	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
358.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
359.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
360.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	59.48	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
361.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
362.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	333.00	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
363.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	11.71	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
364.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	122.60	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	25.75	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
366.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	35.46	7/2008 (-) [12/2008]	5 (-) [-]	0 / 0
367.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	128.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
368.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	91.87	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
369.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	38.97	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
370.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	20.98	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
371.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	212.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
372.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	93.44	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
373.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	17.41	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
374.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	112.80	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
375.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	52.09	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
376.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	126.70	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
377.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	19.67	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
378.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	189.00	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
379.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	108.80	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
380.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	84.73	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
381.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	66.23	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
382.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	49.56	8/2005 (-) [12/2008]	40 (-) [-]	0 / 0
383.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	64.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
384.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	32.43	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
385.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	68.19	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
386.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	101.70	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
387.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	81.97	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
388.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	118.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
389.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	107.20	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
390.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	158.10	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
391.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	312.40	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
392.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	277.60	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
393.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	173.00	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
394.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	42.44	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
395.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	192.36	2/2004 (-) [12/2008]	58 (-) [-]	0 / 0
396.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.07	4/2004 (-) [12/2008]	56 (-) [-]	0 / 0
397.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	380.50	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
398.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	13.77	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
399.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	76.78	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
400.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
401.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	33.79	6/2005 (-) [12/2008]	42 (-) [-]	0 / 0
402.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	58.49	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
403.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	36.20	7/2005 (-) [12/2008]	41 (-) [-]	0 / 0
404.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	26.68	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
405.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
406.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
407.	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
408.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	47.19	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
409.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	75.02	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
410.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	179.60	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
411.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	53.73	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
412.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	42.48	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
413.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	63.30	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
414.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	37.37	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
415.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	22.31	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
416.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	85.20	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
417.	BHARATPUR MAHUA,	3/2005	250.00	0.00	228.50	1/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.63-KM.120, NH-11 (RAJASTHAN)	(-)	(-) [250.00]	(-)		(-) [1/2009]	(-) [-]	
418.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	107.10	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
419.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	180.20	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
420.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	49.02	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
421.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	143.10	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
422.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	56.29	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
423.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
424.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	92.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	48.02	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	352.40	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
427.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	449.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
428.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	75.16	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
429.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	168.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
430.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	121.90	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
431.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	84.33	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
432.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	52.35	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
433.	KADLOOR YELLAREDDY-	12/2003 (-)	546.15 (-)	-56.15 (-)	145.00	4/2009 (-)	-1 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)		[490.00]			[3/2009]	[-]	
434.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	85.59	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
435.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	59.64	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
436.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	210.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
437.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	317.70	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
438.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
439.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.01	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
440.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	16.02	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
441.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	16.45	7/2005 (-) [4/2009]	45 (-) [-]	0 / 0
442.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	87.24	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
443.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	35.24	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
444.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [6/2009]	34 (-) [-]	0 / 0
445.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	66.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
446.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	104.20	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
447.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	19.99	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
448.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	66.26	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
449.	HARANGAJO-	12/2003	212.00	0.00	22.34	9/2007	22	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	(-)	(-) [212.00]	(-)		(-) [7/2009]	(-) [-]	
450.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	20.04	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
451.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	23.44	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
452.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	25.27	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
453.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	21.99	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
454.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	8.14	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
455.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	10.64	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
456.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	34.29	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
457.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	62.22	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
458.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	57.38	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
459.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	188.60	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
460.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	134.20	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
461.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	13.98	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
462.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	134.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
463.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	0.36	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
464.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	2.66	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
465.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	78.79	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
466.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-)	0.00 (-)	139.70	3/2005 (-)	57 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[273.00]			[12/2009]	[24]	
467.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	112.00	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
468.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	33.74	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
469.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
470.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	81.78	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
471.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	12.84	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
472.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	45.86	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
473.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	8.71	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
474.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
475.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	4.05	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
476.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	1.87	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
477.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	0.49	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
478.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.01	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
479.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
480.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	-	9/2007 (-) [9/2010]	36 (-) [-]	0 / 0
481.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	1.38	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
482.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	-	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
483.	HARIHAR-	4/2000	318.00	0.00	262.28	8/2004	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	(-)	(-) [318.00]	(-)		(-) [-]	(-) [-]	
484.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			59889.57 (-) [60875.23]	985.66 (-)	24727.99			0 / 0
<u>SHIPPING & PORTS</u>								
485.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	17.24	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
486.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	353.89	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
487.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.30	6/2007 (-) [12/2008]	18 (-) [4]	0 / 0
488.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.97	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
489.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
490.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	129.62	2/2004 (-) [-]	- (-) [-]	0 / 0
491.	UPGRADATION AND MODERNIZATION OF IRON ORE HANDLING FACILITY	11/2007 (-)	185.15 (-) [185.15]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			4998.09 (-) [5106.49]	108.40 (-)	863.51			0 / 0
<u>TELECOMMUNICATION</u>								
492.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
493.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [12/2007]	18 (-) [-]	0 / 0
494.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	126.37	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
495.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
496.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [-]	- (-) [-]	0 / 0
497.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [-]	- (-) [-]	0 / 0
498.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	30.00	12/2005 (-) [-]	- (-) [-]	0 / 0
499.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [-]	- (-) [-]	0 / 0
500.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	348.58	3/2006 (-) [-]	- (-) [-]	0 / 0
501.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	66.63	6/2005 (-) [-]	- (-) [-]	0 / 0
502.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	259.70	6/2005 (-) [-]	- (-) [-]	0 / 0
503.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	262.04	6/2005 (-) [-]	- (-) [-]	0 / 0
504.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [-]	- (-) [-]	0 / 0
505.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	63.49	10/2007 (-) [-]	- (-) [-]	0 / 0
506.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [-]	- (-) [-]	0 / 0
507.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [-]	- (-) [-]	0 / 0
508.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	157.56	5/2006 (-) [-]	- (-) [-]	0 / 0
509.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	227.19	5/2006 (-) [-]	- (-) [-]	0 / 0
510.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	188.45	6/2005 (-) [-]	- (-) [-]	0 / 0
511.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
512.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
513.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
514.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [-]	- (-) [-]	0 / 0
515.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.09	6/2005 (-) [-]	- (-) [-]	0 / 0
516.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [-]	- (-) [-]	0 / 0
517.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
Total :			9610.94 (-) [8777.51]	-833.43 (-)	3467.18			0 / 0
URBAN DEVELOPMENT								
518.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	1913.32	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	1913.32			0 / 0
WATER RESOURCES								
519.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	34.06	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	34.06			0 / 0
All India :			339727.14 (-) [379260.18]	39533.04 (-)	132746.90			882 / 2403
NIC-MoS&PI(IPMD) [11/2007]								