

Sector-Wise number of on going projects in October, 2003

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	95
2.	ROAD TRANSPORT & HIGHWAYS	93
3.	POWER	36
4.	PETROLEUM	27
5.	COAL	6
6.	SHIPPING & PORTS	6
7.	ATOMIC ENERGY	4
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	TELECOMMUNICATION	2
12.	FERTILISERS	1
13.	URBAN DEVELOPMENT	1
Total		278

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
<u>POWER</u>				
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
<u>SHIPPING & PORTS</u>				
2.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
<u>RAILWAYS</u>				
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
<u>PETROLEUM</u>				
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOCL)	220.81	06/2003	38.73
<u>July, 2003</u>				
<u>POWER</u>				
7.	LD&C SCHEME IN NER(P.GRID)	158.94	03/2000	133.80
<u>August, 2003</u>				
<u>PETROLEUM</u>				
8.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	329.05	03/2003	123.24
<u>October, 2003</u>				
<u>COAL</u>				
9.	TPS-I EXP.(NLC)	1590.58	03/2001	1185.98
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	109.38	08/2002	151.60
<u>SHIPPING & PORTS</u>				
11.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS	672.28	08/2003	636.66

	FROM HYUNDAI			

Summary of projects on Flash Report for the month of October, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	277
Number of Projects Completed/Dropped/Frozen in Previous Month :	0
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	4
Number of Projects in Current Month :	278

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	106	43	69	16	44	278	38
Latest Approved	102	44	72	16	44	278	37

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	245	156964.10	170581.36	51804.85	30.37	13617.26	8.68
Revised	33	41372.31	43828.88	28133.60	64.19	2456.57	5.94
Total	278	198336.41	214410.24	79938.45	37.28	16073.83	8.10

IV. Milestones (Cumulative due and Achieved)

Total	2112
Achieved upto month	833

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>COAL</u>							
1	TPS-I EXP.(NLC) {Completed}	02/1996	1590.58	03/2001	1423.47	12/2003	1185.98
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4) {Completed}	04/2000	109.38	08/2002	109.38	10/2003	151.6
<u>SHIPPING & PORTS</u>							
3	ACQN.OF 4-110,000 DWT CRUDE	05/2000	672.28	08/2003	628.09	08/2003	636.66

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26050.00
2	COAL	6	3387.28	4019.15	3984.36
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	27	34193.95	34193.95	36501.93
7	POWER	36	50682.34	61305.25	65226.75
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	95	27175.76	30051.40	40833.72
10	ROAD TRANSPORT & HIGHWAYS	93	23697.63	24535.37	24411.84
11	SHIPPING & PORTS	6	1882.03	1882.03	1929.38
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		278	173972.99	198336.41	214410.24

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3763.00	1/2007 (-) [1/2007]	0 (-) [-]	48 / 103
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	702.00	10/2009 (-) [9/2007]	-25 (-) [-]	13 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	291.00	2/2008 (-) [2/2008]	0 (-) [-]	10 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	2403.00	12/2008 (-) [12/2008]	0 (-) [-]	17 / 119
Total :			23903.06 (-) [26050.00]	2146.94 (-)	7159.00			88 / 372
<u>COAL</u>								
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.13	3/1994 (3/2000) [3/2004]	120 (48) [-]	2 / 2
6.	NIGAHI OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1321.43	3/2004 (-) [3/2004]	0 (-) [-]	7 / 13
7.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	364.09	3/1994 (3/1998) [3/2004]	120 (72) [-]	1 / 1
8.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1193.43	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
9.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	52.34	3/2004 (-) [3/2004]	0 (-) [-]	5 / 5
10.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	-	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
Total :			3387.28 (-) [3984.36]	597.08 (-)	3102.42			18 / 25
<u>FERTILISERS</u>								
11.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	395.75	5/2001 (2/2002) [2/2004]	33 (24) [-]	3 / 48
Total :			350.00 (-) [509.40]	159.40 (-)	395.75			3 / 48
<u>MINES</u>								
12.	INSTALLATION OF 8th	2/2001	480.00	0.00	253.61	2/2004	0	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	UNIT OF CAPTIVE POWER PLANT. (NALCO)	(-)	(-) [480.00]	(-)		(-) [2/2004]	(-) [2]	
13.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1846.66			23 / 46

STEEL

14.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	80.52	8/2004 (-) [8/2004]	0 (-) [-]	3 / 3
15.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	-	12/2005 (-) [3/2005]	-9 (-) [-]	4 / 19
16.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	22.72	10/2004 (-) [12/2005]	14 (-) [2]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	103.24			29 / 118

PETROLEUM

17.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [61.50]	-57.51 (-)	58.73	7/2003 (-) [10/2003]	3 (-) [-]	6 / 6
18.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	60.26	7/2003 (-) [11/2003]	4 (-) [-]	9 / 9
19.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [364.00]	21.00 (-)	339.71	5/2002 (-) [11/2003]	18 (-) [1]	27 / 33
20.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	362.05	8/2003 (-) [12/2003]	4 (-) [2]	37 / 41
21.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	2243.89	7/2003 (-) [1/2004]	6 (-) [-]	70 / 81
22.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	239.98	3/2004 (-) [3/2004]	0 (-) [-]	11 / 12
23.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	235.80	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
24.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	369.84	3/2004 (-) [8/2004]	5 (-) [-]	15 / 41
25.	HBJ PIPELINE UPGRADATION PJCT-PHI (GAIL)	12/2001 (-)	2936.00 (-) [2936.38]	0.38 (-)	1424.84	9/2004 (-) [9/2004]	0 (-) [-]	4 / 23
26.	REFINERY MODERNISATION (BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	923.37	9/2003 (-) [10/2004]	13 (-) [-]	43 / 72
27.	SIDPUR-SANGANER	2/2002	352.69	17.21	46.62	11/2004	0	2 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PRODUCT PIPE LINE (IOCL)	(-)	(-) [369.90]	(-)		(-) [11/2004]	(-) [-]	
28.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.53]	25.93 (-)	62.68	8/2004 (-) [12/2004]	4 (-) [-]	3 / 8
29.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1755.00]	272.00 (-)	384.36	8/2004 (-) [12/2004]	4 (-) [-]	36 / 68
30.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
31.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
32.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.88	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
33.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	0.43	4/2005 (-) [4/2005]	0 (-) [-]	0 / 0
34.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	600.90	1/2005 (-) [4/2005]	3 (-) [-]	18 / 151
35.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	1.35	3/2006 (-) [5/2005]	-10 (-) [-]	3 / 6
36.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	0.98	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
37.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [359.00]	0.00 (-)	7.22	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
38.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	693.11	8/2005 (-) [8/2005]	0 (-) [-]	6 / 129
39.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	0.78	7/2005 (-) [9/2005]	2 (-) [-]	0 / 0
40.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	1004.27	12/2005 (-) [12/2005]	0 (-) [-]	13 / 20
41.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
42.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.61	3/2007 (-) [3/2007]	0 (-) [36]	1 / 3
43.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	139.26	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			34193.95 (-) [36501.93]	2307.98 (-)	9201.92			315 / 726

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
POWER								
44.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	128.13	4/2003 (-) [10/2003]	6 (-) [-]	11 / 19
45.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3895.16	11/1990 (3/2001) [12/2003]	157 (33) [-]	5 / 7
46.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	72.58	2/2004 (-) [1/2004]	-1 (-) [-]	14 / 30
47.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	132.08	10/2003 (-) [2/2004]	4 (-) [-]	10 / 19
48.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5328.37	3/1999 (-) [3/2004]	60 (-) [7]	11 / 16
49.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	637.74	3/1999 (12/2002) [3/2004]	60 (15) [-]	2 / 11
50.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	66.58	6/2004 (-) [4/2004]	-2 (-) [-]	6 / 18
51.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1820.97	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
52.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7517.77	4/1996 (3/2002) [7/2004]	99 (28) [-]	48 / 52
53.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	145.82	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
54.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	43.36	10/2004 (-) [12/2004]	2 (-) [-]	4 / 18
55.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	58.65	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
56.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
57.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	98.60	1/2005 (-) [3/2005]	2 (-) [-]	3 / 25
58.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1094.91	10/1998 (3/2005) [3/2005]	77 (0) [-]	13 / 25
59.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	57.64	2/2003 (-) [6/2005]	28 (-) [-]	5 / 17
60.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	168.76	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
61.	RAMAGUNDAM STPP ST -	8/2001	1780.99	0.00	773.07	8/2005	0	31 / 39

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	III(NTPC)	(-)	(-) [1780.99]	(-)		(-) [8/2005]	(-) [-]	
62.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	20.35	9/2005 (-) [9/2005]	0 (-) [-]	3 / 22
63.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	18.98	12/2005 (-) [12/2005]	0 (-) [-]	4 / 22
64.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	96.44	12/2005 (-) [12/2005]	0 (-) [-]	4 / 18
65.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3745.88	2/2006 (-) [2/2006]	0 (-) [-]	78 / 93
66.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
67.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	2.33	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
68.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	1090.50	5/2006 (-) [5/2006]	0 (-) [-]	33 / 64
69.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
70.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	246.72	7/2006 (-) [7/2006]	0 (-) [-]	2 / 18
71.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	2.33	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
72.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	110.03	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
73.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	839.32	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
74.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	258.77	8/2007 (-) [8/2007]	0 (-) [-]	0 / 51
75.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	515.42	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
76.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
77.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	22.98	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
78.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	458.81	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
79.	LOWER SUBANSIRI	9/2003	6285.33	0.00	-	9/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDRO ELECTRIC PROJECT 8x250 MW	(-)	(-) [6285.33]	(-)		(-) [9/2010]	(-) [-]	
Total :			50682.34 (-) [65226.75]	14544.41 (-)	29636.64			326 / 729

HEALTH & FW

80.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	115.19	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
81.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	108.16	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 9
Total :			140.92 (-) [691.84]	550.92 (-)	223.35			4 / 9

RAILWAYS

82.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
83.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
84.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	88.26	- (-) [3/2004]	- (-) [-]	0 / 0
85.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	89.54	- (-) [3/2004]	- (-) [-]	0 / 0
86.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	446.38	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
87.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	98.05	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
88.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [157.34]	17.65 (-)	107.00	- (-) [3/2004]	- (-) [-]	0 / 0
89.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	20.59	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0
90.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	108.29	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
91.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	493.48	- (-) [3/2004]	- (-) [-]	0 / 0
92.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	400.93	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
93.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	139.48	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
94.	KHARAGPUR -	3/1995	258.58	143.59	293.67	3/2000	48	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	(-)	(-) [402.17]	(-)		(-) [3/2004]	(-) [-]	
95.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [332.34]	107.34 (10.51)	175.31	3/2001 (-) [4/2004]	37 (-) [9]	0 / 0
96.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	67.81	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
97.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	527.72	3/2003 (-) [6/2004]	15 (-) [1]	0 / 0
98.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	16.70	- (-) [6/2004]	- (-) [-]	0 / 0
99.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
100.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
101.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	72.84	8/2003 (-) [12/2004]	16 (-) [-]	0 / 0
102.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	221.68	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
103.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [358.77]	0.00 (-)	89.21	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
104.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	168.81	- (-) [3/2005]	- (-) [-]	0 / 0
105.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	27.90	- (-) [3/2005]	- (-) [-]	0 / 0
106.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	83.25	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
107.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
108.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [3/2005]	96 (-) [-]	0 / 0
109.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
110.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	8.49	- (-) [3/2005]	- (-) [-]	0 / 0
111.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	237.52	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	146.39	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
113.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
114.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	5.96	- (-) [4/2005]	- (-) [-]	0 / 0
115.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [178.00]	60.03 (-)	42.36	- (-) [6/2005]	- (-) [-]	0 / 0
116.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
117.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [227.00]	47.00 (-)	170.53	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
118.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	27.44	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
119.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
120.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	385.98	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
121.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	22.91	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
122.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [610.44]	145.45 (-)	175.62	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
123.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.27]	70.27 (-)	43.72	- (-) [3/2007]	- (-) [-]	0 / 0
124.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	282.32	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
125.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
126.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	76.73	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
127.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	134.46	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
128.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
129.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	1035.13	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	80.27	- (-) [3/2008]	- (-) [48]	0 / 0
131.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.13	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
132.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	99.64	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
133.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.71]	-0.05 (1.37)	97.86	- (-) [-]	- (-) [-]	0 / 0
134.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.49	- (-) [-]	- (-) [-]	0 / 0
135.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
136.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	285.97	3/2000 (-) [-]	- (-) [-]	0 / 0
137.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	45.57	3/2004 (-) [-]	- (-) [-]	0 / 0
138.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	207.11	3/2009 (-) [-]	- (-) [-]	0 / 0
139.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	116.23	- (-) [-]	- (-) [-]	0 / 0
140.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	5.62	- (-) [-]	- (-) [-]	0 / 0
141.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	4.15	- (-) [-]	- (-) [-]	0 / 0
142.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	12.29	- (-) [-]	- (-) [-]	0 / 0
143.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
144.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [422.72]	298.29 (-)	76.85	- (0/200) [-]	- (-) [-]	0 / 0
145.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	13.17	12/2008 (-) [-]	- (-) [-]	0 / 0
146.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
147.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00)	123.56 (272.00)	107.90	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[372.00]			[-]	[-]	
148.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	61.34	- (-) [-]	- (-) [-]	0 / 0
149.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	42.66	- (-) [-]	- (-) [-]	0 / 0
150.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
151.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	17.15	- (-) [-]	- (-) [-]	0 / 0
152.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	145.92	- (-) [-]	- (-) [-]	0 / 0
153.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [-]	- (-) [-]	0 / 0
154.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
155.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	193.06	- (-) [-]	- (-) [-]	0 / 0
156.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [190.36]	118.66 (72.78)	141.99	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
157.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	58.55	- (12/1996) [-]	- (-) [-]	0 / 0
158.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
159.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
160.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
161.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	8.56	7/2006 (-) [-]	- (-) [-]	0 / 0
162.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	59.51	- (-) [-]	- (-) [-]	0 / 0
163.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.36]	113.36 (-)	87.87	- (-) [-]	- (-) [-]	0 / 0
164.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	25.57	- (-) [-]	- (-) [-]	0 / 0
165.	DIPU (DHANSIRI) TO	8/1999	800.00	800.00	0.02	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KARONG (NEFR),NL	(-)	(-) [1600.00]	(-)		(-) [-]	(-) [-]	
166.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	83.61	- (-) [-]	- (-) [-]	0 / 0
167.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
168.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	10.29	2/2009 (-) [-]	- (-) [-]	0 / 0
169.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.25	- (-) [-]	- (-) [-]	0 / 0
170.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	31.99	- (-) [-]	- (-) [-]	0 / 0
171.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	8.61	- (-) [-]	- (-) [-]	0 / 0
172.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
173.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	49.73	3/1996 (-) [-]	- (-) [-]	0 / 0
174.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	26.66	- (-) [-]	- (-) [-]	0 / 0
175.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
176.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
Total :			27175.76 (-) [40833.72]	13657.96 (-)	11288.76			0 / 0

ROAD TRANSPORT & HIGHWAYS

177.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	296.30	2/2004 (-) [10/2003]	-4 (-) [-]	0 / 0
178.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	248.20	10/2003 (-) [11/2003]	1 (-) [1]	0 / 0
179.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	114.30	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
180.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	121.90	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
181.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	87.88	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	79)							
182.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	126.90	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
183.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	98.05	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
184.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	201.50	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
185.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	168.10	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
186.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	73.70	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
187.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	176.00	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
188.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	139.30	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
189.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	96.65	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
190.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	81.42	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
191.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	618.07	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
192.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	113.20	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
193.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	106.10	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
194.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	139.10	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
195.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	604.60	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
196.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	120.20	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
197.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	96.18	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
198.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	83.44	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
199.	NANDIGAMA-VIJAYAWADA (OTHERS)	4/2000 (-)	138.65 (-)	0.00 (-)	86.64	12/2003 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(NH-9)		[138.65]			[12/2003]	[-]	
200.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	77.02	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
201.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	140.90	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
202.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	130.70	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
203.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	225.40	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
204.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	103.50	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
205.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	160.70	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
206.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	79.79	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
207.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	93.18	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
208.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	63.24	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
209.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	233.70	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
210.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	148.80	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
211.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	84.10	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
212.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	135.40	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
213.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	78.60	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
214.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	291.20	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
215.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	197.00	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
216.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	134.00	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
217.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	64.44	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
218.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	266.00	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
219.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	86.50	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
220.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	211.10	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
221.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	60.41	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
222.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	92.99	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
223.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	71.36	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
224.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	60.27	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
225.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	80.66	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
226.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	369.50	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
227.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	118.90	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
228.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	287.10	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
229.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	7.08	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
230.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	136.50	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
231.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	34.39	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
232.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	46.80	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
233.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	75.40	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
234.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	124.70	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
235.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	92.89	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
236.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	41.88	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
237.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	34.03	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
238.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	214.40	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
239.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	75.88	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
240.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	37.23	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
241.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	105.90	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
242.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	94.29	4/2004 (-) [9/2004]	5 (-) [-]	0 / 0
243.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	214.70	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
244.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	16.70	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
245.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	101.70	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
246.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	113.10	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
247.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	110.80	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
248.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	149.30	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
249.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	46.43	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
250.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	110.50	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
251.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	166.30	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
252.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	115.30	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	83.66	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
254.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	77.31	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
255.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	97.64	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
256.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	63.75	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
257.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	84.97	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
258.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	65.04	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
259.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	118.90	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
260.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	125.30	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
261.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	156.90	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
262.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	16.87	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
263.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	115.40	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
264.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	45.28	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
265.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	86.91	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
266.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	88.76	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
267.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	51.06	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
268.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
269.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23697.63 (-) [24411.84]	714.21 (-)	11824.24			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>SHIPPING & PORTS</u>								
270.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
271.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	139.23	2/2003 (-) [6/2004]	16 (-) [-]	2 / 4
272.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	189.96	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
273.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.51	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
274.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	120.26	- (-) [10/2005]	- (-) [-]	0 / 0
275.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.23	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
Total :			1882.03 (-) [1929.38]	47.35 (-)	515.80			2 / 4
<u>TELECOMMUNICATION</u>								
276.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	41.50	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
277.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	18.94	3/2006 (6/2006) [3/2006]	0 (-3) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	60.44			0 / 0
<u>URBAN DEVELOPMENT</u>								
278.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	4580.23	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	4580.23			25 / 35
All India :			173972.99 (-) [214410.24]	40437.25 (-)	79938.45			833 / 2112
NIC-MoS&PI(IPMD) [10/2003]								