

Sector-Wise number of on going projects in October, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	134
2.	ROAD TRANSPORT & HIGHWAYS	77
3.	POWER	53
4.	TELECOMMUNICATION	32
5.	PETROLEUM	26
6.	COAL	10
7.	STEEL	7
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	3
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		356

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
<u>PETROLEUM</u>				
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
<u>RAILWAYS</u>				
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
<u>ROAD TRANSPORT & HIGHWAYS</u>				
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20
<u>July, 2005</u>				
<u>PETROLEUM</u>				
26.	IOR GANDHAR(ONGCL)	609.44	03/2004	546.43
27.	IOR SCHEME NEELAM(ONGCL)	347.69	07/2003	299.77
<u>RAILWAYS</u>				
28.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	464.99	04/2004	486.37
29.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	71.70	12/1998	161.22
30.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	156.00	-NA-	0.01
<u>ROAD TRANSPORT & HIGHWAYS</u>				
31.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	02/2005	439.60
<u>August, 2005</u>				
<u>PETROLEUM</u>				
32.	REFINERY MODERNISATION(BPCL)	1592.65	09/2003	1573.35
<u>POWER</u>				
33.	ULDCS FOR EASTERN REGION (P.GRID)	290.01	09/2003	284.49
34.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	01/2005	157.17
35.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	294.82	02/2003	123.42
36.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	237.00	09/2005	228.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
37.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	231.90	11/2004	268.20
<u>SHIPPING & PORTS</u>				
38.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	610.80	-NA-	584.53
<u>September, 2005</u>				
<u>STEEL</u>				
39.	REPAIR OF BLAST FURNACE No.4	95.64	10/2005	104.89
<u>POWER</u>				
40.	RIHAND STPP ST - II(NTPC)	3384.77	05/2006	2381.83
41.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	10/2003	241.33
<u>ROAD TRANSPORT & HIGHWAYS</u>				
42.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	135.11	01/2004	96.56
43.	ONGOLE-KAVALI (GQ) KM.291-KM.222	321.41	04/2004	304.90
<u>October, 2005</u>				
<u>STEEL</u>				
44.	UPGRADATION ERW PIPE PLANT	89.15	08/2005	82.22
<u>POWER</u>				
45.	DHAULIGANGA H.E.P.-I (NHPC)	601.98	10/1998	1679.01
46.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	75.99	11/2002	138.81

	<u>RAILWAYS</u>			
47.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	105.32	-NA-	157.70

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2005-2006**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>September, 2005</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
1.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	125.00	05/2006	59.61

Summary of projects on Flash Report for the month of October, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	355
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	4
Number of Projects Added in Current Month :	11
Number of Projects in Current Month :	356

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	136	27	75	17	101	356	38
Latest Approved	136	27	75	17	101	356	38

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	315	207467.50	229935.80	69039.06	30.03	22468.30	10.83
Revised	41	43602.32	46366.76	32862.73	70.88	2764.44	6.34
Total	356	251069.82	276302.56	101901.79	36.88	25232.74	10.05

IV. Milestones (Cumulative due and Achieved)

Total	2128
Achieved upto month	869

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>STEEL</u>							
1	UPGRADATION ERW PIPE PLANT {Completed}	03/2002	89.15	08/2005	108.72	09/2005	82.22
<u>POWER</u>							
2	DHAULIGANGA H.E.P.-I (NHPC) {Completed}	04/1991	601.98	10/1998	1578.31	10/2005	1679.01
3	KAIGA-NARENDRA TR.SYSTEM	11/1999	75.99	11/2002	189.32	03/2006	138.81

	(P.G.R.) {Completed}						
<u>RAILWAYS</u>							
4	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD) {Completed}	04/1997	105.32	-NA-	174.60	10/2005	157.7

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005	2304.56	10/2010	2304.56	10/2010
2	URI H.E.P STAGE -II (NHPC)	08/2005	1729.29	11/2009	1729.29	11/2009
3	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	06/2005	813.67	06/2008	813.67	06/2008
4	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	06/2006	260.34	06/2008	260.34	03/2008
5	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	06/2005	499.45	03/2008	499.45	03/2008
6	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	05/2005	279.30	07/2009	279.30	03/2008
7	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	05/2005	1779.29	11/2008	1779.29	09/2008
8	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	03/2005	113.73	12/2007	113.73	09/2007
<u>RAILWAYS</u>						
9	RAICHUR-GUNTAKAL	04/2003	136.62	12/2007	136.62	12/2007
10	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	04/1992	458.45	-NA-	508.42	-NA-
<u>TELECOMMUNICATION</u>						
11	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	09/2004	428.00	06/2005	428.00	12/2005

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
PETROLEUM							
1	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4746.00	08/2005	12/2005	02/2006	2
2	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	4234.00	01/2005	12/2005	03/2006	3
3	CHENNAI-TRICHY-MADURAI	363.21	363.21	07/2005	10/2005	11/2005	1

	PRODUCT PIPELINE (IOCL)						
<u>POWER</u>							
4	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	274.87	10/2004	12/2005	03/2006	3
<u>ROAD TRANSPORT & HIGHWAYS</u>							
5	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	143.05	143.05	01/2004	10/2005	12/2005	2
6	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	239.00	239.00	07/2005	07/2008	08/2008	1
7	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	193.00	193.00	10/2008	07/2008	09/2008	2
8	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	217.00	217.00	10/2008	07/2008	09/2008	2
<u>TELECOMMUNICATION</u>							
9	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	428.00	428.00	06/2005	06/2005	12/2005	6
<i>Number of projects reporting additional delay = 9</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	10	9512.45	9512.45	9495.18
4	FERTILISERS	2	599.00	758.40	859.24
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	7	1779.48	1779.48	1779.48
7	PETROLEUM	26	33717.36	35393.36	38569.91
8	POWER	53	81554.97	85424.13	90650.34
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	134	37605.50	40897.05	58470.78
11	ROAD TRANSPORT & HIGHWAYS	77	21164.46	21164.46	21128.06
12	SHIPPING & PORTS	3	645.46	645.46	645.46
13	TELECOMMUNICATION	32	8694.00	8694.00	8203.58
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		356	232837.85	251069.82	276302.56

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	116.89	6/2006 (-) [3/2006]	-3 (-) [-]	13 / 31
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5210.00	1/2007 (-) [1/2007]	0 (-) [-]	90 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1396.00	10/2009 (-) [9/2007]	-25 (-) [-]	37 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1003.00	2/2008 (-) [2/2008]	0 (-) [-]	31 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	6225.00	12/2008 (-) [12/2008]	0 (-) [-]	32 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	223.63	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	14174.52			208 / 479
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	90.33	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	90.33			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.73	3/1994 (3/2000) [3/2007]	156 (84) [-]	4 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	28.45	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	9.11	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	86.32	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	5.53	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.39	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
14.	KULDA OCP	1/2005	302.96	0.00	21.96	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	10.90	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			9512.45 (-) [9495.18]	-17.27 (-)	371.39			6 / 108
<u>FERTILISERS</u>								
18.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [610.24]	260.24 (100.84)	525.47	5/2001 (2/2002) [10/2005]	53 (44) [-]	60 / 91
19.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	30.08	6/2006 (-) [6/2006]	0 (-) [-]	20 / 56
Total :			599.00 (-) [859.24]	260.24 (-)	555.55			80 / 147
<u>MINES</u>								
20.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0
<u>STEEL</u>								
21.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	43.52	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
22.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	51.41	12/2005 (-) [6/2006]	6 (-) [-]	13 / 19
23.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	1.66	1/2006 (-) [7/2006]	6 (-) [-]	1 / 2
24.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.63]	0.00 (-)	116.08	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
25.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	19.97	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
26.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	7.33	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
27.	INSTALLATION OF SLAB CASTLER, RH DEGASSER	7/2005 (-)	520.76 (-)	0.00 (-)	9.10	9/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AND LADLE FURNACE		[520.76]			[9/2007]	[-]	
Total :			1779.48 (-) [1779.48]	0.00 (-)	249.07			14 / 42
<u>PETROLEUM</u>								
28.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	3016.92	12/2005 (-) [9/2005]	-3 (-) [-]	20 / 20
29.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [382.00]	23.00 (-)	291.00	7/2005 (-) [10/2005]	3 (-) [-]	25 / 26
30.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	2245.58	5/2005 (-) [10/2005]	5 (-) [-]	0 / 0
31.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	307.12	7/2005 (-) [11/2005]	4 (-) [1]	0 / 0
32.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [284.00]	-21.60 (-)	272.93	8/2004 (-) [12/2005]	16 (-) [-]	8 / 9
33.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	2898.00	8/2005 (-) [2/2006]	6 (-) [2]	106 / 129
34.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	80.55	3/2006 (-) [3/2006]	0 (-) [-]	6 / 6
35.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	658.04	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
36.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4234.00]	869.00 (69.00)	3115.00	1/2005 (-) [3/2006]	14 (-) [3]	130 / 151
37.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	2.31	4/2006 (-) [3/2006]	-1 (-) [-]	0 / 0
38.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	294.34	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
39.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	12.94	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
40.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [453.00]	63.00 (-)	156.00	7/2005 (-) [6/2006]	11 (-) [-]	44 / 58
41.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	193.10	5/2006 (-) [8/2006]	3 (-) [-]	0 / 45
42.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	5.55	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
43.	GREEN FUELS & EMISSION CONTROL PROJECT AT	10/2002 (-)	1152.00 (-)	0.00 (-)	75.82	4/2005 (-)	18 (-)	18 / 72

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MUMBAI REFINERY		[1152.00]			[10/2006]	[-]	
44.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	2.34	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
45.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	22.39	7/2005 (-) [2/2007]	19 (-) [-]	0 / 10
46.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	277.25	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
47.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	160.69	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
48.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.64	3/2006 (-) [5/2007]	14 (-) [-]	0 / 0
49.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	22.50	8/2007 (-) [5/2007]	-3 (-) [-]	0 / 10
50.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	11.38	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
51.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	4136.77	7/2007 (-) [7/2007]	0 (-) [-]	11 / 11
52.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	0.08	1/2008 (-) [1/2008]	0 (-) [-]	0 / 0
53.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	135.85	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
Total :			33717.36 (-) [38569.91]	4852.55 (-)	18400.09			377 / 556

POWER

54.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	823.75	12/2005 (-) [10/2005]	-2 (-) [-]	12 / 18
55.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (913.84) [806.69]	385.69 (-107.15)	806.36	3/1999 (12/2002) [3/2006]	84 (39) [-]	2 / 11
56.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4819.16]	4635.71 (1259.39)	4827.65	11/1990 (3/2001) [3/2006]	184 (60) [-]	7 / 9
57.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2006]	84 (-) [-]	13 / 16
58.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	237.94	10/2004 (-) [3/2006]	17 (-) [3]	9 / 18
59.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	399.27	7/2006 (-) [3/2006]	-4 (-) [-]	7 / 18

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
60.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	118.73	7/2006 (-) [3/2006]	-4 (-) [-]	5 / 20
61.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	174.99	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
62.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.62]	407.92 (-)	194.54	6/2006 (-) [6/2006]	0 (-) [-]	8 / 37
63.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
64.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	174.99	8/2006 (-) [7/2006]	-1 (-) [-]	6 / 22
65.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	395.72	9/2006 (-) [9/2006]	0 (-) [-]	0 / 8
66.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	138.52	12/2006 (-) [12/2006]	0 (-) [-]	5 / 23
67.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	55.18	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
68.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1560.45	2/2007 (-) [2/2007]	0 (-) [-]	19 / 41
69.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	395.09	2/2007 (-) [2/2007]	0 (-) [-]	4 / 23
70.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	24.90	7/2006 (-) [2/2007]	7 (-) [-]	3 / 19
71.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	3.03	10/2007 (-) [2/2007]	-8 (-) [-]	0 / 0
72.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	30.03	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
73.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	0.21	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
74.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1423.88	5/2007 (-) [5/2007]	0 (-) [-]	0 / 74
75.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
76.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	206.64	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
77.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	241.51	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
78.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	1862.39	8/2007 (-) [8/2007]	0 (-) [-]	0 / 23
79.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	69.14	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
80.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1193.19	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
81.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	-	12/2007 (-) [9/2007]	-3 (-) [-]	0 / 0
82.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	259.62	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
83.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	2.34	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
84.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	5.14	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
85.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	1.70	11/2007 (-) [12/2007]	1 (-) [-]	0 / 0
86.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	793.99	12/2007 (-) [12/2007]	0 (-) [-]	0 / 38
87.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	15.02	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
88.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	0.05	6/2008 (-) [3/2008]	-3 (-) [-]	0 / 0
89.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	14.11	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
90.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	3.23	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
91.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	143.79	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
92.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [768.92]	-292.46 (-)	147.97	9/2009 (-) [3/2008]	-18 (-) [-]	0 / 0
93.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
94.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
95.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	13.13	5/2008 (-) [5/2008]	0 (-) [-]	4 / 23

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	0.52	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
97.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	0.03	11/2008 (-) [9/2008]	-2 (-) [-]	0 / 0
98.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	241.24	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
99.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1022.58	4/2009 (-) [4/2009]	0 (-) [-]	10 / 41
100.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1729.29]	0.00 (-)	-	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
101.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	610.80	11/2010 (-) [12/2009]	-11 (-) [-]	0 / 57
102.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1344.22	12/2009 (-) [12/2009]	0 (-) [-]	5 / 64
103.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	-	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
104.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1039.18	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
105.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	-	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
106.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	269.69	12/2009 (-) [8/2011]	20 (-) [-]	0 / 0
Total :			81554.97 (-) [90650.34]	9095.37 (-)	27819.89			139 / 722

HEALTH & FW

107.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	210.34	9/1998 (3/2005) [12/2005]	87 (9) [-]	0 / 0
108.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	223.54	3/1999 (3/2005) [7/2006]	88 (16) [-]	7 / 16
Total :			140.92 (-) [691.84]	550.92 (-)	433.88			7 / 16

RAILWAYS

109.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	345.40	3/2000 (-) [12/2005]	69 (-) [-]	0 / 0
110.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	180.78	- (-) [12/2005]	- (-) [-]	0 / 0
111.	KOTTUR-HARIHAR	4/1995	65.94	58.19	21.48	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [124.13]	(-)		(-) [12/2005]	(-) [-]	
112.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [913.67]	671.17 (375.93)	565.60	12/1997 (-) [1/2006]	97 (-) [-]	0 / 0
113.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	151.65	- (-) [1/2006]	- (-) [-]	0 / 0
114.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	105.68	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
115.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	207.73	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
116.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	454.13	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
117.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	106.90	- (-) [3/2006]	- (-) [-]	0 / 0
118.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	107.21	- (-) [3/2006]	- (-) [-]	0 / 0
119.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
120.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	85.16	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
121.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [205.47]	87.50 (-)	127.93	- (-) [3/2006]	- (-) [-]	0 / 0
122.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	329.33	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
123.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	36.35	- (-) [6/2006]	- (-) [-]	0 / 0
124.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	135.88	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
125.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	173.76	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
126.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	304.43	3/2004 (6/2000) [12/2006]	33 (78) [-]	0 / 0
127.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	104.16	3/1996 (-) [12/2006]	129 (-) [-]	0 / 0
128.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	135.08	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
129.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	191.10	- (-) [3/2007]	- (-) [-]	0 / 0
130.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	81.72	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
131.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	437.96	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
132.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	213.55	- (-) [3/2007]	- (-) [-]	0 / 0
133.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	87.55	- (-) [3/2007]	- (-) [-]	0 / 0
134.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	591.46	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
135.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	337.04	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
136.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
137.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	186.05	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
138.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [136.62]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
139.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	38.59	- (-) [12/2007]	- (-) [-]	0 / 0
140.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	65.16	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
141.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	104.58	- (-) [3/2008]	- (-) [-]	0 / 0
142.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [650.94]	377.27 (-3.57)	156.12	- (-) [3/2008]	- (-) [-]	0 / 0
143.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	71.83	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
144.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
145.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [8000.00]	5500.00 (-)	2277.11	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
146.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	194.01	- (-) [9/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
147.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
148.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
149.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [594.34]	292.70 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
150.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	105.69	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
151.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	217.79	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
152.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	376.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
153.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	384.57	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
154.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [417.03]	233.80 (-)	0.79	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
155.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.18	- (-) [-]	- (-) [-]	0 / 0
156.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	155.90	3/1998 (-) [-]	- (-) [-]	0 / 0
157.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0
158.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	127.62	- (-) [-]	- (-) [-]	0 / 0
159.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	43.37	- (-) [-]	- (-) [-]	0 / 0
160.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	59.70	- (-) [-]	- (-) [-]	0 / 0
161.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	85.57	- (-) [-]	- (-) [-]	0 / 0
162.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	56.65	- (-) [-]	- (-) [-]	0 / 0
163.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	28.92	- (-) [-]	- (-) [-]	0 / 0
164.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	235.75	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
165.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [354.91]	155.95 (-)	1.61	- (-) [-]	- (-) [-]	0 / 0
166.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	5.05	- (-) [-]	- (-) [-]	0 / 0
167.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	25.70	- (-) [-]	- (-) [-]	0 / 0
168.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
169.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	126.11	3/2006 (-) [-]	- (-) [-]	0 / 0
170.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	17.58	3/2007 (-) [-]	- (-) [-]	0 / 0
171.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	275.66	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
172.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	149.88	12/2004 (-) [-]	- (-) [-]	0 / 0
173.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	7.07	- (-) [-]	- (-) [-]	0 / 0
174.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
175.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	37.84	- (-) [-]	- (-) [-]	0 / 0
176.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	118.70	- (-) [-]	- (-) [-]	0 / 0
177.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	148.23	8/2003 (-) [-]	- (-) [-]	0 / 0
178.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	417.98	3/2001 (-) [-]	- (-) [-]	0 / 0
179.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	193.84	- (-) [-]	- (-) [-]	0 / 0
180.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
181.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	77.62	12/2008 (-) [-]	- (-) [-]	0 / 0
182.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	78.34	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.79	- (-) [-]	- (-) [-]	0 / 0
184.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1008.45]	711.30 (-)	58.65	- (12/1996) [-]	- (-) [-]	0 / 0
185.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	54.42	12/2009 (-) [-]	- (-) [-]	0 / 0
186.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	268.94	- (-) [-]	- (-) [-]	0 / 0
187.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	508.74	- (-) [-]	- (-) [-]	0 / 0
188.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	65.39	- (-) [-]	- (-) [-]	0 / 0
189.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	14.40	- (-) [-]	- (-) [-]	0 / 0
190.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.77	- (-) [-]	- (-) [-]	0 / 0
191.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	80.75	- (-) [-]	- (-) [-]	0 / 0
192.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	149.04	- (-) [-]	- (-) [-]	0 / 0
193.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	47.10	- (-) [-]	- (-) [-]	0 / 0
194.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	16.59	- (-) [-]	- (-) [-]	0 / 0
195.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [287.89]	59.89 (-)	58.01	- (-) [-]	- (-) [-]	0 / 0
196.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	34.68	- (-) [-]	- (-) [-]	0 / 0
197.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	48.62	- (-) [-]	- (-) [-]	0 / 0
198.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	39.61	- (-) [-]	- (-) [-]	0 / 0
199.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	16.13	- (-) [-]	- (-) [-]	0 / 0
200.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	439.04	3/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	59.24	3/1998 (-) [-]	- (-) [-]	0 / 0
202.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
203.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [726.96]	0.00 (-)	0.31	- (-) [-]	- (-) [-]	0 / 0
204.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	469.99	- (-) [-]	- (-) [-]	0 / 0
205.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [269.24]	164.02 (-)	164.49	12/1999 (-) [-]	- (-) [-]	0 / 0
206.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	0.52	3/2008 (-) [-]	- (-) [-]	0 / 0
207.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	19.84	- (-) [-]	- (-) [-]	0 / 0
208.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	14.52	- (-) [-]	- (-) [-]	0 / 0
209.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	231.70	3/1996 (-) [-]	- (-) [-]	0 / 0
210.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	87.93	5/2008 (-) [-]	- (-) [-]	0 / 0
211.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [382.69]	284.27 (100.24)	323.31	- (-) [-]	- (-) [-]	0 / 0
212.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	306.18	3/1996 (-) [-]	- (-) [-]	0 / 0
213.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	0.45	3/2011 (-) [-]	- (-) [-]	0 / 0
214.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	264.72	7/2005 (-) [-]	- (-) [-]	0 / 0
215.	MADURAI-RAMESWARAM(GC),SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	86.50	7/2006 (-) [-]	- (-) [-]	0 / 0
216.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	728.86	3/2003 (-) [-]	- (-) [-]	0 / 0
217.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
218.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	82.66	3/2002 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
220.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	5.48	- (-) [-]	- (-) [-]	0 / 0
221.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	2.07	- (-) [-]	- (-) [-]	0 / 0
222.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	23.97	- (-) [-]	- (-) [-]	0 / 0
223.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	100.07	- (-) [-]	- (-) [-]	0 / 0
224.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
225.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	228.71	- (3/2000) [-]	- (-) [-]	0 / 0
226.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
227.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	38.71	- (-) [-]	- (-) [-]	0 / 0
228.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
229.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
230.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	24.20	- (-) [-]	- (-) [-]	0 / 0
231.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
232.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.18	- (-) [-]	- (-) [-]	0 / 0
233.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.12	- (-) [-]	- (-) [-]	0 / 0
234.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	28.70	12/2008 (-) [-]	- (-) [-]	0 / 0
235.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	0.09	- (-) [-]	- (-) [-]	0 / 0
236.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.50	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
237.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	26.64	2/2009 (-) [-]	- (-) [-]	0 / 0
238.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	131.21	- (-) [-]	- (-) [-]	0 / 0
239.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
240.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	17.38	- (-) [-]	- (-) [-]	0 / 0
241.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [127.13]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
242.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [200.28]	66.87 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
Total :			37605.50 (-) [58470.78]	20865.28 (-)	18736.37			0 / 0

ROAD TRANSPORT & HIGHWAYS

243.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	260.10	2/2004 (-) [11/2005]	21 (-) [-]	0 / 0
244.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	600.00	5/2004 (-) [11/2005]	18 (-) [-]	0 / 0
245.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	241.20	6/2004 (-) [11/2005]	17 (-) [-]	0 / 0
246.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	151.50	2/2005 (-) [12/2005]	10 (-) [-]	0 / 0
247.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	280.50	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
248.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	140.90	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
249.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	243.20	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
250.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	224.30	4/2004 (-) [12/2005]	20 (-) [-]	0 / 0
251.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	463.80	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
252.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	380.20	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	147.50	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
254.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	257.90	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
255.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	137.30	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
256.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	87.53	1/2004 (-) [12/2005]	23 (-) [2]	0 / 0
257.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	258.50	2/2004 (-) [1/2006]	23 (-) [-]	0 / 0
258.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	271.50	8/2004 (-) [3/2006]	19 (-) [-]	0 / 0
259.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	395.30	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
260.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	230.60	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
261.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	240.20	12/2003 (-) [3/2006]	27 (-) [-]	0 / 0
262.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	112.50	1/2004 (-) [4/2006]	27 (-) [-]	0 / 0
263.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	373.20	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
264.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	346.10	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
265.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	276.50	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
266.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	172.10	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
267.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	251.50	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
268.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	147.20	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0
269.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	215.60	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
270.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	229.50	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
271.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	291.20	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
272.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	28.98	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
273.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	164.40	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
274.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	75.10	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
275.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	387.80	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
276.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	239.70	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
277.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	159.80	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
278.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	22.13	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
279.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	72.47	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
280.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	136.30	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
281.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	70.32	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
282.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	387.70	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
283.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	194.80	6/2004 (-) [12/2006]	30 (-) [-]	0 / 0
284.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	146.50	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
285.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	212.00	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
286.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	31.03	8/2006 (-) [12/2006]	4 (-) [-]	0 / 0
287.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	118.50	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
288.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-)	0.00 (-)	27.73	8/2006 (-)	7 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[231.20]			[3/2007]	[-]	
289.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	19.61	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
290.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	102.60	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
291.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	110.90	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
292.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	107.60	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
293.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	124.00	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
294.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [130.00]	-27.47 (-)	5.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
295.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	13.19	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
296.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	26.89	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
297.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
298.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
299.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
300.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
301.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	-	3/2008 (-) [11/2007]	-4 (-) [-]	0 / 0
302.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
303.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
304.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	10.70	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
305.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [213.69]	-6.62 (-)	-	5/2008 (-) [12/2007]	-5 (-) [-]	0 / 0
306.	PURNEA-FORBESGANJ,	12/2003	276.00	0.00	-	4/2008	-4	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.309-KM.268, NH-57 (BIHAR)	(-)	(-) [276.00]	(-)		(-) [12/2007]	(-) [-]	
307.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	-	9/2008 (-) [12/2007]	-9 (-) [-]	0 / 0
308.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	-	8/2005 (-) [12/2007]	28 (-) [-]	0 / 0
309.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	1.21	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
310.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	-	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
311.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	-	6/2005 (-) [3/2008]	33 (-) [-]	0 / 0
312.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
313.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
314.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	-	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
315.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	-	7/2005 (-) [7/2008]	36 (-) [-]	0 / 0
316.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	-	7/2005 (-) [8/2008]	37 (-) [1]	0 / 0
317.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	-	10/2008 (-) [9/2008]	-1 (-) [2]	0 / 0
318.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	-	10/2008 (-) [9/2008]	-1 (-) [2]	0 / 0
319.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [-]	- (-) [-]	0 / 0
Total :			21164.46 (-) [21128.06]	-36.40 (-)	10425.18			0 / 0

SHIPPING & PORTS

320.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
321.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	9.43	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
322.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			645.46 (-) [645.46]	0.00 (-)	128.33			0 / 0
TELECOMMUNICATION								
323.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [300.00]	-50.00 (-)	22.80	12/2004 (-) [9/2005]	9 (-) [-]	0 / 0
324.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	175.73	1/2005 (-) [9/2005]	8 (-) [-]	0 / 0
325.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	83.16	1/2005 (-) [9/2005]	8 (-) [-]	0 / 0
326.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
327.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	4.43	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
328.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
329.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	147.52	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
330.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	62.76	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
331.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	11.40	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
332.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	5.01	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
333.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
334.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	-	11/2005 (-) [12/2005]	1 (-) [-]	0 / 0
335.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	2.69	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
336.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	7.38	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
337.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.06]	-0.01 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
338.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
339.	GSM NETWORK	9/2004	428.00	0.00	-	6/2005	6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXPANSION, PH-IV (WEST BENGAL)	(-)	(-) [428.00]	(-)		(-) [12/2005]	(-) [6]	
340.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	32.44	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
341.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	1.93	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
342.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	116.37	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
343.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
344.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
345.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	49.73	12/2004 (-) [-]	- (-) [-]	0 / 0
346.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.00	9/2004 (-) [-]	- (-) [-]	0 / 0
347.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [100.00]	-50.00 (-)	-	11/2004 (-) [-]	- (-) [-]	0 / 0
348.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	10/2004 (-) [-]	- (-) [-]	0 / 0
349.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [160.00]	40.00 (-)	42.14	10/2004 (-) [-]	- (-) [-]	0 / 0
350.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
351.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.05]	0.01 (-)	50.43	6/2004 (-) [-]	- (-) [-]	0 / 0
352.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
353.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
354.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	28.47	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8694.00 (-) [8203.58]	-490.42 (-)	1123.71			0 / 0
URBAN DEVELOPMENT								
355.	DELHI METRO RAPID	9/1996	4860.00	5711.00	9363.63	3/2005	12	27 / 31

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSIT SYSTEM PH-I	(12/2002)	(10571.00) [10571.00]	(0.00)		(-) [3/2006]	(-) [-]	
Total :			4860.00 (-) [10571.00]	5711.00 (-)	9363.63			27 / 31
<u>WATER RESOURCES</u>								
356.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.85	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.85			0 / 0
<u>All India :</u>			232837.85 (-) [276302.56]	43464.71 (-)	101901.79			869 / 2128
NIC-MoS&PI(IPMD) [10/2005]								