

Sector-Wise number of on going projects in October, 2006

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	167
2.	RAILWAYS	141
3.	POWER	56
4.	TELECOMMUNICATION	34
5.	PETROLEUM	30
6.	COAL	19
7.	STEEL	11
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	URBAN DEVELOPMENT	2
11.	CIVIL AVIATION	1
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		475

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
<u>PETROLEUM</u>				
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
<u>POWER</u>				
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
<u>ROAD TRANSPORT & HIGHWAYS</u>				
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98
<u>July, 2006</u>				
<u>PETROLEUM</u>				
10.	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	12/2005	3130.00
<u>August, 2006</u>				
<u>ATOMIC ENERGY</u>				
11.	TARAPUR ATOMIC POWER PROJECT,	3447.06	01/2007	5687.00

	TARAPUR,MAHARASHTRA (NPCIL)			
	<u>PETROLEUM</u>			
12.	KELARAS-MALANPUR PIPLINE (GAIL)	104.73	07/2006	70.17
13.	INTEGRATED PARA-XYLENE(IOCL)	4228.00	08/2005	3746.00
14.	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	01/2005	3543.00
15.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	08/2004	298.30
	<u>HEALTH & FW</u>			
16.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	09/1998	234.72
	<u>RAILWAYS</u>			
17.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	98.42	-NA-	351.82
<u>September, 2006</u>				
	<u>POWER</u>			
18.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	939.28	09/2006	682.58
<u>October, 2006</u>				
	<u>FERTILISERS</u>			
19.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	249.00	06/2006	192.72
	<u>POWER</u>			
20.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	07/2006	449.66
21.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	08/2006	382.33

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38

Summary of projects on Flash Report for the month of October, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	476
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	3
Number of Projects in Current Month :	475

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	162	14	185	23	91	475	34
Latest Approved	162	14	185	23	91	475	34

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	440	286099.60	315822.05	98440.19	31.17	29722.45	10.39
Revised	35	26221.34	29645.69	22292.20	75.20	3424.35	13.06
Total	475	312320.94	345467.74	120732.39	34.95	33146.80	10.61

IV. Milestones (Cumulative due and Achieved)

Total	2062
Achieved upto month	747

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>FERTILISERS</u>							
1	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT {Completed}	10/2003	249.00	06/2006	249.00	-NA-	192.72
<u>POWER</u>							
2	DULHASTI COMBINED TR.SYSTEM(P.GRID) {Completed}	07/2002	567.05	07/2006	465.01	10/2006	449.66

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	19	15190.93	15190.93	15173.66
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	11	10842.05	10842.05	10911.82
6	PETROLEUM	30	39026.60	39026.60	46235.80
7	POWER	56	90711.38	94087.70	100415.79
8	HEALTH & FW	1	71.18	422.60	422.60
9	RAILWAYS	141	39226.45	42503.91	63017.90
10	ROAD TRANSPORT & HIGHWAYS	167	47203.11	47203.11	47534.72
11	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
12	TELECOMMUNICATION	34	10424.91	10424.91	9540.82
13	URBAN DEVELOPMENT	2	12978.00	18689.00	18689.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		475	299604.74	312320.94	345467.74

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	240.60	6/2006 (-) [12/2006]	6 (-) [-]	21 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1791.00	10/2009 (-) [9/2007]	-25 (-) [-]	52 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1450.00	2/2008 (-) [2/2008]	0 (-) [-]	44 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	8111.00	12/2008 (-) [12/2008]	0 (-) [-]	40 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	390.31	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	11982.91			162 / 381
<u>CIVIL AVIATION</u>								
6.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	134.57	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	134.57			11 / 27
<u>COAL</u>								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	176.52	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	44.30	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
9.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	381.50	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	257.92	6/2009 (-) [6/2009]	0 (-) [-]	2 / 24
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	150.28	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	47.80	6/2009 (-) [6/2009]	0 (-) [-]	2 / 21

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	23.06	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
15.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	32.60	3/2010 (-) [3/2010]	0 (-) [-]	0 / 1
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	416.01	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	557.42	3/2010 (-) [3/2010]	0 (-) [-]	0 / 6
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	445.83	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	69.05	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
20.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	46.97	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 1
21.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	10.98	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
22.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.60	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	1.94	7/2012 (-) [7/2012]	0 (-) [-]	0 / 0
24.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	4.08	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
25.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
Total :			15190.93 (-) [15173.66]	-17.27 (-)	2677.86			16 / 119

MINES

26.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	178.56	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	178.56			18 / 111

STEEL

27.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	101.53	1/2006 (-) [11/2006]	10 (-) [-]	5 / 5
28.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	83.00	12/2005 (-) [12/2006]	12 (-) [-]	14 / 17
29.	BLOOM CASTER(SAIL)	5/2004	271.41	0.00	172.69	5/2006	7	7 / 10

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [271.41]	(-)		(-) [12/2006]	(-) [-]	
30.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	77.23	1/2007 (-) [1/2007]	0 (-) [-]	5 / 8
31.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	219.53	12/2006 (-) [6/2007]	6 (-) [-]	0 / 21
32.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	85.21	9/2007 (-) [9/2007]	0 (-) [-]	1 / 5
33.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	1 / 2
34.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	45.20	1/2007 (-) [12/2007]	11 (-) [-]	2 / 8
35.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [133.91]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
36.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
37.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	22.99	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10842.05 (-) [10911.82]	69.77 (-)	807.38			35 / 76

PETROLEUM

38.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [491.00]	101.00 (-)	462.62	7/2005 (-) [10/2006]	15 (-) [-]	57 / 58
39.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	244.43	9/2006 (-) [11/2006]	2 (-) [-]	0 / 0
40.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [241.00]	-58.84 (-)	76.08	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
41.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	967.40	3/2006 (-) [12/2006]	9 (-) [-]	0 / 0
42.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	1008.39	4/2005 (-) [1/2007]	21 (-) [-]	58 / 72
43.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [151.19]	-43.63 (-)	35.48	10/2006 (-) [2/2007]	4 (-) [-]	0 / 0
44.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	308.59	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
45.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	764.74	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	267.15	7/2005 (-) [3/2007]	20 (-) [-]	5 / 10
47.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	226.11	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
48.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [323.02]	-246.05 (-)	102.78	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
49.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [406.44]	-504.09 (-)	134.77	12/2006 (-) [4/2007]	4 (-) [-]	0 / 0
50.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	147.06	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
51.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	44.55	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
52.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1746.86]	123.02 (-)	808.00	8/2007 (-) [5/2007]	-3 (-) [-]	2 / 10
53.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [224.69]	0.00 (-)	97.80	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
54.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	957.78	5/2006 (-) [8/2007]	15 (-) [5]	5 / 45
55.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	15.76	7/2007 (-) [11/2007]	4 (-) [-]	0 / 0
56.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	429.22	1/2008 (-) [2/2008]	1 (-) [-]	0 / 0
57.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	2.79	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
58.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	12.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
59.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	190.95	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
60.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	0.65	8/2008 (-) [5/2008]	-3 (-) [-]	0 / 0
61.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	47.38	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
62.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	5750.52	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
63.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	0.88	6/2008 (-) [1/2009]	7 (-) [7]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
64.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [12138.00]	0.00 (-)	522.36	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
65.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	21.67	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
66.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	29.39	4/2009 (-) [11/2009]	7 (-) [-]	0 / 0
67.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	117.17	3/2006 (-) [-]	- (-) [-]	6 / 6
Total :			39026.60 (-) [46235.80]	7209.20 (-)	13794.87			153 / 221

POWER

68.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	605.18	6/2006 (-) [12/2006]	6 (-) [-]	25 / 37
69.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	391.73	5/2006 (-) [12/2006]	7 (-) [-]	14 / 22
70.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	223.19	12/2006 (-) [12/2006]	0 (-) [-]	11 / 23
71.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [247.78]	83.76 (-)	207.91	2/2007 (-) [12/2006]	-2 (-) [-]	2 / 11
72.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4982.62]	4799.17 (1422.85)	4882.48	11/1990 (3/2001) [1/2007]	194 (70) [-]	7 / 9
73.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7905.13	3/1999 (-) [2/2007]	95 (-) [-]	16 / 17
74.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1672.98]	218.19 (-)	1220.93	2/2007 (-) [2/2007]	0 (-) [-]	9 / 23
75.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	221.93	7/2006 (-) [3/2007]	8 (-) [-]	2 / 13
76.	SYSTEM STRENGTHENING - III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	150.09	4/2007 (-) [4/2007]	0 (-) [-]	2 / 7
77.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	2721.76	5/2007 (-) [5/2007]	0 (-) [-]	41 / 57
78.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
79.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2024.48	2/2007 (-) [7/2007]	5 (-) [-]	21 / 41
80.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM	7/2004 (-)	596.47 (-)	0.00 (-)	513.70	7/2007 (-)	0 (-)	0 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(P.G.R.)		[596.47]			[7/2007]	[-]	
81.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	1798.16	10/2007 (-) [7/2007]	-3 (-) [-]	2 / 19
82.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2778.79	8/2007 (-) [8/2007]	0 (-) [-]	34 / 40
83.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	432.55	8/2007 (-) [8/2007]	0 (-) [-]	1 / 13
84.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	157.80	10/2007 (-) [10/2007]	0 (-) [-]	2 / 18
85.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - I(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	55.21	11/2007 (-) [11/2007]	0 (-) [-]	4 / 19
86.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	110.41	12/2007 (-) [12/2007]	0 (-) [-]	1 / 18
87.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	81.41	12/2007 (-) [12/2007]	0 (-) [-]	3 / 20
88.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	10.15	12/2007 (-) [12/2007]	0 (-) [-]	4 / 20
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1813.37	12/2007 (-) [12/2007]	0 (-) [-]	26 / 40
90.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	97.19	3/2008 (-) [3/2008]	0 (-) [-]	3 / 14
91.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
92.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	157.82	3/2008 (-) [3/2008]	0 (-) [-]	3 / 18
93.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	108.38	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
94.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	393.69	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
95.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	93.58	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
96.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	307.48	3/2007 (-) [6/2008]	15 (-) [-]	1 / 25
97.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	2.08	6/2008 (-) [6/2008]	0 (-) [-]	1 / 20
98.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM	6/2005 (-)	813.67 (-)	0.00 (-)	2.24	6/2008 (-)	0 (-)	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(1167 CKM)		[813.67]			[6/2008]	[-]	
99.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
100.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	1.98	9/2008 (-) [9/2008]	0 (-) [-]	0 / 22
101.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	205.41	11/2008 (-) [11/2008]	0 (-) [-]	4 / 38
102.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	2.78	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
103.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	361.37	9/2007 (-) [12/2008]	15 (-) [9]	8 / 36
104.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
105.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
106.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1372.26	4/2009 (-) [4/2009]	0 (-) [-]	14 / 41
107.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
108.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1589.38	9/2009 (-) [9/2009]	0 (-) [-]	1 / 20
109.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [9/2009]	-1 (-) [-]	0 / 0
110.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	64.39	9/2009 (-) [9/2009]	0 (-) [-]	2 / 30
111.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	63.39	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
112.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	69.50	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
113.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	2517.17	12/2009 (-) [12/2009]	0 (-) [-]	28 / 56
114.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
115.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	137.29	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
116.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-)	0.00 (-)	20.32	8/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[611.01]			[8/2010]	[-]	
117.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1339.92	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
118.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	875.77	11/2010 (-) [11/2010]	0 (-) [-]	11 / 51
119.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	114.03	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
120.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	16.06	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
121.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	123.78	11/2011 (-) [4/2011]	-7 (-) [-]	2 / 34
122.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	437.13	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
123.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			90711.38 (-) [100415.79]	9704.41 (-)	39054.58			318 / 1080
HEALTH & FW								
124.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	279.79	3/1999 (3/2005) [11/2006]	92 (20) [-]	7 / 16
Total :			71.18 (-) [422.60]	351.42 (-)	279.79			7 / 16
RAILWAYS								
125.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [284.64]	166.67 (-)	265.39	- (-) [11/2006]	- (-) [-]	0 / 0
126.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	378.78	3/1995 (-) [12/2006]	141 (-) [-]	0 / 0
127.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	157.26	- (-) [2/2007]	- (-) [-]	0 / 0
128.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	654.68	3/2002 (-) [2/2007]	59 (-) [-]	0 / 0
129.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	115.37	- (-) [3/2007]	- (-) [-]	0 / 0
130.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	215.34	- (-) [3/2007]	- (-) [-]	0 / 0
131.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	133.86	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
132.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.81	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
133.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	168.93	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
134.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	84.80	- (-) [3/2007]	- (-) [-]	0 / 0
135.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	102.59	- (-) [3/2007]	- (-) [-]	0 / 0
136.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	198.00	12/1999 (-) [3/2007]	87 (-) [-]	0 / 0
137.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [495.49]	170.02 (-)	351.08	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
138.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [246.46]	94.25 (88.70)	230.40	3/1998 (-) [3/2007]	108 (-) [-]	0 / 0
139.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
140.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	373.85	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
141.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	114.76	- (-) [3/2007]	- (-) [-]	0 / 0
142.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [159.23]	116.96 (-)	87.20	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
143.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	97.37	- (-) [3/2007]	- (-) [-]	0 / 0
144.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [550.00]	232.00 (205.37)	444.00	- (-) [3/2007]	- (-) [-]	0 / 0
145.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	164.95	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
146.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	173.71	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
147.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.36	- (-) [6/2007]	- (-) [-]	0 / 0
148.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [432.46]	273.69 (157.90)	393.17	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
149.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
150.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	543.61	3/2007 (-) [12/2007]	9 (-) [9]	0 / 0
151.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	47.69	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
152.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	143.85	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
153.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	508.61	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
154.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
155.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [137.00]	0.38 (-)	19.00	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
156.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	259.19	3/1996 (-) [2/2008]	143 (-) [-]	0 / 0
157.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	118.29	- (-) [3/2008]	- (-) [-]	0 / 0
158.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	795.77	3/2003 (-) [3/2008]	60 (-) [-]	0 / 0
159.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	116.91	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
160.	AJMER-PHULERA-RINGUS- REWARI	4/2005 (-)	352.00 (-) [584.00]	232.00 (-)	164.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
161.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	353.66	- (-) [3/2008]	- (-) [-]	0 / 0
162.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	90.34	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
163.	JALANDHAR-PATHANKOT- JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	369.64	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
164.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	5.34	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
165.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
166.	UDHAMPUR-SRINAGAR- BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3634.73	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
167.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	235.12	- (-) [9/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
168.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
169.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
170.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	189.70	- (-) [12/2008]	- (-) [-]	0 / 0
171.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
172.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	99.73	- (-) [2/2009]	- (-) [-]	0 / 0
173.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
174.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [324.00]	130.22 (-)	207.46	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
175.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [374.28]	69.78 (-)	38.77	- (-) [3/2009]	- (-) [-]	0 / 0
176.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [416.00]	185.27 (-)	30.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
177.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
178.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
179.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	563.62	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
180.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	3.68	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
181.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	635.79	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
182.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	258.41	10/2007 (-) [12/2009]	26 (-) [-]	0 / 0
183.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	162.47	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
184.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	3.38	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
185.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
186.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	36.61	2/2009 (-) [-]	- (-) [-]	0 / 0
187.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	24.08	- (-) [-]	- (-) [-]	0 / 0
188.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	516.41	- (-) [-]	- (-) [-]	0 / 0
189.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
190.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	447.61	3/2004 (-) [-]	- (-) [-]	0 / 0
191.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	44.45	- (-) [-]	- (-) [-]	0 / 0
192.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
193.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [170.59]	26.67 (-)	3.22	- (-) [-]	- (-) [-]	0 / 0
194.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	45.84	- (-) [-]	- (-) [-]	0 / 0
195.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	0.47	- (-) [-]	- (-) [-]	0 / 0
196.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
197.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	351.32	- (3/2000) [-]	- (-) [-]	0 / 0
198.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
199.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	37.64	12/2008 (-) [-]	- (-) [-]	0 / 0
200.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
201.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	200.15	- (-) [-]	- (-) [-]	0 / 0
202.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
203.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	98.02	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
204.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	65.40	- (-) [-]	- (-) [-]	0 / 0
205.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	34.05	- (-) [-]	- (-) [-]	0 / 0
206.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	323.16	- (-) [-]	- (-) [-]	0 / 0
207.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	9.07	- (-) [-]	- (-) [-]	0 / 0
208.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
209.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [183.00]	14.66 (-)	48.10	4/2003 (-) [-]	- (-) [-]	0 / 0
210.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1124.93]	827.78 (-)	58.48	- (12/1996) [-]	- (-) [-]	0 / 0
211.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	156.21	- (-) [-]	- (-) [-]	0 / 0
212.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	5.61	- (-) [-]	- (-) [-]	0 / 0
213.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	137.39	5/2008 (-) [-]	- (-) [-]	0 / 0
214.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [290.00]	45.26 (-)	10.58	- (-) [-]	- (-) [-]	0 / 0
215.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	304.99	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
216.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	321.85	7/2005 (-) [-]	- (-) [-]	0 / 0
217.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	180.67	7/2006 (-) [-]	- (-) [-]	0 / 0
218.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	155.27	12/2004 (-) [-]	- (-) [-]	0 / 0
219.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
220.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	66.48	12/2009 (-) [-]	- (-) [-]	0 / 0
221.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	175.44	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
222.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	11.51	2/2010 (-) [-]	- (-) [-]	0 / 0
223.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
224.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.39	- (-) [-]	- (-) [-]	0 / 0
225.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	6.50	- (-) [-]	- (-) [-]	0 / 0
226.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [276.00]	53.00 (-)	108.61	- (-) [-]	- (-) [-]	0 / 0
227.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	164.94	- (-) [-]	- (-) [-]	0 / 0
228.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	123.48	- (-) [-]	- (-) [-]	0 / 0
229.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	46.55	- (-) [-]	- (-) [-]	0 / 0
230.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	94.76	- (-) [-]	- (-) [-]	0 / 0
231.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	42.26	- (-) [-]	- (-) [-]	0 / 0
232.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	57.82	- (-) [-]	- (-) [-]	0 / 0
233.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	91.15	- (-) [-]	- (-) [-]	0 / 0
234.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	30.74	- (-) [-]	- (-) [-]	0 / 0
235.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.24	- (-) [-]	- (-) [-]	0 / 0
236.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
237.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	15.40	- (-) [-]	- (-) [-]	0 / 0
238.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
239.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	178.80	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
240.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	234.56	- (-) [-]	- (-) [-]	0 / 0
241.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
242.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	89.61	- (-) [-]	- (-) [-]	0 / 0
243.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	86.21	3/2002 (-) [-]	- (-) [-]	0 / 0
244.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	131.51	3/2005 (-) [-]	- (-) [-]	0 / 0
245.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	126.32	12/2008 (-) [-]	- (-) [-]	0 / 0
246.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	29.22	- (-) [-]	- (-) [-]	0 / 0
247.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	16.86	- (-) [-]	- (-) [-]	0 / 0
248.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.28	- (-) [-]	- (-) [-]	0 / 0
249.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
250.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	8.12	- (-) [-]	- (-) [-]	0 / 0
251.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
252.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
253.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	40.02	- (-) [-]	- (-) [-]	0 / 0
254.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	6.34	- (-) [-]	- (-) [-]	0 / 0
255.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	133.43	- (-) [-]	- (-) [-]	0 / 0
256.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
257.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	29.62	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
258.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	51.35	- (-) [-]	- (-) [-]	0 / 0
259.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	354.28	3/2001 (-) [-]	- (-) [-]	0 / 0
260.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	59.38	3/1998 (-) [-]	- (-) [-]	0 / 0
261.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
262.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
263.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.15	- (-) [-]	- (-) [-]	0 / 0
264.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
265.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
Total :			39226.45 (-) [63017.90]	23791.45 (-)	23810.61			0 / 0

ROAD TRANSPORT & HIGHWAYS

266.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	307.66	8/2004 (-) [11/2006]	27 (-) [-]	0 / 0
267.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	222.18	12/2003 (-) [11/2006]	35 (-) [-]	0 / 0
268.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
269.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	527.76	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
270.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	287.26	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
271.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	421.55	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
272.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	194.62	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
273.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	296.90	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
274.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-)	0.00 (-)	468.20	3/2005 (-)	21 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[452.71]			[12/2006]	[-]	
275.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	290.54	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
276.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	90.28	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
277.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	175.60	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
278.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	256.47	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
279.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	301.31	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
280.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	309.53	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
281.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	224.75	12/2003 (-) [12/2006]	36 (-) [-]	0 / 0
282.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	520.33	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
283.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	127.74	1/2004 (-) [12/2006]	35 (-) [-]	0 / 0
284.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.38	5/2004 (-) [12/2006]	31 (-) [-]	0 / 0
285.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	298.79	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
286.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	196.65	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
287.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	134.96	2/2004 (-) [3/2007]	37 (-) [-]	0 / 0
288.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	284.42	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
289.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	235.50	6/2004 (-) [3/2007]	33 (-) [-]	0 / 0
290.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	512.04	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
291.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	202.80	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
292.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54	4/2000 (-)	143.00 (-)	0.00 (-)	88.08	5/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MH)		[143.00]			[5/2007]	[-]	
293.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	266.46	7/2004 (-) [6/2007]	35 (-) [-]	0 / 0
294.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	365.21	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
295.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	129.80	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
296.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	491.60	7/2005 (-) [6/2007]	23 (-) [-]	0 / 0
297.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	208.90	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
298.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
299.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.39	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
300.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	272.25	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
301.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	103.00	8/2005 (-) [8/2007]	24 (-) [-]	0 / 0
302.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	28.01	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
303.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	24.64	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
304.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	158.01	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
305.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	87.89	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
306.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	166.80	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
307.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	144.50	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
308.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.79]	0.01 (-)	162.00	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
309.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	170.20	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
310.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-)	0.00 (-)	54.36	11/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[399.89]			[11/2007]	[-]	
311.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	128.90	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
312.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	249.47	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
313.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	140.18	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
314.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	101.30	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
315.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
316.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	179.84	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
317.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	119.80	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
318.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	73.60	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
319.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	52.28	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
320.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	146.60	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
321.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
322.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	32.37	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
323.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	25.10	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
324.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	10.60	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
325.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	29.86	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
326.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	59.44	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
327.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	45.21	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
328.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL	12/2003 (-)	474.21 (-)	0.00 (-)	25.49	3/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)		[474.21]			[3/2008]	[-]	
329.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	38.51	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
330.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	35.54	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
331.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	28.37	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
332.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
333.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	3.43	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	33.14	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
335.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	34.87	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	6.56	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	2.19	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	29.06	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
339.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	10.12	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
340.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	64.99	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
341.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	10.13	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
342.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	31.89	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
343.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	31.73	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
344.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	48.36	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
345.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	7.26	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
346.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76	12/2003 (-)	297.72 (-)	0.00 (-)	29.31	4/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RAJASTHAN)		[297.72]			[4/2008]	[-]	
347.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	32.70	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
348.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	0.25	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
349.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	32.20	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
350.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	140.30	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
351.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	18.32	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
352.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
353.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	14.80	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
354.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	2.72	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
355.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	5.74	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	18.31	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
357.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	64.47	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
358.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	43.56	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
359.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	2.80	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
360.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	17.39	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	25.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
362.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.94	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
363.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	4.06	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
364.	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-)	0.00 (-)	13.02	6/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[225.00]			[6/2008]	[-]	
365.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.41	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
366.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	1.10	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
367.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	30.87	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
368.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	10.87	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
369.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	75.15	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
370.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	14.85	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
371.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	49.85	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
372.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	49.45	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
373.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	40.95	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
374.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	17.70	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
375.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	23.09	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
376.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	26.14	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
377.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
378.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	28.17	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
379.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	14.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
380.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
381.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	31.91	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
382.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28	12/2003 (-)	193.00 (-)	0.00 (-)	25.10	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(UTTAR PRADESH)		[193.00]			[10/2008]	[-]	
383.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	38.13	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	25.33	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	17.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.45	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	35.03	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
389.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
390.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	4.63	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
391.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	9.26	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
392.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
393.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	21.70	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
394.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	29.00	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
395.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	43.12	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
396.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
397.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	9.45	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
398.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	8.88	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
399.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	33.22	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
400.	KRISHNAGIRI-THOPURGHAT, KM.94-	12/2003 (-)	372.70 (-)	0.00 (-)	0.55	12/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.156, NH-7 (TAMIL NADU)		[372.70]			[12/2008]	[-]	
401.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
402.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	0.37	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
403.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	0.69	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
404.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	0.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
405.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	31.43	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
406.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	42.75	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
407.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	2.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
408.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
409.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	87.60	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
410.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	1.11	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
411.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [267.20]	0.00 (-)	7.94	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
412.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [313.70]	0.00 (-)	10.43	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
413.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	23.21	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
414.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	2.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
415.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
416.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [611.44]	0.00 (-)	13.94	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
417.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	112.80	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
418.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-)	0.00 (-)	27.58	3/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[195.00]			[3/2009]	[-]	
419.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	13.82	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	3.42	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
421.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	45.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
422.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	73.42	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
423.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	0.44	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
424.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [546.15]	0.00 (-)	13.84	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
425.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
426.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	8.95	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
427.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	11.40	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
428.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
429.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
430.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	0.30	4/2009 (-) [-]	- (-) [-]	0 / 0
431.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [-]	- (-) [-]	0 / 0
432.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.16	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			47203.11 (-) [47534.72]	331.61 (-)	13988.86			0 / 0
<u>SHIPPING & PORTS</u>								
433.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
434.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	20.90	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
435.	DEEPENING OF CHANNEL AT	12/2005	154.84	0.00	0.94	6/2007	6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PARADIP PORT	(-)	(-) [154.84]	(-)		(-) [12/2007]	(-) [-]	
436.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	95.57	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
437.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.26	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
438.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	594.28			0 / 0
TELECOMMUNICATION								
439.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	64.30	10/2004 (-) [9/2006]	23 (-) [-]	0 / 0
440.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [187.00]	-63.00 (-)	183.45	5/2006 (-) [10/2006]	5 (-) [-]	0 / 0
441.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	104.07	1/2005 (-) [12/2006]	23 (-) [3]	0 / 0
442.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	65.10	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
443.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	10.39	12/2005 (-) [12/2006]	12 (-) [-]	0 / 0
444.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	20.00	12/2005 (-) [12/2006]	12 (-) [3]	0 / 0
445.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	76.82	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
446.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	58.98	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
447.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	246.96	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
448.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	22.93	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
449.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	223.11	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
450.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	142.83	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
451.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	83.49	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
452.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	295.94	6/2006 (-) [12/2006]	6 (-) [-]	0 / 0
453.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	115.88	5/2006 (-) [12/2006]	7 (-) [2]	0 / 0
454.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	152.46	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
455.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	46.53	6/2006 (-) [12/2006]	6 (-) [2]	0 / 0
456.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	43.14	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
457.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
458.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	195.01	1/2005 (-) [12/2006]	23 (-) [2]	0 / 0
459.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	32.58	11/2005 (-) [12/2006]	13 (-) [-]	0 / 0
460.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	40.13	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
461.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	136.11	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
462.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	53.41	12/2004 (-) [1/2007]	25 (-) [-]	0 / 0
463.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	-	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
464.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
465.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	22.78	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
466.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [169.38]	-110.59 (-)	122.49	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
467.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
468.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [-]	- (-) [-]	0 / 0
469.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-)	0.00 (-)	50.44	2/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[128.30]			[-]	[-]	
470.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
471.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
472.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
Total :			10424.91 (-) [9540.82]	-884.09 (-)	2957.69			0 / 0
<u>URBAN DEVELOPMENT</u>								
473.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	10232.81	3/2005 (-) [10/2006]	19 (-) [-]	27 / 31
474.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8118.00]	0.00 (-)	205.86	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			12978.00 (-) [18689.00]	5711.00 (-)	10438.67			27 / 31
<u>WATER RESOURCES</u>								
475.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	31.76	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	31.76			0 / 0
All India :			299604.74 (-) [345467.74]	45863.00 (-)	120732.39			747 / 2062
NIC-MoS&PI(IPMD) [10/2006]								