

Sector-Wise number of on going projects in September, 2003

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	94
2.	ROAD TRANSPORT & HIGHWAYS	94
3.	POWER	36
4.	PETROLEUM	26
5.	SHIPPING & PORTS	7
6.	COAL	6
7.	ATOMIC ENERGY	4
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		277

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
	<u>POWER</u>			
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
	<u>SHIPPING & PORTS</u>			
2.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
	<u>RAILWAYS</u>			
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
	<u>PETROLEUM</u>			
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOCL)	220.81	06/2003	38.73
<u>July, 2003</u>				
	<u>POWER</u>			
7.	LD&C SCHEME IN NER(P.GRID)	158.94	03/2000	133.80
<u>August, 2003</u>				
	<u>PETROLEUM</u>			
8.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	329.05	03/2003	123.24

Summary of projects on Flash Report for the month of September, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	276
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	0
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	277

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	108	43	67	17	42	277	39
Latest Approved	104	43	71	17	42	277	38

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	243	155911.44	169414.44	50210.70	29.64	13503.00	8.66
Revised	34	42792.58	45189.00	29052.10	64.29	2396.42	5.60
Total	277	198704.02	214603.44	79262.80	36.93	15899.42	8.00

IV. Milestones (Cumulative due and Achieved)

Total	2289
Achieved upto month	779

V. List of projects Completed/ Dropped/ Frozen during current month

There is no project under this category during the Current Month.

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
POWER						
1	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	09/2003	6285.33	09/2010	6285.33	09/2010

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26050.00
2	COAL	6	4801.31	5262.87	5231.28
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	26	33041.95	33041.95	35343.56
7	POWER	36	50682.34	61305.25	65226.75
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	94	26816.99	29692.63	40347.90
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24521.22
11	SHIPPING & PORTS	7	2554.31	2554.31	2557.47
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		277	174510.91	198704.02	214603.44

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3650.00	1/2007 (-) [1/2007]	0 (-) [-]	48 / 104
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	693.00	10/2009 (-) [9/2007]	-25 (-) [-]	11 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	284.00	2/2008 (-) [2/2008]	0 (-) [-]	10 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	2325.00	12/2008 (-) [12/2008]	0 (-) [-]	14 / 119
Total :			23903.06 (-) [26050.00]	2146.94 (-)	6952.00			83 / 373
<u>COAL</u>								
5.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1185.98	3/2001 (5/2002) [12/2003]	33 (19) [-]	12 / 16
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.13	3/1994 (3/2000) [3/2004]	120 (48) [-]	2 / 2
7.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1313.95	3/2004 (-) [3/2004]	0 (-) [-]	7 / 13
8.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	51.74	3/2004 (-) [3/2004]	0 (-) [-]	5 / 5
9.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	364.09	3/1994 (3/1998) [3/2004]	120 (72) [-]	1 / 1
10.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1177.11	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
Total :			4801.31 (-) [5231.28]	429.97 (-)	4264.00			30 / 41
<u>FERTILISERS</u>								
11.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	388.04	5/2001 (2/2002) [2/2004]	33 (24) [-]	3 / 48
Total :			350.00 (-) [509.40]	159.40 (-)	388.04			3 / 48
<u>MINES</u>								
12.	INSTALLATION OF 8th	2/2001	480.00	0.00	255.30	2/2004	-2	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	UNIT OF CAPTIVE POWER PLANT. (NALCO)	(-)	(-) [480.00]	(-)		(-) [12/2003]	(-) [-]	
13.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1848.35			23 / 46

STEEL

14.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	74.00	8/2004 (-) [8/2004]	0 (-) [-]	3 / 3
15.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	-	12/2005 (-) [3/2005]	-9 (-) [-]	0 / 19
16.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	22.14	10/2004 (-) [10/2005]	12 (-) [-]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	96.14			25 / 118

PETROLEUM

17.	VISAKH-SECUNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [457.77]	-32.88 (-)	337.92	8/2003 (-) [10/2003]	2 (-) [-]	36 / 41
18.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [61.00]	-58.01 (-)	56.29	7/2003 (-) [10/2003]	3 (-) [1]	5 / 6
19.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [364.00]	21.00 (-)	338.78	5/2002 (-) [10/2003]	17 (-) [1]	27 / 33
20.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	60.26	7/2003 (-) [11/2003]	4 (-) [-]	9 / 9
21.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	2166.23	7/2003 (-) [1/2004]	6 (-) [-]	69 / 81
22.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	223.02	3/2004 (-) [3/2004]	0 (-) [-]	5 / 12
23.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	72.84	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
24.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	341.76	3/2004 (-) [8/2004]	5 (-) [-]	15 / 41
25.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	922.28	9/2004 (-) [9/2004]	0 (-) [-]	3 / 24
26.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	876.60	9/2003 (-) [10/2004]	13 (-) [-]	40 / 72
27.	SIDPUR-SANGANER	2/2002	352.69	17.21	27.57	11/2004	0	0 / 1

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PRODUCT PIPE LINE (IOCL)	(-)	(-) [369.90]	(-)		(-) [11/2004]	(-) [-]	
28.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1755.00]	272.00 (-)	354.34	8/2004 (-) [12/2004]	4 (-) [-]	35 / 68
29.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.53]	25.93 (-)	61.46	8/2004 (-) [12/2004]	4 (-) [-]	0 / 8
30.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
31.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
32.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.88	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
33.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	515.14	1/2005 (-) [4/2005]	3 (-) [-]	5 / 151
34.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	1.35	3/2006 (-) [5/2005]	-10 (-) [-]	1 / 6
35.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	0.26	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
36.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [359.00]	0.00 (-)	7.22	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
37.	INTEGRATED PARA-XYLENE (IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	683.41	8/2005 (-) [8/2005]	0 (-) [-]	6 / 6
38.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	0.71	7/2005 (-) [9/2005]	2 (-) [-]	0 / 0
39.	MUMBAI HIGH NORTH DEV (ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	988.99	12/2005 (-) [12/2005]	0 (-) [-]	8 / 20
40.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
41.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.61	3/2007 (-) [3/2007]	0 (-) [36]	1 / 3
42.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	139.26	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			33041.95 (-) [35343.56]	2301.61 (-)	8177.18			276 / 599
POWER								
43.	TEHRI DAM &	3/1994	2963.66	2245.44	5328.37	3/1999	53	11 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	H.P.P.(THDCL)	(-)	(-) [5209.10]	(-)		(-) [8/2003]	(-) [-]	
44.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	126.42	4/2003 (-) [10/2003]	6 (-) [1]	11 / 19
45.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3878.64	11/1990 (3/2001) [12/2003]	157 (33) [-]	5 / 7
46.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	69.81	2/2004 (-) [1/2004]	-1 (-) [-]	11 / 30
47.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	128.54	10/2003 (-) [2/2004]	4 (-) [-]	10 / 19
48.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	632.97	3/1999 (12/2002) [3/2004]	60 (15) [-]	2 / 11
49.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	61.46	6/2004 (-) [4/2004]	-2 (-) [-]	6 / 18
50.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1797.59	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
51.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7517.77	4/1996 (3/2002) [7/2004]	99 (28) [-]	46 / 52
52.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	141.22	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
53.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	34.04	10/2004 (-) [12/2004]	2 (-) [-]	2 / 18
54.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	55.58	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
55.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
56.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	91.40	1/2005 (-) [3/2005]	2 (-) [-]	3 / 25
57.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1072.14	10/1998 (3/2005) [3/2005]	77 (0) [-]	13 / 25
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	56.26	2/2003 (-) [6/2005]	28 (-) [-]	4 / 18
59.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	151.29	8/2005 (-) [8/2005]	0 (-) [-]	9 / 24
60.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	742.36	8/2005 (-) [8/2005]	0 (-) [-]	31 / 39

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
61.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	13.81	9/2005 (-) [9/2005]	0 (-) [-]	3 / 22
62.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	8.77	12/2005 (-) [12/2005]	0 (-) [-]	4 / 22
63.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	83.97	12/2005 (-) [12/2005]	0 (-) [-]	2 / 18
64.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3689.19	2/2006 (-) [2/2006]	0 (-) [-]	76 / 94
65.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
66.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	1.64	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
67.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	1034.85	5/2006 (-) [5/2006]	0 (-) [-]	32 / 64
68.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
69.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	110.03	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
70.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	239.79	7/2006 (-) [7/2006]	0 (-) [-]	2 / 18
71.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	1.64	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
72.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	810.43	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
73.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	257.08	8/2007 (-) [8/2007]	0 (-) [-]	0 / 51
74.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	501.17	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
75.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
76.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	22.65	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
77.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	447.87	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
78.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			50682.34 (-) [65226.75]	14544.41 (-)	29276.34			312 / 731
HEALTH & FW								
79.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	88.83	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 9
80.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	109.66	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	198.49			4 / 9
RAILWAYS								
81.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
82.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [332.34]	107.34 (10.51)	175.31	3/2001 (-) [7/2003]	28 (-) [-]	0 / 0
83.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	497.81	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
84.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
85.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	98.05	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
86.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	107.27	- (-) [3/2004]	- (-) [-]	0 / 0
87.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	87.56	- (-) [3/2004]	- (-) [-]	0 / 0
88.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	440.62	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
89.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	107.20	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
90.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	492.46	- (-) [3/2004]	- (-) [-]	0 / 0
91.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	78.70	- (-) [3/2004]	- (-) [-]	0 / 0
92.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	399.38	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
93.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2004]	48 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
94.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	19.94	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0
95.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	88.26	- (-) [3/2004]	- (-) [-]	0 / 0
96.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	490.56	3/2003 (-) [5/2004]	14 (-) [-]	0 / 0
97.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	16.70	- (-) [6/2004]	- (-) [3]	0 / 0
98.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	61.23	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
99.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
100.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	70.04	8/2003 (-) [12/2004]	16 (-) [-]	0 / 0
101.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
102.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	144.86	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
103.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	26.26	- (-) [3/2005]	- (-) [-]	0 / 0
104.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
105.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
106.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
107.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	5.81	- (-) [3/2005]	- (-) [-]	0 / 0
108.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	83.25	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
109.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [3/2005]	96 (-) [-]	0 / 0
110.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	219.62	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
111.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.00]	177.58 (-0.28)	166.95	- (-) [3/2005]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	221.40	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
113.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	5.61	- (-) [4/2005]	- (-) [-]	0 / 0
114.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [178.00]	60.03 (-)	33.96	- (-) [6/2005]	- (-) [-]	0 / 0
115.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
116.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	385.98	3/1992 (-) [3/2006]	168 (-) [12]	0 / 0
117.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
118.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [227.00]	47.00 (-)	169.44	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
119.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	27.44	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
120.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [610.44]	145.45 (-)	175.62	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
121.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	21.69	12/2006 (-) [12/2006]	0 (-) [10]	0 / 0
122.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
123.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	189.37	- (-) [3/2007]	- (-) [-]	0 / 0
124.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	276.02	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
125.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.27]	70.27 (-)	43.00	- (-) [3/2007]	- (-) [-]	0 / 0
126.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	138.29	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
127.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	128.23	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
128.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	64.28	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
129.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	938.66	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
131.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.10	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
132.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	87.98	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
133.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
134.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
135.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.36]	113.36 (-)	87.02	- (-) [-]	- (-) [-]	0 / 0
136.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	106.02	- (-) [-]	- (-) [-]	0 / 0
137.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.27	- (-) [-]	- (-) [-]	0 / 0
138.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	12.90	12/2008 (-) [-]	- (-) [-]	0 / 0
139.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
140.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
141.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	8.61	- (-) [-]	- (-) [-]	0 / 0
142.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
143.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	81.73	- (0/200) [-]	- (-) [-]	0 / 0
144.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
145.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	56.89	- (-) [-]	- (-) [-]	0 / 0
146.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	10.03	2/2009 (-) [-]	- (-) [-]	0 / 0
147.	JAYANAGAR-DARBHANGA-	4/1997 (-)	233.00 (335.77)	91.73 (-11.04)	25.57	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NARKATIAGANJ		[324.73]			[-]	[-]	
148.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	72.18	- (-) [-]	- (-) [-]	0 / 0
149.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.20	- (-) [-]	- (-) [-]	0 / 0
150.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	28.10	- (-) [-]	- (-) [-]	0 / 0
151.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.71]	-0.05 (1.37)	89.66	- (-) [-]	- (-) [-]	0 / 0
152.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.49	- (-) [-]	- (-) [-]	0 / 0
153.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	0.10	- (-) [-]	- (-) [-]	0 / 0
154.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
155.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	5.40	- (-) [-]	- (-) [-]	0 / 0
156.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	3.33	- (-) [-]	- (-) [-]	0 / 0
157.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	11.04	- (-) [-]	- (-) [-]	0 / 0
158.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
159.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [372.00]	123.56 (272.00)	104.63	- (-) [-]	- (-) [-]	0 / 0
160.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	60.45	- (-) [-]	- (-) [-]	0 / 0
161.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	42.20	- (-) [-]	- (-) [-]	0 / 0
162.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	62.21	- (12/1996) [-]	- (-) [-]	0 / 0
163.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
164.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	285.97	3/2000 (-) [-]	- (-) [-]	0 / 0
165.	MUNEERABAD-	4/1996	377.32	72.28	16.65	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAHABOONNAGAR	(-)	(-) [449.60]	(-)		(-) [-]	(-) [-]	
166.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	138.90	- (-) [-]	- (-) [-]	0 / 0
167.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	45.57	3/2004 (-) [-]	- (-) [-]	0 / 0
168.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	195.45	3/2009 (-) [-]	- (-) [-]	0 / 0
169.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	41.64	3/1996 (-) [-]	- (-) [-]	0 / 0
170.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	7.51	7/2006 (-) [-]	- (-) [-]	0 / 0
171.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [130.00]	58.30 (12.42)	143.21	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
172.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	29.58	- (-) [-]	- (-) [-]	0 / 0
173.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
174.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
Total :			26816.99 (-) [40347.90]	13530.91 (-)	10898.64			0 / 0

ROAD TRANSPORT & HIGHWAYS

175.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	287.10	2/2004 (-) [10/2003]	-4 (-) [-]	0 / 0
176.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	238.80	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
177.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	151.60	8/2002 (-) [10/2003]	14 (-) [2]	0 / 0
178.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	136.10	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
179.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	602.30	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
180.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	79.36	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
181.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	111.90	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
183.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	90.62	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
184.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	157.60	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
185.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	100.00	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
186.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	98.46	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
187.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	114.90	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
188.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	81.49	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
189.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	108.20	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
190.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	86.90	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
191.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	190.00	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
192.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	104.40	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
193.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	612.47	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
194.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	69.48	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
195.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	167.20	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
196.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	133.70	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
197.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	96.47	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
198.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	79.93	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
199.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	138.40	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	125.50	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
201.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	74.27	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
202.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	216.40	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
203.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	103.50	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
204.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	75.98	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
205.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	154.60	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
206.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	74.70	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
207.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	138.70	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
208.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	133.60	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
209.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	71.95	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
210.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	59.03	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
211.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	227.20	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
212.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	82.81	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
213.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	242.60	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
214.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	189.70	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
215.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	122.90	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
216.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	62.95	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
217.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-	4/2000 (-)	332.00 (-)	0.00 (-)	341.30	12/2004 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.575 (NH-4)		[332.00]			[6/2004]	[-]	
218.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	256.90	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
219.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	6.92	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
220.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	90.94	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
221.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	276.70	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
222.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	56.99	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
223.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	86.32	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
224.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	206.80	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
225.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	69.40	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
226.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	77.67	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
227.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	116.10	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
228.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	58.22	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
229.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	133.50	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
230.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	117.50	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
231.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	75.32	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
232.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	29.75	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
233.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	43.50	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
234.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	84.91	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
235.	KORLAM-PALASA (GQ)	4/2000	135.11	0.00	39.01	1/2004	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.200-KM.171 (NH-5)	(-)	(-) [135.11]	(-)		(-) [9/2004]	(-) [1]	
236.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	98.62	6/2004 (-) [9/2004]	3 (-) [3]	0 / 0
237.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	86.88	4/2004 (-) [9/2004]	5 (-) [1]	0 / 0
238.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	74.09	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
239.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	203.80	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
240.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	36.77	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
241.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	32.79	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
242.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	16.71	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
243.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	181.20	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
244.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	145.40	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
245.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	45.91	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
246.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	104.30	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
247.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	101.00	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
248.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	110.70	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
249.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	102.70	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
250.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	15.25	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
251.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	84.39	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
252.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	110.40	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	58.90	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
254.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	74.52	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
255.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	158.60	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
256.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	84.49	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
257.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	123.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
258.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	81.28	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
259.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	84.44	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
260.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	111.00	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
261.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	63.99	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
262.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	118.60	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
263.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	88.45	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
264.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	44.56	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
265.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	150.40	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
266.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	37.61	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
267.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
268.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23807.01 (-) [24521.22]	714.21 (-)	11415.11			0 / 0

SHIPPING & PORTS

269.	ACQN.OF 4-110,000 DWT	5/2000	672.28	-44.19	636.66	8/2003	0	0 / 0
------	-----------------------	--------	--------	--------	--------	--------	---	-------

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CRUDE OIL CARRIERS FROM HYUNDAI	(-)	(-) [628.09]	(-)		(-) [8/2003]	(-) [-]	
270.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
271.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	137.23	2/2003 (-) [6/2004]	16 (-) [-]	2 / 4
272.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	189.96	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
273.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.51	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
274.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	120.26	- (-) [10/2005]	- (-) [-]	0 / 0
275.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.23	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
Total :			2554.31 (-) [2557.47]	3.16 (-)	1150.46			2 / 4
TELECOMMUNICATION								
276.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	17.82	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	17.82			0 / 0
URBAN DEVELOPMENT								
277.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	4580.23	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [10571.00]	5711.00 (-)	4580.23			21 / 320
All India :			174510.91 (-) [214603.44]	40092.53 (-)	79262.80			779 / 2289
NIC-MoS&PI(IPMD)								[9/2003]