

Sector-Wise number of on going projects in September, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	132
2.	ROAD TRANSPORT & HIGHWAYS	83
3.	POWER	49
4.	PETROLEUM	27
5.	ATOMIC ENERGY	6
6.	SHIPPING & PORTS	5
7.	STEEL	3
8.	COAL	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	FERTILISERS	1
12.	URBAN DEVELOPMENT	1
13.	WATER RESOURCES	1
Total		314

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHUA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				
14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02
<u>July, 2004</u>				

	<u>RAILWAYS</u>			
15.	UDHNA-JALGAON(RE)	124.39	03/2002	108.90
16.	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	-NA-	293.26
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
17.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	138.65	12/2003	86.64
18.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	06/2001	281.11
	<u>August, 2004</u>			
	<u>PETROLEUM</u>			
19.	VISAKH-SECNDERABAD LPG(GAIL)	490.65	08/2003	415.97
20.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	07/2003	2144.86
	<u>POWER</u>			
21.	NATHPA JHAKRI H.E.P. (NJPC)	1678.02	04/1996	7905.35
	<u>September, 2004</u>			
	<u>MINES</u>			
22.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	05/2002	1593.05

Summary of projects on Flash Report for the month of September, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	299
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	19
Number of Projects in Current Month :	314

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	127	21	69	17	80	314	40
Latest Approved	125	21	71	17	80	314	40

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	282	185566.18	202636.83	65648.91	32.40	17070.65	9.20
Revised	32	31880.61	33384.20	22698.61	67.99	1503.59	4.72
Total	314	217446.79	236021.03	88347.52	37.43	18574.24	8.54

IV. Milestones (Cumulative due and Achieved)

Total	2191
Achieved upto month	938

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>MINES</u>							
1	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO) {Completed}	02/1998	2061.98	05/2002	2061.98	09/2004	1593.05

VI. List of projects added

					Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>RAILWAYS</u>						
1	MANSI-SAHARSA (GC), ECR	04/1996	55.11	02/2005	114.00	02/2005
2	SAMASTIPUR-KHAGARIA	04/1996	122.45	-NA-	122.45	02/2005
3	RANGIA-MURKONGSELEK	01/2004	912.70	-NA-	915.70	-NA-
4	SRIGANGANAGAR-SARUPSAR	04/1997	143.92	-NA-	143.92	-NA-
5	KURLA-BHANDUP 5th & 6th LINE PHASE-I	04/1995	49.84	03/2002	102.90	-NA-
6	KICHHA-KHATIMA	04/2003	165.67	-NA-	165.67	-NA-
7	KODERMA-TILAIYA	04/2002	459.91	-NA-	459.91	-NA-
8	KODERMA-GIRDHI	04/1996	371.36	-NA-	371.36	-NA-
9	ETAWAH-MAINPURI (NL),NCR	09/2001	129.70	12/2008	129.70	-NA-
10	RAMGANJMUNDI-BHOPAL	04/2001	727.13	-NA-	727.13	-NA-
11	KOSI BRIDGE	04/2002	323.41	-NA-	323.41	-NA-
12	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	04/2002	921.00	03/2009	921.00	03/2009
13	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	04/2002	120.23	-NA-	120.23	-NA-
14	BIHARSHARIFF-BARBIGHA	04/2001	103.86	-NA-	103.86	-NA-
15	DANIAWAN-BIHARSHARIF	04/2001	104.79	-NA-	104.79	-NA-
16	HAJIPUR-SUGAULI via VAISHALI	04/2003	324.66	-NA-	324.66	-NA-
17	RAJGIR-TILAIYA	04/2001	180.82	03/2006	180.82	03/2006
18	MAHARAJGANJ-MASRAKH	04/2003	104.10	-NA-	104.10	-NA-
19	PATNA GANGA BRIDGE	04/2001	624.47	10/2007	624.47	10/2007

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	176.55	176.55	03/2008	03/2007	10/2007	7
<u>FERTILISERS</u>							
2	NAMRUP PLANT REVAMP(BVFC)	350.00	509.40	05/2001	10/2004	12/2004	2
<u>PETROLEUM</u>							
3	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1416.00	07/2005	12/2005	03/2006	3
4	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	1705.00	08/2004	12/2004	02/2005	2
5	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	08/2004	03/2007	31
<u>POWER</u>							
6	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	162.88	162.88	02/2004	09/2004	10/2004	1
<u>RAILWAYS</u>							

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	2	376.42	376.42	359.15
3	FERTILISERS	1	350.00	509.40	509.40
4	STEEL	3	479.44	479.44	502.12
5	PETROLEUM	27	34813.64	34813.64	37559.03
6	POWER	49	70990.50	75625.12	79058.48
7	HEALTH & FW	2	140.92	691.84	691.84
8	RAILWAYS	132	36063.48	38986.01	51724.75
9	ROAD TRANSPORT & HIGHWAYS	83	22287.54	22287.54	22192.03
10	SHIPPING & PORTS	5	1424.25	1424.25	1471.60
11	TELECOMMUNICATION	2	426.97	426.97	426.97
12	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
13	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		314	200494.38	217446.79	236021.03

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	21.20	6/2006 (-) [6/2006]	0 (-) [-]	3 / 20
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4586.00	1/2007 (-) [1/2007]	0 (-) [-]	74 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	905.00	10/2009 (-) [9/2007]	-25 (-) [-]	18 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	622.00	2/2008 (-) [2/2008]	0 (-) [-]	19 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	3669.00	12/2008 (-) [12/2008]	0 (-) [-]	19 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	68.49	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	9871.69			133 / 393
<u>COAL</u>								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.48	3/1994 (3/2000) [3/2007]	156 (84) [-]	2 / 2
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	11.27	3/2008 (-) [10/2007]	-5 (-) [7]	0 / 0
Total :			376.42 (-) [359.15]	-17.27 (-)	183.75			2 / 2
<u>FERTILISERS</u>								
9.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	443.93	5/2001 (2/2002) [12/2004]	43 (34) [2]	44 / 79
Total :			350.00 (-) [509.40]	159.40 (-)	443.93			44 / 79
<u>STEEL</u>								
10.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	24.91	12/2005 (-) [3/2005]	-9 (-) [-]	11 / 19
11.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	0.27	10/2005 (-) [7/2005]	-3 (-) [-]	0 / 0
12.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-)	0.00 (-)	1.78	5/2006 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[271.41]			[5/2006]	[-]	
Total :			479.44 (-) [502.12]	22.68 (-)	26.96			11 / 19
<u>PETROLEUM</u>								
13.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1202.00]	-46.00 (-)	945.85	3/2004 (-) [8/2004]	5 (-) [-]	41 / 41
14.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	492.71	3/2004 (-) [9/2004]	6 (-) [-]	12 / 12
15.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	1019.77	7/2003 (-) [10/2004]	15 (-) [-]	9 / 9
16.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1342.72	9/2003 (-) [10/2004]	13 (-) [-]	45 / 50
17.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [350.00]	-2.69 (-)	298.09	11/2004 (-) [11/2004]	0 (-) [-]	5 / 6
18.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [266.00]	-39.60 (-)	226.94	8/2004 (-) [12/2004]	4 (-) [-]	6 / 8
19.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	928.34	8/2004 (-) [2/2005]	6 (-) [2]	48 / 68
20.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [510.37]	80.55 (-)	20.30	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
21.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
22.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	0.10	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
23.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	2.52	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
24.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	47.17	3/2006 (-) [5/2005]	-10 (-) [-]	4 / 6
25.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4233.00]	868.00 (-)	1756.30	1/2005 (-) [6/2005]	5 (-) [-]	80 / 151
26.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [383.00]	24.00 (-)	68.84	7/2005 (-) [7/2005]	0 (-) [-]	6 / 26
27.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	38.08	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
28.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4757.00]	529.00 (-)	1399.70	8/2005 (-) [8/2005]	0 (-) [-]	37 / 129

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
29.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2391.82	12/2005 (-) [12/2005]	0 (-) [-]	15 / 20
30.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [-]	0 / 0
31.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	9.28	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
32.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	6.05	7/2005 (-) [3/2006]	8 (-) [3]	0 / 0
33.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
34.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
35.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	10.97	7/2005 (-) [6/2006]	11 (-) [-]	27 / 58
36.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
37.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
38.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	58.27	3/2007 (-) [3/2007]	0 (-) [31]	3 / 3
39.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	1686.23	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			34813.64 (-) [37559.03]	2745.39 (-)	12805.95			349 / 604

POWER

40.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	95.71	2/2004 (-) [10/2004]	8 (-) [1]	29 / 30
41.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	218.88	9/2003 (-) [12/2004]	15 (-) [-]	13 / 18
42.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	4222.49	11/1990 (3/2001) [12/2004]	169 (45) [-]	7 / 7
43.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	113.89	6/2004 (-) [12/2004]	6 (-) [-]	15 / 18
44.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	192.66	10/2003 (-) [12/2004]	14 (-) [-]	13 / 19
45.	400/220/KV SYSTEM	1/2002	109.77	0.00	66.37	1/2005	0	0 / 7

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STRENGTHENING SCHEME OF WR AT KHANDWA.	(-)	(-) [109.77]	(-)		(-) [1/2005]	(-) [-]	
46.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2005]	72 (-) [-]	13 / 16
47.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1472.96	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
48.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97) [811.06]	390.06 (108.09)	705.95	3/1999 (12/2002) [3/2005]	72 (27) [-]	2 / 11
49.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	367.82	1/2005 (-) [3/2005]	2 (-) [-]	7 / 25
50.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	188.26	12/2005 (-) [3/2005]	-9 (-) [-]	9 / 22
51.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	109.93	1/2005 (-) [3/2005]	2 (-) [-]	7 / 21
52.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [253.29]	21.76 (-)	180.45	10/2004 (-) [6/2005]	8 (-) [-]	6 / 18
53.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	332.67	7/2006 (-) [6/2005]	-13 (-) [-]	5 / 18
54.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	1177.56	8/2005 (-) [8/2005]	0 (-) [-]	39 / 39
55.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	259.79	8/2005 (-) [8/2005]	0 (-) [-]	12 / 24
56.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	92.06	2/2003 (-) [8/2005]	30 (-) [-]	11 / 17
57.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	143.31	9/2005 (-) [9/2005]	0 (-) [-]	7 / 22
58.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	533.22	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
59.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [7682.00]	1033.17 (-)	4290.97	2/2006 (-) [2/2006]	0 (-) [-]	85 / 95
60.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
61.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	13.24	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22
62.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [4049.48]	664.71 (-)	1837.62	5/2006 (-) [5/2006]	0 (-) [-]	48 / 64

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
63.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	32.87	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
64.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	26.09	6/2006 (-) [6/2006]	0 (-) [-]	0 / 1
65.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	13.24	8/2006 (-) [7/2006]	-1 (-) [-]	1 / 22
66.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	35.59	7/2006 (-) [7/2006]	0 (-) [-]	0 / 20
67.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
68.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	101.71	9/2006 (-) [9/2006]	0 (-) [-]	0 / 19
69.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
70.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	4.13	7/2006 (-) [12/2006]	5 (-) [-]	0 / 0
71.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	10.26	12/2006 (-) [12/2006]	0 (-) [-]	0 / 23
72.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
73.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	66.88	2/2007 (-) [2/2007]	0 (-) [-]	0 / 23
74.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [2/2007]	7 (-) [-]	0 / 19
75.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1140.67	2/2007 (-) [2/2007]	0 (-) [-]	9 / 28
76.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	8.98	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
77.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [1866.10]	-4002.21 (-)	104.82	5/2007 (-) [3/2007]	-2 (-) [-]	0 / 37
78.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	84.98	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
79.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
80.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	-	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
81.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	718.66	8/2007 (-) [8/2007]	0 (-) [-]	0 / 44
82.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [8/2007]	-9 (-) [-]	0 / 23
83.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	833.39	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
84.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	169.57	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
85.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	311.85	12/2007 (-) [12/2007]	0 (-) [-]	0 / 55
86.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	749.48	4/2009 (-) [4/2009]	0 (-) [-]	5 / 41
87.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	617.99	12/2009 (-) [12/2009]	0 (-) [-]	1 / 85
88.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	636.50	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			70990.50 (-) [79058.48]	8067.98 (-)	29003.17			366 / 1038

HEALTH & FW

89.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	155.03	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
90.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	166.38	3/1999 (3/2005) [5/2005]	74 (2) [-]	6 / 17
Total :			140.92 (-) [691.84]	550.92 (-)	321.41			6 / 17

RAILWAYS

91.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	130.98	3/1996 (-) [9/2004]	102 (-) [-]	0 / 0
92.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [431.08]	-88.92 (-666.92)	299.90	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
93.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	268.26	3/1997 (-) [12/2004]	93 (-) [-]	0 / 0
94.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	365.95	3/2000 (-) [12/2004]	57 (-) [-]	0 / 0
95.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [269.50]	-89.27 (-)	114.73	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	108.69	8/2003 (-) [1/2005]	17 (-) [-]	0 / 0
97.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	6.91	- (-) [2/2005]	- (-) [-]	0 / 0
98.	MANSI-SAHARSA (GC), ECR	4/1996 (-)	55.11 (-) [114.00]	58.89 (-)	77.77	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
99.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	194.14	3/2001 (-) [3/2005]	48 (-) [-]	0 / 0
100.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	91.52	- (-) [3/2005]	- (-) [6]	0 / 0
101.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	472.45	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
102.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	119.07	12/1999 (-) [3/2005]	63 (-) [-]	0 / 0
103.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	36.72	- (-) [3/2005]	- (-) [-]	0 / 0
104.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	290.26	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
105.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [492.85]	167.38 (-)	270.67	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
106.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [222.96]	70.75 (-)	174.26	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
107.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [175.04]	35.35 (-)	152.92	- (-) [3/2005]	- (-) [-]	0 / 0
108.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	79.20	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
109.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [167.61]	78.88 (-)	120.49	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
110.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	327.05	3/2000 (-) [3/2005]	60 (-) [-]	0 / 0
111.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	536.30	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
112.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [158.16]	46.26 (-)	56.87	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
113.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	111.11	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
114.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	135.47	- (-) [3/2005]	- (-) [-]	0 / 0
115.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
116.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	29.41	- (-) [3/2005]	- (-) [-]	0 / 0
117.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [290.16]	191.74 (13.88)	247.61	- (-) [3/2005]	- (-) [-]	0 / 0
118.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	460.60	12/1997 (-) [12/2005]	96 (-) [-]	0 / 0
119.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	134.42	- (-) [12/2005]	- (-) [-]	0 / 0
120.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	15.65	- (-) [12/2005]	- (-) [-]	0 / 0
121.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	220.97	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
122.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	334.57	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
123.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	88.98	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
124.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
125.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	221.42	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
126.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	47.46	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
127.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	102.35	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
128.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (520.00) [622.52]	157.53 (102.52)	453.74	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
129.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	75.54	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
130.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	41.29	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
131.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	357.84	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
132.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	64.78	- (-) [3/2007]	- (-) [-]	0 / 0
133.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	88.62	- (-) [3/2007]	- (-) [-]	0 / 0
134.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	237.28	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
135.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [113.00]	19.90 (3.55)	20.12	- (-) [7/2007]	- (-) [-]	0 / 0
136.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5000.00]	2500.00 (-)	1612.18	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
137.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.70]	-0.30 (-)	109.93	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
138.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	141.81	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
139.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	28.88	- (-) [12/2007]	- (-) [-]	0 / 0
140.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	93.85	- (-) [3/2008]	- (-) [-]	0 / 0
141.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	191.54	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
142.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
143.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [382.27]	133.83 (282.27)	136.49	- (-) [9/2008]	- (-) [-]	0 / 0
144.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	18.78	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
145.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	38.49	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
146.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	19.88	- (-) [-]	- (-) [-]	0 / 0
147.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	12.39	- (-) [-]	- (-) [-]	0 / 0
148.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	7.94	- (-) [-]	- (-) [-]	0 / 0
149.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	20.82	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
150.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	11.16	- (-) [-]	- (-) [-]	0 / 0
151.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [583.74]	343.74 (-)	488.90	- (-) [-]	- (-) [-]	0 / 0
152.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.25	- (-) [-]	- (-) [-]	0 / 0
153.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [727.13]	0.00 (-)	10.71	- (-) [-]	- (-) [-]	0 / 0
154.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [915.70]	3.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
155.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
156.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	213.04	3/1996 (-) [-]	- (-) [-]	0 / 0
157.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
158.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	20.12	12/2008 (-) [-]	- (-) [-]	0 / 0
159.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0
160.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
161.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
162.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	113.89	- (3/2000) [-]	- (-) [-]	0 / 0
163.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	23.17	- (-) [-]	- (-) [-]	0 / 0
164.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	31.98	- (-) [-]	- (-) [-]	0 / 0
165.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
166.	HAPUR-KANKATHER	4/2003 (-)	106.64 (-) [106.64]	0.00 (-)	1.01	3/2007 (-) [-]	- (-) [-]	0 / 0
167.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (-) [294.99]	94.99 (-)	1.77	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
168.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [344.53]	42.89 (-)	24.16	- (-) [-]	- (-) [-]	0 / 0
169.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	55.91	3/2004 (-) [-]	- (-) [-]	0 / 0
170.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	273.10	3/2009 (-) [-]	- (-) [-]	0 / 0
171.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	42.67	- (-) [-]	- (-) [-]	0 / 0
172.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	113.86	3/1998 (-) [-]	- (-) [-]	0 / 0
173.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	19.26	- (-) [-]	- (-) [-]	0 / 0
174.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.81	- (-) [-]	- (-) [-]	0 / 0
175.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	210.72	- (-) [-]	- (-) [-]	0 / 0
176.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	2.61	- (-) [-]	- (-) [-]	0 / 0
177.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
178.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [423.64]	299.21 (-)	102.67	- (0/200) [-]	- (-) [-]	0 / 0
179.	RAJATGARH-BARANG	4/1999 (-)	166.16 (178.98) [178.98]	12.82 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
180.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	82.60	- (-) [-]	- (-) [-]	0 / 0
181.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	3.00	3/2011 (-) [-]	- (-) [-]	0 / 0
182.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	77.76	3/2002 (-) [-]	- (-) [-]	0 / 0
183.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	6.77	- (-) [-]	- (-) [-]	0 / 0
184.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
185.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	121.56	3/1997 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
186.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	59.92	- (12/1996) [-]	- (-) [-]	0 / 0
187.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	28.89	4/2003 (-) [-]	- (-) [-]	0 / 0
188.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	47.30	- (-) [-]	- (-) [-]	0 / 0
189.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	70.51	- (-) [-]	- (-) [-]	0 / 0
190.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	51.85	- (-) [-]	- (-) [-]	0 / 0
191.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.36]	113.36 (-)	110.62	- (-) [-]	- (-) [-]	0 / 0
192.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	150.58	- (-) [-]	- (-) [-]	0 / 0
193.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [494.32]	164.32 (-)	9.45	- (-) [-]	- (-) [-]	0 / 0
194.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	36.58	12/2008 (-) [-]	- (-) [-]	0 / 0
195.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	42.51	12/2009 (-) [-]	- (-) [-]	0 / 0
196.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	140.77	- (-) [-]	- (-) [-]	0 / 0
197.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	44.75	- (-) [-]	- (-) [-]	0 / 0
198.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	33.86	- (-) [-]	- (-) [-]	0 / 0
199.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	112.57	- (-) [-]	- (-) [-]	0 / 0
200.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.48	- (-) [-]	- (-) [-]	0 / 0
201.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	53.28	- (-) [-]	- (-) [-]	0 / 0
202.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	116.08	- (-) [-]	- (-) [-]	0 / 0
203.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-)	12.91 (-)	1.03	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[187.91]			[-]	[-]	
204.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [239.59]	64.59 (-)	2.53	- (-) [-]	- (-) [-]	0 / 0
205.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	26.80	- (-) [-]	- (-) [-]	0 / 0
206.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	24.35	- (-) [-]	- (-) [-]	0 / 0
207.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	26.83	- (-) [-]	- (-) [-]	0 / 0
208.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	24.32	- (-) [-]	- (-) [-]	0 / 0
209.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	9.63	- (-) [-]	- (-) [-]	0 / 0
210.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	188.15	- (-) [-]	- (-) [-]	0 / 0
211.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.05	- (-) [-]	- (-) [-]	0 / 0
212.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	0.90	- (-) [-]	- (-) [-]	0 / 0
213.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [185.66]	113.96 (68.08)	154.60	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
214.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	8.64	- (-) [-]	- (-) [-]	0 / 0
215.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	35.64	7/2006 (-) [-]	- (-) [-]	0 / 0
216.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	645.37	3/2003 (-) [-]	- (-) [-]	0 / 0
217.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	76.48	- (-) [-]	- (-) [-]	0 / 0
218.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [174.38]	18.64 (-)	17.48	2/2009 (-) [-]	- (-) [-]	0 / 0
219.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	13.55	- (-) [-]	- (-) [-]	0 / 0
220.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	7.42	- (-) [-]	- (-) [-]	0 / 0
221.	ARA-SASARAM	7/1997	120.00	71.00	77.87	3/2006	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [191.00]	(-)		(-) [-]	(-) [-]	
222.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
Total :			36063.48 (-) [51724.75]	15661.27 (-)	15255.01			0 / 0
ROAD TRANSPORT & HIGHWAYS								
223.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	159.22	5/2004 (-) [9/2004]	4 (-) [-]	0 / 0
224.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	147.14	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
225.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	242.99	11/2004 (-) [10/2004]	-1 (-) [1]	0 / 0
226.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	97.17	2/2004 (-) [10/2004]	8 (-) [1]	0 / 0
227.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	199.95	11/2004 (-) [10/2004]	-1 (-) [-]	0 / 0
228.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	388.59	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
229.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	32.05	11/2004 (-) [10/2004]	-1 (-) [-]	0 / 0
230.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	544.20	12/2004 (-) [10/2004]	-2 (-) [1]	0 / 0
231.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	189.60	8/2004 (-) [11/2004]	3 (-) [-]	0 / 0
232.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	201.96	11/2004 (-) [11/2004]	0 (-) [2]	0 / 0
233.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	177.82	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
234.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	80.67	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
235.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	232.99	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
236.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	189.24	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
237.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	172.70	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
238.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	135.40	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
239.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	167.00	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
240.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	499.70	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
241.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	432.30	5/2004 (-) [12/2004]	7 (-) [-]	0 / 0
242.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	85.61	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
243.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	218.60	6/2004 (-) [12/2004]	6 (-) [3]	0 / 0
244.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	104.74	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
245.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	344.58	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
246.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	192.00	5/2004 (-) [12/2004]	7 (-) [-]	0 / 0
247.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	266.28	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
248.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	286.64	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
249.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	114.28	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
250.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	110.51	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
251.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	94.73	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
252.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	452.59	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
253.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	221.96	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
254.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	54.30	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
255.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	181.15	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
256.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	193.00	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
257.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	176.13	2/2004 (-) [12/2004]	10 (-) [3]	0 / 0
258.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	114.38	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
259.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	61.99	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
260.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	108.60	2/2005 (-) [2/2005]	0 (-) [2]	0 / 0
261.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	350.00	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
262.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	121.19	2/2004 (-) [2/2005]	12 (-) [-]	0 / 0
263.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	110.10	12/2003 (-) [3/2005]	15 (-) [3]	0 / 0
264.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	123.82	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
265.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	159.83	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
266.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	357.60	10/2003 (-) [3/2005]	17 (-) [5]	0 / 0
267.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	195.52	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
268.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	184.62	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
269.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	284.39	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
270.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	166.65	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0
271.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	168.56	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
272.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	74.47	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
273.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-)	0.00 (-)	158.60	2/2004 (-)	14 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[279.00]			[4/2005]	[-]	
274.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	184.60	8/2004 (-) [5/2005]	9 (-) [2]	0 / 0
275.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	177.30	6/2004 (-) [5/2005]	11 (-) [5]	0 / 0
276.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	53.01	7/2004 (-) [6/2005]	11 (-) [-]	0 / 0
277.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	132.81	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
278.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	146.80	4/2004 (-) [6/2005]	14 (-) [6]	0 / 0
279.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	120.05	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
280.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	176.87	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
281.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	80.48	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
282.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	259.11	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
283.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	137.59	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
284.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	70.88	8/2004 (-) [6/2005]	10 (-) [3]	0 / 0
285.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
286.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	25.85	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
287.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	89.49	5/2004 (-) [9/2005]	16 (-) [-]	0 / 0
288.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	117.00	8/2004 (-) [12/2005]	16 (-) [6]	0 / 0
289.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	127.94	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
290.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	84.76	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
291.	HARIHAR-CHITRADURGA,	4/2000	318.00	0.00	148.60	8/2004	16	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	(-)	(-) [318.00]	(-)		(-) [12/2005]	(-) [6]	
292.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	105.80	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
293.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	184.45	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
294.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	87.85	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
295.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	207.83	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
296.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	29.04	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
297.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
298.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	8.18	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
299.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [138.00]	-93.20 (-)	16.15	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
300.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	14.66	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
301.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	53.91	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
302.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	37.65	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
303.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	53.66	3/2005 (-) [-]	- (-) [-]	0 / 0
304.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	96.63	2/2004 (-) [-]	- (-) [-]	0 / 0
305.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	11.79	5/2007 (-) [-]	- (-) [-]	0 / 0
Total :			22287.54 (-) [22192.03]	-95.51 (-)	13215.29			0 / 0
SHIPPING & PORTS								
306.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.61	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
307.	MODERNISATION OF MOT	8/1997	167.99	47.35	171.66	2/2003	22	2 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	JETTIES 1,2&3 AT J.D.(PORTS)	(-)	(-) [215.34]	(-)		(-) [12/2004]	(-) [-]	
308.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	299.53	- (-) [10/2005]	- (-) [-]	0 / 0
309.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	83.57	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
310.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.37	12/2005 (-) [5/2007]	17 (-) [-]	0 / 0
Total :			1424.25 (-) [1471.60]	47.35 (-)	557.74			2 / 4
<u>TELECOMMUNICATION</u>								
311.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	113.48	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
312.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	29.30	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	142.78			0 / 0
<u>URBAN DEVELOPMENT</u>								
313.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	6492.12	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	6492.12			25 / 35
<u>WATER RESOURCES</u>								
314.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	26.52	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	26.52			0 / 0
All India :			200494.38 (-) [236021.03]	35526.65 (-)	88346.32			938 / 2191
NIC-MoS&PI(IPMD) /9/2004								