

Sector-Wise number of on going projects in September, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	133
2.	ROAD TRANSPORT & HIGHWAYS	77
3.	POWER	47
4.	TELECOMMUNICATION	31
5.	PETROLEUM	26
6.	COAL	10
7.	STEEL	8
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	3
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		349

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
	<u>PETROLEUM</u>			
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
	<u>RAILWAYS</u>			
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20
<u>July, 2005</u>				
	<u>PETROLEUM</u>			
26.	IOR GANDHAR(ONGCL)	609.44	03/2004	546.43
27.	IOR SCHEME NEELAM(ONGCL)	347.69	07/2003	299.77
	<u>RAILWAYS</u>			
28.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	464.99	04/2004	486.37
29.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	71.70	12/1998	161.22
30.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	156.00	-NA-	0.01
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
31.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	02/2005	439.60
<u>August, 2005</u>				
	<u>PETROLEUM</u>			
32.	REFINERY MODERNISATION(BPCL)	1592.65	09/2003	1573.35
	<u>POWER</u>			
33.	ULDCS FOR EASTERN REGION (P.GRID)	290.01	09/2003	284.49
34.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	01/2005	157.17
35.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	294.82	02/2003	123.42
36.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	237.00	09/2005	228.26
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
37.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	231.90	11/2004	268.20
	<u>SHIPPING & PORTS</u>			
38.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	610.80	-NA-	584.53
<u>September, 2005</u>				
	<u>STEEL</u>			
39.	REPAIR OF BLAST FURNACE No.4	95.64	10/2005	104.89
	<u>POWER</u>			
40.	RIHAND STPP ST - II(NTPC)	3384.77	05/2006	2381.83
41.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	10/2003	241.33
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
42.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	135.11	01/2004	96.56
43.	ONGOLE-KAVALI (GQ) KM.291-KM.222	321.41	04/2004	304.90

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2005-2006**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>September, 2005</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
1.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	125.00	05/2006	59.61

Summary of projects on Flash Report for the month of September, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	348
Number of Projects Completed/Dropped/Frozen in Previous Month :	7
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	14
Number of Projects in Current Month :	349

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	135	20	72	17	105	349	39
Latest Approved	135	20	72	17	105	349	39

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	306	198829.94	218979.07	67364.39	30.76	20149.13	10.13
Revised	43	45093.44	47873.46	33683.56	70.36	2780.02	6.17
Total	349	243923.38	266852.53	101047.95	37.87	22929.15	9.40

IV. Milestones (Cumulative due and Achieved)

Total	2025
Achieved upto month	885

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>STEEL</u>							
1	REPAIR OF BLAST FURNACE No.4 {Completed}	05/2004	95.64	10/2005	118.32	08/2005	104.89
<u>POWER</u>							
2	RIHAND STPP ST - II(NTPC) {Completed}	05/2001	3384.77	05/2006	3451.97	09/2005	2381.83
3	MADURAI-	10/2000	195.97	10/2003	247.69	07/2005	241.33

	THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID) {Completed}						
<u>ROAD TRANSPORT & HIGHWAYS</u>							
4	KORLAM-PALASA (GQ) KM.200- KM.171 (NH-5) {Completed}	04/2000	135.11	01/2004	135.11	08/2005	96.56
5	ONGOLE-KAVALI (GQ) KM.291- KM.222 {Completed}	04/2000	321.41	04/2004	321.41	12/2005	304.9
6	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II) {Deleted}	12/2003	125.00	05/2006	60.66	06/2006	59.61

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	GEVRA EXPANSION OCP, 25MTY (SECL)	07/2005	1667.55	03/2010	1667.55	03/2010
2	DIPKA EXPANSION OCP	07/2005	1268.53	03/2010	1268.53	03/2010
<u>STEEL</u>						
3	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	07/2005	520.76	09/2007	520.76	09/2007
<u>PETROLEUM</u>						
4	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	03/2004	1770.69	01/2008	1770.69	01/2008
5	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	03/2004	622.82	05/2007	821.00	05/2007
<u>POWER</u>						
6	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	09/2005	1061.38	09/2009	1061.38	09/2009
7	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004	284.79	04/2007	284.79	04/2007
8	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004	1771.93	10/2007	1771.93	07/2007
9	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	01/2005	464.02	10/2007	464.02	02/2007
10	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	03/2005	596.45	12/2007	596.45	12/2007
11	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	08/2004	601.90	08/2007	601.90	08/2007
12	NEYVELI TS-II TRANSIMMISSION SYSTEM, 838 CKM	01/2005	691.83	12/2007	691.83	12/2007
<u>RAILWAYS</u>						
13	TALCHER-BIMALAGARH	04/2005	726.96	-NA-	726.96	-NA-
<u>TELECOMMUNICATION</u>						
14	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004	164.06	12/2005	164.06	12/2005

**VII. List of projects reporting additional delays
during the month w.r.t. the previous month**

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>FERTILISERS</u>							
1	NAMRUP PLANT REVAMP(BVFC)	350.00	610.24	05/2001	09/2005	10/2005	1
<u>STEEL</u>							
2	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	112.39	12/2005	03/2006	06/2006	3
<u>PETROLEUM</u>							
3	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1830.77	07/2005	10/2006	02/2007	4
4	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	299.84	299.84	12/2006	07/2006	12/2006	5
5	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	363.21	363.21	07/2005	09/2005	10/2005	1
6	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	359.00	382.00	07/2005	09/2005	10/2005	1
<u>POWER</u>							
7	DHAULIGANGA H.E.P.-I (NHPC)	601.98	1578.31	10/1998	08/2005	10/2005	2
8	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4819.16	11/1990	12/2005	03/2006	3
9	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	266.93	266.93	03/2008	01/2008	03/2008	2
10	RIHAND - II TRANSMISSION (P.GRID)	1044.44	855.60	12/2005	10/2005	11/2005	1
<u>RAILWAYS</u>							
11	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	105.32	174.60	-NA-	08/2005	10/2005	2
<u>ROAD TRANSPORT & HIGHWAYS</u>							
12	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	03/2006	06/2006	3
13	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	06/2006	12/2006	6
14	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	12/2006	06/2007	6
15	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	286.00	07/2004	03/2006	06/2006	3
16	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	223.00	223.00	06/2004	10/2005	11/2005	1
17	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	211.00	04/2004	10/2005	12/2005	2
18	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	323.62	08/2004	12/2005	03/2006	3
19	KHURDA-SUNAKHALA (GO)	189.68	189.68	12/2003	11/2005	12/2005	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	10	9512.45	9512.45	9495.18
4	FERTILISERS	2	599.00	758.40	859.24
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	8	1868.63	1868.63	1888.20
7	PETROLEUM	26	33717.36	35393.36	37403.59
8	POWER	47	74453.31	79087.93	83644.83
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	133	37115.75	40425.66	57525.86
11	ROAD TRANSPORT & HIGHWAYS	77	21164.46	21164.46	21114.06
12	SHIPPING & PORTS	3	645.46	645.46	645.46
13	TELECOMMUNICATION	31	8266.00	8266.00	7775.58
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		349	224907.59	243923.38	266852.53

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	116.89	6/2006 (-) [3/2006]	-3 (-) [-]	13 / 31
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5163.00	1/2007 (-) [1/2007]	0 (-) [-]	88 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1343.00	10/2009 (-) [9/2007]	-25 (-) [-]	37 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	974.00	2/2008 (-) [2/2008]	0 (-) [-]	31 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	6207.00	12/2008 (-) [12/2008]	0 (-) [-]	32 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	223.63	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	14027.52			206 / 479
<u>CIVIL AVIATION</u>								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	90.33	12/2005 (-) [12/2006]	12 (-) [-]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	90.33			0 / 0
<u>COAL</u>								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.59	3/1994 (3/2000) [3/2007]	156 (84) [-]	4 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	33.31	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	8.07	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	85.96	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	4.52	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.39	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
14.	KULDA OCP	1/2005	302.96	0.00	16.17	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	14.13	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			9512.45 (-) [9495.18]	-17.27 (-)	371.14			6 / 108
<u>FERTILISERS</u>								
18.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [610.24]	260.24 (100.84)	525.47	5/2001 (2/2002) [10/2005]	53 (44) [1]	60 / 91
19.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	30.08	6/2006 (-) [6/2006]	0 (-) [-]	20 / 56
Total :			599.00 (-) [859.24]	260.24 (-)	555.55			80 / 147
<u>MINES</u>								
20.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0
<u>STEEL</u>								
21.	UPGRADATION ERW PIPE PLANT	3/2002 (-)	89.15 (-) [108.72]	19.57 (-)	82.22	8/2005 (-) [9/2005]	1 (-) [-]	0 / 0
22.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	43.52	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
23.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	51.41	12/2005 (-) [6/2006]	6 (-) [3]	13 / 19
24.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	1.66	1/2006 (-) [7/2006]	6 (-) [-]	1 / 2
25.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.63]	0.00 (-)	109.64	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
26.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	7.33	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
27.	REBUILDING OF COKE OVEN BATTERY No. 5	12/2004 (-)	198.84 (-)	0.00 (-)	19.97	1/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BOKARO (SAIL)		[198.84]			[1/2007]	[-]	
28.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	9.10	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
Total :			1868.63 (-) [1888.20]	19.57 (-)	324.85			14 / 42

PETROLEUM

29.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2990.06	12/2005 (-) [9/2005]	-3 (-) [-]	20 / 20
30.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	302.28	7/2005 (-) [10/2005]	3 (-) [1]	0 / 0
31.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	2244.02	5/2005 (-) [10/2005]	5 (-) [-]	0 / 0
32.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [382.00]	23.00 (-)	288.91	7/2005 (-) [10/2005]	3 (-) [1]	25 / 26
33.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	2828.44	8/2005 (-) [12/2005]	4 (-) [-]	105 / 129
34.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [284.00]	-21.60 (-)	272.08	8/2004 (-) [12/2005]	16 (-) [-]	8 / 9
35.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4234.00]	869.00 (69.00)	3054.57	1/2005 (-) [12/2005]	11 (-) [-]	127 / 151
36.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	2.10	4/2006 (-) [3/2006]	-1 (-) [-]	0 / 0
37.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	76.56	3/2006 (-) [3/2006]	0 (-) [-]	6 / 6
38.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	617.56	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
39.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	294.34	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
40.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	12.94	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
41.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [453.00]	63.00 (-)	125.64	7/2005 (-) [6/2006]	11 (-) [-]	43 / 58
42.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	193.10	5/2006 (-) [8/2006]	3 (-) [-]	0 / 45
43.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI	4/2004 (-)	335.17 (-)	0.00 (-)	5.55	9/2006 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(HPCL)		[335.17]			[9/2006]	[-]	
44.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	75.82	4/2005 (-) [10/2006]	18 (-) [-]	18 / 72
45.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	2.25	12/2006 (-) [12/2006]	0 (-) [5]	0 / 0
46.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	13.24	7/2005 (-) [2/2007]	19 (-) [4]	0 / 10
47.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	275.07	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
48.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	148.67	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
49.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.37	3/2006 (-) [5/2007]	14 (-) [-]	0 / 0
50.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	11.38	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
51.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	4012.58	7/2007 (-) [7/2007]	0 (-) [-]	11 / 11
52.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	-	8/2007 (-) [8/2007]	0 (-) [-]	0 / 10
53.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [1770.69]	0.00 (-)	0.08	1/2008 (-) [1/2008]	0 (-) [-]	0 / 0
54.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	101.14	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
Total :			33717.36 (-) [37403.59]	3686.23 (-)	17953.75			372 / 556

POWER

55.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1679.01	10/1998 (3/2005) [10/2005]	84 (7) [2]	35 / 36
56.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	823.75	12/2005 (-) [11/2005]	-1 (-) [1]	12 / 18
57.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	237.94	10/2004 (-) [12/2005]	14 (-) [-]	9 / 18
58.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4819.16]	4635.71 (1259.39)	4533.01	11/1990 (3/2001) [3/2006]	184 (60) [3]	7 / 9
59.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	11/1999 (-)	75.99 (-) [189.32]	113.33 (-)	138.81	11/2002 (-) [3/2006]	40 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
60.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2006]	84 (-) [-]	13 / 16
61.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97) [806.69]	385.69 (103.72)	806.36	3/1999 (12/2002) [3/2006]	84 (39) [-]	2 / 11
62.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	399.27	7/2006 (-) [3/2006]	-4 (-) [-]	7 / 18
63.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	118.73	7/2006 (-) [3/2006]	-4 (-) [-]	5 / 20
64.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	174.99	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
65.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
66.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.62]	407.92 (-)	194.54	6/2006 (-) [6/2006]	0 (-) [-]	8 / 37
67.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	174.99	8/2006 (-) [7/2006]	-1 (-) [-]	6 / 22
68.	FG UNCHAHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	379.79	9/2006 (-) [9/2006]	0 (-) [-]	0 / 8
69.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	138.52	12/2006 (-) [12/2006]	0 (-) [-]	5 / 23
70.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	55.18	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
71.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1502.86	2/2007 (-) [2/2007]	0 (-) [-]	19 / 41
72.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	395.09	2/2007 (-) [2/2007]	0 (-) [-]	4 / 23
73.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	24.90	7/2006 (-) [2/2007]	7 (-) [-]	3 / 19
74.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	3.03	10/2007 (-) [2/2007]	-8 (-) [-]	0 / 0
75.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	30.03	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
76.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	0.21	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
77.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1321.69	5/2007 (-) [5/2007]	0 (-) [-]	0 / 19

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
78.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
79.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	206.64	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
80.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	241.51	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 0
81.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	69.14	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
82.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	1765.47	8/2007 (-) [8/2007]	0 (-) [-]	0 / 23
83.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	250.33	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
84.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1161.71	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
85.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	780.71	12/2007 (-) [12/2007]	0 (-) [-]	0 / 38
86.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	2.34	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
87.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	5.14	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
88.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	1.70	11/2007 (-) [12/2007]	1 (-) [-]	0 / 0
89.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	143.79	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
90.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	14.11	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
91.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	3.23	3/2008 (-) [3/2008]	0 (-) [2]	0 / 0
92.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
93.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	13.13	5/2008 (-) [5/2008]	0 (-) [-]	4 / 23
94.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	241.24	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
95.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1007.47	4/2009 (-) [4/2009]	0 (-) [-]	9 / 41

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
97.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	607.07	11/2010 (-) [12/2009]	-11 (-) [-]	0 / 0
98.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1241.42	12/2009 (-) [12/2009]	0 (-) [-]	5 / 64
99.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [119.66]	-1285.97 (-)	-	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
100.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1024.60	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
101.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	269.69	12/2009 (-) [8/2011]	20 (-) [-]	0 / 0
Total :			74453.31 (-) [83644.83]	9191.52 (-)	28716.37			173 / 646

HEALTH & FW

102.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	203.19	9/1998 (3/2005) [12/2005]	87 (9) [-]	0 / 0
103.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	222.73	3/1999 (3/2005) [7/2006]	88 (16) [-]	7 / 16
Total :			140.92 (-) [691.84]	550.92 (-)	425.92			7 / 16

RAILWAYS

104.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [174.60]	69.28 (50.92)	157.60	- (-) [10/2005]	- (-) [2]	0 / 0
105.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	176.97	- (-) [12/2005]	- (-) [-]	0 / 0
106.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	340.30	3/2000 (-) [12/2005]	69 (-) [-]	0 / 0
107.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	21.15	- (-) [12/2005]	- (-) [-]	0 / 0
108.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [850.69]	608.19 (312.95)	560.60	12/1997 (-) [1/2006]	97 (-) [-]	0 / 0
109.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	99.08	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
110.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	206.47	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
111.	RAIL COACH	8/1985	180.00	272.68	433.16	3/1992	168	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	FACTORY,KAPURTHALA PH -II (NR)	(2/1989)	(314.57) [452.68]	(138.11)		(-) [3/2006]	(-) [-]	
112.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	106.90	- (-) [3/2006]	- (-) [-]	0 / 0
113.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	107.21	- (-) [3/2006]	- (-) [-]	0 / 0
114.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
115.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	82.51	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
116.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	109.19	- (-) [3/2006]	- (-) [-]	0 / 0
117.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	329.33	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
118.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	31.20	- (-) [6/2006]	- (-) [-]	0 / 0
119.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	125.01	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
120.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	173.10	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
121.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	100.33	3/1996 (-) [12/2006]	129 (-) [-]	0 / 0
122.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	302.98	3/2004 (6/2000) [12/2006]	33 (78) [-]	0 / 0
123.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	81.42	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
124.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	423.61	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
125.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	133.88	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
126.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	183.98	- (-) [3/2007]	- (-) [-]	0 / 0
127.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	86.69	- (-) [3/2007]	- (-) [-]	0 / 0
128.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	212.14	- (-) [3/2007]	- (-) [-]	0 / 0
129.	TIRUMALAI - VELLACHERI	4/1996	605.70	100.65	586.29	3/2002	60	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXTN. OF MRTS (MTP)	(-)	(-) [706.35]	(-)		(-) [3/2007]	(-) [-]	
130.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	337.04	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
131.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
132.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	173.82	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
133.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	37.92	- (-) [12/2007]	- (-) [-]	0 / 0
134.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	70.45	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
135.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	63.89	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
136.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	104.58	- (-) [3/2008]	- (-) [-]	0 / 0
137.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [650.94]	377.27 (-3.57)	152.59	- (-) [3/2008]	- (-) [-]	0 / 0
138.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
139.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [8000.00]	5500.00 (-)	2277.11	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
140.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	190.45	- (-) [9/2008]	- (-) [-]	0 / 0
141.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [594.34]	292.70 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
142.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
143.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
144.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	104.79	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
145.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	213.29	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
146.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	354.25	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
147.	LUMDING-SILCHAR-	4/1996	648.00	848.42	368.25	3/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MIGRENDISA-DITOKCHERRA	(5/2002)	(1401.01) [1496.42]	(95.41)		(-) [3/2009]	(-) [-]	
148.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [344.00]	160.77 (-)	0.79	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
149.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	17.12	- (-) [-]	- (-) [-]	0 / 0
150.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.17	- (-) [-]	- (-) [-]	0 / 0
151.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	155.90	3/1998 (-) [-]	- (-) [-]	0 / 0
152.	BARBIGHA-SHEIKHPURA-NEORA-DANI AWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0
153.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	126.25	- (-) [-]	- (-) [-]	0 / 0
154.	KADUR-CHIKMAGLUR-SAKLESH PUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	41.21	- (-) [-]	- (-) [-]	0 / 0
155.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	58.35	- (-) [-]	- (-) [-]	0 / 0
156.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	75.17	- (-) [-]	- (-) [-]	0 / 0
157.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	56.51	- (-) [-]	- (-) [-]	0 / 0
158.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	28.51	- (-) [-]	- (-) [-]	0 / 0
159.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	235.75	- (-) [-]	- (-) [-]	0 / 0
160.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [354.91]	155.95 (-)	0.89	- (-) [-]	- (-) [-]	0 / 0
161.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	4.60	- (-) [-]	- (-) [-]	0 / 0
162.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	25.39	- (-) [-]	- (-) [-]	0 / 0
163.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
164.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	15.72	3/2007 (-) [-]	- (-) [-]	0 / 0
165.	ARA-SASARAM	7/1997	120.00	69.14	106.63	3/2006	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [189.14]	(-)		(-) [-]	(-) [-]	
166.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	5.87	- (-) [-]	- (-) [-]	0 / 0
167.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	273.65	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
168.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	149.88	12/2004 (-) [-]	- (-) [-]	0 / 0
169.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
170.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	117.40	- (-) [-]	- (-) [-]	0 / 0
171.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	37.84	- (-) [-]	- (-) [-]	0 / 0
172.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	199.20	3/2001 (-) [-]	- (-) [-]	0 / 0
173.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	58.92	3/1998 (-) [-]	- (-) [-]	0 / 0
174.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
175.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [726.96]	0.00 (-)	0.30	- (-) [-]	- (-) [-]	0 / 0
176.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.76	- (-) [-]	- (-) [-]	0 / 0
177.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	0.32	3/2008 (-) [-]	- (-) [-]	0 / 0
178.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	19.60	- (-) [-]	- (-) [-]	0 / 0
179.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	13.99	- (-) [-]	- (-) [-]	0 / 0
180.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1008.45]	711.30 (-)	58.65	- (12/1996) [-]	- (-) [-]	0 / 0
181.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	87.93	5/2008 (-) [-]	- (-) [-]	0 / 0
182.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [382.69]	284.27 (100.24)	321.31	- (-) [-]	- (-) [-]	0 / 0
183.	CALICUT-MANGALORE	2/1996	240.00	332.51	508.07	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	DOUBLING	(-)	(-) [572.51]	(-)		(-) [-]	(-) [-]	
184.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	14.39	- (-) [-]	- (-) [-]	0 / 0
185.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	264.72	7/2005 (-) [-]	- (-) [-]	0 / 0
186.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	76.28	7/2006 (-) [-]	- (-) [-]	0 / 0
187.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	721.91	3/2003 (-) [-]	- (-) [-]	0 / 0
188.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	438.69	3/2004 (-) [-]	- (-) [-]	0 / 0
189.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	146.31	8/2003 (-) [-]	- (-) [-]	0 / 0
190.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [194.38]	94.38 (-)	149.91	- (-) [-]	- (-) [-]	0 / 0
191.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	191.99	- (-) [-]	- (-) [-]	0 / 0
192.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
193.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	76.56	12/2008 (-) [-]	- (-) [-]	0 / 0
194.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	76.82	- (-) [-]	- (-) [-]	0 / 0
195.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [269.24]	164.02 (-)	164.04	12/1999 (-) [-]	- (-) [-]	0 / 0
196.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	231.30	3/1996 (-) [-]	- (-) [-]	0 / 0
197.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	54.42	12/2009 (-) [-]	- (-) [-]	0 / 0
198.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	258.12	- (-) [-]	- (-) [-]	0 / 0
199.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	303.49	3/1996 (-) [-]	- (-) [-]	0 / 0
200.	JAYANAGAR-DARBHANGA-	4/1997 (-)	233.00 (335.77)	96.17 (-6.60)	60.87	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NARKATIAGANJ		[329.17]			[-]	[-]	
201.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	0.14	3/2011 (-) [-]	- (-) [-]	0 / 0
202.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.73	- (-) [-]	- (-) [-]	0 / 0
203.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	78.86	- (-) [-]	- (-) [-]	0 / 0
204.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	146.94	- (-) [-]	- (-) [-]	0 / 0
205.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	43.69	- (-) [-]	- (-) [-]	0 / 0
206.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	15.43	- (-) [-]	- (-) [-]	0 / 0
207.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	57.13	- (-) [-]	- (-) [-]	0 / 0
208.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	34.51	- (-) [-]	- (-) [-]	0 / 0
209.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	48.62	- (-) [-]	- (-) [-]	0 / 0
210.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	39.61	- (-) [-]	- (-) [-]	0 / 0
211.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	16.13	- (-) [-]	- (-) [-]	0 / 0
212.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	79.58	3/2002 (-) [-]	- (-) [-]	0 / 0
213.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
214.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	5.04	- (-) [-]	- (-) [-]	0 / 0
215.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	1.98	- (-) [-]	- (-) [-]	0 / 0
216.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	23.68	- (-) [-]	- (-) [-]	0 / 0
217.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	98.96	- (-) [-]	- (-) [-]	0 / 0
218.	KHARAGPUR -	3/1995	258.58	128.71	384.39	3/2000	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	(-)	(-) [387.29]	(-)		(-) [-]	(-) [-]	
219.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
220.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
221.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	38.69	- (-) [-]	- (-) [-]	0 / 0
222.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	213.16	- (3/2000) [-]	- (-) [-]	0 / 0
223.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [106.09]	-37.83 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
224.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	24.20	- (-) [-]	- (-) [-]	0 / 0
225.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
226.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.18	- (-) [-]	- (-) [-]	0 / 0
227.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.12	- (-) [-]	- (-) [-]	0 / 0
228.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	28.70	12/2008 (-) [-]	- (-) [-]	0 / 0
229.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	0.09	- (-) [-]	- (-) [-]	0 / 0
230.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.50	- (-) [-]	- (-) [-]	0 / 0
231.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
232.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	131.21	- (-) [-]	- (-) [-]	0 / 0
233.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
234.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	26.63	2/2009 (-) [-]	- (-) [-]	0 / 0
235.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [127.13]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [200.28]	66.87 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
Total :			37115.75 (-) [57525.86]	20410.11 (-)	17899.18			0 / 0
ROAD TRANSPORT & HIGHWAYS								
237.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	85.58	1/2004 (-) [10/2005]	21 (-) [-]	0 / 0
238.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	598.70	5/2004 (-) [11/2005]	18 (-) [1]	0 / 0
239.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	236.80	6/2004 (-) [11/2005]	17 (-) [1]	0 / 0
240.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	256.20	2/2004 (-) [11/2005]	21 (-) [2]	0 / 0
241.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	279.30	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
242.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	139.30	12/2003 (-) [12/2005]	24 (-) [2]	0 / 0
243.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	242.30	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
244.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	218.80	4/2004 (-) [12/2005]	20 (-) [2]	0 / 0
245.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	456.30	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
246.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	378.00	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
247.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	144.40	12/2003 (-) [12/2005]	24 (-) [1]	0 / 0
248.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	257.50	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
249.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	137.30	12/2003 (-) [12/2005]	24 (-) [2]	0 / 0
250.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	169.40	2/2005 (-) [12/2005]	10 (-) [1]	0 / 0
251.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	257.60	2/2004 (-) [1/2006]	23 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
252.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	267.10	8/2004 (-) [3/2006]	19 (-) [3]	0 / 0
253.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	388.20	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
254.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	225.60	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
255.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	238.90	12/2003 (-) [3/2006]	27 (-) [3]	0 / 0
256.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	112.50	1/2004 (-) [4/2006]	27 (-) [4]	0 / 0
257.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	355.10	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
258.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	335.70	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
259.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	276.10	3/2005 (-) [6/2006]	15 (-) [3]	0 / 0
260.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	164.90	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
261.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	246.70	7/2004 (-) [6/2006]	23 (-) [3]	0 / 0
262.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	145.20	3/2004 (-) [6/2006]	27 (-) [3]	0 / 0
263.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	212.50	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
264.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	226.30	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
265.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	283.10	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
266.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	28.98	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
267.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	372.00	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
268.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	231.80	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
269.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	161.00	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
270.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	74.99	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
271.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	155.90	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
272.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	19.69	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
273.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	68.73	12/2004 (-) [12/2006]	24 (-) [6]	0 / 0
274.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	132.30	3/2005 (-) [12/2006]	21 (-) [6]	0 / 0
275.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	69.87	7/2004 (-) [12/2006]	29 (-) [9]	0 / 0
276.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	387.70	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
277.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	193.10	6/2004 (-) [12/2006]	30 (-) [6]	0 / 0
278.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	146.50	2/2004 (-) [12/2006]	34 (-) [6]	0 / 0
279.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	204.90	7/2004 (-) [12/2006]	29 (-) [6]	0 / 0
280.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	31.03	8/2006 (-) [12/2006]	4 (-) [-]	0 / 0
281.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	117.40	4/2004 (-) [12/2006]	32 (-) [6]	0 / 0
282.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	25.75	8/2006 (-) [3/2007]	7 (-) [-]	0 / 0
283.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [196.00]	-14.00 (-)	17.77	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
284.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	93.38	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
285.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	103.70	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
286.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	110.80	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
287.	ALLAHABAD BYPASS	4/2000	440.93	0.00	124.00	12/2006	6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	(-)	(-) [440.93]	(-)		(-) [6/2007]	(-) [6]	
288.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	12.66	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
289.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [130.00]	-27.47 (-)	5.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
290.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	20.52	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
291.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
292.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	6.49	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
293.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
294.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
295.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
296.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
297.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	-	3/2008 (-) [11/2007]	-4 (-) [-]	0 / 0
298.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
299.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	-	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
300.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	-	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
301.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [213.69]	-6.62 (-)	-	5/2008 (-) [12/2007]	-5 (-) [-]	0 / 0
302.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	-	8/2005 (-) [12/2007]	28 (-) [-]	0 / 0
303.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	1.21	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
304.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	-	6/2005 (-) [3/2008]	33 (-) [-]	0 / 0
305.	AYODHYA-LUCKNOW,	12/2003	217.00	0.00	-	10/2008	-3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	(-)	(-) [217.00]	(-)		(-) [7/2008]	(-) [-]	
306.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	-	7/2005 (-) [7/2008]	36 (-) [-]	0 / 0
307.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	-	10/2008 (-) [7/2008]	-3 (-) [-]	0 / 0
308.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	-	7/2005 (-) [7/2008]	36 (-) [-]	0 / 0
309.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [-]	- (-) [-]	0 / 0
310.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	-	9/2008 (-) [-]	- (-) [-]	0 / 0
311.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	-	7/2005 (-) [-]	- (-) [-]	0 / 0
312.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [-]	- (-) [-]	0 / 0
313.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [-]	- (-) [-]	0 / 0
Total :			21164.46 (-) [21114.06]	-50.40 (-)	10253.34			0 / 0
SHIPPING & PORTS								
314.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
315.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	9.43	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
316.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
Total :			645.46 (-) [645.46]	0.00 (-)	128.33			0 / 0
TELECOMMUNICATION								
317.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [300.00]	-50.00 (-)	22.80	12/2004 (-) [9/2005]	9 (-) [2]	0 / 0
318.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	175.73	1/2005 (-) [9/2005]	8 (-) [-]	0 / 0
319.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	83.16	1/2005 (-) [9/2005]	8 (-) [-]	0 / 0
320.	GSM NETWORK EXPANSION, PH-IV	10/2004 (-)	453.85 (-)	0.00 (-)	4.43	6/2005 (-)	6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(KERALA)		[453.85]			[12/2005]	[-]	
321.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
322.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	147.52	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
323.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	62.76	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
324.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	11.40	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
325.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	5.01	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
326.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
327.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	-	11/2005 (-) [12/2005]	1 (-) [-]	0 / 0
328.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	2.69	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
329.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	7.38	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
330.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.06]	-0.01 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
331.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
332.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	32.44	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
333.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
334.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	1.93	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
335.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	116.37	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
336.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
337.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
338.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	49.73	12/2004 (-) [-]	- (-) [-]	0 / 0
339.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.00	9/2004 (-) [-]	- (-) [-]	0 / 0
340.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [100.00]	-50.00 (-)	-	11/2004 (-) [-]	- (-) [-]	0 / 0
341.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	10/2004 (-) [-]	- (-) [-]	0 / 0
342.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [160.00]	40.00 (-)	42.14	10/2004 (-) [-]	- (-) [-]	0 / 0
343.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
344.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.05]	0.01 (-)	50.43	6/2004 (-) [-]	- (-) [-]	0 / 0
345.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
346.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
347.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	28.47	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8266.00 (-) [7775.58]	-490.42 (-)	1123.71			0 / 0
URBAN DEVELOPMENT								
348.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	9148.19	3/2005 (-) [3/2006]	12 (-) [-]	27 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	9148.19			27 / 31
WATER RESOURCES								
349.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.77	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.77			0 / 0
All India :			224907.59 (-) [266852.53]	41944.94 (-)	101047.95			885 / 2025
NIC-MoS&PI(IPMD) [9/2005]								