

Sector-Wise number of on going projects in September, 2006

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	167
2.	RAILWAYS	141
3.	POWER	58
4.	TELECOMMUNICATION	33
5.	PETROLEUM	30
6.	COAL	17
7.	STEEL	11
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	URBAN DEVELOPMENT	2
11.	CIVIL AVIATION	1
12.	FERTILISERS	1
13.	MINES	1
14.	HEALTH & FW	1
15.	WATER RESOURCES	1
Total		475

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
<u>PETROLEUM</u>				
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
<u>POWER</u>				
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
<u>ROAD TRANSPORT & HIGHWAYS</u>				
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98
<u>July, 2006</u>				
<u>PETROLEUM</u>				
10.	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	12/2005	3130.00
<u>August, 2006</u>				
<u>ATOMIC ENERGY</u>				

11.	TARAPUR ATOMIC POWER PROJECT, TARAPUR,MAHARASHTRA (NPCIL)	3447.06	01/2007	5687.00
<u>PETROLEUM</u>				
12.	KELARAS-MALANPUR PIPLINE (GAIL)	104.73	07/2006	70.17
13.	INTEGRATED PARA-XYLENE(IOCL)	4228.00	08/2005	3746.00
14.	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	01/2005	3543.00
15.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	08/2004	298.30
<u>HEALTH & FW</u>				
16.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	09/1998	234.72
<u>RAILWAYS</u>				
17.	SECUNDERABAD-MUDKHED-JANKAMPET- BODHAN(GC),SCR	98.42	-NA-	351.82
<u>September, 2006</u>				
<u>POWER</u>				
18.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	939.28	09/2006	682.58

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38

Summary of projects on Flash Report for the month of September, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	478
Number of Projects Completed/Dropped/Frozen in Previous Month :	7
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	5
Number of Projects in Current Month :	475

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	161	13	184	22	95	475	34
Latest Approved	161	13	184	22	95	475	34

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	440	286350.57	314879.60	96928.07	30.78	28529.03	9.96
Revised	35	26221.34	29645.69	22086.63	74.50	3424.35	13.06
Total	475	312571.91	344525.29	119014.70	34.54	31953.38	10.22

IV. Milestones (Cumulative due and Achieved)

Total	2158
Achieved upto month	775

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
POWER							
1	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC) {Completed}	03/2004	939.28	09/2006	939.28	09/2006	682.58

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	MAGADH OC (CCL)	07/2006	469.78	07/2012	469.78	07/2012
<u>STEEL</u>						
2	Coking Coal Storage Facilities in Coal Handling Plant	09/2006	133.91	03/2008	133.91	03/2008
<u>PETROLEUM</u>						
3	DADRI PANIPAT LNG PIPELINE	06/2005	250.66	06/2008	250.66	06/2008
4	PANIPAT-JALANDHAR LPG PIPELINE	05/2006	186.72	08/2008	186.72	05/2008
<u>ROAD TRANSPORT & HIGHWAYS</u>						
5	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003	402.80	03/2009	402.80	03/2009

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	09/2006	12/2006	3
<u>STEEL</u>							
2	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.21	12/2006	05/2007	06/2007	1
<u>PETROLEUM</u>							
3	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	335.17	09/2006	09/2006	11/2006	2
4	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	1876.00	1876.00	04/2009	04/2009	11/2009	7
5	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	390.00	491.00	07/2005	09/2006	10/2006	1
<u>POWER</u>							
6	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	3919.59	3919.59	09/2009	12/2008	09/2009	9
7	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	665.46	665.46	09/2007	09/2007	03/2008	6
8	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	143.29	08/2006	09/2006	10/2006	1
<u>RAILWAYS</u>							
9	JALANDHAR-PATHANKOT-JAMMU TAWI	409.00	461.23	06/2007	12/2007	03/2008	3
10	PRATAPNAGAR-CHOTA UDAIPUR	148.61	227.52	03/2008	02/2008	03/2008	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	17	14729.56	14729.56	14712.29
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	11	10842.05	10842.05	10911.82
7	PETROLEUM	30	39026.60	39026.60	45119.78
8	POWER	58	91421.72	94798.04	101024.09
9	HEALTH & FW	1	71.18	422.60	422.60
10	RAILWAYS	141	39226.45	42503.91	63017.54
11	ROAD TRANSPORT & HIGHWAYS	167	47203.11	47203.11	47534.72
12	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
13	TELECOMMUNICATION	33	10177.91	10177.91	9318.82
14	URBAN DEVELOPMENT	2	12978.00	18689.00	18689.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		475	299855.71	312571.91	344525.29

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	238.75	6/2006 (-) [12/2006]	6 (-) [3]	21 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1791.00	10/2009 (-) [9/2007]	-25 (-) [-]	52 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1450.00	2/2008 (-) [2/2008]	0 (-) [-]	44 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	8111.00	12/2008 (-) [12/2008]	0 (-) [-]	40 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	390.31	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	11981.06			162 / 381
CIVIL AVIATION								
6.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	131.38	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	131.38			11 / 27
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	175.84	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	44.30	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
9.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	323.46	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	247.70	6/2009 (-) [6/2009]	0 (-) [-]	2 / 24
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	139.36	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	43.35	6/2009 (-) [6/2009]	0 (-) [-]	2 / 21
14.	KULDA OCP	1/2005 (-)	302.96 (-)	0.00 (-)	23.06	3/2010 (-)	0 (-)	0 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[302.96]			[3/2010]	[-]	
15.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	32.58	3/2010 (-) [3/2010]	0 (-) [-]	0 / 1
16.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	554.22	3/2010 (-) [3/2010]	0 (-) [-]	0 / 6
17.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	415.86	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	443.92	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	69.05	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
20.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	46.97	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 1
21.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.60	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
22.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	1.94	7/2012 (-) [7/2012]	0 (-) [-]	0 / 0
23.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
Total :			14729.56 (-) [14712.29]	-17.27 (-)	2573.21			16 / 119
<u>FERTILISERS</u>								
24.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	192.72	6/2006 (-) [-]	- (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	192.72			28 / 56
<u>MINES</u>								
25.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	153.58	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	153.58			18 / 111
<u>STEEL</u>								
26.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	92.61	1/2006 (-) [11/2006]	10 (-) [-]	5 / 5
27.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	79.70	12/2005 (-) [12/2006]	12 (-) [-]	14 / 17

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	169.41	5/2006 (-) [12/2006]	7 (-) [-]	6 / 10
29.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	72.54	1/2007 (-) [1/2007]	0 (-) [-]	5 / 8
30.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	213.95	12/2006 (-) [6/2007]	6 (-) [1]	0 / 21
31.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	73.58	9/2007 (-) [9/2007]	0 (-) [-]	1 / 5
32.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	1 / 2
33.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	36.19	1/2007 (-) [12/2007]	11 (-) [-]	1 / 8
34.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [133.91]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
35.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
36.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	17.58	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10842.05 (-) [10911.82]	69.77 (-)	755.56			33 / 76

PETROLEUM

37.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [491.00]	101.00 (-)	455.01	7/2005 (-) [10/2006]	15 (-) [1]	57 / 58
38.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	244.43	9/2006 (-) [11/2006]	2 (-) [2]	0 / 0
39.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [241.00]	-58.84 (-)	71.09	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
40.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	958.11	3/2006 (-) [12/2006]	9 (-) [-]	0 / 0
41.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	955.00	4/2005 (-) [1/2007]	21 (-) [-]	58 / 72
42.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [151.19]	-43.63 (-)	26.06	10/2006 (-) [2/2007]	4 (-) [-]	0 / 0
43.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	288.22	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
44.	INTEGRATED DEVELOPMENT OF G1 & GS-	4/2003 (-)	429.82 (-)	833.11 (-)	730.45	3/2005 (-)	24 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	15 FIELDS		[1262.93]			[3/2007]	[-]	
45.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	895.78	5/2006 (-) [3/2007]	10 (-) [-]	5 / 45
46.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	254.10	7/2005 (-) [3/2007]	20 (-) [-]	5 / 10
47.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	208.42	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
48.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [406.44]	-504.09 (-)	125.54	12/2006 (-) [4/2007]	4 (-) [-]	0 / 0
49.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [323.02]	-246.05 (-)	79.51	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
50.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	43.89	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
51.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	747.67	8/2007 (-) [5/2007]	-3 (-) [-]	2 / 10
52.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	147.06	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
53.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [224.69]	0.00 (-)	89.62	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
54.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	0.65	7/2007 (-) [11/2007]	4 (-) [-]	0 / 0
55.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	370.04	1/2008 (-) [2/2008]	1 (-) [-]	0 / 0
56.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	0.49	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
57.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	8.61	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
58.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	159.60	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
59.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	0.58	8/2008 (-) [5/2008]	-3 (-) [-]	0 / 0
60.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	20.72	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
61.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	0.80	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
62.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-)	1323.28 (-)	5435.25	7/2007 (-)	17 (-)	11 / 11

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[6579.25]			[12/2008]	[-]	
63.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [12138.00]	0.00 (-)	453.02	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
64.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	20.40	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
65.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	29.13	4/2009 (-) [11/2009]	7 (-) [7]	0 / 0
66.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	114.04	3/2006 (-) [-]	- (-) [-]	6 / 6
Total :			39026.60 (-) [45119.78]	6093.18 (-)	12933.29			153 / 221

POWER

67.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	449.66	7/2006 (-) [10/2006]	3 (-) [-]	12 / 18
68.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	382.33	8/2006 (-) [10/2006]	2 (-) [1]	14 / 22
69.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	591.37	6/2006 (-) [12/2006]	6 (-) [-]	25 / 37
70.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	382.33	5/2006 (-) [12/2006]	7 (-) [-]	14 / 22
71.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	207.91	12/2006 (-) [12/2006]	0 (-) [-]	10 / 23
72.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [247.78]	83.76 (-)	207.91	2/2007 (-) [12/2006]	-2 (-) [-]	1 / 11
73.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4982.62]	4799.17 (1422.85)	4833.83	11/1990 (3/2001) [2/2007]	195 (71) [-]	7 / 9
74.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7905.13	3/1999 (-) [2/2007]	95 (-) [-]	16 / 17
75.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1672.98]	218.19 (-)	1148.95	2/2007 (-) [2/2007]	0 (-) [-]	8 / 23
76.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	208.70	7/2006 (-) [3/2007]	8 (-) [-]	1 / 13
77.	SYSTEM STRENGTHENING - III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	130.80	4/2007 (-) [4/2007]	0 (-) [-]	2 / 7
78.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	2630.87	5/2007 (-) [5/2007]	0 (-) [-]	39 / 57
79.	UPGR. OF TRANSFER	7/2005	118.33	0.00	-	4/2008	-10	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	(-)	(-) [118.33]	(-)		(-) [6/2007]	(-) [-]	
80.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1985.80	2/2007 (-) [7/2007]	5 (-) [-]	21 / 41
81.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	501.82	7/2007 (-) [7/2007]	0 (-) [-]	0 / 11
82.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	1685.42	10/2007 (-) [7/2007]	-3 (-) [-]	1 / 19
83.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	409.42	8/2007 (-) [8/2007]	0 (-) [-]	1 / 13
84.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2719.48	8/2007 (-) [8/2007]	0 (-) [-]	34 / 40
85.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	141.15	10/2007 (-) [10/2007]	0 (-) [-]	0 / 18
86.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	91.01	12/2007 (-) [12/2007]	0 (-) [-]	1 / 18
87.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	63.52	12/2007 (-) [12/2007]	0 (-) [-]	3 / 20
88.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	41.32	11/2007 (-) [12/2007]	1 (-) [-]	3 / 19
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1738.29	12/2007 (-) [12/2007]	0 (-) [-]	26 / 40
90.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	7.75	12/2007 (-) [12/2007]	0 (-) [-]	3 / 20
91.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	99.69	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
92.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	90.29	3/2008 (-) [3/2008]	0 (-) [-]	1 / 14
93.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	350.45	9/2007 (-) [3/2008]	6 (-) [6]	8 / 36
94.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
95.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	125.82	3/2008 (-) [3/2008]	0 (-) [-]	2 / 18
96.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	393.69	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
97.	TRANSMISSION SYSTEM -	12/2004	208.75	0.00	86.26	5/2008	0	9 / 23

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TEESTA-V HEP(3*170) (P.GRID)	(-)	(-) [208.75]	(-)		(-) [5/2008]	(-) [-]	
98.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	298.30	3/2007 (-) [6/2008]	15 (-) [-]	1 / 25
99.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	2.08	6/2008 (-) [6/2008]	0 (-) [-]	0 / 20
100.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
101.	SYSTEM STRENGTENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
102.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	1.98	9/2008 (-) [9/2008]	0 (-) [-]	0 / 22
103.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	148.14	11/2008 (-) [11/2008]	0 (-) [-]	2 / 38
104.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI - II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	2.78	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
105.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
106.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
107.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1339.39	4/2009 (-) [4/2009]	0 (-) [-]	12 / 41
108.	EAST-WEST TRANSSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
109.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	62.72	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
110.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [9/2009]	-1 (-) [-]	0 / 0
111.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1557.40	9/2009 (-) [9/2009]	0 (-) [9]	1 / 20
112.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	28.45	9/2009 (-) [9/2009]	0 (-) [-]	0 / 30
113.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	64.40	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
114.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	2388.90	12/2009 (-) [12/2009]	0 (-) [-]	26 / 56
115.	TEHRI PUMPED STORAGE	7/2006	1657.00	0.60	-	7/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PLANT, 4x250 MW	(-)	(-) [1657.60]	(-)		(-) [7/2010]	(-) [-]	
116.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	133.70	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
117.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	20.32	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
118.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1273.07	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
119.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	834.35	11/2010 (-) [11/2010]	0 (-) [-]	10 / 51
120.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	105.20	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
121.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	16.06	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
122.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	437.13	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
123.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	111.46	11/2011 (-) [11/2011]	0 (-) [-]	2 / 34
124.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			91421.72 (-) [101024.09]	9602.37 (-)	38712.87			320 / 1120

HEALTH & FW

125.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	276.85	3/1999 (3/2005) [11/2006]	92 (20) [-]	7 / 16
Total :			71.18 (-) [422.60]	351.42 (-)	276.85			7 / 16

RAILWAYS

126.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [284.64]	166.67 (-)	258.42	- (-) [11/2006]	- (-) [-]	0 / 0
127.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	378.78	3/1995 (-) [12/2006]	141 (-) [-]	0 / 0
128.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	154.40	- (-) [2/2007]	- (-) [-]	0 / 0
129.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	654.68	3/2002 (-) [2/2007]	59 (-) [2]	0 / 0
130.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-)	0.00 (-)	113.70	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[371.36]			[3/2007]	[-]	
131.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	537.33	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
132.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	215.23	- (-) [3/2007]	- (-) [-]	0 / 0
133.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	130.82	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
134.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.47	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
135.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	144.06	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
136.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	81.41	- (-) [3/2007]	- (-) [-]	0 / 0
137.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	101.03	- (-) [3/2007]	- (-) [-]	0 / 0
138.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	198.00	12/1999 (-) [3/2007]	87 (-) [-]	0 / 0
139.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [495.49]	170.02 (-)	351.08	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
140.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [246.46]	94.25 (88.70)	228.97	3/1998 (-) [3/2007]	108 (-) [-]	0 / 0
141.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
142.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	373.85	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
143.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	108.23	- (-) [3/2007]	- (-) [-]	0 / 0
144.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [159.23]	116.96 (-)	87.20	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
145.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	90.88	- (-) [3/2007]	- (-) [-]	0 / 0
146.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [550.00]	232.00 (205.37)	444.00	- (-) [3/2007]	- (-) [-]	0 / 0
147.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	152.98	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
148.	KATPADI-PAKALA-	4/1992	130.00	80.81	173.66	3/2007	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	(-)	(-) [210.81]	(-)		(-) [3/2007]	(-) [-]	
149.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [432.46]	273.69 (157.90)	393.17	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
150.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
151.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	45.46	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
152.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	142.93	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
153.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
154.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	508.61	12/2006 (-) [12/2007]	12 (-) [6]	0 / 0
155.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [137.00]	0.38 (-)	19.00	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
156.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	90.34	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
157.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	795.29	3/2003 (-) [3/2008]	60 (-) [-]	0 / 0
158.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	351.61	6/2007 (-) [3/2008]	9 (-) [3]	0 / 0
159.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	110.39	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
160.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [584.00]	232.00 (-)	164.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
161.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	114.38	- (-) [3/2008]	- (-) [-]	0 / 0
162.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	344.14	- (-) [3/2008]	- (-) [-]	0 / 0
163.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	5.02	3/2008 (-) [3/2008]	0 (-) [1]	0 / 0
164.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
165.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	232.02	- (-) [9/2008]	- (-) [-]	0 / 0
166.	UDHAMPUR-SRINAGAR-	3/1995	2500.00	6500.00	3629.59	3/2001	90	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BARAMULLA	(-)	(-) [9000.00]	(-)		(-) [9/2008]	(-) [-]	
167.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
168.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
169.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
170.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	189.70	- (-) [12/2008]	- (-) [-]	0 / 0
171.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	99.52	- (-) [2/2009]	- (-) [-]	0 / 0
172.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [374.28]	69.78 (-)	38.67	- (-) [3/2009]	- (-) [-]	0 / 0
173.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
174.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [416.00]	185.27 (-)	30.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
175.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	552.62	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
176.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [324.00]	130.22 (-)	207.04	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
177.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	3.68	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
178.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	605.91	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
179.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
180.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
181.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	256.47	10/2007 (-) [12/2009]	26 (-) [-]	0 / 0
182.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	145.87	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
183.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	3.32	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
184.	SUKINDA ROAD-ANGUL	4/1998	183.23	207.77	-	2/2015	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RVNL)	(-)	(-) [391.00]	(-)		(-) [2/2015]	(-) [-]	
185.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
186.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
187.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	347.64	3/2001 (-) [-]	- (-) [-]	0 / 0
188.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	36.09	2/2009 (-) [-]	- (-) [-]	0 / 0
189.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	515.89	- (-) [-]	- (-) [-]	0 / 0
190.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	23.39	- (-) [-]	- (-) [-]	0 / 0
191.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	447.61	3/2004 (-) [-]	- (-) [-]	0 / 0
192.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
193.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	253.22	3/1996 (-) [-]	- (-) [-]	0 / 0
194.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.29	- (-) [-]	- (-) [-]	0 / 0
195.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	43.22	- (-) [-]	- (-) [-]	0 / 0
196.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [170.59]	26.67 (-)	2.86	- (-) [-]	- (-) [-]	0 / 0
197.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	45.84	- (-) [-]	- (-) [-]	0 / 0
198.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	313.90	- (3/2000) [-]	- (-) [-]	0 / 0
199.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	0.47	- (-) [-]	- (-) [-]	0 / 0
200.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
201.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
202.	HASSAN-BANGALORE (VIA	2/1997	295.00	117.91	200.15	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SHRAVANABELAGOLA)	(-)	(-) [412.91]	(-)		(-) [-]	(-) [-]	
203.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
204.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	94.93	- (-) [-]	- (-) [-]	0 / 0
205.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	65.35	- (-) [-]	- (-) [-]	0 / 0
206.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	33.73	- (-) [-]	- (-) [-]	0 / 0
207.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	310.42	- (-) [-]	- (-) [-]	0 / 0
208.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	37.01	12/2008 (-) [-]	- (-) [-]	0 / 0
209.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
210.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [183.00]	14.66 (-)	48.10	4/2003 (-) [-]	- (-) [-]	0 / 0
211.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
212.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	112.10	5/2008 (-) [-]	- (-) [-]	0 / 0
213.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
214.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	8.36	- (-) [-]	- (-) [-]	0 / 0
215.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	319.67	7/2005 (-) [-]	- (-) [-]	0 / 0
216.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	168.72	7/2006 (-) [-]	- (-) [-]	0 / 0
217.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	152.55	- (-) [-]	- (-) [-]	0 / 0
218.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
219.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	5.48	- (-) [-]	- (-) [-]	0 / 0
220.	BHILDI-SAMDARI	4/1999	244.74	45.26	10.58	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [290.00]	(-)		(-) [-]	(-) [-]	
221.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	303.43	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
222.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	65.35	12/2009 (-) [-]	- (-) [-]	0 / 0
223.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	155.27	12/2004 (-) [-]	- (-) [-]	0 / 0
224.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1124.93]	827.78 (-)	58.48	- (12/1996) [-]	- (-) [-]	0 / 0
225.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	163.26	- (-) [-]	- (-) [-]	0 / 0
226.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
227.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	6.45	- (-) [-]	- (-) [-]	0 / 0
228.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [276.00]	53.00 (-)	101.28	- (-) [-]	- (-) [-]	0 / 0
229.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	163.45	- (-) [-]	- (-) [-]	0 / 0
230.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	114.28	- (-) [-]	- (-) [-]	0 / 0
231.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	45.27	- (-) [-]	- (-) [-]	0 / 0
232.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	94.76	- (-) [-]	- (-) [-]	0 / 0
233.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	42.04	- (-) [-]	- (-) [-]	0 / 0
234.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	57.36	- (-) [-]	- (-) [-]	0 / 0
235.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	90.18	- (-) [-]	- (-) [-]	0 / 0
236.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	30.74	- (-) [-]	- (-) [-]	0 / 0
237.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.22	- (-) [-]	- (-) [-]	0 / 0
238.	REWARI-ROHTAK	1/2004	149.38	45.45	10.70	2/2010	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [194.83]	(-)		(-) [-]	(-) [-]	
239.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	15.00	- (-) [-]	- (-) [-]	0 / 0
240.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
241.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	176.84	- (-) [-]	- (-) [-]	0 / 0
242.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	232.24	- (-) [-]	- (-) [-]	0 / 0
243.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
244.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	88.71	- (-) [-]	- (-) [-]	0 / 0
245.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.39	- (-) [-]	- (-) [-]	0 / 0
246.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	129.13	3/2005 (-) [-]	- (-) [-]	0 / 0
247.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	122.13	12/2008 (-) [-]	- (-) [-]	0 / 0
248.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	29.19	- (-) [-]	- (-) [-]	0 / 0
249.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	16.73	- (-) [-]	- (-) [-]	0 / 0
250.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
251.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
252.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	86.21	3/2002 (-) [-]	- (-) [-]	0 / 0
253.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.28	- (-) [-]	- (-) [-]	0 / 0
254.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
255.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
256.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	40.02	- (-) [-]	- (-) [-]	0 / 0
257.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	131.86	- (-) [-]	- (-) [-]	0 / 0
258.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	8.12	- (-) [-]	- (-) [-]	0 / 0
259.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
260.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	58.32	3/1998 (-) [-]	- (-) [-]	0 / 0
261.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
262.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
263.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.15	- (-) [-]	- (-) [-]	0 / 0
264.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	6.22	- (-) [-]	- (-) [-]	0 / 0
265.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	51.35	- (-) [-]	- (-) [-]	0 / 0
266.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	28.42	- (-) [-]	- (-) [-]	0 / 0
Total :			39226.45 (-) [63017.54]	23791.09 (-)	23455.54			0 / 0

ROAD TRANSPORT & HIGHWAYS

267.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	222.18	12/2003 (-) [11/2006]	35 (-) [-]	0 / 0
268.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	307.78	8/2004 (-) [12/2006]	28 (-) [3]	0 / 0
269.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	534.69	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
270.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	289.69	7/2004 (-) [12/2006]	29 (-) [3]	0 / 0
271.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	423.27	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
272.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2	4/2000 (-)	221.87 (-)	0.00 (-)	196.18	3/2005 (-)	21 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BIHAR)		[221.87]			[12/2006]	[-]	
273.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	298.82	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
274.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	471.40	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
275.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	290.89	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
276.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	90.28	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
277.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	175.60	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
278.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	256.47	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
279.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	301.31	2/2004 (-) [12/2006]	34 (-) [3]	0 / 0
280.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	316.07	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
281.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	224.75	12/2003 (-) [12/2006]	36 (-) [3]	0 / 0
282.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	520.33	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
283.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	129.08	1/2004 (-) [12/2006]	35 (-) [-]	0 / 0
284.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.47	5/2004 (-) [12/2006]	31 (-) [-]	0 / 0
285.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	298.79	8/2004 (-) [12/2006]	28 (-) [2]	0 / 0
286.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
287.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	196.65	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
288.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	285.04	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
289.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	237.20	6/2004 (-) [3/2007]	33 (-) [-]	0 / 0
290.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49,	4/2000 (-)	171.97 (-)	0.00 (-)	134.96	2/2004 (-)	37 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-5, GQ		[171.97]			[3/2007]	[-]	
291.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	202.80	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
292.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	512.04	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
293.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	88.80	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
294.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	367.41	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
295.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	491.60	7/2005 (-) [6/2007]	23 (-) [6]	0 / 0
296.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	266.61	7/2004 (-) [6/2007]	35 (-) [-]	0 / 0
297.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	280.29	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
298.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	119.10	8/2005 (-) [8/2007]	24 (-) [-]	0 / 0
299.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	26.62	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
300.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	28.01	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
301.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	90.67	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
302.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	158.01	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
303.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	178.80	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
304.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	67.62	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
305.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	149.20	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
306.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	176.10	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
307.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	164.90	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
308.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-	12/2003 (-)	412.78 (-)	0.01 (-)	171.30	11/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.254, NH-8A		[412.79]			[11/2007]	[-]	
309.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	140.26	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
310.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	131.20	3/2005 (-) [12/2007]	33 (-) [6]	0 / 0
311.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
312.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	104.30	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
313.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	249.47	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
314.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	208.90	2/2007 (-) [12/2007]	10 (-) [6]	0 / 0
315.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [6]	0 / 0
316.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.39	8/2006 (-) [12/2007]	16 (-) [6]	0 / 0
317.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	181.84	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
318.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	119.80	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
319.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	52.28	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
320.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	146.60	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
321.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	73.60	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
322.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	32.37	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
323.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	25.10	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
324.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	30.13	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
325.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	10.60	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
326.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76	12/2003 (-)	311.35 (-)	0.00 (-)	59.44	3/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RAJASTHAN)		[311.35]			[3/2008]	[-]	
327.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	45.21	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
328.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	25.49	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
329.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	38.51	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
330.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	57.13	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
331.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	30.38	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
332.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
333.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	33.14	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	10.13	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
335.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	29.06	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
337.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	6.56	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	2.19	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
339.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	64.99	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
340.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	10.12	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
341.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	34.86	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
342.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	31.73	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
343.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	48.36	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
344.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57	12/2003 (-)	310.00 (-)	0.00 (-)	34.87	4/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BIHAR)		[310.00]			[4/2008]	[-]	
345.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	29.31	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
346.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	7.26	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
347.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	3.43	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
348.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	0.25	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
349.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	143.00	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
350.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	45.18	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
351.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	32.70	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
352.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	26.08	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
353.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	21.16	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
354.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	18.31	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
355.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	2.72	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	5.74	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
357.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	43.64	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
358.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	64.47	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
359.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	25.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
360.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	2.80	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	17.39	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
362.	DARBHANGA-MUZAFFARPUR, KM.70-	12/2003 (-)	305.00 (-)	0.00 (-)	1.94	6/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.30, NH-57, (BIHAR)		[305.00]			[6/2008]	[-]	
363.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	4.06	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
364.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	13.02	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
365.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.41	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
366.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	1.10	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
367.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	30.87	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
368.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	10.87	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
369.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
370.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	82.51	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
371.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	14.85	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
372.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	49.45	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
373.	TRICHY BYPASS-TUARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	49.85	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
374.	MUZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	41.35	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
375.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	18.25	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
376.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	26.14	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
377.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	29.18	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
378.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
379.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	14.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
380.	RAJMARG CHORAHA-LAKHNANDON, KM.351-	12/2003 (-)	229.91 (-)	0.00 (-)	-	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.405.7, NH-26		[229.91]			[10/2008]	[-]	
381.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	31.91	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
382.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	39.19	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
383.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	31.92	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	25.33	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.45	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	17.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	35.03	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
389.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	28.17	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
390.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
391.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	35.96	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
392.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	26.76	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
393.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
394.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	29.00	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
395.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	46.11	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
396.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	9.45	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
397.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
398.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54	12/2003 (-)	167.64 (-)	0.00 (-)	9.26	11/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[167.64]			[11/2008]	[-]	
399.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	8.88	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
400.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	4.63	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
401.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	0.69	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
402.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	0.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
403.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	31.43	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
404.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	2.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
405.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	42.75	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
406.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
407.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	0.37	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
408.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	0.55	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
409.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
410.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	1.11	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
411.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	87.60	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
412.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [267.20]	0.00 (-)	7.94	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
413.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	23.21	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
414.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [313.70]	0.00 (-)	10.43	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
415.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	2.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
416.	AP/ KARNATAKA BORDER NANDI HILL CROSSING	12/2003 (-)	402.80 (-)	0.00 (-)	-	3/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.464.6-KM.527		[402.80]			[3/2009]	[-]	
417.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	112.80	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
418.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	3.42	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
419.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	21.08	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	13.82	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
421.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	45.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
422.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [611.44]	0.00 (-)	13.94	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	0.44	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
424.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	73.42	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
425.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [546.15]	0.00 (-)	13.84	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
426.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
427.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
428.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	11.40	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
429.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
430.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	0.30	4/2009 (-) [-]	- (-) [-]	0 / 0
431.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
432.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [-]	- (-) [-]	0 / 0
433.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.16	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			47203.11 (-)	331.61 (-)	14201.12			0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[47534.72]					
SHIPPING & PORTS								
434.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
435.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	20.90	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
436.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	0.66	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
437.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	87.58	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
438.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.26	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
439.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	586.01			0 / 0
TELECOMMUNICATION								
440.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	104.07	1/2005 (-) [9/2006]	20 (-) [-]	0 / 0
441.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	20.00	12/2005 (-) [9/2006]	9 (-) [-]	0 / 0
442.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	64.00	10/2004 (-) [9/2006]	23 (-) [-]	0 / 0
443.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	61.64	5/2006 (-) [10/2006]	5 (-) [-]	0 / 0
444.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [187.00]	-63.00 (-)	183.45	5/2006 (-) [10/2006]	5 (-) [-]	0 / 0
445.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [160.00]	0.00 (-)	45.62	6/2006 (-) [10/2006]	4 (-) [-]	0 / 0
446.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	195.01	1/2005 (-) [10/2006]	21 (-) [1]	0 / 0
447.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	223.11	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
448.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	142.83	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
449.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-)	0.00 (-)	83.49	6/2005 (-)	18 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[379.86]			[12/2006]	[-]	
450.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	65.09	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
451.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	152.46	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
452.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	76.82	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
453.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	294.27	6/2006 (-) [12/2006]	6 (-) [-]	0 / 0
454.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	10.39	12/2005 (-) [12/2006]	12 (-) [-]	0 / 0
455.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	58.98	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
456.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	75.45	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
457.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	43.14	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
458.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
459.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	22.93	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
460.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	32.58	11/2005 (-) [12/2006]	13 (-) [-]	0 / 0
461.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	40.13	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
462.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	136.11	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
463.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	22.78	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
464.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
465.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	8/2000 (-)	279.97 (-) [169.38]	-110.59 (-)	121.66	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
466.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
467.	CMTS - PHASE - III (BSNL)	5/2003	119.43	0.00	-	8/2004	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RAJASTHAN)	(-)	(-) [119.43]	(-)		(-) [-]	(-) [-]	
468.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	53.41	12/2004 (-) [-]	- (-) [-]	0 / 0
469.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [-]	- (-) [-]	0 / 0
470.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
471.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
472.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			10177.91 (-) [9318.82]	-859.09 (-)	2634.62			0 / 0
URBAN DEVELOPMENT								
473.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	10221.37	3/2005 (-) [10/2006]	19 (-) [-]	27 / 31
474.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8118.00]	0.00 (-)	173.76	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			12978.00 (-) [18689.00]	5711.00 (-)	10395.13			27 / 31
WATER RESOURCES								
475.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	31.76	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	31.76			0 / 0
All India :			299855.71 (-) [344525.29]	44669.58 (-)	119014.70			775 / 2158
NIC-MoS&PI(IPMD) [9/2006]								