

Sector-Wise number of on going projects in September, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	190
2.	RAILWAYS	132
3.	POWER	65
4.	PETROLEUM	33
5.	TELECOMMUNICATION	29
6.	COAL	23
7.	STEEL	14
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		503

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
	<u>POWER</u>			
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
	<u>CIVIL AVIATION</u>			
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
	<u>STEEL</u>			
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
	<u>POWER</u>			
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
	<u>RAILWAYS</u>			
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
	<u>TELECOMMUNICATION</u>			
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSIONPh-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
<u>RAILWAYS</u>				
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
<u>PETROLEUM</u>				
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11
<u>August, 2007</u>				
<u>STEEL</u>				
24.	BLOOM CASTER(SAIL)	271.41	05/2006	205.40
<u>RAILWAYS</u>				
25.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	12/1997	843.00
<u>September, 2007</u>				
<u>STEEL</u>				
26.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	01/2007	137.69
<u>RAILWAYS</u>				
27.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	180.00	03/1992	463.06

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
<u>RAILWAYS</u>				
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07

Summary of projects on Flash Report for the month of September, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	497
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	10
Number of Projects in Current Month :	503

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	210	17	157	28	91	503	42
Latest Approved	210	17	157	28	91	503	42

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	474	320871.09	353344.32	120239.31	34.03	32473.23	10.12
Revised	29	10651.23	12053.34	6675.04	55.38	1402.11	13.16
Total	503	331522.32	365397.66	126914.35	34.73	33875.34	10.22

IV. Milestones (Cumulative due and Achieved)

Total	2374
Achieved upto month	867

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>STEEL</u>							
1	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL) {Completed}	12/2004	198.84	01/2007	198.84	09/2007	137.69
<u>RAILWAYS</u>							
2	RAIL COACH FACTORY,KAPURTHALA PH -II	08/1985	180.00	03/1992	463.69	-NA-	463.06

(NR) {Completed}						
------------------	--	--	--	--	--	--

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	BHARATPUR OC EXPANSION PHASE-III PROJECT	02/2007	131.39	03/2010	131.39	03/2010
2	JALLARAM SHAFT PROJECT UG	09/2007	467.78	03/2013	467.78	03/2013
<u>PETROLEUM</u>						
3	CHENNAI-BANGLORE PIPLINE	07/2007	232.11	07/2009	232.11	07/2009
<u>ROAD TRANSPORT & HIGHWAYS</u>						
4	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003	355.06	09/2009	355.06	09/2009
5	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003	263.17	09/2009	263.17	09/2009
6	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003	348.16	09/2007	348.16	09/2007
7	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003	276.09	09/2009	276.09	09/2009
8	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003	271.73	11/2009	271.73	11/2009
9	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003	360.42	11/2009	360.42	11/2009
10	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003	407.60	06/2010	407.60	06/2010

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	08/2007	10/2007	2
<u>STEEL</u>							
2	REBUILDING OF BLAST FURNACE No. 2	103.93	103.93	09/2007	09/2007	10/2007	1
<u>PETROLEUM</u>							
3	KOYALI-RATLAM PRODUCT PIPELINE	224.69	194.28	12/2006	11/2007	10/2008	11
4	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1170.00	03/2006	11/2007	12/2007	1
<u>POWER</u>							
5	TESSTA LOW DAM HYDRO	768.92	768.92	03/2007	09/2008	06/2009	9

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	23	16246.25	16246.25	16228.98
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	14	11863.57	11863.57	11933.75
6	PETROLEUM	33	47698.56	47698.56	54128.55
7	POWER	65	107786.29	107786.29	110726.69
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	132	37127.52	40064.91	64082.26
10	ROAD TRANSPORT & HIGHWAYS	190	54881.12	54881.12	55866.78
11	SHIPPING & PORTS	6	4812.94	4812.94	4921.34
12	TELECOMMUNICATION	29	10165.91	10165.91	9332.48
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		503	328233.51	331522.32	365397.66

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	281.87	6/2006 (-) [3/2008]	21 (-) [5]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2103.00	10/2009 (-) [3/2008]	-19 (-) [-]	66 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9777.00	12/2008 (-) [12/2008]	0 (-) [-]	48 / 119
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1940.00	2/2008 (-) [12/2008]	10 (-) [2]	52 / 75
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	708.45	9/2010 (-) [9/2010]	0 (-) [-]	9 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	14810.32			210 / 381
<u>CIVIL AVIATION</u>								
6.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	26.69	12/2008 (-) [12/2008]	0 (-) [-]	10 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	20.71	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	47.40			18 / 52
<u>COAL</u>								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.02	3/1994 (3/2000) [9/2007]	162 (90) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	71.99	3/2008 (-) [3/2008]	0 (-) [-]	3 / 4
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	522.92	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	120.29	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
13.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	729.32	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1033.68	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
15.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	69.26	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
16.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.18]	0.00 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
17.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
18.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	487.30	3/2010 (-) [3/2010]	0 (-) [-]	2 / 12
19.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	473.53	3/2010 (-) [3/2010]	0 (-) [-]	0 / 11
20.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
21.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	85.20	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
22.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	439.51	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
23.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	25.33	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 4
24.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	11.14	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
25.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
26.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	17.62	3/2012 (-) [3/2012]	0 (-) [-]	0 / 5
27.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	2.61	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
28.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	9.64	3/2013 (-) [3/2013]	0 (-) [-]	0 / 7
29.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	8.08	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
30.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.73	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
31.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			16775.65 (-) [17558.26]	782.61 (-)	4324.65			52 / 179
<u>MINES</u>								
32.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	1150.37	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	1150.37			25 / 111
<u>STEEL</u>								
33.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	74.07	9/2007 (-) [11/2007]	2 (-) [1]	3 / 3
34.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	269.30	12/2006 (-) [12/2007]	12 (-) [-]	0 / 21
35.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	302.44	9/2007 (-) [3/2008]	6 (-) [-]	6 / 6
36.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	90.88	1/2007 (-) [3/2008]	14 (-) [-]	4 / 8
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	24.81	5/2008 (-) [7/2008]	2 (-) [2]	0 / 2
38.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	16.35	3/2008 (-) [9/2008]	6 (-) [6]	1 / 3
39.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	11.18	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
40.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	0.01	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
41.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	0.08	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
42.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
43.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	2.34	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
44.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	7.78	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
45.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	20.17	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
46.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [2/2010]	4 (-) [-]	0 / 126

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			11863.57 (-) [11933.75]	70.18 (-)	1327.41			16 / 189

PETROLEUM

47.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	132.47	5/2007 (-) [11/2007]	6 (-) [2]	0 / 0
48.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	978.95	7/2005 (-) [12/2007]	29 (-) [-]	9 / 10
49.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	734.67	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
50.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	540.62	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
51.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1170.00]	-8.00 (-)	1056.90	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
52.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	61.25	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
53.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1188.56	4/2005 (-) [2/2008]	34 (-) [-]	64 / 72
54.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1817.08	5/2006 (-) [3/2008]	22 (-) [-]	12 / 45
55.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1761.70	1/2008 (-) [3/2008]	2 (-) [-]	0 / 0
56.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	305.57	4/2007 (-) [3/2008]	11 (-) [6]	0 / 0
57.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	708.93	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
58.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	471.14	7/2007 (-) [4/2008]	9 (-) [-]	6 / 13
59.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	854.50	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
60.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	184.14	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
61.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	60.50	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
62.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
63.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	148.24	12/2006 (-) [10/2008]	22 (-) [-]	0 / 0
64.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	169.54	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
65.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	19.13	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
66.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	115.09	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
67.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	1.52	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
68.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	-	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
69.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
70.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	11.30	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
71.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	1.12	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
72.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
73.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	186.13	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
74.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	2144.16	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
75.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	379.32	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
76.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	182.25	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
77.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
78.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [3248.78]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
79.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	323.50	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
80.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [4/2010]	-1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
81.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	124.98	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
82.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	458.67	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
83.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1756.93]	133.09 (-)	1336.18	8/2007 (-) [-]	- (-) [-]	9 / 10
Total :			56093.28 (-) [62523.27]	6429.99 (-)	16611.06			115 / 234

POWER

84.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	396.70	6/2006 (-) [8/2007]	14 (-) [-]	29 / 37
85.	VINDHYACHAL STAGE - III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	577.31	7/2007 (-) [11/2007]	4 (-) [1]	9 / 11
86.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	191.40	5/2008 (-) [12/2007]	-5 (-) [1]	11 / 23
87.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	271.88	7/2006 (-) [12/2007]	17 (-) [1]	7 / 13
88.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	73.77	4/2008 (-) [12/2007]	-4 (-) [2]	5 / 5
89.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	2018.69	2/2007 (-) [12/2007]	10 (-) [-]	19 / 23
90.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	446.76	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
91.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	91.97	12/2007 (-) [12/2007]	0 (-) [-]	13 / 20
92.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	376.53	12/2007 (-) [12/2007]	0 (-) [-]	10 / 20
93.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	611.53	8/2007 (-) [12/2007]	4 (-) [-]	4 / 13
94.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	165.45	11/2007 (-) [1/2008]	2 (-) [2]	11 / 19
95.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-)	0.00 (-)	2693.55	12/2007 (-)	1 (-)	34 / 40

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[4039.67]			[1/2008]	[1]	
96.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3819.36	5/2007 (-) [2/2008]	9 (-) [2]	49 / 57
97.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	400.23	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
98.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	190.57	3/2008 (-) [3/2008]	0 (-) [-]	5 / 14
99.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2369.45	2/2007 (-) [3/2008]	13 (-) [2]	26 / 41
100.	KAHALGAON STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	403.80	10/2007 (-) [3/2008]	5 (-) [3]	9 / 18
101.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [831.47]	17.80 (-)	197.07	6/2008 (-) [6/2008]	0 (-) [-]	2 / 22
102.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	39.24	9/2008 (-) [10/2008]	1 (-) [1]	9 / 22
103.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	809.19	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
104.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	94.38	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
105.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	63.12	4/2009 (-) [4/2009]	0 (-) [-]	1 / 19
106.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1796.54	4/2009 (-) [4/2009]	0 (-) [-]	19 / 41
107.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	14.69	5/2009 (-) [5/2009]	0 (-) [-]	2 / 20
108.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	155.78	6/2009 (-) [6/2009]	0 (-) [-]	3 / 19
109.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	541.72	9/2007 (-) [6/2009]	21 (-) [6]	10 / 36
110.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
111.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	WEST CORRIDOR							
112.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	2 / 21
113.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [291.21]	11.91 (-)	110.60	7/2009 (-) [7/2009]	0 (-) [-]	5 / 18
114.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	969.21	9/2009 (-) [9/2009]	0 (-) [-]	9 / 30
115.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	80.67	6/2008 (-) [9/2009]	15 (-) [3]	5 / 20
116.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [150.26]	0.00 (-)	37.66	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
117.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	33.17	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
118.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4163.17	12/2009 (-) [12/2009]	0 (-) [-]	33 / 56
119.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	524.81	3/2007 (-) [12/2009]	33 (-) [6]	2 / 25
120.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
121.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.14	1/2010 (-) [1/2010]	0 (-) [-]	0 / 22
122.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	461.26	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
123.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	234.61	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
124.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	601.10	4/2005 (-) [6/2010]	62 (-) [-]	0 / 0
125.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	49.94	7/2010 (-) [7/2010]	0 (-) [-]	1 / 20
126.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	174.00	9/2009 (-) [8/2010]	11 (-) [3]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
127.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	253.96	8/2010 (-) [8/2010]	0 (-) [-]	11 / 26
128.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	312.26	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
129.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	110.63	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
130.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	238.42	11/2009 (-) [8/2010]	9 (-) [5]	0 / 0
131.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.89	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
132.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	531.39	10/2010 (-) [10/2010]	0 (-) [-]	8 / 40
133.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	313.01	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
134.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1953.78	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
135.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1777.33	11/2010 (-) [2/2011]	3 (-) [3]	14 / 51
136.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	91.75	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
137.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	606.26	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
138.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [5/2011]	- (-) [-]	0 / 0
139.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	182.40	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
140.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	203.16	7/2010 (-) [12/2011]	17 (-) [6]	0 / 0
141.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1714.40	9/2010 (-) [1/2012]	16 (-) [-]	2 / 11
142.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	149.53	1/2012 (-) [1/2012]	0 (-) [-]	2 / 10
143.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	147.21	3/2013 (-) [3/2013]	0 (-) [-]	4 / 31
144.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	-	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
145.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [-]	- (-) [-]	0 / 0
146.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			105747.43 (-) [107466.60]	1719.17 (-)	34902.56			430 / 1255
HEALTH & FW								
147.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	333.22	3/1999 (3/2005) [11/2007]	104 (32) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	333.22			7 / 16