

Sector-Wise number of on going projects in September, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	185
2.	RAILWAYS	135
3.	POWER	59
4.	PETROLEUM	44
5.	TELECOMMUNICATION	29
6.	COAL	26
7.	STEEL	24
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		521

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2008</u>				
<u>PETROLEUM</u>				
1.	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	05/2007	132.47
<u>POWER</u>				
2.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	02/2007	2109.36
3.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	230.52	03/2008	241.51
<u>ROAD TRANSPORT & HIGHWAYS</u>				
4.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	05/2004	144.01
5.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	07/2004	312.68
<u>SHIPPING & PORTS</u>				
6.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	129.62	02/2004	129.62
<u>May, 2008</u>				
<u>PETROLEUM</u>				
7.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	07/2005	1087.56
<u>POWER</u>				
8.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	07/2006	302.74
9.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	05/2008	231.29
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	02/2005	360.99
11.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	08/2004	371.40

12.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	03/2005	395.66
13.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	03/2005	636.69
14.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	10/2003	179.04
<u>TELECOMMUNICATION</u>				
15.	JHARKHAND CMTS, PHASE-IV	134.85	11/2005	47.41
<u>July, 2008</u>				
<u>POWER</u>				
16.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	11/2007	207.30
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	02/2004	192.36
18.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	03/2005	249.18
19.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	03/2005	317.90
<u>August, 2008</u>				
<u>POWER</u>				
20.	SIPAT STPP STAGE-II, 2x500 MW	4039.67	12/2007	3197.88
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	03/2004	188.40
<u>TELECOMMUNICATION</u>				
22.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	350.00	05/2006	251.99
<u>September, 2008</u>				
<u>STEEL</u>				
23.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	09/2007	393.83
<u>RAILWAYS</u>				
24.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	47.12	12/2004	98.49
25.	TRICHY MANAMADURAI	175.00	-NA-	348.55
26.	Jafrabad-Utratia Phase-II	64.20	03/2005	95.65
<u>TELECOMMUNICATION</u>				
27.	KARNATAKA CMTS, PHASE-IV	373.46	06/2005	240.47
28.	Orissa Telecom Circle, Phase-IV	126.36	09/2008	59.06

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2008-2009**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2008</u>				
<u>STEEL</u>				
1.	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II	197.66	10/2009	-NA-
<u>July, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
2.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	231.20	08/2006	71.02
<u>September, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
3.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	229.00	05/2008	79.96

Summary of projects on Flash Report for the month of September, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	531
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	7
Number of Projects Added in Current Month :	0
Number of Projects in Current Month :	521

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	223	14	150	23	111	521	43
Latest Approved	217	17	167	9	111	521	42

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	449	340951.22	383953.24	146064.30	38.04	43002.02	12.61
Revised	72	29549.67	31747.07	18150.24	57.17	2197.40	7.44
Total	521	370500.89	415700.31	164214.54	39.50	45199.42	12.20

IV. Milestones (Cumulative due and Achieved)

Total	2210
Achieved upto month	852

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>STEEL</u>							
1	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE {Completed}	07/2005	520.76	09/2007	520.76	10/2008	393.83
<u>RAILWAYS</u>							
2	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	04/1998	47.12	12/2004	102.65	-NA-	98.49

	{Completed}						
3	Jafrabad-Utratia Phase-II {Completed}	04/2000	64.20	03/2005	100.42	-NA-	95.65
4	TRICHY MANAMADURAI {Completed}	02/2000	175.00	-NA-	347.48	-NA-	348.55
<u>ROAD TRANSPORT & HIGHWAYS</u>							
5	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB) {Frozen}	12/2003	229.00	05/2008	229.00	12/2009	79.96
<u>TELECOMMUNICATION</u>							
6	KARNATAKA CMTS, PHASE-IV {Completed}	01/2004	373.46	06/2005	260.00	-NA-	240.47
7	Orissa Telecom Circle, Phase-IV {Completed}	10/2007	126.36	09/2008	126.36	10/2008	59.06

VI. List of projects added

There is no project under this category during the Current Month.

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	09/2008	01/2009	4
<u>STEEL</u>							
2	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	132.73	133.92	05/2008	11/2008	12/2008	1
3	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.21	12/2006	10/2008	11/2008	1
<u>PETROLEUM</u>							
4	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	2591.80	3941.41	09/2009	09/2009	12/2009	3
5	Vijaipur- Dadri-Bawana Pipeline project.	5595.31	5595.31	11/2009	11/2009	10/2010	11
6	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	1635.00	2508.00	05/2006	12/2008	02/2009	2
7	KOYALI-RATLAM PRODUCT PIPELINE	224.69	194.28	12/2006	10/2008	11/2008	1
8	PANIPAT-JALANDHAR LPG PIPELINE	186.72	158.00	08/2008	09/2008	10/2008	1
<u>POWER</u>							
9	BARH STPP, 3x660 MW	8692.97	8692.97	11/2010	01/2012	06/2012	5
10	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	4527.15	4527.15	04/2009	09/2010	03/2011	6
11	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	464.91	464.91	09/2008	11/2008	12/2008	1

<u>RAILWAYS</u>							
12	CUTTACK-BARANG	127.13	135.00	-NA-	11/2008	12/2009	13
13	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	112.53	464.50	03/1996	06/2009	08/2009	2
14	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	648.00	1900.00	03/2009	03/2010	03/2011	12
15	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	415.59	495.74	-NA-	03/2010	03/2012	24
16	Vallaparpadm-Idapally	246.50	246.50	03/2009	06/2009	10/2009	4
17	REWARI-ROHTAK	149.38	467.98	02/2010	02/2010	03/2010	1
18	JIRIBAM TO IMPHAL	727.56	2492.53	03/2011	03/2011	03/2014	36
<u>TELECOMMUNICATION</u>							
19	NIB-II Project Rural Broadband	312.86	312.86	02/2008	10/2008	12/2008	2
20	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	250.00	300.00	12/2005	09/2008	01/2009	4
21	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	250.00	275.00	05/2006	09/2008	12/2008	3
22	GSM based Network, Phase-IV	174.36	174.36	11/2007	12/2008	04/2009	4
23	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	364.52	364.52	12/2006	12/2008	04/2009	4
24	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	1174.75	1174.75	03/2006	11/2008	01/2009	2
25	Expansion of 750 K Existing GSM N/W (Mumbai)	231.38	231.38	10/2007	10/2008	12/2008	2
26	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	134.25	134.25	06/2008	09/2008	10/2008	1
<i>Number of projects reporting additional delay = 26</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	26	17575.90	17445.87	18228.47
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	24	30709.47	30709.47	35147.93
6	PETROLEUM	44	63018.43	63018.43	70057.18
7	POWER	59	101430.98	101430.98	103625.76
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	135	37576.84	41265.10	73071.40
10	ROAD TRANSPORT & HIGHWAYS	185	55765.18	56774.58	56782.23
11	SHIPPING & PORTS	7	5454.08	5454.08	5552.60
12	TELECOMMUNICATION	29	9517.25	9517.25	8545.31
13	URBAN DEVELOPMENT	2	14513.00	15000.36	15071.00
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		521	365094.48	370500.89	415700.31

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2257.00	10/2009 (-) [12/2008]	-10 (-) [-]	71 / 75
2.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	326.44	6/2006 (-) [1/2009]	31 (-) [4]	35 / 36
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1918.00	2/2008 (-) [3/2009]	13 (-) [-]	56 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10723.00	12/2008 (-) [3/2010]	15 (-) [-]	56 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1241.00	9/2010 (-) [9/2010]	0 (-) [-]	11 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	16465.44			229 / 381
<u>CIVIL AVIATION</u>								
6.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	69.10	12/2008 (-) [12/2008]	0 (-) [-]	17 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	61.85	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	130.95			25 / 52
<u>COAL</u>								
8.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	70.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
9.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1353.03	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
10.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	936.60	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	159.68	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
12.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1457.62	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
13.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	49.47	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	120.54	3/2010 (-) [3/2010]	0 (-) [-]	1 / 4
15.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
16.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	629.07	3/2010 (-) [3/2010]	0 (-) [-]	5 / 12
17.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	552.94	3/2010 (-) [3/2010]	0 (-) [-]	2 / 7
18.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	24.18	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (341.63) [341.63]	-130.03 (0.00)	100.03	3/2011 (-) [3/2011]	0 (-) [-]	2 / 3
20.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	485.39	3/2011 (-) [3/2011]	0 (-) [-]	1 / 3
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	97.01	3/2012 (-) [3/2012]	0 (-) [-]	2 / 4
22.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	34.99	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	NIGAHI OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
24.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	23.36	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
25.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.23	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	10.55	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.33	3/2013 (-) [3/2013]	0 (-) [-]	1 / 7
28.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	14.20	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
29.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	0.19	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
30.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	36.40	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
31.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	39.61	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
32.	TALABIRA OCP	3/2008 (-)	447.72 (-) [447.72]	0.00 (-)	3.04	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
33.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.75	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			17575.90 (-) [18228.47]	652.57 (-)	6385.21			62 / 172
<u>MINES</u>								
34.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	2515.60	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	2515.60			25 / 111
<u>STEEL</u>								
35.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	293.71	12/2006 (-) [11/2008]	23 (-) [1]	0 / 21
36.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	84.37	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
37.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	68.13	3/2008 (-) [12/2008]	9 (-) [-]	1 / 3
38.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	157.36	1/2007 (-) [12/2008]	23 (-) [-]	4 / 10
39.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	59.81	5/2008 (-) [12/2008]	7 (-) [1]	1 / 2
40.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	41.64	6/2009 (-) [6/2009]	0 (-) [-]	1 / 1
41.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	34.50	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
42.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	7.99	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
43.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	70.40	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
44.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	48.21	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
45.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	74.55	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
46.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
47.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	51.41	10/2009 (-) [10/2009]	0 (-) [-]	3 / 20
48.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	8.82	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
49.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	-	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
50.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	0.77	8/2009 (-) [1/2010]	5 (-) [-]	0 / 0
51.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	193.75	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
52.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [119.00]	11.00 (-)	0.00	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
53.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	1128.91	7/2010 (-) [7/2010]	0 (-) [-]	2 / 2
54.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
55.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12732.00]	4040.00 (-)	2120.00	10/2009 (-) [10/2010]	12 (-) [-]	0 / 126
56.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	35.75	4/2010 (-) [10/2010]	6 (-) [-]	0 / 0
57.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
58.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.13	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
Total :			30709.47 (-) [35147.93]	4438.46 (-)	4520.21			12 / 185
PETROLEUM								
59.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [158.00]	-28.72 (-)	130.12	8/2008 (-) [10/2008]	2 (-) [1]	0 / 0
60.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
61.	KOYALI-RATLAM PRODUCT PIPLINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	176.51	12/2006 (-) [11/2008]	23 (-) [1]	1 / 2
62.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1488.68	4/2005 (-) [12/2008]	44 (-) [-]	64 / 72

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
63.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	910.92	3/2006 (-) [12/2008]	33 (-) [-]	0 / 0
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	50.31	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
65.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	535.01	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
66.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	562.81	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
67.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1100.00]	-43.54 (-)	894.91	7/2007 (-) [12/2008]	17 (-) [-]	6 / 13
68.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1420.00]	242.00 (-)	1115.37	3/2006 (-) [12/2008]	33 (-) [-]	0 / 0
69.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	165.75	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
70.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.73	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
71.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2508.00]	873.00 (-)	1874.75	5/2006 (-) [2/2009]	33 (-) [2]	14 / 45
72.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
73.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	4.88	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
74.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1073.07	3/2005 (-) [4/2009]	49 (-) [-]	0 / 0
75.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [1252.75]	0.00 (-)	162.63	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
76.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	6.22	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
77.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [967.77]	0.00 (-)	1.46	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
78.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
79.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	591.10	9/2009 (-) [10/2009]	1 (-) [-]	1 / 69
80.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	5665.28	9/2009 (-) [11/2009]	2 (-) [-]	3 / 5

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
81.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	205.51	3/2008 (-) [12/2009]	21 (-) [-]	0 / 20
82.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	25.59	12/2009 (-) [12/2009]	0 (-) [-]	2 / 2
83.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	5.10	12/2009 (-) [12/2009]	0 (-) [-]	5 / 5
84.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	1194.57	4/2009 (-) [12/2009]	8 (-) [-]	2 / 3
85.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	167.39	12/2009 (-) [12/2009]	0 (-) [-]	5 / 5
86.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	478.48	9/2009 (-) [12/2009]	3 (-) [3]	0 / 0
87.	RESIDUE UPGRADATION & MS/HSD QUALITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	969.38	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
88.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	6.83	2/2010 (-) [2/2010]	0 (-) [-]	8 / 8
89.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	7.90	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
90.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	87.11	4/2010 (-) [3/2010]	-1 (-) [-]	0 / 0
91.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
92.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	425.66	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
93.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	140.19	2/2008 (-) [5/2010]	27 (-) [-]	0 / 0
94.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [330.40]	-3.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
95.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
96.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	80.03	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
97.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
98.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	499.44	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
99.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [5595.31]	0.00 (-)	275.27	11/2009 (-) [10/2010]	11 (-) [11]	0 / 0
100.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	635.86	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
101.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [3/2012]	22 (-) [-]	0 / 0
102.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	51.41	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
Total :			63018.43 (-) [70057.18]	7038.75 (-)	20798.07			126 / 264

POWER

103.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4309.41	5/2007 (-) [12/2008]	19 (-) [-]	50 / 57
104.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	141.83	9/2008 (-) [12/2008]	3 (-) [1]	16 / 22
105.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	599.86	6/2008 (-) [12/2008]	6 (-) [-]	5 / 22
106.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [549.82]	85.80 (-)	466.45	10/2007 (-) [12/2008]	14 (-) [-]	9 / 18
107.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	521.67	3/2008 (-) [12/2008]	9 (-) [-]	10 / 17
108.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	331.46	1/2009 (-) [1/2009]	0 (-) [-]	1 / 1
109.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1093.17	11/2008 (-) [3/2009]	4 (-) [-]	15 / 38
110.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	592.43	12/2007 (-) [3/2009]	15 (-) [-]	10 / 20
111.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	274.43	4/2009 (-) [4/2009]	0 (-) [-]	7 / 19
112.	SYSTEM STRENGTHENING	12/2005 (-)	109.95 (-)	0.00 (-)	44.34	5/2009 (-)	0 (-)	5 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SCHEME IN ROORKEE AREA (PGCIL)		[109.95]			[5/2009]	[-]	
113.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	8.45	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
114.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	700.28	9/2007 (-) [6/2009]	21 (-) [-]	13 / 38
115.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	452.81	6/2009 (-) [6/2009]	0 (-) [-]	6 / 18
116.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	218.32	7/2009 (-) [7/2009]	0 (-) [-]	6 / 17
117.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	28.47	7/2009 (-) [7/2009]	0 (-) [-]	7 / 21
118.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	109.85	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
119.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2033.06	9/2009 (-) [9/2009]	0 (-) [-]	12 / 30
120.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	91.16	10/2009 (-) [10/2009]	0 (-) [-]	10 / 21
121.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	143.44	10/2009 (-) [10/2009]	0 (-) [-]	6 / 20
122.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	800.38	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
123.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	61.61	4/2009 (-) [12/2009]	8 (-) [-]	3 / 3
124.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	21.14	1/2010 (-) [1/2010]	0 (-) [-]	3 / 22
125.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	977.19	2/2010 (-) [2/2010]	0 (-) [-]	6 / 26
126.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	242.46	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
127.	EAST-WEST TRANSMISSION	6/2006 (-)	803.70 (-)	0.06 (-)	46.20	6/2009 (-)	9 (-)	5 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CORRIDOR STRENGTHNING SCHEME		[803.76]			[3/2010]	[-]	
128.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4881.46	12/2009 (-) [3/2010]	3 (-) [-]	35 / 56
129.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [1007.16]	410.71 (-)	587.52	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
130.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	0.79	4/2010 (-) [4/2010]	0 (-) [-]	2 / 2
131.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	6.81	6/2010 (-) [6/2010]	0 (-) [-]	2 / 2
132.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	271.14	7/2010 (-) [7/2010]	0 (-) [-]	3 / 20
133.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	624.15	8/2010 (-) [8/2010]	0 (-) [-]	12 / 26
134.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	189.47	8/2010 (-) [8/2010]	0 (-) [-]	2 / 2
135.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	450.47	11/2009 (-) [8/2010]	9 (-) [-]	3 / 3
136.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	528.78	8/2010 (-) [8/2010]	0 (-) [-]	3 / 3
137.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	302.64	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0
138.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	16.13	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
139.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	39.24	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
140.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
141.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	1726.77	10/2010 (-) [10/2010]	0 (-) [-]	12 / 39
142.	Northern region System strengthening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	7.89	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
143.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	508.61	10/2010 (-) [11/2010]	1 (-) [-]	3 / 3
144.	Western Region	2/2008	340.72	0.00	24.77	11/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Strengthening Scheme-VI	(-)	(-) [340.72]	(-)		(-) [11/2010]	(-) [-]	
145.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	29.43	12/2010 (-) [12/2010]	0 (-) [-]	4 / 4
146.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	17.81	12/2010 (-) [12/2010]	0 (-) [-]	1 / 1
147.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	949.78	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
148.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2212.81	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
149.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	174.65	2/2011 (-) [2/2011]	0 (-) [-]	4 / 4
150.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2249.79	4/2009 (-) [3/2011]	23 (-) [6]	20 / 39
151.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	783.50	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
152.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	20.32	- (-) [5/2011]	- (-) [-]	0 / 0
153.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	645.67	5/2011 (-) [5/2011]	0 (-) [-]	2 / 2
154.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	366.29	11/2011 (-) [10/2011]	-1 (-) [-]	8 / 34
155.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	2460.90	9/2010 (-) [1/2012]	16 (-) [-]	3 / 12
156.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	372.40	1/2012 (-) [1/2012]	0 (-) [-]	3 / 8
157.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	3087.87	11/2010 (-) [6/2012]	19 (-) [5]	15 / 51
158.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	335.25	3/2013 (-) [3/2013]	0 (-) [-]	6 / 31
159.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	220.82	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
160.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	69.94	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
161.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			101430.98 (-) [103625.76]	2194.78 (-)	38508.16			366 / 1022
<u>HEALTH & FW</u>								
162.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
<u>RAILWAYS</u>								
163.	THANE-TURBHE- NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	395.01	3/2000 (3/2002) [10/2008]	103 (79) [-]	0 / 0
164.	LANJHIGARH ROAD- JUNAGARH	4/1993 (-)	100.00 (142.98) [142.98]	42.98 (0.00)	58.63	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
165.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [320.66]	139.93 (-)	247.67	12/2006 (12/2008) [12/2008]	24 (0) [-]	0 / 0
166.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	214.14	3/2005 (12/2008) [12/2008]	45 (0) [-]	0 / 0
167.	TAHANJAVUR- VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	439.86	- (11/2008) [12/2008]	- (1) [-]	0 / 0
168.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.86	- (-) [12/2008]	- (-) [-]	0 / 0
169.	NANDYAL- YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [432.09]	276.35 (267.73)	141.38	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
170.	DHARMAVARAM- PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	296.01	- (2/2009) [2/2009]	- (0) [-]	0 / 0
171.	JALANDHAR- PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [707.35]	298.35 (298.59)	620.55	6/2007 (-) [2/2009]	20 (-) [-]	0 / 0
172.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	142.30	- (2/2009) [2/2009]	- (0) [-]	0 / 0
173.	JAYANAGAR- DARBHANGA- NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	248.31	- (-) [3/2009]	- (-) [-]	0 / 0
174.	KHURDA ROAD- BARANG 3rd LINE	4/2000 (-)	133.41 (207.00) [207.00]	73.59 (0.00)	77.19	- (3/2009) [3/2009]	- (0) [-]	0 / 0
175.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	235.45	- (3/2009) [3/2009]	- (0) [-]	0 / 0
176.	AJMER-PHULERA- RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.60]	364.60 (-)	469.38	3/2008 (3/2009) [3/2009]	12 (0) [-]	0 / 0
177.	ABOHAR-FAZILKA	9/2001	86.44	123.13	68.86	3/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [209.57]	(-)		(-) [3/2009]	(-) [-]	
178.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	134.04	3/2008 (3/2009) [3/2009]	12 (0) [-]	0 / 0
179.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	102.05	- (5/2009) [5/2009]	- (0) [-]	0 / 0
180.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	770.20	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
181.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	48.16	- (-) [6/2009]	- (-) [-]	0 / 0
182.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	250.41	- (6/2009) [6/2009]	- (0) [-]	0 / 0
183.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	242.95	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
184.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	327.33	3/1996 (6/2009) [8/2009]	161 (2) [2]	0 / 0
185.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [721.00]	419.36 (-)	107.06	- (9/2009) [9/2009]	- (0) [-]	0 / 0
186.	Vallarparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	126.78	3/2009 (3/2009) [10/2009]	7 (7) [4]	0 / 0
187.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	93.64	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
188.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	254.44	- (3/2009) [12/2009]	- (9) [-]	0 / 0
189.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	110.33	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
190.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (240.59) [607.09]	469.09 (366.50)	113.74	- (12/2012) [12/2009]	- (-36) [-]	0 / 0
191.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	96.21	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
192.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	112.34	- (-) [12/2009]	- (-) [13]	0 / 0
193.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	869.09	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
194.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [816.40]	591.40 (493.40)	460.76	3/2001 (-) [12/2009]	105 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
195.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1022.12]	289.12 (-)	244.89	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
196.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	109.92	- (12/2009) [12/2009]	- (0) [-]	0 / 0
197.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	189.93	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
198.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	75.52	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
199.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	212.95	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
200.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	170.67	- (12/2010) [3/2010]	- (-9) [-]	0 / 0
201.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (653.84) [648.76]	375.09 (-5.08)	306.05	- (12/2009) [3/2010]	- (3) [-]	0 / 0
202.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	59.51	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
203.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [467.98]	318.60 (-)	175.57	2/2010 (-) [3/2010]	1 (-) [1]	0 / 0
204.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	192.28	6/1999 (-) [3/2010]	129 (-) [-]	0 / 0
205.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	72.28	- (-) [3/2010]	- (-) [-]	0 / 0
206.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.68	- (-) [3/2010]	- (-) [-]	0 / 0
207.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	39.97	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0
208.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	158.65	- (3/2010) [3/2010]	- (0) [-]	0 / 0
209.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.63	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
210.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	364.08	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
211.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	102.94	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0
212.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1900.00]	1252.00 (498.99)	1348.07	3/2009 (-) [3/2011]	24 (-) [12]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
213.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	1060.09	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
214.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	16.92	- (-) [3/2012]	- (-) [24]	0 / 0
215.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1526.23]	613.53 (-)	10.66	- (-) [3/2012]	- (-) [-]	0 / 0
216.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4980.95	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
217.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	43.79	3/2011 (-) [3/2014]	36 (-) [36]	0 / 0
218.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.58	- (-) [-]	- (-) [-]	0 / 0
219.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	123.38	3/2004 (-) [-]	- (-) [-]	0 / 0
220.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	181.07	- (-) [-]	- (-) [-]	0 / 0
221.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	285.44	- (-) [-]	- (-) [-]	0 / 0
222.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
223.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	194.94	- (-) [-]	- (-) [-]	0 / 0
224.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	44.49	- (-) [-]	- (-) [-]	0 / 0
225.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	42.80	- (-) [-]	- (-) [-]	0 / 0
226.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
227.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [532.00]	207.34 (-)	59.36	- (-) [-]	- (-) [-]	0 / 0
228.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
229.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.24	- (-) [-]	- (-) [-]	0 / 0
230.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	215.29	6/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
231.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	169.19	- (-) [-]	- (-) [-]	0 / 0
232.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
233.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
234.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	376.27	7/2005 (-) [-]	- (-) [-]	0 / 0
235.	HAPUR-KANKATHER	4/2003 (-)	106.64 (-) [137.31]	30.67 (-)	131.87	3/2007 (-) [-]	- (-) [-]	0 / 0
236.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	403.51	3/1994 (-) [-]	- (-) [-]	0 / 0
237.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.46	- (-) [-]	- (-) [-]	0 / 0
238.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [550.00]	450.00 (-)	292.22	- (-) [-]	- (-) [-]	0 / 0
239.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	438.41	- (-) [-]	- (-) [-]	0 / 0
240.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
241.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	74.64	- (-) [-]	- (-) [-]	0 / 0
242.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [207.80]	115.17 (-)	70.45	- (-) [-]	- (-) [-]	0 / 0
243.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	21.96	- (-) [-]	- (-) [-]	0 / 0
244.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [-]	- (-) [-]	0 / 0
245.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	431.08	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
246.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	33.37	- (-) [-]	- (-) [-]	0 / 0
247.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	34.29	- (-) [-]	- (-) [-]	0 / 0
248.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-)	0.00 (-)	175.21	3/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[180.82]			[-]	[-]	
249.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
250.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	77.20	- (-) [-]	- (-) [-]	0 / 0
251.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	221.15	- (-) [-]	- (-) [-]	0 / 0
252.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
253.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
254.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0
255.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
256.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
257.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	888.81	3/2007 (-) [-]	- (-) [-]	0 / 0
258.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	85.06	3/1998 (8/2005) [-]	- (-) [-]	0 / 0
259.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
260.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	14.45	- (-) [-]	- (-) [-]	0 / 0
261.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
262.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
263.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	20.58	- (-) [-]	- (-) [-]	0 / 0
264.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [586.69]	486.69 (-)	595.10	- (-) [-]	- (-) [-]	0 / 0
265.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	262.88	- (-) [-]	- (-) [-]	0 / 0
266.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-)	117.29 (-)	67.78	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[274.29]			[-]	[-]	
267.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	20.09	- (-) [-]	- (-) [-]	0 / 0
268.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [587.08]	338.64 (-)	454.82	- (-) [-]	- (-) [-]	0 / 0
269.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	187.43	- (-) [-]	- (-) [-]	0 / 0
270.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [330.25]	155.25 (-)	272.77	- (-) [-]	- (-) [-]	0 / 0
271.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
272.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	131.92	3/2004 (7/2008) [-]	- (-) [-]	0 / 0
273.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
274.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
275.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	41.15	- (-) [-]	- (-) [-]	0 / 0
276.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.46	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
277.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	110.90	- (-) [-]	- (-) [-]	0 / 0
278.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	188.34	3/2006 (-) [-]	- (-) [-]	0 / 0
279.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	143.04	- (-) [-]	- (-) [-]	0 / 0
280.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	541.08	- (-) [-]	- (-) [-]	0 / 0
281.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	165.75	- (-) [-]	- (-) [-]	0 / 0
282.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
283.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
284.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
285.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	497.88	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
286.	AMROHA-KANKATHER	4/2000 (-)	57.00 (-) [107.29]	50.29 (-)	89.48	3/2005 (5/2008) [-]	- (-) [-]	0 / 0
287.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	80.72	- (-) [-]	- (-) [-]	0 / 0
288.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	250.73	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
289.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.46]	43.65 (-4.10)	1.64	- (-) [-]	- (-) [-]	0 / 0
290.	Madurai-Dindigul	4/2003 (-)	73.19 (202.92) [202.92]	129.73 (0.00)	125.23	- (-) [-]	- (-) [-]	0 / 0
291.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [169.94]	55.93 (-114.01)	167.80	- (-) [-]	- (-) [-]	0 / 0
292.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
293.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [129.74]	0.00 (-)	64.80	3/2006 (-) [-]	- (-) [-]	0 / 0
294.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
295.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	87.30	3/2008 (6/2008) [-]	- (-) [-]	0 / 0
296.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.79	2/2006 (-) [-]	- (-) [-]	0 / 0
297.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
Total :			37576.84 (-) [73071.40]	35494.56 (-)	31215.16			0 / 0
ROAD TRANSPORT & HIGHWAYS								
298.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	400.64	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
299.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	253.20	8/2007 (-) [9/2008]	13 (-) [-]	0 / 0
300.	TIRUNELVEI-PANAGUDI, KM.160-	12/2003 (-)	423.54 (-)	0.00 (-)	147.80	3/2008 (-)	6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.203, NH-7 (TAMIL NADU)		[423.54]			[9/2008]	[-]	
301.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	368.88	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
302.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	288.93	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
303.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	186.20	7/2004 (-) [9/2008]	50 (-) [-]	0 / 0
304.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	114.07	8/2004 (-) [10/2008]	50 (-) [-]	0 / 0
305.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	248.57	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
306.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	212.52	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
307.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	575.31	11/2007 (-) [10/2008]	11 (-) [-]	0 / 0
308.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	164.84	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
309.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
310.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	210.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
311.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	117.83	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
312.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	150.80	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
313.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	193.30	2/2009 (-) [11/2008]	-3 (-) [-]	0 / 0
314.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	364.60	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
315.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	190.50	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
316.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	348.49	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
317.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	183.82	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
318.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	182.60	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
319.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	374.61	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
320.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	383.98	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
321.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	210.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
322.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	155.50	2/2008 (-) [12/2008]	10 (-) [-]	0 / 0
323.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	445.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
324.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	352.73	7/2004 (-) [12/2008]	53 (-) [-]	0 / 0
325.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	118.39	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
326.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	355.28	3/2005 (-) [12/2008]	45 (-) [-]	0 / 0
327.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	123.67	12/2004 (-) [12/2008]	48 (-) [-]	0 / 0
328.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	259.00	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
329.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	343.20	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
330.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	587.20	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
331.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	691.80	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
332.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	457.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
333.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	322.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
334.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	248.10	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
335.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	317.60	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
336.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	253.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
337.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	510.40	5/2007 (-) [12/2008]	19 (-) [-]	0 / 0
338.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (446.99) [440.93]	0.00 (-6.06)	491.19	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
339.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	114.60	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
340.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	270.20	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
341.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	335.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
342.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	293.90	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
343.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	314.40	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
344.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	324.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
345.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	335.09	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
346.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	166.20	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
347.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	78.22	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
348.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	568.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
349.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	190.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
350.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	354.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
351.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	621.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
352.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	577.60	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
353.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	291.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
354.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
355.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	51.08	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
356.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (121.64) [109.00]	0.00 (-12.64)	61.35	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
357.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	40.98	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
358.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	299.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
359.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	62.95	6/2005 (-) [3/2009]	45 (-) [-]	0 / 0
360.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	79.89	6/2008 (-) [3/2009]	9 (-) [-]	0 / 0
361.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (281.87) [276.00]	0.00 (-5.87)	208.65	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
362.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (318.05) [310.00]	0.00 (-8.05)	220.44	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
363.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	362.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
364.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	21.39	11/2008 (-) [5/2009]	6 (-) [-]	0 / 0
365.	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	78.27	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
366.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	80.41	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
367.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (238.72) [230.00]	0.00 (-8.72)	121.38	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
368.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	200.01	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
369.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (198.06) [193.00]	0.00 (-5.06)	160.60	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
370.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (248.69) [237.80]	0.00 (-10.89)	47.56	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
371.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (356.51) [332.94]	0.00 (-23.57)	124.40	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
372.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (335.29) [305.00]	0.00 (-30.29)	164.43	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
373.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	187.50	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
374.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	67.74	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
375.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (262.60) [239.00]	0.00 (-23.60)	167.60	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
376.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (323.00) [291.80]	0.00 (-31.20)	192.49	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
377.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	59.81	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
378.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (266.06) [227.00]	0.00 (-39.06)	91.06	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
379.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (255.21) [205.00]	0.00 (-50.21)	164.20	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
380.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (249.95) [212.00]	0.00 (-37.95)	192.30	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
381.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (383.42) [340.00]	0.00 (-43.42)	172.89	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
382.	RAJMARG CHORAHALAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	20.41	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
383.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	73.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
384.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-	12/2003 (-)	600.24 (-)	0.00 (-)	283.20	10/2009 (-)	-4 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	28 (U.P.)		[600.24]			[6/2009]	[-]	
385.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	25.35	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
386.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
387.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (199.41) [195.00]	0.00 (-4.41)	40.27	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
388.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (388.23) [340.00]	0.00 (-48.23)	107.20	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
389.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (115.56) [100.50]	0.00 (-15.06)	98.54	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
390.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	72.71	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
391.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	89.11	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
392.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	352.59	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
393.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (228.43) [221.82]	0.00 (-6.61)	68.44	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
394.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	61.08	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
395.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	52.88	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
396.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	68.14	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
397.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
398.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (253.12) [242.00]	0.00 (-11.12)	186.80	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
399.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	79.31	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
400.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	54.02	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
401.	GANGA BRIDGE-RAMDEVI CROSSING,	12/2003 (-)	155.00 (159.06)	46.66 (42.60)	32.82	9/2008 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.75-KM.80.06, NH-25 (U.P.)		[201.66]			[6/2009]	[-]	
402.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
403.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (259.77) [227.00]	0.00 (-32.77)	157.10	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
404.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	200.10	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
405.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	35.05	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
406.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	90.72	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
407.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	185.00	7/2010 (-) [7/2009]	-12 (-) [-]	0 / 0
408.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	449.20	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
409.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (504.00) [492.00]	0.00 (-12.00)	389.10	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
410.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	83.81	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
411.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	63.85	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
412.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	97.52	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
413.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	83.50	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
414.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (263.97) [240.00]	0.00 (-23.97)	69.89	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
415.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (357.14) [300.00]	0.00 (-57.14)	133.20	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
416.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	355.70	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
417.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (311.13) [275.00]	0.00 (-36.13)	99.74	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
418.	JHANSI-LALITPUR,	12/2003	276.09	0.00	123.70	9/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.49.7-KM.99, NH-26 (U.P.)	(-)	(-) [276.09]	(-)		(-) [9/2009]	(-) [-]	
419.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (318.77) [239.00]	0.00 (-79.77)	77.32	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
420.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	143.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
421.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	46.39	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
422.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	52.11	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
423.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	158.70	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
424.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	57.10	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
425.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	31.91	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
426.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (171.62) [155.04]	0.00 (-16.58)	12.76	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
427.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (179.25) [167.64]	0.00 (-11.61)	13.13	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
428.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	41.61	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
429.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	127.00	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
430.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	135.30	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
431.	SAGAR-RAJMARG CHORAH, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	40.38	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
432.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (226.17) [199.81]	0.00 (-26.36)	4.18	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
433.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (317.11) [280.00]	0.00 (-37.11)	69.04	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
434.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	42.40	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
435.	BARA-ORAI, KM.449-KM.422 & KM.255-	12/2003 (-)	465.00 (-)	0.00 (-)	20.55	4/2009 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.220, NH -2 & 25, (U.P.)		[465.00]			[12/2009]	[-]	
436.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	155.60	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
437.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	91.64	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
438.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (273.80) [264.72]	0.00 (-9.08)	66.07	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
439.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	75.76	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
440.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	56.83	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
441.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.10	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
442.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
443.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (286.70) [284.00]	0.00 (-2.70)	161.00	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
444.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	218.37	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
445.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (253.08) [212.00]	0.00 (-41.08)	29.68	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
446.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (241.53) [196.00]	0.00 (-45.53)	23.32	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
447.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	88.31	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
448.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	319.10	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
449.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	198.00	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
450.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	121.00	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
451.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	102.20	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
452.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-	12/2003 (-)	217.61 (238.34)	0.00 (-20.73)	30.24	4/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	31 (ASSAM)		[217.61]			[4/2010]	[-]	
453.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	84.91	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
454.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	88.29	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
455.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	1.73	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
456.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.88	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
457.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	181.60	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
458.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	0.22	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
459.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	253.00	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
460.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	82.12	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0
461.	LUMDING TO DABOKA	12/2003 (-)	130.00 (143.97) [130.00]	0.00 (-13.97)	11.08	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
462.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
463.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	35.72	9/2007 (-) [10/2010]	37 (-) [-]	0 / 0
464.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	10.88	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
465.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.45	1/2004 (-) [-]	- (-) [-]	0 / 0
466.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	57.28	7/2008 (-) [-]	- (-) [-]	0 / 0
467.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	461.40	4/2007 (-) [-]	- (-) [-]	0 / 0
468.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (295.80) [522.00]	249.00 (226.20)	139.73	3/2005 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
469.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	404.55	2/2007 (-) [-]	- (-) [-]	0 / 0
470.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	322.70	2/2008 (-) [-]	- (-) [-]	0 / 0
471.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	416.50	2/2005 (-) [-]	- (-) [-]	0 / 0
472.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (133.03) [133.03]	0.00 (0.00)	208.45	8/2005 (-) [-]	- (-) [-]	0 / 0
473.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [-]	- (-) [-]	0 / 0
474.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	288.64	3/2008 (-) [-]	- (-) [-]	0 / 0
475.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
476.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [182.52]	0.00 (-)	253.21	6/2004 (-) [-]	- (-) [-]	0 / 0
477.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	182.83	9/2007 (-) [-]	- (-) [-]	0 / 0
478.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (114.00) [193.00]	87.00 (79.00)	46.31	8/2006 (-) [-]	- (-) [-]	0 / 0
479.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	79.28	9/2007 (-) [-]	- (-) [-]	0 / 0
480.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	683.30	7/2008 (-) [-]	- (-) [-]	0 / 0
481.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (205.99) [120.00]	0.00 (-85.99)	32.28	9/2006 (-) [-]	- (-) [-]	0 / 0
482.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	427.75	3/2005 (-) [-]	- (-) [-]	0 / 0
Total :			55765.18 (-) [56782.23]	1017.05 (-)	33437.39			0 / 0
SHIPPING & PORTS								
483.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	40.52	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
484.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.88	6/2007 (1/2009) [1/2009]	19 (0) [-]	0 / 0
485.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.06	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
486.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	460.51	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
487.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	188.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
488.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	70.80	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
489.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	576.71	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			5454.08 (-) [5552.60]	98.52 (-)	1346.96			0 / 0

TELECOMMUNICATION

490.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [9/2008]	33 (-) [-]	0 / 0
491.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [167.61]	-191.46 (-)	36.19	6/2005 (-) [9/2008]	39 (-) [-]	0 / 0
492.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	4/2007 (-)	134.25 (-) [134.25]	0.00 (-)	19.07	6/2008 (-) [10/2008]	4 (-) [1]	0 / 0
493.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	73.31	6/2007 (-) [11/2008]	17 (-) [-]	0 / 0
494.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [11/2008]	41 (-) [-]	0 / 0
495.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [275.00]	25.00 (-)	270.12	5/2006 (-) [12/2008]	31 (-) [3]	0 / 0
496.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.65	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
497.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	91.79	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
498.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	89.17	10/2007 (-) [12/2008]	14 (-) [2]	0 / 0
499.	CONVERGENT BILLING	1/2006	247.00	0.00	119.50	2/2007	22	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AND CRM MTNL (MUMBAI)	(-)	(-) [247.00]	(-)		(-) [12/2008]	(-) [-]	
500.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
501.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	117.49	1/2007 (-) [12/2008]	23 (-) [-]	0 / 0
502.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [312.86]	0.00 (-)	71.07	2/2008 (-) [12/2008]	10 (-) [2]	0 / 0
503.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
504.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	109.95	10/2007 (-) [12/2008]	14 (-) [-]	0 / 0
505.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	357.63	3/2006 (-) [1/2009]	34 (-) [2]	0 / 0
506.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [300.00]	50.00 (-)	42.96	12/2005 (-) [1/2009]	37 (-) [4]	0 / 0
507.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	134.06	12/2004 (-) [3/2009]	51 (-) [-]	0 / 0
508.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	76.49	11/2007 (-) [4/2009]	17 (-) [4]	0 / 0
509.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	8.20	12/2006 (-) [4/2009]	28 (-) [4]	0 / 0
510.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	89.33	6/2005 (-) [-]	- (-) [-]	0 / 0
511.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [-]	- (-) [-]	0 / 0
512.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [-]	- (-) [-]	0 / 0
513.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
514.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
515.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
516.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [-]	- (-) [-]	0 / 0
517.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
518.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			9517.25 (-) [8545.31]	-971.94 (-)	3604.25			0 / 0
URBAN DEVELOPMENT								
519.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	4870.33	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
520.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	4870.33			0 / 7
WATER RESOURCES								
521.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			365094.48 (-) [415700.30]	50605.82 (-)	164214.54			852 / 2210
NIC-MoS&PI(IPMD) [9/2008]								