

Sector-Wise number of on going projects in February, 2002

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	92
2.	POWER	30
3.	PETROLEUM	29
4.	COAL	12
5.	SHIPPING & PORTS	7
6.	ROAD TRANSPORT & HIGHWAYS	5
7.	ATOMIC ENERGY	3
8.	FERTILISERS	2
9.	MINES	2
10.	HEALTH & FW	2
11.	STEEL	1
12.	URBAN DEVELOPMENT	1
Total		186

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57
<u>June, 2001</u>				
	<u>FINANCE</u>			
4.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	03/1992	268.19
	<u>PETROLEUM</u>			
5.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	1229.45	04/2001	1075.59
	<u>POWER</u>			
6.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	04/1996	1343.73
<u>August, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
7.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	133.98	04/1996	256.33
8.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	82.75	09/1998	240.73
9.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	298.50	06/1999	374.00
10.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	88.26	03/2000	125.41
<u>September, 2001</u>				
	<u>FERTILISERS</u>			
11.	NANGAL UREA EXPANSION (NFL)	135.13	05/2001	128.24
	<u>POWER</u>			
12.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	444.67	11/1999	44.60

	<u>RAILWAYS</u>			
13.	JOGIGHOPA-GUWAHATI(NFR)	117.30	06/1994	698.33
<u>October, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
14.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	117.73	05/1997	292.28
15.	IMP. OF NH-2 IN JHARKHAND (NHAI)	127.89	06/1999	184.20
16.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	143.35	06/1999	196.10
	<u>TELECOMMUNICATION</u>			
17.	INMARSAT-P(VSNL)	546.00	09/2000	550.44
<u>December, 2001</u>				
	<u>MINES</u>			
18.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	1664.60	03/2001	1231.66
	<u>RAILWAYS</u>			
19.	QUILON-TRIVANDRUM CENTRAL(LD),SR	45.76	12/1993	129.23
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
20.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	102.97	03/1997	243.06
21.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	166.71	07/1998	362.23
22.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	322.50	05/2002	78.67
<u>January, 2002</u>				
	<u>RAILWAYS</u>			
23.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	200.00	12/1995	718.00
	<u>TELECOMMUNICATION</u>			
24.	SAFE CABLE SYSTEM(VSNL)	231.00	12/2001	144.74
<u>February, 2002</u>				
	<u>PETROLEUM</u>			
25.	KONDAPALLY-LANCO PIPELINE(GAIL)	299.50	04/2002	156.68
26.	INSITU COMBUSTION, BALOL(ONGC)	133.64	07/1997	97.98
27.	FCCU AT HALDIA(IOC)	507.00	02/2002	183.20
28.	ZA WELL PLATFORM(ONGCL)	302.24	12/2001	57.81
	<u>RAILWAYS</u>			
29.	DIVA-VASAI ROAD(LD),CR	90.00	03/1998	150.04
	<u>SHIPPING & PORTS</u>			
30.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	593.90	04/1998	816.11

Summary of projects on Flash Report for the month of February, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	193
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	1
Number of Projects in Current Month :	186

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	55	13	52	11	55	186	30
Latest Approved	50	12	59	10	55	186	27

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	153	117523.48	135594.81	30765.28	22.69	18071.33	15.38
Revised	33	30940.48	36412.58	21454.32	58.92	5472.10	17.69
Total	186	148463.96	172007.39	52219.60	30.36	23543.43	15.86

IV. Milestones (Cumulative due and Achieved)

Total	1550
Achieved upto month	431

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	KONDAPALLY-LANCO PIPELINE(GAIL) {Completed}	10/2000	299.50	04/2002	200.00	08/2001	156.68
2	FCCU AT HALDIA(IOC) {Completed}	02/1999	507.00	02/2002	5104.00	09/2001	183.2
3	INSITU COMBUSTION, BALOL(ONGC) {Completed}	10/1995	133.64	07/1997	118.08	11/2001	97.98

4	ZA WELL PLATFORM(ONGCL) {Completed}	12/1999	302.24	12/2001	302.24	12/2001	57.81
<u>RAILWAYS</u>							
5	DIVA-VASAI ROAD(LD),CR {Completed}	04/1995	90.00	03/1998	157.00	12/2001	150.04
<u>SHIPPING & PORTS</u>							
6	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI) {Completed}	04/1993	593.90	04/1998	1058.52	12/2001	816.11

VI. List of projects added

					Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>ROAD TRANSPORT & HIGHWAYS</u>						
1	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	02/1994	322.50	05/2002	377.00	05/2002

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>PETROLEUM</u>							
1	REFINERY MODERNISATION(BPCL)	1592.65	1592.65	09/2003	07/2004	10/2004	3
2	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	343.00	05/2002	05/2002	07/2002	2
<u>RAILWAYS</u>							
3	CALICUT-MANGALORE DOUBLING	240.00	488.90	-NA-	06/2002	12/2002	6
<i>Number of projects reporting additional delay = 3</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	24144.00
2	COAL	12	7972.49	8638.50	8616.47
3	FERTILISERS	2	438.03	791.36	1299.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	1	430.50	430.50	450.00
6	PETROLEUM	29	32128.05	32128.05	31550.38
7	POWER	30	34961.63	45763.91	53144.00
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	92	24594.93	25530.51	36550.66
10	ROAD TRANSPORT & HIGHWAYS	5	824.28	1087.22	1778.35
11	SHIPPING & PORTS	7	2195.09	2195.09	2440.31
12	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		186	131918.96	148463.96	172007.39

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2106.00	1/2007 (-) [7/2006]	-6 (-) [-]	14 / 101
2.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	-	12/2008 (-) [3/2008]	-9 (-) [-]	0 / 0
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	377.00	10/2009 (-) [10/2009]	0 (-) [-]	0 / 75
Total :			20831.06 (-) [24144.00]	3312.94 (-)	2483.00			14 / 176
COAL								
4.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	369.95	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 1
5.	PAREJ OC(CCL)	3/1993 (12/2001)	116.19 (162.88) [162.88]	46.69 (0.00)	125.61	3/1998 (3/2002) [3/2002]	48 (0) [-]	0 / 3
6.	GOUTHAMKHANI OC (SCCL)	6/1995 (11/2001)	415.93 (159.74) [159.74]	-256.19 (0.00)	119.91	3/2002 (3/2002) [3/2002]	0 (0) [-]	0 / 2
7.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	941.14	3/2001 (5/2002) [7/2002]	16 (2) [-]	7 / 13
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	169.40	3/1994 (3/2000) [3/2003]	108 (36) [-]	0 / 2
9.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	110.98	3/1989 (3/2003) [3/2003]	168 (0) [-]	0 / 1
10.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	676.35	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
11.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.05	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
12.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1385.46	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	981.94	3/2004 (-) [3/2004]	0 (-) [-]	2 / 9
14.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1022.97	3/1998 (3/2004) [3/2004]	72 (0) [-]	2 / 5
15.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-)	0.00 (-)	40.78	3/2004 (-)	0 (-)	0 / 4

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[110.89]			[3/2004]	[-]	
Total :			7972.49 (-) [8616.47]	643.98 (-)	5965.54			25 / 70

FERTILISERS

16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	211.00	5/2001 (2/2002) [10/2002]	17 (8) [-]	0 / 0
17.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	1041.00			0 / 0

MINES

18.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1230.80	5/2002 (-) [11/2002]	6 (-) [-]	2 / 24
19.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	77.26	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
Total :			2541.98 (-) [2541.98]	0.00 (-)	1308.06			2 / 24

STEEL

20.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [450.00]	19.50 (-)	284.77	8/1999 (-) [7/2002]	35 (-) [-]	8 / 32
Total :			430.50 (-) [450.00]	19.50 (-)	284.77			8 / 32

PETROLEUM

21.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [287.00]	-185.00 (-)	279.04	2/2002 (-) [2/2002]	0 (-) [-]	2 / 8
22.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [120.00]	-78.02 (-)	80.45	12/2001 (-) [2/2002]	2 (-) [-]	0 / 0
23.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	275.14	11/2002 (-) [3/2002]	-8 (-) [-]	9 / 15
24.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	288.81	6/2002 (-) [3/2002]	-3 (-) [-]	22 / 27
25.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	82.85	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
26.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [522.00]	25.00 (-)	446.70	5/2002 (-) [5/2002]	0 (-) [-]	27 / 29
27.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	1226.44	5/2002 (-) [5/2002]	0 (-) [-]	35 / 42

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	116.48	5/2003 (-) [6/2002]	-11 (-) [-]	15 / 20
29.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	233.14	5/2002 (-) [7/2002]	2 (-) [2]	20 / 34
30.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	8/2000 (-)	1734.00 (-) [329.05]	-1404.95 (-)	5.61	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
31.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [329.05]	0.00 (-)	5.67	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
32.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	16.35	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
33.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	21.31	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
34.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	214.89	7/2003 (-) [7/2003]	0 (-) [-]	22 / 82
35.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOC)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	0.77	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
36.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	3.47	8/2003 (-) [8/2003]	0 (-) [-]	6 / 42
37.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	30.21	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
38.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	69.00	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
39.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	40.43	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
40.	INTEGRATED PARA-XYLENE(IOC)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	183.20	8/2005 (-) [8/2004]	-12 (-) [-]	0 / 0
41.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOC)	8/2001 (-)	1483.00 (-) [557.00]	-926.00 (-)	5.83	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
42.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	92.15	9/2003 (-) [10/2004]	13 (-) [3]	14 / 19
43.	PANIPAT REFINERY EXPANSION (IOC)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	95.73	1/2005 (-) [10/2004]	-3 (-) [-]	0 / 0
44.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	54.13	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
45.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
47.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [348.10]	3.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
48.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
49.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	107.45	- (-) [-]	- (-) [-]	0 / 0
Total :			32128.05 (-) [31550.38]	-577.67 (-)	3994.76			178 / 378

POWER

50.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	4/1987 (-)	312.78 (774.12) [1455.45]	1142.67 (681.33)	1398.45	8/1994 (3/1998) [3/2002]	91 (48) [-]	7 / 7
51.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3647.78	3/1999 (-) [3/2002]	36 (-) [-]	1 / 16
52.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [683.80]	62.23 (-)	404.80	3/2000 (-) [7/2002]	28 (-) [-]	1 / 4
53.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [658.92]	179.41 (-)	369.89	3/2000 (-) [7/2002]	28 (-) [-]	3 / 6
54.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	302.75	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
55.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2345.07	12/2002 (-) [12/2002]	0 (-) [-]	28 / 36
56.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [702.97]	281.97 (-)	455.22	3/1999 (-) [12/2002]	45 (-) [-]	2 / 11
57.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	136.54	2/2003 (-) [2/2003]	0 (-) [-]	4 / 15
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
59.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	10.77	4/2003 (-) [4/2003]	0 (-) [-]	5 / 16
60.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	1234.16	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
61.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	63.84	7/2003 (-) [7/2003]	0 (-) [-]	4 / 15
62.	MADURAI-THIRUVANANTHAPURAM	10/2000 (-)	195.97 (-)	0.00 (-)	15.62	10/2003 (-)	0 (-)	3 / 18

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	400 KV D/C LINE(P.GRID)		[195.97]			[10/2003]	[-]	
63.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6311.55	4/1996 (3/2002) [12/2003]	92 (21) [-]	11 / 11
64.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	34.82	3/2000 (-) [12/2003]	45 (-) [-]	8 / 16
65.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4228.67]	4045.22 (668.90)	3134.31	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 6
66.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	64.89	1/2004 (-) [12/2003]	-1 (-) [-]	4 / 16
67.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	-	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
68.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	980.07	5/2004 (-) [5/2004]	0 (-) [-]	1 / 5
69.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	21.64	9/2003 (-) [12/2004]	15 (-) [-]	4 / 18
70.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
71.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
72.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	586.92	10/1998 (3/2005) [3/2005]	77 (0) [-]	8 / 25
73.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	133.21	8/2005 (-) [8/2005]	0 (-) [-]	15 / 39
74.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	1712.69	2/2006 (-) [2/2006]	0 (-) [-]	32 / 94
75.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	66.85	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
76.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	253.71	5/2006 (-) [5/2006]	0 (-) [-]	12 / 64
77.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	58.35	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
78.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	327.35	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
79.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	16.77	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			34961.63 (-)	18182.37 (-)	24088.02			185 / 514

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[53144.00]					
HEALTH & FW								
80.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	88.09	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
81.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	39.55	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 5
Total :			140.92 (-) [691.84]	550.92 (-)	127.64			2 / 5
RAILWAYS								
82.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	57.70	- (-) [12/2001]	- (-) [-]	0 / 0
83.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
84.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
85.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	354.38	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
86.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
87.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	250.51	3/1994 (-) [3/2002]	96 (-) [-]	0 / 0
88.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
89.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	391.03	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
90.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	35.37	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0
91.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	79.20	- (-) [3/2002]	- (-) [-]	0 / 0
92.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	242.19	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
93.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
94.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
95.	THANE-TURBHE-NERUL-	5/1992	403.39	0.00	214.82	3/2000	33	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	VASHI	(-)	(-) [403.39]	(-)		(-) [12/2002]	(-) [-]	
96.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [135.00]	46.00 (-)	44.31	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
97.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	436.03	- (-) [12/2002]	- (-) [6]	0 / 0
98.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
99.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	45.42	- (-) [3/2003]	- (-) [-]	0 / 0
100.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	187.26	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
101.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
102.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	252.47	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
103.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [177.34]	-1.42 (0.00)	44.54	- (-) [3/2003]	- (-) [-]	0 / 0
104.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [445.95]	395.95 (333.95)	370.24	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
105.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	33.39	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
106.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	131.26	- (-) [3/2003]	- (-) [-]	0 / 0
107.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	140.02	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
108.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	96.93	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
109.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	33.91	- (12/1996) [6/2003]	- (78) [-]	0 / 0
110.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.05]	348.55 (-)	272.87	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
111.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	283.70	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
112.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [263.79]	142.89 (-)	52.72	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
113.	AMBALA-MORADABAD	3/1993	152.21	0.00	113.23	3/1998	72	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [152.21]	(-)		(-) [3/2004]	(-) [-]	
114.	HOSPET-GUNTAHAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	4.42	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
115.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	24.28	- (-) [3/2005]	- (-) [-]	0 / 0
116.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	187.54	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
117.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	98.22	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
118.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	38.00	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
119.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	7.83	- (-) [6/2006]	- (-) [-]	0 / 0
120.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	404.55	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
121.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
122.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
123.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	46.66	- (-) [-]	- (-) [-]	0 / 0
124.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	3.03	5/2008 (-) [-]	- (-) [-]	0 / 0
125.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
126.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.05]	-3.06 (-)	73.30	3/1996 (-) [-]	- (-) [-]	0 / 0
127.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.86	- (-) [-]	- (-) [-]	0 / 0
128.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	127.39	- (-) [-]	- (-) [-]	0 / 0
129.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
130.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	284.50	12/1996 (-) [-]	- (-) [-]	0 / 0
131.	MUZAFFARPUR-	3/1997	100.00	0.00	1.11	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SITAMARHI	(-)	(-) [100.00]	(-)		(-) [-]	(-) [-]	
132.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.30	- (-) [-]	- (-) [-]	0 / 0
133.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	50.76	- (-) [-]	- (-) [-]	0 / 0
134.	SURENDRANAGAR- BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	55.57	3/2004 (-) [-]	- (-) [-]	0 / 0
135.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	146.80	3/2000 (-) [-]	- (-) [-]	0 / 0
136.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
137.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	35.16	3/1996 (-) [-]	- (-) [-]	0 / 0
138.	ARSIKERE-HASSAN- MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [284.07]	97.91 (-)	155.52	3/1996 (-) [-]	- (-) [-]	0 / 0
139.	HARMUTI- ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
140.	MADURAI- RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	3.90	7/2006 (-) [-]	- (-) [-]	0 / 0
141.	NANDYAL- YERRAGUNTALA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.22	2/2009 (-) [-]	- (-) [-]	0 / 0
142.	LANJHIGARH ROAD- JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
143.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	31.71	- (3/2000) [-]	- (-) [-]	0 / 0
144.	MANDERHILL-DUMKA- RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	19.92	- (-) [-]	- (-) [-]	0 / 0
145.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [450.69]	225.69 (-)	140.56	3/2001 (-) [-]	- (-) [-]	0 / 0
146.	LUMDING-SILCHAR- MIGRENDISA- DITOKCHERRA	4/1996 (-)	648.00 (-) [1596.69]	948.69 (-)	95.41	3/2009 (-) [-]	- (-) [-]	0 / 0
147.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	55.60	- (-) [-]	- (-) [-]	0 / 0
148.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	42.42	- (-) [-]	- (-) [-]	0 / 0
150.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [225.42]	117.42 (-)	9.68	12/2009 (-) [-]	- (-) [-]	0 / 0
151.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [406.97]	306.97 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
152.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	0.50	- (-) [-]	- (-) [-]	0 / 0
153.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	5.03	- (-) [-]	- (-) [-]	0 / 0
154.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	74.39	- (-) [-]	- (-) [-]	0 / 0
155.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
156.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [330.50]	97.50 (-5.27)	12.41	- (-) [-]	- (-) [-]	0 / 0
157.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
158.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.26	- (-) [-]	- (-) [-]	0 / 0
159.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
160.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	0.84	- (-) [-]	- (-) [-]	0 / 0
161.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
162.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	21.14	3/2006 (-) [-]	- (-) [-]	0 / 0
163.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
164.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.03	- (-) [-]	- (-) [-]	0 / 0
165.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	15.16	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
166.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
167.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0
168.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	14.84	3/1996 (-) [-]	- (-) [-]	0 / 0
169.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
170.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
171.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	56.10	- (0/200) [-]	- (-) [-]	0 / 0
172.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
173.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.15	- (-) [-]	- (-) [-]	0 / 0
Total :			24594.93 (-) [36550.66]	11955.73 (-)	9234.26			0 / 0
ROAD TRANSPORT & HIGHWAYS								
174.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [377.00]	54.50 (0.00)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
175.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	309.00	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
176.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
177.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	219.72	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
178.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
Total :			824.28 (-) [1778.35]	954.07 (-)	618.66			0 / 9
SHIPPING & PORTS								
179.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	4/1993 (-)	587.41 (-) [831.11]	243.70 (-)	652.44	4/1998 (-) [7/2001]	39 (-) [-]	1 / 20
180.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	8/1999 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 0
181.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	PORT FACILITIES FOR MRPL REF.EXP.N(MPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	103.22	1/2002 (-) [10/2002]	9 (-) [-]	0 / 0
183.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	58.78	2/2003 (-) [6/2003]	4 (-) [-]	0 / 2
184.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
185.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
Total :			2195.09 (-) [2440.31]	245.22 (-)	1219.57			1 / 22
URBAN DEVELOPMENT								
186.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	1854.32	3/2005 (-) [9/2005]	6 (-) [-]	16 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	1854.32			16 / 320
All India :			131918.96 (-) [172007.39]	40088.43 (-)	52219.60			431 / 1550
NIC-MoS&PI(IPMD)								[2/2002]