

Sector-Wise number of on going projects in June, 2002

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	97
2.	RAILWAYS	90
3.	POWER	32
4.	PETROLEUM	29
5.	COAL	10
6.	SHIPPING & PORTS	6
7.	ATOMIC ENERGY	4
8.	FERTILISERS	2
9.	MINES	2
10.	HEALTH & FW	2
11.	STEEL	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		277

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27

Summary of projects on Flash Report for the month of June, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	184
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	96
Number of Projects in Current Month :	277

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	74	85	59	14	45	277	27
Latest Approved	66	85	67	14	45	277	24

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	236	143820.21	161550.49	35268.77	21.83	17730.28	12.33
Revised	41	35009.47	39829.81	23734.64	59.59	4820.34	13.77
Total	277	178829.68	201380.30	59003.41	29.30	22550.62	12.61

IV. Milestones (Cumulative due and Achieved)

Total	1882
Achieved upto month	551

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>RAILWAYS</u>							
1	GONDIA-CHANDAFORT GC(SCR) {Completed}	12/1992	158.83	12/1996	236.27	-NA-	236.27

VI. List of projects added

Cost in Rs. Crore

Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>ATOMIC ENERGY</u>						
1	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	04/2002	3072.00	02/2008	3072.00	02/2008
<u>RAILWAYS</u>						
2	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	03/2002	383.15	-NA-	383.15	-NA-
3	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	09/2001	320.10	-NA-	320.10	-NA-
4	KHAGARIA-KUSHESHWAR ASTHAN	03/1997	78.23	-NA-	162.87	-NA-
<u>ROAD TRANSPORT & HIGHWAYS</u>						
5	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	04/2000	350.00	12/2004	350.00	12/2003
6	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	04/2000	432.40	02/2005	432.40	04/2004
7	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	04/2000	348.44	03/2005	348.44	11/2004
8	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	04/2000	286.00	07/2004	286.00	07/2004
9	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	04/2000	399.75	03/2005	399.75	03/2005
10	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	04/2000	332.00	03/2004	332.00	09/2003
11	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	04/2000	467.93	03/2005	467.93	11/2004
12	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	04/2000	452.71	03/2005	452.71	11/2004
13	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	04/2000	641.00	06/2005	600.00	12/2004
14	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	04/2000	393.00	03/2004	393.00	09/2003
15	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	04/2000	375.00	12/2003	375.00	06/2003
16	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	04/2000	233.00	12/2003	233.00	06/2003
17	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	04/2000	644.00	10/2005	644.00	12/2004
18	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	04/2000	113.50	05/2004	113.50	11/2003
19	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	04/2000	226.05	04/2004	226.05	10/2003
20	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76)	04/2000	161.20	05/2004	161.20	11/2003
21	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	04/2000	182.09	05/2004	182.09	11/2003
22	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	04/2000	210.00	06/2004	210.00	12/2003
23	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	04/2000	164.25	05/2004	164.25	11/2003

24	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	04/2000	170.00	05/2004	170.00	11/2003
25	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	04/2000	202.88	05/2004	202.88	11/2003
26	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	04/2000	272.00	12/2003	272.00	06/2003
27	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	04/2000	227.25	02/2004	227.25	08/2003
28	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	04/2000	305.30	12/2003	305.30	06/2003
29	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	04/2000	189.68	12/2003	189.68	06/2003
30	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	04/2000	225.00	04/2004	225.00	10/2003
31	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	04/2000	256.55	02/2004	256.50	08/2003
32	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	04/2000	192.71	10/2003	192.71	04/2003
33	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	04/2000	140.85	01/2004	140.85	07/2003
34	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	04/2000	155.00	05/2004	155.00	11/2003
35	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	04/2000	118.93	04/2004	118.93	10/2003
36	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	04/2000	372.40	07/2004	372.40	07/2004
37	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	04/2000	367.49	03/2005	367.49	11/2004
38	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	04/2000	261.22	03/2005	261.22	09/2004
39	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	04/2000	151.70	02/2004	151.70	02/2004
40	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	04/2000	323.62	08/2004	323.62	08/2004
41	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	04/2000	495.35	03/2005	495.35	09/2004
42	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	04/2000	213.00	06/2004	213.00	12/2003
43	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	04/2000	195.00	06/2004	195.00	12/2003
44	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	04/2000	223.00	06/2004	223.00	12/2003
45	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	04/2000	211.00	04/2004	211.00	10/2003
46	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	04/2000	130.00	03/2004	130.00	09/2003
47	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	04/2000	211.00	12/2003	211.00	06/2003
48	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	04/2000	245.91	04/2004	245.91	10/2003
49	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	04/2000	139.00	12/2003	139.00	06/2003

50	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	04/2000	600.00	05/2004	600.00	12/2003
51	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	04/2000	109.38	08/2002	109.38	08/2002
52	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	04/2000	146.25	02/2005	146.25	05/2004
53	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	04/2000	332.00	12/2004	332.00	06/2004
54	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	04/2000	318.00	08/2004	318.00	02/2004
55	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	04/2000	115.90	12/2003	115.90	06/2003
56	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	04/2000	279.00	02/2004	279.00	08/2003
57	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	04/2000	260.93	12/2003	260.93	06/2003
58	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	04/2000	184.00	08/2004	184.00	02/2004
59	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	04/2000	155.00	12/2003	155.00	12/2003
60	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	04/2000	304.00	08/2004	304.00	02/2004
61	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	04/2000	104.00	08/2004	104.00	08/2004
62	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	04/2000	180.31	12/2003	180.31	12/2004
63	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	04/2000	182.29	05/2004	182.29	11/2003
64	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	04/2000	275.58	10/2003	275.58	04/2003
65	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	04/2000	221.87	03/2005	221.87	11/2004
66	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	04/2000	242.61	02/2004	242.61	02/2004
67	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	04/2000	174.59	04/2003	174.59	10/2002
68	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	04/2000	320.42	03/2005	320.42	03/2005
69	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	04/2000	283.20	11/2004	283.20	12/2003
70	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	04/2000	231.90	11/2004	231.90	12/2003
71	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	04/2000	206.00	11/2004	206.00	12/2003
72	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	04/2000	130.80	12/2003	130.80	06/2003
73	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	04/2000	323.35	02/2004	323.35	08/2003
74	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	04/2000	131.33	02/2004	131.33	08/2003
75	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	04/2000	136.45	02/2004	136.45	08/2003
76	ONGOLE-KAVALI (GQ) KM.291-KM.222	04/2000	321.41	04/2004	321.41	10/2003
77	CHILKAURIPET-ONGOLE (GQ) KM.357.9-	04/2000	319.21	12/2003	319.21	06/2003

	KM.291 (NH-5)					
78	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	04/2000	181.00	01/2004	181.00	07/2003
79	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	04/2000	143.20	12/2003	143.20	12/2003
80	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	04/2000	621.35	12/2003	621.35	06/2003
81	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	04/2000	230.55	02/2004	230.55	02/2004
82	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	04/2000	200.00	02/2004	200.00	08/2003
83	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	04/2000	324.00	12/2003	324.00	06/2003
84	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	04/2000	143.05	01/2004	143.05	07/2003
85	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	04/2000	135.11	01/2004	135.11	07/2003
86	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	04/2000	171.97	02/2004	171.97	08/2003
87	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	04/2000	241.00	08/2004	241.00	02/2004
88	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	04/2000	110.00	12/2004	110.00	12/2004
89	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	04/2000	172.06	03/2004	172.06	03/2004
90	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	04/2000	205.73	07/2004	205.73	09/2004
91	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	04/2000	182.52	06/2004	182.52	08/2004
92	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	04/2000	273.00	03/2005	273.00	07/2004
93	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	04/2000	177.12	04/2004	177.12	04/2004
94	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	04/2000	555.00	07/2005	555.00	04/2005
95	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	04/2000	375.00	11/2004	375.00	06/2004
96	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	04/2000	138.65	12/2003	138.65	12/2003

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
COAL							
1	JHANJRA U.G. (ECL)	184.55	386.44	03/1994	06/2002	03/2003	9
2	TPS-I EXP.(NLC)	1590.58	1423.47	03/2001	07/2002	12/2002	5

<u>FERTILISERS</u>							
3	NAMRUP PLANT REVAMP(BVFC)	350.00	509.40	05/2001	10/2002	05/2003	7
<u>MINES</u>							
4	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	2061.98	05/2002	11/2002	01/2003	2
<u>STEEL</u>							
5	10/11A BAILADILA DEPOSIT(NMDC)	430.50	449.02	08/1999	07/2002	08/2002	1
<u>PETROLEUM</u>							
6	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	422.00	394.00	05/2003	08/2002	09/2002	1
7	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	406.00	11/2002	06/2002	12/2002	6
8	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	351.00	05/2002	11/2002	12/2002	1
9	LINEAR ALKYL BENZENE (IOCL)	1248.00	1248.00	03/2004	03/2004	06/2004	3
<u>POWER</u>							
10	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	166.51	166.51	04/2003	04/2003	05/2003	1
11	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	195.97	10/2003	10/2003	11/2003	1
<u>RAILWAYS</u>							
12	CALICUT-MANGALORE DOUBLING	240.00	488.90	-NA-	03/2003	12/2003	9
13	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	491.19	1028.00	07/2005	07/2005	02/2007	19
<u>SHIPPING & PORTS</u>							
14	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	151.29	149.65	07/2002	07/2002	08/2002	1
<i>Number of projects reporting additional delay = 14</i>							

Number of projects reporting additional delay = 14

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	27216.00
2	COAL	10	7440.37	8315.88	8276.59
3	FERTILISERS	2	438.03	791.36	1299.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	1	430.50	430.50	449.02
6	PETROLEUM	29	34144.86	34144.86	36418.31
7	POWER	32	35943.99	46525.77	52600.22
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	90	24199.89	26996.53	35954.60
10	ROAD TRANSPORT & HIGHWAYS	97	24402.53	24665.47	25142.33
11	SHIPPING & PORTS	6	1708.52	1708.52	1710.04
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		277	160434.62	178829.68	201380.30

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2416.74	1/2007 (-) [7/2006]	-6 (-) [-]	21 / 100
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	456.49	10/2009 (-) [9/2007]	-25 (-) [-]	4 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	-	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	733.44	12/2008 (-) [12/2008]	0 (-) [-]	1 / 119
Total :			23903.06 (-) [27216.00]	3312.94 (-)	3606.67			26 / 294
COAL								
5.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1053.88	3/2001 (5/2002) [12/2002]	21 (7) [5]	7 / 13
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	169.27	3/1994 (3/2000) [3/2003]	108 (36) [-]	0 / 2
7.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	370.15	3/1994 (3/1998) [3/2003]	108 (60) [9]	1 / 1
8.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	111.02	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 2
9.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	707.51	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
10.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.26	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
11.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1414.38	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
12.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1035.01	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
13.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1045.76	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
14.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	49.65	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
Total :			7440.37	836.22	5977.89			34 / 68

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [8276.59]	(-)				
FERTILISERS								
15.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	276.69	5/2001 (2/2002) [5/2003]	24 (15) [7]	0 / 0
16.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	1106.69			0 / 0
MINES								
17.	EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1396.26	5/2002 (-) [1/2003]	8 (-) [2]	5 / 24
18.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	95.92	2/2004 (-) [2/2004]	0 (-) [-]	0 / 22
Total :			2541.98 (-) [2541.98]	0.00 (-)	1492.18			5 / 46
STEEL								
19.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [449.02]	18.52 (-)	293.73	8/1999 (-) [8/2002]	36 (-) [1]	17 / 32
Total :			430.50 (-) [449.02]	18.52 (-)	293.73			17 / 32
PETROLEUM								
20.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	96.63	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
21.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [534.00]	37.00 (-)	476.83	5/2002 (-) [7/2002]	2 (-) [-]	27 / 29
22.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [288.00]	-184.00 (-)	282.05	2/2002 (-) [8/2002]	6 (-) [-]	8 / 8
23.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1979.00]	176.00 (-)	1454.77	5/2002 (-) [8/2002]	3 (-) [-]	38 / 41
24.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [394.00]	-28.00 (-)	237.23	5/2003 (-) [9/2002]	-8 (-) [1]	18 / 20
25.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [351.00]	8.00 (-)	272.72	5/2002 (-) [12/2002]	7 (-) [1]	23 / 33
26.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [406.00]	-13.00 (-)	325.39	11/2002 (-) [12/2002]	1 (-) [6]	14 / 15
27.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE	5/2001 (-)	329.05 (-)	-148.36 (-)	9.79	3/2003 (-)	0 (-)	0 / 4

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(IOC)		[180.69]			[3/2003]	[-]	
28.	LPG TERMINAL FOREIRP(IOC)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [6/2003]	0 (-) [-]	0 / 0
29.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	16.35	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
30.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	37.67	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
31.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	457.02	7/2003 (-) [7/2003]	0 (-) [-]	36 / 81
32.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOC)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	3.68	7/2003 (-) [7/2003]	0 (-) [-]	1 / 6
33.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	76.37	8/2003 (-) [8/2003]	0 (-) [-]	14 / 42
34.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	72.99	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
35.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	55.89	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
36.	LINEAR ALKYL BENZENE (IOC)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	97.01	3/2004 (-) [6/2004]	3 (-) [3]	7 / 10
37.	INTEGRATED PARA-XYLENE(IOC)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	244.96	8/2005 (-) [8/2004]	-12 (-) [-]	0 / 10
38.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOC)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	61.35	8/2004 (-) [8/2004]	0 (-) [-]	15 / 52
39.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOC)	2/2002 (-)	305.60 (-) [734.05]	428.45 (-)	-	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
40.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	3.50	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
41.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	154.05	9/2003 (-) [9/2004]	12 (-) [-]	14 / 76
42.	PANIPAT REFINERY EXPANSION (IOC)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	131.56	1/2005 (-) [12/2004]	-1 (-) [-]	0 / 0
43.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	57.70	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
44.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.02	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
45.	IMPROVED OIL	9/2001	390.09	0.00	-	3/2007	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	RECOVERY PROJECT, GELEKI	(-)	(-) [390.09]	(-)		(-) [3/2007]	(-) [-]	
46.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.03	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
47.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	116.69	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
48.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
Total :			34144.86 (-) [36418.31]	2273.45 (-)	4800.49			216 / 454

POWER

49.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (2/2002)	621.57 (683.00) [683.80]	62.23 (0.80)	462.64	3/2000 (7/2002) [7/2002]	28 (0) [-]	3 / 4
50.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (2/2002)	479.51 (658.92) [658.92]	179.41 (0.00)	473.18	3/2000 (7/2002) [7/2002]	28 (0) [-]	5 / 6
51.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	473.36	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
52.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2847.37	12/2002 (-) [12/2002]	0 (-) [-]	32 / 36
53.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [702.97]	281.97 (-)	506.07	3/1999 (-) [12/2002]	45 (-) [-]	2 / 11
54.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	291.21	2/2003 (-) [2/2003]	0 (-) [-]	6 / 15
55.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	48.49	4/2003 (-) [5/2003]	1 (-) [1]	7 / 16
56.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	2089.84	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
57.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	80.17	7/2003 (-) [7/2003]	0 (-) [-]	8 / 15
58.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4376.60	3/1999 (-) [8/2003]	53 (-) [-]	6 / 16
59.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	36.28	10/2003 (-) [11/2003]	1 (-) [1]	3 / 18
60.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	131.42	1/2004 (-) [12/2003]	-1 (-) [-]	6 / 16
61.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6729.03	4/1996 (3/2002) [12/2003]	92 (21) [-]	18 / 41

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	86.65	3/2000 (-) [12/2003]	45 (-) [-]	11 / 16
63.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3415.03	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 6
64.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	10.21	2/2004 (-) [1/2004]	-1 (-) [-]	0 / 30
65.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	3.86	6/2004 (-) [4/2004]	-2 (-) [-]	0 / 18
66.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1165.58	5/2004 (-) [5/2004]	0 (-) [-]	1 / 5
67.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.19]	106.18 (-)	63.90	9/2003 (-) [12/2004]	15 (-) [-]	8 / 19
68.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
69.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
70.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	11.86	1/2005 (-) [1/2005]	0 (-) [-]	0 / 21
71.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	685.60	10/1998 (3/2005) [3/2005]	77 (0) [-]	8 / 25
72.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.82]	-40.00 (-)	13.01	2/2003 (-) [6/2005]	28 (-) [-]	0 / 17
73.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	201.51	8/2005 (-) [8/2005]	0 (-) [-]	19 / 39
74.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	12.62	8/2005 (-) [8/2005]	0 (-) [-]	0 / 24
75.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2288.73	2/2006 (-) [2/2006]	0 (-) [-]	44 / 94
76.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	67.98	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
77.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	293.24	5/2006 (-) [5/2006]	0 (-) [-]	15 / 64
78.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	58.35	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
79.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	460.64	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
80.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	18.62	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			35943.99 (-) [52600.22]	16656.23 (-)	27403.05			234 / 648

HEALTH & FW

81.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	89.52	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
82.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	45.52	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 9
Total :			140.92 (-) [691.84]	550.92 (-)	135.04			2 / 9

RAILWAYS

83.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (1/2002)	226.40 (392.39) [517.16]	290.76 (124.77)	459.34	3/1996 (-) [6/2002]	75 (-) [-]	0 / 0
84.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [262.00]	97.00 (122.75)	258.09	3/1994 (-) [7/2002]	100 (-) [-]	0 / 0
85.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	66.50	12/1998 (3/1998) [9/2002]	45 (54) [-]	0 / 0
86.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	222.83	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
87.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [684.32]	78.62 (-)	421.82	3/2002 (-) [12/2002]	9 (-) [-]	0 / 0
88.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
89.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	37.03	3/1996 (-) [3/2003]	84 (-) [-]	0 / 0
90.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [317.35]	58.77 (-)	192.45	3/2000 (-) [3/2003]	36 (-) [-]	0 / 0
91.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	141.37	3/2001 (-) [3/2003]	24 (-) [-]	0 / 0
92.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	30.67	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
93.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
94.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-)	83.91 (-)	136.61	3/1999 (3/2003)	48 (0)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[263.91]			[3/2003]	[-]	
95.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	61.77	- (-) [3/2003]	- (-) [-]	0 / 0
96.	KUTTI PURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	51.77	- (-) [3/2003]	- (-) [-]	0 / 0
97.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	22.16	- (-) [3/2003]	- (-) [-]	0 / 0
98.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
99.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	310.71	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
100.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	441.59	- (-) [12/2003]	- (-) [9]	0 / 0
101.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	112.95	3/2004 (6/2000) [3/2004]	0 (45) [-]	0 / 0
102.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	123.44	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
103.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [139.69]	0.00 (-)	68.53	- (-) [3/2004]	- (-) [-]	0 / 0
104.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	390.52	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
105.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	78.65	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
106.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [134.80]	-20.86 (-)	16.27	- (-) [3/2004]	- (-) [-]	0 / 0
107.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	255.52	3/1995 (-) [3/2004]	108 (-) [-]	0 / 0
108.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	53.73	- (-) [3/2004]	- (-) [-]	0 / 0
109.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
110.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	104.06	- (-) [3/2004]	- (-) [-]	0 / 0
111.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.00]	48.00 (-)	68.89	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
112.	NEW JALPAIGURI - SILIGURI - NEW	11/1998 (-)	536.85 (-)	-13.03 (-)	276.82	3/2003 (-)	12 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BONGAIGAON		[523.82]			[3/2004]	[-]	
113.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [321.78]	135.62 (-)	183.40	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
114.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	25.13	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
115.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	192.35	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
116.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	16.51	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
117.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [301.00]	180.10 (125.70)	61.58	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
118.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	25.52	- (-) [3/2005]	- (-) [-]	0 / 0
119.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	296.07	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
120.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
121.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [287.83]	189.41 (11.55)	88.20	- (-) [3/2005]	- (-) [-]	0 / 0
122.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [142.22]	24.25 (-)	7.98	- (-) [3/2005]	- (-) [-]	0 / 0
123.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	135.05	- (-) [3/2005]	- (-) [-]	0 / 0
124.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	115.50	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
125.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
126.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
127.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	55.39	7/2005 (-) [2/2007]	19 (-) [19]	0 / 0
128.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	456.61	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
129.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
130.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-)	58.19 (-)	0.16	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[124.13]			[-]	[-]	
131.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	27.62	3/2006 (-) [-]	- (-) [-]	0 / 0
132.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.27	- (-) [-]	- (-) [-]	0 / 0
133.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.30	- (-) [-]	- (-) [-]	0 / 0
134.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1596.69]	948.69 (195.68)	119.69	3/2009 (-) [-]	- (-) [-]	0 / 0
135.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	60.66	- (-) [-]	- (-) [-]	0 / 0
136.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	65.09	- (-) [-]	- (-) [-]	0 / 0
137.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	44.49	- (-) [-]	- (-) [-]	0 / 0
138.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	15.49	3/1996 (-) [-]	- (-) [-]	0 / 0
139.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
140.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
141.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
142.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	148.59	3/2000 (-) [-]	- (-) [-]	0 / 0
143.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.28	2/2009 (-) [-]	- (-) [-]	0 / 0
144.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	6.41	- (-) [-]	- (-) [-]	0 / 0
145.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [225.42]	117.42 (-)	19.58	12/2009 (-) [-]	- (-) [-]	0 / 0
146.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [406.97]	306.97 (-)	0.39	- (-) [-]	- (-) [-]	0 / 0
147.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
148.	SURENDRANAGAR-	3/1997	437.40	20.01	103.83	3/2004	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BHAVANAGAR	(-)	(-) [457.41]	(-)		(-) [-]	(-) [-]	
149.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
150.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.26	- (-) [-]	- (-) [-]	0 / 0
151.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	0.99	- (-) [-]	- (-) [-]	0 / 0
152.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
153.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [698.98]	303.98 (-)	91.75	- (-) [-]	- (-) [-]	0 / 0
154.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0
155.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
156.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [228.00]	0.00 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
157.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
158.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
159.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	0.08	- (-) [-]	- (-) [-]	0 / 0
160.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
161.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [-]	- (-) [-]	0 / 0
162.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [597.00]	299.85 (-)	45.67	- (12/1996) [-]	- (-) [-]	0 / 0
163.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	9.33	4/2008 (-) [-]	- (-) [-]	0 / 0
164.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	5.31	- (-) [-]	- (-) [-]	0 / 0
165.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	3.76	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	4.47	7/2006 (-) [-]	- (-) [-]	0 / 0
167.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	56.59	- (0/200) [-]	- (-) [-]	0 / 0
168.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
169.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.75]	194.75 (23.36)	35.26	- (3/2000) [-]	- (-) [-]	0 / 0
170.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
171.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
172.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	11.12	5/2008 (-) [-]	- (-) [-]	0 / 0
Total :			24199.89 (-) [35954.60]	11754.71 (-)	7731.38			0 / 0

ROAD TRANSPORT & HIGHWAYS

173.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	329.60	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
174.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [377.00]	54.50 (0.00)	206.42	5/2002 (-) [6/2002]	1 (-) [-]	0 / 0
175.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	104.60	8/2002 (-) [8/2002]	0 (-) [-]	0 / 0
176.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	75.98	4/2003 (-) [10/2002]	-6 (-) [-]	0 / 0
177.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	65.66	11/2002 (-) [2/2003]	3 (-) [-]	0 / 0
178.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	104.30	10/2003 (-) [4/2003]	-6 (-) [-]	0 / 0
179.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	98.38	10/2003 (-) [4/2003]	-6 (-) [-]	0 / 0
180.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	16.21	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
181.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	36.52	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
182.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-	4/2000 (-)	319.21 (-)	0.00 (-)	51.14	12/2003 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	5)		[319.21]			[6/2003]	[-]	
183.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	101.30	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
184.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	25.54	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
185.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	77.20	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
186.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	199.92	12/1991 (12/1991) [6/2003]	138 (138) [-]	0 / 0
187.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	22.12	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
188.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	26.33	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
189.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	23.57	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
190.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	102.60	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
191.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	60.18	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
192.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	110.10	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
193.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	24.55	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
194.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	10.76	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
195.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	29.39	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
196.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	10.72	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
197.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	47.42	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
198.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	72.90	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
199.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	21.30	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
200.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5	4/2000 (-)	227.25 (-)	0.00 (-)	44.17	2/2004 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ORISSA)		[227.25]			[8/2003]	[-]	
201.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	10.71	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
202.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	23.70	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
203.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	23.65	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
204.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.50]	-0.05 (-)	36.81	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
205.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	44.29	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
206.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	24.42	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
207.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	60.40	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
208.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	73.01	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
209.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	32.35	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
210.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	22.26	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
211.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	22.59	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
212.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	28.64	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
213.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	19.96	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
214.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	15.55	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
215.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	12.23	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
216.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	26.70	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
217.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	18.82	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
218.	KISHANGARH-	4/2000	113.50	0.00	18.52	5/2004	-6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	(-)	(-) [113.50]	(-)		(-) [11/2003]	(-) [-]	
219.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	22.56	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
220.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	28.88	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
221.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	17.41	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
222.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	24.31	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
223.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	85.83	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
224.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	29.94	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
225.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	26.35	12/2004 (-) [12/2003]	-12 (-) [-]	0 / 0
226.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	2.29	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
227.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	1.03	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
228.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	13.10	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
229.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	30.24	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
230.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	41.29	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
231.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	37.61	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
232.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	0.24	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
233.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	35.63	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
234.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	1.77	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
235.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	25.34	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	10.53	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
237.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	25.50	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
238.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	36.29	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
239.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	-	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
240.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	26.50	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
241.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	64.55	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
242.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	79.00	6/2001 (6/2001) [2/2004]	32 (32) [-]	0 / 0
243.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	16.88	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
244.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	23.76	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
245.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	3.63	2/2005 (-) [4/2004]	-10 (-) [-]	0 / 0
246.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	-	2/2005 (-) [5/2004]	-9 (-) [-]	0 / 0
247.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
248.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	3.74	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
249.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	32.15	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
250.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	42.15	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
251.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	4.09	3/2005 (-) [7/2004]	-8 (-) [-]	0 / 0
252.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	55.99	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
253.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-)	0.00 (-)	-	8/2004 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[104.00]			[8/2004]	[-]	
254.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [182.52]	0.00 (-)	46.09	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
255.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	18.46	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
256.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	4.01	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
257.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	55.80	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
258.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	3.18	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
259.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	6.01	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
260.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	2.10	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
261.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	20.86	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
262.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	7.45	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
263.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	10.48	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
264.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
265.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	22.73	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
266.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	0.47	6/2005 (-) [12/2004]	-6 (-) [-]	0 / 0
267.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	45.07	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
268.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	32.85	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
269.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	3.90	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
Total :			24402.53 (-) [25142.33]	739.80 (-)	3747.76			0 / 9

SHIPPING & PORTS

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
270.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	126.91	7/2002 (-) [8/2002]	1 (-) [1]	0 / 0
271.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	109.93	1/2002 (-) [10/2002]	9 (-) [-]	0 / 0
272.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
273.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
274.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.11	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
275.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	62.76	2/2003 (-) [12/2003]	10 (-) [-]	0 / 2
Total :			1708.52 (-) [1710.04]	1.52 (-)	613.05			0 / 2
TELECOMMUNICATION								
276.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	1.00	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	1.00			0 / 0
URBAN DEVELOPMENT								
277.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	2094.48	3/2005 (-) [9/2005]	6 (-) [-]	17 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	2094.48			17 / 320
All India :			160434.62 (-) [201380.30]	40945.68 (-)	59003.41			551 / 1882
NIC-MoS&PI(IPMD) [6/2002]								