

Sector-Wise number of on going projects in October, 2002

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	96
2.	RAILWAYS	89
3.	POWER	32
4.	PETROLEUM	28
5.	COAL	9
6.	SHIPPING & PORTS	5
7.	ATOMIC ENERGY	4
8.	MINES	2
9.	STEEL	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		272

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27
<u>July, 2002</u>				

	<u>COAL</u>			
14.	RAVINDERKHANI NEW TECH. UG (SCCL)	242.95	03/2003	23.07
	<u>FERTILISERS</u>			
15.	HALDIA FETILIZER PROJECT (HFC)	88.03	10/1976	830.00
	<u>POWER</u>			
16.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	03/2000	462.64
17.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	03/2000	473.18
	<u>RAILWAYS</u>			
18.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	226.40	03/1996	554.66
<u>August, 2002</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
19.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	135.42	06/1999	329.60
<u>September, 2002</u>				
	<u>POWER</u>			
20.	SIMHADRI TPP ST-I (NTPC)	3650.79	12/2002	2847.37
<u>October, 2002</u>				
	<u>PETROLEUM</u>			
21.	AUGMENTATION OF HBCPL (IOC)	472.00	02/2002	282.05
22.	ADDNL COMPRESSOR(ONGCL)	177.64	04/2002	96.63
	<u>SHIPPING & PORTS</u>			
23.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	151.29	07/2002	160.08

Summary of projects on Flash Report for the month of October, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	275
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	1
Number of Projects in Current Month :	272

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	66	74	71	12	49	272	24
Latest Approved	60	74	78	11	49	272	22

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	235	144078.78	161952.44	38248.53	23.62	17873.66	12.41
Revised	37	33606.02	37252.23	22526.16	60.47	3646.21	10.85
Total	272	177684.80	199204.67	60774.69	30.51	21519.87	12.11

IV. Milestones (Cumulative due and Achieved)

Total	1846
Achieved upto month	623

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore								
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure	
			Cost	DOC	Cost	DOC		
PETROLEUM								
1	AUGMENTATION OF HBCPL (IOC) {Completed}	05/1998	472.00	02/2002	288.00	08/2002	282.05	
2	ADDNL COMPRESSOR(ONGCL) {Completed}	12/1999	177.64	04/2002	177.64	04/2002	96.63	
SHIPPING & PORTS								
3	ACQUISITION OF IND. LR-II	03/2000	151.29	07/2002	149.65	10/2002	160.08	

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	27216.00
2	COAL	9	7197.42	8072.93	8033.65
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	2	750.50	750.50	769.02
6	PETROLEUM	28	33831.29	33831.29	36359.21
7	POWER	32	35910.29	46533.20	51820.64
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	23973.49	26649.41	36132.74
10	ROAD TRANSPORT & HIGHWAYS	96	24267.11	24530.05	24601.33
11	SHIPPING & PORTS	5	1557.23	1557.23	1448.89
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		272	159563.26	177684.80	199204.67

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2592.00	1/2007 (-) [7/2006]	-6 (-) [-]	29 / 102
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	519.00	10/2009 (-) [10/2007]	-24 (-) [-]	8 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	172.00	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	893.00	12/2008 (-) [12/2008]	0 (-) [-]	5 / 119
Total :			23903.06 (-) [27216.00]	3312.94 (-)	4176.00			42 / 296
COAL								
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	169.83	3/1994 (3/2000) [3/2003]	108 (36) [-]	2 / 2
6.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1095.95	3/2001 (5/2002) [3/2003]	24 (10) [-]	11 / 13
7.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	370.70	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
8.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	111.02	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 1
9.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	740.30	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
10.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1408.15	10/1996 (4/2003) [4/2003]	78 (0) [-]	2 / 8
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	43.29	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1059.64	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1069.67	3/2004 (-) [3/2004]	0 (-) [-]	5 / 9
Total :			7197.42 (-) [8033.65]	836.23 (-)	6068.55			42 / 66
FERTILISERS								
14.	NAMRUP PLANT	10/1997	350.00	159.40	307.15	5/2001	24	0 / 26

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [5/2003]	(15) [-]	
Total :			350.00 (-) [509.40]	159.40 (-)	307.15			0 / 26

MINES

15.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1488.93	5/2002 (-) [1/2004]	20 (-) [-]	8 / 24
16.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	125.10	2/2004 (-) [2/2004]	0 (-) [-]	0 / 22
Total :			2541.98 (-) [2541.98]	0.00 (-)	1614.03			8 / 46

STEEL

17.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [449.02]	18.52 (-)	313.01	8/1999 (-) [11/2002]	39 (-) [-]	17 / 32
18.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	4.75	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
Total :			750.50 (-) [769.02]	18.52 (-)	317.76			17 / 32

PETROLEUM

19.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1983.00]	180.00 (-)	1524.16	5/2002 (-) [11/2002]	6 (-) [1]	39 / 41
20.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [416.00]	-3.00 (-)	346.09	11/2002 (-) [11/2002]	0 (-) [-]	14 / 15
21.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [539.00]	42.00 (-)	499.27	5/2002 (-) [11/2002]	6 (-) [2]	27 / 29
22.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [401.00]	-21.00 (-)	254.24	5/2003 (-) [1/2003]	-4 (-) [1]	18 / 20
23.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [355.00]	12.00 (-)	292.16	5/2002 (-) [3/2003]	10 (-) [-]	25 / 33
24.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [178.16]	-150.89 (-)	82.93	3/2003 (-) [3/2003]	0 (-) [-]	2 / 4
25.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.77	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
26.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOC)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	32.44	7/2003 (-) [7/2003]	0 (-) [-]	3 / 6
27.	REFINERY EXPANSION CUM.MOD.	7/2000 (-)	2360.38 (-)	0.00 (-)	686.87	7/2003 (-)	0 (-)	40 / 81

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT(CPCL)		[2360.38]			[7/2003]	[-]	
28.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	86.49	8/2003 (-) [8/2003]	0 (-) [-]	25 / 42
29.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	122.88	1/2004 (-) [1/2004]	0 (-) [-]	4 / 4
30.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	76.16	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
31.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	55.00	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
32.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1291.00]	43.00 (-)	98.08	3/2004 (-) [8/2004]	5 (-) [-]	8 / 10
33.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	68.67	8/2004 (-) [8/2004]	0 (-) [-]	18 / 52
34.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	4.06	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
35.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	249.60	9/2003 (-) [10/2004]	13 (-) [-]	16 / 72
36.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	261.38	8/2005 (-) [12/2004]	-8 (-) [-]	0 / 10
37.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [734.05]	428.45 (-)	-	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
38.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	199.90	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
39.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	79.10	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
40.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.07	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
41.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.03	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
42.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
43.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	121.35	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
44.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [-]	- (-) [-]	0 / 0
45.	CONSTRUCTION OF POL TERMINMAL FOR	9/1999 (-)	569.00 (-)	0.00 (-)	14.17	5/2003 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ERIP, PARADIP (IOC)		[569.00]			[-]	[-]	
46.	PRODUCT TERMINAL CIF, BINA, MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
Total :			33831.29 (-) [36359.21]	2527.92 (-)	5262.11			239 / 436

POWER

47.	NORTH-EAST HVDC LINK (P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	501.19	12/2001 (-) [12/2002]	12 (-) [-]	25 / 25
48.	TEHRI TR. SYSTEM (P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.97]	281.97 (0.00)	506.07	3/1999 (12/2002) [12/2002]	45 (0) [-]	2 / 11
49.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION (P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	298.52	2/2003 (-) [2/2003]	0 (-) [-]	8 / 15
50.	LD&C SCHEME IN NER (P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	88.70	3/2000 (-) [5/2003]	38 (-) [-]	11 / 17
51.	MERAMUNDALI-JEYPORE 400 KV D/C LINE (P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	78.04	4/2003 (-) [5/2003]	1 (-) [-]	7 / 16
52.	TALCHER-II TRANSMISSION SYSTEM (P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	2493.18	1/2003 (-) [6/2003]	5 (-) [-]	7 / 16
53.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	96.36	7/2003 (-) [7/2003]	0 (-) [-]	11 / 15
54.	TEHRI DAM & H.P.P. (THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4479.05	3/1999 (-) [8/2003]	53 (-) [-]	10 / 16
55.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE (P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	55.80	10/2003 (-) [11/2003]	1 (-) [-]	4 / 18
56.	DULHASTI HYDROELECTRIC PROJECT (NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3457.18	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 7
57.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	177.08	1/2004 (-) [12/2003]	-1 (-) [-]	7 / 16
58.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6926.79	4/1996 (3/2002) [12/2003]	92 (21) [-]	24 / 52
59.	TR. SYSTEM STRENGTHENING IN BIHAR (P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	19.92	2/2004 (-) [1/2004]	-1 (-) [-]	3 / 30
60.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	16.27	6/2004 (-) [4/2004]	-2 (-) [-]	3 / 18
61.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1316.44	5/2004 (-) [5/2004]	0 (-) [-]	2 / 4
62.	TALA-SILIGURI	7/2002	231.53	0.00	-	10/2004	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION LINE (P.GRID)	(-)	(-) [231.53]	(-)		(-) [10/2004]	(-) [-]	
63.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.19]	106.18 (-)	89.71	9/2003 (-) [12/2004]	15 (-) [-]	8 / 19
64.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	16.33	1/2005 (-) [1/2005]	0 (-) [-]	2 / 21
65.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
66.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
67.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	769.34	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
68.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.82]	-40.00 (-)	13.18	2/2003 (-) [6/2005]	28 (-) [-]	3 / 17
69.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	28.27	8/2005 (-) [8/2005]	0 (-) [-]	4 / 24
70.	RAMAGUNDAM STPP ST - III (NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	302.69	8/2005 (-) [8/2005]	0 (-) [-]	20 / 39
71.	TALCHER STPP ST-II (NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2647.33	2/2006 (-) [2/2006]	0 (-) [-]	50 / 94
72.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	77.21	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
73.	RIHAND STPP ST - II (NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	351.22	5/2006 (-) [5/2006]	0 (-) [-]	20 / 64
74.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	73.49	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
75.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
76.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	497.43	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
77.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	148.70	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
78.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	19.26	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			35910.29 (-) [51820.64]	15910.35 (-)	25544.75			252 / 613

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
HEALTH & FW								
79.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	90.56	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
80.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	55.07	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 9
Total :			140.92 (-) [691.84]	550.92 (-)	145.63			2 / 9
RAILWAYS								
81.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	222.83	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
82.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [129.38]	21.27 (24.37)	92.42	3/1996 (-) [1/2003]	82 (-) [-]	0 / 0
83.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
84.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [255.00]	90.00 (115.75)	258.09	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
85.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	23.09	- (-) [3/2003]	- (-) [-]	0 / 0
86.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	474.80	- (-) [3/2003]	- (-) [-]	0 / 0
87.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	73.02	3/1996 (-) [3/2003]	84 (-) [-]	0 / 0
88.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	283.51	3/2000 (-) [3/2003]	36 (-) [-]	0 / 0
89.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	94.73	- (-) [3/2003]	- (-) [-]	0 / 0
90.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	30.67	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
91.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [266.00]	86.00 (-)	136.61	3/1999 (3/2003) [3/2003]	48 (0) [-]	0 / 0
92.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
93.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	56.17	- (12/1996) [3/2003]	- (75) [11]	0 / 0
94.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34)	0.92 (2.34)	55.59	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[179.68]			[3/2003]	[-]	
95.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	444.22	3/2002 (-) [9/2003]	18 (-) [9]	0 / 0
96.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [510.53]	154.53 (-)	17.51	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
97.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	215.09	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
98.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	399.66	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
99.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	150.98	3/2004 (6/2000) [3/2004]	0 (45) [-]	0 / 0
100.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
101.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	317.68	3/2003 (-) [3/2004]	12 (-) [-]	0 / 0
102.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	126.18	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
103.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	255.52	3/1995 (-) [3/2004]	108 (-) [-]	0 / 0
104.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	17.13	- (-) [3/2004]	- (-) [-]	0 / 0
105.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	78.36	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
106.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	25.30	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
107.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [333.69]	147.53 (-)	199.40	3/1996 (-) [6/2004]	99 (-) [-]	0 / 0
108.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [123.68]	18.36 (-)	61.84	- (-) [6/2004]	- (-) [-]	0 / 0
109.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
110.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [520.00]	55.01 (-)	141.44	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
111.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	302.37	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
112.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30)	180.87 (126.47)	64.52	6/1999 (-)	69 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[301.77]			[3/2005]	[-]	
113.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
114.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
115.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	322.07	12/1997 (-) [3/2005]	87 (-) [-]	0 / 0
116.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	29.07	- (-) [3/2005]	- (-) [-]	0 / 0
117.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.28]	177.86 (0.00)	109.15	- (-) [3/2005]	- (-) [-]	0 / 0
118.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
119.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	200.78	3/2007 (-) [3/2006]	-12 (-) [12]	0 / 0
120.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
121.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0
122.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	497.95	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
123.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.10	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
124.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.40	- (-) [-]	- (-) [-]	0 / 0
125.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.19	- (-) [-]	- (-) [-]	0 / 0
126.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
127.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
128.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.00]	843.00 (89.99)	128.49	3/2009 (-) [-]	- (-) [-]	0 / 0
129.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	62.04	- (-) [-]	- (-) [-]	0 / 0
130.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00)	-0.04 (148.40)	79.68	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[248.40]			[-]	[-]	
131.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	143.44	- (-) [-]	- (-) [-]	0 / 0
132.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	15.23	3/1996 (-) [-]	- (-) [-]	0 / 0
133.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	46.71	- (-) [-]	- (-) [-]	0 / 0
134.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	147.03	3/2001 (-) [-]	- (-) [-]	0 / 0
135.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	148.59	3/2000 (-) [-]	- (-) [-]	0 / 0
136.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.45	2/2009 (-) [-]	- (-) [-]	0 / 0
137.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
138.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	12.08	5/2008 (-) [-]	- (-) [-]	0 / 0
139.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	8.13	- (-) [-]	- (-) [-]	0 / 0
140.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	81.06	3/1994 (-) [-]	- (-) [-]	0 / 0
141.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	4.02	- (-) [-]	- (-) [-]	0 / 0
142.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	59.26	- (-) [-]	- (-) [-]	0 / 0
143.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	125.15	3/2004 (-) [-]	- (-) [-]	0 / 0
144.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	5.11	7/2006 (-) [-]	- (-) [-]	0 / 0
145.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [420.00]	42.68 (-)	7.22	- (-) [-]	- (-) [-]	0 / 0
146.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [598.98]	203.98 (-)	99.19	- (-) [-]	- (-) [-]	0 / 0
147.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
148.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-)	800.00 (-)	0.02	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1600.00]			[-]	[-]	
149.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
150.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	36.97	4/2008 (-) [-]	- (-) [-]	0 / 0
151.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [180.64]	108.94 (63.06)	105.29	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
152.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	62.46	- (0/200) [-]	- (-) [-]	0 / 0
153.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
154.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [226.03]	118.03 (-)	12.79	12/2009 (-) [-]	- (-) [-]	0 / 0
155.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	1.62	- (-) [-]	- (-) [-]	0 / 0
156.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
157.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
158.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
159.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	19.27	- (-) [-]	- (-) [-]	0 / 0
160.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	1.17	- (-) [-]	- (-) [-]	0 / 0
161.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
162.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.75]	194.75 (23.36)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0
163.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
164.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
165.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	1.16	- (-) [-]	- (-) [-]	0 / 0
166.	BIDAR-GULBARGA	2/1999	242.42	0.00	0.43	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [242.42]	(-)		(-) [-]	(-) [-]	
167.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
168.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	0.92	- (-) [-]	- (-) [-]	0 / 0
169.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
Total :			23973.49 (-) [36132.74]	12159.25 (-)	8179.41			0 / 0

ROAD TRANSPORT & HIGHWAYS

170.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [208.00]	-114.50 (-169.00)	176.72	5/2002 (-) [10/2002]	5 (-) [-]	0 / 0
171.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	123.60	8/2002 (-) [12/2002]	4 (-) [-]	0 / 0
172.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [103.35]	-34.25 (-)	85.54	11/2002 (-) [2/2003]	3 (-) [-]	0 / 0
173.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	93.28	4/2003 (-) [4/2003]	0 (-) [-]	0 / 0
174.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	100.50	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
175.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	37.91	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
176.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	35.16	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
177.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	21.55	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
178.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	66.63	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
179.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	21.13	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
180.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	56.36	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
181.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	153.80	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
182.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-)	0.00 (-)	32.26	2/2004 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[131.33]			[8/2003]	[-]	
183.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	36.31	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
184.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	57.37	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
185.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	52.76	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
186.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.50]	-0.05 (-)	58.88	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
187.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	81.58	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
188.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	141.80	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
189.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	94.86	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
190.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	39.93	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
191.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	133.70	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
192.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	63.94	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
193.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	37.18	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
194.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	47.68	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
195.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	35.91	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
196.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	118.80	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
197.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	79.31	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
198.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	58.87	6/2004 (-) [11/2003]	-7 (-) [-]	0 / 0
199.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	44.64	4/2004 (-) [11/2003]	-5 (-) [-]	0 / 0
200.	BRIDGES BALASORE-	4/2000	155.00	0.00	39.62	5/2004	-6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	(-)	(-) [155.00]	(-)		(-) [11/2003]	(-) [-]	
201.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	347.00	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
202.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	38.53	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
203.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	27.75	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
204.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	86.84	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
205.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	43.19	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
206.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	97.37	12/2004 (-) [12/2003]	-12 (-) [-]	0 / 0
207.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	34.95	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
208.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	65.54	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
209.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	33.10	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
210.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	31.86	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
211.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
212.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	77.92	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
213.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	60.80	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
214.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [530.00]	401.60 (392.80)	242.49	12/1991 (12/1991) [12/2003]	144 (144) [-]	0 / 0
215.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	49.97	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
216.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	41.93	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
217.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	8.92	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	33.77	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
219.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	2.05	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
220.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	163.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
221.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	96.72	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
222.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	73.95	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
223.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	2.86	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
224.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	136.60	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
225.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	42.47	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
226.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	50.88	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
227.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	18.26	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
228.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	61.07	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
229.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	38.34	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
230.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	37.56	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
231.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	84.98	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
232.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	34.66	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
233.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	38.83	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
234.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	26.17	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
235.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	163.10	6/2001 (6/2001) [2/2004]	32 (32) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	42.76	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
237.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	16.94	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
238.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	24.57	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
239.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	51.06	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
240.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	32.50	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
241.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	45.03	2/2005 (-) [4/2004]	-10 (-) [-]	0 / 0
242.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	39.87	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
243.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
244.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	10.12	2/2005 (-) [6/2004]	-8 (-) [-]	0 / 0
245.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	95.31	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
246.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	13.64	3/2005 (-) [7/2004]	-8 (-) [-]	0 / 0
247.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	44.15	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
248.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	43.59	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
249.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	24.02	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
250.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	69.02	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
251.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	86.70	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
252.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	54.30	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
253.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-)	0.00 (-)	57.38	3/2005 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[452.71]			[9/2004]	[-]	
254.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	63.09	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
255.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	19.71	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
256.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	77.43	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
257.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	60.93	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
258.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	43.31	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
259.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	23.83	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
260.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	40.69	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
261.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	12.00	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
262.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
263.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	29.46	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
264.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	0.59	6/2005 (-) [12/2004]	-6 (-) [-]	0 / 0
265.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	3.90	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
Total :			24267.11 (-) [24601.33]	334.22 (-)	5840.18			0 / 0

SHIPPING & PORTS

266.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	7/1999 (-)	236.50 (-) [125.00]	-111.50 (-)	120.72	1/2002 (-) [10/2002]	9 (-) [-]	0 / 0
267.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
268.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	87.36	2/2003 (-) [12/2003]	10 (-) [-]	0 / 2
269.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.38	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HOGLY							
270.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.75	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
Total :			1557.23 (-) [1448.89]	-108.34 (-)	522.21			0 / 2
TELECOMMUNICATION								
271.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	1.67	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	1.67			0 / 0
URBAN DEVELOPMENT								
272.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	2795.19	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	2795.19			21 / 320
All India :			159563.26 (-) [199204.67]	39641.41 (-)	60774.64			623 / 1846
NIC-MoS&PI(IPMD) [10/2002]								