

Sector-Wise number of on going projects in September, 2002

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	96
2.	RAILWAYS	89
3.	POWER	31
4.	PETROLEUM	30
5.	COAL	9
6.	SHIPPING & PORTS	6
7.	ATOMIC ENERGY	4
8.	MINES	2
9.	STEEL	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		274

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27
<u>July, 2002</u>				

	<u>COAL</u>			
14.	RAVINDERKHANI NEW TECH. UG (SCCL)	242.95	03/2003	23.07
	<u>FERTILISERS</u>			
15.	HALDIA FETILIZER PROJECT (HFC)	88.03	10/1976	830.00
	<u>POWER</u>			
16.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	03/2000	462.64
17.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	03/2000	473.18
	<u>RAILWAYS</u>			
18.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	226.40	03/1996	554.66
<u>August, 2002</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
19.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	135.42	06/1999	329.60
<u>September, 2002</u>				
	<u>POWER</u>			
20.	SIMHADRI TPP ST-I (NTPC)	3650.79	12/2002	2847.37

Summary of projects on Flash Report for the month of September, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	275
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	1
Number of Projects in Current Month :	274

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	70	73	74	15	42	274	26
Latest Approved	64	73	81	14	42	274	23

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	237	140960.12	158271.76	37068.08	23.42	17311.64	12.28
Revised	37	33560.75	37251.46	22131.79	59.41	3690.71	11.00
Total	274	174520.87	195523.22	59199.87	30.28	21002.35	12.03

IV. Milestones (Cumulative due and Achieved)

Total	1859
Achieved upto month	602

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	SIMHADRI TPP ST-I (NTPC) {Completed}	07/1997	3650.79	12/2002	4155.03	12/2002	2847.37

VI. List of projects added

					Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	LONG RAIL FACILITIES IN R&S MILL (SAIL)	09/2002	320.00	08/2004	320.00	08/2004

VII. List of projects reporting additional delays during the month w.r.t. the previous month

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	27216.00
2	COAL	9	7197.42	8072.93	8033.65
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	2	750.50	750.50	769.02
6	PETROLEUM	30	34480.93	34480.93	36826.85
7	POWER	31	31990.70	42613.61	47901.05
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	23973.49	26604.14	35753.59
10	ROAD TRANSPORT & HIGHWAYS	96	24267.11	24530.05	24601.33
11	SHIPPING & PORTS	6	1708.52	1708.52	1598.54
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		274	156444.60	174520.87	195523.22

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2555.00	1/2007 (-) [7/2006]	-6 (-) [-]	26 / 101
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	511.00	10/2009 (-) [10/2007]	-24 (-) [-]	6 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	170.00	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	881.00	12/2008 (-) [12/2008]	0 (-) [-]	5 / 119
Total :			23903.06 (-) [27216.00]	3312.94 (-)	4117.00			37 / 295
COAL								
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	169.79	3/1994 (3/2000) [3/2003]	108 (36) [-]	2 / 2
6.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1075.71	3/2001 (5/2002) [3/2003]	24 (10) [-]	10 / 13
7.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	370.70	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
8.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	111.02	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 1
9.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	727.45	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
10.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1407.85	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	42.93	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1054.46	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1068.83	3/2004 (-) [3/2004]	0 (-) [-]	5 / 9
Total :			7197.42 (-) [8033.65]	836.23 (-)	6028.74			39 / 66
FERTILISERS								
14.	NAMRUP PLANT	10/1997	350.00	159.40	301.34	5/2001	24	0 / 26

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [5/2003]	(15) [-]	
Total :			350.00 (-) [509.40]	159.40 (-)	301.34			0 / 26

MINES

15.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1466.09	5/2002 (-) [1/2004]	20 (-) [-]	7 / 24
16.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	124.28	2/2004 (-) [2/2004]	0 (-) [-]	0 / 22
Total :			2541.98 (-) [2541.98]	0.00 (-)	1590.37			7 / 46

STEEL

17.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [449.02]	18.52 (-)	301.87	8/1999 (-) [11/2002]	39 (-) [-]	17 / 32
18.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	4.75	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
Total :			750.50 (-) [769.02]	18.52 (-)	306.62			17 / 32

PETROLEUM

19.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	96.63	4/2002 (-) [4/2002]	0 (-) [-]	6 / 6
20.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [288.00]	-184.00 (-)	282.05	2/2002 (-) [8/2002]	6 (-) [-]	8 / 8
21.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [539.00]	42.00 (-)	494.07	5/2002 (-) [9/2002]	4 (-) [-]	27 / 29
22.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1985.00]	182.00 (-)	1496.80	5/2002 (-) [10/2002]	5 (-) [1]	38 / 41
23.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [416.00]	-3.00 (-)	346.09	11/2002 (-) [11/2002]	0 (-) [2]	14 / 15
24.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [401.00]	-21.00 (-)	254.08	5/2003 (-) [12/2002]	-5 (-) [2]	18 / 20
25.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [355.00]	12.00 (-)	291.44	5/2002 (-) [3/2003]	10 (-) [3]	25 / 33
26.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [178.16]	-150.89 (-)	65.27	3/2003 (-) [3/2003]	0 (-) [-]	1 / 4
27.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [6/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	0.22	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
29.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	46.76	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
30.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	551.53	7/2003 (-) [7/2003]	0 (-) [-]	38 / 81
31.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOC)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	28.57	7/2003 (-) [7/2003]	0 (-) [-]	1 / 6
32.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	52.65	8/2003 (-) [8/2003]	0 (-) [-]	24 / 42
33.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	86.80	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
34.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	73.62	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
35.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	55.00	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
36.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1291.00]	43.00 (-)	57.80	3/2004 (-) [8/2004]	5 (-) [-]	7 / 10
37.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	67.15	8/2004 (-) [8/2004]	0 (-) [-]	17 / 52
38.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [734.05]	428.45 (-)	-	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
39.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	5.28	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
40.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	230.40	9/2003 (-) [10/2004]	13 (-) [-]	16 / 72
41.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	261.27	8/2005 (-) [12/2004]	-8 (-) [-]	0 / 10
42.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	189.66	1/2005 (-) [1/2005]	0 (-) [1]	0 / 0
43.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	57.70	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
44.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.07	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
45.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.31	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
47.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	116.69	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
48.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
Total :			34480.93 (-) [36826.85]	2345.92 (-)	5266.15			241 / 450

POWER

49.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	473.36	12/2001 (-) [12/2002]	12 (-) [-]	24 / 25
50.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.97]	281.97 (0.00)	506.07	3/1999 (12/2002) [12/2002]	45 (0) [-]	2 / 11
51.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	291.21	2/2003 (-) [2/2003]	0 (-) [-]	7 / 15
52.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	76.36	3/2000 (-) [5/2003]	38 (-) [-]	11 / 17
53.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	65.33	4/2003 (-) [5/2003]	1 (-) [-]	7 / 16
54.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	2303.57	1/2003 (-) [6/2003]	5 (-) [-]	7 / 16
55.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	94.18	7/2003 (-) [7/2003]	0 (-) [-]	9 / 15
56.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4479.05	3/1999 (-) [8/2003]	53 (-) [-]	10 / 16
57.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	50.98	10/2003 (-) [11/2003]	1 (-) [-]	3 / 18
58.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3442.15	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 7
59.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6729.03	4/1996 (3/2002) [12/2003]	92 (21) [-]	23 / 52
60.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	168.93	1/2004 (-) [12/2003]	-1 (-) [-]	7 / 16
61.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	19.01	2/2004 (-) [1/2004]	-1 (-) [-]	3 / 30
62.	KAHALGAON-BIHARSHARIFF 400KV D/C	12/2001 (-)	135.77 (-)	0.00 (-)	9.56	6/2004 (-)	-2 (-)	2 / 18

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LINE-II (P.GRID)		[135.77]			[4/2004]	[-]	
63.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1289.00	5/2004 (-) [5/2004]	0 (-) [-]	2 / 4
64.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	-	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
65.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.19]	106.18 (-)	87.28	9/2003 (-) [12/2004]	15 (-) [-]	8 / 19
66.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	12.76	1/2005 (-) [1/2005]	0 (-) [-]	2 / 21
67.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
68.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
69.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	758.51	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
70.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.82]	-40.00 (-)	13.18	2/2003 (-) [6/2005]	28 (-) [-]	1 / 17
71.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	26.71	8/2005 (-) [8/2005]	0 (-) [-]	4 / 24
72.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	262.46	8/2005 (-) [8/2005]	0 (-) [-]	19 / 39
73.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2524.72	2/2006 (-) [2/2006]	0 (-) [-]	48 / 94
74.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	77.21	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
75.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	321.16	5/2006 (-) [5/2006]	0 (-) [-]	19 / 64
76.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	73.49	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
77.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
78.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	475.99	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
79.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	18.87	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			31990.70	15910.35	24650.13			239 / 613

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [47901.05]	(-)				
HEALTH & FW								
80.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	89.82	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
81.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	45.81	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 9
Total :			140.92 (-) [691.84]	550.92 (-)	135.63			2 / 9
RAILWAYS								
82.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [597.00]	299.85 (-)	55.47	- (12/1996) [4/2002]	- (64) [-]	0 / 0
83.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	103.60	12/1998 (3/1998) [9/2002]	45 (54) [-]	0 / 0
84.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	222.83	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
85.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	431.79	3/2002 (-) [12/2002]	9 (-) [-]	0 / 0
86.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [129.38]	21.27 (24.37)	82.00	3/1996 (-) [1/2003]	82 (-) [-]	0 / 0
87.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	145.94	3/2001 (-) [3/2003]	24 (-) [-]	0 / 0
88.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [255.00]	90.00 (115.75)	258.09	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
89.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	92.03	- (-) [3/2003]	- (-) [-]	0 / 0
90.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	65.33	3/1996 (-) [3/2003]	84 (-) [-]	0 / 0
91.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
92.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	30.67	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
93.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	141.44	- (-) [3/2003]	- (-) [-]	0 / 0
94.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [266.00]	86.00 (-)	136.61	3/1999 (3/2003) [3/2003]	48 (0) [-]	0 / 0
95.	MANDERHILL-DUMKA-	4/1995	184.00	76.00	23.09	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	RAMPURHAT	(-)	(-) [260.00]	(-)		(-) [3/2003]	(-) [-]	
96.	KUTTI PURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	54.68	- (-) [3/2003]	- (-) [-]	0 / 0
97.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
98.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [510.53]	154.53 (-)	17.51	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
99.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	470.13	- (-) [12/2003]	- (-) [-]	0 / 0
100.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	17.13	- (-) [3/2004]	- (-) [-]	0 / 0
101.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	395.94	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
102.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	56.06	- (-) [3/2004]	- (-) [-]	0 / 0
103.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	215.09	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
104.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.00]	48.00 (-)	71.16	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
105.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	255.52	3/1995 (-) [3/2004]	108 (-) [-]	0 / 0
106.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	136.50	3/2004 (6/2000) [3/2004]	0 (45) [-]	0 / 0
107.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	124.54	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
108.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
109.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [590.00]	53.15 (-)	307.82	3/2003 (-) [3/2004]	12 (-) [-]	0 / 0
110.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	279.51	3/2000 (-) [3/2004]	48 (-) [-]	0 / 0
111.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	8.13	- (-) [6/2004]	- (-) [-]	0 / 0
112.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [320.24]	134.08 (-)	188.21	3/1996 (-) [6/2004]	99 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	25.13	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
114.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [123.68]	18.36 (-)	61.84	- (-) [6/2004]	- (-) [-]	0 / 0
115.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	310.71	12/1997 (-) [3/2005]	87 (-) [-]	0 / 0
116.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
117.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
118.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	25.78	- (-) [3/2005]	- (-) [-]	0 / 0
119.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
120.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	300.64	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
121.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.28]	177.86 (0.00)	108.29	- (-) [3/2005]	- (-) [-]	0 / 0
122.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	196.44	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
123.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [520.00]	55.01 (-)	139.66	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
124.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [301.00]	180.10 (125.70)	62.18	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
125.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
126.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
127.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0
128.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	476.95	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
129.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.10	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
130.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.00]	843.00 (89.99)	126.79	3/2009 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	66.66	- (-) [-]	- (-) [-]	0 / 0
132.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [420.00]	42.68 (-)	7.97	- (-) [-]	- (-) [-]	0 / 0
133.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	81.06	3/1994 (-) [-]	- (-) [-]	0 / 0
134.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	14.60	3/1996 (-) [-]	- (-) [-]	0 / 0
135.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [698.98]	303.98 (-)	98.39	- (-) [-]	- (-) [-]	0 / 0
136.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
137.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
138.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	119.30	3/2004 (-) [-]	- (-) [-]	0 / 0
139.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	148.59	3/2000 (-) [-]	- (-) [-]	0 / 0
140.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	30.39	4/2008 (-) [-]	- (-) [-]	0 / 0
141.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [418.00]	293.57 (-)	62.43	- (0/200) [-]	- (-) [-]	0 / 0
142.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
143.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [225.42]	117.42 (-)	12.72	12/2009 (-) [-]	- (-) [-]	0 / 0
144.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [406.97]	306.97 (-)	1.37	- (-) [-]	- (-) [-]	0 / 0
145.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
146.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.33	- (-) [-]	- (-) [-]	0 / 0
147.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
148.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	19.27	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	1.12	- (-) [-]	- (-) [-]	0 / 0
150.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
151.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.38	2/2009 (-) [-]	- (-) [-]	0 / 0
152.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
153.	VILLUPURAM-KATPADAI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
154.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [228.00]	0.00 (-)	1.16	- (-) [-]	- (-) [-]	0 / 0
155.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
156.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	0.18	- (-) [-]	- (-) [-]	0 / 0
157.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	0.69	- (-) [-]	- (-) [-]	0 / 0
158.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
159.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
160.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	11.58	5/2008 (-) [-]	- (-) [-]	0 / 0
161.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
162.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
163.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
164.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.75]	194.75 (23.36)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0
165.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	71.07	- (-) [-]	- (-) [-]	0 / 0
166.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	5.08	7/2006 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
167.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	46.36	- (-) [-]	- (-) [-]	0 / 0
168.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
169.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	3.97	- (-) [-]	- (-) [-]	0 / 0
170.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
Total :			23973.49 (-) [35753.59]	11780.10 (-)	8012.36			0 / 0

ROAD TRANSPORT & HIGHWAYS

171.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [208.00]	-114.50 (-169.00)	167.66	5/2002 (-) [10/2002]	5 (-) [-]	0 / 0
172.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	119.60	8/2002 (-) [12/2002]	4 (-) [-]	0 / 0
173.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [103.35]	-34.25 (-)	79.41	11/2002 (-) [2/2003]	3 (-) [-]	0 / 0
174.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	92.95	4/2003 (-) [4/2003]	0 (-) [-]	0 / 0
175.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	100.05	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
176.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	34.41	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
177.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	33.84	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
178.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	15.70	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
179.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	66.63	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
180.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	19.27	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
181.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	55.86	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
182.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	144.30	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
183.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-)	0.00 (-)	29.95	2/2004 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[131.33]			[8/2003]	[-]	
184.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	36.19	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
185.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	55.92	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
186.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	46.23	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
187.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.50]	-0.05 (-)	56.83	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
188.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	76.95	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
189.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	135.60	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
190.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	88.35	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
191.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	36.86	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
192.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	130.90	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
193.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	60.32	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
194.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	33.07	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
195.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	45.33	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
196.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	34.28	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
197.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	117.80	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
198.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	71.69	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
199.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	58.03	6/2004 (-) [11/2003]	-7 (-) [-]	0 / 0
200.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	39.72	4/2004 (-) [11/2003]	-5 (-) [-]	0 / 0
201.	BRIDGES BALASORE-	4/2000	155.00	0.00	39.93	5/2004	-6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	(-)	(-) [155.00]	(-)		(-) [11/2003]	(-) [-]	
202.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	90.68	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
203.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	38.53	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
204.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	27.75	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
205.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	39.16	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
206.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	18.26	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
207.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	310.00	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
208.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	85.36	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
209.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	64.27	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
210.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	8.63	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
211.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	28.05	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
212.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	97.37	12/2004 (-) [12/2003]	-12 (-) [-]	0 / 0
213.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	32.65	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
214.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	57.11	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
215.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	1.74	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
216.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	44.92	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
217.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	2.63	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
218.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	41.60	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	33.30	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
220.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	34.95	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
221.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	157.20	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
222.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	29.53	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
223.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	71.93	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
224.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
225.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	130.50	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
226.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	39.03	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
227.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	48.78	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
228.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [530.00]	401.60 (392.80)	226.90	12/1991 (12/1991) [12/2003]	144 (144) [-]	0 / 0
229.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	54.00	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
230.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	33.74	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
231.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	35.18	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
232.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	24.39	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
233.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	34.00	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
234.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	42.76	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
235.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	142.00	6/2001 (6/2001) [2/2004]	32 (32) [-]	0 / 0
236.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	51.04	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
237.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	80.92	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
238.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	15.80	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
239.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	23.28	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
240.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	36.19	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
241.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	32.23	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
242.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	45.03	2/2005 (-) [4/2004]	-10 (-) [-]	0 / 0
243.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	35.50	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
244.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
245.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	-	2/2005 (-) [6/2004]	-8 (-) [-]	0 / 0
246.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	86.70	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
247.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	4.40	3/2005 (-) [7/2004]	-8 (-) [-]	0 / 0
248.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	44.01	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
249.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	42.53	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
250.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	23.44	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
251.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	64.03	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
252.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	84.41	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
253.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	50.59	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
254.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2	4/2000 (-)	399.75 (-)	0.00 (-)	58.24	3/2005 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(JHARKHAND)		[399.75]			[9/2004]	[-]	
255.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	18.06	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
256.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	57.60	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
257.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	52.76	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
258.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	60.93	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
259.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	42.98	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
260.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	23.84	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
261.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	40.67	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
262.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	0.59	6/2005 (-) [12/2004]	-6 (-) [-]	0 / 0
263.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	12.00	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
264.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	29.35	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
265.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
266.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	3.90	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
Total :			24267.11 (-) [24601.33]	334.22 (-)	5464.42			0 / 0

SHIPPING & PORTS

267.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	126.91	7/2002 (-) [10/2002]	3 (-) [2]	0 / 0
268.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	7/1999 (-)	236.50 (-) [125.00]	-111.50 (-)	115.92	1/2002 (-) [10/2002]	9 (-) [-]	0 / 0
269.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
270.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	78.66	2/2003 (-) [12/2003]	10 (-) [-]	0 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
271.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.38	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
272.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [2/2004]	0 (-) [6]	0 / 0
Total :			1708.52 (-) [1598.54]	-109.98 (-)	635.21			0 / 2
<u>TELECOMMUNICATION</u>								
273.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	1.65	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	1.65			0 / 0
<u>URBAN DEVELOPMENT</u>								
274.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	2690.25	3/2005 (-) [9/2005]	6 (-) [-]	20 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	2690.25			20 / 320
All India :			156444.60 (-) [195523.22]	39078.62 (-)	59199.87			602 / 1859
NIC-MoS&PI(IPMD)								[9/2002]