

**Sector-Wise number of on going projects in February, 2004**

| Sl. No. | Sector                    | Projects on Monitor |
|---------|---------------------------|---------------------|
| 1.      | RAILWAYS                  | 101                 |
| 2.      | ROAD TRANSPORT & HIGHWAYS | 84                  |
| 3.      | POWER                     | 40                  |
| 4.      | PETROLEUM                 | 29                  |
| 5.      | ATOMIC ENERGY             | 6                   |
| 6.      | COAL                      | 6                   |
| 7.      | SHIPPING & PORTS          | 6                   |
| 8.      | STEEL                     | 3                   |
| 9.      | HEALTH & FW               | 2                   |
| 10.     | TELECOMMUNICATION         | 2                   |
| 11.     | FERTILISERS               | 1                   |
| 12.     | MINES                     | 1                   |
| 13.     | URBAN DEVELOPMENT         | 1                   |
| Total   |                           | 282                 |

**Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004**

| Sl. No.                                     | Project Name                                       | Original Cost (Rs.Crore) | Original Date of Commissioning | Cumulative Expenditure (Rs.Crore) |
|---------------------------------------------|----------------------------------------------------|--------------------------|--------------------------------|-----------------------------------|
| <b><u>April, 2003</u></b>                   |                                                    |                          |                                |                                   |
| <b><u>POWER</u></b>                         |                                                    |                          |                                |                                   |
| 1.                                          | TALCHER-II TRANSMISSION SYSTEM(P.GRID)             | 3086.73                  | 01/2003                        | 2642.81                           |
| <b><u>SHIPPING &amp; PORTS</u></b>          |                                                    |                          |                                |                                   |
| 2.                                          | PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)          | 236.50                   | 01/2002                        | 126.94                            |
| <b><u>May, 2003</u></b>                     |                                                    |                          |                                |                                   |
| <b><u>RAILWAYS</u></b>                      |                                                    |                          |                                |                                   |
| 3.                                          | HARMUTI-ITANAGAR(NL),NEFR                          | 156.00                   | -NA-                           | 0.04                              |
| <b><u>June, 2003</u></b>                    |                                                    |                          |                                |                                   |
| <b><u>PETROLEUM</u></b>                     |                                                    |                          |                                |                                   |
| 4.                                          | NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI             | 419.00                   | 11/2002                        | 387.75                            |
| 5.                                          | CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC) | 569.00                   | 05/2003                        | 14.71                             |
| 6.                                          | LPG TERMINAL FOREIRP(IOC)                          | 220.81                   | 06/2003                        | 38.73                             |
| <b><u>July, 2003</u></b>                    |                                                    |                          |                                |                                   |
| <b><u>POWER</u></b>                         |                                                    |                          |                                |                                   |
| 7.                                          | LD&C SCHEME IN NER(P.GRID)                         | 158.94                   | 03/2000                        | 133.80                            |
| <b><u>August, 2003</u></b>                  |                                                    |                          |                                |                                   |
| <b><u>PETROLEUM</u></b>                     |                                                    |                          |                                |                                   |
| 8.                                          | AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)       | 329.05                   | 03/2003                        | 123.24                            |
| <b><u>October, 2003</u></b>                 |                                                    |                          |                                |                                   |
| <b><u>COAL</u></b>                          |                                                    |                          |                                |                                   |
| 9.                                          | TPS-I EXP.(NLC)                                    | 1590.58                  | 03/2001                        | 1185.98                           |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                    |                          |                                |                                   |
| 10.                                         | WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)       | 109.38                   | 08/2002                        | 151.60                            |
| <b><u>SHIPPING &amp; PORTS</u></b>          |                                                    |                          |                                |                                   |
| 11.                                         | ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS           | 672.28                   | 08/2003                        | 636.66                            |

|                                             |                                                             |         |         |         |
|---------------------------------------------|-------------------------------------------------------------|---------|---------|---------|
|                                             | FROM HYUNDAI                                                |         |         |         |
| <b><u>November, 2003</u></b>                |                                                             |         |         |         |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                             |         |         |         |
| 12.                                         | KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)                   | 192.71  | 10/2003 | 248.20  |
| <b><u>December, 2003</u></b>                |                                                             |         |         |         |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                             |         |         |         |
| 13.                                         | RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)               | 182.29  | 05/2004 | 130.60  |
| 14.                                         | SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781       | 118.93  | 04/2004 | 78.54   |
| 15.                                         | WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)                     | 139.00  | 12/2003 | 112.10  |
| 16.                                         | TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)                | 155.00  | 12/2003 | 193.40  |
| 17.                                         | NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)                   | 621.35  | 12/2003 | 613.70  |
| <b><u>January, 2004</u></b>                 |                                                             |         |         |         |
| <b><u>POWER</u></b>                         |                                                             |         |         |         |
| 18.                                         | MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)                 | 166.51  | 04/2003 | 135.41  |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                             |         |         |         |
| 19.                                         | KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79) | 113.50  | 05/2004 | 97.45   |
| 20.                                         | NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)              | 182.09  | 05/2004 | 133.00  |
| 21.                                         | CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)            | 161.20  | 05/2004 | 115.00  |
| 22.                                         | UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)                 | 245.91  | 04/2004 | 202.10  |
| 23.                                         | ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)                  | 174.59  | 04/2003 | 210.30  |
| 24.                                         | HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)               | 213.00  | 06/2004 | 147.40  |
| 25.                                         | WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)         | 130.00  | 03/2004 | 101.70  |
| <b><u>February, 2004</u></b>                |                                                             |         |         |         |
| <b><u>MINES</u></b>                         |                                                             |         |         |         |
| 26.                                         | INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)    | 480.00  | 02/2004 | 266.98  |
| <b><u>PETROLEUM</u></b>                     |                                                             |         |         |         |
| 27.                                         | AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)  | 119.01  | 07/2003 | 0.22    |
| <b><u>POWER</u></b>                         |                                                             |         |         |         |
| 28.                                         | CHAMERA H.E. PROJECT ST-II (NHPC)                           | 1684.02 | 05/2004 | 1867.72 |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                             |         |         |         |
| 29.                                         | GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)             | 323.35  | 02/2004 | 325.20  |

## Summary of projects on Flash Report for the month of February, 2004

### I. Projects Added/ Completed/ Dropped/ Frozen

|                                                                 |     |
|-----------------------------------------------------------------|-----|
| Number of Projects in Previous Month :                          | 281 |
| Number of Projects Completed/Dropped/Frozen in Previous Month : | 8   |
| Number of Projects Completed/Dropped/Frozen in Current Month :  | 4   |
| Number of Projects Added in Current Month :                     | 13  |
| Number of Projects in Current Month :                           | 282 |

### II. Project Status

| With Respect to        | Number of Projects |       |             |                               |             |       | Delay (%) |
|------------------------|--------------------|-------|-------------|-------------------------------|-------------|-------|-----------|
|                        | Delayed            | Ahead | On Schedule | Without ODC but DOC available | Without DOC | Total |           |
| <b>Original</b>        | 114                | 36    | 62          | 16                            | 54          | 282   | 40        |
| <b>Latest Approved</b> | 110                | 36    | 66          | 16                            | 54          | 282   | 39        |

### III. Project Cost

| With Respect to | Number of Projects | Cost       |             | Expenditure | % Expenditure of Anticipated Cost | Cost Overrun |      |
|-----------------|--------------------|------------|-------------|-------------|-----------------------------------|--------------|------|
|                 |                    | Sanctioned | Anticipated |             |                                   | Rs.Crore     | %    |
| <b>Original</b> | 249                | 163364.93  | 178107.86   | 53651.44    | 30.12                             | 14742.93     | 9.02 |
| <b>Revised</b>  | 33                 | 41373.48   | 43875.35    | 30034.42    | 68.45                             | 2501.87      | 6.05 |
| <b>Total</b>    | 282                | 204738.41  | 221983.21   | 83685.86    | 37.70                             | 17244.80     | 8.42 |

### IV. Milestones (Cumulative due and Achieved)

|                            |             |
|----------------------------|-------------|
| <b>Total</b>               | <b>2111</b> |
| <b>Achieved upto month</b> | <b>948</b>  |

### V. List of projects Completed/ Dropped/ Frozen during current month

| Cost / Expenditure in Rs. Crore |                                                                      |         |          |         |             |         |                   |
|---------------------------------|----------------------------------------------------------------------|---------|----------|---------|-------------|---------|-------------------|
| Sl. No.                         | Project {Status}                                                     | DOA     | Original |         | Anticipated |         | Final Expenditure |
|                                 |                                                                      |         | Cost     | DOC     | Cost        | DOC     |                   |
| <b><u>MINES</u></b>             |                                                                      |         |          |         |             |         |                   |
| 1                               | INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO) {Completed} | 02/2001 | 480.00   | 02/2004 | 480.00      | 02/2004 | 266.98            |
| <b><u>PETROLEUM</u></b>         |                                                                      |         |          |         |             |         |                   |
| 2                               | AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT                              | 08/2001 | 119.01   | 07/2003 | 225.00      | 10/2003 | 0.22              |

|                                      |                                                             |         |         |         |         |         |         |
|--------------------------------------|-------------------------------------------------------------|---------|---------|---------|---------|---------|---------|
|                                      | PIPELINE,GUJ(IOCL) {Completed}                              |         |         |         |         |         |         |
| <b>POWER</b>                         |                                                             |         |         |         |         |         |         |
| 3                                    | CHAMERA H.E. PROJECT ST-II (NHPC) {Completed}               | 05/1999 | 1684.02 | 05/2004 | 1684.02 | 05/2004 | 1867.72 |
| <b>ROAD TRANSPORT &amp; HIGHWAYS</b> |                                                             |         |         |         |         |         |         |
| 4                                    | GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5) {Completed} | 04/2000 | 323.35  | 02/2004 | 323.35  | 02/2004 | 325.2   |

## VI. List of projects added

| Cost in Rs. Crore                           |                                                              |         |          |         |             |         |
|---------------------------------------------|--------------------------------------------------------------|---------|----------|---------|-------------|---------|
| Sl. No.                                     | Project                                                      | DOA     | Original |         | Anticipated |         |
|                                             |                                                              |         | Cost     | DOC     | Cost        | DOC     |
| <b><u>POWER</u></b>                         |                                                              |         |          |         |             |         |
| 1                                           | SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)        | 01/2004 | 101.94   | 07/2006 | 101.94      | 07/2006 |
| 2                                           | VINDHYACHAL-KORBA (P.GRID)                                   | 02/2004 | 164.02   | 02/2007 | 164.02      | 10/2006 |
| 3                                           | NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)      | 01/2004 | 271.80   | 07/2006 | 271.80      | 07/2006 |
| 4                                           | TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)           | 12/2004 | 208.75   | 05/2008 | 208.75      | 03/2007 |
| 5                                           | NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)        | 01/2004 | 247.78   | 12/2006 | 247.78      | 10/2006 |
| <b><u>RAILWAYS</u></b>                      |                                                              |         |          |         |             |         |
| 6                                           | CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)           | 04/1999 | 198.68   | -NA-    | 261.10      | -NA-    |
| 7                                           | TARAKESWAR-BISHNUPUR                                         | 04/2000 | 157.96   | -NA-    | 276.00      | -NA-    |
| 8                                           | DEOGHAR-SULTANGUNJ                                           | 04/2000 | 138.00   | -NA-    | 373.44      | -NA-    |
| 9                                           | GADWAL-RAICHUR                                               | 04/1998 | 92.63    | -NA-    | 108.91      | -NA-    |
| 10                                          | BANGALORE-SATYAMANGALAM                                      | 02/1999 | 138.00   | -NA-    | 225.00      | -NA-    |
| 11                                          | BARAMATI - LONAND                                            | 03/1998 | 75.00    | -NA-    | 138.48      | -NA-    |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                              |         |          |         |             |         |
| 12                                          | ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)     | 04/2000 | 440.93   | 12/2006 | 440.93      | -NA-    |
| 13                                          | ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.) | 04/2000 | 534.39   | 05/2007 | 534.39      | -NA-    |
|                                             |                                                              |         |          |         |             |         |

## VII. List of projects reporting additional delays during the month w.r.t. the previous month

| Sl. No.   | Project Name                 | Cost (Rs.Crore) |             | Date of Commissioning |                |            | Delay (in months) |
|-----------|------------------------------|-----------------|-------------|-----------------------|----------------|------------|-------------------|
|           |                              | Original        | Anticipated | Original              | Previous Month | This Month |                   |
| PETROLEUM |                              |                 |             |                       |                |            |                   |
| 1         | VISAKH-SECNDERABAD LPG(GAIL) | 490.65          | 463.26      | 08/2003               | 02/2004        | 03/2004    | 1                 |
| 2         | HYDROTREATER AT DIGBOI REF.  | 343.00          | 377.00      | 05/2002               | 02/2004        | 03/2004    | 1                 |

|                                                                  |                                                                    |         |         |         |         |         |    |
|------------------------------------------------------------------|--------------------------------------------------------------------|---------|---------|---------|---------|---------|----|
|                                                                  | (IOCL)                                                             |         |         |         |         |         |    |
| 3                                                                | IOR LAKWA-LAKHMANI                                                 | 345.10  | 345.10  | 03/2007 | 03/2004 | 03/2007 | 36 |
| 4                                                                | REFINERY EXPANSION<br>CUM.MOD. PROJECT(CPCL)                       | 2360.38 | 2360.38 | 07/2003 | 02/2004 | 03/2004 | 1  |
| <b><u>POWER</u></b>                                              |                                                                    |         |         |         |         |         |    |
| 5                                                                | UNIFIED LOAD DESPATCH &<br>COMMUNICATION SCHEME W R<br>(PR.GRID)   | 294.82  | 254.82  | 02/2003 | 06/2005 | 08/2005 | 2  |
| 6                                                                | TR. SYSTEM STRENGTHENING IN<br>BIHAR(P.GRID)                       | 162.88  | 162.88  | 02/2004 | 01/2004 | 03/2004 | 2  |
| 7                                                                | KAHALGAON-BIHARSHARIFF<br>400KV D/C LINE-II (P.GRID)               | 135.77  | 135.77  | 06/2004 | 04/2004 | 12/2004 | 8  |
| 8                                                                | TALA-SILIGURI TRANSMISSION<br>LINE (P.GRID)                        | 231.53  | 231.53  | 10/2004 | 12/2004 | 06/2005 | 6  |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b>                      |                                                                    |         |         |         |         |         |    |
| 9                                                                | NAINI BRIDGE & LINK<br>RD.BETWEEN NH2 & NH-27                      | 100.36  | 219.78  | 06/2001 | 02/2004 | 05/2004 | 3  |
| 10                                                               | BHILWARA BYPASS -<br>CHITTORGARH (GQ) KM.120-<br>KM.183 (NH-79)    | 202.88  | 202.88  | 05/2004 | 02/2004 | 03/2004 | 1  |
| 11                                                               | GULABPURA-BHILWARA BYPASS<br>(GQ) KM.70-KM.120 (NH-79)             | 164.25  | 164.25  | 05/2004 | 02/2004 | 03/2004 | 1  |
| 12                                                               | KAVALI-NELLORE (GQ) KM.222-<br>KM.178 (NH-5)                       | 181.00  | 181.00  | 01/2004 | 02/2004 | 04/2004 | 2  |
| 13                                                               | CHAMPAWATI-<br>VISHAKHAPATNAM (GQ) KM.49-<br>KM.28 (NH-5)          | 200.00  | 200.00  | 02/2004 | 02/2004 | 04/2004 | 2  |
| 14                                                               | BRIDGES SECTION (GQ) KM.162-<br>KM.200 (NH-5)                      | 136.45  | 136.45  | 02/2004 | 02/2004 | 04/2004 | 2  |
| 15                                                               | PURNEA-GOYAKOTA, KM.419-<br>KM.447, NH-31 (BIHAR)                  | 205.73  | 205.73  | 07/2004 | 12/2003 | 12/2004 | 12 |
| <b><u>SHIPPING &amp; PORTS</u></b>                               |                                                                    |         |         |         |         |         |    |
| 16                                                               | MODERNISATION OF MOT<br>JETTIES 1,2&3 AT J.D.(PORTS)               | 167.99  | 215.34  | 02/2003 | 08/2004 | 12/2004 | 4  |
| <b><u>TELECOMMUNICATION</u></b>                                  |                                                                    |         |         |         |         |         |    |
| 17                                                               | NATIONAL RADIO SPECTRUM<br>MANAGEMENT& MONITORING<br>SYSTEM (NRSMM | 279.97  | 279.97  | 12/2004 | 12/2004 | 12/2005 | 12 |
|                                                                  |                                                                    |         |         |         |         |         |    |
| <b><i>Number of projects reporting additional delay = 17</i></b> |                                                                    |         |         |         |         |         |    |

***Sectorwise analysis of projects (Abstract)***

| Sl. No.                   | Sector                    | Number of Projects | Cost (Rs.Crore)   |                 |             |
|---------------------------|---------------------------|--------------------|-------------------|-----------------|-------------|
|                           |                           |                    | Original Approved | Latest Approved | Anticipated |
| 1                         | ATOMIC ENERGY             | 6                  | 27738.32          | 30712.26        | 29885.26    |
| 2                         | COAL                      | 6                  | 3387.28           | 4019.15         | 3984.36     |
| 3                         | FERTILISERS               | 1                  | 350.00            | 509.40          | 509.40      |
| 4                         | MINES                     | 1                  | 2061.98           | 2061.98         | 2061.98     |
| 5                         | STEEL                     | 3                  | 731.07            | 731.07          | 731.07      |
| 6                         | PETROLEUM                 | 29                 | 38131.57          | 38131.57        | 40005.69    |
| 7                         | POWER                     | 40                 | 50595.02          | 61217.93        | 66004.63    |
| 8                         | HEALTH & FW               | 2                  | 140.92            | 691.84          | 691.84      |
| 9                         | RAILWAYS                  | 101                | 27976.03          | 30852.84        | 42333.79    |
| 10                        | ROAD TRANSPORT & HIGHWAYS | 84                 | 22092.63          | 22930.37        | 22847.84    |
| 11                        | SHIPPING & PORTS          | 6                  | 1882.03           | 1882.03         | 1929.38     |
| 12                        | TELECOMMUNICATION         | 2                  | 426.97            | 426.97          | 426.97      |
| 13                        | URBAN DEVELOPMENT         | 1                  | 4860.00           | 10571.00        | 10571.00    |
| <b><i>Grand Total</i></b> |                           | 282                | 180373.82         | 204738.41       | 221983.21   |

## Sector-Wise analysis of projects

| (Units: Cost/Expenditure in Rs.Crore) |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
|---------------------------------------|------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| Sl. No.                               | Name of the Project                                        | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
| <b>ATOMIC ENERGY</b>                  |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 1.                                    | NEW URANIUM ORE PROCESSING MILL                            | 9/2003 (-)                          | 343.26 (-) [343.26]                   | 0.00 (-)                               | -                      | 6/2006 (-) [6/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 2.                                    | TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL) | 1/1991 (12/1997)                    | 3447.06 (6421.00) [6525.00]           | 3077.94 (104.00)                       | 4058.00                | 1/2007 (-) [1/2007]                                    | 0 (-) [-]                                                       | 53 / 104                   |
| 3.                                    | KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA              | 5/2001 (-)                          | 4213.00 (-) [3282.00]                 | -931.00 (-)                            | 756.00                 | 10/2009 (-) [9/2007]                                   | -25 (-) [-]                                                     | 14 / 76                    |
| 4.                                    | RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA          | 4/2002 (-)                          | 3072.00 (-) [3072.00]                 | 0.00 (-)                               | 363.00                 | 2/2008 (-) [2/2008]                                    | 0 (-) [-]                                                       | 14 / 75                    |
| 5.                                    | KUDANKULAM APP (NPCIL)                                     | 12/2001 (-)                         | 13171.00 (-) [13171.00]               | 0.00 (-)                               | 2666.00                | 12/2008 (-) [12/2008]                                  | 0 (-) [-]                                                       | 17 / 119                   |
| 6.                                    | PROTOTYPE FAST BREEDER REACTOR                             | 9/2003 (-)                          | 3492.00 (-) [3492.00]                 | 0.00 (-)                               | -                      | 9/2010 (-) [10/2009]                                   | -11 (-) [-]                                                     | 0 / 0                      |
| <b>Total :</b>                        |                                                            |                                     | 27738.32 (-) [29885.26]               | 2146.94 (-)                            | 7843.00                |                                                        |                                                                 | 98 / 374                   |
| <b>COAL</b>                           |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 7.                                    | POOTKI BALIHARI UG                                         | 12/1983 (4/1997)                    | 199.87 (199.87) [182.60]              | -17.27 (-17.27)                        | 171.87                 | 3/1994 (3/2000) [3/2004]                               | 120 (48) [-]                                                    | 2 / 2                      |
| 8.                                    | NIGAH OC EXPANSION(NCL)                                    | 7/1997 (-)                          | 1846.49 (-) [1846.49]                 | 0.00 (-)                               | 1419.20                | 3/2004 (-) [3/2004]                                    | 0 (-) [-]                                                       | 8 / 13                     |
| 9.                                    | JHANJRA U.G. (ECL)                                         | 12/1982 (8/1995)                    | 184.55 (403.96) [386.44]              | 201.89 (-17.52)                        | 364.09                 | 3/1994 (3/1998) [3/2004]                               | 120 (72) [-]                                                    | 1 / 1                      |
| 10.                                   | DUDHICHUA (NCL)                                            | 8/1992 (3/2001)                     | 868.93 (1281.39) [1281.39]            | 412.46 (0.00)                          | 1197.90                | 3/1998 (3/2004) [3/2004]                               | 72 (0) [-]                                                      | 3 / 4                      |
| 11.                                   | JHARKHAND OC(CCL)                                          | 10/1998 (-)                         | 110.89 (-) [110.89]                   | 0.00 (-)                               | 62.46                  | 3/2004 (-) [3/2004]                                    | 0 (-) [-]                                                       | 5 / 5                      |
| 12.                                   | BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)                      | 10/2003 (-)                         | 176.55 (-) [176.55]                   | 0.00 (-)                               | -                      | 3/2008 (-) [10/2007]                                   | -5 (-) [-]                                                      | 0 / 0                      |
| <b>Total :</b>                        |                                                            |                                     | 3387.28 (-) [3984.36]                 | 597.08 (-)                             | 3215.52                |                                                        |                                                                 | 19 / 25                    |
| <b>FERTILISERS</b>                    |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 13.                                   | NAMRUP PLANT REVAMP(BVFC)                                  | 10/1997 (9/2001)                    | 350.00 (509.40) [509.40]              | 159.40 (0.00)                          | 417.41                 | 5/2001 (2/2002) [5/2004]                               | 36 (27) [-]                                                     | 32 / 86                    |

| (Units: Cost/Expenditure in Rs.Crore) |                                              |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
|---------------------------------------|----------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| Sl. No.                               | Name of the Project                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
| <b>Total :</b>                        |                                              |                                     | 350.00<br>(-)<br>[509.40]             | 159.40<br>(-)                          | 417.41                 |                                                        |                                                                 | 32 / 86                    |
| <b><u>MINES</u></b>                   |                                              |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 14.                                   | EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)  | 2/1998<br>(-)                       | 2061.98<br>(-)<br>[2061.98]           | 0.00<br>(-)                            | 1593.05                | 5/2002<br>(-)<br>[4/2004]                              | 23<br>(-)<br>[-]                                                | 23 / 24                    |
| <b>Total :</b>                        |                                              |                                     | 2061.98<br>(-)<br>[2061.98]           | 0.00<br>(-)                            | 1593.05                |                                                        |                                                                 | 23 / 24                    |
| <b><u>STEEL</u></b>                   |                                              |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 15.                                   | LONG RAIL FACILITIES IN R&S MILL (SAIL)      | 9/2002<br>(-)                       | 320.00<br>(-)<br>[320.00]             | 0.00<br>(-)                            | 141.04                 | 8/2004<br>(-)<br>[8/2004]                              | 0<br>(-)<br>[-]                                                 | 3 / 4                      |
| 16.                                   | REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL) | 3/2003<br>(-)                       | 112.39<br>(-)<br>[112.39]             | 0.00<br>(-)                            | 2.62                   | 12/2005<br>(-)<br>[3/2005]                             | -9<br>(-)<br>[-]                                                | 4 / 19                     |
| 17.                                   | PIG IRON PLANT (NMDC)                        | 12/1998<br>(-)                      | 298.68<br>(-)<br>[298.68]             | 0.00<br>(-)                            | 26.14                  | 10/2004<br>(-)<br>[3/2006]                             | 17<br>(-)<br>[-]                                                | 22 / 96                    |
| <b>Total :</b>                        |                                              |                                     | 731.07<br>(-)<br>[731.07]             | 0.00<br>(-)                            | 169.80                 |                                                        |                                                                 | 29 / 119                   |
| <b><u>PETROLEUM</u></b>               |                                              |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 18.                                   | VISAKH-SECUNDERABAD LPG(GAIL)                | 1/2001<br>(-)                       | 490.65<br>(-)<br>[463.26]             | -27.39<br>(-)                          | 383.56                 | 8/2003<br>(-)<br>[3/2004]                              | 7<br>(-)<br>[1]                                                 | 39 / 40                    |
| 19.                                   | HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)      | 12/2001<br>(-)                      | 2936.00<br>(-)<br>[2444.54]           | -491.46<br>(-)                         | 1954.36                | 9/2004<br>(-)<br>[3/2004]                              | -6<br>(-)<br>[-]                                                | 10 / 23                    |
| 20.                                   | REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)    | 7/2000<br>(-)                       | 2360.38<br>(-)<br>[2360.38]           | 0.00<br>(-)                            | 1922.80                | 7/2003<br>(-)<br>[3/2004]                              | 8<br>(-)<br>[1]                                                 | 74 / 81                    |
| 21.                                   | IOR GANDHAR(ONGCL)                           | 12/2000<br>(-)                      | 609.44<br>(-)<br>[692.45]             | 83.01<br>(-)                           | 254.32                 | 3/2004<br>(-)<br>[3/2004]                              | 0<br>(-)<br>[-]                                                 | 12 / 12                    |
| 22.                                   | HYDROTREATER AT DIGBOI REF. (IOCL)           | 2/1999<br>(-)                       | 343.00<br>(-)<br>[377.00]             | 34.00<br>(-)                           | 354.28                 | 5/2002<br>(-)<br>[3/2004]                              | 22<br>(-)<br>[1]                                                | 31 / 33                    |
| 23.                                   | MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)  | 4/2001<br>(-)                       | 336.07<br>(-)<br>[336.07]             | 0.00<br>(-)                            | 235.80                 | 4/2004<br>(-)<br>[4/2004]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 24.                                   | LINEAR ALKYL BENZENE (IOCL)                  | 5/2001<br>(-)                       | 1248.00<br>(-)<br>[1317.00]           | 69.00<br>(-)                           | 636.71                 | 3/2004<br>(-)<br>[8/2004]                              | 5<br>(-)<br>[-]                                                 | 20 / 41                    |
| 25.                                   | REFINERY MODERNISATION(BPCL)                 | 12/2000<br>(-)                      | 1592.65<br>(-)<br>[1831.00]           | 238.35<br>(-)                          | 1141.38                | 9/2003<br>(-)<br>[10/2004]                             | 13<br>(-)<br>[-]                                                | 43 / 72                    |
| 26.                                   | IOR SCHEME NEELAM(ONGCL)                     | 1/2001<br>(-)                       | 347.69<br>(-)<br>[347.69]             | 0.00<br>(-)                            | 82.42                  | 7/2003<br>(-)<br>[10/2004]                             | 15<br>(-)<br>[-]                                                | 9 / 9                      |
| 27.                                   | SIDPUR-SANGANER PRODUCT PIPE LINE            | 2/2002<br>(-)                       | 352.69<br>(-)                         | 17.21<br>(-)                           | 169.44                 | 11/2004<br>(-)                                         | 0<br>(-)                                                        | 3 / 6                      |



**(Units: Cost/Expenditure in Rs.Crore)**

| Sl. No. | Name of the Project                                       | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-----------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         | (IOCL)                                                    |                                     | [369.90]                              |                                        |                        | [11/2004]                                              | [-]                                                             |                            |
| 28.     | DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)             | 8/2001<br>(-)                       | 1483.00<br>(-)<br>[1755.00]           | 272.00<br>(-)                          | 540.53                 | 8/2004<br>(-)<br>[12/2004]                             | 4<br>(-)<br>[-]                                                 | 42 / 68                    |
| 29.     | KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL) | 2/2002<br>(-)                       | 305.60<br>(-)<br>[265.00]             | -40.60<br>(-)                          | 125.92                 | 8/2004<br>(-)<br>[12/2004]                             | 4<br>(-)<br>[-]                                                 | 4 / 8                      |
| 30.     | IMPROVED OIL RECOVERY PROJECT, GELEKI                     | 9/2001<br>(-)                       | 390.09<br>(-)<br>[390.09]             | 0.00<br>(-)                            | 0.11                   | 3/2007<br>(-)<br>[3/2005]                              | -24<br>(-)<br>[-]                                               | 6 / 6                      |
| 31.     | INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS               | 4/2003<br>(-)                       | 429.82<br>(-)<br>[429.82]             | 0.00<br>(-)                            | 0.55                   | 3/2005<br>(-)<br>[3/2005]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 32.     | DEVELOPMENT OF D-I PROSPECT (ONGCL)                       | 9/2002<br>(-)                       | 310.32<br>(-)<br>[310.32]             | 0.00<br>(-)                            | -                      | 3/2005<br>(-)<br>[4/2005]                              | 1<br>(-)<br>[-]                                                 | 0 / 0                      |
| 33.     | PANIPAT REFINERY EXPANSION (IOCL)                         | 8/1999<br>(-)                       | 3365.00<br>(-)<br>[4177.00]           | 812.00<br>(-)                          | 904.08                 | 1/2005<br>(-)<br>[4/2005]                              | 3<br>(-)<br>[-]                                                 | 38 / 151                   |
| 34.     | GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY | 10/2002<br>(-)                      | 1152.00<br>(-)<br>[1152.00]           | 0.00<br>(-)                            | 0.43                   | 4/2005<br>(-)<br>[4/2005]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 35.     | IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR                 | 9/2001<br>(-)                       | 113.90<br>(-)<br>[113.90]             | 0.00<br>(-)                            | 15.92                  | 3/2006<br>(-)<br>[5/2005]                              | -10<br>(-)<br>[-]                                               | 3 / 6                      |
| 36.     | MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)                    | 12/2003<br>(-)                      | 2792.50<br>(-)<br>[2792.50]           | 0.00<br>(-)                            | 1.21                   | 5/2005<br>(-)<br>[5/2005]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 37.     | MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)        | 5/2003<br>(-)                       | 359.00<br>(-)<br>[391.00]             | 32.00<br>(-)                           | 8.17                   | 7/2005<br>(-)<br>[7/2005]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 38.     | CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)            | 7/2003<br>(-)                       | 363.21<br>(-)<br>[363.21]             | 0.00<br>(-)                            | 12.21                  | 7/2005<br>(-)<br>[7/2005]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 39.     | INTEGRATED PARA-XYLENE(IOCL)                              | 6/1999<br>(-)                       | 4228.00<br>(-)<br>[5104.00]           | 876.00<br>(-)                          | 852.75                 | 8/2005<br>(-)<br>[8/2005]                              | 0<br>(-)<br>[-]                                                 | 15 / 129                   |
| 40.     | DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE                | 12/2002<br>(-)                      | 1416.00<br>(-)<br>[1416.00]           | 0.00<br>(-)                            | 1.61                   | 7/2005<br>(-)<br>[12/2005]                             | 5<br>(-)<br>[-]                                                 | 0 / 0                      |
| 41.     | MUMBAI HIGH NORTH DEV(ONGCL)                              | 12/2000<br>(-)                      | 2929.40<br>(-)<br>[2929.40]           | 0.00<br>(-)                            | 1141.05                | 12/2005<br>(-)<br>[12/2005]                            | 0<br>(-)<br>[-]                                                 | 13 / 20                    |
| 42.     | DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE     | 4/2003<br>(-)                       | 985.17<br>(-)<br>[985.17]             | 0.00<br>(-)                            | -                      | 3/2006<br>(-)<br>[3/2006]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 43.     | C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ                    | 12/2003<br>(-)                      | 900.92<br>(-)<br>[900.92]             | 0.00<br>(-)                            | -                      | 6/2006<br>(-)<br>[6/2006]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 44.     | MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)       | 7/2003<br>(-)                       | 390.00<br>(-)<br>[390.00]             | 0.00<br>(-)                            | 2.15                   | 7/2005<br>(-)<br>[6/2006]                              | 11<br>(-)<br>[-]                                                | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.        | Name of the Project                   | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|----------------|---------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 45.            | IOR LAKWA-LAKHMANI                    | 9/2001<br>(-)                       | 345.10<br>(-)<br>[345.10]             | 0.00<br>(-)                            | 28.55                  | 3/2007<br>(-)<br>[3/2007]                              | 0<br>(-)<br>[36]                                                | 2 / 3                      |
| 46.            | MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL) | 10/2001<br>(-)                      | 5255.97<br>(-)<br>[5255.97]           | 0.00<br>(-)                            | 139.26                 | 7/2007<br>(-)<br>[7/2007]                              | 0<br>(-)<br>[-]                                                 | 5 / 11                     |
| <b>Total :</b> |                                       |                                     | 38131.57<br>(-)<br>[40005.69]         | 1874.12<br>(-)                         | 10909.57               |                                                        |                                                                 | 369 / 719                  |

**POWER**

|     |                                                          |                     |                                   |                     |         |                                  |                    |         |
|-----|----------------------------------------------------------|---------------------|-----------------------------------|---------------------|---------|----------------------------------|--------------------|---------|
| 47. | MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)       | 10/2000<br>(-)      | 195.97<br>(-)<br>[195.97]         | 0.00<br>(-)         | 148.44  | 10/2003<br>(-)<br>[2/2004]       | 4<br>(-)<br>[-]    | 10 / 19 |
| 48. | TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)                | 8/2001<br>(-)       | 162.88<br>(-)<br>[162.88]         | 0.00<br>(-)         | 77.29   | 2/2004<br>(-)<br>[3/2004]        | 1<br>(-)<br>[2]    | 17 / 30 |
| 49. | TEHRI DAM & H.P.P.(THDCL)                                | 3/1994<br>(-)       | 2963.66<br>(-)<br>[5209.10]       | 2245.44<br>(-)      | 5328.37 | 3/1999<br>(-)<br>[3/2004]        | 60<br>(-)<br>[-]   | 11 / 16 |
| 50. | DULHASTI HYDROELECTRIC PROJECT(NHPC)                     | 11/1982<br>(7/1989) | 183.45<br>(3559.77)<br>[4227.92]  | 4044.47<br>(668.15) | 4003.63 | 11/1990<br>(3/2001)<br>[7/2004]  | 164<br>(40)<br>[-] | 7 / 7   |
| 51. | NATHPA JHAKRI H.E.P. (NJPC)                              | 4/1989<br>(6/1998)  | 1678.02<br>(7666.31)<br>[8656.61] | 6978.59<br>(990.30) | 7860.01 | 4/1996<br>(3/2002)<br>[7/2004]   | 99<br>(28)<br>[-]  | 51 / 52 |
| 52. | ULDCS FOR EASTERN REGION (P.GRID)                        | 9/1998<br>(-)       | 290.01<br>(-)<br>[396.51]         | 106.50<br>(-)       | 185.00  | 9/2003<br>(-)<br>[12/2004]       | 15<br>(-)<br>[-]   | 11 / 18 |
| 53. | KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)        | 12/2001<br>(-)      | 135.77<br>(-)<br>[135.77]         | 0.00<br>(-)         | 80.14   | 6/2004<br>(-)<br>[12/2004]       | 6<br>(-)<br>[8]    | 9 / 18  |
| 54. | TEHRI TR. SYSTEM(P.GRID)                                 | 3/1994<br>(7/2002)  | 421.00<br>(702.97)<br>[702.97]    | 281.97<br>(0.00)    | 667.29  | 3/1999<br>(12/2002)<br>[12/2004] | 69<br>(24)<br>[-]  | 2 / 11  |
| 55. | DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)            | 1/2001<br>(-)       | 150.53<br>(-)<br>[150.53]         | 0.00<br>(-)         | 82.43   | 1/2005<br>(-)<br>[1/2005]        | 0<br>(-)<br>[-]    | 5 / 21  |
| 56. | 400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA. | 1/2002<br>(-)       | 109.77<br>(-)<br>[109.77]         | 0.00<br>(-)         | -       | 1/2005<br>(-)<br>[1/2005]        | 0<br>(-)<br>[-]    | 0 / 0   |
| 57. | GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)         | 1/2002<br>(-)       | 769.25<br>(-)<br>[769.25]         | 0.00<br>(-)         | 157.15  | 1/2005<br>(-)<br>[3/2005]        | 2<br>(-)<br>[-]    | 5 / 25  |
| 58. | DHAULIGANGA H.E.P.-I (NHPC)                              | 4/1991<br>(7/2000)  | 601.98<br>(1578.31)<br>[1578.31]  | 976.33<br>(0.00)    | 1193.44 | 10/1998<br>(3/2005)<br>[3/2005]  | 77<br>(0)<br>[-]   | 14 / 25 |
| 59. | TALA-SILIGURI TRANSMISSION LINE (P.GRID)                 | 7/2002<br>(-)       | 231.53<br>(-)<br>[231.53]         | 0.00<br>(-)         | 102.11  | 10/2004<br>(-)<br>[6/2005]       | 8<br>(-)<br>[6]    | 6 / 18  |
| 60. | RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)              | 8/2001<br>(-)       | 390.12<br>(-)<br>[390.12]         | 0.00<br>(-)         | 204.17  | 8/2005<br>(-)<br>[8/2005]        | 0<br>(-)<br>[-]    | 10 / 24 |
| 61. | UNIFIED LOAD DESPATCH                                    | 2/2001              | 294.82                            | -40.00              | 61.00   | 2/2003                           | 30                 | 6 / 17  |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         | & COMMUNICATION SCHEME W R (PR.GRID)                         | (-)                                 | (-) [254.82]                          | (-)                                    |                        | (-) [8/2005]                                           | (-) [2]                                                         |                            |
| 62.     | RAMAGUNDAM STPP ST - III(NTPC)                               | 8/2001 (-)                          | 1780.99 (-) [1780.99]                 | 0.00 (-)                               | 927.15                 | 8/2005 (-) [8/2005]                                    | 0 (-) [-]                                                       | 33 / 39                    |
| 63.     | TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)                   | 9/2002 (-)                          | 237.00 (-) [237.00]                   | 0.00 (-)                               | 43.42                  | 9/2005 (-) [9/2005]                                    | 0 (-) [-]                                                       | 6 / 22                     |
| 64.     | RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)                        | 3/2003 (-)                          | 248.60 (-) [248.60]                   | 0.00 (-)                               | 58.21                  | 12/2005 (-) [12/2005]                                  | 0 (-) [-]                                                       | 6 / 22                     |
| 65.     | RIHAND - II TRANSMISSION (P.GRID)                            | 12/2002 (-)                         | 1044.44 (-) [1044.44]                 | 0.00 (-)                               | 246.97                 | 12/2005 (-) [12/2005]                                  | 0 (-) [-]                                                       | 5 / 18                     |
| 66.     | TALCHER STPP ST-II(NTPC)                                     | 1/1999 (-)                          | 6648.83 (-) [6652.22]                 | 3.39 (-)                               | 3900.17                | 2/2006 (-) [2/2006]                                    | 0 (-) [-]                                                       | 79 / 95                    |
| 67.     | KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW                   | 4/2000 (-)                          | 1301.56 (-) [1301.56]                 | 0.00 (-)                               | 167.59                 | 4/2005 (-) [3/2006]                                    | 11 (-) [-]                                                      | 0 / 0                      |
| 68.     | SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)              | 2/2003 (-)                          | 247.91 (-) [247.91]                   | 0.00 (-)                               | 3.29                   | 5/2006 (-) [4/2006]                                    | -1 (-) [-]                                                      | 0 / 22                     |
| 69.     | RIHAND STPP ST - II(NTPC)                                    | 5/2001 (-)                          | 3384.77 (-) [3384.77]                 | 0.00 (-)                               | 1319.57                | 5/2006 (-) [5/2006]                                    | 0 (-) [-]                                                       | 37 / 64                    |
| 70.     | TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ | 6/2003 (-)                          | 1980.70 (-) [1980.70]                 | 0.00 (-)                               | 12.48                  | 6/2006 (-) [6/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 71.     | TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)                      | 7/1998 (-)                          | 368.72 (-) [368.72]                   | 0.00 (-)                               | 159.09                 | 7/2006 (-) [7/2006]                                    | 0 (-) [-]                                                       | 2 / 5                      |
| 72.     | DULHASTI COMBINED TR.SYSTEM(P.GRID)                          | 7/2002 (-)                          | 567.05 (-) [567.05]                   | 0.00 (-)                               | 274.82                 | 7/2006 (-) [7/2006]                                    | 0 (-) [-]                                                       | 4 / 18                     |
| 73.     | SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)        | 1/2004 (-)                          | 101.94 (-) [101.94]                   | 0.00 (-)                               | -                      | 7/2006 (-) [7/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 74.     | NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)      | 1/2004 (-)                          | 271.80 (-) [271.80]                   | 0.00 (-)                               | -                      | 7/2006 (-) [7/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 75.     | SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)             | 2/2003 (-)                          | 143.29 (-) [143.29]                   | 0.00 (-)                               | 3.29                   | 8/2006 (-) [7/2006]                                    | -1 (-) [-]                                                      | 0 / 22                     |
| 76.     | NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)        | 1/2004 (-)                          | 247.78 (-) [247.78]                   | 0.00 (-)                               | -                      | 12/2006 (-) [10/2006]                                  | -2 (-) [-]                                                      | 0 / 0                      |
| 77.     | VINDHYACHAL-KORBA (P.GRID)                                   | 2/2004 (-)                          | 164.02 (-) [164.02]                   | 0.00 (-)                               | -                      | 2/2007 (-) [10/2006]                                   | -4 (-) [-]                                                      | 0 / 0                      |
| 78.     | TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW               | 2/2000 (-)                          | 2198.04 (-) [2198.04]                 | 0.00 (-)                               | 925.50                 | 2/2007 (-) [2/2007]                                    | 0 (-) [-]                                                       | 8 / 28                     |
| 79.     | TESSTA LOW DAM HYDRO                                         | 10/2003                             | 768.92                                | 0.00                                   | 47.63                  | 3/2007                                                 | 0                                                               | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.                | Name of the Project                                   | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|------------------------|-------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|                        | ELECTRIC PROJECT STAGE-III 4x33 MW                    | (-)                                 | (-) [768.92]                          | (-)                                    |                        | (-) [3/2007]                                           | (-) [-]                                                         |                            |
| 80.                    | TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)    | 12/2004 (-)                         | 208.75 (-) [208.75]                   | 0.00 (-)                               | -                      | 5/2008 (-) [3/2007]                                    | -14 (-) [-]                                                     | 0 / 0                      |
| 81.                    | VINDHYACHAL STPP ST.- III (NTPC)                      | 2/2003 (-)                          | 4125.00 (-) [4125.00]                 | 0.00 (-)                               | 28.28                  | 8/2007 (-) [8/2007]                                    | 0 (-) [-]                                                       | 0 / 49                     |
| 82.                    | SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW                | 9/2003 (-)                          | 665.46 (-) [665.46]                   | 0.00 (-)                               | 80.29                  | 9/2007 (-) [9/2007]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 83.                    | LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW | 12/1999 (-)                         | 578.62 (-) [578.62]                   | 0.00 (-)                               | 24.05                  | 6/2006 (-) [12/2008]                                   | 30 (-) [-]                                                      | 0 / 1                      |
| 84.                    | KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW               | 10/2002 (-)                         | 4527.15 (-) [5340.07]                 | 812.92 (-)                             | 514.44                 | 4/2009 (-) [4/2009]                                    | 0 (-) [-]                                                       | 3 / 5                      |
| 85.                    | PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW      | 9/2002 (-)                          | 3919.59 (-) [3919.59]                 | 0.00 (-)                               | 646.34                 | 9/2009 (-) [9/2009]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 86.                    | LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW       | 9/2003 (-)                          | 6285.33 (-) [6285.33]                 | 0.00 (-)                               | 226.10                 | 9/2010 (-) [9/2010]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| <b>Total :</b>         |                                                       |                                     | 50595.02 (-) [66004.63]               | 15409.61 (-)                           | 29759.15               |                                                        |                                                                 | 347 / 711                  |
| <b>HEALTH &amp; FW</b> |                                                       |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 87.                    | NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS | 5/1986 (2/2001)                     | 71.18 (422.60) [422.60]               | 351.42 (0.00)                          | 117.65                 | 3/1999 (3/2005) [3/2005]                               | 72 (0) [-]                                                      | 4 / 14                     |
| 88.                    | NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA              | 3/1992 (2/2001)                     | 69.74 (269.24) [269.24]               | 199.50 (0.00)                          | 119.36                 | 9/1998 (3/2005) [3/2005]                               | 78 (0) [-]                                                      | 0 / 0                      |
| <b>Total :</b>         |                                                       |                                     | 140.92 (-) [691.84]                   | 550.92 (-)                             | 237.01                 |                                                        |                                                                 | 4 / 14                     |
| <b>RAILWAYS</b>        |                                                       |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 89.                    | JAMMU-TAWI UDHAMPUR NEW LINE (NR)                     | 3/1981 (3/1990)                     | 50.00 (112.00) [515.00]               | 465.00 (403.00)                        | 461.31                 | 3/1994 (-) [3/2004]                                    | 120 (-) [-]                                                     | 0 / 0                      |
| 90.                    | HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)               | 2/1997 (-)                          | 295.00 (-) [412.91]                   | 117.91 (-)                             | 110.78                 | - (-) [3/2004]                                         | - (-) [-]                                                       | 0 / 0                      |
| 91.                    | PANVEL-KARJAT(NL),CR                                  | 2/1996 (-)                          | 89.00 (-) [137.44]                    | 48.44 (-)                              | 104.54                 | 3/1997 (-) [3/2004]                                    | 84 (-) [-]                                                      | 0 / 0                      |
| 92.                    | GUDUR-RENIGUNTA(LD),SCR                               | 4/1997 (-)                          | 139.69 (-) [157.34]                   | 17.65 (-)                              | 121.68                 | - (-) [3/2004]                                         | - (-) [-]                                                       | 0 / 0                      |
| 93.                    | KUPPAM-WHITEFIELD DOUBLING(SWR)                       | 3/1992 (5/2002)                     | 108.11 (105.01) [137.49]              | 29.38 (32.48)                          | 113.90                 | 3/1996 (-) [3/2004]                                    | 96 (-) [-]                                                      | 0 / 0                      |
| 94.                    | CALICUT-MANGALORE DOUBLING                            | 2/1996 (-)                          | 240.00 (-)                            | 323.08 (-)                             | 500.54                 | - (-)                                                  | - (-)                                                           | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                         | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         |                                                             |                                     | [563.08]                              |                                        |                        | [3/2004]                                               | [-]                                                             |                            |
| 95.     | SURENDRANAGAR-BHAVANAGAR                                    | 3/1997<br>(-)                       | 437.40<br>(-)<br>[528.49]             | 91.09<br>(-)                           | 443.11                 | 3/2004<br>(-)<br>[3/2004]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 96.     | RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA       | 4/1992<br>(-)                       | 112.53<br>(320.66)<br>[363.80]        | 251.27<br>(43.14)                      | 180.40                 | 3/1996<br>(-)<br>[3/2004]                              | 96<br>(-)<br>[-]                                                | 0 / 0                      |
| 97.     | REINGUNTA-GUNTAKAL (RVNL)                                   | 6/2000<br>(-)                       | 168.34<br>(-)<br>[168.34]             | 0.00<br>(-)                            | 24.46                  | 4/2003<br>(-)<br>[3/2004]                              | 11<br>(-)<br>[-]                                                | 0 / 0                      |
| 98.     | LUNI-BARMER-MUNABAO(GC),(NWR)                               | 4/1997<br>(-)                       | 240.00<br>(-)<br>[283.94]             | 43.94<br>(-)                           | 88.26                  | -<br>(-)<br>[3/2004]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 99.     | SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR               | 8/1988<br>(6/1998)                  | 98.42<br>(276.28)<br>[278.99]         | 180.57<br>(2.71)                       | 195.62                 | -<br>(-)<br>[3/2004]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 100.    | MIRAJ-LATUR ROAD                                            | 4/1993<br>(4/2002)                  | 225.00<br>(323.00)<br>[332.34]        | 107.34<br>(9.34)                       | 185.13                 | 3/2001<br>(-)<br>[4/2004]                              | 37<br>(-)<br>[-]                                                | 0 / 0                      |
| 101.    | VIRAMGAM-BHILDI                                             | 4/1990<br>(-)                       | 155.66<br>(-)<br>[119.75]             | -35.91<br>(-)                          | 47.16                  | -<br>(-)<br>[6/2004]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 102.    | HOSPET-GUNTAKAL LINE DOUBLING                               | 3/1996<br>(-)                       | 105.22<br>(-)<br>[154.14]             | 48.92<br>(-)                           | 79.26                  | 12/1999<br>(-)<br>[6/2004]                             | 54<br>(-)<br>[-]                                                | 0 / 0                      |
| 103.    | NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON                  | 11/1998<br>(-)                      | 536.85<br>(-)<br>[723.00]             | 186.15<br>(-)                          | 577.10                 | 3/2003<br>(-)<br>[6/2004]                              | 15<br>(-)<br>[-]                                                | 0 / 0                      |
| 104.    | KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL) | 3/1995<br>(-)                       | 258.58<br>(-)<br>[402.17]             | 143.59<br>(-)                          | 293.67                 | 3/2000<br>(-)<br>[12/2004]                             | 57<br>(-)<br>[-]                                                | 0 / 0                      |
| 105.    | ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)                | 5/2001<br>(-)                       | 162.03<br>(-)<br>[162.03]             | 0.00<br>(-)                            | 85.74                  | 8/2003<br>(-)<br>[12/2004]                             | 16<br>(-)<br>[-]                                                | 0 / 0                      |
| 106.    | FREIGHT OPERATIONS INFORMATION SYSTEM                       | 3/1984<br>(11/1989)                 | 520.00<br>(1098.00)<br>[426.12]       | -93.88<br>(-671.88)                    | 275.39                 | 3/1995<br>(-)<br>[12/2004]                             | 117<br>(-)<br>[-]                                               | 0 / 0                      |
| 107.    | KOLKATA CIRCULAR RAILWAY (MTP)                              | 3/1999<br>(-)                       | 358.77<br>(-)<br>[269.50]             | -89.27<br>(-)                          | 93.82                  | 12/2004<br>(-)<br>[12/2004]                            | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 108.    | DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)             | 3/1993<br>(11/2000)                 | 242.50<br>(537.74)<br>[590.60]        | 348.10<br>(52.86)                      | 369.48                 | 12/1997<br>(-)<br>[12/2004]                            | 84<br>(-)<br>[-]                                                | 0 / 0                      |
| 109.    | ARSIKERE-HASSAN-MANGALORE(GC),SWR                           | 4/1995<br>(-)                       | 186.16<br>(-)<br>[312.42]             | 126.26<br>(-)                          | 241.26                 | 3/1996<br>(-)<br>[12/2004]                             | 105<br>(-)<br>[-]                                               | 0 / 0                      |
| 110.    | AGRAFORT-BANDIKUI,GC PHASE (NWR)                            | 4/1995<br>(-)                       | 88.73<br>(-)<br>[161.03]              | 72.30<br>(-)                           | 39.38                  | 3/1997<br>(12/1999)<br>[3/2005]                        | 96<br>(63)<br>[-]                                               | 0 / 0                      |
| 111.    | TAMLUK-DIGHA(NL),SER                                        | 3/1984<br>(-)                       | 43.72<br>(-)<br>[293.97]              | 250.25<br>(-)                          | 235.09                 | 3/1997<br>(-)<br>[3/2005]                              | 96<br>(-)<br>[-]                                                | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 112.    | KADUR-CHIKMAGLUR-SAKLESHPUR                                  | 4/1996<br>(-)                       | 157.00<br>(-)<br>[283.34]             | 126.34<br>(-)                          | 31.43                  | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 113.    | RANCHI-LOHARDAGA EXTENSION TO TORI                           | 4/1997<br>(-)                       | 193.78<br>(-)<br>[185.31]             | -8.47<br>(-)                           | 52.71                  | 6/2004<br>(-)<br>[3/2005]                              | 9<br>(-)<br>[-]                                                 | 0 / 0                      |
| 114.    | Conversion of 1500 V DC Traction System to 25 KV AC Traction | 7/1996<br>(-)                       | 273.67<br>(-)<br>[273.67]             | 0.00<br>(-)                            | 31.45                  | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 115.    | PURNA-AKOLA                                                  | 2/2000<br>(-)                       | 228.00<br>(-)<br>[245.22]             | 17.22<br>(-)                           | 15.01                  | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 116.    | AMRAVATI-NARKHER NEW LINE PROJECT                            | 6/1994<br>(7/1996)                  | 120.90<br>(175.30)<br>[284.27]        | 163.37<br>(108.97)                     | 93.66                  | 6/1999<br>(-)<br>[3/2005]                              | 69<br>(-)<br>[-]                                                | 0 / 0                      |
| 117.    | GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND                       | 4/1985<br>(1/2001)                  | 158.77<br>(274.56)<br>[400.00]        | 241.23<br>(125.44)                     | 316.04                 | 3/1994<br>(-)<br>[3/2005]                              | 132<br>(-)<br>[-]                                               | 0 / 0                      |
| 118.    | BORIVILI-VIRAR QUADRUPLING,WR (MTP)                          | 4/1995<br>(-)                       | 325.47<br>(-)<br>[383.94]             | 58.47<br>(-)                           | 254.11                 | 3/2004<br>(6/2000)<br>[3/2005]                         | 12<br>(57)<br>[-]                                               | 0 / 0                      |
| 119.    | AMBALA-MORADABAD                                             | 3/1993<br>(-)                       | 152.21<br>(-)<br>[157.75]             | 5.54<br>(-)                            | 151.23                 | 3/1998<br>(-)<br>[3/2005]                              | 84<br>(-)<br>[-]                                                | 0 / 0                      |
| 120.    | KOTTUR-HARIHAR                                               | 4/1995<br>(-)                       | 65.94<br>(-)<br>[124.13]              | 58.19<br>(-)                           | 8.93                   | -<br>(-)<br>[4/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 121.    | ADILABAD-MUDKHED GC(SCR)                                     | 8/1996<br>(-)                       | 117.97<br>(-)<br>[178.00]             | 60.03<br>(-)                           | 57.47                  | -<br>(-)<br>[6/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 122.    | NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)                 | 4/1997<br>(-)                       | 105.32<br>(-)<br>[112.86]             | 7.54<br>(-)                            | 88.53                  | -<br>(-)<br>[12/2005]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 123.    | RAIL COACH FACTORY,KAPURTHALA PH -II (NR)                    | 8/1985<br>(2/1989)                  | 180.00<br>(314.57)<br>[451.26]        | 271.26<br>(136.69)                     | 406.37                 | 3/1992<br>(-)<br>[3/2006]                              | 168<br>(-)<br>[-]                                               | 0 / 0                      |
| 124.    | KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA                 | 3/1999<br>(-)                       | 491.19<br>(-)<br>[1028.00]            | 536.81<br>(-)                          | 149.35                 | 7/2005<br>(-)<br>[3/2006]                              | 8<br>(-)<br>[-]                                                 | 0 / 0                      |
| 125.    | HOTGI-GADAG-SOLAPUR (via Hotgi)                              | 4/1994<br>(-)                       | 180.00<br>(-)<br>[318.66]             | 138.66<br>(-)                          | 180.16                 | 3/1999<br>(3/2003)<br>[3/2006]                         | 84<br>(36)<br>[-]                                               | 0 / 0                      |
| 126.    | DLW GM 4000/3000 HP DIESEL LOCOS                             | 4/1999<br>(-)                       | 155.54<br>(-)<br>[141.22]             | -14.32<br>(-)                          | 27.44                  | 3/2003<br>(-)<br>[3/2006]                              | 36<br>(-)<br>[-]                                                | 0 / 0                      |
| 127.    | CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)                 | 4/1999<br>(-)                       | 464.99<br>(-)<br>[622.52]             | 157.53<br>(-)                          | 217.37                 | 4/2004<br>(-)<br>[12/2006]                             | 32<br>(-)<br>[-]                                                | 0 / 0                      |
| 128.    | DEOGHAR-DUMKA NEW BROAD GAUGE LINE                           | 2/1999<br>(-)                       | 180.73<br>(-)<br>[180.73]             | 0.00<br>(-)                            | 32.31                  | 12/2006<br>(-)<br>[3/2007]                             | 3<br>(-)<br>[-]                                                 | 0 / 0                      |
| 129.    | KUMARGHAT-AGARTALA                                           | 4/1996<br>(-)                       | 575.00<br>(-)<br>[895.00]             | 320.00<br>(-)                          | 297.87                 | 3/2007<br>(-)<br>[3/2007]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |

## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                 | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-----------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 130.    | HOWRAH-AMTA-CHAMPADANGA                             | 4/1974<br>(7/2001)                  | 31.42<br>(154.30)<br>[154.30]         | 122.88<br>(0.00)                       | 68.31                  | 3/2007<br>(-)<br>[3/2007]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 131.    | MANDERHILL-DUMKA-RAMPURHAT                          | 4/1995<br>(-)                       | 184.00<br>(-)<br>[254.07]             | 70.07<br>(-)                           | 56.15                  | -<br>(-)<br>[3/2007]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 132.    | TOLLYGANJ-GARIA                                     | 3/2000<br>(-)                       | 907.69<br>(-)<br>[907.69]             | 0.00<br>(-)                            | 139.18                 | 12/2006<br>(-)<br>[6/2007]                             | 6<br>(-)<br>[-]                                                 | 0 / 0                      |
| 133.    | JALANDHAR-PATHANKOT-JAMMU TAWI                      | 3/2002<br>(-)                       | 409.00<br>(-)<br>[408.69]             | -0.31<br>(-)                           | 88.03                  | 6/2007<br>(-)<br>[6/2007]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 134.    | 2ND BRIDGE ON BIRUPA & MAHANADI                     | 4/1997<br>(-)                       | 93.10<br>(-)<br>[113.00]              | 19.90<br>(-)                           | 12.39                  | -<br>(-)<br>[7/2007]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 135.    | UDHAMPUR-SRINAGAR-BARAMULLA                         | 3/1995<br>(-)                       | 2500.00<br>(-)<br>[3564.00]           | 1064.00<br>(-)                         | 1202.53                | 3/2001<br>(-)<br>[8/2007]                              | 77<br>(-)<br>[-]                                                | 0 / 0                      |
| 136.    | NANGALDAM-TALWARA NEW LINE PROJECT                  | 3/1981<br>(5/1985)                  | 37.68<br>(-)<br>[210.00]              | 172.32<br>(-)                          | 87.08                  | -<br>(-)<br>[3/2008]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 137.    | BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR | 4/1996<br>(-)                       | 1000.00<br>(-)<br>[1767.00]           | 767.00<br>(-)                          | 130.24                 | 4/2008<br>(-)<br>[4/2008]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 138.    | MACHERLA-NALGONDA                                   | 7/1998<br>(-)                       | 125.00<br>(-)<br>[265.67]             | 140.67<br>(-)                          | 0.25                   | 7/2008<br>(-)<br>[7/2008]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 139.    | GONDIA-JABALPUR (SECR)                              | 2/1997<br>(-)                       | 356.00<br>(-)<br>[511.86]             | 155.86<br>(-)                          | 59.94                  | 3/1998<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 140.    | DAUSA-GANGAPUR CITY                                 | 2/1997<br>(-)                       | 151.84<br>(-)<br>[217.93]             | 66.09<br>(-)                           | 15.30                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 141.    | TARAKESWAR-BISHNUPUR                                | 4/2000<br>(-)                       | 157.96<br>(-)<br>[276.00]             | 118.04<br>(-)                          | 22.45                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 142.    | DALLIRAJHARA-JAGDALPUR                              | 4/1995<br>(-)                       | 369.00<br>(-)<br>[369.00]             | 0.00<br>(-)                            | 0.45                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 143.    | EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR           | 1/1986<br>(4/1994)                  | 36.80<br>(105.91)<br>[274.41]         | 237.61<br>(168.50)                     | 204.58                 | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 144.    | PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)                 | 12/1994<br>(-)                      | 124.43<br>(-)<br>[422.72]             | 298.29<br>(-)                          | 82.60                  | -<br>(0/200)<br>[-]                                    | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 145.    | BANGALORE-SATYAMANGALAM                             | 2/1999<br>(-)                       | 138.00<br>(-)<br>[225.00]             | 87.00<br>(-)                           | 0.22                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 146.    | CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)  | 4/1999<br>(-)                       | 198.68<br>(-)<br>[261.10]             | 62.42<br>(-)                           | 40.47                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 147.    | CHANDIGARH-LUDHIANA                                 | 7/1997<br>(-)                       | 248.44<br>(100.00)<br>[382.27]        | 133.83<br>(282.27)                     | 117.96                 | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |



| (Units: Cost/Expenditure in Rs.Crore) |                                                             |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
|---------------------------------------|-------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| Sl. No.                               | Name of the Project                                         | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
| 148.                                  | KARUR-SALEM via NAMAKKAL                                    | 2/1997<br>(-)                       | 155.55<br>(-)<br>[229.88]             | 74.33<br>(-)                           | 64.08                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 149.                                  | LANJHIGARH ROAD-JUNAGARH                                    | 4/1993<br>(-)                       | 100.00<br>(-)<br>[119.24]             | 19.24<br>(-)                           | 18.93                  | 3/2002<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 150.                                  | AJMER - UDAIPUR - CHITTORGARH                               | 9/1996<br>(1/2002)                  | 262.00<br>(433.39)<br>[455.18]        | 193.18<br>(21.79)                      | 65.82                  | -<br>(3/2000)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 151.                                  | HUBLI-ANKOLA(NL)                                            | 4/1995<br>(-)                       | 227.00<br>(-)<br>[995.58]             | 768.58<br>(-)                          | 46.29                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 152.                                  | TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM | 9/1995<br>(-)                       | 100.00<br>(-)<br>[213.35]             | 113.35<br>(-)                          | 91.11                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 153.                                  | QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR     | 3/1998<br>(-)                       | 280.00<br>(-)<br>[577.61]             | 297.61<br>(-)                          | 132.64                 | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 154.                                  | KOTIPALLI-NARASAPUR                                         | 12/2001<br>(-)                      | 330.00<br>(-)<br>[450.00]             | 120.00<br>(-)                          | 9.40                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 155.                                  | DEOGHAR-SULTANGUNJ                                          | 4/2000<br>(-)                       | 138.00<br>(-)<br>[373.44]             | 235.44<br>(-)                          | 41.77                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 156.                                  | NIMACH-RATLAM(GC),WR                                        | 4/1993<br>(-)                       | 65.00<br>(-)<br>[167.51]              | 102.51<br>(-)                          | 53.06                  | 3/1996<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 157.                                  | MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR                | 2/2000<br>(-)                       | 733.00<br>(-)<br>[733.00]             | 0.00<br>(-)                            | 14.17                  | 12/2008<br>(-)<br>[-]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 158.                                  | MUNEERABAD-MAHABOBNAGAR                                     | 4/1996<br>(-)                       | 377.32<br>(-)<br>[449.60]             | 72.28<br>(-)                           | 18.70                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 159.                                  | GADWAL-RAICHUR                                              | 4/1998<br>(-)                       | 92.63<br>(-)<br>[108.91]              | 16.28<br>(-)                           | 7.83                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 160.                                  | BARAMATI - LONAND                                           | 3/1998<br>(-)                       | 75.00<br>(-)<br>[138.48]              | 63.48<br>(-)                           | 4.18                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 161.                                  | KANPUR-KASGANJ-MATHURA                                      | 3/1997<br>(-)                       | 395.00<br>(-)<br>[658.11]             | 263.11<br>(-)                          | 154.67                 | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 162.                                  | LALITPUR-SATNA-REWA-SINGRULI                                | 9/1998<br>(-)                       | 925.00<br>(-)<br>[925.00]             | 0.00<br>(-)                            | 34.00                  | 5/2008<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 163.                                  | AGRA-ETAWAH NEW LINE via BAD                                | 4/1999<br>(-)                       | 108.00<br>(-)<br>[214.09]             | 106.09<br>(-)                          | 27.53                  | 12/2009<br>(-)<br>[-]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 164.                                  | KATIHAR-JOGBANI                                             | 9/2001<br>(-)                       | 100.00<br>(-)<br>[402.98]             | 302.98<br>(-)                          | 78.08                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 165.                                  | UDHNA-JALGAON(RE)                                           | 3/1997<br>(-)                       | 124.39<br>(-)                         | 16.59<br>(-)                           | 108.90                 | 3/2002<br>(-)                                          | -<br>(-)                                                        | 0 / 0                      |



## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                           | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-----------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         |                                               |                                     | [140.98]                              |                                        |                        | [-]                                                    | [-]                                                             |                            |
| 166.    | JAYANAGAR-DARBHANGA-NARKATIAGANJ              | 4/1997 (-)                          | 233.00 (335.77) [324.73]              | 91.73 (-11.04)                         | 25.57                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 167.    | GANDHIDHAM-PALANPUR(GC),WR (RVNL)             | 4/1998 (-)                          | 318.00 (358.74) [344.63]              | 26.63 (-14.11)                         | 75.48                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 168.    | ANGAMALI-SABARIMALA                           | 10/1998 (-)                         | 550.00 (-) [550.00]                   | 0.00 (-)                               | 5.38                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 169.    | TAHANJAVUR-VILLUPURAM                         | 10/2001 (-)                         | 223.00 (-) [231.00]                   | 8.00 (-)                               | 46.65                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 170.    | KUTTIPURAM-CALICUT-SHORANUR                   | 3/2001 (-)                          | 178.76 (177.34) [178.23]              | -0.53 (0.89)                           | 104.23                 | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 171.    | TRICHY MANAMADURAI                            | 2/2000 (-)                          | 175.00 (-) [187.81]                   | 12.81 (-)                              | 1.03                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 172.    | VILLUPURAM-KATPADI                            | 2/2000 (-)                          | 175.00 (-) [240.00]                   | 65.00 (-)                              | 1.50                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 173.    | TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)    | 4/1996 (-)                          | 605.70 (-) [691.04]                   | 85.34 (-)                              | 502.64                 | 3/2002 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 174.    | BIDAR-GULBARGA                                | 2/1999 (-)                          | 242.42 (-) [369.70]                   | 127.28 (-)                             | 16.17                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 175.    | GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA | 3/2002 (-)                          | 383.15 (-) [381.17]                   | -1.98 (-)                              | 15.56                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 176.    | KAPTANGANJ-THAWE-SIWAN-CHHAPRA                | 9/2001 (-)                          | 320.10 (-) [320.10]                   | 0.00 (-)                               | 15.19                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 177.    | KHAGARIA-KUSHESHWAR ASTHAN                    | 3/1997 (-)                          | 78.23 (-) [162.87]                    | 84.64 (-)                              | 8.84                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 178.    | GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II       | 5/2002 (-)                          | 304.50 (-) [305.00]                   | 0.50 (-)                               | 33.12                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 179.    | KATPADI - PAKLA - TIRUPATHI (GC), SCR         | 4/1992 (3/2001)                     | 71.70 (117.58) [190.36]               | 118.66 (72.78)                         | 135.39                 | 12/1998 (3/2001) [-]                                   | - (-) [-]                                                       | 0 / 0                      |
| 180.    | NANDYAL-YERRAGUNTLA                           | 3/1997 (-)                          | 155.74 (-) [164.36]                   | 8.62 (-)                               | 13.42                  | 2/2009 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 181.    | AHMEDNAGAR-BEED-PARLI-VAIJNATH                | 2/1997 (-)                          | 353.08 (-) [353.00]                   | -0.08 (-)                              | 10.29                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 182.    | GODHRA-INDORE-DEWAS-MAKSI(WR),NL              | 4/1989 (-)                          | 297.15 (-) [1007.14]                  | 709.99 (-)                             | 58.29                  | - (12/1996) [-]                                        | - (-) [-]                                                       | 0 / 0                      |
| 183.    | ARA-SASARAM                                   | 7/1997                              | 120.00                                | 71.00                                  | 45.55                  | 3/2006                                                 | -                                                               | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.                              | Name of the Project                                       | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|--------------------------------------|-----------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|                                      |                                                           | (-)                                 | (-) [191.00]                          | (-)                                    |                        | (-) [-]                                                | (-) [-]                                                         |                            |
| 184.                                 | MADURAI-RAMESWARAM(GC).SR                                 | 7/1998 (-)                          | 193.18 (-) [243.00]                   | 49.82 (-)                              | 20.45                  | 7/2006 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 185.                                 | THANE-TURBHE-NERUL-VASHI                                  | 5/1992 (-)                          | 403.39 (-) [403.39]                   | 0.00 (-)                               | 293.93                 | 3/2000 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 186.                                 | BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE              | 3/1996 (7/1997)                     | 401.81 (-) [495.44]                   | 93.63 (-)                              | 50.57                  | 3/2004 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 187.                                 | LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA                    | 4/1996 (5/2002)                     | 648.00 (1401.01) [1491.61]            | 843.61 (90.60)                         | 241.91                 | 3/2009 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 188.                                 | DIPU (DHANSIRI) TO KARONG (NEFR),NL                       | 8/1999 (-)                          | 800.00 (-) [1600.00]                  | 800.00 (-)                             | 0.02                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 189.                                 | MUZAFFARPUR-SITAMARHI                                     | 3/1997 (-)                          | 100.00 (-) [210.79]                   | 110.79 (-)                             | 22.81                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| <b>Total :</b>                       |                                                           |                                     | 27976.03 (-) [42333.79]               | 14357.76 (-)                           | 12321.80               |                                                        |                                                                 | 0 / 0                      |
| <b>ROAD TRANSPORT &amp; HIGHWAYS</b> |                                                           |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 190.                                 | AHMEDABAD-VADODARA EXPRESSWAY(GQ)                         | 1/1986 (12/1998)                    | 128.40 (766.50) [766.50]              | 638.10 (0.00)                          | 663.47                 | 12/1991 (12/1998) [3/2004]                             | 147 (63) [-]                                                    | 0 / 0                      |
| 191.                                 | MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)           | 4/2000 (-)                          | 170.00 (-) [170.00]                   | 0.00 (-)                               | 151.70                 | 5/2004 (-) [3/2004]                                    | -2 (-) [-]                                                      | 0 / 0                      |
| 192.                                 | NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)               | 4/2000 (-)                          | 143.20 (-) [143.20]                   | 0.00 (-)                               | 131.30                 | 12/2003 (-) [3/2004]                                   | 3 (-) [-]                                                       | 0 / 0                      |
| 193.                                 | TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)                    | 4/2000 (-)                          | 233.00 (-) [233.00]                   | 0.00 (-)                               | 184.60                 | 12/2003 (-) [3/2004]                                   | 3 (-) [-]                                                       | 0 / 0                      |
| 194.                                 | KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)            | 4/2000 (-)                          | 226.05 (-) [226.05]                   | 0.00 (-)                               | 103.20                 | 4/2004 (-) [3/2004]                                    | -1 (-) [-]                                                      | 0 / 0                      |
| 195.                                 | GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)       | 4/2000 (-)                          | 164.25 (-) [164.25]                   | 0.00 (-)                               | 122.10                 | 5/2004 (-) [3/2004]                                    | -2 (-) [1]                                                      | 0 / 0                      |
| 196.                                 | JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11 | 4/2000 (-)                          | 210.00 (-) [210.00]                   | 0.00 (-)                               | 147.00                 | 6/2004 (-) [3/2004]                                    | -3 (-) [-]                                                      | 0 / 0                      |
| 197.                                 | BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)  | 4/2000 (-)                          | 202.88 (-) [202.88]                   | 0.00 (-)                               | 159.50                 | 5/2004 (-) [3/2004]                                    | -2 (-) [1]                                                      | 0 / 0                      |
| 198.                                 | NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)                      | 4/2000 (-)                          | 138.65 (-) [138.65]                   | 0.00 (-)                               | 86.64                  | 12/2003 (-) [4/2004]                                   | 4 (-) [-]                                                       | 0 / 0                      |
| 199.                                 | BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)                 | 4/2000 (-)                          | 136.45 (-) [136.45]                   | 0.00 (-)                               | 87.51                  | 2/2004 (-) [4/2004]                                    | 2 (-) [2]                                                       | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                       | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-----------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 200.    | PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)                | 4/2000 (-)                          | 324.00 (-) [324.00]                   | 0.00 (-)                               | 158.30                 | 12/2003 (-) [4/2004]                                   | 4 (-) [-]                                                       | 0 / 0                      |
| 201.    | CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)         | 4/2000 (-)                          | 200.00 (-) [200.00]                   | 0.00 (-)                               | 153.40                 | 2/2004 (-) [4/2004]                                    | 2 (-) [2]                                                       | 0 / 0                      |
| 202.    | ONGOLE-KAVALI (GQ) KM.291-KM.222                          | 4/2000 (-)                          | 321.41 (-) [321.41]                   | 0.00 (-)                               | 169.50                 | 4/2004 (-) [4/2004]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 203.    | KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)                  | 4/2000 (-)                          | 181.00 (-) [181.00]                   | 0.00 (-)                               | 147.60                 | 1/2004 (-) [4/2004]                                    | 3 (-) [2]                                                       | 0 / 0                      |
| 204.    | SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)                    | 4/2000 (-)                          | 184.00 (-) [184.00]                   | 0.00 (-)                               | 108.10                 | 8/2004 (-) [4/2004]                                    | -4 (-) [-]                                                      | 0 / 0                      |
| 205.    | KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)        | 4/2000 (-)                          | 211.00 (-) [211.00]                   | 0.00 (-)                               | 70.65                  | 12/2003 (-) [4/2004]                                   | 4 (-) [-]                                                       | 0 / 0                      |
| 206.    | DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)               | 4/2000 (-)                          | 393.00 (-) [393.00]                   | 0.00 (-)                               | 268.90                 | 3/2004 (-) [4/2004]                                    | 1 (-) [-]                                                       | 0 / 0                      |
| 207.    | NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27                | 3/1995 (-)                          | 100.36 (300.00) [219.78]              | 119.42 (-80.22)                        | 263.80                 | 6/2001 (12/1998) [5/2004]                              | 35 (65) [3]                                                     | 0 / 0                      |
| 208.    | KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)          | 4/2000 (-)                          | 195.00 (-) [195.00]                   | 0.00 (-)                               | 172.20                 | 6/2004 (-) [5/2004]                                    | -1 (-) [-]                                                      | 0 / 0                      |
| 209.    | KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)     | 4/2000 (-)                          | 332.00 (-) [332.00]                   | 0.00 (-)                               | 227.70                 | 3/2004 (-) [5/2004]                                    | 2 (-) [-]                                                       | 0 / 0                      |
| 210.    | BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)          | 4/2000 (-)                          | 140.85 (-) [140.85]                   | 0.00 (-)                               | 87.04                  | 1/2004 (-) [5/2004]                                    | 4 (-) [-]                                                       | 0 / 0                      |
| 211.    | BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA) | 4/2000 (-)                          | 155.00 (-) [155.00]                   | 0.00 (-)                               | 73.28                  | 5/2004 (-) [5/2004]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 212.    | KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)                   | 4/2000 (-)                          | 151.70 (-) [151.70]                   | 0.00 (-)                               | 109.60                 | 2/2004 (-) [6/2004]                                    | 4 (-) [-]                                                       | 0 / 0                      |
| 213.    | BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)                  | 4/2000 (-)                          | 131.33 (-) [131.33]                   | 0.00 (-)                               | 65.60                  | 2/2004 (-) [6/2004]                                    | 4 (-) [-]                                                       | 0 / 0                      |
| 214.    | MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)      | 4/2000 (-)                          | 332.00 (-) [332.00]                   | 0.00 (-)                               | 473.60                 | 12/2004 (-) [6/2004]                                   | -6 (-) [-]                                                      | 0 / 0                      |
| 215.    | DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)           | 4/2000 (-)                          | 130.80 (-) [130.80]                   | 0.00 (-)                               | 65.23                  | 12/2003 (-) [6/2004]                                   | 6 (-) [-]                                                       | 0 / 0                      |
| 216.    | KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)            | 4/2000 (-)                          | 375.00 (-) [375.00]                   | 0.00 (-)                               | 316.80                 | 12/2003 (-) [6/2004]                                   | 6 (-) [-]                                                       | 0 / 0                      |
| 217.    | DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)        | 4/2000 (-)                          | 242.61 (-) [242.61]                   | 0.00 (-)                               | 131.20                 | 2/2004 (-) [6/2004]                                    | 4 (-) [-]                                                       | 0 / 0                      |

## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 218.    | BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)          | 4/2000 (-)                          | 227.25 (-) [227.25]                   | 0.00 (-)                               | 94.21                  | 2/2004 (-) [6/2004]                                    | 4 (-) [-]                                                       | 0 / 0                      |
| 219.    | BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)                 | 4/2000 (-)                          | 305.30 (-) [305.30]                   | 0.00 (-)                               | 224.90                 | 12/2003 (-) [6/2004]                                   | 6 (-) [-]                                                       | 0 / 0                      |
| 220.    | KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)                   | 4/2000 (-)                          | 189.68 (-) [189.68]                   | 0.00 (-)                               | 87.23                  | 12/2003 (-) [6/2004]                                   | 6 (-) [-]                                                       | 0 / 0                      |
| 221.    | SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)                | 4/2000 (-)                          | 171.97 (-) [171.97]                   | 0.00 (-)                               | 89.47                  | 2/2004 (-) [6/2004]                                    | 4 (-) [-]                                                       | 0 / 0                      |
| 222.    | SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)                       | 4/2000 (-)                          | 275.58 (-) [275.58]                   | 0.00 (-)                               | 338.90                 | 10/2003 (-) [6/2004]                                   | 8 (-) [-]                                                       | 0 / 0                      |
| 223.    | TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)            | 4/2000 (-)                          | 375.00 (-) [375.00]                   | 0.00 (-)                               | 13.43                  | 11/2004 (-) [6/2004]                                   | -5 (-) [-]                                                      | 0 / 0                      |
| 224.    | BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)                     | 4/2000 (-)                          | 115.90 (-) [115.90]                   | 0.00 (-)                               | 96.13                  | 12/2003 (-) [7/2004]                                   | 7 (-) [-]                                                       | 0 / 0                      |
| 225.    | SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)                  | 4/2000 (-)                          | 323.62 (-) [323.62]                   | 0.00 (-)                               | 154.30                 | 8/2004 (-) [8/2004]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 226.    | SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)                    | 4/2000 (-)                          | 600.00 (-) [600.00]                   | 0.00 (-)                               | 364.30                 | 5/2004 (-) [8/2004]                                    | 3 (-) [-]                                                       | 0 / 0                      |
| 227.    | JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4) | 4/2000 (-)                          | 177.12 (-) [177.12]                   | 0.00 (-)                               | 82.15                  | 4/2004 (-) [8/2004]                                    | 4 (-) [-]                                                       | 0 / 0                      |
| 228.    | CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)                    | 4/2000 (-)                          | 104.00 (-) [104.00]                   | 0.00 (-)                               | 44.49                  | 8/2004 (-) [8/2004]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 229.    | CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)          | 4/2000 (-)                          | 304.00 (-) [304.00]                   | 0.00 (-)                               | 129.40                 | 8/2004 (-) [8/2004]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 230.    | VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)       | 4/2000 (-)                          | 223.00 (-) [223.00]                   | 0.00 (-)                               | 135.00                 | 6/2004 (-) [9/2004]                                    | 3 (-) [-]                                                       | 0 / 0                      |
| 231.    | PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145  | 4/2000 (-)                          | 211.00 (-) [211.00]                   | 0.00 (-)                               | 113.20                 | 4/2004 (-) [9/2004]                                    | 5 (-) [-]                                                       | 0 / 0                      |
| 232.    | KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)                      | 4/2000 (-)                          | 135.11 (-) [135.11]                   | 0.00 (-)                               | 48.71                  | 1/2004 (-) [9/2004]                                    | 8 (-) [-]                                                       | 0 / 0                      |
| 233.    | PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)                    | 4/2000 (-)                          | 350.00 (-) [350.00]                   | 0.00 (-)                               | 282.70                 | 12/2004 (-) [9/2004]                                   | -3 (-) [-]                                                      | 0 / 0                      |
| 234.    | CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)              | 4/2000 (-)                          | 319.21 (-) [319.21]                   | 0.00 (-)                               | 151.00                 | 12/2003 (-) [9/2004]                                   | 9 (-) [-]                                                       | 0 / 0                      |
| 235.    | ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)                  | 4/2000 (-)                          | 143.05 (-)                            | 0.00 (-)                               | 42.15                  | 1/2004 (-)                                             | 8 (-)                                                           | 0 / 0                      |

## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                      | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|----------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         |                                                          |                                     | [143.05]                              |                                        |                        | [9/2004]                                               | [-]                                                             |                            |
| 236.    | BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)                | 4/2000 (-)                          | 279.00 (-) [279.00]                   | 0.00 (-)                               | 118.10                 | 2/2004 (-) [10/2004]                                   | 8 (-) [-]                                                       | 0 / 0                      |
| 237.    | ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)                  | 4/2000 (-)                          | 283.20 (-) [283.20]                   | 0.00 (-)                               | 123.10                 | 11/2004 (-) [11/2004]                                  | 0 (-) [-]                                                       | 0 / 0                      |
| 238.    | BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2               | 4/2000 (-)                          | 452.71 (-) [452.71]                   | 0.00 (-)                               | 112.20                 | 3/2005 (-) [11/2004]                                   | -4 (-) [-]                                                      | 0 / 0                      |
| 239.    | TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)               | 4/2000 (-)                          | 231.90 (-) [231.90]                   | 0.00 (-)                               | 117.10                 | 11/2004 (-) [11/2004]                                  | 0 (-) [-]                                                       | 0 / 0                      |
| 240.    | KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)    | 4/2000 (-)                          | 146.25 (-) [146.25]                   | 0.00 (-)                               | 62.12                  | 2/2005 (-) [11/2004]                                   | -3 (-) [-]                                                      | 0 / 0                      |
| 241.    | DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)         | 4/2000 (-)                          | 206.00 (-) [206.00]                   | 0.00 (-)                               | 150.20                 | 11/2004 (-) [11/2004]                                  | 0 (-) [-]                                                       | 0 / 0                      |
| 242.    | VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)             | 4/2000 (-)                          | 467.93 (-) [467.93]                   | 0.00 (-)                               | 165.30                 | 3/2005 (-) [11/2004]                                   | -4 (-) [-]                                                      | 0 / 0                      |
| 243.    | SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)       | 4/2000 (-)                          | 221.87 (-) [221.87]                   | 0.00 (-)                               | 50.65                  | 3/2005 (-) [11/2004]                                   | -4 (-) [-]                                                      | 0 / 0                      |
| 244.    | KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)  | 4/2000 (-)                          | 110.00 (-) [110.00]                   | 0.00 (-)                               | 21.94                  | 12/2004 (-) [12/2004]                                  | 0 (-) [-]                                                       | 0 / 0                      |
| 245.    | NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA) | 4/2000 (-)                          | 172.06 (-) [172.06]                   | 0.00 (-)                               | 92.78                  | 3/2004 (-) [12/2004]                                   | 9 (-) [-]                                                       | 0 / 0                      |
| 246.    | PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)            | 4/2000 (-)                          | 205.73 (-) [205.73]                   | 0.00 (-)                               | 43.32                  | 7/2004 (-) [12/2004]                                   | 5 (-) [12]                                                      | 0 / 0                      |
| 247.    | LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)            | 4/2000 (-)                          | 182.52 (-) [185.52]                   | 3.00 (-)                               | 138.20                 | 6/2004 (-) [12/2004]                                   | 6 (-) [-]                                                       | 0 / 0                      |
| 248.    | HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)             | 4/2000 (-)                          | 260.93 (-) [260.93]                   | 0.00 (-)                               | 87.33                  | 12/2003 (-) [12/2004]                                  | 12 (-) [-]                                                      | 0 / 0                      |
| 249.    | HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)             | 4/2000 (-)                          | 180.31 (-) [175.00]                   | -5.31 (-)                              | 28.07                  | 12/2003 (-) [12/2004]                                  | 12 (-) [-]                                                      | 0 / 0                      |
| 250.    | AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)           | 4/2000 (-)                          | 367.49 (-) [367.49]                   | 0.00 (-)                               | 141.40                 | 3/2005 (-) [12/2004]                                   | -3 (-) [-]                                                      | 0 / 0                      |
| 251.    | HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)              | 4/2000 (-)                          | 286.00 (-) [286.00]                   | 0.00 (-)                               | 138.80                 | 7/2004 (-) [12/2004]                                   | 5 (-) [-]                                                       | 0 / 0                      |
| 252.    | KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)              | 4/2000 (-)                          | 495.35 (-) [495.35]                   | 0.00 (-)                               | 196.60                 | 3/2005 (-) [12/2004]                                   | -3 (-) [-]                                                      | 0 / 0                      |
| 253.    | MOHANIA-SASARAM (GQ)                                     | 4/2000                              | 230.55                                | 0.00                                   | 86.18                  | 2/2004                                                 | 10                                                              | 0 / 0                      |

## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         | KM.65-KM.110 (NH-2)                                          | (-)                                 | (-) [230.55]                          | (-)                                    |                        | (-) [12/2004]                                          | (-) [-]                                                         |                            |
| 254.    | FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)                    | 4/2000 (-)                          | 372.40 (-) [372.40]                   | 0.00 (-)                               | 97.37                  | 7/2004 (-) [12/2004]                                   | 5 (-) [-]                                                       | 0 / 0                      |
| 255.    | SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)              | 4/2000 (-)                          | 261.22 (-) [261.22]                   | 0.00 (-)                               | 47.07                  | 3/2005 (-) [12/2004]                                   | -3 (-) [-]                                                      | 0 / 0                      |
| 256.    | AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)              | 4/2000 (-)                          | 320.42 (-) [320.42]                   | 0.00 (-)                               | 100.90                 | 3/2005 (-) [12/2004]                                   | -3 (-) [-]                                                      | 0 / 0                      |
| 257.    | LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)              | 4/2000 (-)                          | 272.00 (-) [272.00]                   | 0.00 (-)                               | 141.80                 | 12/2003 (-) [12/2004]                                  | 12 (-) [-]                                                      | 0 / 0                      |
| 258.    | HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)              | 4/2000 (-)                          | 241.00 (-) [241.00]                   | 0.00 (-)                               | 81.02                  | 8/2004 (-) [12/2004]                                   | 4 (-) [-]                                                       | 0 / 0                      |
| 259.    | GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)        | 4/2000 (-)                          | 399.75 (-) [399.75]                   | 0.00 (-)                               | 145.60                 | 3/2005 (-) [12/2004]                                   | -3 (-) [-]                                                      | 0 / 0                      |
| 260.    | HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)     | 4/2000 (-)                          | 318.00 (-) [318.00]                   | 0.00 (-)                               | 119.90                 | 8/2004 (-) [12/2004]                                   | 4 (-) [-]                                                       | 0 / 0                      |
| 261.    | SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)               | 4/2000 (-)                          | 225.00 (-) [225.00]                   | 0.00 (-)                               | 69.42                  | 4/2004 (-) [12/2004]                                   | 8 (-) [-]                                                       | 0 / 0                      |
| 262.    | MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)    | 4/2000 (-)                          | 644.00 (-) [644.00]                   | 0.00 (-)                               | 302.90                 | 10/2005 (-) [12/2004]                                  | -10 (-) [-]                                                     | 0 / 0                      |
| 263.    | GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)                  | 4/2000 (-)                          | 256.55 (-) [256.55]                   | 0.00 (-)                               | 91.50                  | 2/2004 (-) [12/2004]                                   | 10 (-) [-]                                                      | 0 / 0                      |
| 264.    | ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)                  | 4/2000 (-)                          | 348.44 (-) [348.44]                   | 0.00 (-)                               | 103.10                 | 3/2005 (-) [12/2004]                                   | -3 (-) [-]                                                      | 0 / 0                      |
| 265.    | PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)                     | 4/2000 (-)                          | 432.40 (-) [432.40]                   | 0.00 (-)                               | 218.80                 | 2/2005 (-) [12/2004]                                   | -2 (-) [-]                                                      | 0 / 0                      |
| 266.    | HALDIA PORT, KM.53, NH-41 (WEST BENGAL)                      | 4/2000 (-)                          | 273.00 (-) [273.00]                   | 0.00 (-)                               | 67.46                  | 3/2005 (-) [3/2005]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 267.    | DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8 | 4/2000 (-)                          | 555.00 (-) [555.00]                   | 0.00 (-)                               | 114.00                 | 7/2005 (-) [4/2005]                                    | -3 (-) [-]                                                      | 0 / 0                      |
| 268.    | PUNE - KHED (KM 12.9 - KM 42) PH-III                         | 8/2003 (-)                          | 127.60 (-) [127.60]                   | 0.00 (-)                               | -                      | 8/2005 (-) [8/2005]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 269.    | VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2                   | 4/2000 (-)                          | 641.00 (-) [641.00]                   | 0.00 (-)                               | 22.10                  | 6/2005 (-) [12/2005]                                   | 6 (-) [-]                                                       | 0 / 0                      |
| 270.    | SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)  | 12/2003 (-)                         | 125.00 (-) [125.00]                   | 0.00 (-)                               | -                      | 5/2006 (-) [5/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.                     | Name of the Project                                           | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|-----------------------------|---------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 271.                        | ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)  | 4/2000<br>(-)                       | 534.39<br>(-)<br>[534.39]             | 0.00<br>(-)                            | -                      | 5/2007<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 272.                        | KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)      | 12/2003<br>(-)                      | 120.00<br>(-)<br>[120.00]             | 0.00<br>(-)                            | -                      | 9/2006<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 273.                        | ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)      | 4/2000<br>(-)                       | 440.93<br>(-)<br>[440.93]             | 0.00<br>(-)                            | -                      | 12/2006<br>(-)<br>[-]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| <b>Total :</b>              |                                                               |                                     | 22092.63<br>(-)<br>[22847.84]         | 755.21<br>(-)                          | 10987.52               |                                                        |                                                                 | 0 / 0                      |
| <b>SHIPPING &amp; PORTS</b> |                                                               |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 274.                        | ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL          | 6/2000<br>(-)                       | 129.62<br>(-)<br>[129.62]             | 0.00<br>(-)                            | 63.61                  | 2/2004<br>(-)<br>[2/2004]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 275.                        | ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO      | 12/2001<br>(-)                      | 457.78<br>(-)<br>[457.78]             | 0.00<br>(-)                            | 366.70                 | 9/2004<br>(-)<br>[6/2004]                              | -3<br>(-)<br>[-]                                                | 0 / 0                      |
| 276.                        | RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY   | 11/2001<br>(-)                      | 350.84<br>(-)<br>[350.84]             | 0.00<br>(-)                            | 2.61                   | 12/2003<br>(-)<br>[12/2004]                            | 12<br>(-)<br>[-]                                                | 0 / 0                      |
| 277.                        | MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)             | 8/1997<br>(-)                       | 167.99<br>(-)<br>[215.34]             | 47.35<br>(-)                           | 153.59                 | 2/2003<br>(-)<br>[12/2004]                             | 22<br>(-)<br>[4]                                                | 2 / 4                      |
| 278.                        | ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS        | 5/2003<br>(-)                       | 610.80<br>(-)<br>[610.80]             | 0.00<br>(-)                            | 239.30                 | -<br>(-)<br>[10/2005]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 279.                        | ESTABLISH OF VTS IN GULF, KUTCH                               | 1/2002<br>(-)                       | 165.00<br>(-)<br>[165.00]             | 0.00<br>(-)                            | 0.35                   | 12/2005<br>(-)<br>[6/2006]                             | 6<br>(-)<br>[-]                                                 | 0 / 0                      |
| <b>Total :</b>              |                                                               |                                     | 1882.03<br>(-)<br>[1929.38]           | 47.35<br>(-)                           | 826.16                 |                                                        |                                                                 | 2 / 4                      |
| <b>TELECOMMUNICATION</b>    |                                                               |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 280.                        | NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM) | 8/2000<br>(-)                       | 279.97<br>(-)<br>[279.97]             | 0.00<br>(-)                            | 76.62                  | 12/2004<br>(-)<br>[12/2005]                            | 12<br>(-)<br>[12]                                               | 0 / 0                      |
| 281.                        | 2NT & 3RD GENERATION MOBILE COMMUNICATION                     | 3/2003<br>(-)                       | 147.00<br>(-)<br>[147.00]             | 0.00<br>(-)                            | 29.30                  | 3/2006<br>(-)<br>[6/2006]                              | 3<br>(-)<br>[-]                                                 | 0 / 0                      |
| <b>Total :</b>              |                                                               |                                     | 426.97<br>(-)<br>[426.97]             | 0.00<br>(-)                            | 105.92                 |                                                        |                                                                 | 0 / 0                      |
| <b>URBAN DEVELOPMENT</b>    |                                                               |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 282.                        | DELHI METRO RAPID TRANSIT SYSTEM PH-I                         | 9/1996<br>(12/2002)                 | 4860.00<br>(10571.00)<br>[10571.00]   | 5711.00<br>(0.00)                      | 5299.95                | 3/2005<br>(-)<br>[9/2005]                              | 6<br>(-)<br>[-]                                                 | 25 / 35                    |
| <b>Total :</b>              |                                                               |                                     | 4860.00<br>(-)                        | 5711.00<br>(-)                         | 5299.95                |                                                        |                                                                 | 25 / 35                    |

| (Units: Cost/Expenditure in Rs.Crore) |                     |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
|---------------------------------------|---------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| Sl. No.                               | Name of the Project | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|                                       |                     |                                     | [10571.00]                            |                                        |                        |                                                        |                                                                 |                            |
|                                       | <b>All India :</b>  |                                     | 180373.82<br>(-)<br>[221983.21]       | 41609.39<br>(-)                        | 83685.86               |                                                        |                                                                 | 948 / 2111                 |
| <b>NIC-MoS&amp;PI(IPMD) [2/2004]</b>  |                     |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |