

Sector-Wise number of on going projects in May, 2003

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	94
2.	RAILWAYS	85
3.	POWER	34
4.	PETROLEUM	27
5.	COAL	6
6.	SHIPPING & PORTS	5
7.	ATOMIC ENERGY	4
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		265

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
	<u>POWER</u>			
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
	<u>SHIPPING & PORTS</u>			
2.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
	<u>RAILWAYS</u>			
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04

Summary of projects on Flash Report for the month of May, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	266
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	265

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	95	37	74	14	45	265	36
Latest Approved	91	37	78	14	45	265	34

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	231	142569.66	154603.96	42292.29	27.36	12034.30	8.44
Revised	34	42792.58	45840.17	27055.57	59.02	3047.59	7.12
Total	265	185362.24	200444.13	69347.86	34.60	15081.89	8.14

IV. Milestones (Cumulative due and Achieved)

Total	2136
Achieved upto month	712

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
RAILWAYS							
1	HARMUTI-ITANAGAR(NL),NEFR {Completed}	02/1997	156.00	-NA-	156.00	-NA-	0.04

VI. List of projects added

						Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated		
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	04/2003	429.82	03/2005	429.82	03/2005	
2	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	04/2003	985.17	03/2006	985.17	03/2006	

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	TPS-I EXP.(NLC)	1590.58	1423.47	03/2001	08/2003	12/2003	4
<u>PETROLEUM</u>							
2	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	363.00	05/2002	05/2003	07/2003	2
3	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	329.05	144.00	03/2003	05/2003	06/2003	1
4	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
<u>POWER</u>							
5	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	769.25	769.25	01/2005	01/2005	03/2005	2
6	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	166.51	143.02	04/2003	05/2003	07/2003	2
7	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	231.53	10/2004	10/2004	12/2004	2
8	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	195.97	10/2003	02/2004	03/2004	1
<u>RAILWAYS</u>							
9	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	98.42	276.28	-NA-	03/2004	03/2005	12
10	ADILABAD-MUDKHED GC(SCR)	117.97	159.00	-NA-	06/2004	03/2005	9
11	MIRAJ-LATUR ROAD	225.00	515.57	03/2001	03/2003	07/2003	4
12	KADUR-CHIKMAGLUR-SAKLESHPUR	157.00	283.34	-NA-	03/2004	03/2005	12
13	KOTTUR-HARIHAR	65.94	124.13	-NA-	03/2005	04/2005	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
14	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	230.55	230.55	02/2004	06/2004	12/2004	6
<i>Number of projects reporting additional delay = 14</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26050.00
2	COAL	6	4801.31	5262.87	5231.28
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	27	32414.81	32414.81	34384.72
7	POWER	34	41909.79	52532.70	56965.34
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	85	23650.70	26526.34	36184.64
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24521.22
11	SHIPPING & PORTS	5	1778.51	1778.51	1781.67
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		265	161169.13	185362.24	200444.13

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3254.00	1/2007 (-) [1/2007]	0 (-) [-]	43 / 102
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	644.00	10/2009 (-) [9/2007]	-25 (-) [-]	11 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	252.00	2/2008 (-) [2/2008]	0 (-) [-]	10 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1709.00	12/2008 (-) [12/2008]	0 (-) [-]	13 / 119
Total :			23903.06 (-) [26050.00]	2146.94 (-)	5859.00			77 / 371
COAL								
5.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.69	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	170.13	3/1994 (3/2000) [9/2003]	114 (42) [-]	2 / 2
7.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1175.26	3/2001 (5/2002) [12/2003]	33 (19) [4]	12 / 16
8.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	45.96	3/2004 (-) [3/2004]	0 (-) [-]	5 / 6
9.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1262.91	3/2004 (-) [3/2004]	0 (-) [-]	7 / 14
10.	DUDHICHA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1140.40	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
Total :			4801.31 (-) [5231.28]	429.97 (-)	4158.35			30 / 43
FERTILISERS								
11.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	362.80	5/2001 (2/2002) [2/2004]	33 (24) [-]	2 / 48
Total :			350.00 (-) [509.40]	159.40 (-)	362.80			2 / 48
MINES								
12.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER	2/2001 (-)	480.00 (-)	0.00 (-)	213.32	2/2004 (-)	-2 (-)	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PLANT. (NALCO)		[480.00]			[12/2003]	[-]	
13.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1806.37			23 / 46

STEEL

14.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	26.62	8/2004 (-) [8/2004]	0 (-) [-]	2 / 2
15.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	-	12/2005 (-) [3/2005]	-9 (-) [-]	0 / 0
16.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	19.26	10/2004 (-) [5/2005]	7 (-) [-]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	45.88			24 / 98

PETROLEUM

17.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [432.00]	13.00 (-)	387.75	11/2002 (-) [5/2003]	6 (-) [-]	15 / 15
18.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [144.00]	-185.05 (-)	114.72	3/2003 (-) [6/2003]	3 (-) [1]	4 / 4
19.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1515.68	7/2003 (-) [7/2003]	0 (-) [-]	62 / 81
20.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	8 / 9
21.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [363.00]	20.00 (-)	333.37	5/2002 (-) [7/2003]	14 (-) [2]	27 / 33
22.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [81.02]	-37.99 (-)	50.69	7/2003 (-) [7/2003]	0 (-) [-]	4 / 6
23.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.66]	0.01 (-)	303.06	8/2003 (-) [8/2003]	0 (-) [-]	33 / 41
24.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	218.10	3/2004 (-) [3/2004]	0 (-) [-]	5 / 12
25.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	72.84	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
26.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	265.38	3/2004 (-) [8/2004]	5 (-) [-]	11 / 37
27.	HBJ PIPELINE UPGRADATION PJCT-	12/2001 (-)	2936.00 (-)	0.00 (-)	193.22	9/2004 (-)	0 (-)	3 / 23

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PHI(GAIL)		[2936.00]			[9/2004]	[-]	
28.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	653.64	9/2003 (-) [10/2004]	13 (-) [-]	40 / 72
29.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [369.90]	17.21 (-)	15.28	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
30.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.97]	26.37 (-)	43.62	8/2004 (-) [12/2004]	4 (-) [-]	0 / 8
31.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1543.00]	60.00 (-)	234.76	8/2004 (-) [12/2004]	4 (-) [-]	29 / 52
32.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	361.29	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
33.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.77	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 6
34.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
35.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
36.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.30	3/2006 (-) [5/2005]	-10 (-) [-]	1 / 6
37.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	543.93	8/2005 (-) [8/2005]	0 (-) [-]	4 / 6
38.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	662.00	12/2005 (-) [12/2005]	0 (-) [-]	8 / 20
39.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
40.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.31	3/2007 (-) [3/2007]	0 (-) [36]	0 / 3
41.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	138.05	7/2007 (-) [7/2007]	0 (-) [-]	0 / 11
42.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	14.71	5/2003 (-) [-]	- (-) [-]	0 / 0
43.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [-]	- (-) [-]	0 / 0
Total :			32414.81 (-) [34384.72]	1969.91 (-)	6211.06			254 / 445

POWER

44.	MERAMUNDALI-JEYPORE	10/2000	166.51	-23.49	114.32	4/2003	3	11 / 19
-----	---------------------	---------	--------	--------	--------	--------	---	---------

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	400 KV D/C LINE(P.GRID)	(-)	(-) [143.02]	(-)		(-) [7/2003]	(-) [2]	
45.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5222.64	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
46.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [249.27]	90.33 (-)	133.08	3/2000 (-) [12/2003]	45 (-) [-]	13 / 17
47.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3748.61	11/1990 (3/2001) [12/2003]	157 (33) [-]	5 / 7
48.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	56.11	2/2004 (-) [1/2004]	-1 (-) [-]	8 / 30
49.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	112.80	10/2003 (-) [3/2004]	5 (-) [1]	8 / 19
50.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	39.80	6/2004 (-) [4/2004]	-2 (-) [-]	6 / 18
51.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1662.74	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
52.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	7295.33	4/1996 (3/2002) [7/2004]	99 (28) [-]	43 / 52
53.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	593.03	3/1999 (12/2002) [9/2004]	66 (21) [-]	2 / 11
54.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	19.40	10/2004 (-) [12/2004]	2 (-) [2]	0 / 18
55.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [390.63]	100.62 (-)	118.14	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
56.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
57.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	34.22	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
58.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	959.92	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
59.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	55.22	1/2005 (-) [3/2005]	2 (-) [2]	0 / 25
60.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	38.08	2/2003 (-) [6/2005]	28 (-) [-]	4 / 18
61.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	581.58	8/2005 (-) [8/2005]	0 (-) [-]	26 / 39

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	101.71	8/2005 (-) [8/2005]	0 (-) [-]	7 / 24
63.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	12.42	9/2005 (-) [9/2005]	0 (-) [-]	0 / 22
64.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	47.09	12/2005 (-) [12/2005]	0 (-) [-]	0 / 18
65.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 22
66.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3417.70	2/2006 (-) [2/2006]	0 (-) [-]	67 / 94
67.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	164.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
68.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	-	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
69.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	742.29	5/2006 (-) [5/2006]	0 (-) [-]	28 / 64
70.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	-	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
71.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	104.02	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
72.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	222.03	7/2006 (-) [7/2006]	0 (-) [-]	0 / 18
73.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	720.50	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
74.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	240.51	8/2007 (-) [8/2007]	0 (-) [-]	0 / 55
75.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	426.84	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
76.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	21.79	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
77.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	334.87	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			41909.79 (-) [56965.34]	15055.55 (-)	27341.38			275 / 752

HEALTH & FW

78.	NORTH-EAST INDIRA GANDHI REGIONAL	5/1986 (2/2001)	71.18 (422.60)	351.42 (0.00)	77.50	3/1999 (3/2005)	72 (0)	4 / 9
-----	-----------------------------------	--------------------	-------------------	------------------	-------	--------------------	-----------	-------

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	INSTITUTE OF H & MS		[422.60]			[3/2005]	[-]	
79.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	105.18	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	182.68			4 / 9

RAILWAYS

80.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
81.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	170.51	3/2001 (-) [7/2003]	28 (-) [4]	0 / 0
82.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	474.99	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
83.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	52.79	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
84.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	422.84	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
85.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	89.19	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
86.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	43.39	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
87.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	84.06	- (-) [3/2004]	- (-) [-]	0 / 0
88.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	99.74	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
89.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	487.70	- (-) [3/2004]	- (-) [-]	0 / 0
90.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	71.83	- (-) [3/2004]	- (-) [-]	0 / 0
91.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	384.41	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
92.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2004]	48 (-) [-]	0 / 0
93.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
94.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	58.62	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	427.81	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
96.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [11/2004]	116 (-) [-]	0 / 0
97.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
98.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	215.33	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
99.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	29.82	- (-) [3/2005]	- (-) [9]	0 / 0
100.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	136.38	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
101.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	181.99	- (-) [3/2005]	- (-) [-]	0 / 0
102.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	79.30	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
103.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
104.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
105.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	22.63	- (-) [3/2005]	- (-) [12]	0 / 0
106.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.28]	177.86 (0.00)	151.54	- (-) [3/2005]	- (-) [12]	0 / 0
107.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	310.92	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
108.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
109.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	4.80	- (-) [3/2005]	- (-) [-]	0 / 0
110.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	4.47	- (-) [4/2005]	- (-) [1]	0 / 0
111.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
112.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	8.01	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
114.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [610.44]	145.45 (-)	193.62	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
115.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.27]	70.27 (-)	38.47	- (-) [3/2007]	- (-) [-]	0 / 0
116.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	264.18	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
117.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	41.42	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
118.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0
119.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	788.80	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
120.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.09	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
121.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	77.14	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
122.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	54.96	- (-) [-]	- (-) [-]	0 / 0
123.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	38.50	- (-) [-]	- (-) [-]	0 / 0
124.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [-]	- (-) [-]	0 / 0
125.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [359.80]	247.27 (39.14)	128.19	3/1996 (-) [-]	- (-) [-]	0 / 0
126.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	102.38	- (-) [-]	- (-) [-]	0 / 0
127.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	202.70	3/2004 (6/2000) [-]	- (-) [-]	0 / 0
128.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	16.45	- (-) [-]	- (-) [-]	0 / 0
129.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	119.94	- (-) [-]	- (-) [-]	0 / 0
130.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
132.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
133.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	262.52	3/2000 (-) [-]	- (-) [-]	0 / 0
134.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
135.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	137.29	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
136.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	62.38	- (12/1996) [-]	- (-) [-]	0 / 0
137.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
138.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
139.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	32.00	5/2008 (-) [-]	- (-) [-]	0 / 0
140.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [-]	- (-) [-]	0 / 0
141.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	185.28	3/2009 (-) [-]	- (-) [-]	0 / 0
142.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	6.40	- (-) [-]	- (-) [-]	0 / 0
143.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
144.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	40.18	3/1996 (-) [-]	- (-) [-]	0 / 0
145.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	6.27	7/2006 (-) [-]	- (-) [-]	0 / 0
146.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	77.17	- (0/200) [-]	- (-) [-]	0 / 0
147.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	16.27	- (-) [-]	- (-) [-]	0 / 0
148.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [227.00]	47.00 (-)	164.44	3/1999 (3/2003) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
150.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	26.99	12/2009 (-) [-]	- (-) [-]	0 / 0
151.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	38.00	- (-) [-]	- (-) [-]	0 / 0
152.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	9.44	2/2009 (-) [-]	- (-) [-]	0 / 0
153.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
154.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	27.36	- (-) [-]	- (-) [-]	0 / 0
155.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	4.95	- (-) [-]	- (-) [-]	0 / 0
156.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	7.97	- (-) [-]	- (-) [-]	0 / 0
157.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	85.21	- (-) [-]	- (-) [-]	0 / 0
158.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
159.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
160.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [372.00]	123.56 (272.00)	94.88	- (-) [-]	- (-) [-]	0 / 0
161.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.71	- (-) [-]	- (-) [-]	0 / 0
162.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	2.00	- (-) [-]	- (-) [-]	0 / 0
163.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	7.28	- (-) [-]	- (-) [-]	0 / 0
164.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
Total :			23650.70 (-) [36184.64]	12533.94 (-)	9613.48			0 / 0
ROAD TRANSPORT & HIGHWAYS								
165.	KAIJALI-MANOR (GQ)	4/2000	192.71	0.00	198.60	10/2003	-3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.381.6-KM.439 (NH-8)	(-)	(-) [192.71]	(-)		(-) [7/2003]	(-) [-]	
166.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	141.50	8/2002 (-) [8/2003]	12 (-) [-]	0 / 0
167.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	236.20	2/2004 (-) [10/2003]	-4 (-) [-]	0 / 0
168.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	49.95	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
169.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	564.77	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
170.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	71.41	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
171.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	77.99	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
172.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	122.20	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
173.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	478.20	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
174.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	106.90	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
175.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	75.16	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
176.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	82.19	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
177.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	91.37	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
178.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	69.91	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
179.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	91.34	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
180.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	58.46	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
181.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	146.60	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
182.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	71.82	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
184.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	54.00	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
185.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	122.90	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
186.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	102.60	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
187.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	63.42	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
188.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	70.37	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
189.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	115.20	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
190.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	191.70	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
191.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	106.00	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
192.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	58.65	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
193.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	72.12	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
194.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	132.30	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
195.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	85.00	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
196.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	46.25	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
197.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	55.49	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
198.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	65.73	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
199.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	119.80	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
200.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-)	0.00 (-)	111.70	4/2004 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[321.41]			[4/2004]	[-]	
201.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	43.52	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
202.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	195.20	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
203.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	56.67	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
204.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	171.90	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
205.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	160.80	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
206.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	90.24	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
207.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	52.93	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
208.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	73.44	6/2004 (-) [6/2004]	0 (-) [-]	0 / 0
209.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	111.40	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
210.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	199.30	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
211.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	48.40	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
212.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	238.10	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
213.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	52.45	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
214.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	74.83	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
215.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	185.10	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
216.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	59.49	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
217.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	66.23	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	192.00	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
219.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	61.51	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
220.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	116.60	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
221.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	23.91	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
222.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	64.10	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
223.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	31.38	1/2004 (-) [8/2004]	7 (-) [-]	0 / 0
224.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	62.44	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
225.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	24.61	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
226.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	99.00	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
227.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	31.55	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
228.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	150.70	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
229.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	51.94	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
230.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	27.76	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
231.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	37.00	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
232.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	13.22	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
233.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	84.42	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
234.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	87.17	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
235.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	110.10	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	76.76	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
237.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	33.13	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
238.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
239.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	77.49	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
240.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	43.67	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
241.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	108.70	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
242.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	67.56	2/2004 (-) [12/2004]	10 (-) [6]	0 / 0
243.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	60.74	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
244.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	97.27	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
245.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	54.49	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
246.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	15.17	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
247.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	81.40	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
248.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
249.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	67.19	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
250.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	67.29	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
251.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	126.00	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
252.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	24.39	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
253.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	93.56	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
254.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	88.03	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
255.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	33.94	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
256.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	58.37	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
257.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
258.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	21.98	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23807.01 (-) [24521.22]	714.21 (-)	8961.21			0 / 0

SHIPPING & PORTS

259.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	568.27	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
260.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	64.83	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
261.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	126.51	2/2003 (-) [3/2004]	13 (-) [-]	2 / 4
262.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	189.96	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
263.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.45	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
Total :			1778.51 (-) [1781.67]	3.16 (-)	952.02			2 / 4

TELECOMMUNICATION

264.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	17.28	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	17.28			0 / 0

URBAN DEVELOPMENT

265.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	3836.35	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00	5711.00	3836.35			21 / 320

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [10571.00]	(-)				
	All India :		161169.13 (-) [200444.13]	39275.00 (-)	69347.86			712 / 2136
NIC-MoS&PI(IPMD) [5/2003]								