

Sector-Wise number of on going projects in February, 2003

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	94
2.	RAILWAYS	86
3.	POWER	33
4.	PETROLEUM	24
5.	COAL	9
6.	SHIPPING & PORTS	6
7.	ATOMIC ENERGY	4
8.	MINES	2
9.	STEEL	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		265

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27
<u>July, 2002</u>				

	<u>COAL</u>			
14.	RAVINDERKHANI NEW TECH. UG (SCCL)	242.95	03/2003	23.07
	<u>FERTILISERS</u>			
15.	HALDIA FETILIZER PROJECT (HFC)	88.03	10/1976	830.00
	<u>POWER</u>			
16.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	03/2000	462.64
17.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	03/2000	473.18
	<u>RAILWAYS</u>			
18.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	226.40	03/1996	554.66
<u>August, 2002</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
19.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	135.42	06/1999	329.60
<u>September, 2002</u>				
	<u>POWER</u>			
20.	SIMHADRI TPP ST-I (NTPC)	3650.79	12/2002	2847.37
<u>October, 2002</u>				
	<u>PETROLEUM</u>			
21.	AUGMENTATION OF HBCPL (IOC)	472.00	02/2002	282.05
22.	ADDNL COMPRESSOR(ONGCL)	177.64	04/2002	96.63
	<u>SHIPPING & PORTS</u>			
23.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	151.29	07/2002	160.08
<u>November, 2002</u>				
	<u>POWER</u>			
24.	NORTH-EAST HVDC LINK(P.GRID)	671.56	12/2001	501.19
<u>December, 2002</u>				
	<u>STEEL</u>			
25.	10/11A BAILADILA DEPOSIT(NMDC)	430.50	08/1999	327.29
	<u>PETROLEUM</u>			
26.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	463.40	11/2000	19.51
27.	HYDROTREATING PLANT AT GUWAHATI (IOC)	497.00	05/2002	504.99
28.	BARAUNI REFINERY EXPANSION (IOC)	1803.00	05/2002	1532.16
<u>January, 2003</u>				
	<u>RAILWAYS</u>			
29.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	165.00	03/1994	258.09
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
30.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	322.50	05/2002	178.70
31.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	137.60	11/2002	93.03
<u>February, 2003</u>				
	<u>PETROLEUM</u>			
32.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	309.08	01/2004	174.95
	<u>POWER</u>			
33.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	237.38	01/2004	192.93
34.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	396.28	02/2003	307.04
35.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	181.94	07/2003	105.14
	<u>RAILWAYS</u>			
36.	BELAPUR-PANVEL COMMUTERS(MTP)	279.83	03/2000	280.00
37.	BAGAHA-CHITAUNI NL(NER)	6.74	03/1994	184.00

38.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	124.22	01/2002	124.00

Summary of projects on Flash Report for the month of February, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	272
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	7
Number of Projects Added in Current Month :	3
Number of Projects in Current Month :	265

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	88	39	80	14	44	265	33
Latest Approved	83	39	85	14	44	265	31

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	231	145912.24	161267.19	41685.29	25.85	15354.95	10.52
Revised	34	33678.17	36672.17	23455.45	63.96	2994.00	8.89
Total	265	179590.41	197939.36	65140.74	32.91	18348.95	10.22

IV. Milestones (Cumulative due and Achieved)

Total	1921
Achieved upto month	632

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL) {Completed}	01/2001	309.08	01/2004	309.08	01/2003	174.95
<u>POWER</u>							
2	RAIPUR-RURKELA 400KV D/C LINE (P.GRID) {Completed}	01/2001	237.38	01/2004	210.10	01/2003	192.93
3	SYSTEM STRENGTHENING IN	02/2001	396.28	02/2003	361.19	02/2003	307.04

	SOUTH-ERN REGION(P.GRID) {Completed}						
4	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID) {Completed}	07/2000	181.94	07/2003	150.27	01/2003	105.14
<u>RAILWAYS</u>							
5	BELAPUR-PANVEL COMMUTERS(MTP) {Completed}	02/1995	279.83	03/2000	280.31	-NA-	280
6	BAGAHA-CHITAUNI NL(NER) {Completed}	04/1974	6.74	03/1994	184.68	-NA-	184
7	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR) {Completed}	09/1998	124.22	01/2002	124.22	-NA-	124

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	02/2003	247.91	05/2006	247.91	05/2006
2	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	02/2003	143.29	08/2006	143.29	08/2006
3	RIHAND - II TRANSMISSION (P.GRID)	12/2002	1044.44	12/2005	1044.44	12/2005

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>MINES</u>							
1	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	480.00	480.00	02/2004	12/2003	02/2004	2
<u>STEEL</u>							
2	PIG IRON PLANT (NMDC)	298.68	298.68	10/2004	10/2004	05/2005	7
<u>PETROLEUM</u>							
3	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	363.00	05/2002	03/2003	05/2003	2
<u>POWER</u>							
4	TEHRI TR. SYSTEM(P.GRID)	421.00	702.97	03/1999	12/2002	09/2003	9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
5	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	332.00	03/2004	09/2003	05/2004	8
6	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	12/2003	11/2004	11

7	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	261.22	03/2005	01/2005	03/2005	2
8	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	393.00	393.00	03/2004	09/2003	03/2004	6
9	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	375.00	375.00	12/2003	12/2003	12/2004	12
10	KANPUR-FATEHPUR, KM.470- KM.483, NH-2 (U.P.)	495.35	495.35	03/2005	09/2004	03/2005	6
11	HANDIA-VARANASI, KM.245- KM.317, NH-2 (U.P.)	286.00	286.00	07/2004	07/2004	12/2004	5
12	AGRA-SHIKOHABAD, KM.200- KM.250.50, NH-2 (U.P.)	367.49	367.49	03/2005	11/2004	03/2005	4
13	KHAGA-KOKHRAJ (GQ) KM.115- KM.158 (NH-2)	151.70	151.70	02/2004	02/2003	06/2004	16
14	ETAWAH-RAJPUR, KM.321.1- KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	11/2004	03/2005	4
15	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	323.62	08/2004	12/2003	08/2004	8
16	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	223.00	223.00	06/2004	12/2003	06/2004	6
17	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	211.00	04/2004	12/2003	06/2004	6
18	FATEHPUR-KHAGA, KM.38- KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	12/2002	12/2004	24
19	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	130.00	130.00	03/2004	09/2003	12/2003	3
20	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	211.00	12/2003	12/2003	04/2004	4
21	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	195.00	195.00	06/2004	11/2003	12/2004	13
22	BALASORE-BHADRAK, KM.136.5- KM.199.14, NH-5 (ORISSA)	227.25	227.25	02/2004	12/2003	03/2004	3
23	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	226.05	226.05	04/2004	10/2003	12/2003	2
24	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120- KM.183 (NH-79)	202.88	202.88	05/2004	11/2003	12/2003	1
25	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	256.55	02/2004	08/2003	06/2004	10
26	BRIDGES BALASORE- CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	155.00	05/2004	11/2003	05/2004	6
27	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	272.00	12/2003	12/2003	06/2004	6
28	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	109.38	109.38	08/2002	05/2003	10/2003	5
29	SAROLE-WATHAR (GQ) KM.797- KM.760 EXCLUDING KM.773-781	118.93	118.93	04/2004	10/2003	12/2003	2
30	SUNAKHALA-GANJAM, KM.338- KM.284, NH-5 (ORISSA)	225.00	225.00	04/2004	10/2003	12/2004	14
31	HUBLI-HAVERI KM.404-KM.340,	260.93	260.93	12/2003	06/2003	06/2004	12

	NH-4 (KARNATAKA)						
32	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	600.00	600.00	05/2004	02/2004	07/2004	5
33	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	192.71	192.71	10/2003	06/2003	10/2003	4
34	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	241.00	241.00	08/2004	02/2004	06/2004	4
35	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	318.00	318.00	08/2004	02/2004	06/2004	4
36	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	115.90	12/2003	06/2003	12/2003	6
37	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	02/2004	06/2004	4
38	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	104.00	104.00	08/2004	12/2003	02/2004	2
39	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	184.00	184.00	08/2004	02/2004	04/2004	2
40	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	182.29	182.29	05/2004	11/2003	12/2003	1
41	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	275.58	10/2003	10/2003	06/2004	8
42	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	174.59	174.59	04/2003	10/2003	12/2003	2
43	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	200.00	200.00	02/2004	08/2003	12/2003	4
44	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	324.00	12/2003	07/2003	04/2004	9
45	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	143.05	143.05	01/2004	07/2003	04/2004	9
46	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	135.11	135.11	01/2004	07/2003	04/2004	9
47	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	171.97	02/2004	08/2003	06/2004	10
48	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	130.80	130.80	12/2003	12/2003	06/2004	6
49	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	323.35	323.35	02/2004	08/2003	12/2003	4
50	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	131.33	02/2004	08/2003	12/2004	16
51	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	136.45	136.45	02/2004	08/2003	12/2004	16
52	ONGOLE-KAVALI (GQ) KM.291-KM.222	321.41	321.41	04/2004	10/2003	04/2004	6
53	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	319.21	319.21	12/2003	06/2003	12/2003	6
54	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	181.00	01/2004	08/2003	02/2004	6
<u>SHIPPING & PORTS</u>							
55	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	167.99	215.34	02/2003	02/2004	03/2004	1

56	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	130.00	01/2002	02/2003	05/2003	3
<i>Number of projects reporting additional delay = 56</i>							

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2900.00	1/2007 (-) [1/2007]	0 (-) [-]	34 / 102
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	610.00	10/2009 (-) [9/2007]	-25 (-) [-]	10 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	224.00	2/2008 (-) [2/2008]	0 (-) [-]	2 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1258.00	12/2008 (-) [12/2008]	0 (-) [-]	5 / 119
Total :			23903.06 (-) [26285.00]	2381.94 (-)	4992.00			51 / 371
COAL								
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	170.13	3/1994 (3/2000) [3/2003]	108 (36) [-]	2 / 2
6.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.69	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
7.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	109.16	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 1
8.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	774.97	3/2003 (-) [3/2003]	0 (-) [-]	22 / 22
9.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1475.45	10/1996 (4/2003) [4/2003]	78 (0) [-]	5 / 8
10.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1149.69	3/2001 (5/2002) [8/2003]	29 (15) [-]	12 / 16
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	43.71	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1087.32	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1117.45	3/2004 (-) [3/2004]	0 (-) [-]	7 / 9
Total :			7197.42 (-) [8033.65]	836.23 (-)	6291.57			56 / 69
FERTILISERS								
14.	NAMRUP PLANT	10/1997	350.00	159.40	318.84	5/2001	26	2 / 48

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [7/2003]	(17) [-]	
Total :			350.00 (-) [509.40]	159.40 (-)	318.84			2 / 48

MINES

15.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	162.61	2/2004 (-) [2/2004]	0 (-) [2]	0 / 22
16.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1755.66			23 / 46

STEEL

17.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	16.49	8/2004 (-) [8/2004]	0 (-) [-]	1 / 2
18.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	17.43	10/2004 (-) [5/2005]	7 (-) [7]	0 / 96
Total :			618.68 (-) [618.68]	0.00 (-)	33.92			1 / 98

PETROLEUM

19.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [409.00]	-13.00 (-)	337.19	5/2003 (-) [3/2003]	-2 (-) [-]	20 / 20
20.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [178.16]	-150.89 (-)	100.66	3/2003 (-) [3/2003]	0 (-) [-]	2 / 4
21.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [432.00]	13.00 (-)	353.47	11/2002 (-) [4/2003]	5 (-) [-]	14 / 15
22.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [363.00]	20.00 (-)	309.77	5/2002 (-) [5/2003]	12 (-) [2]	26 / 33
23.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1108.34	7/2003 (-) [7/2003]	0 (-) [-]	50 / 81
24.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [81.02]	-37.99 (-)	38.80	7/2003 (-) [7/2003]	0 (-) [-]	3 / 6
25.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	3 / 9
26.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	232.53	8/2003 (-) [8/2003]	0 (-) [-]	29 / 41
27.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-)	83.01 (-)	79.31	3/2004 (-)	0 (-)	3 / 12

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[692.45]			[3/2004]	[-]	
28.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	72.84	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
29.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	167.32	3/2004 (-) [8/2004]	5 (-) [-]	8 / 10
30.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	17.26	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
31.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	439.13	9/2003 (-) [10/2004]	13 (-) [-]	32 / 72
32.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.97]	26.37 (-)	43.19	8/2004 (-) [12/2004]	4 (-) [-]	0 / 8
33.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	120.52	8/2004 (-) [12/2004]	4 (-) [-]	28 / 52
34.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	284.08	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
35.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.06	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 6
36.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.19	3/2006 (-) [5/2005]	-10 (-) [-]	0 / 6
37.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	398.75	8/2005 (-) [7/2005]	-1 (-) [-]	2 / 6
38.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	309.91	12/2005 (-) [12/2005]	0 (-) [-]	6 / 20
39.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.03	3/2007 (-) [3/2007]	0 (-) [-]	0 / 3
40.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	129.90	7/2007 (-) [7/2007]	0 (-) [-]	0 / 11
41.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [-]	- (-) [-]	0 / 0
42.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	14.71	5/2003 (-) [-]	- (-) [-]	0 / 0
Total :			30758.81 (-) [32672.66]	1913.85 (-)	4645.55			226 / 415
POWER								
43.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	101.14	4/2003 (-) [5/2003]	1 (-) [-]	8 / 16
44.	TALCHER-II	1/2000	3086.73	-88.41	2641.54	1/2003	5	12 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM(P.GRID)	(-)	(-) [2998.32]	(-)		(-) [6/2003]	(-) [-]	
45.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4744.55	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
46.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.97]	281.97 (0.00)	577.08	3/1999 (12/2002) [9/2003]	54 (9) [9]	2 / 11
47.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [249.27]	90.33 (-)	115.15	3/2000 (-) [12/2003]	45 (-) [-]	12 / 17
48.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3582.05	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 7
49.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	7168.25	4/1996 (3/2002) [12/2003]	92 (21) [-]	34 / 52
50.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	34.90	2/2004 (-) [1/2004]	-1 (-) [-]	6 / 30
51.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	71.48	10/2003 (-) [2/2004]	4 (-) [-]	7 / 18
52.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	28.55	6/2004 (-) [4/2004]	-2 (-) [-]	5 / 18
53.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1531.36	5/2004 (-) [5/2004]	0 (-) [-]	3 / 4
54.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	-	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
55.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [390.63]	100.62 (-)	109.21	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
56.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	41.89	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
57.	400/220/KV SYSTEM STRENGTHANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
58.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	20.93	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
59.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	850.12	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
60.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	28.16	2/2003 (-) [6/2005]	28 (-) [-]	3 / 17
61.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	396.99	8/2005 (-) [8/2005]	0 (-) [-]	21 / 39

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	62.39	8/2005 (-) [8/2005]	0 (-) [-]	6 / 24
63.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	-	9/2005 (-) [9/2005]	0 (-) [-]	0 / 0
64.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	2.35	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
65.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3018.00	2/2006 (-) [2/2006]	0 (-) [-]	61 / 94
66.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	81.66	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
67.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	-	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
68.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	512.47	5/2006 (-) [5/2006]	0 (-) [-]	23 / 64
69.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	75.36	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
70.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	17.84	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
71.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	-	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
72.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	634.41	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
73.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	361.85	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
74.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	20.56	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
75.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	304.56	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			40622.92 (-) [55590.74]	14967.82 (-)	27134.80			250 / 541
HEALTH & FW								
76.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	55.58	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 9
77.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	91.73	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-)	550.92 (-)	147.31			2 / 9

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[691.84]					
RAILWAYS								
78.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	164.01	3/2001 (-) [3/2003]	24 (-) [-]	0 / 0
79.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
80.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	120.39	12/1998 (3/2001) [3/2003]	51 (24) [-]	0 / 0
81.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2003]	36 (-) [-]	0 / 0
82.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	8.01	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
83.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	65.21	- (-) [3/2003]	- (-) [-]	0 / 0
84.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	457.29	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
85.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	52.79	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
86.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	85.85	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
87.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	93.37	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
88.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	494.69	- (-) [3/2004]	- (-) [-]	0 / 0
89.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	64.86	- (-) [3/2004]	- (-) [-]	0 / 0
90.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	155.08	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
91.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [274.41]	230.69 (-)	215.09	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
92.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [499.22]	173.75 (-)	177.25	3/2004 (6/2000) [3/2004]	0 (45) [-]	0 / 0
93.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	128.77	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
94.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	100.80	- (-) [3/2004]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
96.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	357.48	3/2003 (-) [3/2004]	12 (-) [-]	0 / 0
97.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	425.32	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
98.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [163.49]	-238.32 (-)	20.68	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
99.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	35.99	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
100.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	273.79	3/1995 (-) [11/2004]	116 (-) [-]	0 / 0
101.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	322.07	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
102.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [326.00]	139.84 (-)	200.64	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
103.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
104.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	11.93	- (-) [3/2005]	- (-) [-]	0 / 0
105.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.28]	177.86 (0.00)	145.17	- (-) [3/2005]	- (-) [-]	0 / 0
106.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	306.94	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
107.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	154.11	- (-) [3/2005]	- (-) [-]	0 / 0
108.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
109.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	24.82	- (-) [3/2005]	- (-) [-]	0 / 0
110.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	69.02	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
111.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	1.16	- (-) [3/2005]	- (-) [-]	0 / 0
112.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
114.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [520.00]	55.01 (-)	156.69	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
115.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	208.38	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
116.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.37]	70.37 (-)	27.56	- (-) [3/2007]	- (-) [-]	0 / 0
117.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	18.29	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
118.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0
119.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	634.29	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
120.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	37.71	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
121.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.09	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
122.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
123.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	83.93	- (-) [-]	- (-) [-]	0 / 0
124.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [359.80]	247.27 (-)	116.77	3/1996 (-) [-]	- (-) [-]	0 / 0
125.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	53.11	- (-) [-]	- (-) [-]	0 / 0
126.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
127.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	39.83	3/1996 (-) [-]	- (-) [-]	0 / 0
128.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [460.00]	82.68 (-)	8.74	- (-) [-]	- (-) [-]	0 / 0
129.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
130.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [294.69]	32.69 (-138.70)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [598.98]	203.98 (-)	113.39	- (-) [-]	- (-) [-]	0 / 0
132.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [263.91]	83.91 (-)	136.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
133.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	222.83	3/2000 (-) [-]	- (-) [-]	0 / 0
134.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.76	2/2009 (-) [-]	- (-) [-]	0 / 0
135.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	106.53	- (12/1996) [-]	- (-) [-]	0 / 0
136.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
137.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
138.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	17.03	5/2008 (-) [-]	- (-) [-]	0 / 0
139.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.00]	843.00 (89.99)	136.29	3/2009 (-) [-]	- (-) [-]	0 / 0
140.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [-]	- (-) [-]	0 / 0
141.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	61.84	- (-) [-]	- (-) [-]	0 / 0
142.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.67	- (-) [-]	- (-) [-]	0 / 0
143.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
144.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	5.80	7/2006 (-) [-]	- (-) [-]	0 / 0
145.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	62.11	- (-) [-]	- (-) [-]	0 / 0
146.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	5.37	- (-) [-]	- (-) [-]	0 / 0
147.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [155.00]	-0.66 (-)	16.30	- (-) [-]	- (-) [-]	0 / 0
148.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	25.59	12/2009 (-) [-]	- (-) [-]	0 / 0
150.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	3.07	- (-) [-]	- (-) [-]	0 / 0
151.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
152.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
153.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
154.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	1.34	- (-) [-]	- (-) [-]	0 / 0
155.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
156.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	63.36	- (0/200) [-]	- (-) [-]	0 / 0
157.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
158.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
159.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.52	- (-) [-]	- (-) [-]	0 / 0
160.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.71	- (-) [-]	- (-) [-]	0 / 0
161.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	1.37	- (-) [-]	- (-) [-]	0 / 0
162.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	5.16	- (-) [-]	- (-) [-]	0 / 0
163.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
Total :			23806.70 (-) [35477.24]	11670.54 (-)	8308.13			0 / 0

ROAD TRANSPORT & HIGHWAYS

164.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	177.50	10/2003 (-) [10/2003]	0 (-) [4]	0 / 0
165.	WESTERLY DIVERSION	4/2000	109.38	0.00	135.90	8/2002	14	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GQ) KM.0-KM.34.25 (NH-4)	(-)	(-) [109.38]	(-)		(-) [10/2003]	(-) [5]	
166.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
167.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	47.62	4/2004 (-) [12/2003]	-4 (-) [2]	0 / 0
168.	AHMEDABAD-VADODARA EXPRESSWAY (GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	534.27	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
169.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	58.91	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
170.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	8.23	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
171.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	11.57	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
172.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	192.70	2/2004 (-) [12/2003]	-2 (-) [4]	0 / 0
173.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	108.10	12/2003 (-) [12/2003]	0 (-) [6]	0 / 0
174.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	19.68	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
175.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	454.00	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
176.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	107.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
177.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	167.30	12/2004 (-) [12/2003]	-12 (-) [-]	0 / 0
178.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	100.80	2/2004 (-) [12/2003]	-2 (-) [4]	0 / 0
179.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	99.67	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
180.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	60.66	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
181.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	69.11	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
182.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	64.33	5/2004 (-) [12/2003]	-5 (-) [1]	0 / 0
183.	KISHANGARH-	4/2000	113.50	0.00	54.83	5/2004	-5	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	(-)	(-) [113.50]	(-)		(-) [12/2003]	(-) [-]	
184.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	67.59	5/2004 (-) [12/2003]	-5 (-) [1]	0 / 0
185.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	44.17	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
186.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	128.40	4/2003 (-) [12/2003]	8 (-) [2]	0 / 0
187.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	58.10	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
188.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	55.70	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
189.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	44.10	4/2004 (-) [12/2003]	-4 (-) [2]	0 / 0
190.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	47.13	12/2003 (-) [12/2003]	0 (-) [6]	0 / 0
191.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	105.50	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
192.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	83.04	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
193.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	50.97	3/2004 (-) [12/2003]	-3 (-) [3]	0 / 0
194.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	166.60	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
195.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	48.55	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
196.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	65.16	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
197.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	84.83	1/2004 (-) [2/2004]	1 (-) [6]	0 / 0
198.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	21.49	8/2004 (-) [2/2004]	-6 (-) [2]	0 / 0
199.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	93.20	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
200.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	176.90	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	69.49	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
202.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	159.30	3/2004 (-) [3/2004]	0 (-) [6]	0 / 0
203.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	65.78	2/2004 (-) [3/2004]	1 (-) [3]	0 / 0
204.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	23.93	1/2004 (-) [4/2004]	3 (-) [9]	0 / 0
205.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	24.78	1/2004 (-) [4/2004]	3 (-) [9]	0 / 0
206.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	36.05	12/2003 (-) [4/2004]	4 (-) [4]	0 / 0
207.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	97.23	4/2004 (-) [4/2004]	0 (-) [6]	0 / 0
208.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	102.60	12/2003 (-) [4/2004]	4 (-) [9]	0 / 0
209.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	37.45	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
210.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	41.20	8/2004 (-) [4/2004]	-4 (-) [2]	0 / 0
211.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	50.78	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
212.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	11.47	11/2004 (-) [5/2004]	-6 (-) [-]	0 / 0
213.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	107.90	3/2004 (-) [5/2004]	2 (-) [8]	0 / 0
214.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	47.27	5/2004 (-) [5/2004]	0 (-) [6]	0 / 0
215.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	53.39	4/2004 (-) [6/2004]	2 (-) [6]	0 / 0
216.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	52.08	2/2004 (-) [6/2004]	4 (-) [16]	0 / 0
217.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	43.80	12/2003 (-) [6/2004]	6 (-) [6]	0 / 0
218.	SURAT-ATUL (GQ)	4/2000	275.58	0.00	162.20	10/2003	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.263.4-KM.343 (NH-8)	(-)	(-) [275.58]	(-)		(-) [6/2004]	(-) [8]	
219.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	52.29	8/2004 (-) [6/2004]	-2 (-) [4]	0 / 0
220.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	86.32	12/2003 (-) [6/2004]	6 (-) [6]	0 / 0
221.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	45.39	12/2003 (-) [6/2004]	6 (-) [12]	0 / 0
222.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	31.99	8/2004 (-) [6/2004]	-2 (-) [4]	0 / 0
223.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	55.65	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
224.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	57.56	2/2004 (-) [6/2004]	4 (-) [10]	0 / 0
225.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	74.05	2/2004 (-) [6/2004]	4 (-) [10]	0 / 0
226.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	55.30	8/2004 (-) [6/2004]	-2 (-) [4]	0 / 0
227.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	60.35	6/2004 (-) [6/2004]	0 (-) [6]	0 / 0
228.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	135.20	5/2004 (-) [7/2004]	2 (-) [5]	0 / 0
229.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	83.06	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
230.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	12.15	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
231.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	102.90	8/2004 (-) [8/2004]	0 (-) [8]	0 / 0
232.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	28.87	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
233.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	97.62	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
234.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	26.81	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
235.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	92.34	3/2005 (-) [11/2004]	-4 (-) [11]	0 / 0
237.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	62.00	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
238.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	73.17	6/2004 (-) [12/2004]	6 (-) [13]	0 / 0
239.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	14.44	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
240.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	51.01	7/2004 (-) [12/2004]	5 (-) [24]	0 / 0
241.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
242.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	50.01	4/2004 (-) [12/2004]	8 (-) [14]	0 / 0
243.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	38.79	2/2004 (-) [12/2004]	10 (-) [16]	0 / 0
244.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	48.91	2/2004 (-) [12/2004]	10 (-) [16]	0 / 0
245.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	189.40	12/2003 (-) [12/2004]	12 (-) [12]	0 / 0
246.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	61.82	7/2004 (-) [12/2004]	5 (-) [5]	0 / 0
247.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	45.03	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
248.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	53.15	3/2005 (-) [3/2005]	0 (-) [4]	0 / 0
249.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	59.57	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
250.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	105.50	3/2005 (-) [3/2005]	0 (-) [6]	0 / 0
251.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	14.21	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
252.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	90.69	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
253.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	69.03	3/2005 (-) [3/2005]	0 (-) [4]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
254.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	25.89	3/2005 (-) [3/2005]	0 (-) [2]	0 / 0
255.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	3.90	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
256.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	34.49	10/2005 (-) [10/2005]	0 (-) [-]	0 / 0
257.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	21.98	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23807.01 (-) [24526.53]	719.52 (-)	7304.42			0 / 0
SHIPPING & PORTS								
258.	PORT FACILITIES FOR MRPL REF.EXP.N(MPT)	7/1999 (-)	236.50 (-) [130.00]	-106.50 (-)	125.06	1/2002 (-) [5/2003]	16 (-) [3]	0 / 0
259.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	356.21	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
260.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.38	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
261.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	48.69	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
262.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	113.51	2/2003 (-) [3/2004]	13 (-) [1]	0 / 4
263.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	183.11	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
Total :			2015.01 (-) [1911.67]	-103.34 (-)	828.96			0 / 4
TELECOMMUNICATION								
264.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	17.01	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	17.01			0 / 0
URBAN DEVELOPMENT								
265.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	3362.57	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00	3940.00	3362.57			21 / 320

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [8800.00]	(-)				
	All India :		160902.48 (-) [197939.36]	37036.88 (-)	65140.74			632 / 1921
NIC-MoS&PI(IPMD) [2/2003]								

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26285.00
2	COAL	9	7197.42	8072.93	8033.65
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	2	618.68	618.68	618.68
6	PETROLEUM	24	30758.81	30758.81	32672.66
7	POWER	33	40622.92	51245.83	55590.74
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	86	23806.70	26474.21	35477.24
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24526.53
11	SHIPPING & PORTS	6	2015.01	2015.01	1911.67
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		265	160902.48	179590.41	197939.36