

Sector-Wise number of on going projects in January, 2003

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	94
2.	RAILWAYS	89
3.	POWER	33
4.	PETROLEUM	25
5.	COAL	9
6.	SHIPPING & PORTS	6
7.	ATOMIC ENERGY	4
8.	MINES	2
9.	STEEL	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		269

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27
<u>July, 2002</u>				

	<u>COAL</u>			
14.	RAVINDERKHANI NEW TECH. UG (SCCL)	242.95	03/2003	23.07
	<u>FERTILISERS</u>			
15.	HALDIA FETILIZER PROJECT (HFC)	88.03	10/1976	830.00
	<u>POWER</u>			
16.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	03/2000	462.64
17.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	03/2000	473.18
	<u>RAILWAYS</u>			
18.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	226.40	03/1996	554.66
<u>August, 2002</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
19.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	135.42	06/1999	329.60
<u>September, 2002</u>				
	<u>POWER</u>			
20.	SIMHADRI TPP ST-I (NTPC)	3650.79	12/2002	2847.37
<u>October, 2002</u>				
	<u>PETROLEUM</u>			
21.	AUGMENTATION OF HBCPL (IOC)	472.00	02/2002	282.05
22.	ADDNL COMPRESSOR(ONGCL)	177.64	04/2002	96.63
	<u>SHIPPING & PORTS</u>			
23.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	151.29	07/2002	160.08
<u>November, 2002</u>				
	<u>POWER</u>			
24.	NORTH-EAST HVDC LINK(P.GRID)	671.56	12/2001	501.19
<u>December, 2002</u>				
	<u>STEEL</u>			
25.	10/11A BAILADILA DEPOSIT(NMDC)	430.50	08/1999	327.29
	<u>PETROLEUM</u>			
26.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	463.40	11/2000	19.51
27.	HYDROTREATING PLANT AT GUWAHATI (IOC)	497.00	05/2002	504.99
28.	BARAUNI REFINERY EXPANSION (IOC)	1803.00	05/2002	1532.16
<u>January, 2003</u>				
	<u>RAILWAYS</u>			
29.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	165.00	03/1994	258.09
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
30.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	322.50	05/2002	178.70
31.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	137.60	11/2002	93.03

Summary of projects on Flash Report for the month of January, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	274
Number of Projects Completed/Dropped/Frozen in Previous Month :	4
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	269

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	62	73	71	11	52	269	23
Latest Approved	55	73	78	11	52	269	20

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	234	146005.33	161254.45	40616.27	25.19	15249.12	10.44
Revised	35	33719.07	36868.40	23223.39	62.99	3149.33	9.34
Total	269	179724.40	198122.85	63839.66	32.22	18398.45	10.24

IV. Milestones (Cumulative due and Achieved)

Total	1816
Achieved upto month	644

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>RAILWAYS</u>							
1	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER) {Completed}	04/1990	165.00	03/1994	255.00	03/2003	258.09
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ) {Completed}	02/1994	322.50	05/2002	208.00	12/2002	178.7

3	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ) {Completed}	02/1995	137.60	11/2002	103.35	02/2003	93.03
---	--	---------	--------	---------	--------	---------	-------

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	09/2002	237.00	09/2005	237.00	09/2005
<u>RAILWAYS</u>						
2	JALANDHAR-PATHANKOT-JAMMU TAWI	03/2002	409.00	06/2007	409.00	06/2007

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	TPS-I EXP.(NLC)	1590.58	1423.47	03/2001	03/2003	08/2003	5
<u>MINES</u>							
2	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	2061.98	05/2002	01/2004	04/2004	3
3	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	480.00	480.00	02/2004	09/2003	12/2003	3
<u>PETROLEUM</u>							
4	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	1483.00	08/2004	11/2004	12/2004	1
5	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	422.00	409.00	05/2003	01/2003	02/2003	1
<u>POWER</u>							
6	LD&C SCHEME IN NER(P.GRID)	158.94	267.35	03/2000	05/2003	12/2003	7
<u>ROAD TRANSPORT & HIGHWAYS</u>							
7	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	332.00	03/2004	06/2003	09/2003	3
8	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	350.00	12/2004	09/2003	12/2003	3
9	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	12/2003	03/2005	15
10	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	03/2004	11/2004	8
11	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	432.40	02/2005	12/2003	04/2004	4

12	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	600.00	06/2005	12/2004	06/2005	6
13	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	495.35	03/2005	03/2004	09/2004	6
14	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	261.22	03/2005	09/2004	01/2005	4
15	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	644.00	644.00	10/2005	07/2005	10/2005	3
16	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	202.88	05/2004	10/2003	11/2003	1
17	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	182.09	182.09	05/2004	10/2003	12/2003	2
18	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	305.30	12/2003	09/2003	12/2003	3
19	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	140.85	140.85	01/2004	10/2003	12/2003	2
20	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	227.25	02/2004	11/2003	12/2003	1
21	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	109.38	109.38	08/2002	12/2002	05/2003	5
22	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	146.25	02/2005	06/2004	08/2004	2
23	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	600.00	600.00	05/2004	12/2003	02/2004	2
24	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	318.00	318.00	08/2004	12/2003	02/2004	2
25	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	279.00	02/2004	12/2003	04/2004	4
26	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	184.00	184.00	08/2004	12/2003	02/2004	2
27	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	221.87	03/2005	12/2003	09/2004	9
28	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	241.00	241.00	08/2004	12/2003	02/2004	2
29	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	12/2003	02/2004	2
30	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	324.00	12/2003	06/2003	07/2003	1
31	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	283.20	283.20	11/2004	12/2003	12/2004	12
32	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	181.00	01/2004	07/2003	08/2003	1
33	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	375.00	375.00	11/2004	06/2004	11/2004	5

Number of projects reporting additional delay = 33

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26285.00
2	COAL	9	7197.42	8072.93	8033.65
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	2	618.68	618.68	618.68
6	PETROLEUM	25	31067.89	31067.89	33019.73
7	POWER	33	40002.88	50625.79	54900.30
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	24217.49	26919.16	36004.10
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24526.53
11	SHIPPING & PORTS	6	2015.01	2015.01	1911.67
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		269	161002.31	179724.40	198122.85

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2791.00	1/2007 (-) [1/2007]	0 (-) [-]	34 / 102
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	597.00	10/2009 (-) [10/2007]	-24 (-) [-]	10 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	214.00	2/2008 (-) [2/2008]	0 (-) [-]	2 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1225.00	12/2008 (-) [12/2008]	0 (-) [-]	5 / 119
Total :			23903.06 (-) [26285.00]	2381.94 (-)	4827.00			51 / 371
COAL								
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	170.13	3/1994 (3/2000) [3/2003]	108 (36) [-]	2 / 2
6.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.69	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
7.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	109.07	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 1
8.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	759.45	3/2003 (-) [3/2003]	0 (-) [-]	17 / 22
9.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1462.94	10/1996 (4/2003) [4/2003]	78 (0) [-]	5 / 8
10.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1137.76	3/2001 (5/2002) [8/2003]	29 (15) [5]	12 / 16
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	43.54	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1074.41	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1117.45	3/2004 (-) [3/2004]	0 (-) [-]	7 / 9
Total :			7197.42 (-) [8033.65]	836.23 (-)	6238.44			51 / 69
FERTILISERS								
14.	NAMRUP PLANT	10/1997	350.00	159.40	318.84	5/2001	26	1 / 48

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [7/2003]	(17) [-]	
Total :			350.00 (-) [509.40]	159.40 (-)	318.84			1 / 48

MINES

15.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	186.36	2/2004 (-) [12/2003]	-2 (-) [3]	0 / 22
16.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [3]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1779.41			23 / 46

STEEL

17.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	7.02	8/2004 (-) [8/2004]	0 (-) [-]	1 / 2
18.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	16.91	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
Total :			618.68 (-) [618.68]	0.00 (-)	23.93			1 / 2

PETROLEUM

19.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [409.00]	-13.00 (-)	334.21	5/2003 (-) [2/2003]	-3 (-) [1]	18 / 20
20.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [363.00]	20.00 (-)	308.36	5/2002 (-) [3/2003]	10 (-) [-]	25 / 33
21.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [178.16]	-150.89 (-)	95.05	3/2003 (-) [3/2003]	0 (-) [-]	2 / 4
22.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [432.00]	13.00 (-)	354.80	11/2002 (-) [4/2003]	5 (-) [-]	14 / 15
23.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	14.71	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
24.	LPG TERMINAL FOREIRP(IOC)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [6/2003]	0 (-) [-]	0 / 0
25.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOC)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	37.80	7/2003 (-) [7/2003]	0 (-) [-]	3 / 6
26.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
27.	REFINERY EXPANSION CUM.MOD.	7/2000 (-)	2360.38 (-)	0.00 (-)	959.76	7/2003 (-)	0 (-)	48 / 81

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT(CPCL)		[2360.38]			[7/2003]	[-]	
28.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	202.88	8/2003 (-) [8/2003]	0 (-) [-]	29 / 42
29.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	123.27	1/2004 (-) [1/2004]	0 (-) [-]	4 / 4
30.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	79.31	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
31.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	72.84	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
32.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	167.32	3/2004 (-) [8/2004]	5 (-) [-]	8 / 10
33.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	11.52	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
34.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	388.19	9/2003 (-) [10/2004]	13 (-) [-]	32 / 72
35.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	88.76	8/2004 (-) [12/2004]	4 (-) [1]	21 / 52
36.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.97]	26.37 (-)	42.99	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
37.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	248.31	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
38.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	269.56	8/2005 (-) [7/2005]	-1 (-) [-]	2 / 6
39.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	204.07	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
40.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.17	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
41.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.03	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
42.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
43.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	129.72	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
Total :			31067.89 (-) [33019.73]	1951.84 (-)	4221.22			206 / 362
POWER								
44.	TEHRI TR.	3/1994	421.00	281.97	506.07	3/1999	45	2 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM(P.GRID)	(7/2002)	(702.97) [702.97]	(0.00)		(12/2002) [12/2002]	(0) [-]	
45.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [210.10]	-27.28 (-)	192.93	1/2004 (-) [1/2003]	-12 (-) [-]	16 / 16
46.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [150.27]	-31.67 (-)	105.14	7/2003 (-) [1/2003]	-6 (-) [-]	15 / 15
47.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [361.19]	-35.09 (-)	307.04	2/2003 (-) [2/2003]	0 (-) [-]	12 / 15
48.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	93.09	4/2003 (-) [5/2003]	1 (-) [-]	8 / 16
49.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [2998.32]	-88.41 (-)	2603.59	1/2003 (-) [6/2003]	5 (-) [-]	12 / 16
50.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4744.55	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
51.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3555.65	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 7
52.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	7168.25	4/1996 (3/2002) [12/2003]	92 (21) [-]	34 / 52
53.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	98.33	3/2000 (-) [12/2003]	45 (-) [7]	12 / 17
54.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	33.10	2/2004 (-) [1/2004]	-1 (-) [-]	5 / 30
55.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	67.09	10/2003 (-) [2/2004]	4 (-) [-]	7 / 18
56.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	22.70	6/2004 (-) [4/2004]	-2 (-) [-]	5 / 18
57.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1489.41	5/2004 (-) [5/2004]	0 (-) [-]	2 / 4
58.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	-	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
59.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.19]	106.18 (-)	100.85	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
60.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
61.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	20.55	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
63.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	836.55	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
64.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	18.73	2/2003 (-) [6/2005]	28 (-) [-]	3 / 17
65.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	39.04	8/2005 (-) [8/2005]	0 (-) [-]	6 / 24
66.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	373.74	8/2005 (-) [8/2005]	0 (-) [-]	21 / 39
67.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	-	9/2005 (-) [9/2005]	0 (-) [-]	0 / 0
68.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2913.96	2/2006 (-) [2/2006]	0 (-) [-]	59 / 94
69.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	81.66	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
70.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	459.90	5/2006 (-) [5/2006]	0 (-) [-]	22 / 64
71.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
72.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	73.49	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
73.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	619.10	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
74.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	315.66	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
75.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	20.28	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
76.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	152.07	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			40002.88 (-) [54900.30]	14897.42 (-)	27012.52			288 / 587

HEALTH & FW

77.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	91.40	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
78.	NORTH-EAST INDIRA GANDHI REGIONAL	5/1986 (2/2001)	71.18 (422.60)	351.42 (0.00)	55.58	3/1999 (3/2005)	72 (0)	2 / 9

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	INSTITUTE OF H & MS		[422.60]			[3/2005]	[-]	
Total :			140.92 (-) [691.84]	550.92 (-)	146.98			2 / 9

RAILWAYS

79.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
80.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	112.38	12/1998 (3/2001) [3/2003]	51 (24) [-]	0 / 0
81.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	288.35	3/2000 (-) [3/2003]	36 (-) [-]	0 / 0
82.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
83.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	55.29	- (-) [3/2003]	- (-) [-]	0 / 0
84.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	450.79	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
85.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	52.79	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
86.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	85.44	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
87.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	93.37	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
88.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	487.90	- (-) [3/2004]	- (-) [-]	0 / 0
89.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [274.41]	230.69 (-)	215.09	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
90.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	127.31	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
91.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [139.69]	0.00 (-)	97.40	- (-) [3/2004]	- (-) [-]	0 / 0
92.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	255.52	3/1995 (-) [3/2004]	108 (-) [-]	0 / 0
93.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
94.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	357.48	3/2003 (-) [3/2004]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [163.49]	-238.32 (-)	20.68	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
96.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	428.50	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
97.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	26.68	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
98.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	322.07	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
99.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
100.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [326.00]	139.84 (-)	200.64	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
101.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [287.83]	189.41 (11.55)	150.03	- (-) [3/2005]	- (-) [-]	0 / 0
102.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	154.11	- (-) [3/2005]	- (-) [-]	0 / 0
103.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	304.62	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
104.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	29.97	- (-) [3/2005]	- (-) [-]	0 / 0
105.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [142.22]	24.25 (-)	8.13	- (-) [3/2005]	- (-) [-]	0 / 0
106.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	1.16	- (-) [3/2005]	- (-) [-]	0 / 0
107.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
108.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
109.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [520.00]	55.01 (-)	150.02	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
110.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	208.38	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
111.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	17.43	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
112.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	565.78	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
114.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	37.71	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
115.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.10	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
116.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
117.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
118.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.64	2/2009 (-) [-]	- (-) [-]	0 / 0
119.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [134.80]	-20.86 (-)	16.28	- (-) [-]	- (-) [-]	0 / 0
120.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	37.22	3/1996 (-) [-]	- (-) [-]	0 / 0
121.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	81.06	3/1994 (-) [-]	- (-) [-]	0 / 0
122.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [263.91]	83.91 (-)	136.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
123.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	62.97	- (-) [-]	- (-) [-]	0 / 0
124.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	253.18	3/2004 (-) [-]	- (-) [-]	0 / 0
125.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	162.63	3/2001 (-) [-]	- (-) [-]	0 / 0
126.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	148.59	3/2000 (-) [-]	- (-) [-]	0 / 0
127.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [359.80]	247.27 (-)	81.60	3/1996 (-) [-]	- (-) [-]	0 / 0
128.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	4.93	- (-) [-]	- (-) [-]	0 / 0
129.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [499.22]	173.75 (-)	167.83	3/2004 (6/2000) [-]	- (-) [-]	0 / 0
130.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	62.74	- (0/200) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.52	- (-) [-]	- (-) [-]	0 / 0
132.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
133.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [294.69]	32.69 (-138.70)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0
134.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
135.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	67.34	6/1999 (-) [-]	- (-) [-]	0 / 0
136.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	83.73	- (-) [-]	- (-) [-]	0 / 0
137.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	47.66	- (-) [-]	- (-) [-]	0 / 0
138.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	56.20	- (12/1996) [-]	- (-) [-]	0 / 0
139.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
140.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
141.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	14.64	5/2008 (-) [-]	- (-) [-]	0 / 0
142.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
143.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
144.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [460.00]	82.68 (-)	8.27	- (-) [-]	- (-) [-]	0 / 0
145.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [598.98]	203.98 (-)	107.37	- (-) [-]	- (-) [-]	0 / 0
146.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	222.83	3/2000 (-) [-]	- (-) [-]	0 / 0
147.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	5.27	7/2006 (-) [-]	- (-) [-]	0 / 0
148.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.37]	70.37 (-)	27.13	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.00]	843.00 (89.99)	136.29	3/2009 (-) [-]	- (-) [-]	0 / 0
150.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	62.11	- (-) [-]	- (-) [-]	0 / 0
151.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
152.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	20.95	12/2009 (-) [-]	- (-) [-]	0 / 0
153.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	3.07	- (-) [-]	- (-) [-]	0 / 0
154.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
155.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [-]	- (-) [-]	0 / 0
156.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
157.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	19.79	- (-) [-]	- (-) [-]	0 / 0
158.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	1.24	- (-) [-]	- (-) [-]	0 / 0
159.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
160.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	61.84	- (-) [-]	- (-) [-]	0 / 0
161.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
162.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
163.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.67	- (-) [-]	- (-) [-]	0 / 0
164.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
165.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	0.49	- (-) [-]	- (-) [-]	0 / 0
166.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-)	0.00 (-)	2.73	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[320.10]			[-]	[-]	
167.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
Total :			24217.49 (-) [36004.10]	11786.61 (-)	8457.74			0 / 0

ROAD TRANSPORT & HIGHWAYS

168.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	49.26	7/2004 (-) [12/2002]	-19 (-) [-]	0 / 0
169.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	52.08	2/2004 (-) [2/2003]	-12 (-) [-]	0 / 0
170.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	132.60	8/2002 (-) [5/2003]	9 (-) [5]	0 / 0
171.	KAJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	170.10	10/2003 (-) [6/2003]	-4 (-) [-]	0 / 0
172.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	106.30	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
173.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	43.28	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
174.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	40.54	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
175.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	22.98	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
176.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	23.36	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
177.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	100.50	12/2003 (-) [7/2003]	-5 (-) [1]	0 / 0
178.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	37.09	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
179.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	45.16	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
180.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	179.00	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
181.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	96.70	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
182.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	80.89	1/2004 (-) [8/2003]	-5 (-) [1]	0 / 0
183.	SRIKAKULAM-	4/2000	171.97	0.00	56.04	2/2004	-6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	(-)	(-) [171.97]	(-)		(-) [8/2003]	(-) [-]	
184.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	72.69	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
185.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	101.60	3/2004 (-) [9/2003]	-6 (-) [3]	0 / 0
186.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	46.29	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
187.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	155.60	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
188.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	43.08	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
189.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	90.19	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
190.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	43.19	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
191.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	48.57	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
192.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	154.90	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
193.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	113.20	4/2003 (-) [10/2003]	6 (-) [-]	0 / 0
194.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	56.88	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
195.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	60.98	5/2004 (-) [11/2003]	-6 (-) [1]	0 / 0
196.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	68.12	6/2004 (-) [11/2003]	-7 (-) [-]	0 / 0
197.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	45.07	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
198.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	523.07	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
199.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	20.41	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
200.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	54.96	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	89.29	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
202.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	59.39	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
203.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	65.65	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
204.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	7.75	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
205.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	47.16	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
206.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	11.04	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
207.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	42.87	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
208.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	39.82	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
209.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	55.70	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
210.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
211.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	51.16	5/2004 (-) [12/2003]	-5 (-) [2]	0 / 0
212.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	87.28	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
213.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	52.31	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
214.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	90.28	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
215.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	89.44	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
216.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	76.33	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
217.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	19.68	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
218.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	57.99	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	46)							
219.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	51.51	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
220.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	421.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
221.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	34.68	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
222.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	107.30	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
223.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	184.00	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
224.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	97.79	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
225.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	75.67	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
226.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	62.16	2/2004 (-) [12/2003]	-2 (-) [1]	0 / 0
227.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	157.60	12/2003 (-) [12/2003]	0 (-) [3]	0 / 0
228.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	46.65	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
229.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	59.04	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
230.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	61.10	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
231.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	97.62	12/2004 (-) [12/2003]	-12 (-) [3]	0 / 0
232.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	61.62	1/2004 (-) [12/2003]	-1 (-) [2]	0 / 0
233.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	155.20	12/2004 (-) [12/2003]	-12 (-) [-]	0 / 0
234.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	47.96	8/2004 (-) [2/2004]	-6 (-) [2]	0 / 0
235.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	135.20	5/2004 (-) [2/2004]	-3 (-) [2]	0 / 0
236.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-	3/1995 (-)	100.36 (300.00)	119.42 (-80.22)	171.50	6/2001 (12/1998)	32 (62)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	27		[219.78]			[2/2004]	[-]	
237.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	29.95	8/2004 (-) [2/2004]	-6 (-) [2]	0 / 0
238.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	37.07	8/2004 (-) [2/2004]	-6 (-) [2]	0 / 0
239.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	51.79	8/2004 (-) [2/2004]	-6 (-) [2]	0 / 0
240.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	61.65	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
241.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	47.26	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
242.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	45.03	2/2005 (-) [4/2004]	-10 (-) [4]	0 / 0
243.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	35.12	2/2004 (-) [4/2004]	2 (-) [4]	0 / 0
244.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	55.95	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
245.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	13.77	3/2005 (-) [7/2004]	-8 (-) [-]	0 / 0
246.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	10.12	2/2005 (-) [8/2004]	-6 (-) [2]	0 / 0
247.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	77.10	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
248.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	24.19	3/2005 (-) [9/2004]	-6 (-) [9]	0 / 0
249.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	102.70	3/2005 (-) [9/2004]	-6 (-) [6]	0 / 0
250.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	27.12	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
251.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [11/2004]	0 (-) [5]	0 / 0
252.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	62.05	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
253.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	41.30	3/2005 (-) [11/2004]	-4 (-) [8]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
254.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	11.47	11/2004 (-) [12/2004]	1 (-) [12]	0 / 0
255.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	12.00	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
256.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
257.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	25.45	3/2005 (-) [1/2005]	-2 (-) [4]	0 / 0
258.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	82.53	3/2005 (-) [3/2005]	0 (-) [15]	0 / 0
259.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	3.90	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
260.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	0.59	6/2005 (-) [6/2005]	0 (-) [6]	0 / 0
261.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	30.00	10/2005 (-) [10/2005]	0 (-) [3]	0 / 0
Total :			23807.01 (-) [24526.53]	719.52 (-)	6886.80			0 / 0

SHIPPING & PORTS

262.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	7/1999 (-)	236.50 (-) [130.00]	-106.50 (-)	125.06	1/2002 (-) [2/2003]	13 (-) [-]	0 / 0
263.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	356.21	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
264.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.38	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
265.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	107.86	2/2003 (-) [2/2004]	12 (-) [-]	0 / 2
266.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	48.69	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
267.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	183.11	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
Total :			2015.01 (-) [1911.67]	-103.34 (-)	823.31			0 / 2

TELECOMMUNICATION

268.	NATIONAL RADIO SPECTRUM	8/2000 (-)	279.97 (-)	0.00 (-)	17.01	12/2004 (-)	0 (-)	0 / 0
------	-------------------------	---------------	---------------	-------------	-------	----------------	----------	-------

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MANAGEMENT& MONITORING SYSTEM (NRSMM		[279.97]			[12/2004]	[-]	
Total :			279.97 (-) [279.97]	0.00 (-)	17.01			0 / 0
URBAN DEVELOPMENT								
269.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	3086.46	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	3086.46			21 / 320
All India :			161002.31 (-) [198122.85]	37120.54 (-)	63839.66			644 / 1816
NIC-MoS&PI(IPMD)							[1/2003]	