

Sector-Wise number of on going projects in July, 2002

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	97
2.	RAILWAYS	89
3.	POWER	32
4.	PETROLEUM	29
5.	COAL	9
6.	SHIPPING & PORTS	6
7.	ATOMIC ENERGY	4
8.	MINES	2
9.	HEALTH & FW	2
10.	FERTILISERS	1
11.	STEEL	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		274

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27
<u>July, 2002</u>				

	<u>COAL</u>			
14.	RAVINDERKHANI NEW TECH. UG (SCCL)	242.95	03/2003	23.07
	<u>FERTILISERS</u>			
15.	HALDIA FETILIZER PROJECT (HFC)	88.03	10/1976	830.00
	<u>POWER</u>			
16.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	03/2000	462.64
17.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	03/2000	473.18
	<u>RAILWAYS</u>			
18.	GUNTUR - GUNTAKAL & GOOTY- KALLURU- DHARMAVARAM GC(SCR)	226.40	03/1996	554.66

Summary of projects on Flash Report for the month of July, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	278
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	274

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	70	86	60	14	44	274	26
Latest Approved	63	86	67	14	44	274	23

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	236	143954.84	161255.79	37638.76	23.34	17300.95	12.02
Revised	38	33696.17	37959.90	22112.79	58.25	4263.73	12.65
Total	274	177651.01	199215.69	59751.55	29.99	21564.68	12.14

IV. Milestones (Cumulative due and Achieved)

Total	1894
Achieved upto month	579

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>COAL</u>							
1	RAVINDERKHANI NEW TECH. UG (SCCL) {Completed}	12/1995	242.95	03/2003	242.94	03/2003	23.07
<u>FERTILISERS</u>							
2	HALDIA FETILIZER PROJECT (HFC) {Completed}	11/1971	88.03	10/1976	790.00	-NA-	830
<u>POWER</u>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	27216.00
2	COAL	9	7197.42	8072.93	8033.65
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	1	430.50	430.50	449.02
6	PETROLEUM	29	34144.86	34144.86	36424.31
7	POWER	32	35641.49	46264.40	52056.08
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	23973.49	26604.14	35392.57
10	ROAD TRANSPORT & HIGHWAYS	97	24402.53	24665.47	25222.33
11	SHIPPING & PORTS	6	1708.52	1708.52	1598.54
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		274	159574.74	177651.01	199215.69

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2466.00	1/2007 (-) [7/2006]	-6 (-) [-]	24 / 101
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	465.00	10/2009 (-) [9/2007]	-25 (-) [-]	5 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	465.00	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	757.00	12/2008 (-) [12/2008]	0 (-) [-]	3 / 119
Total :			23903.06 (-) [27216.00]	3312.94 (-)	4153.00			32 / 295
COAL								
5.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1056.64	3/2001 (5/2002) [12/2002]	21 (7) [-]	10 / 13
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	169.27	3/1994 (3/2000) [3/2003]	108 (36) [-]	0 / 2
7.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	370.61	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
8.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	111.02	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 2
9.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	713.52	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
10.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1419.56	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	50.09	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1047.87	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1035.93	3/2004 (-) [3/2004]	0 (-) [-]	5 / 9
Total :			7197.42 (-) [8033.65]	836.23 (-)	5974.51			37 / 67
FERTILISERS								
14.	NAMRUP PLANT	10/1997	350.00	159.40	286.02	5/2001	24	0 / 26

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [5/2003]	(15) [7]	
Total :			350.00 (-) [509.40]	159.40 (-)	286.02			0 / 26
<u>MINES</u>								
15.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	99.98	2/2004 (-) [2/2004]	0 (-) [-]	0 / 22
16.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1420.58	5/2002 (-) [2/2004]	21 (-) [-]	5 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1520.56			5 / 46
<u>STEEL</u>								
17.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [449.02]	18.52 (-)	301.87	8/1999 (-) [8/2002]	36 (-) [-]	17 / 32
Total :			430.50 (-) [449.02]	18.52 (-)	301.87			17 / 32
<u>PETROLEUM</u>								
18.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	96.63	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
19.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1979.00]	176.00 (-)	1473.73	5/2002 (-) [8/2002]	3 (-) [-]	38 / 41
20.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [409.00]	-10.00 (-)	335.13	11/2002 (-) [8/2002]	-3 (-) [-]	14 / 15
21.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [288.00]	-184.00 (-)	282.05	2/2002 (-) [8/2002]	6 (-) [-]	8 / 8
22.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [535.00]	38.00 (-)	490.35	5/2002 (-) [9/2002]	4 (-) [2]	27 / 29
23.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [396.00]	-26.00 (-)	243.44	5/2003 (-) [10/2002]	-7 (-) [1]	18 / 20
24.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [351.00]	8.00 (-)	275.16	5/2002 (-) [12/2002]	7 (-) [-]	25 / 33
25.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [180.69]	-148.36 (-)	17.55	3/2003 (-) [3/2003]	0 (-) [-]	0 / 4
26.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [6/2003]	0 (-) [-]	0 / 0
27.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	0.22	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	46.76	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
29.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	457.02	7/2003 (-) [7/2003]	0 (-) [-]	38 / 81
30.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	9.76	7/2003 (-) [7/2003]	0 (-) [-]	1 / 6
31.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	95.34	8/2003 (-) [8/2003]	0 (-) [-]	24 / 42
32.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	113.95	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
33.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	55.89	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
34.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	97.31	3/2004 (-) [6/2004]	3 (-) [-]	7 / 10
35.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	259.83	8/2005 (-) [8/2004]	-12 (-) [-]	0 / 10
36.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	64.03	8/2004 (-) [8/2004]	0 (-) [-]	16 / 52
37.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [734.05]	428.45 (-)	-	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
38.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	5.28	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
39.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	228.32	9/2003 (-) [9/2004]	12 (-) [-]	16 / 72
40.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	131.56	1/2005 (-) [12/2004]	-1 (-) [-]	0 / 0
41.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	57.70	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
42.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.02	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
43.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
44.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.03	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
45.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	116.69	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
Total :			34144.86 (-) [36424.31]	2279.45 (-)	5011.99			233 / 450

POWER

47.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2847.37	12/2002 (-) [12/2002]	0 (-) [-]	33 / 36
48.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	473.36	12/2001 (-) [12/2002]	12 (-) [2]	21 / 25
49.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.97]	281.97 (0.00)	506.07	3/1999 (12/2002) [12/2002]	45 (0) [-]	2 / 11
50.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	291.21	2/2003 (-) [2/2003]	0 (-) [-]	6 / 15
51.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	55.80	4/2003 (-) [5/2003]	1 (-) [-]	7 / 16
52.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	2190.36	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
53.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	85.05	7/2003 (-) [7/2003]	0 (-) [-]	8 / 15
54.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4376.60	3/1999 (-) [8/2003]	53 (-) [-]	9 / 16
55.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	41.75	10/2003 (-) [11/2003]	1 (-) [-]	3 / 18
56.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	146.82	1/2004 (-) [12/2003]	-1 (-) [-]	6 / 16
57.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6729.03	4/1996 (3/2002) [12/2003]	92 (21) [-]	18 / 41
58.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	86.65	3/2000 (-) [12/2003]	45 (-) [-]	11 / 17
59.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3415.03	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 6
60.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	15.15	2/2004 (-) [1/2004]	-1 (-) [-]	0 / 30
61.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	3.86	6/2004 (-) [4/2004]	-2 (-) [-]	0 / 18
62.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-)	0.00 (-)	1189.69	5/2004 (-)	0 (-)	1 / 5

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1684.02]			[5/2004]	[-]	
63.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	-	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
64.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.19]	106.18 (-)	66.86	9/2003 (-) [12/2004]	15 (-) [-]	8 / 19
65.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	12.44	1/2005 (-) [1/2005]	0 (-) [-]	0 / 21
66.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
67.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
68.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	709.24	10/1998 (3/2005) [3/2005]	77 (0) [-]	8 / 25
69.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.82]	-40.00 (-)	13.01	2/2003 (-) [6/2005]	28 (-) [-]	0 / 17
70.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	14.45	8/2005 (-) [8/2005]	0 (-) [-]	1 / 24
71.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	219.86	8/2005 (-) [8/2005]	0 (-) [-]	19 / 39
72.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2352.04	2/2006 (-) [2/2006]	0 (-) [-]	46 / 94
73.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	67.98	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
74.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	298.68	5/2006 (-) [5/2006]	0 (-) [-]	17 / 64
75.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	58.35	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
76.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
77.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	460.64	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
78.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	18.62	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			35641.49 (-) [52056.08]	16414.59 (-)	26745.97			236 / 638

HEALTH & FW

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
79.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	89.82	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
80.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	45.65	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 9
Total :			140.92 (-) [691.84]	550.92 (-)	135.47			2 / 9

RAILWAYS

81.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [262.00]	97.00 (122.75)	258.09	3/1994 (-) [7/2002]	100 (-) [-]	0 / 0
82.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	66.50	12/1998 (3/1998) [9/2002]	45 (54) [-]	0 / 0
83.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	424.87	3/2002 (-) [12/2002]	9 (-) [-]	0 / 0
84.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	222.83	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
85.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
86.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	22.16	- (-) [3/2003]	- (-) [-]	0 / 0
87.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	40.36	3/1996 (-) [3/2003]	84 (-) [-]	0 / 0
88.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [317.35]	58.77 (-)	192.45	3/2000 (-) [3/2003]	36 (-) [-]	0 / 0
89.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	143.43	3/2001 (-) [3/2003]	24 (-) [-]	0 / 0
90.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	30.67	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
91.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
92.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [266.00]	86.00 (-)	136.61	3/1999 (3/2003) [3/2003]	48 (0) [-]	0 / 0
93.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	52.99	- (-) [3/2003]	- (-) [-]	0 / 0
94.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	61.77	- (-) [3/2003]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
96.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	465.61	- (-) [12/2003]	- (-) [-]	0 / 0
97.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	310.71	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
98.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	124.54	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
99.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.00]	48.00 (-)	70.08	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
100.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	80.24	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
101.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [134.80]	-20.86 (-)	17.13	- (-) [3/2004]	- (-) [-]	0 / 0
102.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [139.69]	0.00 (-)	68.53	- (-) [3/2004]	- (-) [-]	0 / 0
103.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	54.51	- (-) [3/2004]	- (-) [-]	0 / 0
104.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	255.52	3/1995 (-) [3/2004]	108 (-) [-]	0 / 0
105.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
106.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
107.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	392.88	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
108.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [523.82]	-13.03 (-)	292.55	3/2003 (-) [3/2004]	12 (-) [-]	0 / 0
109.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	120.25	3/2004 (6/2000) [3/2004]	0 (45) [-]	0 / 0
110.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	25.13	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
111.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [321.78]	135.62 (-)	186.04	3/1996 (-) [6/2004]	99 (-) [3]	0 / 0
112.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	8.07	- (-) [6/2004]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	300.08	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
114.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
115.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	25.52	- (-) [3/2005]	- (-) [-]	0 / 0
116.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
117.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	139.57	- (-) [3/2005]	- (-) [-]	0 / 0
118.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [287.83]	189.41 (11.55)	100.62	- (-) [3/2005]	- (-) [-]	0 / 0
119.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
120.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	195.49	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
121.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	116.43	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
122.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [301.00]	180.10 (125.70)	62.08	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
123.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
124.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	55.39	7/2005 (-) [2/2007]	19 (-) [-]	0 / 0
125.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	456.61	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
126.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	0.09	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
127.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	67.20	- (-) [-]	- (-) [-]	0 / 0
128.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	45.29	- (-) [-]	- (-) [-]	0 / 0
129.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1596.69]	948.69 (195.68)	122.82	3/2009 (-) [-]	- (-) [-]	0 / 0
130.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	61.16	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
132.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	3.85	- (-) [-]	- (-) [-]	0 / 0
133.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [116.75]	51.75 (-)	14.57	3/1996 (-) [-]	- (-) [-]	0 / 0
134.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
135.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
136.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	7.30	- (-) [-]	- (-) [-]	0 / 0
137.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [698.98]	303.98 (-)	91.77	- (-) [-]	- (-) [-]	0 / 0
138.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	107.25	3/2004 (-) [-]	- (-) [-]	0 / 0
139.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [-]	- (-) [-]	0 / 0
140.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [597.00]	299.85 (-)	53.66	- (12/1996) [-]	- (-) [-]	0 / 0
141.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
142.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [225.42]	117.42 (-)	12.61	12/2009 (-) [-]	- (-) [-]	0 / 0
143.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [406.97]	306.97 (-)	1.26	- (-) [-]	- (-) [-]	0 / 0
144.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
145.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
146.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
147.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	15.57	- (-) [-]	- (-) [-]	0 / 0
148.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
150.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	30.18	4/2008 (-) [-]	- (-) [-]	0 / 0
151.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0
152.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
153.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [228.00]	0.00 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
154.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
155.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	0.12	- (-) [-]	- (-) [-]	0 / 0
156.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	0.44	- (-) [-]	- (-) [-]	0 / 0
157.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
158.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
159.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	11.37	5/2008 (-) [-]	- (-) [-]	0 / 0
160.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	148.59	3/2000 (-) [-]	- (-) [-]	0 / 0
161.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	56.59	- (0/200) [-]	- (-) [-]	0 / 0
162.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.33	- (-) [-]	- (-) [-]	0 / 0
163.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
164.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
165.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	4.54	7/2006 (-) [-]	- (-) [-]	0 / 0
166.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.75]	194.75 (23.36)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
167.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	27.62	3/2006 (-) [-]	- (-) [-]	0 / 0
168.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.34	2/2009 (-) [-]	- (-) [-]	0 / 0
169.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
Total :			23973.49 (-) [35392.57]	11419.08 (-)	7451.88			0 / 0

ROAD TRANSPORT & HIGHWAYS

170.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	329.60	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
171.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [208.00]	-114.50 (-169.00)	149.89	5/2002 (-) [8/2002]	3 (-) [2]	0 / 0
172.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	112.10	8/2002 (-) [8/2002]	0 (-) [-]	0 / 0
173.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	84.24	4/2003 (-) [10/2002]	-6 (-) [-]	0 / 0
174.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	72.02	11/2002 (-) [3/2003]	4 (-) [-]	0 / 0
175.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	115.80	10/2003 (-) [4/2003]	-6 (-) [-]	0 / 0
176.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	109.90	10/2003 (-) [4/2003]	-6 (-) [-]	0 / 0
177.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	43.96	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
178.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	231.70	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
179.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	41.48	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
180.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	93.44	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
181.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	35.22	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
182.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	71.69	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
183.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-)	0.00 (-)	27.93	12/2003 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[115.90]			[6/2003]	[-]	
184.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	31.04	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
185.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	30.36	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
186.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	125.40	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
187.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	65.20	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
188.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	114.30	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
189.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	34.16	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
190.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	14.50	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
191.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	49.28	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
192.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	15.69	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
193.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	51.16	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
194.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	117.80	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
195.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	26.93	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
196.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	49.58	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
197.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	22.65	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
198.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	31.68	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
199.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	27.19	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
200.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.50]	-0.05 (-)	43.08	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
201.	CHAMPAWATI-VISHAKHAPATNAM (GQ)	4/2000 (-)	200.00 (-)	0.00 (-)	48.89	2/2004 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.49-KM.28 (NH-5)		[200.00]			[8/2003]	[-]	
202.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	32.31	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
203.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	69.72	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
204.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	86.77	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
205.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	22.66	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
206.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	39.72	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
207.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	24.09	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
208.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	34.62	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
209.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	25.78	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
210.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	47.27	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
211.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	35.34	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
212.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	26.70	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
213.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	23.60	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
214.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	26.96	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
215.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	23.14	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
216.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	33.26	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
217.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	22.77	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
218.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	28.29	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	85.83	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
220.	JAIPUR BYPASS Ph:II (GQ) KM.221 OF NH-8 - KM.246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	35.63	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
221.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	0.26	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
222.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	29.94	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
223.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	3.08	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
224.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	1.65	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
225.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	2.52	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
226.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	30.96	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
227.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	39.49	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
228.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	41.29	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
229.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	40.35	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
230.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	47.05	12/2004 (-) [12/2003]	-12 (-) [-]	0 / 0
231.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [746.00]	617.60 (608.80)	209.87	12/1991 (12/1991) [12/2003]	144 (144) [-]	0 / 0
232.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	20.38	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
233.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	33.68	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
234.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	79.00	6/2001 (6/2001) [2/2004]	32 (32) [-]	0 / 0
235.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	46.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
236.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	2.60	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
237.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	26.50	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
238.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	73.11	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
239.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	25.34	8/2004 (-) [2/2004]	-6 (-) [-]	0 / 0
240.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	21.77	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
241.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	23.76	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
242.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	3.63	2/2005 (-) [4/2004]	-10 (-) [-]	0 / 0
243.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	-	2/2005 (-) [5/2004]	-9 (-) [-]	0 / 0
244.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
245.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	10.91	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
246.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	34.32	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
247.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	42.15	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
248.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	4.09	3/2005 (-) [7/2004]	-8 (-) [-]	0 / 0
249.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	-	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
250.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	72.59	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
251.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	56.43	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
252.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	21.42	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
253.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	56.27	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
254.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5	4/2000 (-)	261.22 (-)	0.00 (-)	17.26	3/2005 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(NH-2)		[261.22]			[9/2004]	[-]	
255.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	43.67	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
256.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	48.18	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
257.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	34.49	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
258.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	22.71	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
259.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	16.60	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
260.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	10.48	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
261.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
262.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	23.70	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
263.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	0.58	6/2005 (-) [12/2004]	-6 (-) [-]	0 / 0
264.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	48.14	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
265.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	42.99	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
266.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	3.90	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
Total :			24402.53 (-) [25222.33]	819.80 (-)	4562.27			0 / 9

SHIPPING & PORTS

267.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	126.91	7/2002 (-) [8/2002]	1 (-) [-]	0 / 0
268.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	7/1999 (-)	236.50 (-) [125.00]	-111.50 (-)	115.80	1/2002 (-) [10/2002]	9 (-) [-]	0 / 0
269.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
270.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
271.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.27	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
272.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	69.16	2/2003 (-) [12/2003]	10 (-) [-]	0 / 2
Total :			1708.52 (-) [1598.54]	-109.98 (-)	625.48			0 / 2
<u>TELECOMMUNICATION</u>								
273.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	1.62	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	1.62			0 / 0
<u>URBAN DEVELOPMENT</u>								
274.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	2980.91	3/2005 (-) [9/2005]	6 (-) [-]	17 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	2980.91			17 / 320
<u>All India :</u>			159574.74 (-) [199215.69]	39640.95 (-)	59751.55			579 / 1894
NIC-MoS&PI(IPMD)								[7/2002]