

Sector-Wise number of on going projects in March, 2003

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	94
2.	RAILWAYS	86
3.	POWER	35
4.	PETROLEUM	23
5.	COAL	6
6.	SHIPPING & PORTS	6
7.	ATOMIC ENERGY	4
8.	MINES	2
9.	STEEL	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		263

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27
<u>July, 2002</u>				

	<u>COAL</u>			
14.	RAVINDERKHANI NEW TECH. UG (SCCL)	242.95	03/2003	23.07
	<u>FERTILISERS</u>			
15.	HALDIA FETILIZER PROJECT (HFC)	88.03	10/1976	830.00
	<u>POWER</u>			
16.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	03/2000	462.64
17.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	03/2000	473.18
	<u>RAILWAYS</u>			
18.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	226.40	03/1996	554.66
<u>August, 2002</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
19.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	135.42	06/1999	329.60
<u>September, 2002</u>				
	<u>POWER</u>			
20.	SIMHADRI TPP ST-I (NTPC)	3650.79	12/2002	2847.37
<u>October, 2002</u>				
	<u>PETROLEUM</u>			
21.	AUGMENTATION OF HBCPL (IOC)	472.00	02/2002	282.05
22.	ADDNL COMPRESSOR(ONGCL)	177.64	04/2002	96.63
	<u>SHIPPING & PORTS</u>			
23.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	151.29	07/2002	160.08
<u>November, 2002</u>				
	<u>POWER</u>			
24.	NORTH-EAST HVDC LINK(P.GRID)	671.56	12/2001	501.19
<u>December, 2002</u>				
	<u>STEEL</u>			
25.	10/11A BAILADILA DEPOSIT(NMDC)	430.50	08/1999	327.29
	<u>PETROLEUM</u>			
26.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	463.40	11/2000	19.51
27.	HYDROTREATING PLANT AT GUWAHATI (IOC)	497.00	05/2002	504.99
28.	BARAUNI REFINERY EXPANSION (IOC)	1803.00	05/2002	1532.16
<u>January, 2003</u>				
	<u>RAILWAYS</u>			
29.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	165.00	03/1994	258.09
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
30.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	322.50	05/2002	178.70
31.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	137.60	11/2002	93.03
<u>February, 2003</u>				
	<u>PETROLEUM</u>			
32.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	309.08	01/2004	174.95
	<u>POWER</u>			
33.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	237.38	01/2004	192.93
34.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	396.28	02/2003	307.04
35.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	181.94	07/2003	105.14
	<u>RAILWAYS</u>			
36.	BELAPUR-PANVEL COMMUTERS(MTP)	279.83	03/2000	280.00
37.	BAGAHA-CHITAUNI NL(NER)	6.74	03/1994	184.00

38.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	124.22	01/2002	124.00
<u>March, 2003</u>				
	<u>COAL</u>			
39.	SATGRAM UG(ECL)	26.37	03/1989	109.32
40.	EXPANSION OF MINE-I(NLC)	1336.93	10/1996	1475.45
41.	MINE-1A(NLC)	1032.81	03/2003	774.97
	<u>PETROLEUM</u>			
42.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	422.00	05/2003	367.66

Summary of projects on Flash Report for the month of March, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	272
Number of Projects Completed/Dropped/Frozen in Previous Month :	7
Number of Projects Completed/Dropped/Frozen in Current Month :	4
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	263

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	97	33	76	14	43	263	37
Latest Approved	94	33	79	14	43	263	36

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	231	148831.03	165063.50	43856.82	26.57	16232.47	10.91
Revised	32	31900.92	34885.54	22216.05	63.68	2984.62	9.36
Total	263	180731.95	199949.04	66072.87	33.04	19217.09	10.63

IV. Milestones (Cumulative due and Achieved)

Total	1975
Achieved upto month	629

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>COAL</u>							
1	SATGRAM UG(ECL) {Completed}	05/1979	26.37	03/1989	118.87	03/2003	109.32
2	MINE-1A(NLC) {Completed}	02/1998	1032.81	03/2003	1015.74	03/2003	774.97
3	EXPANSION OF MINE-I(NLC) {Completed}	03/1992	1336.93	10/1996	1667.76	04/2003	1475.45
<u>PETROLEUM</u>							
4	CATALYTIC DEWAXING	07/1999	422.00	05/2003	409.00	03/2003	367.66

UNIT,HALDIA(IOC) {Completed}						
------------------------------	--	--	--	--	--	--

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
POWER						
1	VINDHYACHAL STPP ST.-III (NTPC)	02/2003	4125.00	08/2007	4125.00	08/2007
2	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	03/2003	248.60	12/2005	248.60	12/2005

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
PETROLEUM							
1	INTEGRATED PARA-XYLENE(IOCL)	4228.00	5104.00	08/2005	07/2005	08/2005	1
ROAD TRANSPORT & HIGHWAYS							
2	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	233.00	233.00	12/2003	12/2003	03/2004	3
3	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	393.00	393.00	03/2004	03/2004	04/2004	1
4	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	227.25	02/2004	03/2004	06/2004	3
5	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	305.30	12/2003	12/2003	06/2004	6
6	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	223.00	223.00	06/2004	06/2004	09/2004	3
7	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	115.90	12/2003	12/2003	04/2004	4
8	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	189.68	189.68	12/2003	12/2003	06/2004	6
9	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	272.00	12/2003	06/2004	12/2004	6
10	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	104.00	104.00	08/2004	02/2004	08/2004	6
11	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	332.00	332.00	12/2004	12/2003	06/2004	6
12	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	318.00	318.00	08/2004	06/2004	12/2004	6
13	DEHRI-ON-SONE-AURANGABAD	242.61	242.61	02/2004	02/2004	06/2004	4

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26285.00
2	COAL	6	4801.31	5262.87	5231.28
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	2	618.68	618.68	618.68
6	PETROLEUM	23	30336.81	30336.81	32263.67
7	POWER	35	44996.52	55619.43	59964.34
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	86	23806.70	26474.21	36319.68
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24526.53
11	SHIPPING & PORTS	6	2015.01	2015.01	1916.67
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		263	162457.97	180731.95	199949.04

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	3014.00	1/2007 (-) [1/2007]	0 (-) [-]	35 / 102
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	611.00	10/2009 (-) [9/2007]	-25 (-) [-]	10 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	229.00	2/2008 (-) [2/2008]	0 (-) [-]	3 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1439.00	12/2008 (-) [12/2008]	0 (-) [-]	6 / 119
Total :			23903.06 (-) [26285.00]	2381.94 (-)	5293.00			54 / 371
COAL								
5.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.69	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
6.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1161.59	3/2001 (5/2002) [8/2003]	29 (15) [-]	12 / 16
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	170.13	3/1994 (3/2000) [9/2003]	114 (42) [-]	2 / 2
8.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	43.71	3/2004 (-) [3/2004]	0 (-) [-]	5 / 6
9.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1131.68	3/2004 (-) [3/2004]	0 (-) [-]	7 / 9
10.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1096.33	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
Total :			4801.31 (-) [5231.28]	429.97 (-)	3967.13			30 / 38
FERTILISERS								
11.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	354.00	5/2001 (2/2002) [12/2003]	31 (22) [-]	2 / 48
Total :			350.00 (-) [509.40]	159.40 (-)	354.00			2 / 48
MINES								
12.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER	2/2001 (-)	480.00 (-)	0.00 (-)	202.99	2/2004 (-)	0 (-)	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PLANT. (NALCO)		[480.00]			[2/2004]	[-]	
13.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1796.04			23 / 46

STEEL

14.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	22.69	8/2004 (-) [8/2004]	0 (-) [-]	2 / 2
15.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	17.43	10/2004 (-) [5/2005]	7 (-) [-]	0 / 96
Total :			618.68 (-) [618.68]	0.00 (-)	40.12			2 / 98

PETROLEUM

16.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [432.00]	13.00 (-)	390.39	11/2002 (-) [4/2003]	5 (-) [-]	15 / 15
17.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [363.00]	20.00 (-)	326.40	5/2002 (-) [5/2003]	12 (-) [-]	27 / 33
18.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [178.16]	-150.89 (-)	108.49	3/2003 (-) [5/2003]	2 (-) [-]	2 / 4
19.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1247.63	7/2003 (-) [7/2003]	0 (-) [-]	54 / 81
20.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [81.02]	-37.99 (-)	43.55	7/2003 (-) [7/2003]	0 (-) [-]	4 / 6
21.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	8 / 9
22.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.66]	0.01 (-)	266.56	8/2003 (-) [8/2003]	0 (-) [-]	32 / 41
23.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	101.83	3/2004 (-) [3/2004]	0 (-) [-]	5 / 12
24.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	72.84	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
25.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	246.88	3/2004 (-) [8/2004]	5 (-) [-]	8 / 37
26.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	21.09	9/2004 (-) [9/2004]	0 (-) [-]	0 / 23
27.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-)	238.35 (-)	490.25	9/2003 (-)	13 (-)	32 / 72

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1831.00]			[10/2004]	[-]	
28.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.97]	26.37 (-)	43.54	8/2004 (-) [12/2004]	4 (-) [-]	0 / 8
29.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	181.84	8/2004 (-) [12/2004]	4 (-) [-]	29 / 52
30.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	324.22	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
31.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.77	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 6
32.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.30	3/2006 (-) [5/2005]	-10 (-) [-]	0 / 6
33.	INTEGRATED PARA-XYLENE (IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	484.19	8/2005 (-) [8/2005]	0 (-) [1]	2 / 6
34.	MUMBAI HIGH NORTH DEV (ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	492.03	12/2005 (-) [12/2005]	0 (-) [-]	6 / 20
35.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.22	3/2007 (-) [3/2007]	0 (-) [-]	0 / 3
36.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	129.90	7/2007 (-) [7/2007]	0 (-) [-]	0 / 11
37.	LPG TERMINAL FOREIRP (IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [-]	- (-) [-]	0 / 0
38.	CONSTRUCTION OF POL TERMINAL FOR ERIP, PARADIP (IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	14.71	5/2003 (-) [-]	- (-) [-]	0 / 0
Total :			30336.81 (-) [32263.67]	1926.86 (-)	5075.22			224 / 445

POWER

39.	MERAMUNDALI-JEYPORE 400 KV D/C LINE (P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	103.28	4/2003 (-) [5/2003]	1 (-) [-]	9 / 16
40.	TALCHER-II TRANSMISSION SYSTEM (P.GRID)	1/2000 (-)	3086.73 (-) [2998.32]	-88.41 (-)	2642.81	1/2003 (-) [6/2003]	5 (-) [-]	14 / 16
41.	TEHRI DAM & H.P.P. (THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4744.55	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
42.	TEHRI TR. SYSTEM (P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.97]	281.97 (0.00)	577.08	3/1999 (12/2002) [9/2003]	54 (9) [-]	2 / 11
43.	LD&C SCHEME IN NER (P.GRID)	8/1997 (-)	158.94 (-) [249.27]	90.33 (-)	122.55	3/2000 (-) [12/2003]	45 (-) [-]	13 / 17
44.	DULHASTI	11/1982	183.45	4044.47	3600.34	11/1990	157	5 / 7

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDROELECTRIC PROJECT(NHPC)	(7/1989)	(3559.77) [4227.92]	(668.15)		(3/2001) [12/2003]	(33) [-]	
45.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	7169.21	4/1996 (3/2002) [12/2003]	92 (21) [-]	36 / 52
46.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	38.92	2/2004 (-) [1/2004]	-1 (-) [-]	8 / 30
47.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	83.87	10/2003 (-) [2/2004]	4 (-) [-]	8 / 18
48.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	32.36	6/2004 (-) [4/2004]	-2 (-) [-]	6 / 18
49.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1589.32	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
50.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	-	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
51.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [390.63]	100.62 (-)	109.54	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
52.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	41.89	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
53.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
54.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	29.02	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
55.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	884.80	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
56.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	29.29	2/2003 (-) [6/2005]	28 (-) [-]	3 / 17
57.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	428.29	8/2005 (-) [8/2005]	0 (-) [-]	22 / 39
58.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	75.69	8/2005 (-) [8/2005]	0 (-) [-]	7 / 24
59.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	-	9/2005 (-) [9/2005]	0 (-) [-]	0 / 0
60.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	2.35	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
61.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3107.12	2/2006 (-) [2/2006]	0 (-) [-]	62 / 94
63.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	81.66	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
64.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	-	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
65.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	598.71	5/2006 (-) [5/2006]	0 (-) [-]	25 / 64
66.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	17.84	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
67.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	75.36	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
68.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	-	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
69.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	695.50	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
70.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	-	8/2007 (-) [8/2007]	0 (-) [-]	0 / 55
71.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	393.13	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
72.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	20.85	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
73.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	313.97	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			44996.52 (-) [59964.34]	14967.82 (-)	27609.30			267 / 596

HEALTH & FW

74.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	63.39	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 9
75.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	91.73	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	155.12			4 / 9

RAILWAYS

76.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	165.52	3/2001 (-) [3/2003]	24 (-) [-]	0 / 0
77.	UDHNA-JALGAON(RE)	3/1997	124.39	16.59	108.90	3/2002	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [140.98]	(-)		(-) [3/2003]	(-) [-]	
78.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	123.79	12/1998 (3/2001) [3/2003]	51 (24) [-]	0 / 0
79.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2003]	36 (-) [-]	0 / 0
80.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	83.32	- (-) [3/2003]	- (-) [-]	0 / 0
81.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	457.29	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
82.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	52.79	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
83.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	36.47	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
84.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	85.82	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
85.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	93.37	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
86.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	487.70	- (-) [3/2004]	- (-) [-]	0 / 0
87.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	64.86	- (-) [3/2004]	- (-) [-]	0 / 0
88.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	155.18	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
89.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [499.22]	173.75 (-)	183.14	3/2004 (6/2000) [3/2004]	0 (45) [-]	0 / 0
90.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	130.48	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
91.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	100.80	- (-) [3/2004]	- (-) [-]	0 / 0
92.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
93.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	393.76	3/2003 (-) [3/2004]	12 (-) [-]	0 / 0
94.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	425.32	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	20.55	- (-) [6/2004]	- (-) [-]	0 / 0
96.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	44.38	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
97.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	273.79	3/1995 (-) [11/2004]	116 (-) [-]	0 / 0
98.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	36.45	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
99.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	322.07	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
100.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
101.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	310.92	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
102.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [326.00]	139.84 (-)	200.64	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
103.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.28]	177.86 (0.00)	148.50	- (-) [3/2005]	- (-) [-]	0 / 0
104.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	78.72	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
105.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
106.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	24.82	- (-) [3/2005]	- (-) [-]	0 / 0
107.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	169.55	- (-) [3/2005]	- (-) [-]	0 / 0
108.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	1.38	- (-) [3/2005]	- (-) [-]	0 / 0
109.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	221.04	3/1997 (-) [6/2005]	99 (-) [-]	0 / 0
110.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
111.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	8.01	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
112.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [520.00]	55.01 (-)	182.42	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
114.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.08]	70.08 (-)	27.56	- (-) [3/2007]	- (-) [-]	0 / 0
115.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	231.88	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
116.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	18.29	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
117.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0
118.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	634.29	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
119.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	44.79	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
120.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.09	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
121.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	83.93	- (-) [-]	- (-) [-]	0 / 0
122.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [592.55]	480.02 (-)	116.77	3/1996 (-) [-]	- (-) [-]	0 / 0
123.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	54.05	- (-) [-]	- (-) [-]	0 / 0
124.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
125.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	39.83	3/1996 (-) [-]	- (-) [-]	0 / 0
126.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [460.00]	82.68 (-)	9.58	- (-) [-]	- (-) [-]	0 / 0
127.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
128.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [294.69]	32.69 (-138.70)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0
129.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [598.98]	203.98 (-)	117.34	- (-) [-]	- (-) [-]	0 / 0
130.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [263.91]	83.91 (-)	136.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	260.41	3/2000 (-) [-]	- (-) [-]	0 / 0
132.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.80	2/2009 (-) [-]	- (-) [-]	0 / 0
133.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	61.04	- (12/1996) [-]	- (-) [-]	0 / 0
134.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
135.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.00]	843.00 (89.99)	156.55	3/2009 (-) [-]	- (-) [-]	0 / 0
136.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	32.00	5/2008 (-) [-]	- (-) [-]	0 / 0
137.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	58.12	3/2007 (-) [-]	- (-) [-]	0 / 0
138.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	61.84	- (-) [-]	- (-) [-]	0 / 0
139.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.67	- (-) [-]	- (-) [-]	0 / 0
140.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
141.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	62.11	- (-) [-]	- (-) [-]	0 / 0
142.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	6.13	7/2006 (-) [-]	- (-) [-]	0 / 0
143.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	6.33	- (-) [-]	- (-) [-]	0 / 0
144.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [155.00]	-0.66 (-)	16.30	- (-) [-]	- (-) [-]	0 / 0
145.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
146.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
147.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	26.99	12/2009 (-) [-]	- (-) [-]	0 / 0
148.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	3.07	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	AGRAFORT-BANDIKUI, GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
150.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
151.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	68.57	- (0/200) [-]	- (-) [-]	0 / 0
152.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	4.92	- (-) [-]	- (-) [-]	0 / 0
153.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	7.39	- (-) [-]	- (-) [-]	0 / 0
154.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.52	- (-) [-]	- (-) [-]	0 / 0
155.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.31	- (-) [-]	- (-) [-]	0 / 0
156.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
157.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
158.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.71	- (-) [-]	- (-) [-]	0 / 0
159.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	2.00	- (-) [-]	- (-) [-]	0 / 0
160.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	6.35	- (-) [-]	- (-) [-]	0 / 0
161.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
Total :			23806.70 (-) [36319.68]	12512.98 (-)	8586.89			0 / 0

ROAD TRANSPORT & HIGHWAYS

162.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	140.00	8/2002 (-) [8/2003]	12 (-) [-]	0 / 0
163.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	198.60	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
164.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	231.30	2/2004 (-) [10/2003]	-4 (-) [-]	0 / 0
165.	KESARIAJI RATANPUR	4/2000	226.05	0.00	49.95	4/2004	-4	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GQ) KM.340-KM.388.4 (NH-8)	(-)	(-) [226.05]	(-)		(-) [12/2003]	(-) [-]	
166.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	554.17	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
167.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	60.58	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
168.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	78.00	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
169.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	120.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
170.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	456.10	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
171.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	100.60	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
172.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	71.01	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
173.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	82.01	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
174.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	84.14	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
175.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	69.91	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
176.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	81.48	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
177.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	54.19	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
178.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	146.20	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
179.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	71.81	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
180.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
181.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	51.72	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
182.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	114.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	95.86	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
184.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	56.72	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
185.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	67.64	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
186.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	112.60	2/2004 (-) [2/2004]	0 (-) [2]	0 / 0
187.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	191.70	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
188.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	105.20	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
189.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	58.65	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
190.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	71.80	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
191.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	132.30	12/2003 (-) [3/2004]	3 (-) [3]	0 / 0
192.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	60.00	12/2003 (-) [3/2004]	3 (-) [3]	0 / 0
193.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	55.26	12/2003 (-) [4/2004]	4 (-) [4]	0 / 0
194.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	42.38	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
195.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	55.49	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
196.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	31.37	1/2004 (-) [4/2004]	3 (-) [-]	0 / 0
197.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	118.10	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
198.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	109.70	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
199.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	37.50	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
200.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	187.50	3/2004 (-) [4/2004]	1 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	61.59	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
202.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	147.50	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
203.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	87.12	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
204.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	52.85	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
205.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	107.20	2/2004 (-) [6/2004]	4 (-) [4]	0 / 0
206.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	62.48	4/2004 (-) [6/2004]	2 (-) [-]	0 / 0
207.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	40.10	8/2004 (-) [6/2004]	-2 (-) [-]	0 / 0
208.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	188.90	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
209.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	51.33	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
210.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	222.80	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
211.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	61.39	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
212.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	70.45	2/2004 (-) [6/2004]	4 (-) [3]	0 / 0
213.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	176.80	12/2003 (-) [6/2004]	6 (-) [6]	0 / 0
214.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	59.48	12/2003 (-) [6/2004]	6 (-) [6]	0 / 0
215.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	64.83	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
216.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	74.05	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
217.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	67.38	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
218.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-	4/2000 (-)	332.00 (-)	0.00 (-)	191.40	12/2004 (-)	-6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.575 (NH-4)		[332.00]			[6/2004]	[6]	
219.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	165.00	5/2004 (-) [7/2004]	2 (-) [-]	0 / 0
220.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	62.44	8/2004 (-) [8/2004]	0 (-) [2]	0 / 0
221.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	114.30	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
222.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	93.04	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
223.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	21.10	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
224.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	23.91	8/2004 (-) [8/2004]	0 (-) [6]	0 / 0
225.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	49.40	12/2003 (-) [9/2004]	9 (-) [3]	0 / 0
226.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	71.13	6/2004 (-) [9/2004]	3 (-) [3]	0 / 0
227.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	37.50	1/2004 (-) [9/2004]	8 (-) [5]	0 / 0
228.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	97.62	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
229.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	31.55	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
230.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	37.00	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
231.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	13.01	11/2004 (-) [11/2004]	0 (-) [6]	0 / 0
232.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	83.83	11/2004 (-) [11/2004]	0 (-) [11]	0 / 0
233.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	86.30	11/2004 (-) [11/2004]	0 (-) [11]	0 / 0
234.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	104.40	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
235.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	76.76	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
236.	SASARAM-DEHRI-ON-	4/2000	221.87	0.00	33.05	3/2005	-4	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SONE, KM.110-KM.140, NH-2 (BIHAR)	(-)	(-) [221.87]	(-)		(-) [11/2004]	(-) [-]	
237.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
238.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	107.70	12/2003 (-) [12/2004]	12 (-) [6]	0 / 0
239.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	78.51	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
240.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	67.05	8/2004 (-) [12/2004]	4 (-) [6]	0 / 0
241.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	15.16	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
242.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	53.66	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
243.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	57.63	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
244.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
245.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	47.63	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
246.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	72.39	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
247.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	66.67	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
248.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	117.90	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
249.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	22.26	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
250.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	90.90	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
251.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	69.03	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
252.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	84.74	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
253.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	54.90	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
254.	DELHI-GURGAON ACCESS	4/2000	555.00	0.00	114.00	7/2005	-3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	(-)	(-) [555.00]	(-)		(-) [4/2005]	(-) [-]	
255.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	21.98	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23807.01 (-) [24526.53]	719.52 (-)	8630.31			0 / 0
SHIPPING & PORTS								
256.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [135.00]	-101.50 (-)	126.94	1/2002 (-) [5/2003]	16 (-) [-]	0 / 0
257.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	400.48	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
258.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	59.97	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
259.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	119.51	2/2003 (-) [3/2004]	13 (-) [-]	2 / 4
260.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	189.96	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
261.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.45	12/2003 (-) [12/2004]	12 (-) [12]	0 / 0
Total :			2015.01 (-) [1916.67]	-98.34 (-)	899.31			2 / 4
TELECOMMUNICATION								
262.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	17.26	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	17.26			0 / 0
URBAN DEVELOPMENT								
263.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	3649.17	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	3649.17			21 / 320
All India :			162457.97 (-) [199949.04]	37491.07 (-)	66072.87			629 / 1975
NIC-MoS&PI(IPMD) [3/2003]								

