

Sector-Wise number of on going projects in November, 2002

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	96
2.	RAILWAYS	89
3.	POWER	31
4.	PETROLEUM	28
5.	COAL	9
6.	SHIPPING & PORTS	5
7.	ATOMIC ENERGY	4
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		272

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27
<u>July, 2002</u>				

	<u>COAL</u>			
14.	RAVINDERKHANI NEW TECH. UG (SCCL)	242.95	03/2003	23.07
	<u>FERTILISERS</u>			
15.	HALDIA FETILIZER PROJECT (HFC)	88.03	10/1976	830.00
	<u>POWER</u>			
16.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	03/2000	462.64
17.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	03/2000	473.18
	<u>RAILWAYS</u>			
18.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	226.40	03/1996	554.66
<u>August, 2002</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
19.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	135.42	06/1999	329.60
<u>September, 2002</u>				
	<u>POWER</u>			
20.	SIMHADRI TPP ST-I (NTPC)	3650.79	12/2002	2847.37
<u>October, 2002</u>				
	<u>PETROLEUM</u>			
21.	AUGMENTATION OF HBCPL (IOC)	472.00	02/2002	282.05
22.	ADDNL COMPRESSOR(ONGCL)	177.64	04/2002	96.63
	<u>SHIPPING & PORTS</u>			
23.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	151.29	07/2002	160.08
<u>November, 2002</u>				
	<u>POWER</u>			
24.	NORTH-EAST HVDC LINK(P.GRID)	671.56	12/2001	501.19

Summary of projects on Flash Report for the month of November, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	275
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	1
Number of Projects in Current Month :	272

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	71	83	58	13	47	272	26
Latest Approved	64	83	66	12	47	272	24

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	235	143705.90	160296.50	39467.33	24.62	16590.60	11.54
Revised	37	33606.02	37245.59	22780.73	61.16	3639.57	10.83
Total	272	177311.92	197542.09	62248.06	31.51	20230.17	11.41

IV. Milestones (Cumulative due and Achieved)

Total	1897
Achieved upto month	641

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	NORTH-EAST HVDC LINK(P.GRID) {Completed}	09/1998	671.56	12/2001	671.56	12/2002	501.19

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	PIG IRON PLANT (NMDC)	12/1998	298.68	10/2004	298.68	10/2004

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>PETROLEUM</u>							
1	INTEGRATED PARA-XYLENE(IOCL)	4228.00	5104.00	08/2005	12/2004	05/2005	5
2	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	1483.00	08/2004	08/2004	11/2004	3
3	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	423.00	11/2002	11/2002	03/2003	4
4	HYDROTREATING PLANT AT GUWAHATI (IOC)	497.00	541.00	05/2002	11/2002	12/2002	1
5	BARAUNI REFINERY EXPANSION (IOC)	1803.00	1983.00	05/2002	11/2002	12/2002	1
<u>POWER</u>							
6	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	195.97	10/2003	11/2003	02/2004	3
<u>RAILWAYS</u>							
7	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	325.47	509.13	03/2004	03/2004	12/2004	9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
8	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	644.00	644.00	10/2005	12/2004	07/2005	7
9	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	195.00	195.00	06/2004	11/2003	12/2003	1
10	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	211.00	04/2004	11/2003	12/2003	1
11	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	227.25	02/2004	08/2003	11/2003	3
12	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	140.85	140.85	01/2004	07/2003	10/2003	3
13	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	245.91	245.91	04/2004	10/2003	12/2003	2
14	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	322.50	208.00	05/2002	10/2002	12/2002	2
15	ATUL-KAIJALI (GQ) KMS.343-	174.59	174.59	04/2003	04/2003	10/2003	6

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26285.00
2	COAL	9	7197.42	8072.93	8033.65
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	1049.18	1049.18	1067.70
6	PETROLEUM	28	33831.29	33831.29	35974.76
7	POWER	31	35238.73	45861.64	51149.08
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	23973.49	26649.41	36155.49
10	ROAD TRANSPORT & HIGHWAYS	96	24267.11	24530.05	24601.33
11	SHIPPING & PORTS	5	1557.23	1557.23	1451.89
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		272	159190.38	177311.92	197542.09

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2666.00	1/2007 (-) [7/2006]	-6 (-) [-]	29 / 102
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	528.00	10/2009 (-) [10/2007]	-24 (-) [-]	8 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	181.00	2/2008 (-) [2/2008]	0 (-) [-]	0 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1083.00	12/2008 (-) [12/2008]	0 (-) [-]	5 / 119
Total :			23903.06 (-) [26285.00]	2381.94 (-)	4458.00			42 / 371
COAL								
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	169.92	3/1994 (3/2000) [3/2003]	108 (36) [-]	2 / 2
6.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1106.99	3/2001 (5/2002) [3/2003]	24 (10) [-]	12 / 13
7.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.69	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
8.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	111.02	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 1
9.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	746.49	3/2003 (-) [3/2003]	0 (-) [-]	16 / 22
10.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1433.94	10/1996 (4/2003) [4/2003]	78 (0) [-]	4 / 8
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	43.29	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1064.09	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
13.	NIGAHI OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1078.94	3/2004 (-) [3/2004]	0 (-) [-]	7 / 9
Total :			7197.42 (-) [8033.65]	836.23 (-)	6118.37			49 / 66

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
FERTILISERS								
14.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	309.83	5/2001 (2/2002) [5/2003]	24 (15) [-]	0 / 26
Total :			350.00 (-) [509.40]	159.40 (-)	309.83			0 / 26
MINES								
15.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	132.43	2/2004 (-) [9/2003]	-5 (-) [-]	0 / 22
16.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1509.53	5/2002 (-) [1/2004]	20 (-) [-]	9 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1641.96			9 / 46
STEEL								
17.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [449.02]	18.52 (-)	316.84	8/1999 (-) [11/2002]	39 (-) [-]	18 / 32
18.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	4.86	8/2004 (-) [8/2004]	0 (-) [-]	1 / 2
19.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	-	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
Total :			1049.18 (-) [1067.70]	18.52 (-)	321.70			19 / 34
PETROLEUM								
20.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1983.00]	180.00 (-)	1532.16	5/2002 (-) [12/2002]	7 (-) [1]	40 / 41
21.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [541.00]	44.00 (-)	504.99	5/2002 (-) [12/2002]	7 (-) [1]	28 / 29
22.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [409.00]	-13.00 (-)	256.22	5/2003 (-) [1/2003]	-4 (-) [-]	18 / 20
23.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [423.00]	4.00 (-)	351.45	11/2002 (-) [3/2003]	4 (-) [4]	14 / 15
24.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [356.00]	13.00 (-)	298.31	5/2002 (-) [3/2003]	10 (-) [-]	25 / 33
25.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [178.16]	-150.89 (-)	88.71	3/2003 (-) [3/2003]	0 (-) [-]	2 / 4
26.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
27.	REFINERY EXPANSION	7/2000	2360.38	0.00	735.08	7/2003	0	42 / 81

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CUM.MOD. PROJECT(CPCL)	(-)	(-) [2360.38]	(-)		(-) [7/2003]	(-) [-]	
28.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	36.57	7/2003 (-) [7/2003]	0 (-) [-]	3 / 6
29.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	114.15	8/2003 (-) [8/2003]	0 (-) [-]	26 / 42
30.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	123.27	1/2004 (-) [1/2004]	0 (-) [-]	4 / 4
31.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	78.86	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
32.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	55.00	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
33.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1317.00]	69.00 (-)	99.28	3/2004 (-) [8/2004]	5 (-) [-]	8 / 10
34.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	9.53	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
35.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	296.00	9/2003 (-) [10/2004]	13 (-) [-]	29 / 72
36.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	70.83	8/2004 (-) [11/2004]	3 (-) [3]	20 / 52
37.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [305.60]	0.00 (-)	-	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
38.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	228.78	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
39.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	267.22	8/2005 (-) [5/2005]	-3 (-) [5]	0 / 10
40.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	161.14	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
41.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.07	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
42.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
43.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.03	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
44.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	125.36	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
45.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
46.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [-]	- (-) [-]	0 / 0
47.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	14.17	5/2003 (-) [-]	- (-) [-]	0 / 0
Total :			33831.29 (-) [35974.76]	2143.47 (-)	5554.28			259 / 436

POWER

48.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.97]	281.97 (0.00)	506.07	3/1999 (12/2002) [12/2002]	45 (0) [-]	2 / 11
49.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	303.84	2/2003 (-) [2/2003]	0 (-) [-]	9 / 15
50.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	85.83	4/2003 (-) [5/2003]	1 (-) [-]	7 / 16
51.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	89.53	3/2000 (-) [5/2003]	38 (-) [-]	11 / 17
52.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	2517.86	1/2003 (-) [6/2003]	5 (-) [-]	8 / 16
53.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	100.20	7/2003 (-) [7/2003]	0 (-) [-]	12 / 15
54.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4706.65	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
55.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3479.54	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 7
56.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6926.79	4/1996 (3/2002) [12/2003]	92 (21) [-]	26 / 52
57.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	186.37	1/2004 (-) [12/2003]	-1 (-) [-]	7 / 16
58.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	23.38	2/2004 (-) [1/2004]	-1 (-) [-]	3 / 30
59.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	62.96	10/2003 (-) [2/2004]	4 (-) [3]	4 / 18
60.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	16.27	6/2004 (-) [4/2004]	-2 (-) [-]	3 / 18
61.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-)	0.00 (-)	1354.84	5/2004 (-)	0 (-)	2 / 4

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1684.02]			[5/2004]	[-]	
62.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	-	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
63.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.19]	106.18 (-)	92.81	9/2003 (-) [12/2004]	15 (-) [-]	9 / 18
64.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
65.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
66.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	20.15	1/2005 (-) [1/2005]	0 (-) [-]	3 / 21
67.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	794.64	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
68.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.82]	-40.00 (-)	13.55	2/2003 (-) [6/2005]	28 (-) [-]	3 / 17
69.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	30.93	8/2005 (-) [8/2005]	0 (-) [-]	5 / 24
70.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	323.41	8/2005 (-) [8/2005]	0 (-) [-]	21 / 39
71.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2763.04	2/2006 (-) [2/2006]	0 (-) [-]	53 / 94
72.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	80.74	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
73.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	381.58	5/2006 (-) [5/2006]	0 (-) [-]	20 / 64
74.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	73.49	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
75.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
76.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	517.15	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
77.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	237.44	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
78.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	19.54	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			35238.73	15910.35	25708.60			240 / 587

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [51149.08]	(-)				
HEALTH & FW								
79.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	90.56	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
80.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	55.07	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 9
Total :			140.92 (-) [691.84]	550.92 (-)	145.63			2 / 9
RAILWAYS								
81.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	222.83	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
82.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	157.90	3/2001 (-) [3/2003]	24 (-) [-]	0 / 0
83.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [266.00]	86.00 (-)	136.61	3/1999 (3/2003) [3/2003]	48 (0) [-]	0 / 0
84.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	24.80	- (-) [3/2003]	- (-) [-]	0 / 0
85.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	30.67	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
86.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	96.10	- (-) [3/2003]	- (-) [-]	0 / 0
87.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
88.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [255.00]	90.00 (115.75)	258.09	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
89.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [129.38]	21.27 (24.37)	93.37	3/1996 (-) [3/2003]	84 (-) [-]	0 / 0
90.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	483.78	- (-) [3/2003]	- (-) [-]	0 / 0
91.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	73.02	3/1996 (-) [3/2003]	84 (-) [-]	0 / 0
92.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	56.17	- (12/1996) [3/2003]	- (75) [-]	0 / 0
93.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	54.45	- (-) [3/2003]	- (-) [-]	0 / 0
94.	DLW GM 4000/3000 HP	4/1999	155.54	0.00	0.59	3/2003	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	DIESEL LOCOS	(-)	(-) [155.54]	(-)		(-) [3/2003]	(-) [-]	
95.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	285.50	3/2000 (-) [9/2003]	42 (-) [-]	0 / 0
96.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	444.22	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
97.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	52.79	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
98.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	126.73	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
99.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	17.13	- (-) [3/2004]	- (-) [-]	0 / 0
100.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	255.52	3/1995 (-) [3/2004]	108 (-) [-]	0 / 0
101.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	78.72	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
102.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	215.09	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
103.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
104.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	330.71	3/2003 (-) [3/2004]	12 (-) [-]	0 / 0
105.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	412.68	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
106.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	26.01	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
107.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	8.13	- (-) [6/2004]	- (-) [-]	0 / 0
108.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [123.68]	18.36 (-)	61.84	- (-) [6/2004]	- (-) [-]	0 / 0
109.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [333.69]	147.53 (-)	200.64	3/1996 (-) [6/2004]	99 (-) [-]	0 / 0
110.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	150.98	3/2004 (6/2000) [12/2004]	9 (54) [9]	0 / 0
111.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
113.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	29.07	- (-) [3/2005]	- (-) [-]	0 / 0
114.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
115.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	322.07	12/1997 (-) [3/2005]	87 (-) [-]	0 / 0
116.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.28]	177.86 (0.00)	137.79	- (-) [3/2005]	- (-) [-]	0 / 0
117.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [301.77]	180.87 (126.47)	65.60	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
118.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [520.00]	55.01 (-)	144.36	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
119.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	302.51	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
120.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
121.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	201.11	3/2007 (-) [3/2006]	-12 (-) [-]	0 / 0
122.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
123.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0
124.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	541.85	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
125.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.10	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
126.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	60.05	- (-) [-]	- (-) [-]	0 / 0
127.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	125.15	3/2004 (-) [-]	- (-) [-]	0 / 0
128.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	80.79	- (-) [-]	- (-) [-]	0 / 0
129.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	47.66	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	15.23	3/1996 (-) [-]	- (-) [-]	0 / 0
131.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
132.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [460.00]	82.68 (-)	7.22	- (-) [-]	- (-) [-]	0 / 0
133.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [598.98]	203.98 (-)	105.99	- (-) [-]	- (-) [-]	0 / 0
134.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	4.42	- (-) [-]	- (-) [-]	0 / 0
135.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
136.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.75]	194.75 (23.36)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0
137.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
138.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	37.57	4/2008 (-) [-]	- (-) [-]	0 / 0
139.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	106.95	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
140.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	148.59	3/2000 (-) [-]	- (-) [-]	0 / 0
141.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
142.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	12.92	12/2009 (-) [-]	- (-) [-]	0 / 0
143.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	5.46	- (-) [-]	- (-) [-]	0 / 0
144.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
145.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
146.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
147.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	19.27	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	1.24	- (-) [-]	- (-) [-]	0 / 0
149.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
150.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.67	- (-) [-]	- (-) [-]	0 / 0
151.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
152.	VILLUPURAM-KATPADAI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
153.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	1.16	- (-) [-]	- (-) [-]	0 / 0
154.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
155.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	0.36	- (-) [-]	- (-) [-]	0 / 0
156.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	1.85	- (-) [-]	- (-) [-]	0 / 0
157.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
158.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
159.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	12.68	5/2008 (-) [-]	- (-) [-]	0 / 0
160.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
161.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.00]	843.00 (89.99)	133.85	3/2009 (-) [-]	- (-) [-]	0 / 0
162.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	62.11	- (-) [-]	- (-) [-]	0 / 0
163.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.45	2/2009 (-) [-]	- (-) [-]	0 / 0
164.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	62.54	- (0/200) [-]	- (-) [-]	0 / 0
165.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	5.27	7/2006 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.52	- (-) [-]	- (-) [-]	0 / 0
167.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	81.06	3/1994 (-) [-]	- (-) [-]	0 / 0
168.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	143.44	- (-) [-]	- (-) [-]	0 / 0
169.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
Total :			23973.49 (-) [36155.49]	12182.00 (-)	8369.61			0 / 0

ROAD TRANSPORT & HIGHWAYS

170.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	44.58	7/2004 (-) [12/2002]	-19 (-) [-]	0 / 0
171.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [208.00]	-114.50 (-169.00)	178.69	5/2002 (-) [12/2002]	7 (-) [2]	0 / 0
172.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	126.70	8/2002 (-) [12/2002]	4 (-) [-]	0 / 0
173.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [103.35]	-34.25 (-)	88.65	11/2002 (-) [2/2003]	3 (-) [-]	0 / 0
174.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	46.12	2/2004 (-) [2/2003]	-12 (-) [-]	0 / 0
175.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	100.50	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
176.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	151.15	10/2003 (-) [6/2003]	-4 (-) [-]	0 / 0
177.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	100.20	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
178.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	39.29	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
179.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	36.00	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
180.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	101.60	3/2004 (-) [6/2003]	-9 (-) [-]	0 / 0
181.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	21.55	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
182.	KORLAM-PALASA (GQ)	4/2000	135.11	0.00	21.69	1/2004	-6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.200-KM.171 (NH-5)	(-)	(-) [135.11]	(-)		(-) [7/2003]	(-) [-]	
183.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	68.66	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
184.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	158.40	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
185.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	33.15	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
186.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	85.43	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
187.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	38.26	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
188.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	52.76	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
189.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.50]	-0.05 (-)	60.85	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
190.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	97.62	12/2004 (-) [9/2003]	-15 (-) [-]	0 / 0
191.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	136.90	12/2003 (-) [9/2003]	-3 (-) [-]	0 / 0
192.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	41.37	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
193.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	146.00	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
194.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	135.90	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
195.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	52.43	5/2004 (-) [10/2003]	-7 (-) [-]	0 / 0
196.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	96.67	4/2003 (-) [10/2003]	6 (-) [6]	0 / 0
197.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	84.18	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
198.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	37.39	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
199.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	48.16	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
200.	SAROLE-WATHAR (GQ)	4/2000	118.93	0.00	40.54	4/2004	-6	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.797-KM.760 EXCLUDING KM.773-781	(-)	(-) [118.93]	(-)		(-) [10/2003]	(-) [-]	
201.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	42.42	5/2004 (-) [10/2003]	-7 (-) [-]	0 / 0
202.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	57.58	1/2004 (-) [10/2003]	-3 (-) [3]	0 / 0
203.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	58.22	2/2004 (-) [11/2003]	-3 (-) [3]	0 / 0
204.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	44.55	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
205.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	40.35	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
206.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	28.66	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
207.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	36.64	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
208.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
209.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	38.99	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
210.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	67.76	4/2004 (-) [12/2003]	-4 (-) [2]	0 / 0
211.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	54.34	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
212.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [530.00]	401.60 (392.80)	272.00	12/1991 (12/1991) [12/2003]	144 (144) [-]	0 / 0
213.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	61.07	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
214.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	43.00	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
215.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	17.86	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
216.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	40.15	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
217.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	19.63	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	370.00	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
219.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	33.33	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
220.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	93.74	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
221.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	89.56	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
222.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	44.02	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
223.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	10.66	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
224.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	65.54	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
225.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	2.17	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
226.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	32.21	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
227.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	65.38	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
228.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	26.16	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
229.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	83.53	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
230.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	65.86	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
231.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	62.55	6/2004 (-) [12/2003]	-6 (-) [1]	0 / 0
232.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	50.49	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
233.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	46.23	4/2004 (-) [12/2003]	-4 (-) [1]	0 / 0
234.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	51.94	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
235.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	33.93	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	23.83	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
237.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	170.70	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
238.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	84.98	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
239.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	75.67	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
240.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	55.23	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
241.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	58.99	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
242.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	46.60	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
243.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	64.48	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
244.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	2.86	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
245.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	45.03	2/2005 (-) [12/2003]	-14 (-) [-]	0 / 0
246.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	43.87	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
247.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	99.02	12/2004 (-) [12/2003]	-12 (-) [-]	0 / 0
248.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	165.80	6/2001 (6/2001) [2/2004]	32 (32) [-]	0 / 0
249.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	52.64	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
250.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	40.84	3/2005 (-) [3/2004]	-12 (-) [-]	0 / 0
251.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	93.70	3/2005 (-) [3/2004]	-12 (-) [-]	0 / 0
252.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	39.88	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
253.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF	4/2000 (-)	146.25 (-)	0.00 (-)	10.12	2/2005 (-)	-8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BYPASS (NH-4)		[146.25]			[6/2004]	[-]	
254.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
255.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	13.65	3/2005 (-) [7/2004]	-8 (-) [-]	0 / 0
256.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	44.15	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
257.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	69.02	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
258.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	72.10	7/2004 (-) [9/2004]	2 (-) [2]	0 / 0
259.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	19.79	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
260.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	43.31	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
261.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
262.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	0.59	6/2005 (-) [12/2004]	-6 (-) [-]	0 / 0
263.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	12.00	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
264.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	3.90	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
265.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	29.62	10/2005 (-) [7/2005]	-3 (-) [7]	0 / 0
Total :			24267.11 (-) [24601.33]	334.22 (-)	6197.15			0 / 0

SHIPPING & PORTS

266.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	7/1999 (-)	236.50 (-) [128.00]	-108.50 (-)	125.01	1/2002 (-) [2/2003]	13 (-) [4]	0 / 0
267.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
268.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	93.76	2/2003 (-) [12/2003]	10 (-) [-]	0 / 2
269.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.38	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HOGLY							
270.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	69.16	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
Total :			1557.23 (-) [1451.89]	-105.34 (-)	552.31			0 / 2
TELECOMMUNICATION								
271.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	1.67	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	1.67			0 / 0
URBAN DEVELOPMENT								
272.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	2868.90	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	2868.90			21 / 320
All India :			159190.38 (-) [197542.09]	38351.71 (-)	62248.01			641 / 1897
NIC-MoS&PI(IPMD) [11/2002]								