

Sector-Wise number of on going projects in April, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	108
2.	ROAD TRANSPORT & HIGHWAYS	84
3.	POWER	41
4.	PETROLEUM	29
5.	ATOMIC ENERGY	6
6.	SHIPPING & PORTS	6
7.	STEEL	3
8.	COAL	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	FERTILISERS	1
12.	MINES	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		287

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
	<u>COAL</u>			
1.	DUDHICHUA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30

Summary of projects on Flash Report for the month of April, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	285
Number of Projects Completed/Dropped/Frozen in Previous Month :	0
Number of Projects Completed/Dropped/Frozen in Current Month :	4
Number of Projects Added in Current Month :	6
Number of Projects in Current Month :	287

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	129	19	65	16	58	287	45
Latest Approved	126	19	68	16	58	287	44

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	256	163981.46	180735.20	58844.94	32.56	16753.74	10.22
Revised	31	39688.13	42310.40	29219.73	69.06	2622.27	6.61
Total	287	203669.59	223045.60	88064.67	39.48	19376.01	9.51

IV. Milestones (Cumulative due and Achieved)

Total	2102
Achieved upto month	1001

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
COAL							
1	JHARKHAND OC(CCL) {Completed}	10/1998	110.89	03/2004	110.89	03/2004	63.3
2	JHANJRA U.G. (ECL) {Completed}	12/1982	184.55	03/1994	386.44	03/2004	363.08
3	DUDHICHUA (NCL) {Completed}	08/1992	868.93	03/1998	1281.39	03/2004	1263.8
4	NIGAHI OC EXPANSION(NCL) {Completed}	07/1997	1846.49	03/2004	1846.49	03/2004	1370.64

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	03/2004	939.28	09/2006	939.28	09/2006
<u>RAILWAYS</u>						
2	HAPUR-KANKATHER	04/2003	106.64	03/2007	106.64	-NA-
3	SURAT-KOSAMBA	04/2000	133.00	-NA-	133.00	-NA-
4	DHARMAVARAM-PAKALA	04/1997	200.00	-NA-	294.99	-NA-
5	JIND-SONEPAT	01/2004	190.81	-NA-	190.81	-NA-
6	REWARI-ROHTAK	01/2004	149.38	02/2010	149.38	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	POOTKI BALIHARI UG	199.87	182.60	03/1994	03/2004	03/2005	12
<u>FERTILISERS</u>							
2	NAMRUP PLANT REVAMP(BVFC)	350.00	509.40	05/2001	05/2004	08/2004	3
<u>PETROLEUM</u>							
3	VISAKH-SECNDERABAD LPG(GAIL)	490.65	463.26	08/2003	04/2004	05/2004	1
4	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	3977.00	01/2005	04/2005	06/2005	2
5	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
<u>POWER</u>							
6	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4227.92	11/1990	07/2004	11/2004	4
7	TEHRI TR. SYSTEM(P.GRID)	421.00	811.06	03/1999	12/2004	03/2005	3
8	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	208.75	05/2008	03/2007	08/2007	5
9	NORHEN REGION SYSTEM STRENGTHENINGScheme-II (435 CKM)	247.78	247.78	12/2006	10/2006	12/2006	2
10	VINDHYACHAL-KORBA (P.GRID)	164.02	164.02	02/2007	10/2006	01/2007	3
<u>RAILWAYS</u>							
11	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	162.03	08/2003	12/2004	01/2005	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
12	VARANASI-MOHANIA, KM.317-	467.93	467.93	03/2005	11/2004	03/2005	4

	KM.329, NH-2 (U.P.)						
13	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	452.71	03/2005	11/2004	06/2005	7
14	GORHAR-BARWA ADDA, KM.320- KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	12/2004	03/2005	3
15	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	375.00	375.00	12/2003	06/2004	10/2004	4
16	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	332.00	03/2004	05/2004	12/2004	7
17	PANAGARH-PALSIT (GQ) KM.517- KM.581 (NH-2)	350.00	350.00	12/2004	09/2004	12/2004	3
18	AGRA-SHIKOHABAD, KM.200- KM.250.50, NH-2 (U.P.)	367.49	367.49	03/2005	12/2004	03/2005	3
19	PALSIT DANKUNI (GQ) KM.581- KM.646 (NH-2)	432.40	432.40	02/2005	12/2004	02/2005	2
20	ETAWAH-RAJPUR, KM.321.1- KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	12/2004	06/2005	6
21	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	323.62	08/2004	08/2004	12/2004	4
22	HANDIA-VARANASI, KM.245- KM.317, NH-2 (U.P.)	286.00	286.00	07/2004	12/2004	12/2005	12
23	FATEHPUR-KHAGA, KM.38- KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	12/2004	12/2005	12
24	KHAGA-KOKHRAJ (GQ) KM.115- KM.158 (NH-2)	151.70	151.70	02/2004	06/2004	12/2004	6
25	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	261.22	03/2005	12/2004	12/2005	12
26	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	223.00	223.00	06/2004	09/2004	12/2004	3
27	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	211.00	04/2004	09/2004	12/2004	3
28	KANPUR-FATEHPUR, KM.470- KM.483, NH-2 (U.P.)	495.35	495.35	03/2005	12/2004	12/2005	12
29	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120- KM.183 (NH-79)	202.88	202.88	05/2004	04/2004	05/2004	1
30	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	195.00	195.00	06/2004	05/2004	09/2004	4
31	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	170.00	170.00	05/2004	04/2004	11/2004	7
32	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	226.05	226.05	04/2004	07/2004	12/2004	5
33	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	210.00	210.00	06/2004	10/2004	12/2004	2
34	BALASORE-BHADRAK, KM.136.5- KM.199.14, NH-5 (ORISSA)	227.25	227.25	02/2004	06/2004	02/2005	8
35	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	305.30	12/2003	06/2004	12/2004	6
36	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	164.25	164.25	05/2004	04/2004	05/2004	1
37	SUNAKHALA-GANJAM, KM.338-	225.00	225.00	04/2004	12/2004	06/2005	6

	KM.284, NH-5 (ORISSA)						
38	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	140.85	140.85	01/2004	05/2004	12/2004	7
39	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	272.00	12/2003	12/2004	03/2005	3
40	SATARA-KAGAL (GQ) KM.725- KM.592.24 (NH-4)	600.00	600.00	05/2004	08/2004	12/2004	4
41	BRIDGES BALASORE- CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	155.00	05/2004	05/2004	09/2005	16
42	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	189.68	189.68	12/2003	06/2004	12/2004	6
43	BELGAUM BYPASS (GQ) KM.515- KM.495 (NH-4)	115.90	115.90	12/2003	07/2004	09/2004	2
44	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	279.00	02/2004	10/2004	12/2004	2
45	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	146.25	02/2005	11/2004	12/2004	1
46	HAVERI-HARIHAR, KM.340- KM.284, NH-4 (KARNATAKA)	241.00	241.00	08/2004	12/2004	06/2005	6
47	CHITRADURGA-SIRA, KM.189- KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	08/2004	03/2005	7
48	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	318.00	318.00	08/2004	12/2004	06/2005	6
49	CHITRADURGA BY PASS, KM.207- KM.189 (NH-4)	104.00	104.00	08/2004	08/2004	03/2005	7
50	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	180.31	175.00	12/2003	12/2004	03/2005	3
51	SURAT-ATUL (GQ) KM.263.4- KM.343 (NH-8)	275.58	275.58	10/2003	06/2004	10/2004	4
52	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	766.50	12/1991	03/2004	05/2004	2
53	MOHANIA-SASARAM (GQ) KM.65- KM.110 (NH-2)	230.55	230.55	02/2004	12/2004	06/2005	6
54	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	221.87	03/2005	11/2004	12/2005	13
55	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	242.61	242.61	02/2004	06/2004	03/2005	9
56	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	143.05	143.05	01/2004	09/2004	12/2004	3
57	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	320.42	03/2005	12/2004	06/2005	6
58	CHAMPAWATI- VISHAKHAPATNAM (GQ) KM.49- KM.28 (NH-5)	200.00	200.00	02/2004	05/2004	06/2004	1
59	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	130.80	130.80	12/2003	06/2004	12/2004	6
60	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	319.21	319.21	12/2003	09/2004	12/2004	3
61	KORLAM-PALASA (GQ) KM.200- KM.171 (NH-5)	135.11	135.11	01/2004	09/2004	12/2004	3

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	2	376.42	376.42	359.15
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	1	2061.98	2061.98	2061.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	29	38131.57	38131.57	39302.99
7	POWER	41	51534.30	62157.21	69119.30
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	108	29067.76	31944.57	43579.42
10	ROAD TRANSPORT & HIGHWAYS	84	22092.63	22930.37	22847.84
11	SHIPPING & PORTS	6	1882.03	1882.03	1929.38
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
14	WATER RESOURCES	1	542.90	542.90	1030.00
<i>Grand Total</i>		287	179936.87	203669.59	223045.60

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4334.00	1/2007 (-) [1/2007]	0 (-) [-]	60 / 104
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	820.00	10/2009 (-) [9/2007]	-25 (-) [-]	14 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	427.00	2/2008 (-) [2/2008]	0 (-) [-]	16 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	3233.00	12/2008 (-) [12/2008]	0 (-) [-]	17 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	-	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	8814.00			107 / 374
<u>COAL</u>								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.98	3/1994 (3/2000) [3/2005]	132 (60) [12]	2 / 2
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
Total :			376.42 (-) [359.15]	-17.27 (-)	171.98			2 / 2
<u>FERTILISERS</u>								
9.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	431.98	5/2001 (2/2002) [8/2004]	39 (30) [3]	38 / 86
Total :			350.00 (-) [509.40]	159.40 (-)	431.98			38 / 86
<u>MINES</u>								
10.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2061.98 (-) [2061.98]	0.00 (-)	1593.05			23 / 24

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
STEEL								
11.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	197.03	8/2004 (-) [8/2004]	0 (-) [-]	4 / 4
12.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	6.66	12/2005 (-) [3/2005]	-9 (-) [-]	4 / 19
13.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	34.86	10/2004 (-) [6/2006]	20 (-) [-]	23 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	238.55			31 / 119
PETROLEUM								
14.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1988.27	7/2003 (-) [3/2004]	8 (-) [-]	79 / 81
15.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	464.86	3/2004 (-) [3/2004]	0 (-) [-]	12 / 12
16.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [377.00]	34.00 (-)	354.28	5/2002 (-) [3/2004]	22 (-) [-]	31 / 33
17.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	235.80	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
18.	HBJ PIPELINE UPGRADATION PJCT-PHI (GAIL)	12/2001 (-)	2936.00 (-) [2444.54]	-491.46 (-)	2038.06	9/2004 (-) [4/2004]	-5 (-) [-]	14 / 23
19.	VISAKH-SECNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	403.04	8/2003 (-) [5/2004]	9 (-) [1]	39 / 40
20.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1202.00]	-46.00 (-)	744.08	3/2004 (-) [8/2004]	5 (-) [-]	22 / 41
21.	REFINERY MODERNISATION (BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1220.58	9/2003 (-) [10/2004]	13 (-) [-]	43 / 50
22.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	104.58	7/2003 (-) [10/2004]	15 (-) [-]	9 / 9
23.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [350.00]	-2.69 (-)	219.74	11/2004 (-) [11/2004]	0 (-) [-]	3 / 6
24.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1634.00]	151.00 (-)	662.49	8/2004 (-) [12/2004]	4 (-) [-]	43 / 68
25.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [266.00]	-39.60 (-)	152.08	8/2004 (-) [12/2004]	4 (-) [-]	4 / 8
26.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
27.	INTEGRATED	4/2003	429.82	0.00	22.15	3/2005	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	DEVELOPMENT OF G1 & GS-15 FIELDS	(-)	(-) [429.82]	(-)		(-) [3/2005]	(-) [-]	
28.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	0.10	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
29.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	0.43	4/2005 (-) [4/2005]	0 (-) [-]	0 / 0
30.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	35.63	3/2006 (-) [5/2005]	-10 (-) [-]	3 / 6
31.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1.21	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
32.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3977.00]	612.00 (-)	1126.64	1/2005 (-) [6/2005]	5 (-) [2]	53 / 151
33.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [391.00]	32.00 (-)	17.18	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
34.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	13.73	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
35.	INTEGRATED PARA-XYLENE (IOCL)	6/1999 (-)	4228.00 (-) [4660.00]	432.00 (-)	1006.49	8/2005 (-) [8/2005]	0 (-) [-]	24 / 129
36.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	3.00	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
37.	MUMBAI HIGH NORTH DEV (ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	1749.98	12/2005 (-) [12/2005]	0 (-) [-]	15 / 20
38.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
39.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [900.92]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
40.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	5.14	7/2005 (-) [6/2006]	11 (-) [-]	0 / 0
41.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	28.55	3/2007 (-) [3/2007]	0 (-) [36]	2 / 3
42.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	217.96	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			38131.57 (-) [39302.99]	1171.42 (-)	12816.16			407 / 697
POWER								
43.	TEHRI DAM &	3/1994	2963.66	2245.44	5328.37	3/1999	60	11 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	H.P.P.(THDCL)	(-)	(-) [5209.10]	(-)		(-) [3/2004]	(-) [-]	
44.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	86.54	2/2004 (-) [6/2004]	4 (-) [-]	17 / 30
45.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7958.83	4/1996 (3/2002) [7/2004]	99 (28) [-]	51 / 52
46.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	168.08	10/2003 (-) [9/2004]	11 (-) [-]	10 / 19
47.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	4058.30	11/1990 (3/2001) [11/2004]	168 (44) [4]	7 / 7
48.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	200.72	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
49.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	96.14	6/2004 (-) [12/2004]	6 (-) [-]	9 / 18
50.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	59.15	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
51.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	91.93	1/2005 (-) [1/2005]	0 (-) [-]	5 / 21
52.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1291.44	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
53.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [811.06]	390.06 (108.09)	679.08	3/1999 (12/2002) [3/2005]	72 (27) [3]	2 / 11
54.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	213.47	1/2005 (-) [3/2005]	2 (-) [-]	5 / 25
55.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [253.29]	21.76 (-)	142.84	10/2004 (-) [6/2005]	8 (-) [-]	6 / 18
56.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	1104.80	8/2005 (-) [8/2005]	0 (-) [-]	34 / 39
57.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	232.43	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	70.55	2/2003 (-) [8/2005]	30 (-) [-]	6 / 17
59.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	67.69	9/2005 (-) [9/2005]	0 (-) [-]	6 / 22
60.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	360.26	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
61.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	100.09	12/2005 (-) [12/2005]	0 (-) [-]	8 / 22
62.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [7682.00]	1033.17 (-)	4183.90	2/2006 (-) [2/2006]	0 (-) [-]	82 / 95
63.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
64.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	9.37	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22
65.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [4049.48]	664.71 (-)	1572.01	5/2006 (-) [5/2006]	0 (-) [-]	43 / 64
66.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	23.90	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
67.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	9.37	8/2006 (-) [7/2006]	-1 (-) [-]	1 / 22
68.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	159.09	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
69.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	302.15	7/2006 (-) [7/2006]	0 (-) [-]	4 / 18
70.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
71.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
72.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 40
73.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	3.21	12/2006 (-) [12/2006]	0 (-) [2]	0 / 0
74.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	-	2/2007 (-) [1/2007]	-1 (-) [3]	0 / 0
75.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1010.08	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
76.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	71.61	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
77.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	537.00	8/2007 (-) [8/2007]	0 (-) [-]	0 / 45
78.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [8/2007]	-9 (-) [5]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
79.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	93.13	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
80.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	712.51	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
81.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	24.71	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
82.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	658.62	4/2009 (-) [4/2009]	0 (-) [-]	3 / 5
83.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	267.97	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			51534.30 (-) [69119.30]	17585.00 (-)	32116.93			361 / 747

HEALTH & FW

84.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	148.50	3/1999 (3/2005) [3/2005]	72 (0) [-]	5 / 14
85.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	129.09	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	277.59			5 / 14

RAILWAYS

86.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	120.74	- (-) [3/2004]	- (-) [-]	0 / 0
87.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	106.43	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
88.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [157.34]	17.65 (-)	130.90	- (-) [3/2004]	- (-) [-]	0 / 0
89.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	125.68	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
90.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	502.28	- (-) [3/2004]	- (-) [-]	0 / 0
91.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	454.57	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
92.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	202.15	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
93.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	25.96	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
94.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	88.26	- (-) [3/2004]	- (-) [-]	0 / 0
95.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	208.88	- (-) [3/2004]	- (-) [-]	0 / 0
96.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	187.78	3/2001 (-) [4/2004]	37 (-) [-]	0 / 0
97.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [510.00]	460.00 (398.00)	483.00	3/1994 (-) [4/2004]	121 (-) [-]	0 / 0
98.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	47.16	- (-) [6/2004]	- (-) [-]	0 / 0
99.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	84.73	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
100.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	577.10	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
101.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [12/2004]	57 (-) [-]	0 / 0
102.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
103.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [269.50]	-89.27 (-)	103.52	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
104.	DAITARI-KEONJHAR-BANSANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
105.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	247.12	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
106.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	96.62	8/2003 (-) [1/2005]	17 (-) [1]	0 / 0
107.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	32.86	- (-) [3/2005]	- (-) [-]	0 / 0
108.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	95.75	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
109.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [111.90]	0.00 (-)	52.85	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
110.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
111.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	19.39	- (-) [3/2005]	- (-) [-]	0 / 0
113.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
114.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
115.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	269.87	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
116.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	154.55	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
117.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	9.85	- (-) [4/2005]	- (-) [-]	0 / 0
118.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	59.78	- (-) [6/2005]	- (-) [-]	0 / 0
119.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	244.05	3/1997 (-) [6/2005]	99 (-) [-]	0 / 0
120.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
121.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	200.72	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
122.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	406.37	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
123.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
124.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	52.59	6/2004 (-) [3/2006]	21 (-) [-]	0 / 0
125.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	36.33	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
126.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [622.52]	157.53 (-)	221.84	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
127.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	71.08	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
128.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	34.25	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
129.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	60.41	- (-) [3/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	297.87	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
131.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	165.34	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
132.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.70]	-0.30 (-)	92.03	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
133.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
134.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	1291.60	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
135.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	89.16	- (-) [3/2008]	- (-) [-]	0 / 0
136.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	130.24	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
137.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.25	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
138.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [-]	- (-) [-]	0 / 0
139.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
140.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	22.65	- (-) [-]	- (-) [-]	0 / 0
141.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
142.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	204.58	- (-) [-]	- (-) [-]	0 / 0
143.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [422.72]	298.29 (-)	86.67	- (0/200) [-]	- (-) [-]	0 / 0
144.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
145.	HAPUR-KANKATHER	4/2003 (-)	106.64 (-) [106.64]	0.00 (-)	0.07	3/2007 (-) [-]	- (-) [-]	0 / 0
146.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [382.27]	133.83 (282.27)	121.06	- (-) [-]	- (-) [-]	0 / 0
147.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
149.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0
150.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
151.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
152.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	64.69	- (-) [-]	- (-) [-]	0 / 0
153.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	49.03	- (-) [-]	- (-) [-]	0 / 0
154.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
155.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (-) [294.99]	94.99 (-)	1.18	- (-) [-]	- (-) [-]	0 / 0
156.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	23.51	- (-) [-]	- (-) [-]	0 / 0
157.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.35]	113.35 (-)	91.44	- (-) [-]	- (-) [-]	0 / 0
158.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	137.70	- (-) [-]	- (-) [-]	0 / 0
159.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.46	- (-) [-]	- (-) [-]	0 / 0
160.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	43.02	- (-) [-]	- (-) [-]	0 / 0
161.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	167.34	- (-) [-]	- (-) [-]	0 / 0
162.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	14.17	12/2008 (-) [-]	- (-) [-]	0 / 0
163.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	9.23	- (-) [-]	- (-) [-]	0 / 0
164.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	4.20	- (-) [-]	- (-) [-]	0 / 0
165.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-)	16.59 (-)	108.90	3/2002 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[140.98]			[-]	[-]	
166.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
167.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
168.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	78.08	- (-) [-]	- (-) [-]	0 / 0
169.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	40.70	- (-) [-]	- (-) [-]	0 / 0
170.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	25.57	- (-) [-]	- (-) [-]	0 / 0
171.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	80.52	- (-) [-]	- (-) [-]	0 / 0
172.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.40	- (-) [-]	- (-) [-]	0 / 0
173.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	49.89	- (-) [-]	- (-) [-]	0 / 0
174.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	106.87	- (-) [-]	- (-) [-]	0 / 0
175.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	1.03	- (-) [-]	- (-) [-]	0 / 0
176.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	2.08	- (-) [-]	- (-) [-]	0 / 0
177.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	54.49	3/1996 (-) [-]	- (-) [-]	0 / 0
178.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	20.01	- (-) [-]	- (-) [-]	0 / 0
179.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	20.60	- (-) [-]	- (-) [-]	0 / 0
180.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	17.75	- (-) [-]	- (-) [-]	0 / 0
181.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
182.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [190.15]	118.45 (72.57)	149.97	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
183.	GOOTY-RENIGUNTA	5/2002	304.50	42.49	34.98	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PATCH DOUBLING PHASE-II	(-)	(-) [346.99]	(-)		(-) [-]	(-) [-]	
184.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
185.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [165.42]	9.68 (-)	14.28	2/2009 (-) [-]	- (-) [-]	0 / 0
186.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
187.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	10.45	- (-) [-]	- (-) [-]	0 / 0
188.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	28.90	7/2006 (-) [-]	- (-) [-]	0 / 0
189.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	301.08	3/2000 (-) [-]	- (-) [-]	0 / 0
190.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	50.95	3/2004 (-) [-]	- (-) [-]	0 / 0
191.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	241.91	3/2009 (-) [-]	- (-) [-]	0 / 0
192.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
193.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	58.01	- (12/1996) [-]	- (-) [-]	0 / 0
Total :			29067.76 (-) [43579.42]	14511.66 (-)	12812.20			0 / 0

ROAD TRANSPORT & HIGHWAYS

194.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	700.28	12/1991 (12/1998) [5/2004]	149 (65) [2]	0 / 0
195.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	278.40	6/2001 (12/1998) [5/2004]	35 (65) [-]	0 / 0
196.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	138.51	12/2003 (-) [5/2004]	5 (-) [-]	0 / 0
197.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	137.93	5/2004 (-) [5/2004]	0 (-) [1]	0 / 0
198.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [5/2004]	5 (-) [1]	0 / 0
199.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	179.70	5/2004 (-) [5/2004]	0 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	513.92	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
201.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	163.40	2/2004 (-) [6/2004]	4 (-) [1]	0 / 0
202.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	73.02	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
203.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	90.53	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
204.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	125.79	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
205.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	92.33	2/2004 (-) [9/2004]	7 (-) [-]	0 / 0
206.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	220.45	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
207.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	105.70	12/2003 (-) [9/2004]	9 (-) [2]	0 / 0
208.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	174.09	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
209.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	187.07	6/2004 (-) [9/2004]	3 (-) [4]	0 / 0
210.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	354.94	10/2003 (-) [10/2004]	12 (-) [4]	0 / 0
211.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	341.46	12/2003 (-) [10/2004]	10 (-) [4]	0 / 0
212.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	176.93	5/2004 (-) [11/2004]	6 (-) [7]	0 / 0
213.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	14.26	11/2004 (-) [11/2004]	0 (-) [5]	0 / 0
214.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	181.06	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
215.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	173.09	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
216.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	70.60	12/2003 (-) [12/2004]	12 (-) [6]	0 / 0
217.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	201.05	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	166.01	8/2004 (-) [12/2004]	4 (-) [4]	0 / 0
219.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	50.40	1/2004 (-) [12/2004]	11 (-) [3]	0 / 0
220.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	57.35	1/2004 (-) [12/2004]	11 (-) [3]	0 / 0
221.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	166.98	6/2004 (-) [12/2004]	6 (-) [2]	0 / 0
222.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	378.90	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
223.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	133.28	2/2004 (-) [12/2004]	10 (-) [6]	0 / 0
224.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	187.08	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
225.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	72.06	2/2005 (-) [12/2004]	-2 (-) [1]	0 / 0
226.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	429.01	5/2004 (-) [12/2004]	7 (-) [4]	0 / 0
227.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	337.45	12/2004 (-) [12/2004]	0 (-) [3]	0 / 0
228.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	136.50	2/2004 (-) [12/2004]	10 (-) [2]	0 / 0
229.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	101.85	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
230.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	164.88	12/2003 (-) [12/2004]	12 (-) [3]	0 / 0
231.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	114.91	4/2004 (-) [12/2004]	8 (-) [5]	0 / 0
232.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	146.97	6/2004 (-) [12/2004]	6 (-) [3]	0 / 0
233.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	121.85	4/2004 (-) [12/2004]	8 (-) [3]	0 / 0
234.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	80.41	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
235.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	302.07	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	154.97	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
237.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	256.47	3/2004 (-) [12/2004]	9 (-) [7]	0 / 0
238.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	244.94	12/2003 (-) [12/2004]	12 (-) [6]	0 / 0
239.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	99.72	12/2003 (-) [12/2004]	12 (-) [6]	0 / 0
240.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	95.90	2/2004 (-) [12/2004]	10 (-) [6]	0 / 0
241.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	94.66	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
242.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	91.29	1/2004 (-) [12/2004]	11 (-) [7]	0 / 0
243.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	112.74	2/2004 (-) [2/2005]	12 (-) [8]	0 / 0
244.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	248.02	2/2005 (-) [2/2005]	0 (-) [2]	0 / 0
245.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	143.05	2/2004 (-) [3/2005]	13 (-) [9]	0 / 0
246.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	168.56	3/2005 (-) [3/2005]	0 (-) [3]	0 / 0
247.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	156.72	3/2005 (-) [3/2005]	0 (-) [3]	0 / 0
248.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	144.01	8/2004 (-) [3/2005]	7 (-) [7]	0 / 0
249.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	174.83	12/2003 (-) [3/2005]	15 (-) [3]	0 / 0
250.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	96.01	3/2004 (-) [3/2005]	12 (-) [3]	0 / 0
251.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	80.21	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
252.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	145.85	6/2004 (-) [3/2005]	9 (-) [3]	0 / 0
253.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-)	0.00 (-)	48.97	8/2004 (-)	7 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[104.00]			[3/2005]	[7]	
254.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	207.23	3/2005 (-) [3/2005]	0 (-) [4]	0 / 0
255.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	38.79	12/2003 (-) [3/2005]	15 (-) [3]	0 / 0
256.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	165.70	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
257.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	108.50	3/2005 (-) [6/2005]	3 (-) [6]	0 / 0
258.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	49.26	7/2004 (-) [6/2005]	11 (-) [6]	0 / 0
259.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	140.75	3/2005 (-) [6/2005]	3 (-) [7]	0 / 0
260.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	124.26	3/2005 (-) [6/2005]	3 (-) [6]	0 / 0
261.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	76.79	4/2004 (-) [6/2005]	14 (-) [6]	0 / 0
262.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	127.84	8/2004 (-) [6/2005]	10 (-) [6]	0 / 0
263.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	102.04	2/2004 (-) [6/2005]	16 (-) [6]	0 / 0
264.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	88.61	8/2004 (-) [6/2005]	10 (-) [6]	0 / 0
265.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	23.38	12/2004 (-) [8/2005]	8 (-) [8]	0 / 0
266.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
267.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	83.96	5/2004 (-) [9/2005]	16 (-) [16]	0 / 0
268.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	104.08	7/2004 (-) [12/2005]	17 (-) [12]	0 / 0
269.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	53.66	3/2005 (-) [12/2005]	9 (-) [12]	0 / 0
270.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	64.77	3/2005 (-) [12/2005]	9 (-) [13]	0 / 0
271.	KANPUR-FATEHPUR,	4/2000	495.35	0.00	216.80	3/2005	9	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.470-KM.483, NH-2 (U.P.)	(-)	(-) [495.35]	(-)		(-) [12/2005]	(-) [12]	
272.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
273.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	154.83	7/2004 (-) [12/2005]	17 (-) [12]	0 / 0
274.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	38.90	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
275.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	0.86	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
276.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	4.86	5/2007 (-) [-]	- (-) [-]	0 / 0
277.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	7.49	12/2006 (-) [-]	- (-) [-]	0 / 0
Total :			22092.63 (-) [22847.84]	755.21 (-)	12491.49			0 / 0
SHIPPING & PORTS								
278.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	366.70	9/2004 (-) [5/2004]	-4 (-) [-]	0 / 0
279.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	163.16	2/2003 (-) [12/2004]	22 (-) [-]	2 / 4
280.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.61	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
281.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	239.30	- (-) [10/2005]	- (-) [-]	0 / 0
282.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	66.61	2/2004 (-) [12/2005]	22 (-) [22]	0 / 0
283.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.37	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
Total :			1882.03 (-) [1929.38]	47.35 (-)	838.75			2 / 4
TELECOMMUNICATION								
284.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	112.18	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
285.	2NT & 3RD GENERATION MOBILE	3/2003 (-)	147.00 (-)	0.00 (-)	29.30	3/2006 (-)	3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	COMMUNICATION		[147.00]			[6/2006]	[-]	
Total :			426.97 (-) [426.97]	0.00 (-)	141.48			0 / 0
URBAN DEVELOPMENT								
286.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	5299.95	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	5299.95			25 / 35
WATER RESOURCES								
287.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1030.00]	487.10 (-)	20.56	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
Total :			542.90 (-) [1030.00]	487.10 (-)	20.56			0 / 0
All India :			179936.87 (-) [223045.60]	43108.73 (-)	88064.67			1001 / 2102
NIC-MoS&PI(IPMD) [4/2004]								