

Sector-Wise number of on going projects in February, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	199
2.	RAILWAYS	133
3.	POWER	62
4.	PETROLEUM	37
5.	TELECOMMUNICATION	26
6.	COAL	23
7.	STEEL	17
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		515

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
<u>POWER</u>				
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
<u>CIVIL AVIATION</u>				
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
<u>STEEL</u>				
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
<u>POWER</u>				
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
<u>RAILWAYS</u>				
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
<u>TELECOMMUNICATION</u>				
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
<u>RAILWAYS</u>				
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
<u>PETROLEUM</u>				
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11
<u>August, 2007</u>				
<u>STEEL</u>				
24.	BLOOM CASTER(SAIL)	271.41	05/2006	205.40
<u>RAILWAYS</u>				
25.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	12/1997	843.00
<u>September, 2007</u>				
<u>STEEL</u>				
26.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	01/2007	137.69
<u>RAILWAYS</u>				
27.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	180.00	03/1992	463.06
<u>October, 2007</u>				
<u>POWER</u>				
28.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	266.93	03/2008	389.71
29.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	1771.93	10/2007	2423.60
<u>RAILWAYS</u>				
30.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	325.47	03/2004	389.08
<u>TELECOMMUNICATION</u>				
31.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	119.43	08/2004	-NA-
32.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	202.33	01/2005	89.09
<u>November, 2007</u>				
<u>COAL</u>				
33.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	176.55	03/2008	71.99
<u>STEEL</u>				
34.	REBUILDING OF BLAST FURNACE No. 2	103.93	09/2007	74.07
<u>PETROLEUM</u>				
35.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	622.82	05/2007	540.62
36.	MDPL PROJECT(HPCL)	1623.84	08/2007	1336.18
<u>RAILWAYS</u>				
37.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	605.70	03/2002	733.17

38.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	130.00	03/2007	205.83
<u>TELECOMMUNICATION</u>				
39.	CHENNAI PHASE-III CMTS (BSNL)	233.21	03/2004	72.30
<u>December, 2007</u>				
<u>POWER</u>				
40.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	596.47	07/2007	580.23
41.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	118.33	04/2008	77.15
<u>RAILWAYS</u>				
42.	NIMACH-RATLAM(GC),WR	65.00	03/1996	200.09
43.	MADURAI-RAMESWARAM(GC),SR	193.18	07/2006	299.62
44.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	198.68	-NA-	306.09
45.	TITLAGARH-LANJIGARH (DL) ECoR	66.61	-NA-	148.73
46.	DELHI-REWARI (GC) (NWR)(RVNL)	42.27	03/2007	198.17
<u>TELECOMMUNICATION</u>				
47.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	647.69	06/2005	189.32
48.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	174.00	03/2006	103.69
49.	GSM BASED NETWORK EXPANSION PH.-IV TN	650.42	06/2006	298.03
<u>January, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
50.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	555.00	07/2005	658.43

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
<u>RAILWAYS</u>				
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07
<u>January, 2008</u>				
<u>COAL</u>				
2.	RAJMAHAL EXPANSION OC PROJECT	650.06	03/2009	-NA-
3.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	336.68	03/2012	33.57
<u>February, 2008</u>				
<u>SHIPPING & PORTS</u>				
4.	UPGRADATION AND MODERNIZATION OF IRON ORE HANDLING FACILITY	185.15	-NA-	-NA-

Summary of projects on Flash Report for the month of February, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	516
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	3
Number of Projects in Current Month :	515

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	233	15	142	26	99	515	45
Latest Approved	231	19	140	26	99	515	45

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	485	342490.01	377479.71	135284.31	35.84	34989.70	10.22
Revised	30	10992.86	13160.15	7394.66	56.19	2167.29	19.72
Total	515	353482.87	390639.86	142678.97	36.52	37156.99	10.51

IV. Milestones (Cumulative due and Achieved)

Total	2376
Achieved upto month	914

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
SHIPPING & PORTS							
1	UPGRADATION AND MODERNIZATION OF IRON ORE HANDLING FACILITY {Frozen}	11/2007	185.15	-NA-	185.15	-NA-	0

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	01/2008	197.66	10/2009	197.66	10/2009
<u>PETROLEUM</u>						
2	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	01/2008	1131.00	12/2009	1131.00	12/2009
3	INST. OF FCC GASOLINE DESULPHUN UNIT AT MATHURA REFINERY	01/2008	348.00	12/2009	348.00	12/2009

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	3072.00	3072.00	02/2008	12/2008	03/2009	3
2	KUDANKULAM APP (NPCIL)	13171.00	13171.00	12/2008	12/2008	12/2009	12
<u>STEEL</u>							
3	REBUILDING OF COKE OVEN BATTERY No.5	219.04	219.04	01/2007	03/2008	07/2008	4
4	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	520.76	09/2007	03/2008	07/2008	4
5	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	09/2008	10/2008	1
6	Rebuilding of Blast Furnance No.2	892.32	892.32	08/2009	08/2009	10/2009	2
<u>PETROLEUM</u>							
7	DABHOL-PANVEL PIPELINE PROJECT	1143.54	1326.52	07/2007	04/2008	06/2008	2
8	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	1731.01	04/2005	02/2008	08/2008	6
9	LUBE OIL BASE STOCK QUALITY UP GRADATION	638.90	638.90	04/2009	04/2009	05/2010	13
10	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	1635.00	2147.79	05/2006	03/2008	06/2008	3
<u>POWER</u>							
11	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	455.71	10/2007	03/2008	06/2008	3
12	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	113.73	107.53	12/2007	02/2008	03/2008	1

13	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	499.45	556.86	03/2008	03/2008	05/2008	2
14	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	310.79	07/2006	02/2008	03/2008	1
<u>RAILWAYS</u>							
15	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	1000.00	1767.36	04/2008	03/2008	03/2012	48
16	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	304.50	306.00	-NA-	09/2008	06/2009	9
17	RAICHUR-GUNTAKAL	136.62	221.90	12/2007	03/2009	03/2010	12
18	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	112.53	374.34	03/1996	02/2009	09/2009	7
19	PRATAPNAGAR-CHOTA UDAIPUR	148.61	227.52	03/2008	12/2008	02/2009	2
20	AJMER-PHULERA-RINGUS-REWARI	352.00	716.60	03/2008	08/2008	12/2008	4
21	MIRAJ-LATUR ROAD	225.00	816.40	03/2001	02/2008	03/2008	1
22	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	536.85	890.83	03/2003	12/2008	12/2009	12
23	TAHANJAVUR-VILLUPURAM	223.00	356.90	-NA-	02/2008	11/2008	9
24	KUMARGHAT-AGARTALA	575.00	750.00	03/2007	03/2008	05/2008	2
25	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	733.00	894.38	12/2008	03/2009	12/2009	9
26	ETAWAH-MAINPURI (NL),NCR	129.70	129.70	12/2008	12/2008	04/2009	4
27	LALITPUR-SATNA-REWA-SINGRULI	925.00	925.00	05/2008	03/2009	06/2009	3
28	NANDYAL-YERRAGUNTALA	155.74	224.01	02/2009	10/2008	02/2009	4
29	REINGUNTA-GUNTAKAL (RVNL)	168.34	296.20	04/2003	03/2009	03/2010	12
<u>ROAD TRANSPORT & HIGHWAYS</u>							
30	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	225.00	225.00	04/2004	12/2008	12/2009	12
31	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	260.93	260.93	12/2003	02/2008	03/2008	1
32	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	132.18	10/2003	02/2008	06/2008	4
33	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	286.00	07/2004	02/2008	04/2008	2
34	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	03/2008	09/2008	6
35	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	03/2008	06/2008	3
36	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	495.35	03/2005	03/2008	04/2008	1
37	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	06/2008	12/2008	6
38	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	110.00	110.00	12/2004	06/2008	12/2008	6
39	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	205.73	205.73	07/2004	03/2008	09/2008	6

40	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	109.00	109.00	10/2008	10/2008	03/2009	5
41	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	166.27	166.27	03/2008	12/2008	03/2009	3
42	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	229.91	229.91	10/2008	10/2008	06/2009	8
43	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	251.03	251.03	10/2008	10/2008	06/2009	8
44	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	225.00	225.00	10/2008	10/2008	03/2009	5
45	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	203.43	203.43	10/2008	10/2008	06/2009	8
46	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	110.00	110.00	06/2005	06/2008	03/2009	9
47	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	144.00	144.00	07/2005	12/2008	03/2009	3
48	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	145.00	145.00	07/2005	04/2009	06/2009	2
49	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	145.00	145.00	07/2005	06/2008	03/2009	9
50	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	284.00	284.00	05/2008	12/2008	06/2009	6
51	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	229.00	229.00	05/2008	12/2008	06/2009	6
52	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	205.00	205.00	10/2008	11/2008	06/2009	7
53	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	507.49	507.49	03/2008	06/2008	10/2008	4
54	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	151.30	151.30	10/2008	10/2008	06/2009	8
55	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	348.16	348.16	09/2007	09/2010	10/2010	1
56	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	220.31	220.31	05/2008	06/2008	12/2008	6
57	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	498.00	498.00	03/2009	03/2009	06/2009	3
58	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	158.06	158.06	08/2005	12/2008	04/2009	4
59	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	155.00	201.66	09/2008	09/2008	06/2009	9
60	ORAI-JHANSI, KM.220- KM.170, N H-25 (U.P.)	340.68	340.68	03/2008	12/2008	12/2009	12
61	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	225.00	225.00	07/2008	12/2008	06/2009	6
62	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	221.82	221.82	11/2008	11/2008	06/2009	7

63	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	360.34	360.34	02/2008	02/2008	06/2008	4
64	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	227.00	227.00	10/2008	10/2008	06/2009	8
65	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	227.00	227.00	12/2008	12/2008	06/2009	6
66	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	239.00	239.00	10/2008	10/2008	06/2009	8
67	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	451.97	451.97	04/2008	12/2008	08/2009	8
68	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	193.00	193.00	10/2008	10/2008	06/2009	8
69	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	217.00	217.00	10/2008	10/2008	06/2009	8
70	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	242.00	242.00	12/2008	12/2008	06/2009	6
71	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	384.25	447.90	04/2008	06/2008	09/2008	3
72	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	275.00	281.31	02/2010	02/2010	09/2010	7
73	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	212.00	212.00	10/2008	11/2008	06/2009	7
74	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	297.72	359.43	04/2008	12/2008	03/2009	3
75	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	266.00	288.06	08/2007	07/2008	09/2008	2
76	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	440.50	503.66	04/2008	06/2008	09/2008	3
77	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	457.00	530.90	04/2008	05/2008	12/2008	7
78	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	220.00	243.11	04/2008	06/2008	12/2008	6
79	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	311.35	349.59	03/2008	03/2008	06/2008	3
80	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	213.69	213.69	02/2008	06/2008	12/2008	6
81	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	193.09	193.09	03/2008	12/2008	06/2009	6
82	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	399.89	508.50	11/2007	06/2008	09/2008	3
83	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	240.00	240.00	10/2008	03/2009	09/2009	6
84	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	300.00	300.00	10/2008	03/2009	09/2009	6
85	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	291.80	291.80	06/2008	12/2008	06/2009	6

86	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	360.70	380.70	11/2007	06/2008	09/2008	3
87	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308- KM.254, NH-8A	412.78	479.54	11/2007	06/2008	03/2009	9
88	FORBESGANJ-SIMRAHI, KM.230- KM.190, NH-57 (BIHAR)	332.94	332.94	09/2008	12/2008	06/2009	6
89	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	305.00	305.00	06/2008	12/2008	06/2009	6
90	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	239.00	239.00	07/2005	03/2009	09/2009	6
91	PURNEA-FORBESGANJ, KM.309- KM.268, NH-57 (BIHAR)	276.00	276.00	04/2008	08/2008	04/2009	8
92	PURNEA-FORBESGANJ, KM.268- KM.230, NH-57 (BIHAR)	310.00	310.00	04/2008	08/2008	04/2009	8
93	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	340.00	340.00	06/2008	12/2008	06/2009	6
94	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	340.00	340.00	09/2008	12/2008	06/2009	6
95	SIMRAHI-RINGBUND, KM.190- KM.165, NH-57 (BIHAR)	100.50	100.50	04/2008	12/2008	06/2009	6
96	MUZAFFARPUR-MEHSI, KM.520- KM.480, NH-28 (BIHAR)	275.00	275.00	07/2005	03/2009	09/2009	6
97	NALBARI-BIJNI, KM.1040.3- KM.1013, NH-31 (ASSAM)	208.00	208.00	04/2008	12/2008	06/2009	6
98	MAILBANG-LUNDING, KM.83.40- KM.111.00, NH-54 (ASSAM)	199.81	199.81	04/2009	04/2009	12/2009	8
99	MAILBANG-LUNDING, KM.60.50- KM.83.40, NH-54 (ASSAM)	167.64	167.64	11/2008	11/2008	11/2009	12
100	MAILBANG-LUNDING, KM.40.000- KM.60.500, NH-54 (ASSAM)	200.00	200.00	04/2009	04/2009	12/2009	8
101	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	195.00	195.00	06/2008	12/2008	06/2009	6
102	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	237.80	237.80	06/2008	12/2008	06/2009	6
103	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	280.00	280.00	02/2009	02/2009	12/2009	10
104	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	212.00	212.00	09/2007	07/2009	12/2009	5
105	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	196.00	196.00	07/2009	07/2009	12/2009	5
106	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	230.00	230.00	06/2005	12/2008	06/2009	6
107	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	200.00	200.00	06/2008	12/2008	06/2009	6
108	NALBARI-BIJNI, KM.1065- KM.1040.3, NH-31 (ASSAM)	225.00	225.00	06/2008	12/2008	06/2009	6
109	GUWAHATI-NALBARI, KM.1093-	198.16	198.16	04/2008	12/2008	06/2009	6

Number of projects reporting additional delay = 123

Number of projects reporting additional delay = 123

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	23	16560.23	16430.20	17342.83
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	17	13455.85	13455.85	13526.03
6	PETROLEUM	37	55325.62	55325.62	61681.51
7	POWER	62	110136.02	110136.02	112368.46
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	133	37560.11	40497.50	67555.97
10	ROAD TRANSPORT & HIGHWAYS	199	59334.57	59334.57	60165.23
11	SHIPPING & PORTS	6	4812.94	4812.94	4921.34
12	TELECOMMUNICATION	26	9092.40	9092.40	8506.66
13	URBAN DEVELOPMENT	2	14513.00	14513.00	15071.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		515	350324.09	353482.87	390639.86

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	303.17	6/2006 (-) [3/2008]	21 (-) [-]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2157.00	10/2009 (-) [3/2008]	-19 (-) [-]	71 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1810.00	2/2008 (-) [3/2009]	13 (-) [3]	54 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10248.00	12/2008 (-) [12/2009]	12 (-) [12]	49 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	854.90	9/2010 (-) [9/2010]	0 (-) [-]	9 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	15373.07			218 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	36.18	12/2008 (-) [12/2008]	0 (-) [-]	13 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	23.84	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	60.02			21 / 52
COAL								
8.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	999.24	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
9.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	668.12	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
10.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	139.49	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1156.08	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
12.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.49	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
13.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	95.58	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
14.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-)	-0.01 (-)	-	11/2009 (-)	4 (-)	0 / 1

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[287.17]			[3/2010]	[-]	
15.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	494.94	3/2010 (-) [3/2010]	0 (-) [-]	1 / 11
16.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	497.20	3/2010 (-) [3/2010]	0 (-) [-]	4 / 12
17.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	458.25	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (341.63) [471.66]	0.00 (130.03)	94.84	3/2011 (-) [3/2011]	0 (-) [-]	1 / 2
20.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	44.43	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	26.90	3/2012 (-) [3/2012]	0 (-) [-]	2 / 4
22.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	12.84	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
24.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.10	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
25.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	9.64	3/2013 (-) [3/2013]	0 (-) [-]	0 / 7
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	8.68	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	33.74	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
28.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.74	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2
29.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
30.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	180.35	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			16560.23 (-) [17342.83]	782.60 (-)	4968.65			56 / 172
<u>MINES</u>								
31.	SECOND PHASE	10/2004	4091.51	0.00	1309.15	12/2008	0	25 / 111

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXPANSION OF NALCO	(-)	(-) [4091.51]	(-)		(-) [12/2008]	(-) [-]	
Total :			4091.51 (-) [4091.51]	0.00 (-)	1309.15			25 / 111
<u>STEEL</u>								
32.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	111.61	1/2007 (-) [7/2008]	18 (-) [4]	4 / 10
33.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	35.29	5/2008 (-) [7/2008]	2 (-) [-]	1 / 2
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	350.59	9/2007 (-) [7/2008]	10 (-) [4]	6 / 7
35.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	27.40	3/2008 (-) [10/2008]	7 (-) [1]	1 / 3
36.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	13.73	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
37.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	6.78	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
38.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	6.08	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
39.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	0.63	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
40.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	16.88	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
41.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
42.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	17.02	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
43.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
44.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	28.98	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
45.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	-	8/2009 (-) [10/2009]	2 (-) [2]	0 / 0
46.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [2/2010]	4 (-) [-]	0 / 126

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
47.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
48.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	273.62	12/2006 (-) [-]	- (-) [-]	0 / 21
Total :			13455.85 (-) [13526.03]	70.18 (-)	1396.61			14 / 189

PETROLEUM

49.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	104.33	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
50.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	734.67	12/2006 (-) [2/2008]	14 (-) [-]	0 / 0
51.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	2108.34	1/2008 (-) [3/2008]	2 (-) [-]	0 / 0
52.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	683.82	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
53.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	1081.26	3/2006 (1/2008) [3/2008]	24 (2) [-]	0 / 0
54.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1064.17	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
55.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	1059.70	7/2005 (3/2008) [4/2008]	33 (1) [-]	9 / 10
56.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	875.16	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
57.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	366.29	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
58.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1894.01	5/2006 (-) [6/2008]	25 (-) [3]	13 / 45
59.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	648.79	7/2007 (-) [6/2008]	11 (-) [2]	6 / 13
60.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	68.12	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
61.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1264.47	4/2005 (-) [8/2008]	40 (-) [6]	64 / 72
62.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	156.41	12/2006 (-) [10/2008]	22 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
63.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	28.74	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
65.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	333.54	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
66.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	154.31	3/2008 (12/2009) [12/2008]	9 (-12) [-]	0 / 0
67.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	39.39	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
68.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.39	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
69.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
70.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	1.71	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
71.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
72.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	283.16	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
73.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	3269.92	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
74.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	5.86	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
75.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	553.43	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
76.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	41.76	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
77.	RESIDUE UPGRADATION & MS/HSD QUANTITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	351.43	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
78.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	337.82	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
79.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [3248.78]	0.00 (-)	-	3/2010 (8/2010) [3/2010]	0 (-5) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
80.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	0.95	3/2010 (3/2012) [3/2010]	0 (-24) [-]	0 / 0
81.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [4/2010]	-1 (-) [-]	0 / 0
82.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	26.53	4/2009 (-) [5/2010]	13 (-) [13]	0 / 0
83.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	237.71	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
84.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	499.65	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
85.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	132.47	5/2007 (-) [-]	- (-) [-]	0 / 0
Total :			55325.62 (-) [61681.51]	6355.89 (-)	18565.26			107 / 224

POWER

86.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3947.40	5/2007 (-) [2/2008]	9 (-) [-]	49 / 57
87.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [291.55]	82.80 (-)	205.05	5/2008 (-) [3/2008]	-2 (-) [-]	14 / 21
88.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [310.79]	38.99 (-)	278.00	7/2006 (-) [3/2008]	20 (-) [1]	11 / 13
89.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2448.52	2/2007 (-) [3/2008]	13 (-) [-]	26 / 41
90.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [280.14]	49.62 (-)	205.41	3/2008 (-) [3/2008]	0 (-) [-]	9 / 14
91.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [200.81]	1.60 (-)	188.64	11/2007 (-) [3/2008]	4 (-) [-]	11 / 19
92.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [2208.49]	753.70 (-)	2096.34	2/2007 (-) [3/2008]	13 (-) [-]	20 / 23
93.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [664.02]	67.57 (-)	504.97	12/2007 (-) [3/2008]	3 (-) [-]	4 / 18
94.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [653.92]	52.02 (-)	626.01	8/2007 (-) [3/2008]	7 (-) [-]	7 / 12

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [107.53]	-6.20 (-)	101.92	12/2007 (-) [3/2008]	3 (-) [1]	17 / 19
96.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	445.35	3/2008 (-) [5/2008]	2 (-) [2]	10 / 17
97.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	320.53	6/2008 (-) [6/2008]	0 (-) [-]	3 / 22
98.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [455.71]	-8.31 (-)	439.64	10/2007 (-) [6/2008]	8 (-) [3]	9 / 18
99.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	75.89	9/2008 (-) [10/2008]	1 (-) [-]	11 / 22
100.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	941.10	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
101.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	160.81	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
102.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1914.34	4/2009 (-) [4/2009]	0 (-) [-]	19 / 39
103.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	177.52	4/2009 (-) [4/2009]	0 (-) [-]	6 / 19
104.	SYSTEM STRENGTENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	21.83	5/2009 (-) [5/2009]	0 (-) [-]	3 / 20
105.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	261.79	6/2009 (-) [6/2009]	0 (-) [-]	5 / 18
106.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	589.72	9/2007 (-) [6/2009]	21 (-) [-]	10 / 35
107.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
108.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	2.79	6/2009 (-) [6/2009]	0 (-) [-]	2 / 20
109.	SYSTEM STRENGTHENING-VII	5/2005 (-)	279.30 (-)	60.84 (-)	144.49	7/2009 (-)	0 (-)	6 / 17

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	OF SOUTHERN REGION (248 CKM)		[340.14]			[7/2009]	[-]	
110.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	0.35	7/2009 (-) [7/2009]	0 (-) [-]	3 / 21
111.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	89.73	6/2008 (-) [9/2009]	15 (-) [-]	5 / 18
112.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1264.99	9/2009 (-) [9/2009]	0 (-) [-]	10 / 30
113.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	54.12	10/2009 (-) [10/2009]	0 (-) [-]	7 / 20
114.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	38.65	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
115.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4469.23	12/2009 (-) [12/2009]	0 (-) [-]	34 / 56
116.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	589.04	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
117.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
118.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.14	1/2010 (-) [1/2010]	0 (-) [-]	1 / 22
119.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	591.12	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
120.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	236.01	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
121.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	68.63	7/2010 (-) [7/2010]	0 (-) [-]	1 / 20
122.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	296.05	11/2009 (-) [8/2010]	9 (-) [-]	0 / 0
123.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	135.39	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
124.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	347.78	8/2010 (-) [8/2010]	0 (-) [-]	11 / 26
125.	CHAMERA HYDRO	8/2005	1405.63	0.00	376.16	8/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT STAGE-III 231 MW	(-)	(-) [1405.63]	(-)		(-) [8/2010]	(-) [-]	
126.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	209.64	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0
127.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.89	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
128.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	736.58	10/2010 (-) [10/2010]	0 (-) [-]	9 / 39
129.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	370.77	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
130.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	2010.78	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
131.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	650.57	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
132.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	2073.85	11/2010 (-) [2/2011]	3 (-) [-]	14 / 51
133.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	122.46	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
134.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	651.15	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
135.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5103.39]	0.00 (-)	318.57	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
136.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [5/2011]	- (-) [-]	0 / 0
137.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	203.25	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
138.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	205.41	7/2010 (-) [12/2011]	17 (-) [-]	0 / 0
139.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	203.84	1/2012 (-) [1/2012]	0 (-) [-]	3 / 8
140.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1867.39	9/2010 (-) [1/2012]	16 (-) [-]	2 / 11
141.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	157.46	3/2013 (-) [3/2013]	0 (-) [-]	5 / 31
142.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	30.63	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
143.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	466.89	12/2007 (-) [-]	- (-) [-]	10 / 20
144.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2898.90	12/2007 (-) [-]	- (-) [-]	36 / 40
145.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
146.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	709.77	6/2006 (-) [-]	- (-) [-]	29 / 37
147.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [-]	- (-) [-]	0 / 0
Total :			110136.02 (-) [112368.46]	2232.44 (-)	38609.29			466 / 1224
<u>HEALTH & FW</u>								
148.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	337.29	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	337.29			7 / 16
<u>RAILWAYS</u>								
149.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	145.51	- (-) [2/2008]	- (-) [-]	0 / 0
150.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	425.88	- (-) [2/2008]	- (-) [-]	0 / 0
151.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [2/2008]	- (-) [-]	0 / 0
152.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [816.40]	591.40 (493.40)	417.58	3/2001 (-) [3/2008]	84 (-) [1]	0 / 0
153.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
154.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	4/1998 (-)	47.12 (-) [102.20]	55.08 (-)	94.79	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
155.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	136.72	- (-) [3/2008]	- (-) [-]	0 / 0
156.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	242.75	12/1999 (-) [3/2008]	99 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
157.	THANE-TURBHE- NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	385.85	3/2000 (-) [3/2008]	96 (-) [-]	0 / 0
158.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [3/2008]	- (-) [-]	0 / 0
159.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	496.80	- (-) [3/2008]	- (-) [-]	0 / 0
160.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [117.31]	10.67 (10.67)	119.66	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
161.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [3/2008]	156 (-) [-]	0 / 0
162.	GUNTUR-GUNTAKAL- KOLLURU- DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	546.28	- (-) [3/2008]	- (-) [-]	0 / 0
163.	Jafrabad-Utratia Phase-II	4/2000 (-)	64.20 (-) [100.42]	36.22 (-)	86.12	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
164.	Obulavaripalle- Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	53.89	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
165.	KUMARGHAT- AGARTALA	4/1996 (-)	575.00 (-) [750.00]	175.00 (-)	789.42	3/2007 (-) [5/2008]	14 (-) [2]	0 / 0
166.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	713.55	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
167.	KHURDA ROAD- BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	62.31	- (-) [6/2008]	- (-) [-]	0 / 0
168.	MACHERLA- NALGONDA	7/1998 (-)	125.00 (-) [250.38]	125.38 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
169.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [479.00]	234.26 (-)	199.66	- (-) [9/2008]	- (-) [-]	0 / 0
170.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	116.24	- (-) [10/2008]	- (-) [-]	0 / 0
171.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	87.21	- (-) [11/2008]	- (-) [-]	0 / 0
172.	TAHANJAVUR- VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	342.62	- (-) [11/2008]	- (-) [9]	0 / 0
173.	LANJHIGARH ROAD- JUNAGARH	4/1993 (-)	100.00 (119.29) [142.98]	42.98 (23.69)	49.48	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
174.	AJMER-PHULERA- RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.60]	364.60 (-)	390.09	3/2008 (-) [12/2008]	9 (-) [4]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
175.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	59.24	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
176.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	192.52	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
177.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	98.61	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
178.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [224.01]	68.27 (59.65)	88.37	2/2009 (-) [2/2009]	0 (-) [4]	0 / 0
179.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	68.36	3/2008 (-) [2/2009]	11 (-) [2]	0 / 0
180.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	192.26	- (-) [3/2009]	- (-) [-]	0 / 0
181.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [456.00]	262.22 (-)	205.26	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
182.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	70.67	- (-) [3/2009]	- (-) [-]	0 / 0
183.	Vallarpadma-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	60.69	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
184.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	4.30	- (-) [3/2009]	- (-) [-]	0 / 0
185.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	249.29	- (-) [3/2009]	- (-) [-]	0 / 0
186.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	63.94	12/2008 (-) [4/2009]	4 (-) [4]	0 / 0
187.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	77.44	- (-) [5/2009]	- (-) [-]	0 / 0
188.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	532.61	- (-) [6/2009]	- (-) [-]	0 / 0
189.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.45	- (-) [6/2009]	- (-) [-]	0 / 0
190.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	168.56	- (-) [6/2009]	- (-) [9]	0 / 0
191.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	222.46	5/2008 (-) [6/2009]	13 (-) [3]	0 / 0
192.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	299.75	3/1996 (-) [9/2009]	162 (-) [7]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
193.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [499.40]	197.76 (-)	100.51	- (-) [9/2009]	- (-) [-]	0 / 0
194.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	860.79	3/2003 (-) [12/2009]	81 (-) [12]	0 / 0
195.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	88.75	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
196.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	198.12	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
197.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	256.26	- (-) [12/2009]	- (-) [-]	0 / 0
198.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	161.28	- (-) [12/2009]	- (-) [-]	0 / 0
199.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [607.00]	469.00 (-)	98.41	- (-) [12/2009]	- (-) [-]	0 / 0
200.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	183.62	12/2008 (-) [12/2009]	12 (-) [9]	0 / 0
201.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	22.61	12/2007 (-) [3/2010]	27 (-) [12]	0 / 0
202.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	1097.06	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
203.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	58.90	4/2003 (-) [3/2010]	83 (-) [12]	0 / 0
204.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	326.20	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
205.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	25.45	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
206.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4352.48	3/2001 (-) [12/2011]	129 (-) [-]	0 / 0
207.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	880.60	4/2008 (-) [3/2012]	47 (-) [48]	0 / 0
208.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.10	- (-) [-]	- (-) [-]	0 / 0
209.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	135.86	- (-) [-]	- (-) [-]	0 / 0
210.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
211.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
212.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
213.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	79.19	2/2010 (-) [-]	- (-) [-]	0 / 0
214.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	102.88	3/2004 (-) [-]	- (-) [-]	0 / 0
215.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	74.01	- (-) [-]	- (-) [-]	0 / 0
216.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	247.42	- (-) [-]	- (-) [-]	0 / 0
217.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
218.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	148.54	- (-) [-]	- (-) [-]	0 / 0
219.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	43.47	- (-) [-]	- (-) [-]	0 / 0
220.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	39.76	- (-) [-]	- (-) [-]	0 / 0
221.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
222.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [238.56]	47.75 (-)	0.48	- (-) [-]	- (-) [-]	0 / 0
223.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	175.80	6/1999 (-) [-]	- (-) [-]	0 / 0
224.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
225.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	192.65	3/2005 (-) [-]	- (-) [-]	0 / 0
226.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
227.	TANUR (KUTTIPIRAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.16	- (-) [-]	- (-) [-]	0 / 0
228.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	261.78	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
229.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	397.98	- (-) [-]	- (-) [-]	0 / 0
230.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
231.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
232.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [128.41]	35.78 (-)	60.27	- (-) [-]	- (-) [-]	0 / 0
233.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	20.71	- (-) [-]	- (-) [-]	0 / 0
234.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	90.32	- (-) [-]	- (-) [-]	0 / 0
235.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
236.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.43	- (-) [-]	- (-) [-]	0 / 0
237.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	161.87	3/2006 (-) [-]	- (-) [-]	0 / 0
238.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
239.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	346.89	7/2005 (-) [-]	- (-) [-]	0 / 0
240.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	77.20	- (-) [-]	- (-) [-]	0 / 0
241.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	101.71	3/2003 (-) [-]	- (-) [-]	0 / 0
242.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.62	- (-) [-]	- (-) [-]	0 / 0
243.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
244.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
245.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	-	- (-) [-]	- (-) [-]	0 / 0
246.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	16.94	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
247.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
248.	KUTTIIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	181.36	- (-) [-]	- (-) [-]	0 / 0
249.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	308.21	- (-) [-]	- (-) [-]	0 / 0
250.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	168.09	- (-) [-]	- (-) [-]	0 / 0
251.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
252.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.00	3/2007 (-) [-]	- (-) [-]	0 / 0
253.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
254.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	68.24	- (-) [-]	- (-) [-]	0 / 0
255.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
256.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	76.33	3/1998 (-) [-]	- (-) [-]	0 / 0
257.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
258.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	7.98	- (-) [-]	- (-) [-]	0 / 0
259.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	213.49	3/2006 (-) [-]	- (-) [-]	0 / 0
260.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [625.30]	216.30 (216.54)	588.04	6/2007 (-) [-]	- (-) [-]	0 / 0
261.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	137.63	- (-) [-]	- (-) [-]	0 / 0
262.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [312.42]	132.42 (-)	427.71	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
263.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	91.69	3/2002 (-) [-]	- (-) [-]	0 / 0
264.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.20	2/2015 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
265.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	170.93	- (-) [-]	- (-) [-]	0 / 0
266.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
267.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	242.93	- (-) [-]	- (-) [-]	0 / 0
268.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	64.05	- (-) [-]	- (-) [-]	0 / 0
269.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
270.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
271.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
272.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [576.27]	327.83 (-)	308.49	- (-) [-]	- (-) [-]	0 / 0
273.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
274.	Madurai-Dindigul	4/2003 (-)	73.19 (-) [128.56]	55.37 (-)	87.12	- (-) [-]	- (-) [-]	0 / 0
275.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
276.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.42	- (-) [-]	- (-) [-]	0 / 0
277.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [138.01]	8.27 (-)	25.77	3/2006 (-) [-]	- (-) [-]	0 / 0
278.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	393.12	3/1994 (-) [-]	- (-) [-]	0 / 0
279.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [450.00]	412.32 (-)	158.05	- (-) [-]	- (-) [-]	0 / 0
280.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.84	2/2006 (-) [-]	- (-) [-]	0 / 0
281.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	341.88	3/2004 (-) [-]	- (-) [-]	0 / 0
Total :			37560.11 (-) [67555.97]	29995.86 (-)	27231.26			0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ROAD TRANSPORT & HIGHWAYS								
282.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	395.65	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
283.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	364.24	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0
284.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	325.28	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
285.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	343.22	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0
286.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	371.40	8/2004 (-) [3/2008]	43 (-) [-]	0 / 0
287.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.82	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
288.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.36	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
289.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	283.64	12/2003 (-) [3/2008]	51 (-) [1]	0 / 0
290.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.43	1/2004 (-) [3/2008]	50 (-) [-]	0 / 0
291.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	143.93	5/2004 (-) [3/2008]	46 (-) [-]	0 / 0
292.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	391.70	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
293.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	310.96	7/2004 (-) [4/2008]	45 (-) [2]	0 / 0
294.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	293.98	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
295.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	226.68	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
296.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	618.07	3/2005 (-) [4/2008]	37 (-) [1]	0 / 0
297.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [5/2008]	12 (-) [-]	0 / 0
298.	PARADIP PORT, KM.77,	4/2000	428.00	0.00	355.70	2/2007	15	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-5A (ORISSA)	(-)	(-) [428.00]	(-)		(-) [5/2008]	(-) [-]	
299.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	263.62	2/2008 (-) [6/2008]	4 (-) [4]	0 / 0
300.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	295.30	1/2009 (-) [6/2008]	-7 (-) [-]	0 / 0
301.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	253.20	6/2004 (-) [6/2008]	48 (-) [-]	0 / 0
302.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	160.97	10/2003 (-) [6/2008]	56 (-) [4]	0 / 0
303.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	247.94	3/2008 (-) [6/2008]	3 (-) [3]	0 / 0
304.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	152.90	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
305.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	161.90	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
306.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	441.91	5/2007 (-) [6/2008]	13 (-) [-]	0 / 0
307.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	440.18	12/2006 (-) [6/2008]	18 (-) [3]	0 / 0
308.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	24.70	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
309.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	495.00	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
310.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	399.05	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
311.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	86.33	8/2004 (-) [9/2008]	49 (-) [-]	0 / 0
312.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	170.90	7/2004 (-) [9/2008]	50 (-) [6]	0 / 0
313.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	213.60	8/2007 (-) [9/2008]	13 (-) [2]	0 / 0
314.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	227.65	4/2008 (-) [9/2008]	5 (-) [3]	0 / 0
315.	JETPUR-BHILADI,	12/2003	399.89	108.61	289.03	11/2007	10	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.117-KM.52.50, NH-8B (GUJARAT)	(-)	(-) [508.50]	(-)		(-) [9/2008]	(-) [3]	
316.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	244.27	11/2007 (-) [9/2008]	10 (-) [3]	0 / 0
317.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	274.96	4/2008 (-) [9/2008]	5 (-) [3]	0 / 0
318.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	237.44	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
319.	TIRUNELVELI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	107.39	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
320.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	326.16	3/2005 (-) [9/2008]	42 (-) [6]	0 / 0
321.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	173.00	3/2008 (-) [10/2008]	7 (-) [4]	0 / 0
322.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	89.52	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
323.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	125.54	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
324.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	182.02	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
325.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	498.50	11/2007 (-) [10/2008]	11 (-) [3]	0 / 0
326.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
327.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	129.31	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
328.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	16.74	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
329.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	136.06	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
330.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	363.50	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
331.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
332.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	86.51	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
333.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	81.23	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
334.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	111.79	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
335.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	98.13	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
336.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	235.21	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
337.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	110.60	12/2004 (-) [12/2008]	48 (-) [6]	0 / 0
338.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	395.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
339.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	324.43	7/2004 (-) [12/2008]	53 (-) [6]	0 / 0
340.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	460.30	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
341.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	217.00	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
342.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	358.50	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
343.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	61.52	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
344.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	192.36	2/2004 (-) [12/2008]	58 (-) [-]	0 / 0
345.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	93.70	5/2008 (-) [12/2008]	7 (-) [6]	0 / 0
346.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	305.04	4/2008 (-) [12/2008]	8 (-) [7]	0 / 0
347.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	156.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
348.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	139.85	4/2008 (-) [12/2008]	8 (-) [6]	0 / 0
349.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	141.90	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
350.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	119.86	2/2008 (-) [12/2008]	10 (-) [6]	0 / 0
351.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	40.08	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
352.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	89.50	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
353.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	284.49	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
354.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	233.90	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
355.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	146.37	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
356.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	96.37	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
357.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	222.94	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
358.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	199.19	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
359.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	28.19	10/2008 (-) [3/2009]	5 (-) [5]	0 / 0
360.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	395.24	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
361.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	50.21	10/2008 (-) [3/2009]	5 (-) [5]	0 / 0
362.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	44.88	3/2008 (-) [3/2009]	12 (-) [3]	0 / 0
363.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	168.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
364.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	162.58	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	146.72	4/2008 (-) [3/2009]	11 (-) [3]	0 / 0
366.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	382.97	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
367.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	202.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
368.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	281.24	11/2007 (-) [3/2009]	16 (-) [9]	0 / 0
369.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	449.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
370.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	137.20	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
371.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	108.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
372.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	268.80	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
373.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	42.56	7/2005 (-) [3/2009]	44 (-) [3]	0 / 0
374.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
375.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	35.74	7/2005 (-) [3/2009]	44 (-) [9]	0 / 0
376.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	48.11	6/2005 (-) [3/2009]	45 (-) [9]	0 / 0
377.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	17.20	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
378.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	59.98	8/2005 (-) [4/2009]	44 (-) [4]	0 / 0
379.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	123.48	4/2008 (-) [4/2009]	12 (-) [8]	0 / 0
380.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	120.20	4/2008 (-) [4/2009]	12 (-) [8]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
381.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	340.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
382.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	38.84	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
383.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	77.62	9/2008 (-) [6/2009]	9 (-) [6]	0 / 0
384.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	37.37	4/2008 (-) [6/2009]	14 (-) [6]	0 / 0
385.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	44.52	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
386.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	42.86	7/2008 (-) [6/2009]	11 (-) [6]	0 / 0
387.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	68.19	9/2008 (-) [6/2009]	9 (-) [6]	0 / 0
388.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	55.19	11/2008 (-) [6/2009]	7 (-) [7]	0 / 0
389.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	47.77	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
390.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	38.35	4/2008 (-) [6/2009]	14 (-) [6]	0 / 0
391.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	122.40	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
392.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	102.82	12/2008 (-) [6/2009]	6 (-) [6]	0 / 0
393.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	25.51	9/2008 (-) [6/2009]	9 (-) [9]	0 / 0
394.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	116.03	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
395.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	22.85	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
396.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	122.77	10/2008 (-) [6/2009]	8 (-) [8]	0 / 0
397.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	112.78	5/2008 (-) [6/2009]	13 (-) [6]	0 / 0
398.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28	12/2003 (-)	217.00 (-)	0.00 (-)	141.68	10/2008 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(UTTAR PRADESH)		[217.00]			[6/2009]	[8]	
399.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	45.00	6/2005 (-) [6/2009]	48 (-) [6]	0 / 0
400.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	39.52	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
401.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	131.51	10/2008 (-) [6/2009]	8 (-) [8]	0 / 0
402.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [6/2009]	8 (-) [8]	0 / 0
403.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	72.34	10/2008 (-) [6/2009]	8 (-) [8]	0 / 0
404.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	128.88	10/2008 (-) [6/2009]	8 (-) [7]	0 / 0
405.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	143.72	10/2008 (-) [6/2009]	8 (-) [7]	0 / 0
406.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	181.41	10/2009 (-) [6/2009]	-4 (-) [-]	0 / 0
407.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	78.99	3/2009 (-) [6/2009]	3 (-) [3]	0 / 0
408.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	58.49	5/2008 (-) [6/2009]	13 (-) [6]	0 / 0
409.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	20.31	7/2005 (-) [6/2009]	47 (-) [2]	0 / 0
410.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	116.90	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
411.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	32.08	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
412.	RAJMARG CHORAHALAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	21.15	10/2008 (-) [6/2009]	8 (-) [8]	0 / 0
413.	SAGAR-RAJMARG CHORAHALAKHNANDON, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [6/2009]	8 (-) [8]	0 / 0
414.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
415.	RINGBUNDS-	12/2003	340.00	0.00	135.18	6/2008	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	(-)	(-) [340.00]	(-)		(-) [6/2009]	(-) [6]	
416.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [6/2009]	8 (-) [8]	0 / 0
417.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	66.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
418.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
419.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
420.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	58.39	9/2007 (-) [6/2009]	21 (-) [6]	0 / 0
421.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	75.02	6/2008 (-) [6/2009]	12 (-) [6]	0 / 0
422.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	68.14	3/2008 (-) [6/2009]	15 (-) [6]	0 / 0
423.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	18.07	4/2008 (-) [6/2009]	14 (-) [6]	0 / 0
424.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	26.57	4/2008 (-) [6/2009]	14 (-) [6]	0 / 0
425.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	149.16	12/2008 (-) [6/2009]	6 (-) [6]	0 / 0
426.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	241.40	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
427.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	219.20	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
428.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	194.88	4/2008 (-) [8/2009]	16 (-) [8]	0 / 0
429.	Hyderabad-Bangalore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	38.87	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
430.	Hyderabad-Bangalore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	50.60	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
431.	Hyderabad-Bangalore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	46.18	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
432.	Hyderabad-Bangalore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	43.52	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
433.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	83.56	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
434.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	100.89	10/2008 (-) [9/2009]	11 (-) [6]	0 / 0
435.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	57.18	7/2005 (-) [9/2009]	50 (-) [6]	0 / 0
436.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	83.32	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
437.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	60.00	7/2005 (-) [9/2009]	50 (-) [6]	0 / 0
438.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	100.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
439.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	52.70	10/2008 (-) [9/2009]	11 (-) [6]	0 / 0
440.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	15.72	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
441.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	19.17	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
442.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	263.30	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
443.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	34.49	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
444.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2009]	12 (-) [12]	0 / 0
445.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	63.10	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
446.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	33.86	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
447.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2009]	12 (-) [12]	0 / 0
448.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	134.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
449.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	55.39	3/2008 (-) [12/2009]	21 (-) [12]	0 / 0
450.	HARANGAJO-	12/2003	280.00	0.00	51.03	2/2009	10	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	(-)	(-) [280.00]	(-)		(-) [12/2009]	(-) [10]	
451.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	84.74	3/2008 (-) [12/2009]	21 (-) [12]	0 / 0
452.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [12/2009]	18 (-) [12]	0 / 0
453.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	22.88	9/2007 (-) [12/2009]	27 (-) [5]	0 / 0
454.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	20.45	7/2009 (-) [12/2009]	5 (-) [5]	0 / 0
455.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	84.59	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
456.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [12/2009]	8 (-) [8]	0 / 0
457.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.45	4/2004 (-) [12/2009]	68 (-) [12]	0 / 0
458.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2009]	40 (-) [-]	0 / 0
459.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	26.81	5/2008 (-) [12/2009]	19 (-) [12]	0 / 0
460.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.10	4/2009 (-) [12/2009]	8 (-) [8]	0 / 0
461.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	123.30	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
462.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	16.47	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
463.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	83.71	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
464.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	15.91	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
465.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	33.02	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
466.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	36.05	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
467.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	0.56	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
468.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.54	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
469.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
470.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	37.36	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
471.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	34.20	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
472.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
473.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
474.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	33.74	2/2010 (-) [9/2010]	7 (-) [7]	0 / 0
475.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	7.11	9/2007 (-) [10/2010]	37 (-) [1]	0 / 0
476.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	-	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
477.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [-]	- (-) [-]	0 / 0
478.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [-]	- (-) [-]	0 / 0
479.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
480.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.28	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			59334.57 (-) [60165.23]	830.66 (-)	27883.13			0 / 0
SHIPPING & PORTS								
481.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	129.62	2/2004 (-) [6/2008]	52 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
482.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	21.12	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
483.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	412.48	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
484.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.65	6/2007 (1/2009) [1/2009]	19 (0) [5]	0 / 0
485.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.50	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
486.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4921.34]	108.40 (-)	925.86			0 / 0
<u>TELECOMMUNICATION</u>								
487.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	355.46	3/2006 (-) [2/2008]	23 (-) [-]	0 / 0
488.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	67.15	6/2007 (-) [2/2008]	8 (-) [-]	0 / 0
489.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
490.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [2/2008]	26 (-) [-]	0 / 0
491.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	75.71	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
492.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
493.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	310.06	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
494.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
495.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [2/2008]	27 (-) [-]	0 / 0
496.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
497.	CONVERGENT BILLING AND CRM FOR MTNL	12/2005 (-)	249.00 (-)	0.00 (-)	51.13	2/2007 (-)	13 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(DELHI)		[249.00]			[3/2008]	[-]	
498.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	88.81	10/2007 (-) [3/2008]	5 (-) [-]	0 / 0
499.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	128.56	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
500.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	5.57	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
501.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	235.97	5/2006 (-) [-]	- (-) [-]	0 / 0
502.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
503.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [-]	- (-) [-]	0 / 0
504.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
505.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
506.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	36.00	12/2005 (-) [-]	- (-) [-]	0 / 0
507.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
508.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [-]	- (-) [-]	0 / 0
509.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	148.00	6/2005 (-) [-]	- (-) [-]	0 / 0
510.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
511.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	86.91	10/2007 (-) [-]	- (-) [-]	0 / 0
512.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	200.84	5/2006 (-) [-]	- (-) [-]	0 / 0
Total :			9092.40 (-) [8506.66]	-585.74 (-)	3258.75			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
URBAN DEVELOPMENT								
513.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	2726.45	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
514.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	2726.45			0 / 7
WATER RESOURCES								
515.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	34.18	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	34.18			0 / 0
All India :			350324.09 (-) [390639.85]	40315.76 (-)	142678.97			914 / 2376
NIC-MoS&PI(IPMD) [2/2008]								