

**Sector-Wise number of on going projects in October, 2004**

| Sl. No. | Sector                    | Projects on Monitor |
|---------|---------------------------|---------------------|
| 1.      | RAILWAYS                  | 132                 |
| 2.      | ROAD TRANSPORT & HIGHWAYS | 80                  |
| 3.      | POWER                     | 49                  |
| 4.      | PETROLEUM                 | 26                  |
| 5.      | TELECOMMUNICATION         | 9                   |
| 6.      | ATOMIC ENERGY             | 6                   |
| 7.      | SHIPPING & PORTS          | 5                   |
| 8.      | STEEL                     | 3                   |
| 9.      | COAL                      | 2                   |
| 10.     | FERTILISERS               | 2                   |
| 11.     | HEALTH & FW               | 2                   |
| 12.     | URBAN DEVELOPMENT         | 1                   |
| 13.     | WATER RESOURCES           | 1                   |
| Total   |                           | 318                 |

**Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005**

| Sl. No.                                     | Project Name                                              | Original Cost (Rs.Crore) | Original Date of Commissioning | Cumulative Expenditure (Rs.Crore) |
|---------------------------------------------|-----------------------------------------------------------|--------------------------|--------------------------------|-----------------------------------|
| <b><u>April, 2004</u></b>                   |                                                           |                          |                                |                                   |
| <b><u>COAL</u></b>                          |                                                           |                          |                                |                                   |
| 1.                                          | DUDHICHUA (NCL)                                           | 868.93                   | 03/1998                        | 1263.80                           |
| 2.                                          | JHANJRA U.G. (ECL)                                        | 184.55                   | 03/1994                        | 363.08                            |
| 3.                                          | NIGAH I OC EXPANSION(NCL)                                 | 1846.49                  | 03/2004                        | 1370.64                           |
| 4.                                          | JHARKHAND OC(CCL)                                         | 110.89                   | 03/2004                        | 63.30                             |
| <b><u>May, 2004</u></b>                     |                                                           |                          |                                |                                   |
| <b><u>STEEL</u></b>                         |                                                           |                          |                                |                                   |
| 5.                                          | PIG IRON PLANT (NMDC)                                     | 298.68                   | 10/2004                        | 26.12                             |
| 6.                                          | LONG RAIL FACILITIES IN R&S MILL (SAIL)                   | 320.00                   | 08/2004                        | 226.04                            |
| <b><u>PETROLEUM</u></b>                     |                                                           |                          |                                |                                   |
| 7.                                          | MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)               | 336.07                   | 04/2004                        | 235.80                            |
| 8.                                          | HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)                   | 2936.00                  | 09/2004                        | 2400.00                           |
| 9.                                          | HYDROTREATER AT DIGBOI REF. (IOCL)                        | 343.00                   | 05/2002                        | 354.28                            |
| <b><u>RAILWAYS</u></b>                      |                                                           |                          |                                |                                   |
| 10.                                         | JAMMU-TAWI UDHAMPUR NEW LINE (NR)                         | 50.00                    | 03/1994                        | 483.00                            |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                           |                          |                                |                                   |
| 11.                                         | BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)  | 202.88                   | 05/2004                        | 179.70                            |
| 12.                                         | AHMEDABAD-VADODARA EXPRESSWAY(GQ)                         | 128.40                   | 12/1991                        | 700.28                            |
| <b><u>SHIPPING &amp; PORTS</u></b>          |                                                           |                          |                                |                                   |
| 13.                                         | ACQ.N. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO | 457.78                   | 09/2004                        | 448.07                            |
| <b><u>June, 2004</u></b>                    |                                                           |                          |                                |                                   |
| <b><u>RAILWAYS</u></b>                      |                                                           |                          |                                |                                   |
| 14.                                         | DIPU (DHANSIRI) TO KARONG (NEFR),NL                       | 800.00                   | -NA-                           | 0.02                              |
| <b><u>July, 2004</u></b>                    |                                                           |                          |                                |                                   |

|     |                                                      |         |         |         |
|-----|------------------------------------------------------|---------|---------|---------|
|     | <b><u>RAILWAYS</u></b>                               |         |         |         |
| 15. | UDHNA-JALGAON(RE)                                    | 124.39  | 03/2002 | 108.90  |
| 16. | LUNI-BARMER-MUNABAO(GC),(NWR)                        | 240.00  | -NA-    | 293.26  |
|     | <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b>          |         |         |         |
| 17. | NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)                 | 138.65  | 12/2003 | 86.64   |
| 18. | NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27           | 100.36  | 06/2001 | 281.11  |
|     | <b><u>August, 2004</u></b>                           |         |         |         |
|     | <b><u>PETROLEUM</u></b>                              |         |         |         |
| 19. | VISAKH-SECNDERABAD LPG(GAIL)                         | 490.65  | 08/2003 | 415.97  |
| 20. | REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)            | 2360.38 | 07/2003 | 2144.86 |
|     | <b><u>POWER</u></b>                                  |         |         |         |
| 21. | NATHPA JHAKRI H.E.P. (NJPC)                          | 1678.02 | 04/1996 | 7905.35 |
|     | <b><u>September, 2004</u></b>                        |         |         |         |
|     | <b><u>MINES</u></b>                                  |         |         |         |
| 22. | EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)           | 2061.98 | 05/2002 | 1593.05 |
|     | <b><u>October, 2004</u></b>                          |         |         |         |
|     | <b><u>PETROLEUM</u></b>                              |         |         |         |
| 23. | LINEAR ALKYL BENZENE (IOCL)                          | 1248.00 | 03/2004 | 945.85  |
|     | <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b>          |         |         |         |
| 24. | GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)  | 164.25  | 05/2004 | 159.22  |
| 25. | MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4) | 332.00  | 12/2004 | 544.20  |
| 26. | NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)          | 143.20  | 12/2003 | 147.14  |
|     | <b><u>TELECOMMUNICATION</u></b>                      |         |         |         |
| 27. | 2NT & 3RD GENERATION MOBILE COMMUNICATION            | 147.00  | 03/2006 | 29.30   |

## Summary of projects on Flash Report for the month of October, 2004

### I. Projects Added/ Completed/ Dropped/ Frozen

|                                                                 |     |
|-----------------------------------------------------------------|-----|
| Number of Projects in Previous Month :                          | 315 |
| Number of Projects Completed/Dropped/Frozen in Previous Month : | 1   |
| Number of Projects Completed/Dropped/Frozen in Current Month :  | 5   |
| Number of Projects Added in Current Month :                     | 9   |
| Number of Projects in Current Month :                           | 318 |

### II. Project Status

| With Respect to        | Number of Projects |       |             |                               |             |       | Delay (%) |
|------------------------|--------------------|-------|-------------|-------------------------------|-------------|-------|-----------|
|                        | Delayed            | Ahead | On Schedule | Without ODC but DOC available | Without DOC | Total |           |
| <b>Original</b>        | 132                | 19    | 65          | 17                            | 85          | 318   | 42        |
| <b>Latest Approved</b> | 130                | 19    | 67          | 17                            | 85          | 318   | 41        |

### III. Project Cost

| With Respect to | Number of Projects | Cost       |             | Expenditure | % Expenditure of Anticipated Cost | Cost Overrun |      |
|-----------------|--------------------|------------|-------------|-------------|-----------------------------------|--------------|------|
|                 |                    | Sanctioned | Anticipated |             |                                   | Rs.Crore     | %    |
| <b>Original</b> | 280                | 184140.32  | 200814.08   | 64135.84    | 31.94                             | 16673.76     | 9.05 |
| <b>Revised</b>  | 38                 | 33687.89   | 35545.22    | 23443.48    | 65.95                             | 1857.33      | 5.51 |
| <b>Total</b>    | 318                | 217828.21  | 236359.30   | 87579.32    | 37.05                             | 18531.09     | 8.51 |

### IV. Milestones (Cumulative due and Achieved)

|                            |             |
|----------------------------|-------------|
| <b>Total</b>               | <b>2150</b> |
| <b>Achieved upto month</b> | <b>916</b>  |

### V. List of projects Completed/ Dropped/ Frozen during current month

| Cost / Expenditure in Rs. Crore             |                                                         |         |          |         |             |         |                   |
|---------------------------------------------|---------------------------------------------------------|---------|----------|---------|-------------|---------|-------------------|
| Sl. No.                                     | Project {Status}                                        | DOA     | Original |         | Anticipated |         | Final Expenditure |
|                                             |                                                         |         | Cost     | DOC     | Cost        | DOC     |                   |
| <b><u>PETROLEUM</u></b>                     |                                                         |         |          |         |             |         |                   |
| 1                                           | LINEAR ALKYL BENZENE (IOCL) {Completed}                 | 05/2001 | 1248.00  | 03/2004 | 1202.00     | 08/2004 | 945.85            |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                         |         |          |         |             |         |                   |
| 2                                           | NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5) {Completed} | 04/2000 | 143.20   | 12/2003 | 143.20      | 09/2004 | 147.14            |
| 3                                           | MAHARASHTRA BORDER-                                     | 04/2000 | 332.00   | 12/2004 | 332.00      | 10/2004 | 544.2             |

|                                 |                                                                 |         |        |         |        |         |        |
|---------------------------------|-----------------------------------------------------------------|---------|--------|---------|--------|---------|--------|
|                                 | BELGAUM (GQ) KM.592-KM.575 (NH-4) {Completed}                   |         |        |         |        |         |        |
| 4                               | GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79) {Completed} | 04/2000 | 164.25 | 05/2004 | 164.25 | 09/2004 | 159.22 |
| <b><u>TELECOMMUNICATION</u></b> |                                                                 |         |        |         |        |         |        |
| 5                               | 2NT & 3RD GENERATION MOBILE COMMUNICATION {Completed}           | 03/2003 | 147.00 | 03/2006 | 147.00 | 06/2006 | 29.3   |

## VI. List of projects added

| Sl. No.                         | Project                                               | DOA     | Cost in Rs. Crore |         |             |         |
|---------------------------------|-------------------------------------------------------|---------|-------------------|---------|-------------|---------|
|                                 |                                                       |         | Original          |         | Anticipated |         |
|                                 |                                                       |         | Cost              | DOC     | Cost        | DOC     |
| <b><u>FERTILISERS</u></b>       |                                                       |         |                   |         |             |         |
| 1                               | TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT | 10/2003 | 249.00            | 06/2006 | 249.00      | 06/2006 |
| <b><u>TELECOMMUNICATION</u></b> |                                                       |         |                   |         |             |         |
| 2                               | NARROW BAND RAS IN 79 SITES                           | 06/2004 | 150.00            | 11/2004 | 150.00      | -NA-    |
| 3                               | IN PROJECT (BSNL)                                     | 10/2003 | 120.00            | 10/2004 | 120.00      | 10/2004 |
| 4                               | BROAD BAND RAS (BSNL)                                 | 07/2004 | 350.00            | 12/2004 | 350.00      | -NA-    |
| 5                               | IP NETWORK WITH ROUTERS (BSNL)                        | 04/2004 | 250.00            | 10/2004 | 250.00      | -NA-    |
| 6                               | ANDHRA PRADESH CMTS (BSNL)                            | 01/2004 | 137.05            | 08/2004 | 130.05      | 06/2004 |
| 7                               | CHENNAI PHASE-III CMTS (BSNL)                         | 05/2003 | 233.21            | 03/2004 | 233.21      | -NA-    |
| 8                               | MANAGED LEASED LINE NETWORK (BSNL)                    | 12/2002 | 210.00            | 01/2004 | 140.00      | -NA-    |
| 9                               | DELHI CDMA IN WLL (MTNL)                              | 06/2004 | 460.28            | 09/2004 | 460.28      | 03/2005 |

## VII. List of projects reporting additional delays during the month w.r.t. the previous month

| Sl. No.                 | Project Name                                | Cost (Rs.Crore) |             | Date of Commissioning |                |            | Delay (in months) |
|-------------------------|---------------------------------------------|-----------------|-------------|-----------------------|----------------|------------|-------------------|
|                         |                                             | Original        | Anticipated | Original              | Previous Month | This Month |                   |
| <b><u>COAL</u></b>      |                                             |                 |             |                       |                |            |                   |
| 1                       | BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)       | 176.55          | 176.55      | 03/2008               | 10/2007        | 03/2008    | 5                 |
| <b><u>STEEL</u></b>     |                                             |                 |             |                       |                |            |                   |
| 2                       | REBUILDING OFCOKE OVEN BATTERY NO. 1 (SAIL) | 112.39          | 112.39      | 12/2005               | 03/2005        | 07/2005    | 4                 |
| <b><u>PETROLEUM</u></b> |                                             |                 |             |                       |                |            |                   |
| 3                       | REFINERY MODERNISATION(BPCL)                | 1592.65         | 1831.00     | 09/2003               | 10/2004        | 03/2005    | 5                 |
| 4                       | IOR SCHEME NEELAM(ONGCL)                    | 347.69          | 347.69      | 07/2003               | 10/2004        | 11/2004    | 1                 |
| 5                       | IOR LAKWA-LAKHMANI                          | 345.10          | 345.10      | 03/2007               | 08/2004        | 03/2007    | 31                |
| <b><u>POWER</u></b>     |                                             |                 |             |                       |                |            |                   |
| 6                       | DULHASTI HYDROELECTRIC                      | 183.45          | 4227.92     | 11/1990               | 12/2004        | 03/2005    | 3                 |

|                                             |                                                             |        |        |         |         |         |    |
|---------------------------------------------|-------------------------------------------------------------|--------|--------|---------|---------|---------|----|
|                                             | PROJECT(NHPC)                                               |        |        |         |         |         |    |
| 7                                           | LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW       | 578.62 | 578.62 | 06/2006 | 06/2006 | 12/2008 | 30 |
| <b><u>RAILWAYS</u></b>                      |                                                             |        |        |         |         |         |    |
| 8                                           | KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL) | 258.58 | 402.17 | 03/2000 | 12/2004 | 01/2005 | 1  |
| <b><u>ROAD TRANSPORT &amp; HIGHWAYS</u></b> |                                                             |        |        |         |         |         |    |
| 9                                           | GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)       | 399.75 | 399.75 | 03/2005 | 03/2005 | 12/2005 | 9  |
| 10                                          | KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)       | 332.00 | 332.00 | 03/2004 | 12/2004 | 12/2005 | 12 |
| 11                                          | BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2                  | 452.71 | 452.71 | 03/2005 | 06/2005 | 12/2005 | 6  |
| 12                                          | VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)                | 467.93 | 467.93 | 03/2005 | 03/2005 | 06/2005 | 3  |
| 13                                          | PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)                    | 432.40 | 432.40 | 02/2005 | 02/2005 | 06/2005 | 4  |
| 14                                          | DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)                 | 393.00 | 393.00 | 03/2004 | 12/2004 | 06/2005 | 6  |
| 15                                          | KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)              | 375.00 | 375.00 | 12/2003 | 10/2004 | 12/2004 | 2  |
| 16                                          | AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)              | 367.49 | 367.49 | 03/2005 | 03/2005 | 12/2005 | 9  |
| 17                                          | ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)                 | 348.44 | 348.44 | 03/2005 | 06/2005 | 12/2005 | 6  |
| 18                                          | PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)                   | 350.00 | 350.00 | 12/2004 | 12/2004 | 06/2005 | 6  |
| 19                                          | KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)                 | 495.35 | 495.35 | 03/2005 | 06/2005 | 06/2006 | 12 |
| 20                                          | FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)                   | 372.40 | 372.40 | 07/2004 | 12/2005 | 06/2006 | 6  |
| 21                                          | HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)                 | 286.00 | 286.00 | 07/2004 | 12/2005 | 03/2006 | 3  |
| 22                                          | VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)      | 223.00 | 223.00 | 06/2004 | 05/2005 | 08/2005 | 3  |
| 23                                          | PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145 | 211.00 | 211.00 | 04/2004 | 06/2005 | 08/2005 | 2  |
| 24                                          | SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)                 | 323.62 | 323.62 | 08/2004 | 12/2004 | 12/2005 | 12 |
| 25                                          | LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)             | 272.00 | 272.00 | 12/2003 | 03/2005 | 12/2005 | 9  |
| 26                                          | JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11   | 210.00 | 210.00 | 06/2004 | 12/2004 | 03/2005 | 3  |
| 27                                          | MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)             | 170.00 | 170.00 | 05/2004 | 12/2004 | 01/2005 | 1  |
| 28                                          | BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)         | 227.25 | 227.25 | 02/2004 | 02/2005 | 12/2005 | 10 |
| 29                                          | BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)                | 305.30 | 305.30 | 12/2003 | 12/2004 | 03/2005 | 3  |
| 30                                          | KHURDA-SUNAKHALA (GQ)                                       | 189.68 | 189.68 | 12/2003 | 12/2004 | 12/2005 | 12 |

|    |                                                           |        |        |         |         |         |    |
|----|-----------------------------------------------------------|--------|--------|---------|---------|---------|----|
|    | KM.388-KM.338 (NH-5)                                      |        |        |         |         |         |    |
| 31 | SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)            | 225.00 | 225.00 | 04/2004 | 06/2005 | 06/2006 | 12 |
| 32 | BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)          | 140.85 | 140.85 | 01/2004 | 12/2004 | 12/2005 | 12 |
| 33 | BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA) | 155.00 | 155.00 | 05/2004 | 09/2005 | 12/2005 | 3  |
| 34 | SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)                    | 184.00 | 184.00 | 08/2004 | 11/2004 | 12/2004 | 1  |
| 35 | KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)     | 146.25 | 146.25 | 02/2005 | 02/2005 | 06/2005 | 4  |
| 36 | SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)                 | 600.00 | 600.00 | 05/2004 | 12/2004 | 03/2005 | 3  |
| 37 | CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)                 | 104.00 | 104.00 | 08/2004 | 06/2005 | 12/2005 | 6  |
| 38 | BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)                  | 115.90 | 115.90 | 12/2003 | 03/2005 | 04/2005 | 1  |
| 39 | BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)                 | 279.00 | 279.00 | 02/2004 | 04/2005 | 12/2005 | 8  |
| 40 | AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)           | 320.42 | 320.42 | 03/2005 | 06/2005 | 12/2005 | 6  |
| 41 | HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)              | 180.31 | 175.00 | 12/2003 | 03/2005 | 08/2005 | 5  |
| 42 | SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)                    | 275.58 | 275.58 | 10/2003 | 03/2005 | 06/2005 | 3  |
| 43 | KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)                   | 135.11 | 135.11 | 01/2004 | 12/2004 | 06/2005 | 6  |
| 44 | SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)        | 221.87 | 221.87 | 03/2005 | 12/2005 | 06/2006 | 6  |
| 45 | DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)        | 242.61 | 242.61 | 02/2004 | 03/2005 | 06/2005 | 3  |
| 46 | ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)                   | 283.20 | 283.20 | 11/2004 | 11/2004 | 12/2004 | 1  |
| 47 | PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)                | 324.00 | 324.00 | 12/2003 | 12/2004 | 04/2005 | 4  |
| 48 | ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)               | 143.05 | 143.95 | 01/2004 | 12/2004 | 06/2005 | 6  |
| 49 | DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)          | 206.00 | 206.00 | 11/2004 | 10/2004 | 11/2004 | 1  |
| 50 | DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)           | 130.80 | 130.80 | 12/2003 | 12/2004 | 03/2005 | 3  |
| 51 | SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)             | 171.97 | 171.97 | 02/2004 | 12/2004 | 12/2005 | 12 |
| 52 | BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)                 | 136.45 | 136.45 | 02/2004 | 10/2004 | 12/2004 | 2  |
| 53 | ONGOLE-KAVALI (GQ) KM.291-KM.222                          | 321.41 | 321.41 | 04/2004 | 12/2004 | 06/2005 | 6  |
| 54 | TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)                | 231.90 | 231.90 | 11/2004 | 10/2004 | 02/2005 | 4  |
| 55 | CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)           | 319.21 | 319.21 | 12/2003 | 12/2004 | 06/2005 | 6  |

|                                                                  |                                          |        |        |         |         |         |   |
|------------------------------------------------------------------|------------------------------------------|--------|--------|---------|---------|---------|---|
| 56                                                               | KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5) | 181.00 | 181.00 | 01/2004 | 12/2004 | 03/2005 | 3 |
| 57                                                               | BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5) | 131.33 | 131.33 | 02/2004 | 12/2004 | 03/2005 | 3 |
| <b><u>SHIPPING &amp; PORTS</u></b>                               |                                          |        |        |         |         |         |   |
| 58                                                               | ESTABLISH OF VTS IN GULF, KUTCH          | 165.00 | 165.00 | 12/2005 | 05/2007 | 06/2007 | 1 |
| <b><u>TELECOMMUNICATION</u></b>                                  |                                          |        |        |         |         |         |   |
| 59                                                               | ANDHRA PRADESH CMTS (BSNL)               | 137.05 | 130.05 | 08/2004 | 05/2004 | 06/2004 | 1 |
| <b><i>Number of projects reporting additional delay = 59</i></b> |                                          |        |        |         |         |         |   |

***Sectorwise analysis of projects (Abstract)***

| Sl. No.                   | Sector                    | Number of Projects | Cost (Rs.Crore)   |                 |             |
|---------------------------|---------------------------|--------------------|-------------------|-----------------|-------------|
|                           |                           |                    | Original Approved | Latest Approved | Anticipated |
| 1                         | ATOMIC ENERGY             | 6                  | 27738.32          | 30712.26        | 29885.26    |
| 2                         | COAL                      | 2                  | 376.42            | 376.42          | 359.15      |
| 3                         | FERTILISERS               | 2                  | 599.00            | 758.40          | 758.40      |
| 4                         | STEEL                     | 3                  | 479.44            | 479.44          | 502.12      |
| 5                         | PETROLEUM                 | 26                 | 33565.64          | 33565.64        | 36357.03    |
| 6                         | POWER                     | 49                 | 70990.50          | 75625.12        | 79058.48    |
| 7                         | HEALTH & FW               | 2                  | 140.92            | 691.84          | 691.84      |
| 8                         | RAILWAYS                  | 132                | 36063.48          | 39242.34        | 51968.03    |
| 9                         | ROAD TRANSPORT & HIGHWAYS | 80                 | 21648.09          | 21648.09        | 21553.48    |
| 10                        | SHIPPING & PORTS          | 5                  | 1424.25           | 1424.25         | 1471.60     |
| 11                        | TELECOMMUNICATION         | 9                  | 2190.51           | 2190.51         | 2113.51     |
| 12                        | URBAN DEVELOPMENT         | 1                  | 4860.00           | 10571.00        | 10571.00    |
| 13                        | WATER RESOURCES           | 1                  | 542.90            | 542.90          | 1069.40     |
| <b><i>Grand Total</i></b> |                           | 318                | 200619.47         | 217828.21       | 236359.30   |



## Sector-Wise analysis of projects

| (Units: Cost/Expenditure in Rs.Crore) |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
|---------------------------------------|------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| Sl. No.                               | Name of the Project                                        | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
| <b>ATOMIC ENERGY</b>                  |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 1.                                    | NEW URANIUM ORE PROCESSING MILL                            | 9/2003<br>(-)                       | 343.26<br>(-)<br>[343.26]             | 0.00<br>(-)                            | 25.16                  | 6/2006<br>(-)<br>[6/2006]                              | 0<br>(-)<br>[-]                                                 | 3 / 20                     |
| 2.                                    | TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL) | 1/1991<br>(12/1997)                 | 3447.06<br>(6421.00)<br>[6525.00]     | 3077.94<br>(104.00)                    | 4640.00                | 1/2007<br>(-)<br>[1/2007]                              | 0<br>(-)<br>[-]                                                 | 77 / 103                   |
| 3.                                    | KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA              | 5/2001<br>(-)                       | 4213.00<br>(-)<br>[3282.00]           | -931.00<br>(-)                         | 936.00                 | 10/2009<br>(-)<br>[9/2007]                             | -25<br>(-)<br>[-]                                               | 19 / 76                    |
| 4.                                    | RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA          | 4/2002<br>(-)                       | 3072.00<br>(-)<br>[3072.00]           | 0.00<br>(-)                            | 624.00                 | 2/2008<br>(-)<br>[2/2008]                              | 0<br>(-)<br>[-]                                                 | 21 / 75                    |
| 5.                                    | KUDANKULAM APP (NPCIL)                                     | 12/2001<br>(-)                      | 13171.00<br>(-)<br>[13171.00]         | 0.00<br>(-)                            | 4168.00                | 12/2008<br>(-)<br>[12/2008]                            | 0<br>(-)<br>[-]                                                 | 21 / 119                   |
| 6.                                    | PROTOTYPE FAST BREEDER REACTOR                             | 9/2003<br>(-)                       | 3492.00<br>(-)<br>[3492.00]           | 0.00<br>(-)                            | 90.37                  | 9/2010<br>(-)<br>[9/2010]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| <b>Total :</b>                        |                                                            |                                     | 27738.32<br>(-)<br>[29885.26]         | 2146.94<br>(-)                         | 10483.53               |                                                        |                                                                 | 141 / 393                  |
| <b>COAL</b>                           |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 7.                                    | POOTKI BALIHARI UG                                         | 12/1983<br>(4/1997)                 | 199.87<br>(199.87)<br>[182.60]        | -17.27<br>(-17.27)                     | 172.51                 | 3/1994<br>(3/2000)<br>[3/2007]                         | 156<br>(84)<br>[-]                                              | 2 / 2                      |
| 8.                                    | BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)                      | 10/2003<br>(-)                      | 176.55<br>(-)<br>[176.55]             | 0.00<br>(-)                            | 11.27                  | 3/2008<br>(-)<br>[3/2008]                              | 0<br>(-)<br>[5]                                                 | 0 / 0                      |
| <b>Total :</b>                        |                                                            |                                     | 376.42<br>(-)<br>[359.15]             | -17.27<br>(-)                          | 183.78                 |                                                        |                                                                 | 2 / 2                      |
| <b>FERTILISERS</b>                    |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 9.                                    | NAMRUP PLANT REVAMP(BVFC)                                  | 10/1997<br>(9/2001)                 | 350.00<br>(509.40)<br>[509.40]        | 159.40<br>(0.00)                       | 448.87                 | 5/2001<br>(2/2002)<br>[12/2004]                        | 43<br>(34)<br>[-]                                               | 44 / 79                    |
| 10.                                   | TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT      | 10/2003<br>(6/2006)                 | 249.00<br>(-)<br>[249.00]             | 0.00<br>(-)                            | 11.49                  | 6/2006<br>(-)<br>[6/2006]                              | 0<br>(-)<br>[-]                                                 | 2 / 2                      |
| <b>Total :</b>                        |                                                            |                                     | 599.00<br>(-)<br>[758.40]             | 159.40<br>(-)                          | 460.36                 |                                                        |                                                                 | 46 / 81                    |
| <b>STEEL</b>                          |                                                            |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 11.                                   | REPAIR OF BLAST FURNACE No.4                               | 5/2004<br>(-)                       | 95.64<br>(-)<br>[118.32]              | 22.68<br>(-)                           | 0.61                   | 10/2005<br>(-)<br>[7/2005]                             | -3<br>(-)<br>[-]                                                | 0 / 0                      |
| 12.                                   | REBUILDING OF COKE                                         | 3/2003                              | 112.39                                | 0.00                                   | 29.08                  | 12/2005                                                | -5                                                              | 11 / 19                    |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.        | Name of the Project       | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|----------------|---------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|                | OVEN BATTERY NO. 1 (SAIL) | (-)                                 | (-) [112.39]                          | (-)                                    |                        | (-) [7/2005]                                           | (-) [4]                                                         |                            |
| 13.            | BLOOM CASTER(SAIL)        | 5/2004 (-)                          | 271.41 (-) [271.41]                   | 0.00 (-)                               | 2.06                   | 5/2006 (-) [5/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| <b>Total :</b> |                           |                                     | 479.44 (-) [502.12]                   | 22.68 (-)                              | 31.75                  |                                                        |                                                                 | 11 / 19                    |

**PETROLEUM**

|     |                                                           |             |                       |            |         |                       |             |          |
|-----|-----------------------------------------------------------|-------------|-----------------------|------------|---------|-----------------------|-------------|----------|
| 14. | IOR GANDHAR(ONGCL)                                        | 12/2000 (-) | 609.44 (-) [692.45]   | 83.01 (-)  | 492.71  | 3/2004 (-) [9/2004]   | 6 (-) [-]   | 12 / 12  |
| 15. | SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)                  | 2/2002 (-)  | 352.69 (-) [350.00]   | -2.69 (-)  | 298.09  | 11/2004 (-) [11/2004] | 0 (-) [-]   | 5 / 6    |
| 16. | IOR SCHEME NEELAM(ONGCL)                                  | 1/2001 (-)  | 347.69 (-) [347.69]   | 0.00 (-)   | 298.77  | 7/2003 (-) [11/2004]  | 16 (-) [1]  | 9 / 9    |
| 17. | KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL) | 2/2002 (-)  | 305.60 (-) [266.00]   | -39.60 (-) | 226.94  | 8/2004 (-) [12/2004]  | 4 (-) [-]   | 6 / 8    |
| 18. | DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)             | 8/2001 (-)  | 1483.00 (-) [1705.00] | 222.00 (-) | 974.16  | 8/2004 (-) [2/2005]   | 6 (-) [-]   | 48 / 68  |
| 19. | IMPROVED OIL RECOVERY PROJECT, GELEKI                     | 9/2001 (-)  | 390.09 (-) [390.09]   | 0.00 (-)   | 0.11    | 3/2007 (-) [3/2005]   | -24 (-) [-] | 6 / 6    |
| 20. | INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS               | 4/2003 (-)  | 429.82 (-) [510.37]   | 80.55 (-)  | 20.30   | 3/2005 (-) [3/2005]   | 0 (-) [-]   | 0 / 0    |
| 21. | REFINERY MODERNISATION(BPCL)                              | 12/2000 (-) | 1592.65 (-) [1831.00] | 238.35 (-) | 1391.67 | 9/2003 (-) [3/2005]   | 18 (-) [5]  | 45 / 50  |
| 22. | DEVELOPMENT OF D-I PROSPECT (ONGCL)                       | 9/2002 (-)  | 310.32 (-) [506.52]   | 196.20 (-) | 0.10    | 3/2005 (-) [4/2005]   | 1 (-) [-]   | 0 / 0    |
| 23. | IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR                 | 9/2001 (-)  | 113.90 (-) [113.90]   | 0.00 (-)   | 47.17   | 3/2006 (-) [5/2005]   | -10 (-) [-] | 4 / 6    |
| 24. | MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)                    | 12/2003 (-) | 2792.50 (-) [2792.50] | 0.00 (-)   | 2.52    | 5/2005 (-) [5/2005]   | 0 (-) [-]   | 0 / 0    |
| 25. | PANIPAT REFINERY EXPANSION (IOCL)                         | 8/1999 (-)  | 3365.00 (-) [4233.00] | 868.00 (-) | 1861.07 | 1/2005 (-) [6/2005]   | 5 (-) [-]   | 80 / 151 |
| 26. | MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)        | 5/2003 (-)  | 359.00 (-) [383.00]   | 24.00 (-)  | 87.81   | 7/2005 (-) [7/2005]   | 0 (-) [-]   | 6 / 26   |
| 27. | CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)            | 7/2003 (-)  | 363.21 (-) [363.21]   | 0.00 (-)   | 86.61   | 7/2005 (-) [7/2005]   | 0 (-) [-]   | 0 / 0    |
| 28. | INTEGRATED PARA-XYLENE(IOCL)                              | 6/1999 (-)  | 4228.00 (-)           | 529.00 (-) | 1466.45 | 8/2005 (-)            | 0 (-)       | 38 / 129 |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.        | Name of the Project                                       | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|----------------|-----------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|                |                                                           |                                     | [4757.00]                             |                                        |                        | [8/2005]                                               | [-]                                                             |                            |
| 29.            | GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY | 10/2002<br>(-)                      | 1152.00<br>(-)<br>[1152.00]           | 0.00<br>(-)                            | 14.85                  | 4/2005<br>(-)<br>[12/2005]                             | 8<br>(-)<br>[-]                                                 | 0 / 0                      |
| 30.            | MUMBAI HIGH NORTH DEV(ONGCL)                              | 12/2000<br>(-)                      | 2929.40<br>(-)<br>[2929.40]           | 0.00<br>(-)                            | 2447.79                | 12/2005<br>(-)<br>[12/2005]                            | 0<br>(-)<br>[-]                                                 | 20 / 20                    |
| 31.            | DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE                | 12/2002<br>(-)                      | 1416.00<br>(-)<br>[1416.00]           | 0.00<br>(-)                            | 6.05                   | 7/2005<br>(-)<br>[3/2006]                              | 8<br>(-)<br>[-]                                                 | 0 / 0                      |
| 32.            | DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE     | 4/2003<br>(-)                       | 985.17<br>(-)<br>[985.17]             | 0.00<br>(-)                            | -                      | 3/2006<br>(-)<br>[3/2006]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 33.            | PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM                  | 3/2004<br>(-)                       | 1178.00<br>(-)<br>[1178.00]           | 0.00<br>(-)                            | 41.88                  | 3/2006<br>(-)<br>[3/2006]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 34.            | CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION          | 4/2003<br>(-)                       | 1635.00<br>(-)<br>[1635.00]           | 0.00<br>(-)                            | 40.94                  | 5/2006<br>(-)<br>[5/2006]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 35.            | C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ                    | 12/2003<br>(-)                      | 900.92<br>(-)<br>[1493.49]            | 592.57<br>(-)                          | -                      | 6/2006<br>(-)<br>[6/2006]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 36.            | MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)       | 7/2003<br>(-)                       | 390.00<br>(-)<br>[390.00]             | 0.00<br>(-)                            | 14.43                  | 7/2005<br>(-)<br>[6/2006]                              | 11<br>(-)<br>[-]                                                | 30 / 58                    |
| 37.            | PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)          | 4/2004<br>(-)                       | 335.17<br>(-)<br>[335.17]             | 0.00<br>(-)                            | -                      | 9/2006<br>(-)<br>[9/2006]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 38.            | IOR LAKWA-LAKHMANI                                        | 9/2001<br>(-)                       | 345.10<br>(-)<br>[345.10]             | 0.00<br>(-)                            | 58.27                  | 3/2007<br>(-)<br>[3/2007]                              | 0<br>(-)<br>[31]                                                | 3 / 3                      |
| 39.            | MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)                     | 10/2001<br>(-)                      | 5255.97<br>(-)<br>[5255.97]           | 0.00<br>(-)                            | 1434.18                | 7/2007<br>(-)<br>[7/2007]                              | 0<br>(-)<br>[-]                                                 | 5 / 11                     |
| <b>Total :</b> |                                                           |                                     | 33565.64<br>(-)<br>[36357.03]         | 2791.39<br>(-)                         | 11312.87               |                                                        |                                                                 | 317 / 563                  |

**POWER**

|     |                                                    |                |                           |               |        |                             |                  |         |
|-----|----------------------------------------------------|----------------|---------------------------|---------------|--------|-----------------------------|------------------|---------|
| 40. | TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)          | 8/2001<br>(-)  | 162.88<br>(-)<br>[162.88] | 0.00<br>(-)   | 95.71  | 2/2004<br>(-)<br>[10/2004]  | 8<br>(-)<br>[-]  | 29 / 30 |
| 41. | ULDCS FOR EASTERN REGION (P.GRID)                  | 9/1998<br>(-)  | 290.01<br>(-)<br>[396.51] | 106.50<br>(-) | 218.88 | 9/2003<br>(-)<br>[12/2004]  | 15<br>(-)<br>[-] | 13 / 18 |
| 42. | MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID) | 10/2000<br>(-) | 195.97<br>(-)<br>[207.15] | 11.18<br>(-)  | 192.66 | 10/2003<br>(-)<br>[12/2004] | 14<br>(-)<br>[-] | 13 / 19 |
| 43. | KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)  | 12/2001<br>(-) | 135.77<br>(-)<br>[135.77] | 0.00<br>(-)   | 113.89 | 6/2004<br>(-)<br>[12/2004]  | 6<br>(-)<br>[-]  | 15 / 18 |
| 44. | 400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT    | 1/2002<br>(-)  | 109.77<br>(-)<br>[109.77] | 0.00<br>(-)   | 66.37  | 1/2005<br>(-)<br>[1/2005]   | 0<br>(-)<br>[-]  | 0 / 7   |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                        | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         | KHANDWA.                                                   |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 45.     | TEHRI TR. SYSTEM(P.GRID)                                   | 3/1994<br>(8/2002)                  | 421.00<br>(702.97)<br>[811.06]        | 390.06<br>(108.09)                     | 705.95                 | 3/1999<br>(12/2002)<br>[3/2005]                        | 72<br>(27)<br>[-]                                               | 2 / 11                     |
| 46.     | DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)              | 1/2001<br>(-)                       | 150.53<br>(-)<br>[150.53]             | 0.00<br>(-)                            | 109.93                 | 1/2005<br>(-)<br>[3/2005]                              | 2<br>(-)<br>[-]                                                 | 7 / 21                     |
| 47.     | DHAULIGANGA H.E.P.-I (NHPC)                                | 4/1991<br>(7/2000)                  | 601.98<br>(1578.31)<br>[1578.31]      | 976.33<br>(0.00)                       | 1472.96                | 10/1998<br>(3/2005)<br>[3/2005]                        | 77<br>(0)<br>[-]                                                | 14 / 25                    |
| 48.     | TEHRI DAM & H.P.P.(THDCL)                                  | 3/1994<br>(-)                       | 2963.66<br>(-)<br>[6672.88]           | 3709.22<br>(-)                         | 6271.39                | 3/1999<br>(-)<br>[3/2005]                              | 72<br>(-)<br>[-]                                                | 13 / 16                    |
| 49.     | DULHASTI HYDROELECTRIC PROJECT(NHPC)                       | 11/1982<br>(7/1989)                 | 183.45<br>(3559.77)<br>[4227.92]      | 4044.47<br>(668.15)                    | 4222.49                | 11/1990<br>(3/2001)<br>[3/2005]                        | 172<br>(48)<br>[3]                                              | 7 / 7                      |
| 50.     | GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)           | 1/2002<br>(-)                       | 769.25<br>(-)<br>[769.25]             | 0.00<br>(-)                            | 367.82                 | 1/2005<br>(-)<br>[3/2005]                              | 2<br>(-)<br>[-]                                                 | 7 / 25                     |
| 51.     | RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)                      | 3/2003<br>(-)                       | 248.60<br>(-)<br>[248.60]             | 0.00<br>(-)                            | 188.26                 | 12/2005<br>(-)<br>[3/2005]                             | -9<br>(-)<br>[-]                                                | 9 / 22                     |
| 52.     | DULHASTI COMBINED TR.SYSTEM(P.GRID)                        | 7/2002<br>(-)                       | 567.05<br>(-)<br>[567.05]             | 0.00<br>(-)                            | 332.67                 | 7/2006<br>(-)<br>[6/2005]                              | -13<br>(-)<br>[-]                                               | 5 / 18                     |
| 53.     | TALA-SILIGURI TRANSMISSION LINE (P.GRID)                   | 7/2002<br>(-)                       | 231.53<br>(-)<br>[253.29]             | 21.76<br>(-)                           | 180.45                 | 10/2004<br>(-)<br>[6/2005]                             | 8<br>(-)<br>[-]                                                 | 6 / 18                     |
| 54.     | UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID) | 2/2001<br>(-)                       | 294.82<br>(-)<br>[226.71]             | -68.11<br>(-)                          | 92.06                  | 2/2003<br>(-)<br>[8/2005]                              | 30<br>(-)<br>[-]                                                | 11 / 17                    |
| 55.     | RAMAGUNDAM STPP ST - III(NTPC)                             | 8/2001<br>(-)                       | 1780.99<br>(-)<br>[2072.45]           | 291.46<br>(-)                          | 1177.56                | 8/2005<br>(-)<br>[8/2005]                              | 0<br>(-)<br>[-]                                                 | 39 / 39                    |
| 56.     | RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)                | 8/2001<br>(-)                       | 390.12<br>(-)<br>[390.12]             | 0.00<br>(-)                            | 259.79                 | 8/2005<br>(-)<br>[8/2005]                              | 0<br>(-)<br>[-]                                                 | 12 / 24                    |
| 57.     | TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)                 | 9/2002<br>(-)                       | 237.00<br>(-)<br>[237.02]             | 0.02<br>(-)                            | 143.31                 | 9/2005<br>(-)<br>[9/2005]                              | 0<br>(-)<br>[-]                                                 | 7 / 22                     |
| 58.     | RIHAND - II TRANSMISSION (P.GRID)                          | 12/2002<br>(-)                      | 1044.44<br>(-)<br>[1044.44]           | 0.00<br>(-)                            | 533.22                 | 12/2005<br>(-)<br>[12/2005]                            | 0<br>(-)<br>[-]                                                 | 5 / 18                     |
| 59.     | TALCHER STPP ST-II(NTPC)                                   | 1/1999<br>(-)                       | 6648.83<br>(-)<br>[7682.00]           | 1033.17<br>(-)                         | 4290.97                | 2/2006<br>(-)<br>[2/2006]                              | 0<br>(-)<br>[-]                                                 | 85 / 95                    |
| 60.     | KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW                 | 4/2000<br>(-)                       | 1301.56<br>(-)<br>[1301.56]           | 0.00<br>(-)                            | 233.51                 | 4/2005<br>(-)<br>[3/2006]                              | 11<br>(-)<br>[-]                                                | 0 / 0                      |
| 61.     | SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)            | 2/2003<br>(-)                       | 247.91<br>(-)<br>[247.91]             | 0.00<br>(-)                            | 13.24                  | 5/2006<br>(-)<br>[4/2006]                              | -1<br>(-)<br>[-]                                                | 1 / 22                     |
| 62.     | RIHAND STPP ST - II(NTPC)                                  | 5/2001<br>(-)                       | 3384.77<br>(-)                        | 664.71<br>(-)                          | 1837.62                | 5/2006<br>(-)                                          | 0<br>(-)                                                        | 48 / 64                    |

## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         |                                                              |                                     | [4049.48]                             |                                        |                        | [5/2006]                                               | [-]                                                             |                            |
| 63.     | TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ | 6/2003 (-)                          | 1980.70 (-) [1980.70]                 | 0.00 (-)                               | 32.87                  | 6/2006 (-) [6/2006]                                    | 0 (-) [-]                                                       | 0 / 37                     |
| 64.     | TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)                      | 7/1998 (-)                          | 368.72 (-) [368.72]                   | 0.00 (-)                               | 214.80                 | 7/2006 (-) [7/2006]                                    | 0 (-) [-]                                                       | 2 / 5                      |
| 65.     | SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)             | 2/2003 (-)                          | 143.29 (-) [143.29]                   | 0.00 (-)                               | 13.24                  | 8/2006 (-) [7/2006]                                    | -1 (-) [-]                                                      | 1 / 22                     |
| 66.     | NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)             | 7/2003 (-)                          | 154.93 (-) [154.93]                   | 0.00 (-)                               | 35.59                  | 7/2006 (-) [7/2006]                                    | 0 (-) [-]                                                       | 0 / 20                     |
| 67.     | FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)                    | 3/2004 (-)                          | 939.28 (-) [939.28]                   | 0.00 (-)                               | 101.71                 | 9/2006 (-) [9/2006]                                    | 0 (-) [-]                                                       | 0 / 19                     |
| 68.     | WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)      | 8/2004 (-)                          | 199.21 (-) [199.21]                   | 0.00 (-)                               | -                      | 11/2007 (-) [10/2006]                                  | -13 (-) [-]                                                     | 0 / 0                      |
| 69.     | NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)        | 1/2004 (-)                          | 247.78 (-) [247.78]                   | 0.00 (-)                               | 10.26                  | 12/2006 (-) [12/2006]                                  | 0 (-) [-]                                                       | 0 / 23                     |
| 70.     | NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)      | 1/2004 (-)                          | 271.80 (-) [271.80]                   | 0.00 (-)                               | 4.13                   | 7/2006 (-) [12/2006]                                   | 5 (-) [-]                                                       | 0 / 0                      |
| 71.     | BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)                       | 7/2004 (-)                          | 266.93 (-) [266.93]                   | 0.00 (-)                               | -                      | 3/2008 (-) [12/2006]                                   | -15 (-) [-]                                                     | 0 / 0                      |
| 72.     | SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)        | 1/2004 (-)                          | 101.94 (-) [101.94]                   | 0.00 (-)                               | -                      | 7/2006 (-) [2/2007]                                    | 7 (-) [-]                                                       | 0 / 19                     |
| 73.     | VINDHYACHAL-KORBA (P.GRID)                                   | 2/2004 (-)                          | 164.02 (-) [164.02]                   | 0.00 (-)                               | 8.98                   | 2/2007 (-) [2/2007]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 74.     | TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW               | 2/2000 (-)                          | 2198.04 (-) [2198.04]                 | 0.00 (-)                               | 1140.67                | 2/2007 (-) [2/2007]                                    | 0 (-) [-]                                                       | 9 / 28                     |
| 75.     | SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)      | 12/2003 (-)                         | 1454.79 (-) [1454.79]                 | 0.00 (-)                               | 66.88                  | 2/2007 (-) [2/2007]                                    | 0 (-) [-]                                                       | 0 / 23                     |
| 76.     | KAHALGAON STPP STAGE-II, 3x500 MW                            | 5/2004 (-)                          | 5868.31 (-) [1866.10]                 | -4002.21 (-)                           | 104.82                 | 5/2007 (-) [3/2007]                                    | -2 (-) [-]                                                      | 0 / 37                     |
| 77.     | TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW      | 10/2003 (-)                         | 768.92 (-) [768.92]                   | 0.00 (-)                               | 84.98                  | 3/2007 (-) [3/2007]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 78.     | NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)      | 7/2004 (-)                          | 230.52 (-) [230.52]                   | 0.00 (-)                               | -                      | 3/2008 (-) [3/2007]                                    | -12 (-) [-]                                                     | 0 / 0                      |
| 79.     | VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)           | 7/2004 (-)                          | 596.47 (-) [596.47]                   | 0.00 (-)                               | -                      | 7/2007 (-) [7/2007]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 80.     | TRANSMISSION SYSTEM - TEESTA-V HEP(3*170)                    | 12/2004 (-)                         | 208.75 (-)                            | 0.00 (-)                               | -                      | 5/2008 (-)                                             | -9 (-)                                                          | 0 / 23                     |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.        | Name of the Project                                   | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|----------------|-------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|                | (P.GRID)                                              |                                     | [208.75]                              |                                        |                        | [8/2007]                                               | [-]                                                             |                            |
| 81.            | VINDHYACHAL STPP ST.-III (NTPC)                       | 2/2003<br>(-)                       | 4125.00<br>(-)<br>[4201.50]           | 76.50<br>(-)                           | 718.66                 | 8/2007<br>(-)<br>[8/2007]                              | 0<br>(-)<br>[-]                                                 | 0 / 44                     |
| 82.            | PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW      | 9/2002<br>(-)                       | 3919.59<br>(-)<br>[3919.59]           | 0.00<br>(-)                            | 833.39                 | 9/2009<br>(-)<br>[9/2007]                              | -24<br>(-)<br>[-]                                               | 0 / 0                      |
| 83.            | SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW                | 9/2003<br>(-)                       | 665.46<br>(-)<br>[665.46]             | 0.00<br>(-)                            | 169.57                 | 9/2007<br>(-)<br>[9/2007]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 84.            | SIPAT STPP STAGE-II, 2x500 MW                         | 11/2003<br>(-)                      | 4039.67<br>(-)<br>[4039.67]           | 0.00<br>(-)                            | 311.85                 | 12/2007<br>(-)<br>[12/2007]                            | 0<br>(-)<br>[-]                                                 | 0 / 55                     |
| 85.            | LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW | 12/1999<br>(-)                      | 578.62<br>(-)<br>[578.62]             | 0.00<br>(-)                            | 26.09                  | 6/2006<br>(-)<br>[12/2008]                             | 30<br>(-)<br>[30]                                               | 0 / 1                      |
| 86.            | KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW               | 10/2002<br>(-)                      | 4527.15<br>(-)<br>[5340.07]           | 812.92<br>(-)                          | 749.48                 | 4/2009<br>(-)<br>[4/2009]                              | 0<br>(-)<br>[-]                                                 | 5 / 41                     |
| 87.            | SIPAT STPP STAGE -I, 3x660 MW                         | 12/2003<br>(-)                      | 8323.39<br>(-)<br>[8323.39]           | 0.00<br>(-)                            | 617.99                 | 12/2009<br>(-)<br>[12/2009]                            | 0<br>(-)<br>[-]                                                 | 1 / 85                     |
| 88.            | LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW       | 9/2003<br>(-)                       | 6285.33<br>(-)<br>[6285.33]           | 0.00<br>(-)                            | 636.50                 | 9/2010<br>(-)<br>[9/2010]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| <b>Total :</b> |                                                       |                                     | 70990.50<br>(-)<br>[79058.48]         | 8067.98<br>(-)                         | 29003.17               |                                                        |                                                                 | 366 / 1038                 |

**HEALTH & FW**

|                |                                                       |                    |                               |                  |        |                                |                  |        |
|----------------|-------------------------------------------------------|--------------------|-------------------------------|------------------|--------|--------------------------------|------------------|--------|
| 89.            | NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA              | 3/1992<br>(2/2001) | 69.74<br>(269.24)<br>[269.24] | 199.50<br>(0.00) | 161.67 | 9/1998<br>(3/2005)<br>[3/2005] | 78<br>(0)<br>[-] | 0 / 0  |
| 90.            | NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS | 5/1986<br>(2/2001) | 71.18<br>(422.60)<br>[422.60] | 351.42<br>(0.00) | 172.65 | 3/1999<br>(3/2005)<br>[5/2005] | 74<br>(2)<br>[-] | 6 / 17 |
| <b>Total :</b> |                                                       |                    | 140.92<br>(-)<br>[691.84]     | 550.92<br>(-)    | 334.32 |                                |                  | 6 / 17 |

**RAILWAYS**

|     |                                                             |                     |                                 |                     |        |                             |                   |       |
|-----|-------------------------------------------------------------|---------------------|---------------------------------|---------------------|--------|-----------------------------|-------------------|-------|
| 91. | FREIGHT OPERATIONS INFORMATION SYSTEM                       | 3/1984<br>(11/1989) | 520.00<br>(1098.00)<br>[431.08] | -88.92<br>(-666.92) | 299.90 | 3/1995<br>(-)<br>[12/2004]  | 117<br>(-)<br>[-] | 0 / 0 |
| 92. | KOLKATA CIRCULAR RAILWAY (MTP)                              | 3/1999<br>(-)       | 358.77<br>(242.40)<br>[242.40]  | -116.37<br>(0.00)   | 116.09 | 12/2004<br>(-)<br>[12/2004] | 0<br>(-)<br>[-]   | 0 / 0 |
| 93. | TAMLUK-DIGHA(NL),SER                                        | 3/1984<br>(-)       | 43.72<br>(-)<br>[293.97]        | 250.25<br>(-)       | 270.56 | 3/1997<br>(-)<br>[12/2004]  | 93<br>(-)<br>[-]  | 0 / 0 |
| 94. | KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL) | 3/1995<br>(-)       | 258.58<br>(-)<br>[402.17]       | 143.59<br>(-)       | 365.95 | 3/2000<br>(-)<br>[1/2005]   | 58<br>(-)<br>[1]  | 0 / 0 |
| 95. | ELECTRIFICATION OF ERNAKULAM-                               | 5/2001<br>(-)       | 162.03<br>(-)                   | 0.00<br>(-)         | 120.00 | 8/2003<br>(-)               | 17<br>(-)         | 0 / 0 |

## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         | TRIVANDRUM (RE)                                              |                                     | [162.03]                              |                                        |                        | [1/2005]                                               | [-]                                                             |                            |
| 96.     | SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR                | 8/1988<br>(6/1998)                  | 98.42<br>(282.45)<br>[290.16]         | 191.74<br>(7.71)                       | 251.48                 | -<br>(-)<br>[2/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 97.     | MANSI-SAHARSA (GC), ECR                                      | 4/1996<br>(-)                       | 55.11<br>(-)<br>[48.39]               | -6.72<br>(-)                           | 77.77                  | 2/2005<br>(-)<br>[2/2005]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 98.     | SAMASTIPUR-KHAGARIA                                          | 4/1996<br>(-)                       | 122.45<br>(-)<br>[122.45]             | 0.00<br>(-)                            | 6.91                   | -<br>(-)<br>[2/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 99.     | VIRAMGAM-BHILDI                                              | 4/1990<br>(-)                       | 155.66<br>(-)<br>[119.75]             | -35.91<br>(-)                          | 93.52                  | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 100.    | SURENDRANAGAR-BHAVANAGAR                                     | 3/1997<br>(-)                       | 437.40<br>(-)<br>[528.49]             | 91.09<br>(-)                           | 472.45                 | 3/2004<br>(-)<br>[3/2005]                              | 12<br>(-)<br>[-]                                                | 0 / 0                      |
| 101.    | HOSPET-GUNTAKAL LINE DOUBLING                                | 3/1996<br>(-)                       | 105.22<br>(-)<br>[157.74]             | 52.52<br>(-)                           | 117.87                 | 12/1999<br>(-)<br>[3/2005]                             | 63<br>(-)<br>[-]                                                | 0 / 0                      |
| 102.    | GUDUR-RENIGUNTA(LD),SCR                                      | 4/1997<br>(-)                       | 139.69<br>(157.34)<br>[175.04]        | 35.35<br>(17.70)                       | 151.97                 | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 103.    | ARSIKERE-HASSAN-MANGALORE(GC),SWR                            | 4/1995<br>(-)                       | 186.16<br>(-)<br>[312.42]             | 126.26<br>(-)                          | 298.24                 | 3/1996<br>(-)<br>[3/2005]                              | 108<br>(-)<br>[-]                                               | 0 / 0                      |
| 104.    | BORIVILI-VIRAR QUADRUPLING,WR (MTP)                          | 4/1995<br>(-)                       | 325.47<br>(-)<br>[492.85]             | 167.38<br>(-)                          | 279.05                 | 3/2004<br>(6/2000)<br>[3/2005]                         | 12<br>(57)<br>[-]                                               | 0 / 0                      |
| 105.    | AMBALA-MORADABAD                                             | 3/1993<br>(-)                       | 152.21<br>(-)<br>[222.96]             | 70.75<br>(-)                           | 179.43                 | 3/1998<br>(-)<br>[3/2005]                              | 84<br>(-)<br>[-]                                                | 0 / 0                      |
| 106.    | TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)                   | 4/1996<br>(-)                       | 605.70<br>(-)<br>[706.35]             | 100.65<br>(-)                          | 541.36                 | 3/2002<br>(-)<br>[3/2005]                              | 36<br>(-)<br>[-]                                                | 0 / 0                      |
| 107.    | NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)                 | 4/1997<br>(-)                       | 105.32<br>(123.68)<br>[160.00]        | 54.68<br>(36.32)                       | 135.47                 | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 108.    | MIRAJ-LATUR ROAD                                             | 4/1993<br>(4/2002)                  | 225.00<br>(323.00)<br>[332.34]        | 107.34<br>(9.34)                       | 202.84                 | 3/2001<br>(-)<br>[3/2005]                              | 48<br>(-)<br>[-]                                                | 0 / 0                      |
| 109.    | Conversion of 1500 V DC Traction System to 25 KV AC Traction | 7/1996<br>(-)                       | 273.67<br>(-)<br>[273.67]             | 0.00<br>(-)                            | 38.32                  | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 110.    | PURNA-AKOLA                                                  | 2/2000<br>(-)                       | 228.00<br>(-)<br>[245.22]             | 17.22<br>(-)                           | 30.45                  | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 111.    | AMRAVATI-NARKHER NEW LINE PROJECT                            | 6/1994<br>(7/1996)                  | 120.90<br>(175.30)<br>[284.27]        | 163.37<br>(108.97)                     | 111.50                 | 6/1999<br>(-)<br>[3/2005]                              | 69<br>(-)<br>[-]                                                | 0 / 0                      |
| 112.    | KADUR-CHIKMAGLUR-SAKLESHPUR                                  | 4/1996<br>(-)                       | 157.00<br>(-)<br>[283.34]             | 126.34<br>(-)                          | 37.07                  | -<br>(-)<br>[3/2005]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 113.    | THANE-TURBHE-NERUL-VASHI                                     | 5/1992<br>(-)                       | 403.39<br>(-)                         | 0.00<br>(-)                            | 328.64                 | 3/2000<br>(-)                                          | 60<br>(-)                                                       | 0 / 0                      |



## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                             | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         |                                                 |                                     | [403.39]                              |                                        |                        | [3/2005]                                               | [-]                                                             |                            |
| 114.    | BANKURA-DAMODAR                                 | 3/1998<br>(-)                       | 111.90<br>(-)<br>[158.16]             | 46.26<br>(-)                           | 60.44                  | 3/2005<br>(-)<br>[3/2005]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 115.    | HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)         | 2/1997<br>(-)                       | 295.00<br>(-)<br>[412.91]             | 117.91<br>(-)                          | 136.20                 | -<br>(-)<br>[12/2005]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 116.    | DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL) | 3/1993<br>(11/2000)                 | 242.50<br>(537.74)<br>[590.60]        | 348.10<br>(52.86)                      | 473.38                 | 12/1997<br>(-)<br>[12/2005]                            | 96<br>(-)<br>[-]                                                | 0 / 0                      |
| 117.    | KOTTUR-HARIHAR                                  | 4/1995<br>(-)                       | 65.94<br>(-)<br>[124.13]              | 58.19<br>(-)                           | 16.10                  | -<br>(-)<br>[12/2005]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 118.    | GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND          | 4/1985<br>(1/2001)                  | 158.77<br>(274.56)<br>[400.00]        | 241.23<br>(125.44)                     | 334.57                 | 3/1994<br>(-)<br>[3/2006]                              | 144<br>(-)<br>[-]                                               | 0 / 0                      |
| 119.    | HOTGI-GADAG-SOLAPUR (via Hotgi)                 | 4/1994<br>(-)                       | 180.00<br>(-)<br>[318.66]             | 138.66<br>(-)                          | 221.56                 | 3/1999<br>(3/2003)<br>[3/2006]                         | 84<br>(36)<br>[-]                                               | 0 / 0                      |
| 120.    | KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA    | 3/1999<br>(-)                       | 491.19<br>(-)<br>[1033.00]            | 541.81<br>(-)                          | 222.83                 | 7/2005<br>(-)<br>[3/2006]                              | 8<br>(-)<br>[-]                                                 | 0 / 0                      |
| 121.    | DLW GM 4000/3000 HP DIESEL LOCOS                | 4/1999<br>(-)                       | 155.54<br>(-)<br>[141.22]             | -14.32<br>(-)                          | 47.46                  | 3/2003<br>(-)<br>[3/2006]                              | 36<br>(-)<br>[-]                                                | 0 / 0                      |
| 122.    | RAJGIR-TILAIYA                                  | 4/2001<br>(-)                       | 180.82<br>(-)<br>[180.82]             | 0.00<br>(-)                            | 88.98                  | 3/2006<br>(-)<br>[3/2006]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 123.    | RAIL COACH FACTORY,KAPURTHALA PH -II (NR)       | 8/1985<br>(2/1989)                  | 180.00<br>(314.57)<br>[452.68]        | 272.68<br>(138.11)                     | 433.16                 | 3/1992<br>(-)<br>[3/2006]                              | 168<br>(-)<br>[-]                                               | 0 / 0                      |
| 124.    | RANCHI-LOHARDAGA EXTENSION TO TORI              | 4/1997<br>(-)                       | 193.78<br>(-)<br>[194.07]             | 0.29<br>(-)                            | 111.24                 | 6/2004<br>(-)<br>[6/2006]                              | 24<br>(-)<br>[-]                                                | 0 / 0                      |
| 125.    | CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)    | 4/1999<br>(-)                       | 464.99<br>(460.25)<br>[622.52]        | 157.53<br>(162.27)                     | 458.64                 | 4/2004<br>(-)<br>[12/2006]                             | 32<br>(-)<br>[-]                                                | 0 / 0                      |
| 126.    | MANDERHILL-DUMKA-RAMPURHAT                      | 4/1995<br>(-)                       | 184.00<br>(-)<br>[254.07]             | 70.07<br>(-)                           | 64.97                  | -<br>(-)<br>[3/2007]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 127.    | HOWRAH-AMTA-CHAMPADANGA                         | 4/1974<br>(7/2001)                  | 31.42<br>(154.30)<br>[154.30]         | 122.88<br>(0.00)                       | 78.77                  | 3/2007<br>(-)<br>[3/2007]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 128.    | DEOGHAR-DUMKA NEW BROAD GAUGE LINE              | 2/1999<br>(-)                       | 180.73<br>(-)<br>[180.73]             | 0.00<br>(-)                            | 41.83                  | 12/2006<br>(-)<br>[3/2007]                             | 3<br>(-)<br>[-]                                                 | 0 / 0                      |
| 129.    | ADILABAD-MUDKHED GC(SCR)                        | 8/1996<br>(-)                       | 117.97<br>(-)<br>[199.06]             | 81.09<br>(-)                           | 92.67                  | -<br>(-)<br>[3/2007]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 130.    | KUMARGHAT-AGARTALA                              | 4/1996<br>(-)                       | 575.00<br>(-)<br>[895.00]             | 320.00<br>(-)                          | 366.01                 | 3/2007<br>(-)<br>[3/2007]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 131.    | TOLLYGANJ-GARIA                                 | 3/2000<br>(-)                       | 907.69<br>(-)                         | 0.00<br>(-)                            | 246.21                 | 12/2006<br>(-)                                         | 6<br>(-)                                                        | 0 / 0                      |



## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                 | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-----------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         |                                                     |                                     | [907.69]                              |                                        |                        | [6/2007]                                               | -                                                               |                            |
| 132.    | 2ND BRIDGE ON BIRUPA & MAHANADI                     | 4/1997 (-)                          | 93.10 (109.45) [113.00]               | 19.90 (3.55)                           | 20.98                  | - (-) [7/2007]                                         | - (-) [-]                                                       | 0 / 0                      |
| 133.    | JALANDHAR-PATHANKOT-JAMMU TAWI                      | 3/2002 (-)                          | 409.00 (-) [408.70]                   | -0.30 (-)                              | 126.61                 | 6/2007 (-) [8/2007]                                    | 2 (-) [-]                                                       | 0 / 0                      |
| 134.    | UDHAMPUR-SRINAGAR-BARAMULLA                         | 3/1995 (-)                          | 2500.00 (-) [5000.00]                 | 2500.00 (-)                            | 1725.52                | 3/2001 (-) [8/2007]                                    | 77 (-) [-]                                                      | 0 / 0                      |
| 135.    | PATNA GANGA BRIDGE                                  | 4/2001 (-)                          | 624.47 (-) [624.47]                   | 0.00 (-)                               | 141.81                 | 10/2007 (-) [10/2007]                                  | 0 (-) [-]                                                       | 0 / 0                      |
| 136.    | KHURDA ROAD-BOLANGIR                                | 4/1994 (-)                          | 355.38 (-) [700.00]                   | 344.62 (-)                             | 30.77                  | - (-) [12/2007]                                        | - (-) [-]                                                       | 0 / 0                      |
| 137.    | NANGALDAM-TALWARA NEW LINE PROJECT                  | 3/1981 (5/1985)                     | 37.68 (-) [210.00]                    | 172.32 (-)                             | 94.24                  | - (-) [3/2008]                                         | - (-) [-]                                                       | 0 / 0                      |
| 138.    | BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR | 4/1996 (-)                          | 1000.00 (-) [1767.00]                 | 767.00 (-)                             | 203.14                 | 4/2008 (-) [4/2008]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 139.    | MACHERLA-NALGONDA                                   | 7/1998 (-)                          | 125.00 (-) [243.17]                   | 118.17 (-)                             | 0.27                   | 7/2008 (-) [7/2008]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 140.    | CHANDIGARH-LUDHIANA                                 | 7/1997 (-)                          | 248.44 (100.00) [382.27]              | 133.83 (282.27)                        | 146.82                 | - (-) [9/2008]                                         | - (-) [-]                                                       | 0 / 0                      |
| 141.    | LANJHIGARH ROAD-JUNAGARH                            | 4/1993 (-)                          | 100.00 (119.29) [119.24]              | 19.24 (-0.05)                          | 19.78                  | 3/2002 (-) [12/2008]                                   | 81 (-) [-]                                                      | 0 / 0                      |
| 142.    | RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR            | 4/2002 (-)                          | 921.00 (-) [921.00]                   | 0.00 (-)                               | 38.49                  | 3/2009 (-) [3/2009]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 143.    | KOLAYAT-PHALODY (NL) NWR                            | 4/2002 (-)                          | 163.93 (-) [163.93]                   | 0.00 (-)                               | 42.26                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 144.    | BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE        | 3/1996 (7/1997)                     | 401.81 (-) [495.44]                   | 93.63 (-)                              | 57.05                  | 3/2004 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 145.    | LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA              | 4/1996 (5/2002)                     | 648.00 (1401.01) [1491.61]            | 843.61 (90.60)                         | 276.00                 | 3/2009 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 146.    | REWARI-SADULPUR-HISSAR                              | 4/1997 (-)                          | 198.96 (-) [268.32]                   | 69.36 (-)                              | 0.80                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 147.    | GONDIA-JABALPUR (SECR)                              | 2/1997 (-)                          | 356.00 (-) [511.86]                   | 155.86 (-)                             | 113.86                 | 3/1998 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 148.    | BHILDI-SAMDARI                                      | 4/1999 (-)                          | 244.74 (-) [244.74]                   | 0.00 (-)                               | 2.61                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 149.    | KUPPAM-WHITEFIELD DOUBLING(SWR)                     | 3/1992 (5/2002)                     | 108.11 (105.01)                       | 29.38 (32.48)                          | 131.51                 | 3/1996 (-)                                             | - (-)                                                           | 0 / 0                      |

## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                   | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         |                                                       |                                     | [137.49]                              |                                        |                        | [-]                                                    | [-]                                                             |                            |
| 150.    | GODHRA-INDORE-DEWAS-MAKSI(WR),NL                      | 4/1989 (-)                          | 297.15 (-) [1007.14]                  | 709.99 (-)                             | 59.92                  | - (12/1996) [-]                                        | - (-) [-]                                                       | 0 / 0                      |
| 151.    | RAJATGARH-BARANG                                      | 4/1999 (-)                          | 166.16 (178.98) [178.98]              | 12.82 (0.00)                           | 1.36                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 152.    | CALICUT-MANGALORE DOUBLING                            | 2/1996 (-)                          | 240.00 (-) [583.74]                   | 343.74 (-)                             | 507.03                 | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 153.    | TITLAGARH-LANJIGARH (DL) ECoR                         | 4/1997 (-)                          | 66.61 (-) [100.05]                    | 33.44 (-)                              | 88.75                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 154.    | JIRIBAM TO IMPHAL                                     | 4/2003 (-)                          | 727.56 (-) [727.56]                   | 0.00 (-)                               | 3.00                   | 3/2011 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 155.    | AGRAFORT-BANDIKUI,GC PHASE (NWR)                      | 4/1995 (-)                          | 88.73 (-) [167.61]                    | 78.88 (-)                              | 144.21                 | 3/1997 (12/1999) [-]                                   | - (-) [-]                                                       | 0 / 0                      |
| 156.    | MUZAFFARPUR-SITAMARHI                                 | 3/1997 (-)                          | 100.00 (-) [214.43]                   | 114.43 (-)                             | 44.75                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 157.    | RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA | 4/1992 (-)                          | 112.53 (320.66) [363.80]              | 251.27 (43.14)                         | 214.87                 | 3/1996 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 158.    | NIMACH-RATLAM(GC),WR                                  | 4/1993 (-)                          | 65.00 (-) [167.51]                    | 102.51 (-)                             | 80.52                  | 3/1996 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 159.    | GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II               | 5/2002 (-)                          | 304.50 (-) [305.95]                   | 1.45 (-)                               | 32.50                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 160.    | NANDYAL-YERRAGUNTALA                                  | 3/1997 (-)                          | 155.74 (164.36) [164.36]              | 8.62 (0.00)                            | 18.25                  | 2/2009 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 161.    | KARUR-SALEM via NAMAKKAL                              | 2/1997 (-)                          | 155.55 (-) [229.88]                   | 74.33 (-)                              | 70.90                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 162.    | HUBLI-ANKOLA(NL)                                      | 4/1995 (-)                          | 227.00 (-) [995.58]                   | 768.58 (-)                             | 52.02                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 163.    | AJMER - UDAIPUR - CHITTORGARH                         | 9/1996 (1/2002)                     | 262.00 (433.39) [470.63]              | 208.63 (37.24)                         | 116.50                 | - (3/2000) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 164.    | AHMEDNAGAR-BEED-PARLI-VAIJNATH                        | 2/1997 (-)                          | 353.08 (-) [353.00]                   | -0.08 (-)                              | 12.87                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 165.    | TANUR (KUTTIPURAM)-GURUVAYUR                          | 4/1995 (-)                          | 40.00 (-) [137.71]                    | 97.71 (-)                              | 7.04                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 166.    | REINGUNTA-GUNTAKAL (RVNL)                             | 6/2000 (-)                          | 168.34 (-) [168.34]                   | 0.00 (-)                               | 30.22                  | 4/2003 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 167.    | MUNEERABAD-                                           | 4/1996                              | 377.32                                | 120.15                                 | 27.41                  | -                                                      | -                                                               | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                         | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         | MAHABOBNAGAR                                                | (-)                                 | (236.41) [497.47]                     | (261.06)                               |                        | (-) [-]                                                | (-) [-]                                                         |                            |
| 168.    | TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM | 9/1995 (-)                          | 100.00 (-) [213.36]                   | 113.36 (-)                             | 112.74                 | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 169.    | QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR     | 3/1998 (-)                          | 280.00 (-) [462.61]                   | 182.61 (-)                             | 153.43                 | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 170.    | KOTIPALLI-NARASAPUR                                         | 12/2001 (-)                         | 330.00 (-) [695.00]                   | 365.00 (-)                             | 9.45                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 171.    | DEOGHAR-SULTANGUNJ                                          | 4/2000 (-)                          | 138.00 (-) [373.44]                   | 235.44 (-)                             | 48.23                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 172.    | KANPUR-KASGANJ-MATHURA                                      | 3/1997 (-)                          | 395.00 (598.98) [658.11]              | 263.11 (59.13)                         | 191.98                 | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 173.    | GADWAL-RAICHUR                                              | 4/1998 (-)                          | 92.63 (-) [108.91]                    | 16.28 (-)                              | 14.59                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 174.    | BARAMATI - LONAND                                           | 3/1998 (-)                          | 75.00 (-) [138.48]                    | 63.48 (-)                              | 7.74                   | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 175.    | DAUSA-GANGAPUR CITY                                         | 2/1997 (-)                          | 151.84 (-) [208.83]                   | 56.99 (-)                              | 11.21                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 176.    | LALITPUR-SATNA-REWA-SINGRULI                                | 9/1998 (-)                          | 925.00 (-) [925.00]                   | 0.00 (-)                               | 50.96                  | 5/2008 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 177.    | REWARI-ROHTAK                                               | 1/2004 (-)                          | 149.38 (-) [149.38]                   | 0.00 (-)                               | -                      | 2/2010 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 178.    | KATPADI - PAKLA - TIRUPATHI (GC), SCR                       | 4/1992 (3/2001)                     | 71.70 (171.17) [185.66]               | 113.96 (14.49)                         | 155.08                 | 12/1998 (3/2001) [-]                                   | - (-) [-]                                                       | 0 / 0                      |
| 179.    | JIND-SONEPAT                                                | 1/2004 (-)                          | 190.81 (-) [190.81]                   | 0.00 (-)                               | -                      | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 180.    | SURAT-KOSAMBA                                               | 4/2000 (-)                          | 133.00 (-) [133.00]                   | 0.00 (-)                               | -                      | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 181.    | MADURAI-RAMESWARAM(GC).SR                                   | 7/1998 (-)                          | 193.18 (-) [243.00]                   | 49.82 (-)                              | 40.91                  | 7/2006 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 182.    | NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON                  | 11/1998 (-)                         | 536.85 (-) [890.83]                   | 353.98 (-)                             | 673.60                 | 3/2003 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |
| 183.    | TARAKESWAR-BISHNUPUR                                        | 4/2000 (-)                          | 157.96 (-) [276.00]                   | 118.04 (-)                             | 23.26                  | - (-) [-]                                              | - (-) [-]                                                       | 0 / 0                      |
| 184.    | ARA-SASARAM                                                 | 7/1997 (-)                          | 120.00 (-) [191.00]                   | 71.00 (-)                              | 78.00                  | 3/2006 (-) [-]                                         | - (-) [-]                                                       | 0 / 0                      |

| (Units: Cost/Expenditure in Rs.Crore) |                                               |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
|---------------------------------------|-----------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| Sl. No.                               | Name of the Project                           | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
| 185.                                  | AGRA-ETAWAH NEW LINE via BAD                  | 4/1999<br>(-)                       | 108.00<br>(-)<br>[214.09]             | 106.09<br>(-)                          | 43.64                  | 12/2009<br>(-)<br>[-]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 186.                                  | KATIHAR-JOGBANI                               | 9/2001<br>(-)                       | 100.00<br>(-)<br>[402.98]             | 302.98<br>(-)                          | 149.24                 | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 187.                                  | BANGALORE-SATYAMANGALAM                       | 2/1999<br>(-)                       | 138.00<br>(-)<br>[225.00]             | 87.00<br>(-)                           | 0.27                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 188.                                  | JAYANAGAR-DARBHANGA-NARKATIAGANJ              | 4/1997<br>(-)                       | 233.00<br>(335.77)<br>[329.17]        | 96.17<br>(-6.60)                       | 34.57                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 189.                                  | GANDHIDHAM-PALANPUR(GC),WR (RVNL)             | 4/1998<br>(-)                       | 318.00<br>(344.63)<br>[344.63]        | 26.63<br>(0.00)                        | 117.94                 | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 190.                                  | ANGAMALI-SABARIMALA                           | 10/1998<br>(-)                      | 550.00<br>(-)<br>[550.00]             | 0.00<br>(-)                            | 5.52                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 191.                                  | TAHANJAVUR-VILLUPURAM                         | 10/2001<br>(-)                      | 223.00<br>(-)<br>[231.00]             | 8.00<br>(-)                            | 53.28                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 192.                                  | KUTTIPURAM-CALICUT-SHORANUR                   | 3/2001<br>(-)                       | 178.76<br>(177.34)<br>[178.23]        | -0.53<br>(0.89)                        | 118.59                 | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 193.                                  | TRICHY MANAMADURAI                            | 2/2000<br>(-)                       | 175.00<br>(-)<br>[187.91]             | 12.91<br>(-)                           | 11.40                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 194.                                  | VILLUPURAM-KATPADI                            | 2/2000<br>(-)                       | 175.00<br>(-)<br>[239.59]             | 64.59<br>(-)                           | 2.75                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 195.                                  | HAPUR-KANKATHER                               | 4/2003<br>(-)                       | 106.64<br>(-)<br>[106.64]             | 0.00<br>(-)                            | 1.41                   | 3/2007<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 196.                                  | BIDAR-GULBARGA                                | 2/1999<br>(-)                       | 242.42<br>(-)<br>[369.70]             | 127.28<br>(-)                          | 24.55                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 197.                                  | GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA | 3/2002<br>(-)                       | 383.15<br>(-)<br>[381.17]             | -1.98<br>(-)                           | 28.33                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 198.                                  | KAPTANGANJ-THAWE-SIWAN-CHHAPRA                | 9/2001<br>(-)                       | 320.10<br>(-)<br>[320.10]             | 0.00<br>(-)                            | 25.96                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 199.                                  | KHAGARIA-KUSHESHWAR ASTHAN                    | 3/1997<br>(-)                       | 78.23<br>(-)<br>[162.87]              | 84.64<br>(-)                           | 9.63                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 200.                                  | EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR     | 1/1986<br>(4/1994)                  | 36.80<br>(105.91)<br>[274.41]         | 237.61<br>(168.50)                     | 211.31                 | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 201.                                  | DHARMAVARAM-PAKALA                            | 4/1997<br>(-)                       | 200.00<br>(-)<br>[294.99]             | 94.99<br>(-)                           | 1.91                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 202.                                  | KURLA-BHANDUP 5th & 6th LINE PHASE-I          | 4/1995<br>(-)                       | 49.84<br>(-)<br>[102.90]              | 53.06<br>(-)                           | 77.76                  | 3/2002<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|----------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 203.    | DALLIRAJHARA-JAGDALPUR                             | 4/1995<br>(-)                       | 369.00<br>(-)<br>[369.00]             | 0.00<br>(-)                            | 0.45                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 204.    | PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)                | 12/1994<br>(-)                      | 124.43<br>(407.78)<br>[423.64]        | 299.21<br>(15.86)                      | 103.54                 | -<br>(0/200)<br>[-]                                    | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 205.    | HAJIPUR-SUGAULI via VAISHALI                       | 4/2003<br>(-)                       | 324.66<br>(-)<br>[324.66]             | 0.00<br>(-)                            | 4.05                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 206.    | KOSI BRIDGE                                        | 4/2002<br>(-)                       | 323.41<br>(-)<br>[323.41]             | 0.00<br>(-)                            | 0.90                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 207.    | KODERMA-TILAIYA                                    | 4/2002<br>(-)                       | 459.91<br>(-)<br>[459.91]             | 0.00<br>(-)                            | 8.64                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 208.    | KODERMA-GIRDHI                                     | 4/1996<br>(-)                       | 371.36<br>(-)<br>[371.36]             | 0.00<br>(-)                            | 76.48                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 209.    | HARIDASPUR-PARADEEP                                | 4/1996<br>(-)                       | 301.64<br>(-)<br>[344.53]             | 42.89<br>(-)                           | 24.16                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 210.    | PANVEL-KARJAT(NL),CR                               | 2/1996<br>(-)                       | 89.00<br>(-)<br>[137.44]              | 48.44<br>(-)                           | 123.28                 | 3/1997<br>(-)<br>[-]                                   | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 211.    | BIHARSHARIFF-BARBIGHA                              | 4/2001<br>(-)                       | 103.86<br>(-)<br>[103.86]             | 0.00<br>(-)                            | 7.94                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 212.    | DANIAWAN-BIHARSHARIF                               | 4/2001<br>(-)                       | 104.79<br>(-)<br>[104.79]             | 0.00<br>(-)                            | 20.82                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 213.    | CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL) | 4/1999<br>(-)                       | 198.68<br>(-)<br>[261.10]             | 62.42<br>(-)                           | 42.67                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 214.    | SRIGANGANAGAR-SARUPSAR                             | 4/1997<br>(-)                       | 143.92<br>(-)<br>[143.92]             | 0.00<br>(-)                            | 0.25                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 215.    | RAMGANJMUNDI-BHOPAL                                | 4/2001<br>(-)                       | 727.13<br>(-)<br>[727.13]             | 0.00<br>(-)                            | 10.71                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 216.    | RANGIA-MURKONGSELEK                                | 1/2004<br>(-)                       | 912.70<br>(-)<br>[915.70]             | 3.00<br>(-)                            | -                      | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 217.    | MAHARAJGANJ-MASRAKH                                | 4/2003<br>(-)                       | 104.10<br>(-)<br>[104.10]             | 0.00<br>(-)                            | 0.01                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 218.    | KICHHA-KHATIMA                                     | 4/2003<br>(-)                       | 165.67<br>(-)<br>[165.67]             | 0.00<br>(-)                            | 0.01                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 219.    | ETAWAH-MAINPURI (NL),NCR                           | 9/2001<br>(-)                       | 129.70<br>(-)<br>[129.70]             | 0.00<br>(-)                            | 20.12                  | 12/2008<br>(-)<br>[-]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 220.    | KOTTAYAM - ERUMELI (NL) (SR)                       | 4/1998<br>(-)                       | 200.00<br>(-)<br>[200.00]             | 0.00<br>(-)                            | 0.14                   | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.                              | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|--------------------------------------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 221.                                 | BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN                           | 4/2002<br>(-)                       | 120.23<br>(-)<br>[120.23]             | 0.00<br>(-)                            | 19.88                  | -<br>(-)<br>[-]                                        | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| 222.                                 | MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR                 | 2/2000<br>(-)                       | 733.00<br>(-)<br>[733.00]             | 0.00<br>(-)                            | 37.01                  | 12/2008<br>(-)<br>[-]                                  | -<br>(-)<br>[-]                                                 | 0 / 0                      |
| <b>Total :</b>                       |                                                              |                                     | 36063.48<br>(-)<br>[51968.03]         | 15904.55<br>(-)                        | 15696.80               |                                                        |                                                                 | 0 / 0                      |
| <b>ROAD TRANSPORT &amp; HIGHWAYS</b> |                                                              |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
| 223.                                 | TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)            | 4/2000<br>(-)                       | 375.00<br>(-)<br>[375.00]             | 0.00<br>(-)                            | 18.57                  | 11/2004<br>(-)<br>[10/2004]                            | -1<br>(-)<br>[-]                                                | 0 / 0                      |
| 224.                                 | DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)             | 4/2000<br>(-)                       | 206.00<br>(-)<br>[206.00]             | 0.00<br>(-)                            | 249.72                 | 11/2004<br>(-)<br>[11/2004]                            | 0<br>(-)<br>[1]                                                 | 0 / 0                      |
| 225.                                 | MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)    | 4/2000<br>(-)                       | 644.00<br>(-)<br>[644.00]             | 0.00<br>(-)                            | 532.54                 | 10/2005<br>(-)<br>[12/2004]                            | -10<br>(-)<br>[-]                                               | 0 / 0                      |
| 226.                                 | SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)                       | 4/2000<br>(-)                       | 184.00<br>(-)<br>[184.00]             | 0.00<br>(-)                            | 200.77                 | 8/2004<br>(-)<br>[12/2004]                             | 4<br>(-)<br>[1]                                                 | 0 / 0                      |
| 227.                                 | KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)             | 4/2000<br>(-)                       | 195.00<br>(-)<br>[195.00]             | 0.00<br>(-)                            | 223.46                 | 6/2004<br>(-)<br>[12/2004]                             | 6<br>(-)<br>[-]                                                 | 0 / 0                      |
| 228.                                 | KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)           | 4/2000<br>(-)                       | 211.00<br>(-)<br>[211.00]             | 0.00<br>(-)                            | 108.20                 | 12/2003<br>(-)<br>[12/2004]                            | 12<br>(-)<br>[-]                                                | 0 / 0                      |
| 229.                                 | KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)               | 4/2000<br>(-)                       | 375.00<br>(-)<br>[375.00]             | 0.00<br>(-)                            | 400.73                 | 12/2003<br>(-)<br>[12/2004]                            | 12<br>(-)<br>[2]                                                | 0 / 0                      |
| 230.                                 | ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)                      | 4/2000<br>(-)                       | 283.20<br>(-)<br>[283.20]             | 0.00<br>(-)                            | 201.99                 | 11/2004<br>(-)<br>[12/2004]                            | 1<br>(-)<br>[1]                                                 | 0 / 0                      |
| 231.                                 | KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)               | 4/2000<br>(-)                       | 226.05<br>(-)<br>[226.05]             | 0.00<br>(-)                            | 139.78                 | 4/2004<br>(-)<br>[12/2004]                             | 8<br>(-)<br>[-]                                                 | 0 / 0                      |
| 232.                                 | BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)                    | 4/2000<br>(-)                       | 136.45<br>(-)<br>[136.45]             | 0.00<br>(-)                            | 97.16                  | 2/2004<br>(-)<br>[12/2004]                             | 10<br>(-)<br>[2]                                                | 0 / 0                      |
| 233.                                 | TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)                       | 4/2000<br>(-)                       | 233.00<br>(-)<br>[233.00]             | 0.00<br>(-)                            | 244.69                 | 12/2003<br>(-)<br>[12/2004]                            | 12<br>(-)<br>[-]                                                | 0 / 0                      |
| 234.                                 | KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)                      | 4/2000<br>(-)                       | 151.70<br>(-)<br>[151.70]             | 0.00<br>(-)                            | 174.47                 | 2/2004<br>(-)<br>[12/2004]                             | 10<br>(-)<br>[-]                                                | 0 / 0                      |
| 235.                                 | CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)            | 4/2000<br>(-)                       | 200.00<br>(-)<br>[200.00]             | 0.00<br>(-)                            | 176.99                 | 2/2004<br>(-)<br>[12/2004]                             | 10<br>(-)<br>[-]                                                | 0 / 0                      |
| 236.                                 | JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4) | 4/2000<br>(-)                       | 177.12<br>(-)<br>[177.12]             | 0.00<br>(-)                            | 114.38                 | 4/2004<br>(-)<br>[12/2004]                             | 8<br>(-)<br>[-]                                                 | 0 / 0                      |
| 237.                                 | MANGALWR-UDAIPUR                                             | 4/2000                              | 170.00                                | 0.00                                   | 196.25                 | 5/2004                                                 | 8                                                               | 0 / 0                      |

## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                       | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-----------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         | (GQ) KM.172-KM.113.825 (NH-76)                            | (-)                                 | (-) [170.00]                          | (-)                                    |                        | (-) [1/2005]                                           | (-) [1]                                                         |                            |
| 238.    | TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)                | 4/2000 (-)                          | 231.90 (-) [231.90]                   | 0.00 (-)                               | 208.89                 | 11/2004 (-) [2/2005]                                   | 3 (-) [4]                                                       | 0 / 0                      |
| 239.    | DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)           | 4/2000 (-)                          | 130.80 (-) [130.80]                   | 0.00 (-)                               | 85.20                  | 12/2003 (-) [3/2005]                                   | 15 (-) [3]                                                      | 0 / 0                      |
| 240.    | BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)                  | 4/2000 (-)                          | 131.33 (-) [131.33]                   | 0.00 (-)                               | 95.07                  | 2/2004 (-) [3/2005]                                    | 13 (-) [3]                                                      | 0 / 0                      |
| 241.    | BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)              | 4/2000 (-)                          | 305.30 (-) [305.30]                   | 0.00 (-)                               | 287.97                 | 12/2003 (-) [3/2005]                                   | 15 (-) [3]                                                      | 0 / 0                      |
| 242.    | KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)                  | 4/2000 (-)                          | 181.00 (-) [181.00]                   | 0.00 (-)                               | 182.18                 | 1/2004 (-) [3/2005]                                    | 14 (-) [3]                                                      | 0 / 0                      |
| 243.    | LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)             | 4/2000 (-)                          | 182.52 (-) [185.52]                   | 3.00 (-)                               | 160.57                 | 6/2004 (-) [3/2005]                                    | 9 (-) [-]                                                       | 0 / 0                      |
| 244.    | JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11 | 4/2000 (-)                          | 210.00 (-) [210.00]                   | 0.00 (-)                               | 167.00                 | 6/2004 (-) [3/2005]                                    | 9 (-) [3]                                                       | 0 / 0                      |
| 245.    | NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)  | 4/2000 (-)                          | 172.06 (-) [172.06]                   | 0.00 (-)                               | 123.82                 | 3/2004 (-) [3/2005]                                    | 12 (-) [-]                                                      | 0 / 0                      |
| 246.    | SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)                 | 4/2000 (-)                          | 600.00 (-) [600.00]                   | 0.00 (-)                               | 511.16                 | 5/2004 (-) [3/2005]                                    | 10 (-) [3]                                                      | 0 / 0                      |
| 247.    | BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)                  | 4/2000 (-)                          | 115.90 (-) [115.90]                   | 0.00 (-)                               | 110.14                 | 12/2003 (-) [4/2005]                                   | 16 (-) [1]                                                      | 0 / 0                      |
| 248.    | PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)                | 4/2000 (-)                          | 324.00 (-) [324.00]                   | 0.00 (-)                               | 190.39                 | 12/2003 (-) [4/2005]                                   | 16 (-) [4]                                                      | 0 / 0                      |
| 249.    | CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)       | 4/2000 (-)                          | 304.00 (-) [304.00]                   | 0.00 (-)                               | 212.74                 | 8/2004 (-) [5/2005]                                    | 9 (-) [-]                                                       | 0 / 0                      |
| 250.    | PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)                  | 4/2000 (-)                          | 432.40 (-) [432.40]                   | 0.00 (-)                               | 365.17                 | 2/2005 (-) [6/2005]                                    | 4 (-) [4]                                                       | 0 / 0                      |
| 251.    | DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)               | 4/2000 (-)                          | 393.00 (-) [393.00]                   | 0.00 (-)                               | 360.23                 | 3/2004 (-) [6/2005]                                    | 15 (-) [6]                                                      | 0 / 0                      |
| 252.    | ONGOLE-KAVALI (GQ) KM.291-KM.222                          | 4/2000 (-)                          | 321.41 (-) [321.41]                   | 0.00 (-)                               | 237.02                 | 4/2004 (-) [6/2005]                                    | 14 (-) [6]                                                      | 0 / 0                      |
| 253.    | CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)           | 4/2000 (-)                          | 319.21 (-) [319.21]                   | 0.00 (-)                               | 198.50                 | 12/2003 (-) [6/2005]                                   | 18 (-) [6]                                                      | 0 / 0                      |
| 254.    | VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)              | 4/2000 (-)                          | 467.93 (-) [467.93]                   | 0.00 (-)                               | 299.14                 | 3/2005 (-) [6/2005]                                    | 3 (-) [3]                                                       | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| 255.    | SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)                       | 4/2000<br>(-)                       | 275.58<br>(-)<br>[275.58]             | 0.00<br>(-)                            | 357.63                 | 10/2003<br>(-)<br>[6/2005]                             | 20<br>(-)<br>[3]                                                | 0 / 0                      |
| 256.    | KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)        | 4/2000<br>(-)                       | 146.25<br>(-)<br>[146.25]             | 0.00<br>(-)                            | 113.26                 | 2/2005<br>(-)<br>[6/2005]                              | 4<br>(-)<br>[4]                                                 | 0 / 0                      |
| 257.    | PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)                | 4/2000<br>(-)                       | 205.73<br>(-)<br>[205.73]             | 0.00<br>(-)                            | 54.25                  | 7/2004<br>(-)<br>[6/2005]                              | 11<br>(-)<br>[-]                                                | 0 / 0                      |
| 258.    | MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)                     | 4/2000<br>(-)                       | 230.55<br>(-)<br>[230.55]             | 0.00<br>(-)                            | 139.63                 | 2/2004<br>(-)<br>[6/2005]                              | 16<br>(-)<br>[-]                                                | 0 / 0                      |
| 259.    | ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)                  | 4/2000<br>(-)                       | 143.05<br>(-)<br>[143.95]             | 0.90<br>(-)                            | 55.95                  | 1/2004<br>(-)<br>[6/2005]                              | 17<br>(-)<br>[6]                                                | 0 / 0                      |
| 260.    | DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)           | 4/2000<br>(-)                       | 242.61<br>(-)<br>[242.61]             | 0.00<br>(-)                            | 171.26                 | 2/2004<br>(-)<br>[6/2005]                              | 16<br>(-)<br>[3]                                                | 0 / 0                      |
| 261.    | PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)                    | 4/2000<br>(-)                       | 350.00<br>(-)<br>[350.00]             | 0.00<br>(-)                            | 472.91                 | 12/2004<br>(-)<br>[6/2005]                             | 6<br>(-)<br>[6]                                                 | 0 / 0                      |
| 262.    | KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)                      | 4/2000<br>(-)                       | 135.11<br>(-)<br>[135.11]             | 0.00<br>(-)                            | 64.07                  | 1/2004<br>(-)<br>[6/2005]                              | 17<br>(-)<br>[6]                                                | 0 / 0                      |
| 263.    | PUNE - KHED (KM 12.9 - KM 42) PH-III                         | 8/2003<br>(-)                       | 127.60<br>(-)<br>[127.60]             | 0.00<br>(-)                            | -                      | 8/2005<br>(-)<br>[8/2005]                              | 0<br>(-)<br>[-]                                                 | 0 / 0                      |
| 264.    | VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)       | 4/2000<br>(-)                       | 223.00<br>(-)<br>[223.00]             | 0.00<br>(-)                            | 183.23                 | 6/2004<br>(-)<br>[8/2005]                              | 14<br>(-)<br>[3]                                                | 0 / 0                      |
| 265.    | PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145  | 4/2000<br>(-)                       | 211.00<br>(-)<br>[211.00]             | 0.00<br>(-)                            | 153.62                 | 4/2004<br>(-)<br>[8/2005]                              | 16<br>(-)<br>[2]                                                | 0 / 0                      |
| 266.    | HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)                 | 4/2000<br>(-)                       | 180.31<br>(-)<br>[175.00]             | -5.31<br>(-)                           | 79.55                  | 12/2003<br>(-)<br>[8/2005]                             | 20<br>(-)<br>[5]                                                | 0 / 0                      |
| 267.    | KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)      | 4/2000<br>(-)                       | 110.00<br>(-)<br>[110.00]             | 0.00<br>(-)                            | 25.85                  | 12/2004<br>(-)<br>[8/2005]                             | 8<br>(-)<br>[-]                                                 | 0 / 0                      |
| 268.    | AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)              | 4/2000<br>(-)                       | 320.42<br>(-)<br>[320.42]             | 0.00<br>(-)                            | 122.03                 | 3/2005<br>(-)<br>[12/2005]                             | 9<br>(-)<br>[6]                                                 | 0 / 0                      |
| 269.    | BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2                   | 4/2000<br>(-)                       | 452.71<br>(-)<br>[452.71]             | 0.00<br>(-)                            | 183.14                 | 3/2005<br>(-)<br>[12/2005]                             | 9<br>(-)<br>[6]                                                 | 0 / 0                      |
| 270.    | HALDIA PORT, KM.53, NH-41 (WEST BENGAL)                      | 4/2000<br>(-)                       | 273.00<br>(-)<br>[273.00]             | 0.00<br>(-)                            | 88.31                  | 3/2005<br>(-)<br>[12/2005]                             | 9<br>(-)<br>[-]                                                 | 0 / 0                      |
| 271.    | DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8 | 4/2000<br>(-)                       | 555.00<br>(-)<br>[555.00]             | 0.00<br>(-)                            | 207.83                 | 7/2005<br>(-)<br>[12/2005]                             | 5<br>(-)<br>[-]                                                 | 0 / 0                      |
| 272.    | BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)                    | 4/2000<br>(-)                       | 279.00<br>(-)                         | 0.00<br>(-)                            | 159.87                 | 2/2004<br>(-)                                          | 22<br>(-)                                                       | 0 / 0                      |



## (Units: Cost/Expenditure in Rs.Crore)

| Sl. No. | Name of the Project                                       | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|---------|-----------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|         |                                                           |                                     | [279.00]                              |                                        |                        | [12/2005]                                              | [8]                                                             |                            |
| 273.    | KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)     | 4/2000 (-)                          | 332.00 (-) [332.00]                   | 0.00 (-)                               | 271.53                 | 3/2004 (-) [12/2005]                                   | 21 (-) [12]                                                     | 0 / 0                      |
| 274.    | LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)           | 4/2000 (-)                          | 272.00 (-) [272.00]                   | 0.00 (-)                               | 184.77                 | 12/2003 (-) [12/2005]                                  | 24 (-) [9]                                                      | 0 / 0                      |
| 275.    | BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)       | 4/2000 (-)                          | 227.25 (-) [227.25]                   | 0.00 (-)                               | 122.93                 | 2/2004 (-) [12/2005]                                   | 22 (-) [10]                                                     | 0 / 0                      |
| 276.    | HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)              | 4/2000 (-)                          | 260.93 (-) [260.93]                   | 0.00 (-)                               | 105.96                 | 12/2003 (-) [12/2005]                                  | 24 (-) [-]                                                      | 0 / 0                      |
| 277.    | AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)            | 4/2000 (-)                          | 367.49 (-) [367.49]                   | 0.00 (-)                               | 199.62                 | 3/2005 (-) [12/2005]                                   | 9 (-) [9]                                                       | 0 / 0                      |
| 278.    | ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)               | 4/2000 (-)                          | 348.44 (-) [348.44]                   | 0.00 (-)                               | 151.84                 | 3/2005 (-) [12/2005]                                   | 9 (-) [6]                                                       | 0 / 0                      |
| 279.    | SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)               | 4/2000 (-)                          | 323.62 (-) [323.62]                   | 0.00 (-)                               | 191.99                 | 8/2004 (-) [12/2005]                                   | 16 (-) [12]                                                     | 0 / 0                      |
| 280.    | KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)                | 4/2000 (-)                          | 189.68 (-) [189.68]                   | 0.00 (-)                               | 115.86                 | 12/2003 (-) [12/2005]                                  | 24 (-) [12]                                                     | 0 / 0                      |
| 281.    | SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)             | 4/2000 (-)                          | 171.97 (-) [171.97]                   | 0.00 (-)                               | 110.62                 | 2/2004 (-) [12/2005]                                   | 22 (-) [12]                                                     | 0 / 0                      |
| 282.    | HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)           | 4/2000 (-)                          | 241.00 (-) [241.00]                   | 0.00 (-)                               | 118.65                 | 8/2004 (-) [12/2005]                                   | 16 (-) [-]                                                      | 0 / 0                      |
| 283.    | BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)          | 4/2000 (-)                          | 140.85 (-) [140.85]                   | 0.00 (-)                               | 95.68                  | 1/2004 (-) [12/2005]                                   | 23 (-) [12]                                                     | 0 / 0                      |
| 284.    | BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA) | 4/2000 (-)                          | 155.00 (-) [155.00]                   | 0.00 (-)                               | 89.49                  | 5/2004 (-) [12/2005]                                   | 19 (-) [3]                                                      | 0 / 0                      |
| 285.    | CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)                 | 4/2000 (-)                          | 104.00 (-) [104.00]                   | 0.00 (-)                               | 70.94                  | 8/2004 (-) [12/2005]                                   | 16 (-) [6]                                                      | 0 / 0                      |
| 286.    | HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)  | 4/2000 (-)                          | 318.00 (-) [318.00]                   | 0.00 (-)                               | 151.80                 | 8/2004 (-) [12/2005]                                   | 16 (-) [-]                                                      | 0 / 0                      |
| 287.    | GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)     | 4/2000 (-)                          | 399.75 (-) [399.75]                   | 0.00 (-)                               | 168.56                 | 3/2005 (-) [12/2005]                                   | 9 (-) [9]                                                       | 0 / 0                      |
| 288.    | HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)               | 4/2000 (-)                          | 286.00 (-) [286.00]                   | 0.00 (-)                               | 193.17                 | 7/2004 (-) [3/2006]                                    | 20 (-) [3]                                                      | 0 / 0                      |
| 289.    | VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2                | 4/2000 (-)                          | 641.00 (-) [641.00]                   | 0.00 (-)                               | 29.25                  | 6/2005 (-) [4/2006]                                    | 10 (-) [-]                                                      | 0 / 0                      |
| 290.    | SRINAGAR BYPASS (KM                                       | 12/2003                             | 125.00                                | 0.00                                   | 46.44                  | 5/2006                                                 | 0                                                               | 0 / 0                      |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.        | Name of the Project                                          | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|----------------|--------------------------------------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|                | 286 - KM 303.8) (NS-CORRIDOR PHASE -II)                      | (-)                                 | (-) [125.00]                          | (-)                                    |                        | (-) [5/2006]                                           | (-) [-]                                                         |                            |
| 291.           | SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)               | 4/2000 (-)                          | 225.00 (-) [225.00]                   | 0.00 (-)                               | 81.51                  | 4/2004 (-) [6/2006]                                    | 26 (-) [12]                                                     | 0 / 0                      |
| 292.           | KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)                  | 4/2000 (-)                          | 495.35 (-) [495.35]                   | 0.00 (-)                               | 263.04                 | 3/2005 (-) [6/2006]                                    | 15 (-) [12]                                                     | 0 / 0                      |
| 293.           | FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)                    | 4/2000 (-)                          | 372.40 (-) [372.40]                   | 0.00 (-)                               | 130.61                 | 7/2004 (-) [6/2006]                                    | 23 (-) [6]                                                      | 0 / 0                      |
| 294.           | SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)           | 4/2000 (-)                          | 221.87 (-) [221.87]                   | 0.00 (-)                               | 89.31                  | 3/2005 (-) [6/2006]                                    | 15 (-) [6]                                                      | 0 / 0                      |
| 295.           | COCHIN PORT, KM.10, NH-47 (KERALA)                           | 4/2000 (-)                          | 106.00 (-) [106.00]                   | 0.00 (-)                               | 8.18                   | 8/2006 (-) [8/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 296.           | TUTICORIN PORT, KM.47.2, NH-7A (T.N.)                        | 4/2000 (-)                          | 231.20 (-) [138.00]                   | -93.20 (-)                             | 7.28                   | 8/2006 (-) [8/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 297.           | KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)     | 12/2003 (-)                         | 120.00 (-) [120.00]                   | 0.00 (-)                               | 15.79                  | 9/2006 (-) [9/2006]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| 298.           | ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.) | 4/2000 (-)                          | 534.39 (-) [534.39]                   | 0.00 (-)                               | 14.82                  | 5/2007 (-) [12/2006]                                   | -5 (-) [-]                                                      | 0 / 0                      |
| 299.           | ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)     | 4/2000 (-)                          | 440.93 (-) [440.93]                   | 0.00 (-)                               | 55.01                  | 12/2006 (-) [12/2006]                                  | 0 (-) [-]                                                       | 0 / 0                      |
| 300.           | GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)                  | 4/2000 (-)                          | 256.55 (-) [256.55]                   | 0.00 (-)                               | 97.52                  | 2/2004 (-) [12/2006]                                   | 34 (-) [-]                                                      | 0 / 0                      |
| 301.           | SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)              | 4/2000 (-)                          | 261.22 (-) [261.22]                   | 0.00 (-)                               | 53.66                  | 3/2005 (-) [12/2006]                                   | 21 (-) [-]                                                      | 0 / 0                      |
| 302.           | PARADIP PORT, KM.77, NH-5A (ORISSA)                          | 4/2000 (-)                          | 428.00 (-) [428.00]                   | 0.00 (-)                               | 38.72                  | 2/2007 (-) [2/2007]                                    | 0 (-) [-]                                                       | 0 / 0                      |
| <b>Total :</b> |                                                              |                                     | 21648.09 (-) [21553.48]               | -94.61 (-)                             | 12781.83               |                                                        |                                                                 | 0 / 0                      |

**SHIPPING & PORTS**

|      |                                                             |             |                     |           |        |                       |            |       |
|------|-------------------------------------------------------------|-------------|---------------------|-----------|--------|-----------------------|------------|-------|
| 303. | RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY | 11/2001 (-) | 350.84 (-) [350.84] | 0.00 (-)  | 6.38   | 12/2003 (-) [12/2004] | 12 (-) [-] | 0 / 0 |
| 304. | MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)           | 8/1997 (-)  | 167.99 (-) [215.34] | 47.35 (-) | 175.31 | 2/2003 (-) [12/2004]  | 22 (-) [-] | 2 / 4 |
| 305. | ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS      | 5/2003 (-)  | 610.80 (-) [610.80] | 0.00 (-)  | 299.53 | - (-) [10/2005]       | - (-) [-]  | 0 / 0 |
| 306. | ACQUISITION OF 700 PASSENGER CUM 160 MT                     | 6/2000 (-)  | 129.62 (-)          | 0.00 (-)  | 83.57  | 2/2004 (-)            | 22 (-)     | 0 / 0 |

(Units: Cost/Expenditure in Rs.Crore)

| Sl. No.        | Name of the Project             | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|----------------|---------------------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
|                | CARGO VESSEL                    |                                     | [129.62]                              |                                        |                        | [12/2005]                                              | [-]                                                             |                            |
| 307.           | ESTABLISH OF VTS IN GULF, KUTCH | 1/2002 (-)                          | 165.00 (-)<br>[165.00]                | 0.00 (-)                               | 0.39                   | 12/2005 (-)<br>[6/2007]                                | 18 (-)<br>[1]                                                   | 0 / 0                      |
| <b>Total :</b> |                                 |                                     | 1424.25 (-)<br>[1471.60]              | 47.35 (-)                              | 565.18                 |                                                        |                                                                 | 2 / 4                      |

**TELECOMMUNICATION**

|                |                                                                |             |                          |            |        |                          |               |       |
|----------------|----------------------------------------------------------------|-------------|--------------------------|------------|--------|--------------------------|---------------|-------|
| 308.           | ANDHRA PRADESH CMTS (BSNL)                                     | 1/2004 (-)  | 137.05 (-)<br>[130.05]   | -7.00 (-)  | -      | 8/2004 (-)<br>[6/2004]   | -2 (-)<br>[1] | 0 / 0 |
| 309.           | IN PROJECT (BSNL)                                              | 10/2003 (-) | 120.00 (-)<br>[120.00]   | 0.00 (-)   | 13.50  | 10/2004 (-)<br>[10/2004] | 0 (-)<br>[-]  | 0 / 0 |
| 310.           | NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM) | 8/2000 (-)  | 279.97 (-)<br>[279.97]   | 0.00 (-)   | 113.62 | 12/2004 (-)<br>[12/2004] | 0 (-)<br>[-]  | 0 / 0 |
| 311.           | DELHI CDMA IN WLL (MTNL)                                       | 6/2004 (-)  | 460.28 (-)<br>[460.28]   | 0.00 (-)   | 41.53  | 9/2004 (-)<br>[3/2005]   | 6 (-)<br>[-]  | 0 / 0 |
| 312.           | MANAGED LEASED LINE NETWORK (BSNL)                             | 12/2002 (-) | 210.00 (-)<br>[140.00]   | -70.00 (-) | 38.00  | 1/2004 (-)<br>[-]        | - (-)<br>[-]  | 0 / 0 |
| 313.           | BROAD BAND RAS (BSNL)                                          | 7/2004 (-)  | 350.00 (-)<br>[350.00]   | 0.00 (-)   | -      | 12/2004 (-)<br>[-]       | - (-)<br>[-]  | 0 / 0 |
| 314.           | NARROW BAND RAS IN 79 SITES                                    | 6/2004 (-)  | 150.00 (-)<br>[150.00]   | 0.00 (-)   | -      | 11/2004 (-)<br>[-]       | - (-)<br>[-]  | 0 / 0 |
| 315.           | IP NETWORK WITH ROUTERS (BSNL)                                 | 4/2004 (-)  | 250.00 (-)<br>[250.00]   | 0.00 (-)   | -      | 10/2004 (-)<br>[-]       | - (-)<br>[-]  | 0 / 0 |
| 316.           | CHENNAI PHASE-III CMTS (BSNL)                                  | 5/2003 (-)  | 233.21 (-)<br>[233.21]   | 0.00 (-)   | -      | 3/2004 (-)<br>[-]        | - (-)<br>[-]  | 0 / 0 |
| <b>Total :</b> |                                                                |             | 2190.51 (-)<br>[2113.51] | -77.00 (-) | 206.65 |                          |               | 0 / 0 |

**URBAN DEVELOPMENT**

|                |                                       |                  |                                  |                |         |                        |              |         |
|----------------|---------------------------------------|------------------|----------------------------------|----------------|---------|------------------------|--------------|---------|
| 317.           | DELHI METRO RAPID TRANSIT SYSTEM PH-I | 9/1996 (12/2002) | 4860.00 (10571.00)<br>[10571.00] | 5711.00 (0.00) | 6492.12 | 3/2005 (-)<br>[9/2005] | 6 (-)<br>[-] | 25 / 33 |
| <b>Total :</b> |                                       |                  | 4860.00 (-)<br>[10571.00]        | 5711.00 (-)    | 6492.12 |                        |              | 25 / 33 |

**WATER RESOURCES**

|                |                       |            |                         |            |       |                         |              |       |
|----------------|-----------------------|------------|-------------------------|------------|-------|-------------------------|--------------|-------|
| 318.           | PAGLADIYA DAM PROJECT | 1/2001 (-) | 542.90 (-)<br>[1069.40] | 526.50 (-) | 26.96 | 12/2007 (-)<br>[3/2008] | 3 (-)<br>[-] | 0 / 0 |
| <b>Total :</b> |                       |            | 542.90 (-)              | 526.50 (-) | 26.96 |                         |              | 0 / 0 |

| (Units: Cost/Expenditure in Rs.Crore) |                     |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |
|---------------------------------------|---------------------|-------------------------------------|---------------------------------------|----------------------------------------|------------------------|--------------------------------------------------------|-----------------------------------------------------------------|----------------------------|
| Sl. No.                               | Name of the Project | Date of Approval Original (Revised) | Cost Original (Revised) [Anticipated] | Cost Overrun w.r.t. Original (Revised) | Cumulative Expenditure | Date of Commissioning Original (Revised) [Anticipated] | Delay w.r.t. Original (Revised) [Additional Delay during Month] | Milestones Achieved/ Total |
|                                       |                     |                                     | [1069.40]                             |                                        |                        |                                                        |                                                                 |                            |
|                                       | <b>All India :</b>  |                                     | 200619.47<br>(-)<br>[236359.30]       | 35739.83<br>(-)                        | 87579.32               |                                                        |                                                                 | 916 / 2150                 |
| <b>NIC-MoS&amp;PI(IPMD) [10/2004]</b> |                     |                                     |                                       |                                        |                        |                                                        |                                                                 |                            |